

**State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/16**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-COL-5-22.3/0 03-4M2004		IN COLUSA, BUTTE, AND GLENN COUNTIES ON ROUTES 5, 20, 32,149, AND 162 AT VARIOUS LOCATIONS SUB-SCOUR MITIGATION-7 BRIDGES	BLAISDELL CONSTRUCTION INC. PO BOX 938 ANDERSON CA 96007	CRETE, MATT 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)682-3759	\$634,745 \$221,281 \$0	07/02/14 07/21/14 10/15/15	32% 34%
HM3H							
03-COL-16-3.3/6.3 03-1H3404		IN COLUSA COUNTY ON ROUTE 16 AT VARIOUS LOCATIONS DIR'S EMERGENCY F.A. PLACE RSP ARMORING AND HYDROSEED	VINTAGE PAVING COMPANY, INC. 119 MAIN STREET WINTERS, CA 95694	KNUDSON, CAMERON 379 COLUSA AVE. YUBA CITY, CA 95991 (530)682-3842	\$385,000 \$0 \$0	11/16/15 01/28/16	0% 0%
20.20 201130							
03-ED-49-23.9/35 03-3F6704 STP-P049-(159) --()		ABOUT 9 MILES NORTH OF PLACERVILLE FROM LOTUS ROAD TO 0.5 MILE NORTH OF ROUTE 193 PAVEMENT OVERLAY	MARTIN BROTHERS CONSTRUCTION 8801 FOLSOM BOULEVARD STE 260 SACRAMENTO CA 95826	WOODRUFF, JARRETT 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)416-7548	\$5,682,151 \$4,991,124 \$0	12/03/14 12/19/14 12/21/15	100% 86% OVER RUN
HA22							
03-ED-50-36.7/0 03-0H1304		IN ED CO NEAR POLLOCK PINES ON ROUTE 50 AT BRIDAL VEIL FALLS DIR'S EMERGENCY F.A. CULVERT REPAIR	R A NEMETZ CONSTRUCTION CO., INC. P.O. BOX 5306 GALT, CA 95632	NANUGONDA, VEERA 3065 BLAIRS LANE, P.O. BOX 2424 PLACERVILLE, CA 95667 (530)218-4803	\$385,000 \$195,987 \$0	11/14/14 01/15/15 03/23/15	0% 51%
20.20 201130							
03-ED-89-8.6/13.8 03-1A8424 STP-P089-(109)E --()		IN AND NEAR SOUTH LAKE TAHOE FROM ROUTE 50 TO CASCADE ROAD STORM WATER QUALITY IMPROVEMENTS	QUALCON CONTRACTORS INC. 1645 ESMERALDA AVENUE MINDEN NV 89423	ALTERTON, NATHAN 3065 BLAIRS LANE PLACERVILLE, CA 95667 (530)957-1110	\$11,853,591 \$7,237,904 \$259,135	09/26/14 10/10/14 06/27/16	52% 60% SUSPENDED
HA42 HA22 HB4N							
03-ED-89-13.8/18 03-1A8434 STP-P089-(112) --()		NEAR SOUTH LAKE TAHOE FROM CASCADE ROAD TO UPPER EMERALD BAY ROAD COLD PLAN AC/HMA CONCRETE/CULVERT	DON GARCIA EXCAVATING & PAVING, INC. P O BOX 7176 SOUTH LAKE TAHOE CA 96158		\$7,980,629 \$0 \$0	09/09/15 10/14/15	0% 0% SUSPENDED
HA42 HA22 HB4N							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/16

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-ED-89-24.9/27.2 03-1A8454 STP-P089-(114) --()		NEAR TAHOMA FROM MEEKS CREEK BRIDGE TO WILSON AVENUE. STORM WATER MITIGATION COLD PLANE, HMA, CULVERT REHAB	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 24207 COUNTY ROAD 100A DAVIS CA 95617	MONTPLAISIR, JARET 10960 W. RIVER ST, STE 101A TRUCKEE CA 96161 (530)682-3562	\$4,148,541 \$3,506,824 \$0	01/14/15 02/03/15 12/18/15	100% 84% SUSPENDED
HA42 HB4N HA22							
03-ED-193-10.1/10.1 03-2F7204 STP- -() --()		IN EL DORADO COUNTY, NEAR GEORGETOWN, ABOUT 0.6 MILE WEST OF GRAYBAR MINE ROAD DIR'S EMERGENCY F.A. REPAIR EB SHOULDER AND SLOPE BELOW	DOUG VEERKAMP GENERAL ENG. INC 2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667	INCANUGONDA, VEERA 3065 BLAIRS LANE PLACERVILLE, CA 95667 (530)621-0986	\$370,000 \$181,787 \$0	05/13/11 11/03/11 06/23/11	67% 100%
20.20 201130							
03-ED-193-25.8/25.8 03-2F6504 STP- -() --()		IN EL DORADO COUNTY, NEAR PLACERVILLE, ABOUT 1.2 MILES EAST OF THE SOUTH FORK AMERICAN RIVER BRIDGE DIR'S EMERGENCY F.A. PLACE ROCK SLOPE PROTECTION IN THE FAILED	DOUG VEERKAMP GENERAL ENGINEERING, INC. 2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667	NANUGONDA, VEERA 3065 BLAIR AVE, P.O. BOX 2424 PLACERVILLE, CA 95667 (530)621-0986	\$300,000 \$88,255 \$0	03/28/11 03/28/11 05/13/11	100% 29%
20.20 201130							
03-NEV-80-13.5/18.2 03-0G6404		IN NEVADA COUNTY IN AND NEAR TRUCKEE FROM 0.3 MILE EAST OF DONNER PARK OVERCROSSING AND FROM POLARIS UC TO 0.2 MILE EAST POLAR DIR'S REPAIR PAVEMENT BY COLD PLANING	GRANITE CONSTRUCTION COMPANY P.O. BOX 50085 WATSONVILLE, CA 95077	CROSBY, TIM 10960 WEST RIVER ST. TRUCKEE, CA 96161 (530)320-6460	\$815,000 \$0 \$0	09/01/15 12/16/15	0% 0%
20.80 120000							
03-PLA-80-8.1/37.8 03-3E1004 BHIM-0803-(243)E --()		IN AND NEAR LOOMIS AT VARIOUS LOCATIONS FROM BRACE ROAD OVERCROSSING TO MAGRA ROAD OVERCROSSING MAGRA OVERCROSSING VERTICAL CLEARANCE FOR PERMIT VEH	RGW CONSTRUCTION INC 550 GREENVILLE ROAD LIVERMORE CA 94550	CLARK, MARTIN 2520 WARREN DRIVE, SUITE A ROCKLIN, CA 95677 (530)218-4832	\$21,941,457 \$15,888,793 \$1,390,129	01/28/14 02/21/14 07/01/16	81% 72%
HA21							
03-PLA-80-34.6/34.9 03-2F2504		IN PLACER COUNTY NEAR COLFAX, FROM 1.8 MILES EAST OF ROUTE 174/80 SEPARATION TO 0.2 MILES WEST OF LONG RAVINE BRIDGE REMOVE MAT'L, PLACE K-RAIL, SIDESLOPE RPR	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE, CA 95077-5085	SCHEIBER, TROY 33 DEPOT STREET COLFAX, CA 95713 (530)346-7513	\$355,000 \$138,197 \$0	12/20/10 06/16/11 01/25/11	100% 39%
20.10 201130							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/16**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-PLA-89-/T8.5 03-2A9204 ACST-P089-(102)E P0-89 1-(2E) --()		IN EL DORADO AND PLACER COUNTIES AT AND NEAR TAHOE CITY FROM 0.2 MILE SOUTH OF THE EL DORADO/PLACER COUNTY LINE TO THE TRUCKEE RIV REHAB PAVEMENT AND DRAINAGE SYSTEM	ROAD AND HIGHWAY BUILDERS LLC PO BOX 70846 RENO NV 89570	ISKIN, ROY 10960 WEST RIVER ST, STE 101A TRUCKEE, CA 96161 (530)682-7172	\$34,678,038 \$19,512,556 \$0	04/10/12 04/27/12 05/24/16	69% 57% SUSPENDED
HA23	SWPPP						
03-PLA-193-4.4/5.4 03-4E8604 HSST-P -(193) 2--() --()		NEAR LINCOLN FROM 0.1 MILE WEST TO 0.9 MILE EAST OF CLARK TUNNEL ROAD CURVE IMPROVEMENTS AND WIDENING	A. TEICHERT & SON, INC DBA TEICHERT CONSTRUCTION 4401 DULUTH AVE ROCKLIN CA 95765		\$5,337,812 \$0 \$0	09/08/15 09/23/15	0% 0% SUSPENDED
HB1							
03-PLA-267-/6.8 03-2F2904 STP-P267-(022) --()		NEAR TRUCKEE FROM NEVADA COUNTY TO BROCKWAY SUMMIT PAVEMENT REHAB	LINE TEICHERT CONSTRUCTION 24207 COUNTY ROAD 100A DAVIS CA 95616	JOHNSON, JEFF 138 NEW MOHAWK ROAD, SUITE B NEVADA CITY, CA 95959 (530)632-6714	\$3,242,838 \$3,178,838 \$32,764	12/08/14 12/31/14 01/28/16	91% 92%
HA22							
03-SAC-5-20.0/25 03-3F1704 NH-000C-(392) --()		IN SACRAMENTO COUNTY AT VARIOUS LOCATIONS ROADSIDE PAVEMENT AND SAFE ACCESS	MARTIN BROTHERS CONSTRUCTION 8801 FOLSOM BLVD SUITE 260 SACRAMENTO CA 95826	SCOTT, JEFF 3855 N. FREEWAY BLVD. STE. 120 SACRAMENTO, CA 95834 (916)263-4931	\$2,659,024 \$382,200 \$0	07/16/15 08/04/15 03/01/16	30% 14%
HB1							
03-SAC-5-23.3/0 03-3F0404 IMNH-0056-(341) --()		IN THE CITY AND COUNTY OF AT 1.4 MILE SOUTH OF BOULEVARD REPLACE ALL PUMP HOUSE COMPONENTS	SACRAMENTO ROADWAY ENGINEERING WORKS INC 3442 6TH STREET CERES CA 95307	BULLARD, BRENT 379 COLUSA AVENUE YUBA CITY, CA 95991 (530)713-6823	\$1,297,802 \$945,504 \$0	12/12/14 12/31/14 01/16/16	100% 73% OVER RUN
HA42							
03-SAC-50-2.3/16.8 03-4F1304 HSNH-000 -(389) --()		IN THE CITY AND COUNTY AT VARIOUS LOCATIONS ON ROUTES 5, 50, AND 80. ALSO IN BUTTE COUNTY ON ROUTE 191 PLACE HIGH FRICTION SURFACE	WEST COAST STRUCTURES INC DBA WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503	LEE, SUSHMA 3855 N. FREEWAY BLVD., STE 120 SACRAMENTO, CA 95834 (916)718-8055	\$1,182,266 \$964,665 \$161,424	03/02/15 03/26/15 08/03/16	100% 80%
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/16

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-50-16.9/17.4 03-4F0704 NH-P050-(135) --()		IN RANCHO CORDOVA AT NATOMA OVERHEAD WIDEN STRUCTURE, EXTEND WEAVE LANE	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BLVD. DUBLIN CA 94568	DELONG, ERIC 2520 WARREN DRIVE, SUITE A ROCKLIN, CA 95677 (916)624-2932	\$5,380,968 \$4,655,131 \$198,436	10/31/14 11/24/14 05/17/16	59% 86%
03-SAC-51-.2/1.1 03-3F0804 BHNH-P051-(028) --()		IN THE CITY AND COUNTY OF SACRAMENTO AT FORT SUTTER VIADUCT BRIDGE 24-188R LP REHABILITATE/RESURFACE BRIDGE DECK	MYERS AND SONS CONSTRUCTION, 4600 NORTHGATE BLVD, SUITE 10 SACRAMENTO CA 95834	ELGHASSEIN, D. "DEAN" 3855 N. FREEWAY BLVD., STE 120 SACRAMENTO, CA 95834 (916)263-4929	\$5,026,304 \$979,915 \$0	06/23/15 07/13/15 02/17/16	64% 19%
HA21							
03-SAC-51-4.0/0 03-0H2504		IN SACRAMENTO COUNTY ON ROUTE 51 AT POST MILE 4.0 DIR'S EMERGENEY F.A. BORE AND JACK A 36' REINFORCED CONCRETE	PRESTON PIPELINES, INC. 133 BOTHELO AVE MILPITAS, CA 95035	LEE, SUSHMA 3855 N. FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)718-8055	\$785,000 \$309,478 \$0	12/05/14 02/20/15 01/22/15	0% 39%
20.20 201130							
03-SAC-80-/M10.4 03-3797U4 ACIM-0803-(237)E HR- ()		IN YOLO AND SACRAMENTO COUNTIES REPLACE PCCP AND PLACE HMA	BAY CITIES / MYERS JV P.O. BOX 6227 CONCORD, CA 94524-6227	OKPALA, MESHACK 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (916)799-3376	\$100,893,378 \$83,658,630 \$0	07/29/11 08/24/11 08/26/16	64% 84%
HB5 SWPPP							
03-SAC-160-7.0/0 03-3F3404 BHNH-P160-(024)E --()		NEAR ISLETON AT THREE MILE SLOUGH BRIDGE 24-121 PAINT ENTIRE BRIDGE	FD THOMAS, INC 217 BATEMAN DR CENTRAL POINT OR 97502	TECLE, DANIEL 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (916)919-4252	\$9,162,809 \$3,224,797 \$912,639	06/17/15 07/13/15 07/27/16	38% 35%
HA21							
03-SIE-89-19.9/29.6 03-0G1004		NEAR SATTLEY FROM WEST JUNCTION ROUTE 49 TO PLUMAS COUNTY LINE REPLACE AC SURFACING	VINTAGE PAVING COMPANY, INC 119 MAIN ST WINTERS CA 95694		\$1,083,125 \$0 \$0	10/20/15 11/02/15	0% 0%

SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/16

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-VAR-51-4.1/4.1 03-0H9504		IN NEVADA, SACRAMENTO, AND PLACER COUNTIES AT VARIOUS LOCATIONS EMERGENCY L.B. INSTALL IRRIGATION LINES	AERCO PACIFIC, INC. 11370-J AMALGAM WAY RANCHO CORDOVA, CA 95690	SAGER, JANET 3855 N. FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)825-2272	\$1,601,000 \$120,125 \$0	08/17/15 10/26/15 02/29/16	0% 8%
20.20 201130							
03-VAR-70-16.1/16.1 03-1H2104		IN BUTTE AND SACRAMENTO COUNTIES AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. INSTALL RECLAIMED WATER SERVICE HYDRANT	CLEARWATER CONSTRUCTION SERVICES, INC. DBA CLEARWATER LANDSCAPE SERVICES 3908 PLACITAS DRIVE CAMERON PARK, CA 95682	HARGROVE, BEN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)218-4831	\$271,000 \$0 \$0	09/01/15 12/10/15	0% 0%
20.20 201130							
03-VAR-99-29.7/29.7 03-0H6204		IN BUTTE, NEVADA, SUTTER AND YUBA COUNTIES ON STATE ROUTES 20 AND 99 AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. INSTALL SMART CONTROLLERS	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES, CA 94547	SAGER, JANET 3855 N. FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)825-2272	\$1,705,000 \$156,653 \$0	06/05/15 08/07/15 02/28/16	0% 9%
20.20 201130							
03-VAR--/0 03-0H6004		IN BUTTE, NEVADA, AND SACRAMENTO COUNTIES ON ROUTES 20,50, AND 99 AT VARIOUS LOCATIONS INSTALL SMALLER HORSEPOWER PUMPS DIR'S EMERGENCY L.B.	AERCO PACIFIC, INC. 11370-J AMALGAM WAY RANCHO CORDOVA, CA 95670	SAGER, JANET 3855 N. FREEWAY BLVD, STE 120 SACRAMANETO, CA 95834 (916)825-2272	\$1,265,000 \$113,087 \$0	06/05/15 08/21/15 02/28/16	0% 9%
20.20 201130							
03-VAR--/0 03-2F0004 HSST-000C-(373) --()		IN BUTTE, COLUSA, GLENN, SACRAMENTO, SUTTER, YOLO, AND YUBA COUNTIES AT VARIOUS LOCATIONS UPGRADE GUARDRAIL END TREATMENTS	DIRT AND AGGREGATE INTERCHANGE, INC. 20905 NE SANDY BLVD. FAIRVIEW OR 97024	KNUDSON, CAMERON 379 COLUSA AVENUE YUBA CITY, CA 95991 (530)682-3995	\$7,273,240 \$7,147,960 \$0	08/11/14 08/21/14 12/29/15	97% 95%
HB1							
03-VAR--/0 03-0H5904		IN SACRAMENTO AND PLACER COUNTIES ON ROUTES 50, 80, AND 99 AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. INSTALL SMART CONTROLLERS	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES, CA 94547	SAGER, JANET 3855 N. FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)825-2272	\$830,000 \$255,642 \$0	06/05/15 08/07/15 02/28/16	0% 31%
20.20 201130							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/16**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-VAR--/0 03-4F2704 HSNH-000C-(393) --()		IN GLENN AND SACRAMENTO COUNTIES AT VARIOUS LOCATIONS INSTALL AND/OR MODIFY SIGNALS AND	STUDEBAKER BROWN ELECTRIC, INC 6643 32ND STREET NORTH HIGHLANDS CA 95660	INCDIAZ, PEDRO 3855 NORTH FREEWAY BLVD, ST120 SACRAMENTO, CA 95834 (530)682-5440	\$200,021 \$114,960 \$0	06/02/15 06/25/15 06/30/16	60% 57% SUSPENDED
03-YOL-5-/0 03-0G0504 NHP-000C-(403) --()		IN YOLO COUNTY AT VARIOUS LOCATIONS PLACE BRIDGE DECK PREVENTATIVE	AMERICAN CIVIL CONSTRUCTORS WEST COAST, INC. 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510	GHASSEMI, MOHSSEN 3951 PERFORMANCE DR., STE. C SACRAMENTO, CA 95838 (916)263-5648	\$2,183,100 \$0 \$0	09/25/15 10/14/15	0% 0%
03-YOL-50-.4/.6 03-3F6904 NHP-P050-(137) --()		IN WEST SACRAMENTO AT 0.4 MILE WEST OF WESTBOUND ROUTE 80 ON-RAMP ONTO EASTBOUND ROUTE 50 RELOCATE EXISTING WEIGH IN MOTION	FBD VANGUARD CONSTRUCTION 651 ENTERPRISE COURT LIVERMORE CA 94550		\$1,417,168 \$0 \$0	11/04/15 11/16/15	0% 0%

Totals: Authorized Final Amt: \$259,968,707 Completed to Date: \$160,465,198 Work This Month: \$2,999,613

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-BUT-70-24.3/0	03-0F6904	1
03-BUT-70-26.7/27.1	03-3E1204	1
03-BUT-99-30.1/T37.5	03-2F3304	1
03-BUT-99-33.8/35.3	03-0H9404	1
03-BUT-99-34.2/36.3	03-4F1604	1
03-BUT-99-40.6/40.8	03-1F4204	1
03-COL-5-22.3/0	03-4M2004	2
03-COL-16-3.3/6.3	03-1H3404	2
03-ED-49-23.9/35	03-3F6704	2
03-ED-50-36.7/0	03-0H1304	2
03-ED-89-8.6/13.8	03-1A8424	2
03-ED-89-13.8/18	03-1A8434	2
03-ED-89-24.9/27.2	03-1A8454	3
03-ED-193-10.1/10.1	03-2F7204	3
03-ED-193-25.8/25.8	03-2F6504	3
03-NEV-80-13.5/18.2	03-0G6404	3
03-PLA-80-8.1/37.8	03-3E1004	3
03-PLA-80-34.6/34.9	03-2F2504	3
03-PLA-89-/T8.5	03-2A9204	4
03-PLA-193-4.4/5.4	03-4E8604	4
03-PLA-267-/6.8	03-2F2904	4
03-SAC-5-20.0/25	03-3F1704	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-SAC-5-23.3/0	03-3F0404	4
03-SAC-50-2.3/16.8	03-4F1304	4
03-SAC-50-16.9/17.4	03-4F0704	5
03-SAC-51-.2/1.1	03-3F0804	5
03-SAC-51-4.0/0	03-0H2504	5
03-SAC-80-/M10.4	03-3797U4	5
03-SAC-160-7.0/0	03-3F3404	5
03-SIE-89-19.9/29.6	03-0G1004	5
03-VAR-51-4.1/4.1	03-0H9504	6
03-VAR-70-16.1/16.1	03-1H2104	6
03-VAR-99-29.7/29.7	03-0H6204	6
03-VAR--/0	03-0H6004	6
03-VAR--/0	03-2F0004	6
03-VAR--/0	03-0H5904	6
03-VAR--/0	03-4F2704	7
03-YOL-5-/0	03-0G0504	7
03-YOL-50-.4/.6	03-3F6904	7

Statement of Ongoing Contracts - Federal Aid

