

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 06/20/11**

Page 1  
07/05/11

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-BUT-32-23.5/37 03-3M2404 ACST-P032-(040)P P03-2 04-() --()	WPCP	IN BUTTE COUNTY ABOUT 12 MILES NORTH OF CHICO FROM 0.1 MILE SOUTH OF FOREST RANCH WAY TO HUMBOLDT ROAD REPLACE ASPHALT CONCRETE SURFACING	KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928 (530)891-6555	ROGERS, JIM 3881 BENATAR, SUITE C CHICO CA 95928-7171 (530)895-5245	\$958,331 \$901,477 \$0	05/17/10 06/07/10 06/03/11	97% 92% SUSPENDED
03-BUT-32-/37.2 03-3M3304	WPCP	IN BUTTE AND GLENN COUNTIES AT VARIOUS LOCATIONS BRIDGE DECK OVERLAY	PROFESSIONAL CONSTRUCTION SERVICES 4070 NELSON AVENUE SUITE A CONCORD CA 94520 (925)288-1566	SOLANO, MATT 2060 3RD STREET OROVILLE, CA 95965 (530)533-5610	\$293,074 \$77,049 \$0	03/15/10 04/07/10 07/08/11	67% 29%
03-BUT-70-3.3/6.1 03-0E9304 NH-P070-(124)E --()	SWPPP	IN BUTTE COUNTY FROM 0.7 MILE SOUTH OF EAST GRIDLEY ROAD TO 0.6 MILE NORTH OF COX LANE WIDEN ROADWAY AND PLACE RUBBERIZED	DESILVA GATES CONSTRUCTION LP P O BOX 2909 DUBLIN CA 94568 (925)829-9220	THOMAS, SHAHNA 703 B STREET MARYSVILLE, CA 95901 (530)682-6517	\$7,757,276 \$0 \$0	03/03/11 03/24/11 07/30/12	0% 0%
03-BUT-70-11.6/13.6 03-3A6314	SWPPP	IN BUTTE CO IN AND NEAR OROVILLE FROM 0.1 MI NORTH OF OPHIR ROAD TO 0.6 KM SOUTH OF ROUTE 162 WIDEN TO 4 LANES/EXTEND FREEWAY	DE SILVA GATES CONSTRUCTION P O BOX 2909 DUBLIN CA 94568 (925)829-9220	HARGROVE, BEN 2060 3RD STREET, SUITE B OROVILLE, CA 95965 (530)533-4526	\$6,333,452 \$3,485,874 \$0	08/12/09 09/02/09 03/14/12	52% 55% SUSPENDED
03-BUT-70-14.8/0 03-1E1104 NHBH-X007-(009)E --()	WPCP	IN AND NEAR OROVILLE ON ROUTE 70 AT FEATHER RIVER BRIDGE #12-141R/L AND ON ROUTE 162 AT THERMALITO AFTERBAY BRIDGE #12-0031 INSTALL CABLE RESTRAINERS AND	BUGLER CONSTRUCTION 4847 HOPYARD RD SUITE 4 NO 39 PLEASANTON CA 94588 (925)416-0700	GRANDY, DWAYNE 2060 3RD ST, SUITE B OROVILLE, CA 95965 (530)533-4043	\$772,200 \$762,374 \$0	12/08/10 01/10/11 07/15/11	58% 99%
03-BUT-70-28.8/41 03-0A6504 STP-P070-(122)E --()	WPCP	IN BUTTE COUNTY AT AND NEAR JARBO GAP FROM WEST BRANCH SIDEHILL VIADUCT TO NORTH FORK FEATHER RIVER BRIDGE METAL BEAM GUARD RAIL	KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928 (530)891-6555	ROGERS, JIM 3881 BENATAR, SUITE C CHICO, CA 95928 (530)895-5245	\$5,430,149 \$4,564,633 \$0	12/08/10 12/22/10 09/22/11	28% 83%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 06/20/11**

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-BUT-70-/9.2 03-3M8604 NHPO-7012-(6E ) --()		IN BUTTE COUNTY ABOUT 10 MILES SOUTH OF OROVILLE FROM SOUTH HONCUT CREEK BRIDGE TO 0.2 MILE NORTH OF CENTRAL HOUSE RD AND FROM 0.7 REPLACE ASPHALT CONCRETE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	THOMAS, SHAHNA 2060 3RD STREET, SUITE B OROVILLE, CA 95965 (530)682-6517	\$1,564,490 \$0 \$0	05/16/11 06/07/11	0% 0%
HM1	WPCP						
03-BUT-99-8.6/13.2 03-366904 SARR-P099-(519)A P09-9 51-() --()		IN BUTTE CO NEAR GRIDLEY FROM 0.3KM NORTH OF RIO BONITO ROAD TO 0.1 KM SOUTH OF ROUTE 162 EAST WIDEN SHOULDER	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	COBURN, AL 2060 3RD STREET, SUITE B OROVILLE CA 95965 (530)534-9046	\$7,896,340 \$3,848,313 \$0	06/26/09 07/07/09 10/04/11	62% 49%
HA22	SWPPP						
03-BUT-162-22.9/0 03-0F6404 HSST-P162-(037)E P1-62 0-(7E) --()		IN BUTTE COUNTY NEAR OROVILLE FROM 0.2 MILE WEST OF KELLEY TO 0.2 MILE EAST OF KELLEY RIDGE ROAD INSTALL TRAFFIC SIGNAL	KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928 (530)891-6555	GRANDY, DWAYNE 2060 3RD STREET, SUITE B OROVILLE, CA 95965 (530)533-4043	\$890,333 \$350,742 \$0	11/16/10 12/08/10 07/21/11	56% 39%
HB1	SWPPP						
03-BUT-191-4.6/0 03-3M6404		IN BUTTE COUNTY AT VARIOUS LOCATIONS REHABILITATE SIX BRIDGE DECKS	COAST CONSTRUCTION INC 4460 REDWOOD HWY STE 16 SAN RAFAEL CA 94903 (415)444-0716	SOLANO, MATT 2060 3RD STREET OROVILLE, CA 95965 (530)218-4810	\$639,491 \$101,444 \$0	04/12/11 05/04/11 09/28/11	15% 16%
HM3H	WPCP						
03-COL-5-/21 03-3C8904 IM-0057-(094)E --()		IN YOLO AND COLUSA COUNTIES FROM 1.1 MILES SOUTH OF ROUTE 505/5 SEPARATION TO COUNTY ROAD 8 AND FROM 0.8 MILE SOUTH OF COUNTY ROA RUBBERIZED WARM MIX ASPHALT	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734	GHASSEMI, MOHSSEN 3951 PERFORMANCE DRIVE SUITE E SACRAMENTO, CA 95838 (916)263-5648	\$19,488,894 \$5,713,494 \$0	01/13/11 03/16/11 01/10/12	18% 29%
HA22	WPCP						
03-COL-20-21.5/22.4 03-1E0304 SARR-P020-(150)E P0-20 1-(0E) --()		IN WILLIAMS FROM 0.3 MILE EAST TO 0.6 MILE WEST OF INTERSTATE 5 RECONSTRUCT EMBANKMENT SLOPE	NORTH BAY CONSTRUCTION INC P O BOX 6004 PETALUMA CA 949556004 (707)763-2891	KRAFT, DAN P. O. BOX 457 CLEARLAKE, CA 95457 (707)994-5074	\$5,671,147 \$5,758,620 \$0	07/31/09 08/12/09 12/01/11	0% 0%
HA42	SWPPP						PLANT EST SATIS

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 06/20/11**

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-COL-45-20.1/34.2 03-3M1804		IN COLUSA AND GLENN COUNTIES NEAR COLUSA FROM MAIN STREET TO ROAD 29 REPLACE AC PAVING	FRANKLIN CONSTRUCTION INC P O BOX 3100 CHICO CA 95927 (530)343-9600	THOMAS, SHAHNA 2060 3RD STREET, SUITE B OROVILLE, CA 95965 (530)682-6517	\$1,486,421 \$307,577 \$0	03/11/11 04/05/11 08/15/11	37% 22%
HM1A	WPCP						
03-ED-49-11.9/15.7 03-3M9104		IN AND NEAR PLACERVILLE FROM PLEASANT VALLEY ROAD TO ROUTE 193 COLD PLANE AC PAVEMENT	TEICHERT CONSTRUCTION P O BOX 700 LINCOLN CA 95648 (916)645-4800	NANUGONDA, VEERA 701 FORNI ROAD PLACERVILLE, CA 95667 (707)496-4347	\$587,379 \$361,304 \$0	04/06/11 04/25/11 07/22/11	26% 61%
HM1A	WPCP						
03-ED-50-13.3/13.7 03-2E0404 ACNH-ACST-(126)E P050- 1-(6E) --() TEA10	WPCP	IN EL DORADO COUNTY NEAR SHINGLE SPRINGS FROM 1.1 MILES EAST OF GREENSTONE ROAD UNDERCROSSIN TO 0.3 MILE WEST OF EL DORADO ROAD O CONSTRUCT WILDLIFE CROSSING	DOUG VEERKAMP GENERAL ENGINEERING INC 2585 COLD SPRINGS ROAD PLACERVILLE CA 95667 (916)933-7077	NANUGONDA, VEERA 3065 BLAIR AVE, P.O. BOX 2424 PLACERVILLE, CA 95667 (707)496-4347	\$779,724 \$0 \$0	05/16/11 06/14/11 09/26/11	0% 0%
03-ED-50-15.8/28.8 03-3M6504		IN EL DORADO COUNTY NEAR PLACERVILLE AT VARIOUS LOCATIONS FROM FORNI ROAD OVERCROSSING TO SAWMILL UNDERCROSSING REHABILITATE THREE BRIDGE DECKS	VICTORY ENGINEERS INC 10266 HIGHWAY 41 MADERFA CA 93636 (559)439-7700	NANUGONDA, VEERA 20 WEST SCHOOL ROAD REDWOOD VALLEY, CA 95470 (707)496-4347	\$362,362 \$3,775 \$0	02/18/11 03/17/11 09/30/11	22% 1%
HM3H	WPCP						
03-ED-50-16.4/18.3 03-355534 NH-P050-(122)E --()		IN EL DORADO COUNTY IN PLACERVILLE FROM 0.1 MILE WEST OF WEST PLACERVILLE UNDERCROSSING TO CLAY STREET UNDERCROSSING HIGHWAY PLANTING	J M SLOVER INC 1630 LOTUS ROAD PLACERVILLE CA 95667 (530)621-4815	SAGER, JANET 3855 N. FREEWAY BLVD, STE. 120 OACRAMENTO, CA 95834 (916)263-4912	\$277,328 \$23,900 \$0	11/03/10 12/01/10 10/15/14	8% 12%
HB4N HB4N	WPCP						
03-ED-50-28.8/39.6 03-1A6804 NH-P050-(124)E --()		IN EL DORADO COUNTY FROM SAWMILL UNDERCROSSING TO SOUTH FORK AMERICAN RIVER BRIDGE APPLY HOT MIX ASPHALT	TEICHERT CONSTRUCTION P.O. BOX 1890 DAVIS, CA 95617-1890 (530)406-4200	MILLER, BRANDON 3065 BLAIR AVE, P.O. BOX 2424 PLACERVILLE, CA 95667 (530)621-0985	\$10,023,800 \$2,500 \$0	11/29/10 12/16/10 06/20/11	0% 0% SUSPENDE
HA22	WPCP						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 06/20/11**

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-ED-50-32.0/40 03-3C7604 NH-P050-(123)E --()		IN EL DORADO COUNTY AT VARIOUS LOCATIONS INSTALL PIPELINERS	LORANG BROTHERS CONSTRUCTION INC 1175 S AUBURN STREET COLFAX CA 95713 (530)346-8150	MILLER, BRANDON 3065 BLAIR AVE PLACERVILLE, CA 95667 (530)621-0985	\$1,543,347 \$736,327 \$0	01/06/11 02/10/11 08/11/11	37% 48%
HA42	WPCP						
03-ED-50-39.7/57.8 03-3M5504 ACNH-P050-(114)E --()		IN EL DORADO COUNTY NEAR KYBURZ SOUTH FORK AMERICAN RIVER BRIDGE TO 0.2 MILE EAST OF 42 MILE HOMES ROAD BONDED WEARING COURSE	FROM GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	MILLER, BRANDON 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95827 (916)858-8628	\$3,045,954 \$1,124,051 \$0	04/23/10 05/11/10 09/21/11	27% 37%
HM1	WPCP						
03-ED-50-55.0/58.6 03-3M7704		IN EL DORADO COUNTY AT VARIOUS LOCATIONS FROM 3.6 MILES WEST OF TWIN BRIDGES ROAD TO 2.0 MILES WEST OF TWIN BRIDGES ROAD CLEAN AND LINE CULVERTS	MICHELS PIPELINE CONSTRUCTION P O BOX 12905 SALEM OR 97302 (503)364-1199	MILLER, BRANDON 3065 BLAIR AVE, P.O. BOX 2424 PLACERVILLE, CA 95667 (916)858-8628	\$335,937 \$0 \$0	04/20/11 05/05/11 08/01/11	0% 0%
HM2	WPCP						
03-ED-50-66.6/67.8 03-1E14U4 SARR-P050-(125)E H P0-50 1-(5E) --()		IN EL DORADO COUNTY NEAR MEYERS FROM 0.2 MILE EAST TO 1.3 MILES EAST OF ECHO SUMMIT RECONSTRUCT BARRIER RAILING	C C MYERS INC P O BOX 2948 RANCHO CORDOVA CA 957412948 (916)635-9370	RIVAS, LUIS 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)858-8627	\$2,664,787 \$2,093,527 \$0	02/08/11 02/24/11 08/10/11	24% 79%
HB1	WPCP						
HA42							
03-ED-50-77.3/79.3 03-1A73U4 NH- ( ) --()		IN SOUTH LAKE TAHOE FROM TROUT CREEK TO SKI RUN BOULEVARD STORM WATER QUALITY IMPROVEMENTS	DISNEY CONSTRUCTION INC 875 MAHLER ROAD STE 188 BURLINGAME CA 94010 (650)259-9545	WOODRUFF, JARRETT 2489 LAKE TAHOE BLVD. SOUTH LAKE TAHOE, CA 96150 (916)416-7548	\$13,835,288 \$256,520 \$0	02/10/11 03/01/11 05/16/12	6% 2%
HA42	SWPPP						
HA22							
HB4N							
03-ED-89-/8.6 03-1A8414 SARR-P089-(094)E P0-89 0-(4E) --()		IN ELDORADO COUNTY NEAR MEYERS FROM THE ALPINE COUNTY LINE TO ROUTE 50/89 SEPARATION INSTALL DRAINAGE FACILITIES	QUALCON CONTRACTORS INC 1645 ESERALDA AVENUE MINDEN NV 89423 (775)782-2006	MILLER, BRANDON P O BOX 2424 PLACERVILLE CA 95667 (530)621-0986	\$11,421,954 \$6,937,370 \$0	05/29/09 07/01/09 11/10/11	59% 60%
HA42	SWPPP						SUSPENDED
HA22							
HB4N							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 06/20/11**

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-ED-193-.2/6 03-4M0504		IN EL DORADO COUNTY FROM 0.2 MILE EAST OF COOL TO 1.0 MILE WEST OF GREENWOOD COLD IN PLACE RECYCLE WITH OVERLAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	NANUGANDA, VEERA 3065 BLAIR AVE, P.O. BOX 2424 PLACERVILLE, CA 95667 (707)496-4347	\$1,836,526 \$0 \$0	05/16/11 06/07/11	0% 0%
HM1A	WPCP						
03-ED-193-12.7/21.7 03-3M8804		IN EL DORADO COUNTY NEAR GEORGETOWN FROM MAIN STREET TO 0.2 MILE SOUTH OF SHOO FLY ROAD REPLACE AC SURFACING	WINDSOR FUEL CO P O BOX 1029 PITTSBURG CA 94565 (925)427-5266	NANUGONDA, VEERE 20 WEST SCHOOL ROAD REDWOOD VALLEY, CA 95470 (707)496-3475	\$791,623 \$0 \$0	03/14/11 03/28/11	0% 0%
HM1A	WPCP						
03-GLE-5-7.6/28.5 03-4A5304 ACHS-0057-(093)E 00-57 0-(3E) --()		IN BUTTE, COLUSA, EL DORADO, GLENN, PLACER, SACRAMENTO, SUTTER, YOLO AND YUBA COUNTIES AT VARIOUS LOCATIONS REPLACE METAL BEAM GUARD RAIL	APEX FENCE CO INC P O BOX 545 ANDERSON CA 96007 (530)365-3316	BEYENE, GIRMAY 3951 PERFORMANCE DRIVE, SUITE E SACRAMENTO, CA 95838 (916)263-5623	\$1,566,820 \$143,195 \$0	10/11/10 11/04/10 10/17/11	7% 9%
HB1	WPCP						
03-GLE-162-65.6/0 03-4E6504		IN GLENN COUNTY IN WILLOWS AT NORTH HUMBOLDT AVENUE INSTALL ADA RAMP IMPROVE CURVE	QUIMU CONSTRUCTING INC P O BOX 1177 DIXON CA 95620 (707)693-0289	THOMAS, SHAHNA 2060 THRID STREET OROVILLE, CA 95965 (530)934-3520	\$103,752 \$0 \$0	03/03/11 03/21/11 05/23/11	0% 0% SUSPENDED
HB71	WPCP						
03-NEV-20-6.7/10.2 03-0F8104 HSIN-P020-(157)1 HG-P020-(157) --()		IN NEVADA COUNTY NEAR GRASS VALLEY FROM 0.1 MILE EAST OF PENN VALLEY DRIVE TO 0.1 MILE EAST OF DEADMANS FLAT OVERCROSSING INSTALL RUMBLE STRIPS,OVERLAY,SIGNS	KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928 (530)891-6555	PETERSON, DALE 138 NEW MOHAWK ROAD, STE. B NEVADA CITY, CA 95959 (530)265-9868	\$1,119,624 \$0 \$0	05/25/11 06/09/11 11/10/11	0% 0%
HB1	WPCP						
03-NEV-20-37.0/42 03-3M7604		IN NEVADA AND PLACER COUNTIES AT VARIOUS LOCATIONS INSTALL PIPELINES	QUIMU CONTRACTING INC P O BOX 1177 DIXON CA 95620 (707)693-0289	PETERSON, DALE 138 NEW MOHAWK ROAD, STE B NEVADA CITY, CA 95959 (530)265-9868	\$277,680 \$2,250 \$0	03/29/11 04/18/11 08/01/11	18% 1% SUSPENDED
HM2	WPCP						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 06/20/11**

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-NEV-49-9.7/11.2 03-2A6904 SARR-P049-(148)E P0-49 1-(8E) --()	HE13 SWPPP	IN NEVADA COUNTY NEAR GRASS VALLEY FROM 0.6 KM NORTH OF ALTA SIERRA DRIVE TO 0.9 KM SOUTH OF WELLSWOOD WAY WIDEN ROADWAY	DE SILVA GATES CONSTRUCTION P O BOX 2909 DUBLIN CA 94568 (925)829-9220	DE MARTINI, MARK NEW MOHAWK ROAD, STE. B NEVADA CITY CA 95959 (530)265-6969	\$8,765,796 \$110,151 \$0	05/08/10 06/22/10 12/01/12	2% 1%
03-NEV-80-2.0/61.6 03-3M6804	HM3 WPCP	IN PLACER AND NEVADA COUNTIES AT VARIOUS LOCATIONS REPLACE JOINT SEALS	BAY LINE CUTTING & CORING INC 1635 4TH STREET BERKELEY, CA 94710 (510)527-1000	SALAH, RABAH 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (530)587-9894	\$3,329,182 \$600 \$0	03/07/11 03/28/11 02/10/12	15% 0%
03-NEV-80-2.5/5.6 03-0A6324 ACIM-080 -(180)N --()	HA22 SWPPP	IN NEVADA COUNTY NEAR TRUCKEE FROM 0.4 KM WEST OF SODA SPRINGS OVERCROSSING TO THE DONNER SUMMIT SAFETY REST AREA REHABILITATE BRIDGES AND ROADWAY	TEICHERT CONSTRUCTION 4401 DULUTH AVENUE ROSEVILLE, CA 95678 (916)645-4800	CATANIA, DAVE 138 NEW MOHAWK ROAD, SUITE B NEVADA CITY, CA 95959 (530)265-9864	\$68,074,726 \$68,460,508 \$0	03/16/07 04/06/07 08/11/11	0% 0% PLANT EST SATIS
03-NEV-80-5.2/13.3 03-0A6334	HA22 SWPPP	IN NEVADA COUNTY NEAR TRUCKEE FROM 1.0 MILE EAST OF THE CASTLE PEAK ROAD UNDERCROSSING TO 2.1 MILES EAST OF DONNER LAKE UNDERCROS PORTLAND CEMENT CONCRETE OVERLAY	R AND L BROSAMER INC 1777 OAKLAND BLVD SUITE 300 WALNUT CREEK CA 94596 (925)627-1700	CLARK, MARTIN 138 NEW MOHAWK ROAD SUITE B NEVADA CITY, CA 95959 (530)587-9827	\$60,715,900 \$30,342,376 \$0	07/28/08 08/15/08 02/27/12	48% 50%
03-NEV-80-5.6/0 03-4A2404 ACIM-0804-(189)E 08-0441-(9E) --()	HA26 SWPPP	IN NEVADA COUNTY ABOUT 12.4 MILES WEST OF TRUCKEE AT DONNER SUMMIT SAFETY ROADSIDE REST AREA REPLACE BUILDING	FLINTCO INC 400 PLAZA DRIVE STE 205 FOLSOM CA 95630 (916)351-5400	CLARK, MARTIN 12047 DONNER PASS ROAD TRUCKEE, CA 96060 (916)624-2852	\$4,574,813 \$2,993,771 \$0	07/27/09 08/12/09 04/10/12	48% 65%
03-NEV-80-9.2/13.6 03-0A6314 ACIM-080 -(184)E --()	HA22 SWPPP	IN NEVADA COUNTY NEAR TRUCKEE FROM DONNER LAKE UNDERCROSSING TO TROUT CREEK UNDERCROSSING REHABILITATE ROADWAY	TEICHERT CONSTRUCTION 4401 DULUTH AVENUE ROSEVILLE, CA 95678 (916)645-4800	CATANIA, DAVE 138 NEW MOHAWK ROAD, STE. B NEVADA CITY, CA 95959 (530)265-9864	\$60,447,654 \$57,462,910 \$0	10/05/07 11/13/07 08/31/12	69% 96%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 06/20/11**

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-NEV-80-28.1/31.8 03-3A2204 ACBI-GV08-(001) M-GV08-(001) --()		IN NEVADA AND SIERRA COUNTIES NEAR FLORISTON FROM THE TRUCKEE RIVER BRIDGE TO THE NEVADA STATE LINE REHABILITATE ROADWAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	BOUZID, SALAH 12047 DONNER PASS RD SUITE B-6 TRUCKEE CA 96161 (530)587-6314	\$45,782,311 \$45,426,847 \$0	10/29/08 11/13/08 07/07/11	95% 99%  SUSPENDED
HA22	SWPPP						
03-NEV-89-.4/4.9 03-3M6704		IN NEVADA AND SIERRA COUNTIES AT VARIOUS LOCATIONS REHAB BRIDGE DECKS, REPLACE JOINT	Q AND D CONSTRUCTION CO 1050 SOUTH 21ST STREET SPARKS NV 89431 (775)786-2677	DEMARTINI, MARK 138 NEW MOHAWK ROAD, STE B NEVADA CITY, CA 95959 (530)265-9869	\$398,003 \$0 \$0	06/06/11 06/16/11 09/26/11	0% 0%  0%
HM3H	WPCP						
03-NEV-5717-/0 03-318004		IN NEVADA COUNTY IN NEVADA CITY AT THE NEVADA CITY MAINTENANCE STATION AT 10057 GOLD FLAT ROAD CONSTRUCT MECHANICS FACILITY	HILBERS INC 1210 STABLER LANE YUBA CITY CA 95993 (530)673-2947	CLARK, MARTIN 138 NEW MOHAWK ROAD, SUITE B NEVADA CITY CA 95959 (530)265-0744	\$1,425,260 \$1,263,361 \$0	04/21/10 05/06/10 08/30/11	83% 89%  0%
HA11	WPCP						
03-PLA-28-.8/11 03-2A9404 ACST-P028-(009)E P0-28 0-(9E) --()		IN PLACER COUNTY FROM 0.1 KM WEST OF TAHOE STATE PARK DRIVE TO 0.1 KM EAST OF ROUTE 267 AND AT KINGS BEACH RECONSTRUCT DRAINAGE FACILITIES	DIABLO CONTRACTORS INC 7 CROW CANYON COURT SUITE 100 SAN RAMON CA 94583 (925)552-8250	ISKIN, ROY 10960 WEST RIVER STREET TRUCKEE CA 96161 (530)587-6314	\$31,024,339 \$22,922,113 \$0	05/21/08 06/05/08 11/14/11	0% 0%  PLANT EST SATIS
HA42	SWPPP						
03-PLA-65-4.8/8.7 03-3M2904		IN PLACER COUNTY IN AND NEAR ROSEVILLE AT VARIOUS LOCATIONS FROM ROUTE 65/80 SEPARATION TO PLEASANT GROVE CREEK BRIDGE REPLACE CONCRETE AND JOINT SEALS	DEBRUIN CONSTRUCTION INC P O BOX 1355 FRENCH CAMP CA 95231 (209)462-5100	VANDELL, SAM 2520 WARREN DRIVE, SUITE B ROCKLIN CA 95677 (916)624-2852	\$755,828 \$449,898 \$0	02/08/10 03/10/10 07/07/11	37% 48%  0%
HM3H	WPCP						
03-PLA-65-12.2/23.8 03-3338U4 HPLU-6208-(030)L 620-8 03-(DEM)O - -()		IN PLACER COUNTY NEAR LINCOLN FROM 0.6 KM NORTH OF TWELVE BRIDGES OVERCROSSING TO 1.3 KM SOUTH OF RIVER CONSTRUCT NEW FREEWAY AND BRIDGES	DE SILVA GATES FCI A JOINT VENTURE OF DE SILVA GATES BEAR CONSTRUCTION AND F C I CONSTRUCTORS INC P O BOX 2909 DUBLIN CA 94568 (925)829-9220	BEREXA, CARL 2520 WARREN DRIVE, STE. B ROCKLIN CA 95677 (916)624-2769	\$149,757,417 \$123,890,553 \$0	06/09/08 07/02/08 10/01/12	62% 82%  0%
HE14 HE14	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 06/20/11**

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-PLA-80-.3/29.3 03-3E0904 ACBH-0803-(238)E 08-03 2-(8E) --()		IN PLACER COUNTY AT VARIOUS LOCATIONS FROM SOUTH ROSEVILLE OVERCROSSING TO WEIMAR CROSS ROAD OVERCROSSING PLACE POLYESTER OVERLAY	MYERS AND SONS CONSTRUCTION 2554 MILLCREEK DRIVE SACRAMENTO CA 95833 (916)649-4504	LPVANDELL, SAM 2520 WARREN DRIVE, SUITE B ROCKLIN, CA 95677 (916)624-2852	\$5,879,950 \$0 \$0	05/20/11 06/07/11 12/14/11	0% 0% 0%
HA21	WPCP						
03-PLA-80-2.9/5.1 03-367834 HPLU-6203-(044)L 620-3 04-(HPL)U 03 0-25-()		IN PLACER COUNTY IN ROSEVILLE AND ROCKLIN FROM MINERS RAVINE BRIDGE TO 1.6 KM EAST OF ROUTE 65/80 SEPARATION CONSTRUCT HOV LANES	FLATIRON WEST INC 2100 GOODYEAR ROAD BENICIA CA 94510 (707)742-6000	SERRANO, MAURICIO 2520 WARREN DRIVE ROCKLIN CA 95677 (916)416-7547	\$23,625,041 \$14,814,056 \$0	08/10/09 09/10/09 08/08/11	86% 63%
HB5	SWPPP						
03-PLA-80-16.8/18.9 03-1F3604 IM-0803-(236)E --()		IN PLACER COUNTY IN AND NEAR AUBURN FROM OPHIR ROAD UNDERCROSSING TO 0.1 MILE EAST OF RUSSELL ROAD OVERCROSSING PLACE HOT MIX ASPHALT	KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928 (530)891-6555	VANDELL, SAM 2520 WARREN DRIVE, SUITE B ROCKLIN, CA 95677 (916)624-2852	\$3,996,563 \$0 \$0	02/03/11 02/24/11 07/19/11	0% 0% SUSPENDED
HA22	WPCP						
03-PLA-80-24.5/33.3 03-4M0404 ACIM-0803-(239)E --()		IN PLACER COUNTY IN AND NEAR COLFAX FROM 1.1 MILES EAST OF PLACER HILLS OVERCROSSING TO 0.2 MILE EAST OF ROUTE 174/80 SEPARATION BONDED WEARING COURSE OVERLAY	TEICHERT CONSTRUCTION PO BOX 700 LINCOLN CA 95648 (916)645-4800	ZINK, PHIL 33 DEPOT STREET P.O. 1807 COLFAX, CA 95713 (530)346-7996	\$5,085,739 \$0 \$0	03/07/11 03/24/11 12/11/11	0% 0%
HM1	WPCP						
03-PLA-80-56.1/66.3 03-2C8604 ACIM-000C-(309)N --()		IN PLACER AND NEVADA COUNTIES FROM CARPENTER FLAT UNDERCROSSING TO HAMPSHIRE ROCKS UNDERCROSSING RECONSTRUCT ROADWAY	TEICHERT CONSTRUCTION 4401 DULUTH AVENUE ROSEVILLE, CA 95678 (916)645-4800	ZINK, PHIL 33 DEPOT STREET, P O BOX 1807 COLFAX CA 95713 (530)346-7996	\$90,875,631 \$19,283,299 \$0	02/22/10 03/16/10 07/12/12	26% 21%
HA22	SWPPP						
03-PLA-80-/5.1 03-367824 NCII-6203-(024)P 620-3 02-(HPL)U 03 0-25-()		IN SACRAMENTO AND PLACER COUNTIES IN AND NEAR ROSEVILLE FROM 0.7 KM WEST OF SACRAMENTO/PLACER COUNTY LINE TO 1.6 KM EAST OF ROUTE CONSTRUCT AUXILIARY AND HOV LANES	TEICHERT CONSTRUCTION P O BOX 15144 SACRAMENTO CA 95851 (916)386-6800	SERRANO, MAURICIO 2520 WARREN DRIVE ROCKLIN CA 95677 (916)416-7547	\$28,824,440 \$24,672,036 \$0	05/01/08 05/22/08 09/28/11	55% 86%
HB5	SWPPP						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 06/20/11**

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-PLA-89-14.4/15.4 03-4E5304		ABOUT 6 MILES NORTH OF TAHOE CITY AT VARIOUS LOCATIONS FROM 0.7 MILE NORTH OF SQUAW VALLEY ROAD TO 0.6 MILE SOUTH OF POLE CREEK RO REPLACE CULVERT AND DOWNDRAIN	G B A ENGINEERING 2536 E FENDER AVE SUITE C FULLERTON CA 92831 (714)577-9441	MATYE, BENJAMINE 2520 WARREN DRIVES, SUITE B ROCKLIN, CA 95677 (530)587-5698	\$110,824 \$0 \$0	01/27/11 03/01/11	0% 0%
HA42	WPCP						
03-PLA-267-4.9/6.7 03-0E9904 STP-P267-(020)E --()		IN PLACER COUNTY FROM 1.1 MILES EAST OF NORTH STAR DRIVE TO 0.5 MILE SOUTH OF MARTIS PEAK ROAD PLACE HOT MIX ASPHALT	EAST Q AND D CONSTRUCTION CO P O BOX 10865 RENO NV 89510 (775)786-2677	MATYE, BENJAMIN 10960 W. RIVER STREET, STE. 101A TRUCKEE, CAA 96161 (530)582-5072	\$2,738,600 \$54,354 \$0	11/17/10 12/08/10 09/28/11	5% 2%
HA42	SWPPP						
03-PLA-267-/3.7 03-3M9404		IN PLACER COUNTY NEAR TRUCKEE FROM NEVADA COUNTY LINE TO 0.1 MILE NORTH OF NORTHSTAR DRIVE REPLACE ASPHALT CONCRETE SURFACING	SIERRA NEVADA CONSTRUCTION INC P O BOX 50760 SPARKS NV 89435 (775)355-0420	MATYE, BENJAMIN 10960 WEST RIVER STREET TRUCKEE, CA 96161 (530)587-5698	\$957,007 \$0 \$0	05/16/11 06/07/11	0% 0%
HM1A	WPCP						
03-SAC-5-.7/30.1 03-3M3404		IN SACRAMENTO COUNTY AT VARIOUS LOCATIONS FROM MIDDLE SLOUGH BRIDGE TO ROUTE 5/99 CONNECTOR SEPARATION REPLACE JOINT SEALS	C C MYERS INC P O BOX 2948 RANCHO CORDOVA CA 957412948 (916)635-9370	GUTIERREZ, BOJANA 3855 NORTH FREEWAY BLVD, STE 120 SACRAMENTO CA 95834 (916)263-4927	\$938,074 \$855,338 \$0	05/12/10 06/02/10 06/08/11 06/10/11	100% 100% COMPLETED
HM	WPCP						
03-SAC-5-17.2/24.8 03-1F4504 IM-0056-(334)E --()		IN SACRAMENTO COUNTY IN SACRAMENTO FROM FLORIN ROAD TO 0.6 MILE NORTH OF ROUTE 5/50 SEPARATION AND FROM 0.5 MILE SOUTH TO 0.2 MILE PCC SLABS AND AC PAVEMENT TO BE	DE SILVA GATES CONSTRUCTION P O BOX 2909 DUBLIN CA 94568 (925)829-9220	GUTIERREZ, BOJANA 3855 NORTH FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)263-4927	\$10,172,331 \$3,500,411 \$0	10/21/10 01/13/11 09/22/11	32% 34%
HA22	WPCP						
03-SAC-5-22.0/26.7 03-1F4404 HSST-000C-(325)E 00-0C 3-(5E) --()		IN SACRAMENTO, YOLO, AND NEVADA COUNTIES AT VARIOUS LOCATIONS UPGRADE CRASH CUSHIONS	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	GREYDANUS, WILLIAM 1962 BERRY ROAD RIO OSO, CA 95674 (530)633-4726	\$1,601,350 \$1,477,850 \$0	12/31/10 01/24/11 06/30/11	100% 94% OVER RUN
HB1	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 06/20/11**

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-5-23.0/0 03-4E3404		IN SACRAMENTO COUNTY IN SACRAMENTO FROM P STREET ONRAMPS TO O STREET OVERCROSSING INSTALL RAMP METERS	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	GUTIERREZ, BOJANA 3855 NORTH FREEWAY BLVD, STE 120 SACRAMENTO CA 95834 (916)263-4927	\$462,112 \$389,980 \$0	05/25/10 06/09/10 06/17/11	98% 84%
HB4N	WPCP						
03-SAC-5-17.2 03-0F5904 NH-0056-(331)E --()		IN SACRAMENTO COUNTY IN AND NEAR ELK GROVE FROM THE SAN JOAQUIN COUNTY LINE TO FLORIN ROAD OVERCROSSING PAVEMENT REHABILITATION WITH PCC SLAB	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	TANVIR, RIZWAN 2366 MARITIME ROAD ELK GROVE, CA 95758 (530)945-8921	\$58,639,586 \$177,614 \$0	03/24/11 04/08/11 08/20/12	0% 0%
HA22	SWPPP						
03-SAC-16-6.2/24 03-0F9104 HSST-000C-(316)E 00-0C 3-(6E) --()		IN BUTTE, GLENN, SACRAMENTO AND YUBA COUNTIES AT VARIOUS LOCATIONS PLACE THERMOPLASTIC TRAFFIC STRIPE	LINEAR OPTIONS INC 1 KELLY COURT MENLO PARK CA 94025 (650)833-1800	LEE, SUSHMA 3855 NORTH FREEWAY BLVD., STE. 120 SACRAMENTO CA 95834 (916)263-4926	\$273,615 \$118,936 \$0	05/19/10 06/14/10 08/01/11	27% 43%
HB1	WPCP						
03-SAC-16-15.1/15.5 03-4E2204 HSST-P016-(035)E P0-16 0-(5E) --()		IN SACRAMENTO COUNTY NEAR RANCHO MURIETA FROM 1.0 MILE EAST OF MEISS ROAD TO 0.6 MILE WEST OF DILLARD ROAD HOT MIX ASPHALT SURFACING	TEICHERT CONSTRUCTION P O BOX 15144 SACRAMENTO CA 958510144 (916)386-6800	LEE, SUSHMA 3855 NORTH FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)263-4926	\$381,965 \$270,635 \$0	09/20/10 10/12/10 06/30/11	18% 71%
HB1	WPCP						
03-SAC-50-.2/16 03-0F9204 ACHS-000C-(326)E 00-0C 3-(6E) --()		IN EL DORADO AND SACRAMENTO COUNTIES AT VARIOUS LOCATIONS COLD PLANE AC PAVEMENT PLACE OPEN	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	LEE, SUSHMA 3855 N FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)263-4926	\$642,642 \$0 \$0	01/24/11 02/08/11	0% 0%
HB1	WPCP						
03-SAC-50-.4/.8 03-1F1004 NHS- - ( ) --()		IN NEVADA, PLACER AND SACRAMENTO COUNTIES AT VARIOUS LOCATIONS THIN FRICTION COURSE OVERLAY	AMERICAN CIVIL CONSTRUCTORS WEST COAST INC 3701 MALLARD DRIVE BENICIA CA 94510 (707)746-8028	LEE, SUSHMA 3855 NORTH FREEWAY BLVD, SUITE 120 SACRAMENTO, CA 95834 (916)263-4926	\$443,988 \$119,759 \$0	01/06/11 01/25/11 07/15/11	53% 27%
HB1	WPCP						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 06/20/11**

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-50-5.3/12.8 03-441614 CMLN-6203-(033) --()		IN SACRAMENTO COUNTY IN AND NEAR RANCHO CORDOVA FROM WATT AVENUE OVERCROSSING TO SUNRISE BOULEVARD WIDEN FREEWAY	DE SILVA GATES MCM A JOINT VENTURE OF DE SILVA GATES CONSTRUCTION AND MCM CONSTRUCTION P O BOX 2909 DUBLIN CA 94568 (925)829-9220	OKPALA, MESHACK 2777 DEL MONTE STREET W. SACRAMENTO, CA 95691 (916)372-0158	\$62,794,268 \$46,822,249 \$0	10/26/09 11/18/09 07/14/11	0% 0%  PLANT EST SATIS
HB5 HB5 SWPPP							
03-SAC-51-.2/11.9 03-3M7004		IN SACRAMENTO COUNTY AT VARIOUS LOCATIONS ON ROUTE 51 FROM FORT SUTTER VIADUCT TO WATT AVENUE OVERCROSSING AND ON ROUTE 50 FROM BRIDGE DECK PRESERVATION	TRUESDELL CORPORATION OF CALIFORNIA INC 1310 WEST 22ND STREET TEMPE AZ 85282 (602)437-1711	GUTIERREZ, BOJANA 3855 NORTH FREEWAY BLVD,STE120 SACRAMENTO, CA 95834 (916)263-4927	\$282,282 \$255,057 \$0	02/15/11 03/10/11 06/10/11 06/14/11	100% 100%  COMPLETED
HM3H WPCP							
03-SAC-51-6.0/8.3 03-1A1404		IN SACRAMENTO COUNTY IN SACRAMENTO FROM HOWE AVENUE TO 0.5 KM EAST OF WATT AVENUE PLANTING AND IRRIGATION	WATKIN AND BORTOLUSSI INC 77 LARKSPUR STREET SAN RAFAEL CA 949014820 (415)453-4691	SAGER, JANET 3855 NORTH FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)263-4912	\$1,280,464 \$1,135,274 \$0	10/15/09 11/02/09 08/07/13	20% 77%  SUSPENDED
HA25 SWPPP							
03-SAC-80-16.0/0 03-0F5804 ACST-000C-(320)E 00-0C 3-(0E) --()		IN EL DORADO COUNTY AT 0.4 MILE EAST OF CAMINO TRUCK WEIGH STATION AND IN SACRAMENTO COUNTY AT ANTELOPE WIEGH STATIONS WEIGH STAT UPGRADE WEIGH STATION AND CCTV	EAST NORCAL GENERAL CONSTRUCTION CORPORATION 1950 MAJESTIC CT SAN JOSE CA 95132 (408)886-0335	GUTIERREZ, BOJANA 3855 N FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)263-4924	\$207,169 \$0 \$0	12/28/10 02/08/11 07/20/11	0% 0%  0%
HA42 WPCP							
03-SAC-99-.1/12 03-1E6704 NH-P099-(531)E --()		IN SACRAMENTO COUNTY NEAR GALT FROM 0.1 MILE SOUTH OF CRYSTAL WAY TO 1.9 MILE NORTH OF GRANT LINE ROAD RAC OVERLAY	TEICHERT CONSTRUCTION P O BOX 15144 SACRAMENTO CA 95851 (916)386-6800	SCOTT, JEFF 3855 NORTH FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)263-4931	\$11,166,806 \$1,071,083 \$0	12/08/10 01/11/11 12/27/11	6% 10%  10%
HA22 WPCP							
03-SAC-99-16.8/18.1 03-3E3904 STPL-6203-(038)N 620-3 03-() --()		IN SACRAMENTO COUNTY IN AND NEAR SACRAMENTO FROM 0.9 MILE NORTH OF CALVINE ROAD TO 0.4 MILE NORTH OF MACK ROAD REALIGN RAMP	TEICHERT CONSTRUCTION 4401 DULUTH AVENUE ROSEVILLE, CA 94567 (916)645-4800	SCOTT, JEFF 3855 NORTH FREEWAY BLVD, STE 120 SACRAMENTO CA 95834 (916)263-4931	\$4,746,531 \$1,803,858 \$0	06/23/10 07/13/10 04/23/12	20% 38%  38%
HE13 SWPPP							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 06/20/11**

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-99-19.4/19.8 03-0C0004		IN SACRAMENTO COUNTY IN SACRAMENTO FROM 0.3 KM SOUTH TO 0.3 KM NORTH OF FLORIN ROAD OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	PARKER LANDSCAPE DEVELOPMENT INC 6251 SKY CREEK DR SUITE A SACRAMENTO CA 95828 (916)383-4071	SAGER, JANET 3855 NORTH FREEWAY BLVD. STE. 120 SACRAMENTO CA 95834 (916)263-4912	\$1,357,343 \$1,479,359 \$0	12/14/07 01/16/08 11/09/11	0% 0% PLANT EST SATIS
HA25	SWPPP						
03-SAC-99-21.9/24.2 03-3E8804		IN SACRAMENTO COUNTY IN AND NEAR SACRAMENTO FROM FRUITRIDGE ROAD OVERCROSSING TO BROADWAY UNDERCROSSING SEAL BRIDGE DECKS	PROFESSIONAL CONSTRUCTION SERVICES 3309 VINCENT ROAD PLEASANT HILL CA 94523 (925)945-1052	SCOTT, JEFF 3855 NORTH FREEWAY BLVD., STE. 120 SACRAMENTO CA 95834 (916)847-4916	\$855,192 \$165,578 \$0	02/13/09 02/27/09 12/22/10	68% 19%
HA21	WPCP						
03-SAC-5501-/0 03-2C8444		IN SACRAMENTO COUNTY IN SACRAMENTO AT THE TRANSPORTATION LABORATORY AT 5900 FOLSOM BOULEVARD CONSTRUCT STORAGE BUILDING	D G GRANADE INC 4420 BUSINESS DRIVE SHINGLE SPRINGS CA 95682 (530)677-7484	HENNEKE, LARRY 5900 FOLSOM BLVD. SACRAMENTO CA 95819 (916)502-7582	\$4,522,570 \$3,925,410 \$0	06/02/10 06/29/10 08/12/11	85% 93%
HA13	WPCP						
03-SIE-89-15.0/20.1 03-4M1504		IN SIERRA COUNTY AT SIERRAVILLE FROM THE SOUTH JUNCTION ROUTE 49 TO 0.1 MILE NORTH OF NORTH JUNCTION ROUTE 49 COLD IN PLACE RECYCLING	SIERRA NEVADA CONSTRUCTION INC P O BOX 50760 SPARKS NV 89431 (775)355-0420	INCCROSBY, TIM 138 NEW MOHAWK ROAD, STE B NEVADA CITY, CA 95959 (530)587-5698	\$1,589,007 \$0 \$0	05/16/11 06/07/11	0% 0%
HM1A	WPCP						
03-SUT-20-11.2/17 03-1F4704 NH-P020-(153)E --()		IN SUTTER COUNTY IN AND NEAR YUBA CITY FROM 0.1 MILE EAST OF NORTH HUMBHREY ROAD TO 0.1 MILE WEST OF THE YUBA SUTTER COUNTY LINE PAVEMENT REHABILITATION	TEICHERT CONSTRUCTION P O BOX 1890 DAVIS CA 95616 (530)406-4200	CHAMBERLIN, AARON 379 COLUSA HWY YUBA CITY, CA 95991 (530)682-2711	\$5,415,100 \$2,396,327 \$0	12/13/10 01/11/11 08/25/11	29% 44%
HA22	WPCP						
03-SUT-70-.2/8.3 03-3864U4 ACNH-P070-(094)E --()		IN SUTTER AND YUBA COUNTIES NEAR NICOLAUS FROM 70/99 SEPARATION TO 1.0 KM NORTH OF FEATHER RIVER BOULEVARD WIDEN AND REALIGN ROADWAY	DE SILVA GATES CONSTRUCTION P O BOX 2909 DUBLIN CA 94568 (925)829-9220	TANVIR, RIZWAN 2777 DEL MONTE STREET WEST SACRAMENTO CA 95691 (916)375-8025	\$80,269,713 \$82,178,324 \$0	12/06/07 12/27/07 06/20/11	70% 98%
HE14	SWPPP						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 06/20/11**

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SUT-99-11.0/14.3 03-1A4324 SARR-P099-(529)E P0-99 5-(9E) --()		IN SUTTER COUNTY NEAR NICOLAUS FROM POWER LINE ROAD TO 0.1 MILE SOUTH OF LAUREL AVENUE WIDEN TO FOUR LANES	NEHEMIAH CONSTRUCTION INC 12150 TRIBUTARY PT DR. STE120 GOLD RIVER, CA 95670 (916)608-1500	TOLLISON, RON 379 COLUSA AVENUE YUBA CITY CA 95991 (530)822-4313	\$31,551,534 \$6,855,901 \$0	07/14/10 07/28/10 12/30/13	14% 22%
HE13	SWPPP						
03-SUT-99-16.8/23 03-1A4614		IN SUTTER COUNTY NEAR TUDOR FROM CENTRAL AVENUE TO 0.7 KM NORTH OF O'BANION ROAD CONSTRUCT FOUR LANE EXPRESSWAY	DE SILVA GATES CONSTRUCTION P O BOX 2909 DUBLIN CA 94568 (925)829-9220	TOLLISON, RON 379 COLUSA HIGHWAY YUBA CITY CA 95991 (530)822-4313	\$24,876,649 \$24,072,448 \$0	07/24/08 08/28/08 08/02/11	92% 97%
HE13 HE13	SWPPP						
03-SUT-99-30.6/32.7 03-1F5004 STP-P099-(536)E --()		IN SUTTER COUNTY IN AND NEAR YUBA CITY FROM ROUTE 20 TO 1.4 KM NORTH OF QUEENS AVENUE OVERCROSSING PERFORM HIGHWAY PLANTING AND	ELITE LANDSCAPING INC 2972 LARKIN AVENUE CLOVIS CA 93612 (559)292-7760	SAGER, JANET 3855 N FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)263-4912	\$1,635,528 \$150,264 \$0	12/10/10 02/07/11 12/11/14	28% 10%
HA25	WPCP						
03-SUT-99-30.9/T35.7 03-3M2504 ACST-P099-(527)P P09-9 52-() --()		IN SUTTER COUNTY IN AND NEAR YUBA CITY FROM BUTTE HOUSE ROAD UNDERCROSSING TO LIVE OAK BOULEVARD REPLACE ASPHALT CONCRETE SURFACING	PROFESSIONAL CONSTRUCTION SERVICES 4070 NELSON AVENUE SUITE A CONCORD CA 94520 (925)288-1566	KNUDSON, CAMERON 379 COLUSA AVENUE YUBA CITY CA 95993 (530)822-4431	\$1,651,410 \$1,631,516 \$0	05/13/10 06/02/10 01/15/11	84% 94%
HM1	WPCP						
03-SUT-99-35.6/42.4 03-1F3704 ACST-P099-(534)E P0-99 5-(4E) --()		IN BUTTE AND SUTTER COUNTIES AT VARIOUS LOCATIONS PLACE HOT MIX ASPHALT	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734	CHAMBERLIN, AARON 379 COLUSA HWY YUBA CITY, CA 95991 (530)682-2711	\$6,708,615 \$2,544,851 \$0	11/24/10 12/16/10 09/07/11	29% 38%
HA22	WPCP						
03-YOL-5-.8/2.5 03-3E0704 NHBH-0056-(333)E --()		IN YOLO COUNTY ON ROUTE 5 FROM 0.8 MILE WEST OF SACRAMENTO YOLO COUNTY LINE TO 5.8 MILES EAST OF ROUTE _ 5/113 AC OVERLAY, WITH JOINT HEADER	DE SILVA GATES CONSTRUCTION P O BOX 2909 DUBLIN CA 94568 (925)829-9220	TRI, PRESTON 3951 PERFORMANCE DR., STE. E SACRAMENTO, CA 95838 (916)416-5572	\$2,479,448 \$241,850 \$0	11/24/10 12/16/10 10/27/11	3% 10%
HA21	WPCP						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 06/20/11**

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-YOL-5-14.0/21.5 03-1F4804 IM-0056-(335)E --()		IN YOLO COUNTY ABOUT 6 MILES NORTH OF WOODLAND FROM 0.3 MILES SOUTH OF COUNTY ROAD 96 OVERCROSSING TO 0.3 MILES SOUTH OF OAT CREEK RAC OVERLAY	GHILOTTI CONSTRUCTION COMPANY INC 246 GHILOTTI AVE SANTA ROSA CA 95407 (707)585-1221	GHASSEMI, MOHSSEN 3951 PERFORMANCE DRIVE, SUITE E SACRAMENTO, CA 95838 (916)263-5648	\$6,464,760 \$4,191,074 \$0	12/31/10 01/24/11 07/13/11	77% 63%
HA22	WPCP						
03-YOL-50-.3/2 03-388004 STPL-6203-(007)E 62-03 0-(7E) --()		IN YOLO COUNTY IN WEST SACRAMENTO FROM 1.1 KM WEST TO 1.0 KM EAST OF HARBOR BOULEVARD OVERCROSSING WIDEN CONCRETE BRIDGE	ARGONAUT CONSTRUCTORS P O BOX 639 SANTA ROSA CA 95402 (707)542-4862	AOUN, TONY 3951 PERFORMANCE DRIVE #E SACRAMENTO CA 95838 (916)296-9692	\$16,412,217 \$16,158,489 \$0	05/14/09 06/04/09 10/19/11	0% 0% PLANT EST SATIS
HE11	SWPPP						
03-YOL-80-.2/5.7 03-0F7004 ACHS-0802-(358)E 08-02 3-(8E) --()		IN YOLO COUNTY IN AND NEAR DAVIS FROM RICHARDS BOULEVARD OVERCROSSING TO 0.1 MILE WEST OF YOLO CAUSEWAY WEST SHOULDERS TO BE WIDENED	DE SILVA GATES CONSTRUCTION P O BOX 2909 DUBLIN CA 94568 (925)829-9220	HAMM, JEFF 3951 PERFORMANCE DRIVE SUITE E SACRAMENTO, CA 95838 (916)263-5653	\$5,690,384 \$148,350 \$0	12/22/10 01/24/11 10/28/11	7% 3%
HBI	SWPPP						
03-YOL-80-.8/0 03-1E1004 IM-0802-(359)E --()		IN YOLO COUNTY IN DAVIS AND WEST SACRAMENTO AT VARIOUS LOCATIONS FROM RICHARDS BOULEVARD OVERCROSSING TO REED AVENUE OVERCROSSIN GORE PAVING	COOK GENERAL ENGINEERING INC 3203 FITZGERALD ROAD RANCHO CORDOVA CA 95742 (916)631-1365	HAMM, JEFF 3951 PERFORMANCE DRIVE,SUITE E SACRAMENTO, CA 95838 (916)263-5653	\$1,020,419 \$846,894 \$0	02/02/11 03/07/11 07/06/11	63% 83%
HA28	WPCP						
03-YOL-80-/4.4 03-3M8404 ACIM-0802-(360)E --()		IN YOLO COUNTY IN AND NEAR THE CITY OF DAVIS FROM THE SOLANO COUNTY LINNE TO 1.4 MILES WEST OF THE YOLO CAUSEWAY RAC OVERLAY (TYPE O)	TEICHERT CONSTRUCTION P O BOX 1890 DAVIS CA 95616 (530)406-4200	BEYENE, GIRMAY 3951 PERFORMANCE DRIVE,SUITE E SACRAMENTO, CA 95838 (916)263-5623	\$1,998,176 \$0 \$0	03/11/11 04/13/11	0% 0%
HA22	WPCP						
03-YOL-113-.1/4.1 03-3M7304		IN COLUSA AND YOLO COUNTIES AT VARIOUS LOCATIONS BRIDGE DECK METHACRYLATE-8 BRIDGES	BLAISDELL CONSTRUCTION INC P O BOX 938 ANDERSON CA 96007 (530)365-3126	TRI, PRESTON 3951 PERFORMANCE DR. SUITE E SACRAMENTO, CA 95838 (916)263-5705	\$813,888 \$407,028 \$0	02/08/11 02/16/11 08/01/11	49% 50%
HM3H H	WPCP						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 06/20/11**

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-YOL-113-11.3/22 03-3M8904		IN YOLO COUNTY NEAR WOODLAND AND AT KNIGHTS LANDING FROM 5/113 SEPARATION TO SACRAMENTO RIVER BRIDGE PLACE MICRO SURFACING	VALLEY SLURRY SEAL COMPANY P O BOX 981330 WEST SACRAMENTO CA 95798 (916)373-1500	LIANG, JIE 3951 PERFORMANCE DR. SUITE E SACRAMENTO, CA 95838 (916)263-5652	\$929,638 \$694,955 \$0	03/07/11 03/24/11 07/19/11	50% 74%
HM1A	WPCP						
03-YOL-505-.7/22.4 03-1A9504 ACNH-5056-(330)E --()		IN YOLO COUNTY NEAR WINTERS FROM 0.3 MILE NORTH OF ROUTE 128/505 SEPARATION TO ROUTE 5/505 SEPARATION REPLACE CONCRETE PAVEMENT	DE SILVA GATES CONSTRUCTION P O BOX 2909 DUBLIN CA 94568 (925)829-9220	GUDUGUNTLA, ARUN 3951 PERFORMANCE DRIVE, SUITE F SACRAMENTO, CA 95838 (916)263-5372	\$10,279,775 \$9,311,570 \$0	11/18/10 12/16/10 08/02/11	68% 90%
HA22	WPCP						
03-YUB-65-2.9/4.7 03-3M2304		NEAR WHEATLAND FROM 0.7 MILE NORTH OF DRY CREEK BRIDGE TO 0.7 MILE NORTH OF SOUTH BEALE ROAD PLACE HOT MIX ASPHALT	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734	KNUDSON, CAMERON 379 COLUSA HWY YUBA CITY, CA 95991 (530)822-4431	\$514,599 \$479,565 \$0	01/05/11 01/31/11 06/07/11	25% 100%
HM1A	WPCP						
03-YUB-65-4.7/8.7 03-3M1504 ACST-P065-(089)E P0-65 0-(9E) --()		IN YUBA COUNTY NEAR WHEATLAND FROM 0.5 MILE NORTH OF MORRISON/RANCHO ROAD TO 0.3 MILE NORTH OF MCGOWAN ROAD OVERCROSSING REPLACE PAVEMENT	PROFESSIONAL CONSTRUCTION SERVICES 4070 NELSON AVENUE SUITE A CONCORD CA 94520 (925)288-1566	KNUDSON, CAMERON 379 COLUSA AVENUE YUBA CITY, CA 95991 (530)822-4431	\$1,220,372 \$1,139,769 \$0	04/27/10 06/02/10 01/15/11	76% 93%
HM1	WPCP						
03-YUB-70-7.0/13.6 03-1F4604 NH-P070-(123)E --()		IN YUBA COUNTY AT OLIVERHURST AND LINDA FROM 0.3 MILE WEST OF MCGOWAN PARKWAY OVERCROSSING TO THE YUBA RIVER BRIDGE AND OVERHEAD REHABILITATE ROADWAY	TEICHERT CONSTRUCTION P O BOX 700 LINCOLN CA 95648 (916)645-4800	KNUDSON, CAMERON 379 COLUSA HWY YUBA CITY, CA 95991 (530)822-4431	\$8,883,785 \$0 \$0	01/27/11 02/15/11 07/20/11	0% 0%
HA22	WPCP						
03-YUB-70-8.4/13.6 03-4E4304 NSNH-P070-(120)E --()		IN YUBA COUNTY NEAR MARYSVILLE FROM 0.1 MILE NORTH OF ROUTE 65 SEPARATION TO YUBA RIVE BRIDGE AND OVERHEAD MBGR REMOVE STREES ADD PLANTS AND	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG CLOVIS CA 93619 (559)322-2041	KNUDSON, CAMERON 379 COLUSA HWY YUBA CITY, CA 95991 (530)822-4431	\$516,949 \$479,816 \$0	01/11/11 01/25/11 12/29/11	23% 92%
HB1	SWPPP						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 06/20/11**

**District 03**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-YUB-70-13.6/14.1 03-0E0804 BH-P070-(121)E --()		IN YUBA COUNTY IN AND NEAR MARYSVILLE FROM 0.4 MILE NORTH OF SOUTH MARYSVILLE UNDERCROSSING TO 0.1 MILE SOUTH OF 3RD STREET REHABILITATE BRIDGE DECK	AMERICAN CIVIL CONSTRUCTORS WEST COAST INC 3701 MALLARD DRIVE BENICIA CA 94510 (707)746-8028	BULLARD, BRENT 379 COLUSA HWY YUBA CITY, CA 95991 (530)822-5345	\$1,247,329 \$279,473 \$0	11/24/10 12/16/10 07/05/11	94% 22%
HA21	WPCP						

**Totals:      Authorized Final Amt:      \$1,079,838,086      Completed to Date:      \$667,480,001      Work This Month:      \$0**

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
03-BUT-32-23.5/37	03-3M2404	1
03-BUT-32-/37.2	03-3M3304	1
03-BUT-70-3.3/6.1	03-0E9304	1
03-BUT-70-11.6/13.6	03-3A6314	1
03-BUT-70-14.8/0	03-1E1104	1
03-BUT-70-28.8/41	03-0A6504	1
03-BUT-70-/9.2	03-3M8604	2
03-BUT-99-8.6/13.2	03-366904	2
03-BUT-162-22.9/0	03-0F6404	2
03-BUT-191-4.6/0	03-3M6404	2
03-COL-5-/21	03-3C8904	2
03-COL-20-21.5/22.4	03-1E0304	2
03-COL-45-20.1/34.2	03-3M1804	3
03-ED-49-11.9/15.7	03-3M9104	3
03-ED-50-13.3/13.7	03-2E0404	3
03-ED-50-15.8/28.8	03-3M6504	3
03-ED-50-16.4/18.3	03-355534	3
03-ED-50-32.0/40	03-3C7604	3
03-ED-50-39.7/57.8	03-3M5504	4
03-ED-50-55.0/58.6	03-3M7704	4
03-ED-50-66.6/67.8	03-1E14U4	4
03-ED-50-77.3/79.3	03-1A73U4	4

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
03-ED-50-28.8/39.6	03-1A6804	4
03-ED-89-/8.6	03-1A8414	4
03-ED-193-.2/6	03-4M0504	5
03-ED-193-12.7/21.7	03-3M8804	5
03-GLE-5-7.6/28.5	03-4A5304	5
03-GLE-162-65.6/0	03-4E6504	5
03-NEV-20-37.0/42	03-3M7604	5
03-NEV-20-6.7/10.2	03-0F8104	5
03-NEV-49-9.7/11.2	03-2A6904	6
03-NEV-80-2.0/61.6	03-3M6804	6
03-NEV-80-28.1/31.8	03-3A2204	6
03-NEV-80-2.5/5.6	03-0A6324	6
03-NEV-80-5.2/13.3	03-0A6334	6
03-NEV-80-5.6/0	03-4A2404	6
03-NEV-80-9.2/13.6	03-0A6314	7
03-NEV-89-.4/4.9	03-3M6704	7
03-NEV-5717-/0	03-318004	7
03-PLA-28-.8/11	03-2A9404	7
03-PLA-65-4.8/8.7	03-3M2904	7
03-PLA-65-12.2/23.8	03-3338U4	7
03-PLA-80-.3/29.3	03-3E0904	8
03-PLA-80-2.9/5.1	03-367834	8

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
03-PLA-80-16.8/18.9	03-1F3604	8
03-PLA-80-24.5/33.3	03-4M0404	8
03-PLA-80-56.1/66.3	03-2C8604	8
03-PLA-80-/5.1	03-367824	8
03-PLA-89-14.4/15.4	03-4E5304	9
03-PLA-267-4.9/6.7	03-0E9904	9
03-PLA-267-/3.7	03-3M9404	9
03-SAC-5-.7/30.1	03-3M3404	9
03-SAC-5-17.2/24.8	03-1F4504	9
03-SAC-5-22.0/26.7	03-1F4404	9
03-SAC-5-23.0/0	03-4E3404	10
03-SAC-5-/17.2	03-0F5904	10
03-SAC-16-6.2/24	03-0F9104	10
03-SAC-16-15.1/15.5	03-4E2204	10
03-SAC-50-.2/16	03-0F9204	10
03-SAC-50-.4/.8	03-1F1004	10
03-SAC-50-5.3/12.8	03-441614	11
03-SAC-51-.2/11.9	03-3M7004	11
03-SAC-51-6.0/8.3	03-1A1404	11
03-SAC-80-16.0/0	03-0F5804	11
03-SAC-99-.1/12	03-1E6704	11
03-SAC-99-16.8/18.1	03-3E3904	11

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
03-SAC-99-19.4/19.8	03-0C0004	12
03-SAC-99-21.9/24.2	03-3E8804	12
03-SAC-5501-/0	03-2C8444	12
03-SIE-89-15.0/20.1	03-4M1504	12
03-SUT-20-11.2/17	03-1F4704	12
03-SUT-70-.2/8.3	03-3864U4	12
03-SUT-99-11.0/14.3	03-1A4324	13
03-SUT-99-16.8/23	03-1A4614	13
03-SUT-99-30.9/T35.7	03-3M2504	13
03-SUT-99-30.6/32.7	03-1F5004	13
03-SUT-99-35.6/42.4	03-1F3704	13
03-YOL-5-.8/2.5	03-3E0704	13
03-YOL-5-14.0/21.5	03-1F4804	14
03-YOL-50-.3/2	03-388004	14
03-YOL-80-.2/5.7	03-0F7004	14
03-YOL-80-.8/0	03-1E1004	14
03-YOL-80-/4.4	03-3M8404	14
03-YOL-113-.1/4.1	03-3M7304	14
03-YOL-113-11.3/22	03-3M8904	15
03-YOL-505-.7/22.4	03-1A9504	15
03-YUB-65-2.9/4.7	03-3M2304	15
03-YUB-65-4.7/8.7	03-3M1504	15

**Statement of Ongoing Contracts - Index**

Cnty Rt Pm	Contract	Page
03-YUB-70-13.6/14.1	03-0E0804	15
03-YUB-70-7.0/13.6	03-1F4604	15
03-YUB-70-8.4/13.6	03-4E4304	16

**Statement of Ongoing Contracts - Federal Aid**

District 03

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$272,199,703	\$162,452,360
-F-	FEDERAL AID (PRIMARY)	\$217,797,432	\$97,278,215
-S-	FEDERAL AID (SECONDARY)	\$72,733,260	\$51,871,325
-SH-	STATE HIGHWAY	\$119,161,518	\$70,255,497
		\$397,946,173	\$285,622,604
<b>District Total:</b>		<b><u>\$1,079,838,086</u></b>	<b><u>\$667,480,001</u></b>

**Statement of Ongoing Contracts -Summary**

District	Work Completed This Perio
03	\$1,220,356
<b>Work completed this Period:</b>	\$1,220,356