

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/13

Page 1
06/05/13

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-BUT-32-9.5/0 03-3E9104		IN BUTTE COUNTY IN CHICO AT 9TH AND MAIN STREET, AT 9TH AND OROVILLE STREET AND AT PARK AVENUE AND HUMBOLDT	FRANKLIN CONSTRUCTION INC P O BOX 3100 CHICO CA 95927 (530)343-9600	STEINER, BRIAN 2060 THIRD STREET OROVILLE, CA 95965 (530)218-3679	\$470,351 \$439,203 \$0	05/22/12 06/21/12 04/29/13 05/03/13	100% 100% COMPLETED
HB4N	WPCP	COMPLETE SIGNAL MODIFICATION					
03-BUT-70-3.3/6.1 03-0E9304 NH-P070-(124)E --()		IN BUTTE COUNTY FROM 0.7 MILE SOUTH OF EAST GRIDLEY ROAD TO 0.6 MILE NORTH OF COX LANE	DESILVA GATES CONSTRUCTION LP P O BOX 2909 DUBLIN CA 94568 (925)829-9220	COBORN, AL 2060 3RD STREET OROVILLE, CA 95965 (530)534-9046	\$8,346,859 \$6,594,752 \$1,261,312	03/03/11 03/24/11 06/24/13	86% 78%
HB4N	SWPPP	WIDEN ROADWAY AND PLACE RUBBERIZED					
03-BUT-70-9.2/17 03-2F3004 NH-P070-(104) --()		IN AND NEAR OROVILLE FROM 0.2 MILE NORTH OF PALERMO ROAD TO 0.1 MILE NORTH OF OPHIR ROAD AND 0.4 MILE SOUTH OF 70/162 SEPARATATION	DE SILVA GATES CONSTRUCTION LP P O BOX 2909 DUBLIN CA 94568 (925)829-9220	GRANDY, DWAYNE 2060 THIRD STREET, SUITE B OROVILLE, CA 95965 (530)713-7814	\$6,805,454 \$5,750 \$0	12/05/12 01/10/13 08/31/13	0% 0%
HA22	WPCP	PAVEMENT REHABILITATION					
03-BUT-70-28.2/0 03-1E5104 ACST-P070-(103)E H P0-70 1-(3E) --()		IN BUTTE COUNTY NEAR CHEROKEE AT WEST BRANCH FEATHER RIVER BRIDGE	GOLDEN STATE BRIDGE INC 2990 BAY VISTA COURT #D BENICIA CA 94510 (925)372-8000	WOOD, JUSTIN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)682-3831	\$6,357,714 \$16,615 \$16,615	03/20/13 04/11/13 10/03/14	0% 0% SUSPENDED
HA21	WPCP	RETROFIT STEEL MEMBERS, BRIDGE DECK					
03-BUT-99-13.0/20.6 03-4M5304 STP-P099-(566)E --()		IN BUTTE COUNTY ABOUT 10 MILES NORTH OF GRIDLEY FROM 0.2 MILE SOUTH OF NORTH JUNCTION ROUTE 162 TO DRY CREEK BRIDGE	KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928 (530)891-6555	COBORN, AL 2060 THIRD STREET, SUITE B OROVILLE, CA 95965 (530)713-7863	\$1,679,178 \$0 \$0	04/29/13 05/24/13	0% 0%
HM1A		PAVEMENT REHABILITATION					
03-BUT-99-28.1/29.6 03-3E6204 NHBR-P099-(536) --()		NEAR CHICO FROM ESTATES DRIVE TO 0.4 MILE NORTH OF BUTTE CREEK BRIDGE 12-126R	KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928 (530)891-6555	HARGROVE, BEN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)218-4831	\$7,473,137 \$0 \$0	04/03/13 04/22/13	0% 0%
HA21		REPLACE BRIDGE (SCOUR)					

**State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/13**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-BUT-99-32.4/33.3 03-3A0424		IN BUTTE COUNTY IN CHICO FROM ROUTE 32 UNDERCROSSING TO EAST FIRST AVENUE UNDERCROSSING WIDEN ROADWAY AND BRIDGES	VIKING CONSTRUCTION COMPANY INC P O BOX 1508 RANCHO CORDOVA CA 95741 (916)852-5530	THOMAS, SHAHNA 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)533-4526	\$24,124,245 \$13,131,817 \$915,553	07/08/11 08/05/11 07/14/14	38% 54%
HB4N	SWPPP						
03-BUT-99-44.4/46 03-3M5804		IN BUTTE COUNTY NEAR CHICO FROM 0.1 MILE NORTH OF BROYLES ROAD TO THE TEHAMA COUNTY LINE AC OVERLAY,RUMBLE STRIPS,COLD PLANE	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734	HARGROVE, BEN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)218-4831	\$685,685 \$0 \$0	04/23/13 05/16/13	0% 0%
HM1A							
03-BUT-191-4.6/0 03-3M6404		IN BUTTE COUNTY AT VARIOUS LOCATIONS REHABILITATE SIX BRIDGE DECKS	COAST CONSTRUCTION INC 4460 REDWOOD HWY STE 16 SAN RAFAEL CA 94903 (415)444-0716	WOOD, JUSTIN 2060 3RD STREET OROVILLE CA 95965 (530)682-3831	\$639,491 \$511,045 \$0	04/12/11 05/04/11 10/04/11	64% 83%
HM3H	WPCP						
03-COL-5-21.0/34.4 03-4M1204		IN COLUSA COUNTY NEAR WILLIAMS FROM 1.7 MILES NORTH OF FRESHWATER ROAD OVERCROSSING TO THE GLENN COUNTY LINE PAVEMENT REHABILITATION	DESILVA GATES CONSTRUCTION LP P O BOX 2909 DUBLIN CA 94568 (925)829-9220	TOLLISON, RON 379 COLUSA HWY YUBA CITY, CA 95991 (530)682-3995	\$4,594,203 \$4,462,599 \$0	05/04/12 06/12/12 06/01/13	76% 94% SUSPENDED
HM1B	WPCP						
03-COL-5-/34.4 03-4M4804		IN COLUSA AND GLENN COUNTIES AT VARIOUS LOCATIONS METHACRYLATE AND POLYESTER BRIDGE	AMERICAN CIVIL CONSTRUCTORS WEST COAST INC 3701 MALLARD DRIVE BENICIA CA 94510 (707)746-8028	STEINER, BRIAN 2060 THIRD STREET, SUITE B OROVILLE, CA 95965 (530)218-3679	\$997,205 \$0 \$0	03/05/13 04/04/13 10/09/13	0% 0%
HM3							
03-COL-20-/10.2 03-1F7404 ACNH-P020-(166) --()		IN COLUSA COUNTY 20 MILES WEST OF WILLIAMS FROM THE LAKE COUNTY LINE TO 0.5 MILE WEST OF ROUTE 16 & FROM 0.1 MILE EAST OF ROUTE 16 PAVEMENT REHABILITATION	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734	KRAFT, DAN 15533 40TH AVENUE CLEARLAKE, CA 95422 (530)713-7864	\$7,416,728 \$156,780 \$155,030	11/19/12 12/20/12 11/01/13	11% 2%
HA22	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/13

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-ED-49-9.6/10.1 03-3E6304		IN EL DORADO COUNTY FROM MISSOURI STREET NORTH TO 4.8 MILES SOUTH OF JUNCTION ROUTE 49/50 SEPARATION PLACE HMA, REPLACE ASPHALT CONCRETE	DOUG VEERKAMP GENERAL ENGINEERING INC 2585 COLD SPRINGS ROAD PLACERVILLE CA 95667 (530)676-0825	ALTERTON, NATHAN 3065 BLAIR AVE. PLACERVILLE, CA 95667 (530)957-1110	\$628,520 \$111,311 \$0	05/21/12 06/20/12 08/31/13	0% 17% SUSPENDED
HA22	WPCP						
03-ED-50-15.4/0 03-4M2304		IN EL DORADO COUNTY NEAR PLACERVILLE AT WEBER CREEK BRIDGE PREP AND PAINT TWO BRIDGES	JEFFCO PAINTING AND COATING INC P O BOX 1888 VALLEJO CA 94590 (707)562-1900	WOODRUFF, JARRETT 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)858-8628	\$1,127,031 \$102,413 \$72,281	02/16/12 04/02/12 01/27/14	17% 9%
HM3	WPCP						
03-ED-50-16.4/18.3 03-355534 NH-P050-(122)E --()		IN EL DORADO COUNTY IN PLACERVILLE FROM 0.1 MILE WEST OF WEST PLACERVILLE UNDERCROSSING TO CLAY STREET UNDERCROSSING HIGHWAY PLANTING	J M SLOVER INC 1630 LOTUS ROAD PLACERVILLE CA 95667 (530)621-4815	SAGER, JANET 3855 N. FREEWAY BLVD, STE. 120 SACRAMENTO CA 95834 (916)263-4912	\$281,033 \$242,373 \$2,565	11/03/10 12/01/10 09/11/14	0% 0% PLANT EST SATIS
HB4N HB4N	WPCP						
03-ED-50-18.1/19.1 03-4M5404		IN EL DORADO COUNTY IN & NEAR PLACERVILLE ON RTE 50 FR CLAT STR UC TO E OF CARSON RD OC & RTE 193 NEAR PLACERVILLE FROM SOUTH FORK DIGOUTS AND HMA OVERLAY	SIERRA NEVADA CONSTRUCTION INC P O BOX 50760 SPARKS NV 89435 (775)355-0420		\$706,007 \$0 \$0	03/05/13 03/25/13	0% 0%
HM1							
03-ED-50-19.1/0 03-4M1904		IN EL DORADO, PLACER, NEVADA, AND YOLO COUNTIES AT VARIOUS LOCATIONS BRIDGE DECK PRESERVATION	LEGG INC 2551 2ND STREET LIVERMORE CA 94550 (925)605-4500	ALTERTON, NATHAN 3065 BLAIR AVENUE PLACERVILLE, CA 95667 (530)957-1110	\$1,337,423 \$1,185,175 \$0	03/27/12 04/25/12 03/04/13	95% 69% SUSPENDED
HM3H	WPCP						
03-ED-50-28.8/39.6 03-1A6804 NH-P050-(124)E --()		IN EL DORADO COUNTY FROM SAWMILL UNDERCROSSING TO SOUTH FORK AMERICAN RIVER BRIDGE APPLY HOT MIX ASPHALT	TEICHERT CONSTRUCTION P.O. BOX 1890 DAVIS, CA 95617-1890 (530)406-4200	WESTOVER, MARK 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)858-8628	\$11,961,522 \$10,739,443 \$0	11/29/10 12/16/10 11/15/12	100% 90% SUSPENDED
HA22	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/13

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-ED-50-51.6/53.2 03-4M0804		IN EL DORADO COUNTY NEAR KYBURZ AT VARIOUS LOCATIONS FROM 0.3 MILE WEST OF 36 MILE STONE ROAD TO 0.6 MILE WEST OF WRIGHTS LAKE RO REHABILITATE CULVERTS	C W FOX CONSTRUCTION INC 2701 SECRET LAKE TRAIL COOL CA 95614 (530)823-0591	NANUGONDA, VEERA 3065 BLAIRS LANE PLACERVILLE, CA 95667 (530)218-4803	\$407,647 \$0 \$0	04/09/13 05/06/13	0% 0%
HM3H							
03-ED-50-73.7/75.4 03-1A7324 ACNH-P050-(129) --()		IN EL DORADO COUNTY IN AND NEAR SOUTH LAKE TAHOE FROM 0.1 MILE SOUTH OF AIRPORT ROAD TO ROUTE 50/89 SEPARATION HMA CONCRETE SUFACING AND DRAINAGE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	MATYE, BENJAMIN 10960 WEST RIVER STREET TRUCKEE, CA 96161 (530)682-3562	\$4,391,623 \$0 \$0	03/28/13 04/18/13	0% 0%
HA42 HA22 HB4N	SWPPP						
03-ED-50-77.3/79.3 03-1A73U4 NH- () --()		IN SOUTH LAKE TAHOE FROM TROUT CREEK TO SKI RUN BOULEVARD STORM WATER QUALITY IMPROVEMENTS	DISNEY CONSTRUCTION INC 875 MAHLER ROAD STE 188 BURLINGAME CA 94010 (650)259-9545	NANUGONDA, VEERA 2489 LAKE TAHOE BLVD SOUTH LAKE TAHOE, CA 96150 (530)218-4803	\$15,530,572 \$14,496,466 \$204,271	02/10/11 03/01/11 08/19/13	41% 90%
HA42 HA22 HB4N	SWPPP						
03-ED-50-78.9/79.5 03-1A7344 ACNH-P050-(128)E --()		IN EL DORADO COUNTY IN SOUTH LAKE TAHOE FROM 0.2 MILE WEST OF SKI RUN BOULEVARD TO WILDWOOD AVENUE COLD PLANE & HMA OVERLAY, DRAINAGE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	MONTPLAISIR, JARET 2489 LAKE TAHOE BLVD, SUITE 6 SOUTH LAKE TAHOE, CA 96150 (530)218-4803	\$2,956,180 \$424,351 \$175,654	04/06/12 04/25/12 10/10/13	8% 15%
HA42	SWPPP						
03-ED-193-10.1/10.1 03-2F7204 STP- () --()		IN EL DORADO COUNTY, NEAR GEORGETOWN, ABOUT 0.6 MILE WEST OF GRAYBAR MINE ROAD DIR'S EMERGENCY F.A. REPAIR EB SHOULDER AND SLOPE BELOW	DOUG VEERKAMP GENERAL ENG. INC 2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667	INCNANUGONDA, VEERA 3065 BLAIRS LANE PLACERVILLE, CA 95667 (530)621-0986	\$370,000 \$181,787 \$0	05/13/11 11/03/11 06/23/11	67% 100%
20.20 201130							
03-ED-193-23.4/0 03-1F6004 STP-S193-(009)E --()		IN EL DORADO COUNTY NEAR PLACERVILLE 2.0 MILES NORTH OF THE SOUTH FORK AMERICAN RIVER BRIDGE CONSTRUCT GABION, DRAINAGE, PAVE	C W FOX CONSTRUCTION INC 2701 SECRET LAKE TRAIL COOL CA 95614 (530)823-0591	WESTOVER, MARK 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (530)682-6348	\$804,713 \$797,168 \$0	06/21/12 07/16/12 04/08/13 05/10/13	100% 100%
HA42	WPCP						COMPLETED

**State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/13**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-ED-193-25.8/25.8 03-2F6504 STP- () --()		IN EL DORADO COUNTY, NEAR PLACERVILLE, ABOUT 1.2 MILES EAST OF THE SOUTH FORK AMERICAN RIVER BRIDGE DIR'S EMERGENCY F.A. PLACE ROCK SLOPE PROTECTION IN THE FAILED	DOUG VEERKAMP GENERAL ENGINEERING, INC. 2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667	NANUGONDA, VEERA 3065 BLAIR AVE, P.O. BOX 2424 PLACERVILLE, CA 95667 (530)621-0986	\$300,000 \$88,255 \$0	03/28/11 03/28/11 05/13/11	100% 29%
20.20 201130							
03-GLE-32-/1.3 03-4M5604		IN GLENN COUNTY IN AND NEAR ORLAND FROM 0.1 MILE WEST OF ROUTE 32/5 SEPARATION TO 0.3 MILE EAST OF PAPST AVENUE AND FROM 0.1 MILE REPLACE AC SURFACING	SIERRA NEVADA CONSTRUCTION INC STEINER, BRIAN P O BOX 50760 SPARKS NV 89435 (775)355-0420	2060 THIRD STREET, SUITE B OROVILLE, CA 95965 (530)218-3679	\$559,007 \$0 \$0	04/03/13 04/22/13	0% 0%
HM1							
03-NEV-20-3.9/17.5 03-2F35U4 ACNH-P020-(167) --()		IN AND NEAR GRASS VALLEY AND NEVADA CITY FROM 0.3 MILE EAST OF INDIAN SPRING ROAD TO JCT RT 49 PAVEMENT REHABILITATION	TEICHERT CONSTRUCTION 4401 DULUTH AVE ROCKLIN CA 95765 (916)645-4800	CULLEY, STEVEN 138 NEW MOHAWK ROAD, SUITE B NEVADA CITY, CA 95959 (916)952-7196	\$7,875,521 \$3,600 \$2,925	12/21/12 01/23/13 10/01/13	0% 0%
HA22	WPCP						
03-NEV-20-12.8/15.9 03-3E0604 BHNH-SP02-(016)2 --()		IN GRASS VALLEY AND IN NEVADA CITY AT ROUTE 20/174 SEPARATION AND AT GOLD FLAT ROAD OVERCROSSING POLYESTER CONCRETE AND HMA OVERLAY	DEBRUIN CONSTRUCTION INC P O BOX 1355 STOCKTON CA 95231 (209)462-5100	CATANIA, DAVID 138 NEW MOHAWK ROAD, SUITE B NEVADA CITY, CA 95959 (530)218-1752	\$1,031,882 \$0 \$0	08/24/11 10/03/11	0% 0%
HA21	WPCP						
03-NEV-20-36.1/44.5 03-4M0704		IN NEVADA AND PLACER COUNTIES AT VARIOUS LOCATIONS CULVERT REHABILITATION	QUIMU CONTRACTING INC P O BOX 1177 DIXON CA 95620 (707)693-0289	JOHNSON, JEFF D 138 NEW MOHAWK ROAD, SUITE B NEVADA CITY, CA 95959 (530)632-6714	\$384,427 \$0 \$0	04/05/13 05/16/13	0% 0%
HM2C							
03-NEV-49-9.7/11.2 03-2A6904 SARR-P049-(148)E P0-49 1-(8E) --()		IN NEVADA COUNTY NEAR GRASS VALLEY FROM 0.6 KM NORTH OF ALTA SIERRA DRIVE TO 0.9 KM SOUTH OF WELLSWOOD WAY WIDEN ROADWAY	DE SILVA GATES CONSTRUCTION P O BOX 2909 DUBLIN CA 94568 (925)829-9220	CLARK, MARTIN 138 NEW MOHAWK ROAD, STE. B NEVADA CITY CA 95959 (530)218-4832	\$9,634,562 \$8,967,148 \$6,684	05/08/10 06/22/10 05/23/13	47% 95%
HE13	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/13

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-NEV-49-11.6/11.6 03-3F7304		IN NEVADA COUNTY, ON ROUTE 49, AT POST MILE 11.64 DIR'S EMERGENCY F.A REPAIR EMBANKMENT AND LINE EXISTING 48-INC	STEWART ENGINEERING, INC. P.O. BOX 990010 REDDING, CA 96099 (530)244-8464	JOHNSON, JEFF D. 138 NEW MOHAWK ROAD, STE. B NEVADA CITY, CA 95959 (916)825-7697	\$825,000 \$558,503 \$0	12/05/12 01/16/13 04/20/13	93% 68%
20.20 201130							
03-NEV-49-31.3/32.6 03-1F6204		NEAR NORTH SAN JUAN FROM 1.3 MILES SOUTH OF MIDDLE YUBA RIVER BRIDGE 17-09 TO MIDDLE YUBA RIVER BRIDGE 17-09 RECONSTRUCT EMBANKMENT AND OVERLAY	HANSEN BROS ENTERPRISES P O BOX 1599 GRASS VALLEY CA 95945 (530)273-3381	CLARK, MARTIN 138 NEW MOHAWK ROAD, SUITE B NEVADA CITY, CA 95959 (530)218-4832	\$531,032 \$0 \$0	04/15/13 05/16/13	0% 0%
HA42							
03-NEV-80-2.0/61.6 03-3M6804		IN PLACER AND NEVADA COUNTIES AT VARIOUS LOCATIONS REPLACE JOINT SEALS	BAY LINE CUTTING & CORING INC 1635 4TH STREET BERKELEY, CA 94710 (510)527-1000	MONTPLAISIR, JARET 11323 SANDERS DRIVE RANCHO CORDOVA CA 95742 (530)587-9894	\$3,673,584 \$3,400,998 \$168,018	03/07/11 03/28/11 06/14/13	91% 95%
HM3	WPCP						
03-NEV-80-12.3/13.3 03-3F0304 HSNH-0804-(198) --()		IN NEVADA COUNTY NEAR TRUCKEE FROM 0.4 MILE WEST OF DONNER PASS ROAD OC TO 0.1 MILE EAST OF DONNER PASS OC INSTALL CONCRETE MEDIAN BARRIER	SIERRA NEVADA CONSTRUCTION INCCROSBY, TIM P O BOX 50760 SPARKS NV 89435 (775)355-0420	10960 WEST RIVER STREET TRUCKEE, CA 96161 (530)320-6460	\$1,276,007 \$0 \$0	04/29/13 05/24/13	0% 0%
HB1							
03-PLA-65-12.2/23.8 03-3338U4 HPLU-6208-(030)L 620-8 03-(DEM)O - -()		IN PLACER COUNTY NEAR LINCOLN FROM 0.6 KM NORTH OF TWELVE BRIDGES OVERCROSSING TO 1.3 KM SOUTH OF BEAR RIVER CONSTRUCT NEW FREEWAY AND BRIDGES	DE SILVA GATES FCI A JOINT VENTURE OF DE SILVA GATES CONSTRUCTION AND F C I CONSTRUCTORS INC P O BOX 2909 DUBLIN CA 94568 (925)829-9220	BEREXA, CARL 2520 WARREN DRIVE, STE. B ROCKLIN CA 95677 (916)624-2769	\$154,435,931 \$151,636,014 \$491,150	06/09/08 07/02/08 07/12/13	96% 98%
HE14	SWPPP						
HE14							
03-PLA-65-15.0/23.8 03-333824 HPLU-6203-(031)L 620-3 03-() --()		IN PLACER COUNTY NEAR LINCOLN FROM 2.6 MILES NORTH OF TWELVE BRIDGES OVERCROSSING TO 5.1 MILES SOUTH OF BEAR RIVER BRIDGE CONSTRUCT SOUTHBOUND LANES	DE SILVA GATES CONSTRUCTION LP P O BOX 2909 DUBLIN CA 94568 (925)829-9220	LPFREDRICKSON, SCOTT 2520 WARREN DRIVE, SUITE A ROCKLIN, CA 95677 (916)416-3011	\$18,536,922 \$9,115,019 \$1,335,151	05/21/12 06/19/12 06/12/14	39% 49%
HB4C	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/13**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-PLA-80-2.9/5.1 03-367834 HPLU-6203-(044)L 620-3 04-(HPL)U 03 0-25-()		IN PLACER COUNTY IN ROSEVILLE AND ROCKLIN FROM MINERS RAVINE BRIDGE TO 1.6 KM EAST OF ROUTE 65/80 SEPARATION CONSTRUCT HOV LANES	FLATIRON WEST INC 2100 GOODYEAR ROAD BENICIA CA 94510 (707)742-6000	SERRANO, MAURICIO 2520 WARREN DRIVE ROCKLIN CA 95677 (916)416-7547	\$25,532,731 \$24,675,451 \$0	08/10/09 09/10/09 06/07/13	0% 0% PLANT EST SATIS
03-PLA-80-34.6/34.9 03-2F2504		IN PLACER COUNTY NEAR COLFAX, FROM 1.8 MILES EAST OF ROUTE 174/80 SEPARATION TO 0.2 MILES WEST OF LONG RAVINE BRIDGE REMOVE MAT'L, PLACE K-RAIL, SIDESLOPE RPR	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE, CA 95077-5085	SCHEIBER, TROY 33 DEPOT STREET COLFAX, CA 95713 (530)346-7513	\$355,000 \$138,197 \$0	12/20/10 06/16/11 01/25/11	100% 39%
20.10 201130							
03-PLA-80-34.9/0 03-2F2604 ACIM-0804-(197)E --()		IN PLACER COUNTY NEAR COLFAX AT 0.1 MILE WEST OF LONG RAVINE UNDERCROSSING REPAIR CUT SLOPE	DESERT CONCEPTS CONSTRUCTION INC 77-770 COUNTRY CLUB DR STE D PALM DESERT CA 92211 (760)200-9007	ZINK, PHIL 33 DEPOT STREET COLFAX, CA 95713 (530)682-7747	\$934,996 \$86,809 \$80,309	11/02/12 12/03/12 07/11/13	33% 9%
HA42	WPCP						
03-PLA-80-56.1/66.3 03-2C8604 ACIM-000C-(309)N --()		IN PLACER AND NEVADA COUNTIES FROM CARPENTER FLAT UNDERCROSSING TO HAMPSHIRE ROCKS UNDERCROSSING RECONSTRUCT ROADWAY	TEICHERT CONSTRUCTION 4401 DULUTH AVENUE ROCKLIN, CA 95765 (916)645-4800	ZINK, PHIL 33 DEPOT STREET, P O BOX 1807 COLFAX CA 95713 (530)346-7996	\$92,989,490 \$82,013,008 \$1,751,796	02/22/10 03/16/10 09/11/13	81% 87%
HA22	SWPPP						
03-PLA-89-13.7/19 03-1C1124 STP0-000C-(342)E --()		IN EL DORADO, NEVADA AND PLACER COUNTIES AT VARIOUS LOCATIONS ON ROUTES 50, 80,89, AND 267 (OUTSIDE TAHOE BASIN) INSTALL ITS AND TOS MICROWAVE	AEGIS ITS INC 3360 E. LA PALMA AVENUE ANAHEIM, CA 92806 (714)630-3700	MATYE, BENJAMIN 10960 WEST RIVER ST,SUITE 101A TRUCKEE, CA 96161 (530)682-3562	\$1,110,651 \$929,335 \$0	07/26/11 08/16/11 05/03/13	92% 85% SUSPENDED
HB4N	WPCP						
03-PLA-89-/T8.5 03-2A9204 ACST-P089-(102)E P0-89 1-(2E) --()		IN EL DORADO AND PLACER COUNTIES AT AND NEAR TAHOE CITY FROM 0.2 MILE SOUTH OF THE EL DORADO/PLACER COUNTY LINE TO THE TRUCKEE RIV REHAB PAVEMENT AND DRAINAGE SYSTEM	ROAD AND HIGHWAY BUILDERS LLC PO BOX 70846 RENO NV 89570 (775)852-7283	ISKIN, ROY 10960 WEST RIVER ST, STE 101A TRUCKEE, CA 96161 (530)682-7172	\$34,791,510 \$230,382 \$0	04/10/12 04/27/12 09/16/14	5% 1% SUSPENDED
HA23	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/13**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-5-17.2 03-0F5904 NH-0056-(331)E --()		IN SACRAMENTO COUNTY IN AND NEAR ELK GROVE FROM THE SAN JOAQUIN COUNTY LINE TO FLORIN ROAD OVERCROSSING PAVEMENT REHABILITATION WITH PCC SLAB	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	OKPALA, MESHACK 2366 MARITIME ROAD ELK GROVE CA 95758 (916)416-7547	\$61,451,628 \$58,659,102 \$1,455,831	03/24/11 04/08/11 06/25/13	92% 93%
HA22	SWPPP						
03-SAC-12-.3/6.1 03-3C9004 ACNH-P012-(110) --()		IN SACRAMENTO COUNTY NEAR RIO VISTA AT VARIOUS LOCATIONS FROM EAST OF THE SACRAMENTO RIVER BRIDGE TO THE MOKELUMNE RIVER BRIDGE REHABILITATE PAVEMENT OVERLAY	TEICHERT CONSTRUCTION P O BOX 1118 STOCKTON CA 95201 (209)983-2300	SCOTT, JEFF 3855 N. FREEWAY BLVD., STE 120 SACRAMENTO, CA 95834 (916)847-4916	\$3,639,751 \$0 \$0	10/31/12 12/03/12	0% 0%
HA22	WPCP						
03-SAC-50-.6/17 03-1C12U4 NH-P050-(116)E --()		IN AND NEAR SACRAMENTO COUNTY AT VARIOUS LOCATIONS FROM STOCKTON BOULEVARD UNDERCROSSING TO NATOMA OVERHEAD WIDEN RAMPS WITH HMA OVER AB	BAY CITIES PAVING & GRADING INC P O BOX 6227 CONCORD CA 94524 (925)687-6666	LEE, SUSHMA 3855 NORTH FWY BLVD, SUITE 120 SACRAMENTO, CA 95834 (916)718-8055	\$3,755,892 \$2,414,891 \$107,562	07/22/11 08/12/11 12/02/13	58% 63%
HB4N	SWPPP						
03-SAC-50-5.3/12.8 03-441614 CMLN-6203-(033) --()		IN SACRAMENTO COUNTY IN AND NEAR RANCHO CORDOVA FROM WATT AVENUE OVERCROSSING TO SUNRISE BOULEVARD WIDEN FREEWAY	DE SILVA GATES MCM A JOINT VENTURE OF DE SILVA GATES CONSTRUCTION AND MCM CONSTRUCTION P O BOX 2909 DUBLIN CA 94568 (925)829-9220	OKPALA, MESHACK 2777 DEL MONTE STREET WEST SACRAMENTO CA 95691 (916)372-0158	\$67,674,921 \$65,796,837 \$0	10/26/09 11/18/09 07/24/13	0% 0%
HB5	HB5 SWPPP						PLANT EST SATIS
03-SAC-51-.2/0 03-4M2204		IN SACRAMENTO AT FORT SUTTER VIADUCT BRIDGE 24-188L POLYESTER CONC. OVERLAY	AMERICAN CIVIL CONSTRUCTORS WEST COAST INC 3701 MALLARD DRIVE BENICIA CA 94510 (707)746-8028	TECLE, DAN 11460 SUNRISE GOLD CIRCLE #A RANCHO CORDOVA, CA 95742 (916)919-4252	\$5,354,764 \$4,832,441 \$0	03/19/12 04/13/12 05/15/13 05/17/13	100% 100%
HM3H	WPCP						COMPLETED
03-SAC-51-1.4/0 03-4M2404		IN SACRAMENTO COUNTY AT VARIOUS LOCATIONS REHABILITATE EIGHT BRIDGE DECKS	MYERS AND SONS CONSTRUCTION LP 2554 MILLCREEK DRIVE SACRAMENTO CA 95833 (916)649-4504	TECLE, DANIEL 11460 SUNRISE GOLD CIR, STE A RANCHO CORDOVA, CA 95742 (916)919-4252	\$2,329,193 \$2,541,187 \$0	06/28/12 07/16/12 05/17/13 05/20/13	100% 100%
HM3	WPCP						COMPLETED

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/13

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-51-6.0/8.3 03-1A1404		IN SACRAMENTO COUNTY IN SACRAMENTO FROM HOWE AVENUE TO 0.5 KM EAST OF WATT AVENUE PLANTING AND IRRIGATION	WABO LANDSCAPE & CONSTRUCTION INC 726 ALFRED NOBEL DRIVE HERCULES, CA 94547 (510)741-9226	SAGER, JANET 3855 NORTH FREEWAY BLVD, STE 120 SACRAMENTO CA 95834 (916)263-4912	\$1,365,464 \$1,297,985 \$5,000	10/15/09 11/02/09 03/18/15	0% 0% PLANT EST SATIS
HA25	SWPPP						
03-SAC-80-8.1/11.1 03-0F6804 BHIM-0803-(242) --()		IN AND NEAR SACRAMENTO AT VARIOUS LOCATIONS FROM NORTH AVENUE OVERCROSSING TO ROUTE 80/244 SEPARATION REHABILITATE THREE BRIDGE DECKS	AMERICAN CIVIL CONSTRUCTORS WEST COAST INC 3701 MALLARD DRIVE BENICIA CA 94510 (707)746-8028	GUTIERREZ, BOJANA 3855 N. FREEWAY BLVD., STE 120 SACRAMENTO, CA 95834 (916)801-3455	\$822,221 \$0 \$0	04/10/13 05/06/13	0% 0%
HA21							
03-SAC-80-/M10.4 03-3797U4 ACIM-0803-(237)E HR- ()		IN YOLO AND SACRAMENTO COUNTIES REPLACE PCCP AND PLACE HMA	BAY CITIES / MYERS JV 3286 FITZGERALD ROAD RANCHO CORDOVA, CA 95742-6811 (916)635-9370	TANVIR, RIZWAN 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (530)945-8921	\$92,543,167 \$39,385,555 \$1,623,459	07/29/11 08/24/11 08/12/15	20% 42%
HB5	SWPPP						
03-SUT-99-11.0/14.3 03-1A4324 SARR-P099-(529)E P0-99 5-(9E) --()		IN SUTTER COUNTY NEAR NICOLAUS FROM POWER LINE ROAD TO 0.1 MILE SOUTH OF LAUREL AVENUE WIDEN TO FOUR LANES	NEHEMIAH CONSTRUCTION INC 12150 TRIBUTARY PT DR. STE120 GOLD RIVER, CA 95670 (916)608-1500	TOLLISON, RON 379 COLUSA AVENUE YUBA CITY CA 95991 (530)822-4313	\$35,257,348 \$18,108,727 \$0	07/14/10 07/28/10 02/05/14	37% 52%
HE13	SWPPP						
03-SUT-99-11.0/14.3 03-1A43A4 SARR-P099-(529)E P0-99 5-(9E) --()		IN SUTTER COUNTY NEAR NICOLAUS FROM POWER LINE ROAD TO 0.1 MILE SOUTH OF LAUREL AVENUE WIDEN TO FOUR LANES	DE SILVA GATES MCM A JNT VNTR OF DE SILVA GATES PO BOX 620 NORTH HIGHLANDS, CA 956600620 (916)334-1221	TOLLISON, RON 379 COLUSA AVENUE YUBA CITY CA 95991 (530)822-4313	\$28,049,789 \$5,651,287 \$1,674,242	09/04/12 09/04/12 08/15/14	31% 21%
HE13	SWPPP						
03-SUT-99-19.5/20.5 03-1A4644		IN SUTTER COUNTY IN TUDOR AT ROUTE 99/113 SEPARATION CONSTRUCT 99/113 INTERCHANGE	TEICHERT CONSTRUCTION 4401 DULUTH AVE ROCKLIN CA 95765 (916)645-4800	KNUDSON, CAMERON 379 COLUSA AVENUE YUBA CITY, CA 95991 (530)682-3842	\$12,731,959 \$4,057,887 \$3,703,299	10/16/12 12/20/12 03/06/14	11% 32% SUSPENDED
HB4C	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/13**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SUT-99-30.6/32.7 03-1F5004 STP-P099-(536)E --()		IN SUTTER COUNTY IN AND NEAR YUBA CITY FROM ROUTE 20 TO 1.4 KM NORTH OF QUEENS AVENUE OVERCROSSING PERFORM HIGHWAY PLANTING AND	ELITE LANDSCAPING INC 2972 LARKIN AVENUE CLOVIS CA 93612 (559)292-7760	SAGER, JANET 3855 N FREEWAY BLVD, STE 120 SACRAMENTO CA 95834 (916)263-4912	\$1,829,997 \$1,740,350 \$2,927	12/10/10 02/07/11 12/11/14	0% 0% PLANT EST SATIS
HA25	WPCP						
03-SUT-99-/1.6 03-406604 HP21-L620-(304)8 --()		IN SACRAMENTO AND SUTTER COUNTIES FROM 0.6 MILES SOUTH OF SUTTER COUNTY LINE TO 0.7 MILES NORTH OF RIEGO ROAD MITIGATED NEGATIVE D CONSTRUCT INTERCHANGE WITH HMA	TEICHERT CONSTRUCTION 4401 DULUTH AVE ROCKLIN CA 95765 (916)645-4800	TRI, PRESTON 3951 PERFORMANCE DR.,SUITE E SACRAMENTO, CA 95838 (916)416-5572	\$18,375,145 \$1,202,025 \$1,202,025	10/01/12 11/06/12 07/16/14	2% 7%
HE11	SWPPP						
03-VAR-51-5.5/8.1 03-3F4704		IN EL DORADO, NEVADA AND SACRAMENTO COUNTIES, ON VARIOUS AND VARIOUS POST MILES DIR'S EMERGENCY L.B. REPLACE ELECTRICAL SYSTEMS	STUDEBAKER BROWN ELECTRIC, INC 2008 OPPORTUNITY DR., #140 ROSEVILLE, CA 95678 (530)333-3423	INCCHOHAN, MOHAN 3855 N. FRRRWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)801-6092	\$331,803 \$346,798 \$0	08/15/12 09/19/12 02/08/13	100% 100%
20.20 201130							
03-YOL-80-2.5/2.9 03-2F7004		IN YOLO COUNTY IN DAVIS FROM 0.2 MILES WEST TO 0.2 MILES EAST OF MACE P O BOX 461 BLVD OC _____ RECONSTRUCT EMBANKMENT, ELECTRICAL	VINTAGE PAVING CO INC MACE P O BOX 461 WINTERS CA 95694 (530)795-0132	GHASSEMI, MOHSSEN 3951 PERFORMANCE DRIVE, STE C SACRAMENTO, CA 95838 (916)869-6087	\$1,234,718 \$364,622 \$364,622	10/16/12 11/06/12 08/21/13	20% 30%
HA23	WPCP						
03-YOL-113-/11.2 03-2F0504 STPP-1130-(32E) --()		IN YOLO COUNTY AND NEAR DAVIS FROM SOLANO COUNTY LINE TO 0.4 MILE NORTH OF ROUTE 5/113 SEPARATION/ OVERHEAD GRIND PCC PAVEMENT, ASPHALT SURFACE	O C JONES AND SONS INC 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	TRI, PRESTON 3951 PERFORMANCE DR., SUITE E SACRAMENTO, CA 95838 (916)416-5572	\$6,187,638 \$5,165,975 \$0	12/12/11 01/04/12 04/12/13 05/09/13	100% 100% COMPLETED
HA22	WPCP						
03-YOL-505-/13.2 03-4M2904		IN YOLO COUNTY FROM SOLANO COUNTY LINE TO 0.2 MILE SOUTH OF COUNTY ROAD 19 OVERCROSSING RUBBERIZED HOT MIX ASPHALT OVERLAY	VINTAGE PAVING COMPANY INC PO BOX 461 WINTERS CA 95694 (530)795-0132	GHASSEMI, MOHSSEN 3951 PERFORMANCE DR., SUITE C SACRAMENTO, CA 95838 (916)869-6087	\$2,529,465 \$1,370,367 \$1,370,367	08/27/12 10/04/12 07/17/13	29% 54%
HM1	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/13**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-YUB-70-14.2/15.1 03-0A5804 NHX1-1501-(0E) --()		IN MARYSVILLE ON ROUTE 20 FROM F STREET TO BUCHANAN STREET AND ON ROUTE 70 FROM SIXTH STREET TO 0.2 MILES SOUTH OF BINNEY JUNCTION COLD PLANE AC, EXCAVATE ROADWAY AND	TEICHERT CONSTRUCTION P O BOX 1890 DAVIS CA 956171890 (530)406-4200	KNUDSON, CAMERON 379 COLUSA HWY YUBA CITY, CA 95991 (530)682-3842	\$26,245,204 \$6,388,683 \$421,865	01/13/12 01/31/12 09/18/15	24% 24%
HA22	SWPPP						

Totals: Authorized Final Amt: \$836,580,836 Completed to Date: \$554,766,485 Work This Month: \$18,570,510

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-BUT-32-9.5/0	03-3E9104	1
03-BUT-70-3.3/6.1	03-0E9304	1
03-BUT-70-9.2/17	03-2F3004	1
03-BUT-70-28.2/0	03-1E5104	1
03-BUT-99-13.0/20.6	03-4M5304	1
03-BUT-99-28.1/29.6	03-3E6204	1
03-BUT-99-44.4/46	03-3M5804	2
03-BUT-99-32.4/33.3	03-3A0424	2
03-BUT-191-4.6/0	03-3M6404	2
03-COL-5-21.0/34.4	03-4M1204	2
03-COL-5-/34.4	03-4M4804	2
03-COL-20-/10.2	03-1F7404	2
03-ED-49-9.6/10.1	03-3E6304	3
03-ED-50-15.4/0	03-4M2304	3
03-ED-50-16.4/18.3	03-355534	3
03-ED-50-18.1/19.1	03-4M5404	3
03-ED-50-19.1/0	03-4M1904	3
03-ED-50-51.6/53.2	03-4M0804	3
03-ED-50-73.7/75.4	03-1A7324	4
03-ED-50-77.3/79.3	03-1A73U4	4
03-ED-50-78.9/79.5	03-1A7344	4
03-ED-50-28.8/39.6	03-1A6804	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-ED-193-10.1/10.1	03-2F7204	4
03-ED-193-23.4/0	03-1F6004	4
03-ED-193-25.8/25.8	03-2F6504	5
03-GLE-32-/1.3	03-4M5604	5
03-NEV-20-36.1/44.5	03-4M0704	5
03-NEV-20-3.9/17.5	03-2F35U4	5
03-NEV-20-12.8/15.9	03-3E0604	5
03-NEV-49-9.7/11.2	03-2A6904	5
03-NEV-49-11.6/11.6	03-3F7304	6
03-NEV-49-31.3/32.6	03-1F6204	6
03-NEV-80-2.0/61.6	03-3M6804	6
03-NEV-80-12.3/13.3	03-3F0304	6
03-PLA-65-12.2/23.8	03-3338U4	6
03-PLA-65-15.0/23.8	03-333824	6
03-PLA-80-2.9/5.1	03-367834	7
03-PLA-80-34.6/34.9	03-2F2504	7
03-PLA-80-34.9/0	03-2F2604	7
03-PLA-80-56.1/66.3	03-2C8604	7
03-PLA-89-13.7/19	03-1C1124	7
03-PLA-89-/T8.5	03-2A9204	7
03-SAC-5-/17.2	03-0F5904	8
03-SAC-12-.3/6.1	03-3C9004	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-SAC-50-.6/17	03-1C12U4	8
03-SAC-50-5.3/12.8	03-441614	8
03-SAC-51-.2/0	03-4M2204	8
03-SAC-51-1.4/0	03-4M2404	8
03-SAC-51-6.0/8.3	03-1A1404	9
03-SAC-80-/M10.4	03-3797U4	9
03-SAC-80-8.1/11.1	03-0F6804	9
03-SUT-99-11.0/14.3	03-1A4324	9
03-SUT-99-11.0/14.3	03-1A43A4	9
03-SUT-99-19.5/20.5	03-1A4644	9
03-SUT-99-30.6/32.7	03-1F5004	10
03-SUT-99-/1.6	03-406604	10
03-VAR-51-5.5/8.1	03-3F4704	10
03-YOL-80-2.5/2.9	03-2F7004	10
03-YOL-113-/11.2	03-2F0504	10
03-YOL-505-/13.2	03-4M2904	10
03-YUB-70-14.2/15.1	03-0A5804	11

Statement of Ongoing Contracts - Federal Aid

Statement of Ongoing Contracts - Federal Aid

District 03

Federal Aid	Category	Bid + CCO	Work Comp
- I -	FEDERAL AID (INTERSTATE)	\$186,467,652	\$121,485,371
- F -	FEDERAL AID (PRIMARY)	\$135,444,643	\$93,737,508
- S -	FEDERAL AID (SECONDARY)	\$46,133,111	\$3,054,557
- SH -	STATE HIGHWAY	\$67,923,221	\$38,852,548
		\$400,612,209	\$297,636,501
District Total:		<u>\$836,580,836</u>	<u>\$554,766,485</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
03	\$15,146,658
Work completed this Period:	\$15,146,658