

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/13

Page 1
12/02/13

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-BUT-32-11.3/15.5 03-4M1604 MTCE- () --()		IN AND NEAR CHICO FROM EL MONTE AVENUE TO 0.3 MILE EAST OF HUMBOLDT ROAD COLD IN PLACE RECYCLING WITH AC	KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928 (530)891-6555	STEINER, BRIAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)218-3679	\$1,973,935 \$1,749,764 \$0	06/05/13 06/27/13 10/28/13	84% 90%
HM1A							
03-BUT-70-9.2/17 03-2F3004 NH-P070-(104) --()		IN AND NEAR OROVILLE FROM 0.2 MILE NORTH OF PALERMO ROAD TO 0.1 MILE NORTH OF OPHIR ROAD AND 0.4 MILE SOUTH OF 70/162 SEPARATATION PAVEMENT REHABILITATION	DE SILVA GATES CONSTRUCTION P O BOX 2909 DUBLIN CA 94568 (925)829-9220	LPGRANDY, DWAYNE 2060 THIRD STREET, SUITE B OROVILLE, CA 95965 (530)713-7814	\$6,840,454 \$5,722,169 \$0	12/05/12 01/10/13 11/15/13	100% 80% OVER RUN
HA22 WPCP							
03-BUT-70-28.2/0 03-1E5104 ACST-P070-(103)E H P0-70 1-(3E) --()		IN BUTTE COUNTY NEAR CHEROKEE AT WEST BRANCH FEATHER RIVER BRIDGE RETROFIT STEEL MEMBERS, BRIDGE DECK	GOLDEN STATE BRIDGE INC 2990 BAY VISTA COURT #D BENICIA CA 94510 (925)372-8000	WOOD, JUSTIN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)682-3831	\$6,073,808 \$3,304,913 \$0	03/20/13 04/11/13 08/07/14	38% 54%
HA21 WPCP							
03-BUT-99-28.1/29.6 03-3E6204 NHBR-P099-(536) --()		NEAR CHICO FROM ESTATES DRIVE TO 0.4 MILE NORTH OF BUTTE CREEK BRIDGE 12-126R REPLACE BRIDGE (SCOUR)	KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928 (530)891-6555	HARGROVE, BEN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)218-4831	\$7,434,505 \$1,897,792 \$0	04/03/13 04/22/13 06/01/15	30% 26% SUSPENDED
HA21							
03-BUT-99-32.4/33.3 03-3A0424		IN BUTTE COUNTY IN CHICO FROM ROUTE 32 UNDERCROSSING TO EAST FIRST AVENUE UNDERCROSSING WIDEN ROADWAY AND BRIDGES	VIKING CONSTRUCTION COMPANY INC P O BOX 1508 RANCHO CORDOVA CA 95741 (916)852-5530	THOMAS, SHAHNA 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)533-4526	\$24,464,331 \$18,959,984 \$0	07/08/11 08/05/11 08/05/14	52% 77%
HB4N SWPPP							
03-BUT-191-4.6/0 03-3M6404		IN BUTTE COUNTY AT VARIOUS LOCATIONS REHABILITATE SIX BRIDGE DECKS	COAST CONSTRUCTION INC 4460 REDWOOD HWY STE 16 SAN RAFAEL CA 94903 (415)444-0716	WOOD, JUSTIN 2060 3RD STREET OROVILLE CA 95965 (530)682-3831	\$639,491 \$511,045 \$0	04/12/11 05/04/11 10/04/11	64% 83%
HM3H WPCP							

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/13

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-BUT-191-/11.4 03-4M2704 STP-P191-(005)E --()		IN BUTTE COUNTY IN AND NEAR PARADISE KNIFE RIVER CONSTRUCTION FR 0.2 MI N OF RTE 70 TO PEARSON ROAD RUBBERIZED HOT MIX ASPHALT OVERLAY	1764 SKYWAY CHICO, CA 95928 (530)891-6555	GRANDY, DWAYNE 2060 THIRD STREET, SUITE B OROVILLE, CA 95965 (530)713-7814	\$2,388,316 \$2,175,711 \$0	06/12/13 06/27/13 10/25/13	100% 91% OVER RUN
HM1A							
03-COL-5-21.0/34.4 03-4M1204		IN COLUSA COUNTY NEAR WILLIAMS FROM 1.7 MILES NORTH OF FRESHWATER ROAD OVERCROSSING TO THE GLENN COUNTY LINE PAVEMENT REHABILITATION	DESILVA GATES CONSTRUCTION LP P O BOX 2909 DUBLIN CA 94568 (925)829-9220	TOLLISON, RON 379 COLUSA HWY YUBA CITY, CA 95991 (530)682-3995	\$5,567,226 \$5,390,164 \$0	05/04/12 06/12/12 09/20/13 10/31/13	100% 100% COMPLETED
HM1B	WPCP						
03-COL-5-/34.4 03-4M4804		IN COLUSA AND GLENN COUNTIES AT VARIOUS LOCATIONS METHACRYLATE AND POLYESTER BRIDGE	AMERICAN CIVIL CONSTRUCTORS WEST COAST INC 3701 MALLARD DRIVE BENICIA CA 94510 (707)746-8028	STEINER, BRIAN 2060 THIRD STREET, SUITE B OROVILLE, CA 95965 (530)218-3679	\$1,000,124 \$875,309 \$0	03/05/13 04/04/13 10/23/13	100% 88%
HM3							
03-COL-20-28.2/30.5 03-2F9704 ACNH-P020-(169)E --()		IN AND NEAR COLUSA FROM 0.2 MILE EAST OF COLUSA BASIN BRIDGE 15-20 TO SIOC STREET HMA OVERLAY	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734	COBORN, AL 2060 THIRD STREET, SUITE B OROVILLE, CA 95965 (530)713-7863	\$1,399,717 \$0 \$0	09/04/13 09/30/13	0% 0% SUSPENDED
HA22							
03-COL-20-/10.2 03-1F7404 ACNH-P020-(166) --()		IN COLUSA COUNTY 20 MILES WEST OF WILLIAMS FROM THE LAKE COUNTY LINE TO 0.5 MILE WEST OF ROUTE 16 & FROM 0.1 MILE EAST OF ROUTE 16 PAVEMENT REHABILITATION	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734	KRAFT, DAN 15533 40TH AVENUE CLEARLAKE, CA 95422 (530)713-7864	\$7,882,185 \$7,585,991 \$0	11/19/12 12/20/12 11/15/13 11/27/13	100% 100%
HA22	WPCP						
03-ED-49-3.7/3.9 03-4E5904 STP-P049-(153) --()		IN EL DORADO COUNTY NEAR NASHVILLE AT 0.7 MI N OF UNION MINE ROAD INCREASE SUPERELEVATION OF CURVE	LORANG BROTHERS CONSTRUCTION INC 1175 S AUBURN STREET COLFAX CA 95713 (530)346-8150	WOODRUFF, JARRETT 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)416-7548	\$690,878 \$636,084 \$0	06/21/13 07/24/13 10/29/13 11/15/13	100% 100% COMPLETED
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/13

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-ED-49-9.6/10.1 03-3E6304		IN EL DORADO COUNTY FROM MISSOURI STREET NORTH TO 4.8 MILES SOUTH OF JUNCTION ROUTE 49/50 SEPARATION PLACE HMA, REPLACE ASPHALT CONCRETE	DOUG VEERKAMP GENERAL ENGINEERING INC 2585 COLD SPRINGS ROAD PLACERVILLE CA 95667 (530)676-0825	ALTERTON, NATHAN 3065 BLAIR AVE. PLACERVILLE, CA 95667 (530)957-1110	\$891,789 \$761,974 \$0	05/21/12 06/20/12 10/03/13 11/08/13	100% 100% COMPLETED
HA22	WPCP						
03-ED-50-15.4/0 03-4M2304		IN EL DORADO COUNTY NEAR PLACERVILLE AT WEBER CREEK BRIDGE PREP AND PAINT TWO BRIDGES	JEFFCO PAINTING AND COATING INC P O BOX 1888 VALLEJO CA 94590 (707)562-1900	WOODRUFF, JARRETT 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)858-8628	\$1,127,031 \$1,120,981 \$0	02/16/12 04/02/12 10/25/13 10/31/13	100% 100% COMPLETED
HM3	WPCP						
03-ED-50-16.4/18.3 03-355534 NH-P050-(122)E --()		IN EL DORADO COUNTY IN PLACERVILLE FROM 0.1 MILE WEST OF WEST PLACERVILLE UNDERCROSSING TO CLAY STREET UNDERCROSSING HIGHWAY PLANTING	J M SLOVER INC 1630 LOTUS ROAD PLACERVILLE CA 95667 (530)621-4815	SAGER, JANET 3855 N. FREEWAY BLVD, STE. 120 SACRAMENTO CA 95834 (916)263-4912	\$281,033 \$257,763 \$0	11/03/10 12/01/10 09/11/14	0% 0% PLANT EST SATIS
HB4N HB4N	WPCP						
03-ED-50-17.8/19.6 03-0F3004 BH-P050-(121)E --()		IN PLACERVILLE AT COLOMA STREET OVERCROSSING AND AT SMITH FLAT ROAD UNDERCROSSING RETROFIT COLUMNS AND ADD BRACING	PROVEN MANAGEMENT INC 712 SANSOME STREET SAN FRANCISCO CA 941111704 (415)421-9500	NANUGONDA, VEERA 3065 BLAIRS LANE PLACERVILLE, CA 95667 (530)218-4803	\$1,398,754 \$1,500 \$0	09/05/13 09/17/13 03/24/14	16% 0% SUSPENDED
HA21							
03-ED-50-19.1/0 03-4M1904		IN EL DORADO, PLACER, NEVADA, AND YOLO COUNTIES AT VARIOUS LOCATIONS BRIDGE DECK PRESERVATION	ALLEGHENY CASUALTY COMPANY 1180 NW MAPLE ST., SUITE 160 ISSAQUAH, WA 98027 (425)392-8996	ALTERTON, NATHAN 3065 BLAIR AVENUE PLACERVILLE, CA 95667 (530)957-1110	\$1,357,423 \$1,185,175 \$0	03/27/12 04/25/12 10/30/13	95% 94% SUSPENDED
HM3H	WPCP						
03-ED-50-28.8/39.6 03-1A6804 NH-P050-(124)E --()		IN EL DORADO COUNTY FROM SAWMILL UNDERCROSSING TO SOUTH FORK AMERICAN RIVER BRIDGE APPLY HOT MIX ASPHALT	TEICHERT CONSTRUCTION P.O. BOX 1890 DAVIS, CA 95617-1890 (530)406-4200	WESTOVER, MARK 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)858-8628	\$13,361,522 \$12,337,876 \$0	11/29/10 12/16/10 11/08/13	92% 98% COMPLETED
HA22	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/13

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-ED-50-67.6/72.9 03-1A7314 NH-P050-(131)E --()		IN EL DORADO COUNTY IN AND NEAR MYERS FR JOHNSON PASS ROAD TO INCLINE ROAD STORM WATER QUALITY IMPROVEMENTS	DON GARCIA EXCAVATING AND PAVING INC P O BOX 7176 SOUTH LAKE TAHOE, CA 96158 (530)577-0558	ALTERTON, NATHAN 3065 BLAIRS LANE PLACERVILLE, CA 95667 (530)957-1110	\$5,417,434 \$384,210 \$0	08/08/13 08/27/13 04/07/14	10% 7%
HA42 HA22 HB4N							
03-ED-50-73.7/75.4 03-1A7324 ACNH-P050-(129) --()		IN EL DORADO COUNTY IN AND NEAR SOUTH LAKE TAHOE FROM 0.1 MILE SOUTH OF AIRPORT ROAD TO ROUTE 50/89 SEPARATION HMA CONCRETE SUFACING AND DRAINAGE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	MATYE, BENJAMIN 10960 WEST RIVER STREET TRUCKEE, CA 96161 (530)682-3562	\$4,578,288 \$2,357,473 \$0	03/28/13 04/18/13 12/18/13	63% 51% SUSPENDED
HA42 HA22 HB4N	SWPPP						
03-ED-50-77.3/79.3 03-1A73U4 NH- () --()		IN SOUTH LAKE TAHOE FROM TROUT CREEK TO SKI RUN BOULEVARD STORM WATER QUALITY IMPROVEMENTS	DISNEY CONSTRUCTION INC 859 COWAN RDAD STE 3 BURLINGAME CA 94010 (650)259-9545	MONTPLAISIR, JARET 2489 LAKE TAHOE BLVD SOUTH LAKE TAHOE, CA 96150 (530)218-4803	\$16,348,721 \$16,073,159 \$0	02/10/11 03/01/11 11/22/13	56% 95%
HA42 HA22 HB4N	SWPPP						
03-ED-50-78.9/79.5 03-1A7344 ACNH-P050-(128)E --()		IN EL DORADO COUNTY IN SOUTH LAKE TAHOE FROM 0.2 MILE WEST OF SKI RUN BOULEVARD TO WILDWOOD AVENUE COLD PLANE & HMA OVERLAY, DRAINAGE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	MONTPLAISIR, JARET 2489 LAKE TAHOE BLVD, SUITE 6 SOUTH LAKE TAHOE, CA 96150 (530)218-4803	\$3,352,574 \$3,035,184 \$0	04/06/12 04/25/12 11/26/13	96% 89%
HA42	SWPPP						
03-ED-50-/80.4 03-4M5104		IN EL DORADO, SACRAMENTO, AND YOLO COUNTIES AT VARIOUS LOCATIONS ON ROUTES 50, 51, AND 193 METHACRYLATE AND POLYESTER BRIDGE	PENHALL COMPANY P O BOX 310 ROGERS MN 55374 (763)428-2244	GUTIERREZ, BOJANA 3855 N. FREEWAY BLVD, STE. 120 SACRAMENTO, CA 95834 (916)801-3455	\$2,302,990 \$1,855,551 \$0	05/31/13 06/27/13 12/26/13	79% 76%
HM3H							
03-ED-89-18.0/24.9 03-1A8444 ACST-P089-(105)P P08-9 10-() --()		IN EL DORADO COUNTY ABOUT 8.3 MILES NORTH OF SOUTH LAK TAHOE FROM 0.1 MILE NORTH OF EAGLE FALLS SIDEHILL VIADUCT NO 5 TO MEEKS CRE HMA OVERLAY AND WIDEN ROADWAY	DIABLO CONTRACTORS INC 7 CROW CANYON COURT, SUITE 10 SAN RAMON CA 94583 (925)522-8250	MONTPLAISIR, JARET 10960 WEST RIVER STREET TRUCKEE, CA 96161 (530)682-5837	\$11,487,997 \$13,372 \$0	06/19/13 07/22/13 12/02/14	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/13

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
HA42 HB4N HA22							
03-ED-193-10.1/10.1 03-2F7204 STP- () --()		IN EL DORADO COUNTY, NEAR GEORGETOWN, ABOUT 0.6 MILE WEST OF GRAYBAR MINE ROAD DIR'S EMERGENCY F.A. REPAIR EB SHOULDER AND SLOPE BELOW	DOUG VEERKAMP GENERAL ENG. INC 2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667	NANUGONDA, VEERA 3065 BLAIRS LANE PLACERVILLE, CA 95667 (530)621-0986	\$370,000 \$181,787 \$0	05/13/11 11/03/11 06/23/11	67% 100%
20.20 201130							
03-ED-193-18.6/18.7 03-1F3304 SSTP-S193-(010)E --()		IN EL DORADO COUNTY ABOUT 6.0 MILES SOUTH OF GEORGETOWN AT CHICKEN FLAT ROAD PLACE HMA, ROADWAY EXCAVATION	DOUG VEERKAMP GENERAL ENGINEERING INC 2585 COLD SPRINGS ROAD PLACERVILLE CA 95667 (530)676-0825	NANUGONDA, VEERA 3065 BLAIRS LANE PLACERVILLE, CA 95667 (530)218-4803	\$416,637 \$2,825 \$0	10/14/13 10/25/13 07/30/14	0% 1%
HB1							
03-ED-193-25.8/25.8 03-2F6504 STP- () --()		IN EL DORADO COUNTY, NEAR PLACERVILLE, ABOUT 1.2 MILES EAST OF THE SOUTH FORK AMERICAN RIVER BRIDGE DIR'S EMERGENCY F.A. PLACE ROCK SLOPE PROTECTION IN THE FAILED	DOUG VEERKAMP GENERAL ENGINEERING, INC. 2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667	NANUGONDA, VEERA 3065 BLAIR AVE, P.O. BOX 2424 PLACERVILLE, CA 95667 (530)621-0986	\$300,000 \$88,255 \$0	03/28/11 03/28/11 05/13/11	100% 29%
20.20 201130							
03-NEV-20-3.9/17.5 03-2F35U4 ACNH-P020-(167) --()		IN AND NEAR GRASS VALLEY AND NEVADA CITY FROM 0.3 MILE EAST OF INDIAN SPRING ROAD TO JCT RT 49 PAVEMENT REHABILITATION	TEICHERT CONSTRUCTION 4401 DULUTH AVE ROCKLIN CA 95765 (916)645-4800	CULLEY, STEVEN 138 NEW MOHAWK ROAD, SUITE B NEVADA CITY, CA 95959 (916)952-7196	\$8,484,323 \$8,073,807 \$0	12/21/12 01/23/13 12/10/13	21% 94%
HA22	WPCP						
03-NEV-20-12.8/15.9 03-3E0604 BHNH-SP02-(016)2 --()		IN GRASS VALLEY AND IN NEVADA CITY AT ROUTE 20/174 SEPARATION AND AT GOLD FLAT ROAD OVERCROSSING POLYESTER CONCRETE AND HMA OVERLAY	DEBRUIN CONSTRUCTION INC P O BOX 1355 STOCKTON CA 95231 (209)462-5100	CATANIA, DAVID 138 NEW MOHAWK ROAD, SUITE B NEVADA CITY, CA 95959 (530)218-1752	\$1,031,882 \$50,000 \$0	08/24/11 10/03/11 08/23/12	100% 100% SUSPENDED
HA21	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/13

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-NEV-49-9.7/11.2 03-2A6904 SARR-P049-(148)E P0-49 1-(8E) --()	HE13 SWPPP	IN NEVADA COUNTY NEAR GRASS VALLEY FROM 0.6 KM NORTH OF ALTA SIERRA DRIVE TO 0.9 KM SOUTH OF WELLSWOOD WAY WIDEN ROADWAY	DE SILVA GATES CONSTRUCTION P O BOX 2909 DUBLIN CA 94568 (925)829-9220	CLARK, MARTIN 138 NEW MOHAWK ROAD, STE. B NEVADA CITY CA 95959 (530)218-4832	\$9,894,249 \$9,831,828 \$0	05/08/10 06/22/10 09/20/14	63% 97%
03-NEV-80-5.0/0 03-4M5004		IN NEVADA AND PLACER COUNTIES AT VARIOUS LOCATIONS METHACRYLATE AND POLYESTER DECKS	J MCLOUGHLIN ENGINEERING CO INC 10641 FULTON COURT RANCHO CUCAMONGA CA 91730 (909)944-1037	VANDELL, SAM 2520 WARREN DR., SUITE A ROCKLIN, CA 95677 (916)869-1867	\$1,042,993 \$584,406 \$0	06/12/13 06/27/13 03/06/14	0% 55% SUSPENDED
03-NEV-80-12.3/13.3 03-3F0304 HSNH-0804-(198) --()		IN NEVADA COUNTY NEAR TRUCKEE FROM 0.4 MILE WEST OF DONNER PASS ROAD OC TO 0.1 MILE EAST OF DONNER PASS OC INSTALL CONCRETE MEDIAN BARRIER	SIERRA NEVADA CONSTRUCTION P O BOX 50760 SPARKS NV 89435 (775)355-0420	INCCROSBY, TIM 10960 WEST RIVER STREET TRUCKEE, CA 96161 (530)320-6460	\$1,716,161 \$1,231,464 \$0	04/29/13 05/24/13 10/11/13 10/22/13	100% 100% COMPLETED
03-PLA-65-15.0/23.8 03-333824 HPLU-6203-(031)L 620-3 03-() --()	HB4C SWPPP	IN PLACER COUNTY NEAR LINCOLN FROM 2.6 MILES NORTH OF TWELVE BRIDGES OVERCROSSING TO 5.1 MILES SOUTH OF BEAR RIVER BRIDGE CONSTRUCT SOUTHBOUND LANES	DE SILVA GATES CONSTRUCTION P O BOX 2909 DUBLIN CA 94568 (925)829-9220	LPFREDRICKSON, SCOTT 2520 WARREN DRIVE, SUITE A ROCKLIN, CA 95677 (916)416-3011	\$18,627,846 \$14,455,088 \$0	05/21/12 06/19/12 06/16/14	68% 77%
03-PLA-80-4.1/19.5 03-3F2404		IN PLACER COUNTY AT VARIOUS LOCATIONS REPLACE AND INSTALL NEW SIGNS	MC GUIRE PACIFIC CONSTRUCTOR P O BOX 4072 AUBURN CA 95604 (530)888-0527	SDELONG, ERIC 2520 WARREN DRIVE, SUITE A ROCKLIN, CA 95677 (916)996-0601	\$886,034 \$805,349 \$0	05/21/13 06/10/13 11/25/13	83% 90%
03-PLA-80-34.6/34.9 03-2F2504		IN PLACER COUNTY NEAR COLFAX, FROM 1.8 MILES EAST OF ROUTE 174/80 SEPARATION TO 0.2 MILES WEST OF LONG RAVINE BRIDGE REMOVE MAT'L, PLACE K-RAIL, SIDESLOPE RPR	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE, CA 95077-5085	SCHEIBER, TROY 33 DEPOT STREET COLFAX, CA 95713 (530)346-7513	\$355,000 \$138,197 \$0	12/20/10 06/16/11 01/25/11	100% 39%
20.10 201130							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/13**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-PLA-80-56.1/66.3 03-2C8604 ACIM-000C-(309)N --()		IN PLACER AND NEVADA COUNTIES FROM CARPENTER FLAT UNDERCROSSING TO HAMPSHIRE ROCKS UNDERCROSSING RECONSTRUCT ROADWAY	TEICHERT CONSTRUCTION 4401 DULUTH AVENUE ROCKLIN, CA 95765 (916)645-4800	ZINK, PHIL 33 DEPOT STREET, P O BOX 1807 COLFAX CA 95713 (530)346-7996	\$94,116,024 \$91,227,427 \$0	02/22/10 03/16/10 07/01/14	99% 98%
HA22	SWPPP						
03-PLA-89-8.6/12.4 03-3F4204		IN PLACER COUNTY AT AND NEAR TAHOE CITY FROM JUNCTION RTE 89/28 TO 1.4 MILES SOUTH OF ALPINE MEADOWS ROAD DRAINAGE IMPROVEMENTS	CIMARRON INC 929 O'BYRNES FERRY ROAD COPPEROPOLIS CA 95228 (209)522-1655	DANIELS, AARON 10960 WEST RIVER STREET TRUCKEE, CA 96161 (530)682-5504	\$814,780 \$827,857 \$0	05/21/13 06/10/13 10/17/13 10/28/13	100% 100% COMPLETED
HA42							
03-PLA-89-/T8.5 03-2A9204 ACST-P089-(102)E P0-89 1-(2E) --()		IN EL DORADO AND PLACER COUNTIES AT AND NEAR TAHOE CITY FROM 0.2 MILE SOUTH OF THE EL DORADO/PLACER COUNTY LINE TO THE TRUCKEE RIV REHAB PAVEMENT AND DRAINAGE SYSTEM	ROAD AND HIGHWAY BUILDERS LLC PO BOX 70846 RENO NV 89570 (775)852-7283	ISKIN, ROY 10960 WEST RIVER ST, STE 101A TRUCKEE, CA 96161 (530)682-7172	\$34,814,901 \$1,226,131 \$0	04/10/12 04/27/12 03/02/15	14% 4% SUSPENDED
HA23	SWPPP						
03-SAC-5-1.5/0 03-4M3704		IN PLACER AND SACRAMENTO COUNTIES AT VARIOUS LOCATIONS REPLACE DAMAGED LIGHTING POLES	STUDEBAKER BROWN ELECTRIC INC 2008 OPPORTUNITY DR SUITE 140 ROSEVILLE CA 95678 (530)333-3423	KAMAL, BALBIR 3855 N FREEWAY BLVD. SUITE 120 SACRAMENTO, CA 95834 (916)799-0878	\$244,740 \$131,875 \$0	06/05/13 07/15/13 01/31/14	33% 54%
HM4							
03-SAC-12-.3/6.1 03-3C9004 ACNH-P012-(110) --()		IN SACRAMENTO COUNTY NEAR RIO VISTA AT VARIOUS LOCATIONS FROM EAST OF THE SACRAMENTO RIVER BRIDGE TO THE MOKELUMNE RIVER BRIDGE REHABILITATE PAVEMENT OVERLAY	TEICHERT CONSTRUCTION P O BOX 1118 STOCKTON CA 95201 (209)983-2300	SCOTT, JEFF 3855 N. FREEWAY BLVD., STE 120 SACRAMENTO, CA 95834 (916)847-4916	\$3,840,717 \$3,650,282 \$0	10/31/12 12/03/12 01/21/14	62% 89%
HA22	WPCP						
03-SAC-16-2.6/23.9 03-4M2804 STP-P016-(036)E --()		IN SACRAMENTO COUNTY IN AND NEAR SACRAMENTO FROM 0.3 MILE EAST OF FOLSOM BLVD TO THE AMADOR COUNTY LINE PAVEMENT REHABILITATION	WINDSOR FUEL CO P O BOX 1029 PITTSBURG CA 94565 (925)427-5266	TECLE, DANIEL 2366 MARITIME DRIVE ELK GROVE, CA 95758 (916)919-4252	\$4,381,995 \$3,166,689 \$0	06/05/13 06/27/13 12/10/13	61% 72%
HM1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/13

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-50-.6/17 03-1C12U4 NH-P050-(116)E --()		IN AND NEAR SACRAMENTO COUNTY AT VARIOUS LOCATIONS FROM STOCKTON BOULEVARD UNDERCROSSING TO NATOMA OVERHEAD	BAY CITIES PAVING & GRADING INC P O BOX 6227 CONCORD CA 94524 (925)687-6666	LEE, SUSHMA 3855 NORTH FWY BLVD, SUITE 120 SACRAMENTO, CA 95834 (916)718-8055	\$3,788,511 \$3,504,741 \$0	07/22/11 08/12/11 12/06/13	96% 91%
HB4N	SWPPP	WIDEN RAMPS WITH HMA OVER AB					
03-SAC-50-1.6/0 03-0F2304 BHNH-P050-(132)E --()		IN SACRAMENTO COUNTY AT CAMELLIA CITY VIADUCT FR 0.3 MI E OF RIVERSIDE BLVD UC TO 26TH UC BRIDGE WIDENING, PCC OVERLAY	MYERS AND SONS CONSTRUCTION LP 2554 MILLCREEK DRIVE SACRAMENTO CA 95833 (916)649-4504		\$17,322,575 \$0 \$0	08/26/13 09/17/13	0% 0%
HA21							
03-SAC-50-5.0/16.7 03-3F3204 HSST-000C-(358) --()		IN SACRAMENTO AND EL DORADO COUNTIES AT VARIOUS LOCATIONS OPEN-GRADED ASPHALT	AMERICAN CIVIL CONSTRUCTORS WEST COAST INC 3701 MALLARD DRIVE BENICIA CA 94510 (707)746-8028	LEE, SUSHMA 3855 N FREEWAY BLVD., STE. 120 SACRAMENTO, CA 95834 (916)718-8055	\$804,532 \$599,590 \$0	06/03/13 06/27/13 11/01/13	93% 75%
HB1							
03-SAC-51-6.0/8.3 03-1A1404		IN SACRAMENTO COUNTY IN SACRAMENTO FROM HOWE AVENUE TO 0.5 KM EAST OF WATT AVENUE PLANTING AND IRRIGATION	WABO LANDSCAPE & CONSTRUCTION INC 726 ALFRED NOBEL DRIVE HERCULES, CA 94547 (510)741-9226	SAGER, JANET 3855 NORTH FREEWAY BLVD, STE 120 SACRAMENTO CA 95834 (916)263-4912	\$1,365,464 \$1,327,985 \$0	10/15/09 11/02/09 03/18/15	0% 0%
HA25	SWPPP						PLANT EST SATIS
03-SAC-80-8.1/11.1 03-0F6804 BHIM-0803-(242) --()		IN AND NEAR SACRAMENTO AT VARIOUS LOCATIONS FROM NORTH AVENUE OVERCROSSING TO ROUTE 80/244 SEPARATION REHABILITATE THREE BRIDGE DECKS	AMERICAN CIVIL CONSTRUCTORS WEST COAST INC 3701 MALLARD DRIVE BENICIA CA 94510 (707)746-8028	GUTIERREZ, BOJANA 3855 N. FREEWAY BLVD., STE 120 SACRAMENTO, CA 95834 (916)801-3455	\$934,518 \$647,050 \$0	04/10/13 05/06/13 10/07/13	81% 77%
HA21							
03-SAC-80-/18 03-4M5204		IN AND NEAR SACRAMENTO ON ROUTES 80, 99, AND 160 AT VARIOUS LOCATIONS REHABILITATE 13 BRIDGE DECKS	TRUESDELL CORPORATION OF CALIFORNIA INC 1310 W 23RD STREET TEMPE AZ 85282 (602)437-1711	ELGHASSEIN, DEAN 3855 N. FREEWAY BLVD.SUITE 120 SACRAMENTO, CA 95834 (916)768-3597	\$2,328,324 \$1,507,665 \$0	05/10/13 06/04/13 06/13/14	42% 64%
HM3H							

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/13

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-80-/M10.4 03-3797U4 ACIM-0803-(237)E HR- ()		IN YOLO AND SACRAMENTO COUNTIES REPLACE PCCP AND PLACE HMA	BAY CITIES / MYERS JV 3286 FITZGERALD ROAD RANCHO CORDOVA, CA 95742- 6811 (916)635-9370	TANVIR, RIZWAN 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (530)945-8921	\$93,054,831 \$52,509,302 \$0	07/29/11 08/24/11 08/21/15	32% 56%
HB5	SWPPP						
03-SAC-160-5.9/L7 03-3M7204		IN SACRAMENTO COUNTY NEAR RIO VISTA AT THREE MILE SLOUGH BRIDE PREP AND PAINT 2 BRIDGES	CALIFORNIA ENGINEERING CONTRACTORS INC 20 HAPPY VALLEY ROAD PLEASANTON CA 94566 (925)461-1500	TECLE, DANIEL 2366 MARITIME DRIVE ELK GROVE, CA 95758 (916)919-4252	\$2,508,388 \$471,593 \$0	05/10/13 06/04/13 12/04/13	93% 19%
HM3							
03-SIE-80-.7/.7 03-4F0304 NHS- () --()		IN SIERRA COUNTY, ON ROUTE 80, AT PSOT MILE 0.7 DIR'S EMERGENCY F.A. REPLACE DAMAGED CONCRETE HEADWALL	GRANITE CONSTRUCTION COMPANY P.O. BOX 50085 WATSONVILLE, CA 95077	CROSBY, TIM 10960 WEST RIVER ST. TRUCKEE, CA 96161 (530)587-6314	\$535,000 \$486,633 \$0	07/17/13 09/04/13 10/18/13	50% 91%
20.20 201130							
03-SIE-89-4.5/5.5 03-4E5004 STPE-P089-(106)E --()		IN SIERRA COUNTY ABOUT 12 MI OF TRUCKEE FR 1.6 MI NORTH LITTLE TRUCKEE RIVER BRIDGE TO 1.0 MILE SOUTH OF COTTONWOOD ROAD CONSTRUCT WILDLIFE CROSSING	STEELHEAD CONSTRUCTORS INC P O BOX 997 PALO CEDRO CA 96073 (530)226-6400	CROSBY, TIM 10960 WEST RIVER STREET TRUCKEE, CA 96161 (530)320-6460	\$430,634 \$397,078 \$0	06/18/13 07/22/13 11/22/13	100% 92% OVER RUN
HB4C							
03-SUT-99-11.0/14.3 03-1A4324 SARR-P099-(529)E P0-99 5-(9E) --()		IN SUTTER COUNTY NEAR NICOLAUS FROM POWER LINE ROAD TO 0.1 MILE SOUTH OF LAUREL AVENUE WIDEN TO FOUR LANES	NEHEMIAH CONSTRUCTION INC 12150 TRIBUTARY PT DR. STE120 GOLD RIVER, CA 95670 (916)608-1500	TOLLISON, RON 379 COLUSA AVENUE YUBA CITY CA 95991 (530)822-4313	\$35,257,348 \$18,108,727 \$0	07/14/10 07/28/10 02/05/14	37% 52%
HE13	SWPPP						
03-SUT-99-11.0/14.3 03-1A43A4 SARR-P099-(529)E P0-99 5-(9E) --()		IN SUTTER COUNTY NEAR NICOLAUS FROM POWER LINE ROAD TO 0.1 MILE SOUTH OF LAUREL AVENUE WIDEN TO FOUR LANES	DE SILVA GATES MCM A JNT VNTR OF DE SILVA GATES PO BOX 620 NORTH HIGHLANDS, CA 956600620 (916)334-1221	TOLLISON, RON 379 COLUSA AVENUE YUBA CITY CA 95991 (530)822-4313	\$29,018,561 \$22,396,567 \$0	09/04/12 09/04/12 03/25/15	26% 79%
HE13	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/13

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SUT-99-19.5/20.5 03-1A4644		IN SUTTER COUNTY IN TUDOR AT ROUTE 99/113 SEPARATION CONSTRUCT 99/113 INTERCHANGE	TEICHERT CONSTRUCTION 4401 DULUTH AVE ROCKLIN CA 95765 (916)645-4800	KNUDSON, CAMERON 379 COLUSA AVENUE YUBA CITY, CA 95991 (530)682-3842	\$13,042,986 \$10,268,871 \$0	10/16/12 12/20/12 03/10/14	67% 78% SUSPENDED
HB4C	SWPPP						
03-SUT-99-30.6/32.7 03-1F5004 STP-P099-(536)E --()		IN SUTTER COUNTY IN AND NEAR YUBA CITY FROM ROUTE 20 TO 1.4 KM NORTH OF QUEENS AVENUE OVERCROSSING PERFORM HIGHWAY PLANTING AND	ELITE LANDSCAPING INC 2972 LARKIN AVENUE CLOVIS CA 93612 (559)292-7760	SAGER, JANET 3855 N FREEWAY BLVD, STE 120 SACRAMENTO CA 95834 (916)263-4912	\$1,829,997 \$1,757,911 \$0	12/10/10 02/07/11 12/11/14	0% 0% PLANT EST SATIS
HA25	WPCP						
03-SUT-99-/1.6 03-406604 HP21-L620-(304)8 --()		IN SACRAMENTO AND SUTTER COUNTIES FROM 0.6 MILES SOUTH OF SUTTER COUNTY LINE TO 0.7 MILES NORTH OF RIEGO ROAD MITIGATED NEGATIVE D CONSTRUCT INTERCHANGE WITH HMA	TEICHERT CONSTRUCTION 4401 DULUTH AVE ROCKLIN CA 95765 (916)645-4800	TRI, PRESTON 3951 PERFORMANCE DR., SUITE E SACRAMENTO, CA 95838 (916)416-5572	\$18,882,112 \$8,223,499 \$0	10/01/12 11/06/12 08/07/14	21% 43% SUSPENDED
HE11	SWPPP						
03-SUT-113-4.5/4.5 03-3F9804 STP- () --()		IN SUTTER COUNTY, ON ROUTE 113, AT POST MILE 4.56 DIR'S EMERGENCY F.A. REPLACE FAILED 42" CMP	A. TEICHERT & SON, INC., TEICHERT CONSTRUCTION P.O. BOX 1890 DAVIS CA 95617	RIVERA, FERNANDO 379 COLUSA AVE. YUBA CITY, CA 95991 (530)822-5355	\$435,000 \$214,498 \$0	06/26/13 08/28/13 09/19/13	100% 49%
20.20 201130							
03-VAR-50-.2/21 03-4F0104 NHS- () --()		IN EL DORADO, NEVADA, PLACER AND SACRAMENTO COUNTIES, ON VARIOUS ROUTES AND AT VARIOUS POST MILES DIR'S EMERGENCY L.B. REPLACE DAMAGED WIRING FOR LIGHTING	STUDEBAKER BROWN ELECTRIC, INC 2008 OPPORTUNITY DRIVE, #140 ROSEVILLE, CA 95678	INCCHOHAN, MOHAN 3855 N. FREEWAY BLVD, STE 100 SACRAMENTO, CA 95834 (916)263-4922	\$785,000 \$123,025 \$0	08/01/13 09/04/13 01/03/14	31% 16%
20.20 201130							
03-VAR-51-5.5/8.1 03-3F4704		IN EL DORADO, NEVADA AND SACRAMENTO COUNTIES, ON VARIOUS AND VARIOUS POST MILES DIR'S EMERGENCY L.B. REPLACE ELECTRICAL SYSTEMS	STUDEBAKER BROWN ELECTRIC, INC 2008 OPPORTUNITY DR., #140 ROSEVILLE, CA 95678 (530)333-3423	INCCHOHAN, MOHAN 3855 N. FRRRWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)801-6092	\$331,803 \$346,798 \$0	08/15/12 09/19/12 02/08/13	100% 100%
20.20 201130							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/13**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-YOL-80-.1/22.1 03-4M4904		IN SUTTER AND YOLO COUNTIES ON ROUTES 113/45/80 AT VARIOUS LOCATIONS METHACRYLATE AND POLYESTER DECKS	WESTERN STRUCTURES 6005 TYLER ST RIVERSIDE CA 92503 (951)352-4300	RANDHAWA, AMARJIT 3951 PERFORMANCE DR., SUITE C SACRAMENTO, CA 95838 (916)825-7628	\$1,715,818 \$1,659,293 \$0	06/18/13 07/08/13 02/06/14	60% 93%
HM3H							
03-YUB-70-14.2/15.1 03-0A5804 NHX1-1501-(0E) --()		IN MARYSVILLE ON ROUTE 20 FROM F STREET TO BUCHANAN STREET AND ON ROUTE 70 FROM SIXTH STREET TO 0.2 MILES SOUTH OF BINNEY JUNCTION COLD PLANE AC, EXCAVATE ROADWAY AND	TEICHERT CONSTRUCTION P O BOX 1890 DAVIS CA 956171890 (530)406-4200	KNUDSON, CAMERON 379 COLUSA HWY YUBA CITY, CA 95991 (530)682-3842	\$27,202,243 \$12,895,947 \$0	01/13/12 01/31/12 11/05/15	36% 47%
HA22	SWPPP						

Totals: Authorized Final Amt: \$561,172,450 Completed to Date: \$361,313,182 Work This Month: \$0

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-BUT-32-11.3/15.5	03-4M1604	1
03-BUT-70-9.2/17	03-2F3004	1
03-BUT-70-28.2/0	03-1E5104	1
03-BUT-99-28.1/29.6	03-3E6204	1
03-BUT-99-32.4/33.3	03-3A0424	1
03-BUT-191-4.6/0	03-3M6404	1
03-BUT-191-/11.4	03-4M2704	2
03-COL-5-21.0/34.4	03-4M1204	2
03-COL-5-/34.4	03-4M4804	2
03-COL-20-28.2/30.5	03-2F9704	2
03-COL-20-/10.2	03-1F7404	2
03-ED-49-3.7/3.9	03-4E5904	2
03-ED-49-9.6/10.1	03-3E6304	3
03-ED-50-15.4/0	03-4M2304	3
03-ED-50-16.4/18.3	03-355534	3
03-ED-50-17.8/19.6	03-0F3004	3
03-ED-50-19.1/0	03-4M1904	3
03-ED-50-67.6/72.9	03-1A7314	3
03-ED-50-73.7/75.4	03-1A7324	4
03-ED-50-77.3/79.3	03-1A73U4	4
03-ED-50-78.9/79.5	03-1A7344	4
03-ED-50-28.8/39.6	03-1A6804	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-ED-50-/80.4	03-4M5104	4
03-ED-89-18.0/24.9	03-1A8444	4
03-ED-193-10.1/10.1	03-2F7204	5
03-ED-193-18.6/18.7	03-1F3304	5
03-ED-193-25.8/25.8	03-2F6504	5
03-NEV-20-3.9/17.5	03-2F35U4	5
03-NEV-20-12.8/15.9	03-3E0604	5
03-NEV-49-9.7/11.2	03-2A6904	5
03-NEV-80-5.0/0	03-4M5004	6
03-NEV-80-12.3/13.3	03-3F0304	6
03-PLA-65-15.0/23.8	03-333824	6
03-PLA-80-4.1/19.5	03-3F2404	6
03-PLA-80-34.6/34.9	03-2F2504	6
03-PLA-80-56.1/66.3	03-2C8604	6
03-PLA-89-8.6/12.4	03-3F4204	7
03-PLA-89-/T8.5	03-2A9204	7
03-SAC-5-1.5/0	03-4M3704	7
03-SAC-12-.3/6.1	03-3C9004	7
03-SAC-16-2.6/23.9	03-4M2804	7
03-SAC-50-.6/17	03-1C12U4	7
03-SAC-50-1.6/0	03-0F2304	8
03-SAC-50-5.0/16.7	03-3F3204	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-SAC-51-6.0/8.3	03-1A1404	8
03-SAC-80-/M10.4	03-3797U4	8
03-SAC-80-8.1/11.1	03-0F6804	8
03-SAC-80-/18	03-4M5204	8
03-SAC-160-5.9/L7	03-3M7204	9
03-SIE-80-.7/.7	03-4F0304	9
03-SIE-89-4.5/5.5	03-4E5004	9
03-SUT-99-11.0/14.3	03-1A43A4	9
03-SUT-99-11.0/14.3	03-1A4324	9
03-SUT-99-19.5/20.5	03-1A4644	9
03-SUT-99-30.6/32.7	03-1F5004	10
03-SUT-99-/1.6	03-406604	10
03-SUT-113-4.5/4.5	03-3F9804	10
03-VAR-50-.2/21	03-4F0104	10
03-VAR-51-5.5/8.1	03-3F4704	10
03-YOL-80-.1/22.1	03-4M4904	10
03-YUB-70-14.2/15.1	03-0A5804	11

Statement of Ongoing Contracts - Federal Aid

Statement of Ongoing Contracts - Federal Aid

District 03

Federal Aid	Category	Bid + CCO	Work Comp
- I -	FEDERAL AID (INTERSTATE)	\$187,170,855	\$143,736,729
- F -	FEDERAL AID (PRIMARY)	\$93,929,935	\$63,032,656
- S -	FEDERAL AID (SECONDARY)	\$63,203,525	\$13,162,428
- SH -	STATE HIGHWAY	\$61,986,734	\$48,730,070
		\$154,881,401	\$92,651,299
District Total:		<u>\$561,172,450</u>	<u>\$361,313,182</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
03	\$10,807,864
Work completed this Period:	\$10,807,864