

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/15

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-BUT-70-24.3/0 03-0F6904 BRST-P070-(100)E --()		ABOUT 9.5 MILES EAST OF OROVILLE AT FLAG CANYON CREEK BRIDGE 12-140 REPLACE BRIDGE	VIKING CONSTRUCTION COMPANY, INC. PO BOX 1508 RANCHO CORDOVA CA 95741	HARGROVE, BEN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)218-4831	\$2,762,505 \$30,186 \$0	05/18/15 06/11/15 11/01/16	8% 1%
HA21							
03-BUT-70-26.7/27.1 03-3E1204 BHST-P070-(129) --()		IN BUTTE COUNTY ABOUT 10.9 MILES NORTH OF OROVILLE FROM 0.2 MILE EAST OF PENTZ ROAD TO 0.2 MILE EAST OF CHEROKEE ROAD SEISMIC RETROFIT	J.F. SHEA CONSTRUCTION, INC. P.O. BOX 494519 REDDING CA 96049	STEINER, BRIAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)218-3679	\$1,529,126 \$1,348,634 \$272,498	10/06/14 10/16/14 03/09/16	60% 87%
HA21							
03-BUT-99-30.1/T37.5 03-2F3304 NHP-P099-(586) --()		IN AND NEAR CHICO FROM 0.5 MILE SOUTH OF SKYWAY OVERCROSSING TO 0.2 MILE SOUTH OF GARNER LANE RHMA-O (OGFC) AND HMA-A OVERLAY	BALDWIN CONTRACTING COMPANY, INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928	HARGROVE, BEN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)218-4831	\$9,125,619 \$0 \$0	09/29/15 10/14/15	0% 0%
HA22							
03-BUT-99-33.8/35.3 03-0H9404		IN BUTTE COUNTY ON ROUTE 99 FROM 0.05 MILE SOUTH OF LINDO CHANNEL TO E LASSEN AVENUE UNDERCORSSING DIR'S EMERGENCY L.B. INSTALL IRRIGATION LINES	AERCO PACIFIC, INC. 11370-J AMALGAM WAY RANCHO CORDOVA, CA 95670	HARGROVE, BEN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)218-4831	\$795,000 \$0 \$0	08/17/15 10/27/15	0% 0%
20.20 201130							
03-BUT-99-34.2/36.3 03-4F1604		IN AND NEAR CHICO AT COHASSET ROAD OVERCROSSING AND AT EATON ROAD OVERCROSSING INSTALL STREET LIGHTING	ALL PHASE EXCAVATING AND CONSTRUCTION INC. 13655 TWIN LAKES LANE REDDING CA 96003	GRANDY, DWAYNE 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)713-7814	\$325,807 \$251,050 \$0	05/05/15 06/11/15 11/30/15	34% 77% SUSPENDED
03-BUT-99-40.6/40.8 03-1F4204 HSNH-P099-(582)E --()		NEAR CHICO AT THE ROCK CREEK BRIDGE #12-27 SHOULDER WIDENING ON STRUCTURE	VIKING CONSTRUCTION COMPANY, INC. P. O. BOX 1508 RANCHO CORDOVA CA 95741	STEINER, BRIAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)218-3679	\$3,096,763 \$217,153 \$2,615	05/13/15 06/09/15 11/07/16	0% 7% SUSPENDED
HBI							

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/15

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-BUT-162-/7.7 03-0G2604		IN BUTTE COUNTY ABOUT 6 MILES EAST OF BUTTE CITY FROM BIG BUTTE CREEK BRIDGE TO RICETON HIGHWAY COLD IN-PLACE RECYCLING AND OVERLAY	BALDWIN CONTRACTING COMPANY, INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928	GRANDY, DWAYNE 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)713-7814	\$2,425,881 \$2,298,825 \$0	05/13/15 06/09/15 11/12/15 11/18/15	100% 100% COMPLETED
03-COL-5-22.3/0 03-4M2004		IN COLUSA, BUTTE, AND GLENN COUNTIES ON ROUTES 5, 20, 32,149, AND 162 AT VARIOUS LOCATIONS SUB-SCOUR MITIGATION-7 BRIDGES	BLAISDELL CONSTRUCTION INC. PO BOX 938 ANDERSON CA 96007	CRETE, MATT 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)682-3759	\$634,745 \$221,281 \$0	07/02/14 07/21/14 10/15/15	32% 34%
HM3H							
03-ED-49-23.9/35 03-3F6704 STP-P049-(159) --()		ABOUT 9 MILES NORTH OF PLACERVILLE FROM LOTUS ROAD TO 0.5 MILE NORTH OF ROUTE 193 PAVEMENT OVERLAY	MARTIN BROTHERS CONSTRUCTION 8801 FOLSOM BOULEVARD STE 260 SACRAMENTO CA 95826	WOODRUFF, JARRETT 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)416-7548	\$5,682,151 \$4,698,631 \$0	12/03/14 12/19/14 11/04/15	100% 82% OVER RUN
HA22							
03-ED-50-36.7/0 03-0H1304		IN ED CO NEAR POLLOCK PINES ON ROUTE 50 AT BRIDAL VEIL FALLS DIR'S EMERGENCY F.A. CULVERT REPAIR	R A NEMETZ CONSTRUCTION CO., INC. P.O. BOX 5306 GALT, CA 95632	NANUGONDA, VEERA 3065 BLAIRS LANE, P.O. BOX 2424 PLACERVILLE, CA 95667 (530)218-4803	\$385,000 \$195,987 \$0	11/14/14 01/15/15 03/23/15	0% 51%
20.20 201130							
03-ED-50-71.5/0 03-4F3904 HSNH-000C-(394) --()		IN EL DORADO COUNTY ON ROUTES 49 AND 50 AT VARIOUS LOCATIONS AND IN SACRAMENTO AND YOLO COUNTIES ON ROUTE 80 AT VARIOUS LOCATIONS HIGH FRICTION SURFACE TREATMENT	WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503	NANUGONDA, VEERA 3065 BLAIRS LANE PLACERVILLE, CA 95667 (530)218-4803	\$638,553 \$551,813 \$428,057	06/05/15 06/25/15 11/30/15	100% 86% OVER RUN
HB1							
03-ED-89-8.6/13.8 03-1A8424 STP-P089-(109)E --()		IN AND NEAR SOUTH LAKE TAHOE FROM ROUTE 50 TO CASCADE ROAD STORM WATER QUALITY IMPROVEMENTS	QUALCON CONTRACTORS INC. 1645 ESMERALDA AVENUE MINDEN NV 89423	ALERTON, NATHAN 3065 BLAIRS LANE PLACERVILLE, CA 95667 (530)957-1110	\$11,853,591 \$6,978,769 \$591,712	09/26/14 10/10/14 04/12/16	52% 58% SUSPENDED
HA42							
HA22							
HB4N							

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/15

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-ED-89-13.8/18 03-1A8434 STP-P089-(112) --()		NEAR SOUTH LAKE TAHOE FROM CASCADE ROAD TO UPPER EMERALD BAY ROAD COLD PLAN AC/HMA CONCRETE/CULVERT	DON GARCIA EXCAVATING & PAVING, INC. P O BOX 7176 SOUTH LAKE TAHOE CA 96158		\$7,980,629 \$0 \$0	09/09/15 10/14/15	0% 0%
HA42 HA22 HB4N							
03-ED-89-18.0/24.9 03-1A8444 ACST-P089-(105)P P08-9 10-() --()		IN EL DORADO COUNTY ABOUT 8.3 MILES NORTH OF SOUTH LAK TAHOE FROM 0.1 MILE NORTH OF EAGLE FALLS SIDEHILL VIADUCT NO 5 TO MEEKS CRE HMA OVERLAY AND WIDEN ROADWAY	DIABLO CONTRACTORS INC 7 CROW CANYON COURT SUITE 100 SAN RAMON CA 94583	MONTPLAISIR, JARET 10960 WEST RIVER STREET TRUCKEE, CA 96161 (530)682-5837	\$11,854,660 \$11,404,112 \$0	06/19/13 07/22/13 11/06/15 11/18/15	100% 100% COMPLETED
HA42 HB4N HA22							
03-ED-89-24.9/27.2 03-1A8454 STP-P089-(114) --()		NEAR TAHOMA FROM MEEKS CREEK BRIDGE TO WILSON AVENUE. STORM WATER MITIGATION COLD PLANE, HMA, CULVERT REHAB	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 24207 COUNTY ROAD 100A DAVIS CA 95617	MONTPLAISIR, JARET 10960 W. RIVER ST, STE 101A TRUCKEE CA 96161 (530)682-3562	\$4,148,541 \$3,506,824 \$0	01/14/15 02/03/15 12/18/15	100% 84% OVER RUN
HA42 HB4N HA22							
03-ED-193-10.1/10.1 03-2F7204 STP- () --()		IN EL DORADO COUNTY, NEAR GEORGETOWN, ABOUT 0.6 MILE WEST OF GRAYBAR MINE ROAD DIR'S EMERGENCY F.A. REPAIR EB SHOULDER AND SLOPE BELOW	DOUG VEERKAMP GENERAL ENG. INC 2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667	INCANUGONDA, VEERA 3065 BLAIRS LANE PLACERVILLE, CA 95667 (530)621-0986	\$370,000 \$181,787 \$0	05/13/11 11/03/11 06/23/11	67% 100%
20.20 201130							
03-ED-193-25.8/25.8 03-2F6504 STP- () --()		IN EL DORADO COUNTY, NEAR PLACERVILLE, ABOUT 1.2 MILES EAST OF THE SOUTH FORK AMERICAN RIVER BRIDGE DIR'S EMERGENCY F.A. PLACE ROCK SLOPE PROTECTION IN THE FAILED	DOUG VEERKAMP GENERAL ENGINEERING, INC. 2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667	NANUGONDA, VEERA 3065 BLAIR AVE, P.O. BOX 2424 PLACERVILLE, CA 95667 (530)621-0986	\$300,000 \$88,255 \$0	03/28/11 03/28/11 05/13/11	100% 29%
20.20 201130							
03-NEV-49-/14.4 03-0G1504 NH-P049-(160)E		IN NEVADA COUNTY IN AND NEAR GRASS VALLEY FROM BEAR RIVER BRIDGE TO PINGREE ROAD AND FROM 0.4 MILE SOUTH OF CORNETTE WAY TO 0.2 MI RHMA-O (OGFC) OVERLAY	A. TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION 265 VAL DERVIN PARKWAY STOCKTON CA 95206	BOKOVA, MARY 33 DEPOT ST COLFAX, CA 95713 (530)330-2727	\$4,666,505 \$3,907,677 \$0	05/20/15 06/11/15 10/30/15	100% 87%

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/15

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
--()							
03-NEV-80-21.2/28.1 03-4M8404 IM-0804-(199) --()		IN NEVADA COUNTY IN AND NEAR TRUCKEE ACME CONCRETE PAVING INC, DBA CROSBY, TIM FROM TRUCKEE RIVER BRIDGE 17-012 TO ACPI TRUCKEE RIVER BRIDGE 17-063 GRIND EXISTING BONDED WEARING	4124 E BROADWAY AVE SPOKANE WA 99202	10960 WEST RIVER STREET TRUCKEE, CA 96161 (530)320-6460	\$7,772,921 \$7,887,493 \$0	06/24/14 07/24/14 10/08/15 10/21/15	100% 100% COMPLETED
03-NEV-89-/8.7 03-3F6504 STP-P089-(115) --()		IN AND NEAR TRUCKEE FROM 0.7 MILE NORTH OF 80/267 JUNCTION TO SIERRA COUNTY LINE PAVEMENT OVERLAY	GRANITE CONSTRUCTION COMPANY 585 WEST BEACH STREET WATSONVILLE CA 95076	JOHNSON, JEFF D 138 NEW MOHAWK ROAD, SUITE B NEVADA CITY, CA 95959 (530)632-6714	\$3,982,427 \$3,644,377 \$0	12/16/14 01/12/15 11/17/15 11/18/15	100% 100% COMPLETED
03-PLA-80-8.1/37.8 03-3E1004 BHIM-0803-(243)E --() HA21		IN AND NEAR LOOMIS AT VARIOUS LOCATIONS FROM BRACE ROAD OVERCROSSING TO MAGRA ROAD OVERCROSSING VERTICAL CLEARANCE FOR PERMIT VEH	RGW CONSTRUCTION INC 550 GREENVILLE ROAD LIVERMORE CA 94550	CLARK, MARTIN 2520 WARREN DRIVE, SUITE A ROCKLIN, CA 95677 (530)218-4832	\$21,831,754 \$14,007,563 \$744,680	01/28/14 02/21/14 05/06/16	81% 64%
03-PLA-80-31.1/31.9 03-4F7004		IN PLACER COUNTY NEAR COLFAX AT ILLINOISTOWN OVERCROSSING INCREASE ON AND OFFRAMP RADIUS AND	BALDWIN CONTRACTING CO., INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928	BOKOVA, MARY 33 DEPOT STREET COLFAX, CA 95713 (530)330-2727	\$1,138,373 \$1,111,320 \$0	04/03/15 04/27/15 11/02/15 11/24/15	100% 100%
03-PLA-80-34.6/34.9 03-2F2504 20.10 201130		IN PLACER COUNTY NEAR COLFAX, FROM 1.8 MILES EAST OF ROUTE 174/80 SEPARATION TO 0.2 MILES WEST OF LONG RAVINE BRIDGE REMOVE MAT'L, PLACE K-RAIL, SIDESLOPE RPR	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE, CA 95077-5085	SCHEIBER, TROY 33 DEPOT STREET COLFAX, CA 95713 (530)346-7513	\$355,000 \$138,197 \$0	12/20/10 06/16/11 01/25/11	100% 39%

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/15

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-PLA-89-/T8.5 03-2A9204 ACST-P089-(102)E P0-89 1-(2E) --()		IN EL DORADO AND PLACER COUNTIES AT AND NEAR TAHOE CITY FROM 0.2 MILE SOUTH OF THE EL DORADO/PLACER COUNTY LINE TO THE TRUCKEE RIV REHAB PAVEMENT AND DRAINAGE SYSTEM	ROAD AND HIGHWAY BUILDERS LLC PO BOX 70846 RENO NV 89570	ISKIN, ROY 10960 WEST RIVER ST, STE 101A TRUCKEE, CA 96161 (530)682-7172	\$34,723,377 \$19,506,092 \$147,581	04/10/12 04/27/12 04/28/16	69% 57%
HA23	SWPPP						
03-PLA-193-4.4/5.4 03-4E8604 HSST-P -(193) 2--() --()		NEAR LINCOLN FROM 0.1 MILE WEST TO 0.9 MILE EAST OF CLARK TUNNEL ROAD CURVE IMPROVEMENTS AND WIDENING	A. TEICHERT & SON, INC DBA TEICHERT CONSTRUCTION 4401 DULUTH AVE ROCKLIN CA 95765		\$5,337,812 \$0 \$0	09/08/15 09/23/15	0% 0% SUSPENDED
HA1							
03-PLA-267-/6.8 03-2F2904 STP-P267-(022) --()		NEAR TRUCKEE FROM NEVADA COUNTY LINE TO BROCKWAY SUMMIT PAVEMENT REHAB	TEICHERT CONSTRUCTION 24207 COUNTY ROAD 100A DAVIS CA 95616	JOHNSON, JEFF 138 NEW MOHAWK ROAD, SUITE B NEVADA CITY, CA 95959 (530)632-6714	\$3,217,838 \$3,146,074 \$9,119	12/08/14 12/31/14 11/24/15	93% 92%
HA22							
03-SAC-5-.1/18.4 03-4F3304		IN SACRAMENTO AND SAN JOAQUIN, AT IN SACRAMENTO AND SAN JOAQUIN, AT VARIOUS LOCATIONS. CONSTRUCT PAVED CROSSOVERS AND CHP/MAINT PU INSTALL 10 PULLOUTS AND CREATE/PAVE	VINTAGE PAVING COMPANY, INC 119 MAIN ST WINTERS CA 95694	TECLE, DANIEL 2366 MARITIME DRIVE ELK GROVE, CA 95758 (916)919-4252	\$430,100 \$453,640 \$0	06/12/15 07/02/15 10/21/15 10/27/15	100% 100% COMPLETED
03-SAC-5-20.0/25 03-3F1704 NH-000C-(392) --()		IN SACRAMENTO COUNTY AT VARIOUS LOCATIONS ROADSIDE PAVEMENT AND SAFE ACCESS	MARTIN BROTHERS CONSTRUCTION 8801 FOLSOM BLVD SUITE 260 SACRAMENTO CA 95826	SCOTT, JEFF 3855 N. FREEWAY BLVD. STE. 120 SACRAMENTO, CA 95834 (916)263-4931	\$2,717,874 \$382,200 \$382,200	07/16/15 08/04/15 03/01/16	30% 14%
HA1							
03-SAC-5-23.3/0 03-3F0404 IMNH-0056-(341) --()		IN THE CITY AND COUNTY OF SACRAMENTO AT 1.4 MILE SOUTH OF RICHARDS BOULEVARD REPLACE ALL PUMP HOUSE COMPONENTS	ROADWAY ENGINEERING WORKS INC 3442 6TH STREET CERES CA 95307	BULLARD, BRENT 379 COLUSA AVENUE YUBA CITY, CA 95991 (530)713-6823	\$1,297,802 \$944,494 \$78,428	12/12/14 12/31/14 01/16/16	100% 73% OVER RUN
HA42							

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/15

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-50-2.3/16.8 03-4F1304 HSNH-000 -(389) --()		IN THE CITY AND COUNTY AT VARIOUS LOCATIONS ON ROUTES 5, 50, AND 80. ALSO IN BUTTE COUNTY ON ROUTE 191 PLACE HIGH FRICTION SURFACE	WEST COAST STRUCTURES INC DBA WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503	LEE, SUSHMA 3855 N. FREEWAY BLVD., STE 120 SACRAMENTO, CA 95834 (916)718-8055	\$1,182,266 \$803,240 \$0	03/02/15 03/26/15 08/05/15	85% 42%
HB1							
03-SAC-50-16.9/17.4 03-4F0704 NH-P050-(135) --()		IN RANCHO CORDOVA AT NATOMA OVERHEAD WIDEN STRUCTURE, EXTEND WEAVE LANE	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BLVD. DUBLIN CA 94568	DELONG, ERIC 2520 WARREN DRIVE, SUITE A ROCKLIN, CA 95677 (916)624-2932	\$5,380,968 \$4,210,123 \$374,541	10/31/14 11/24/14 04/21/16	52% 78%
03-SAC-51-.2/1.1 03-3F0804 BHNH-P051-(028) --()		IN THE CITY AND COUNTY OF SACRAMENTO AT FORT SUTTER VIADUCT BRIDGE 24-188R LP REHABILITATE/RESURFACE BRIDGE DECK	MYERS AND SONS CONSTRUCTION, 4600 NORTHGATE BLVD, SUITE 10 SACRAMENTO CA 95834	ELGHASSEIN, D. "DEAN" 3855 N. FREEWAY BLVD., STE 120 SACRAMENTO, CA 95834 (916)263-4929	\$5,026,304 \$836,897 \$234,301	06/23/15 07/13/15 01/15/16	59% 17%
HA21							
03-SAC-51-4.0/0 03-0H2504		IN SACRAMENTO COUNTY ON ROUTE 51 AT POST MILE 4.0 DIR'S EMERGENEY F.A. BORE AND JACK A 36' REINFORCED CONCRETE	PRESTON PIPELINES, INC. 133 BOTHELO AVE MILPITAS, CA 95035	LEE, SUSHMA 3855 N. FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)718-8055	\$785,000 \$309,478 \$0	12/05/14 02/20/15 01/22/15	0% 39%
20.20 201130							
03-SAC-80-/M10.4 03-3797U4 ACIM-0803-(237)E HR- ()		IN YOLO AND SACRAMENTO COUNTIES REPLACE PCCP AND PLACE HMA	BAY CITIES / MYERS JV 3286 FITZGERALD ROAD RANCHO CORDOVA, CA 95742-6811	OKPALA, MESHACK 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (916)799-3376	\$100,723,378 \$82,325,374 \$1,523,752	07/29/11 08/24/11 03/09/16	63% 83%
HB5 SWPPP							
03-SAC-99-16.0/18.1 03-0G2104		IN AND NEAR ELK GROVE AND SAC FROM 0.3 MILE SOUTH OF CALVINE ROAD OVERCROSSING TO ELDER CREEK BRIDGE RHMA-O (OGFC) OVERLAY	TEICHERT CONSTRUCTION PO BOX 1118 STOCKTON CA 952011118	SCOTT, JEFF 3855 N. FREEWAY BLD., STE. 120 SACRAMENTO, CA 95834 (916)263-4931	\$1,152,423 \$1,323,459 \$0	05/13/15 06/10/15 11/06/15 11/19/15	100% 100% COMPLETED

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/15

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-99-35.9/36.9 03-0H1504 HSNH-G -() 0 C405- -()		IN SACRAMENTO AND SUTTER COUNTIES, NEAR SACRAMENTO FROM 0.3 MILES NORTH OF ELVERTA ROAD OVERCROSSING INSTALL THRIE BEAM MEDIAN BARRIER	MIDSTATE BARRIER, INC. PO BOX 30550 STOCKTON CA 95213	KNUDSON, CAMERON 379 COLUSA AVENUE YUBA CITY, CA 95991 (530)682-3842	\$854,980 \$840,630 \$0	09/03/15 09/17/15 11/13/15 11/24/15	100% 100%
03-SAC-160-7.0/0 03-3F3404 BHNH-P160-(024)E --()		NEAR ISLETON AT THREE MILE SLOUGH BRIDGE 24-121 PAINT ENTIRE BRIDGE	FD THOMAS, INC 217 BATEMAN DR CENTRAL POINT OR 97502	TECLE, DANIEL 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (916)919-4252	\$9,129,000 \$1,566,604 \$1,290,110	06/17/15 07/13/15 07/15/16	21% 17%
HA21							
03-SIE-49-48.3/49.2 03-4E5404		IN SIERRA COUNTY NEAR SIERRAVILLE FROM 0.5 MILE TO 1.3 MILES NORTH OF LEMON CANYON ROAD UPGRADE CULVERTS	DREAMBUILDER CONSTRUCTION CORP. 1324 E LAWSON LANE PLACENTIA CA 92870	CROSBY, TIM 10960 WEST RIVER STREET TRUCKEE, CA 96161 (530)320-6460	\$796,061 \$767,994 \$0	04/07/15 05/08/15 10/29/15 11/10/15	100% 100% COMPLETED
HA42							
03-SIE-89-15.8/28.1 03-4M4604		NEAR CALPINE FROM WILSON LANE TO 0.2 MILE SOUTH OF SULPHER CREEK ROAD CULVERT REHABILITATION	DREAMBUILDER CONSTRUCTION CORP. 1324 E LAWSON LANE PLACENTIA CA 92870	PUSTOV, MICHAEL 138 NEW MOHAWK ROAD, STE. B NEVADA CITY, CA 95959 (916)208-9974	\$506,431 \$473,757 \$0	05/19/15 06/10/15 10/30/15 11/13/15	100% 100% COMPLETED
HM2C							
03-SUT-20-16.5/0 03-3F7904 HSNH-P020-(172) --()		IN YUBA CITY AT PLUMAS STREET REPLACE SIGNAL POLES FOR WESTBOUND	TIM PAXIN'S PACIFIC EXCAVATION, INC 9796 KENT STREET ELK GROVE CA 95624	CHANDER, RAKESH 3855 N. FREEWAY BLVD., STE 120 SACRAMENTO, CA 95834 (916)263-4921	\$312,718 \$308,753 \$43,326	05/06/15 06/09/15 12/04/15	90% 99%
03-VAR-51-4.1/4.1 03-0H9504		IN NEVADA, SACRAMENTO, AND PLACER COUNTIES AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. INSTALL IRRIGATION LINES	AERCO PACIFIC, INC. 11370-J AMALGAM WAY RANCHO CORDOVA, CA 95690	SAGER, JANET 3855 N. FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)825-2272	\$1,601,000 \$61,880 \$34,840	08/17/15 10/26/15 12/30/15	0% 4%

20.20
201130

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/15

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-VAR-99-29.7/29.7 03-0H6204		IN BUTTE, NEVADA, SUTTER AND YUBA COUNTIES ON STATE ROUTES 20 AND 99 AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. INSTALL SMART CONTROLLERS	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES, CA 94547	SAGER, JANET 3855 N. FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)825-2272	\$1,705,000 \$128,617 \$128,617	06/05/15 08/07/15 12/30/15	0% 8%
20.20 201130							
03-VAR--/0 03-0H6104		IN COLUSA, GLENN, SACRAMENTO, AND YOLO COUNTIES ON ROUTE 5 AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. INSTALL NEW IRRIGATION SYSTEM	WABO LANDSCAPE, CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES, CA 94547	GHASSEMI, MOHSSEN 3951 PERFORMANCE DR., STE C SACRAMENTO, CA 95838 (916)682-6707	\$730,000 \$0 \$0	06/05/15 08/07/15	0% 0%
20.20 201130							
03-VAR--/0 03-4F2704 HSNH-000C-(393) --()		IN GLENN AND SACRAMENTO COUNTIES AT VARIOUS LOCATIONS INSTALL AND/OR MODIFY SIGNALS AND	STUDEBAKER BROWN ELECTRIC, INC 6643 32ND STREET NORTH HIGHLANDS CA 95660	INCDIAZ, PEDRO 3855 NORTH FREEWAY BLVD, ST120 SACRAMENTO, CA 95834 (530)682-5440	\$200,021 \$114,563 \$995	06/02/15 06/25/15 05/09/16	60% 57% SUSPENDED
03-VAR--/0 03-0H5904		IN SACRAMENTO AND PLACER COUNTIES ON ROUTES 50, 80, AND 99 AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. INSTALL SMART CONTROLLERS	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES, CA 94547	SAGER, JANET 3855 N. FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)825-2272	\$830,000 \$235,124 \$235,124	06/05/15 08/07/15 12/30/15	0% 28%
20.20 201130							
03-VAR--/0 03-2F0004 HSST-000C-(373) --()		IN BUTTE, COLUSA, GLENN, SACRAMENTO, SUTTER, YOLO, AND YUBA COUNTIES AT VARIOUS LOCATIONS UPGRADE GUARDRAIL END TREATMENTS	DIRT AND AGGREGATE INTERCHANGE, INC. 20905 NE SANDY BLVD. FAIRVIEW OR 97024	KNUDSON, CAMERON 379 COLUSA AVENUE YUBA CITY, CA 95991 (530)682-3995	\$7,248,240 \$7,099,030 \$115,146	08/11/14 08/21/14 12/16/15	93% 95%
HB1							
03-VAR--/0 03-0H6004		IN BUTTE, NEVADA, AND SACRAMENTO COUNTIES ON ROUTES 20,50, AND 99 AT VARIOUS LOCATIONS INSTALL SMALLER HORSEPOWER PUMPS DIR'S EMERGENCY L.B.	AERCO PACIFIC, INC. 11370-J AMALGAM WAY RANCHO CORDOVA, CA 95670	SAGER, JANET 3855 N. FREEWAY BLVD, STE 120 SACRAMANETO, CA 95834 (916)825-2272	\$1,265,000 \$84,716 \$0	06/05/15 08/21/15 12/30/15	0% 7%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/15

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-YOL-5-/0 03-0G0504 NHP-000C-(403) --()		IN YOLO COUNTY AT VARIOUS LOCATIONS PLACE BRIDGE DECK PREVENTATIVE	AMERICAN CIVIL CONSTRUCTORS WEST COAST, INC. 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510	GHASSEMI, MOHSSEN 3951 PERFORMANCE DR., STE. C SACRAMENTO, CA 95838 (916)263-5648	\$2,183,100 \$0 \$0	09/25/15 10/14/15	0% 0%
03-YOL-16-31.7/40.6 03-0G1604 STP-P016-(037) --()		NEAR WOODLAND FROM 0.1 MILE WEST OF NEAR WOODLAND FROM 0.1 MILE WEST OF 505/16 SEPARATION BRIDGE 22-111 TO COUNTY ROAD 98 RAC OVERLAY	A. TEICHERT & SONS, INC. DBA TEICHERT CONSTRUCTION 4401 DULUTH AVE. ROCKLIN CA 95765	LIANG, JIE 3951 PERFORMANCE DRIVE, STE C SACRAMENTO, CA 95838 (916)416-5820	\$1,912,423 \$1,365,911 \$177,652	05/19/15 06/11/15 11/23/15 12/04/15	100% 70%
03-YUB-20-13.3/20.3 03-3F0004 NH-P020-(171)1 --()		ABOUT 12 MILES EAST OF MARYSVILLE FROM MARYSVILLE ROAD TO 0.3 MILE EAST OF LOWER SMARTVILLE ROAD HMA OVERLAY	KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928	KNUDSON, CAMERON 379 COLUSA AVENUE YUBA CITY, CA 95991 (530)682-3842	\$4,457,637 \$3,761,274 \$0	11/25/14 12/18/14 10/26/15 11/24/15	94% 84%
HA22							
03-YUB-49-/6.4 03-0G0904		AT AND NEAR CAMPTONVILLE FROM MIDDLE YUBA RIVER BRIDGE TO 1.0 MILE NORTH OF CAMPTONVILLE ROAD BONDED WEARING COURSE-GAP GRADED	BALDWIN CONTRACTING CO., INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928	JOHNSON, JEFF D. 138 NEW MOHAWK ROAD, STE. B NEVADA CITY, CA 95959 (530)632-6714	\$2,210,743 \$2,109,865 \$0	04/15/15 04/27/15 11/10/15 11/24/15	100% 100%
Totals:	Authorized Final Amt:	<u>\$301,573,046</u>	Completed to Date:	<u>\$195,829,722</u>	Work This Month:	<u>\$6,815,294</u>	

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-BUT-70-24.3/0	03-0F6904	1
03-BUT-70-26.7/27.1	03-3E1204	1
03-BUT-99-30.1/T37.5	03-2F3304	1
03-BUT-99-33.8/35.3	03-0H9404	1
03-BUT-99-34.2/36.3	03-4F1604	1
03-BUT-99-40.6/40.8	03-1F4204	1
03-BUT-162-/7.7	03-0G2604	2
03-COL-5-22.3/0	03-4M2004	2
03-ED-49-23.9/35	03-3F6704	2
03-ED-50-36.7/0	03-0H1304	2
03-ED-50-71.5/0	03-4F3904	2
03-ED-89-8.6/13.8	03-1A8424	2
03-ED-89-13.8/18	03-1A8434	3
03-ED-89-18.0/24.9	03-1A8444	3
03-ED-89-24.9/27.2	03-1A8454	3
03-ED-193-10.1/10.1	03-2F7204	3
03-ED-193-25.8/25.8	03-2F6504	3
03-NEV-49-/14.4	03-0G1504	3
03-NEV-80-21.2/28.1	03-4M8404	4
03-NEV-89-/8.7	03-3F6504	4
03-PLA-80-8.1/37.8	03-3E1004	4
03-PLA-80-31.1/31.9	03-4F7004	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-PLA-80-34.6/34.9	03-2F2504	4
03-PLA-89-/T8.5	03-2A9204	4
03-PLA-193-4.4/5.4	03-4E8604	5
03-PLA-267-/6.8	03-2F2904	5
03-SAC-5-.1/18.4	03-4F3304	5
03-SAC-5-20.0/25	03-3F1704	5
03-SAC-5-23.3/0	03-3F0404	5
03-SAC-50-2.3/16.8	03-4F1304	5
03-SAC-50-16.9/17.4	03-4F0704	6
03-SAC-51-.2/1.1	03-3F0804	6
03-SAC-51-4.0/0	03-0H2504	6
03-SAC-80-/M10.4	03-3797U4	6
03-SAC-99-16.0/18.1	03-0G2104	6
03-SAC-99-35.9/36.9	03-0H1504	6
03-SAC-160-7.0/0	03-3F3404	7
03-SIE-49-48.3/49.2	03-4E5404	7
03-SIE-89-15.8/28.1	03-4M4604	7
03-SUT-20-16.5/0	03-3F7904	7
03-VAR-51-4.1/4.1	03-0H9504	7
03-VAR-99-29.7/29.7	03-0H6204	7
03-VAR--/0	03-0H6104	8
03-VAR--/0	03-4F2704	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-VAR--/0	03-0H5904	8
03-VAR--/0	03-2F0004	8
03-VAR--/0	03-0H6004	8
03-YOL-5-/0	03-0G0504	8
03-YOL-16-31.7/40.6	03-0G1604	9
03-YUB-20-13.3/20.3	03-3F0004	9
03-YUB-49-/6.4	03-0G0904	9

Statement of Ongoing Contracts - Federal Aid

District	Category	Bid + CCO	Work Comp
03			
Federal Aid			
-I-	FEDERAL AID (INTERSTATE)	\$108,496,300	\$90,212,867
-F-	FEDERAL AID (PRIMARY)	\$31,378,288	\$14,664,775
-S-	FEDERAL AID (SECONDARY)	\$86,025,637	\$54,520,832
-SH-	STATE HIGHWAY	\$18,071,564	\$10,165,190
		\$57,601,258	\$26,266,058
District Total:		<u>\$301,573,046</u>	<u>\$195,829,722</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
-----------------	----------------------------------

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
03	\$28,920,904
Work completed this Period:	\$28,920,904