

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/06

Page 1
10/02/06

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
03-BUT-32-1.4/1.8 03-0C3404 ACST-P032-(038)E P0-32 0-(8E) --() HB1	SWPPP	IN BUTTE COUNTY NEAR HAMILTON CITY FROM EAST END OF PINE CREEK LAGOON BRIDGE TO THE WEST END OF PINE CREEK OVERFLOW BRIDGE REPLACE BRIDGE	STEELHEAD CONSTRUCTORS INC P O BOX 997 PALO CEDRO CA 96073 (530)226-6400	JIM ROGERS 3881 BENATAR SUITE C CHICO, CA 95928 (530) 895-5245	\$2,526,563 \$1,945,584 \$352,036	11/02/05 11/10/05 11/21/06	68% 76%
03-BUT-32-5.7/6.2 03-4A4404 HB1	WPCP	IN BUTTE COUNTY NEAR CHICO FROM 0.8 KM WEST OF EAST AVENUE TO EAST AVENUE CONSTRUCT TWO WAY LEFT TURN LANE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	ROGERS, JIM 3881 BENATAR WAY, SUITE C (530) 895-5245	\$665,999 \$548,327 \$543,049	02/02/06 02/16/06 10/04/06	78% 82%
03-BUT-32-/7.7 03-2M3904 HM1A	WPCP	IN BUTTE COUNTY IN AND NEAR CHICO AT VARIOUS LOCATIONS ASPHALT CONCRETE OVERLAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	ROGERS, JIM 3881 BENATAR, SUITE C (530) 895-5245	\$830,431 \$856,406 \$63,913	05/11/06 05/25/06 09/22/06 09/27/06	75% 99%
03-BUT-99-13.2/0 03-3C2004 HB4N HB4N	SWPPP	IN BUTTE COUNTY ABOUT 28 KM SOUTH OF CHICO INSTALL TRAFFIC SIGNALS	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	ALLEN, JODY 849 N. HUMBOLDT AVENUE (530) 934-3520	\$663,732 \$0 \$0	08/21/06 08/30/06	0% 0%
03-BUT-99-24.5/30.3 03-0E3104 HA22	WPCP	IN BUTTE COUNTY IN AND NEAR CHICO FROM 1.2 KM NORTH OF DURHAM PENTZ ROAD TO 0.6 KM SOUTH OF SKYWAY OVERCROSSING RESURFACE ASPHALT CONCRETE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	SCOTT, JEFF 3855 NORTH FREEWAY BLVD., STE. 120 (916) 263-4931	\$749,900 \$679,713 \$0	06/13/06 06/23/06 08/14/06 08/24/06 COMPLETED	100% 100%
03-BUT-149-/4.6 03-3822V4 ACST-X007-(008)E X0-07 0-(8E) --() HE14 HB1 HA21	SWPPP	IN BUTTE COUNTY NEAR OROVILLE AT VARIOUS LOCATIONS CONSTRUCT 4 LANE EXPRESSWAY	F C I CONSTRUCTORS GRANITE A 2100 GOODYEAR ROAD BENICIA CA 94510 (707)742-6000	INGVOLDSEN, KYLE 2060 3RD STREET, SUITE B (530) 532-9377	\$82,883,718 \$21,150,765 \$3,343,607	01/31/06 02/06/06 06/01/09	20% 26%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/06

Page 2
10/02/06

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
03-COL-5-1.9/8.2 03-0E3204		IN COLUSA COUNTY ABOUT 11.3 KM SOUTH OF WILLIAMS AT PETROLEUM CREEK BRIDGE AND AT SALT CREEK BRIDGE REPAIR SLABS	PROFESSIONAL CONSTRUCTION 164 BELLE AVENUE PLEASANT HILL CA 94523 (925)945-1052	JODY ALLEN 849 N. HUMNBOLDT AVE. WILLOWS, CA 95988 (530) 934-3520	\$689,685 \$740,414 \$0	11/01/05 11/18/05 09/16/06 09/22/06	100% 100%
HA22	WPCP						
03-COL-5-6.6/7.7 03-2E6204		IN COLUSA COUNTY AT ARBUCKLE FROM 0.2 MILE SOUTH OF HILLGATE UNDERCROSSING TO NORTH ARBUCKLE UNDERCROSSING MILL AND REPLACE ASPHALT CONCRETE	VINTAGE PAVING CO INC P O BOX 461 WINTERS CA 95694 (530)795-0132	ABU-MARKHIEH, OSAMA 1315 YUBA STREET (530) 634-7678	\$273,335 \$0 \$0	08/29/06 09/08/06 09/20/06	0% 0%
HA22	WPCP						
03-COL-5-28.8/29.5 03-2E6304		IN COLUSA COUNTY NEAR MAXWELL FROM 0.2 MILE SOUTH OF FUNK SLOUGH OVERFLOW TO 0.2 MILE NORTH OF NORTH MAXWELL OVERHEAD RESURFACE ASPHALT CONCRETE	VINTAGE PAVING CO INC P O BOX 461 WINTERS CA 95694 (530)795-0132	GRANDY, DWAYNE 849 N. HUMBOLDT AVENUE (530) 934-3693	\$134,200 \$0 \$0	09/05/06 09/12/06 09/22/06	0% 0%
HA22	WPCP						
03-COL-20-30.6/ 03-1M4404		RECONSTRUCT PORTIONS OF CONCRETE SIDEWALK IN THE CITY OF COLUSA ALONG ROUTE 20 FROM FREMONT STREET TO BRIDGE STREET CONCRETE SIDEWALK	OLSEN CONST CO PO BOX 2441 REDDING CA 96001	KRAFT DAN (530) 458-3080	\$63,810 \$0 \$0	05/11/00 05/22/00	0% 0%
03-ED-49-21.5/0 03-2E2104 ACST-43A3-(004)E 43-A3 0-(4E) --()		IN EL DORADO COUNTY NEAR COLOMA FROM 3.2 KM NORTH OF GOLD HILL ROAD TO 2 KM SOUTH OF ROUTE 153 REPAIR SLIP OUT	YUBACON INC P O BOX 3176 DIAMOND SPRINGS CA 95619 (530)295-5890	SPECTOR, PETE 3065 BLAIR AVENUE (530) 621-0986	\$365,652 \$342,384 \$0	06/28/06 07/12/06 08/21/06	100% 91%
HA23	WPCP						
03-ED-49-24.1/24.6 03-2C3604 ACST-P049-(136)E P0-49 1-(6E) --()		IN EL DORADO COUNTY NEAR COLOMA FROM SOUTH FORK AMERICAN RIVER BRIDGE TO 0.1 KM WEST OF MARSHALL ROAD CONSTRUCT 2 WAY LEFT TURN LANE	MARTIN BROTHERS CONSTRUCTION (916)852-1911	PETE SPECTOR 3065 BLAIR AVE. P.O. BOX 2424 PLACERVILLE, CA 95667 (916) 416-7547	\$1,714,641 \$1,388,684 \$352,717	11/04/05 12/02/05 10/15/06	94% 82%
HB1	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/06

Page 3
10/02/06

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
03-ED-50-16.7/18.1 03-3555U4		IN EL DORADO COUNTY IN PLACERVILLE FROM 0.2 KM WEST OF WEST PLACERVILLE	MITCHELL ENGINEERING P O BOX 34367	FLAHERTY, KEITH 701 FORNI RD	\$35,198,656 \$4,098,772	03/22/06 04/03/06	13% 12%
ACST-P050-(110)E P0-50 1-(0EB)R 6203- 014-()	SWPPP	UNDERCROSSING TO CLAY STREET UNDERCROSSING AND AT HANGTOWN WIDEN HIGHWAY AND BRIDGES	SAN FRANCISCO CA 94134 (415)227-1040	(530) 344-1691	\$740,874	08/20/08	
HB4N							
03-ED-50-20.9/37.5 03-2E6404		IN EL DORADO COUNTY NEAR PLACERVILLE AT VARIOUS LOCATIONS ASPHALT CONCRETE OVERLAY	RON HALE CONSTRUCTION INC P O BOX 795 SHASTA LAKE CA 96019 (530)275-7844	RIVAS, LUIS 3065 BLAIR AVENUE, P.O. BOX 2424 (530) 621-0985	\$554,150 \$239,562 \$239,562	09/07/06 09/14/06 10/31/06	40% 43%
HA22	WPCP						
03-ED-50-69.4/0 03-1A6104		IN EL DORADO COUNTY NEAR MEYERS AT FLAGPOLE GUN MOUNT AVALANCHE CONTROL	D M L CONSTRUCTION P O BOX 728 VERDI NV 89439 (775)345-7320	LUIS RIVAS 3065 BLAIR AVE. P.O. BOX 2424 PLACERVILLE, CA 95667 (530) 621-0985	\$767,560 \$198,350 \$0	10/31/05 11/09/05 09/20/06	73% 26%
HA42	WPCP						
03-ED-89-8.6/21 03-2M3304		IN EL DORADO COUNTY IN AND NEAR SOUTH LAKE TAHOE FROM THE NORTHERN ROUTE 89 AND 50 JUNCTION TO 2.1 KM NORTH OF BLISS MEMORIAL ST SEAL COAT	VALLEY SLURRY SEAL COMPANY P O BOX 981330 WEST SACRAMENTO CA 95798 (916)373-1500	RIVAS, LUIS 3065 BLAIR AVENUE, P.O. BOX 2424 (530) 621-0985	\$941,989 \$682,992 \$675,942	05/04/06 05/23/06 10/16/06	80% 73%
HM1A	WPCP						
03-ED-89-/8.5 03-2M0304		IN EL DORADO COUNTY IN AND NEAR MEYERS FROM THE ALPINE COUNTY LINE TO THE SOUTH ROUTE 89 AND 50 JUNCTION MICROSURFACING	VALLEY SLURRY SEAL COMPANY P O BOX 981330 WEST SACRAMENTO CA 95798 (916)373-1500	RIVAS, LUIS P.O. BOX 2424 PLACERVILLE, CA 95667 (530) 621-0985	\$551,755 \$499,604 \$0	02/08/05 03/01/05 08/26/06	100% 89%
HM1A	WPCP						
03-ED-193-6.2/0 03-4C2604		IN EL DORADO COUNTY ABOUT 11 KM WEST OF GEORGETOWN AT SLIGER MINE ROAD	MARTIN GENERAL ENGINEERING INC 133 CANYON RIM DRIVE	RIVAS, LUIS P.O. BOX 2424	\$607,310 \$444,302	08/09/05 08/25/05	100% 73%
ACST-S193-(008)E S1-93 0-(8E) --()		CONSTRUCT LEFT TURN POCKET	FOLSOM CA 95630 (916)989-8187	RANCHO CORDOVA, CA 95670 (530) 621-0985	\$32,699	10/13/06	
HB1	SWPPP						OVER RUN

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/06

Page 4
10/02/06

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
03-GLE-32-.2/.1 03-373604 ACST-P032-(037)E P0-32 0-(7E) --() HB4N	SWPPP	IN GLENN COUNTY IN ORLAND FROM 0.3 KM EAST OF ROUTE 5 AND 32 SEPARATION TO 0.1 KM WEST OF FIFTH STREET REALIGN EXISTING ROADWAY	BALDWIN CONTRACTING COMPANY 1764 SKYWAY CHICO CA 95928 (530)891-6555	ALLEN, JODY 849 N. HUMBOLDT AVENUE WILLOWS, CA 95988 (530) 934-3520	\$1,865,935 \$1,823,647 \$0	10/13/05 10/27/05 09/05/06 09/14/06	100% 100% COMPLETED
03-GLE-162-67.2/84.6 03-2M3704		IN GLENN COUNTY NEAR WILLOWS AT VARIOUS LOCATIONS SEAL COAT	FRANKLIN CONSTRUCTION INC P O BOX 3100 CHICO CA 95927 (530)343-9600	GRANDY, DWAYNE P.O. BOX 911 (530) 713-7814	\$873,378 \$303,653 \$251,478	04/28/06 05/08/06 09/30/06	100% 35%
HM1A	WPCP						
03-NEV-20-17.4/46.1 03-2M0204		IN NEVADA AND PLACER COUNTIES FROM 0.1 KM EAST OF THE NORTHERN JUNCTION OF ROUTES 20 AND 49 TO THE ROUTE 80 AND 20 SEPARATION WARRANTY CHIP SEAL	NORTHWEST PAVING 8115 SECLUDED VALLEY DRIVE REDDING CA 96001 (530)246-4388	DEMARTINI, MARK 124 CLYDESDALE COURT, UNIT A GRASS VALLEY, CA 95945 (530) 271-6173	\$1,181,079 \$1,097,833 \$500	12/21/04 01/03/05 10/20/06	100% 100%
HM1A	WPCP						
03-NEV-49-7.3/8.1 03-3A2604 ACST-P049-(135)E P0-49 1-(5E) --() HB1	SWPPP	IN NEVADA COUNTY NEAR GRASS VALLEY FROM 0.2 KM NORTH OF LIME KILN ROAD TO 0.2 KM NORTH OF PEKOLEE DRIVE WIDEN AND ADD SHOULDERS	STIMPEL WIEBELHAUS ASSOCIATES P O BOX 492335 REDDING CA 960492335 (530)223-6605	CATANIA, DAVE 124 CLYDESDALE COURT, UNIT A GRASS VALLEY, CA 95945 (530) 271-6172	\$2,312,497 \$2,031,208 \$0	05/10/05 05/26/05 09/08/06	92% 91%
03-NEV-49-22.5/0 03-2E3504 ACST-43A4-(004)E 43-A4 0-(4E) --() HA23	WPCP	IN NEVADA COUNTY AT 12.0 KM NORTH OF NEVADA CITY REPAIR EMBANKMENT AND RAILING	YUBACON INC P O BOX 3176 DIAMOND SPRINGS CA 95619 (530)295-5890	PETERSON, DALE 124 CLYDESDALE COURT, UNIT A (530) 271-6189	\$222,165 \$0 \$0	08/14/06 08/22/06 09/09/06 09/14/06	0% 0% COMPLETED
03-NEV-80-4.9/9.2 03-2E6504		IN NEVADA COUNTY NEAR TRUCKEE FROM 0.1 MILE EAST OF NEW TOWN ROAD OVERCROSSING TO 2.1 MILES EAST OF DONNER LAKE UNDERCROSSING RESURFACE PORTLAND CEMENT CONCRETE	MARTIN BROTHERS CONSTRUCTION 20 LIGHT SKY COURT SACRAMENTO CA 95828 (916)381-0911	DEMARTINI, MARK 124 CLYDESDALE COURT, UNIT A (530) 271-6173	\$1,397,592 \$0 \$0	09/11/06 09/14/06 11/07/06	0% 0%
HA22	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/06

Page 5
10/02/06

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
03-NEV-80-9.0/0 03-2M5104		IN NEVADA COUNTY NEAR DONNER LAKE AT DONNER LAKE UNDERCROSSING REPAIR CULVERT	YUBACON INC P O BOX 3176 DIAMOND SPRINGS CA 95619 (530)295-5890	REED, AL 10960 WEST RIVER STREET, SUITE 101A (530) 550-8326	\$414,390 \$137,618 \$137,618	06/07/06 06/23/06 10/11/06	71% 33%
HM2C	WPCP						
03-NEV-80-24.7/26 03-2E3204 ACIM-43A7-(004)E --()		IN NEVADA COUNTY NEAR BOCA FROM 2 KM EAST OF HINTON ROAD UNDERCROSSING TO 2 KM WEST OF TRUCKEE RIVER BRIDGE RECONSTRUCT SLOPE	SIERRA NEVADA CONSTRUCTION INC P O BOX 40760 SPARKS NV 89435 (775)355-0420	INCCROSBY, TIM 10960 WEST RIVER STREET, SUITE 101A (530) 587-5698	\$277,007 \$145,032 \$145,032	08/21/06 08/31/06 10/03/06	70% 52%
HA23	SWPPP						
03-NEV-80-60.6/63.5 03-3C9304 ACIM-080 -(177)E --()		IN NEVADA AND PLACER COUNTIES NEAR CISCO GROVE FROM 2.1 KM WEST OF THE INDIAN SPRINGS UNDERCROSSING AND AT 0.1 KM EAST OF CISCO OV WIDEN EXISTING HIGHWAY	R AND L BROSAMER INC P O BOX 238 ALAMO CA 94507 (925)837-5600	ZINK, PHIL P.O. BOX 1807 COLFAX, CA 95713 (530) 346-7996	\$3,098,912 \$3,024,778 \$30,320	06/07/05 06/17/05 10/20/06	100% 96%
HB1	SWPPP						SUSPENDED
03-NEV-89-1.1/4 03-2M3804		IN NEVADA COUNTY NEAR TRUCKEE FROM 1.6 KM NORTH OF THE ROUTE 80 AND 89 SEPARATION TO 1.8 KM NORTH OF EAST ALDER CREEK ROAD ASPHALT CONCRETE OVERLAY	SIERRA NEVADA CONSTRUCTION INC P O BOX 50760 SPARKS NV 894350760 (775)355-0420	INCFARRETTA, DENISE 10960 WEST RIVER STREET, SUITE 101A (530) 587-7958	\$648,007 \$132,706 \$132,706	05/18/06 06/02/06 11/01/06	66% 20%
HM1A	WPCP						
03-NEV-267-/2.8 03-291014 ACST-X057-(044)E X0-57 0-(4E) --()		IN NEVADA COUNTY IN TRUCKEE AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	WATKIN AND BORTOLUSSI INC 77 LARKSPUR STREET SAN RAFAEL CA 94901 (415)453-4691	REED, ALBERT 10960 WEST RIVER STREET, SUITE 101A TRUCKEE, CA 96161 (530) 550-8326	\$860,186 \$811,020 \$11,409	05/16/05 05/31/05 11/07/07	52% 94%
HE14	SWPPP						
03-PLA-80-14.3/33.3 03-0A6004 ACIM-080 -(231)1 ACIM-080 -(231)E BH08-0 E2-(112)0 HA22		IN PLACER COUNTY IN AND NEAR AUBURN AT VARIOUS LOCATIONS ROADWAY REHABILITATION	TEICHERT CONSTRUCTION P O BOX 276830 SACRAMENTO CA 958276830 (916)386-5900	MURPHY, ROD 14300 MUSSO ROAD AUBURN, CA 95603 (530) 878-1786	\$41,367,253 \$38,058,284 \$2,298,184	06/10/04 06/24/04 10/15/06	91% 86%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/06

Page 6
10/02/06

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
03-PLA-80-38.3/44.8 03-2E6704		IN PLACER COUNTY NEAR COLFAX FROM ALPINE OVERCROSSING TO ALTA ROAD UNDERCROSSING RESURFACE ASPHALT CONCRETE	CENTRAL VALLEY ENGINEERING 216 KENROY LANE ROSEVILLE CA 95678 (916)791-1609	ZINK, PHIL P.O. BOX 1807 (530) 346-7996	\$1,439,690 \$1,125 \$1,125	09/07/06 09/15/06 10/31/06	23% 0%
HA22	WPCP						
03-PLA-80-39.0/55.7 03-1A8014 ACIM-080 -(175)1 ACIM-080 -(175)E --()		IN PLACER COUNTY FROM MAGRA OVERHEAD TO 0.5 KM WEST OF CARPENTER FLAT UNDERCROSSING PAVEMENT REHABILITATION	BROSAMER GRANITE A JOINT P O BOX 238 ALAMO CA 94507 (925)837-5600	ZINK, PHIL 33 DEPOT STREET COLFAX, CA 95713 (530) 346-7996	\$35,149,051 \$35,478,328 \$0	06/04/04 06/17/04 08/30/06	97% 98%
HA22	SWPPP						
03-PLA-80-56.1/66.3 03-2M3504		IN NEVADA COUNTY AT YUBA PASS SEPARATION OVERHEAD AND IN PLACER COUNTY AT KINGVALE UNDERCROSSING PORTLAND CONCRETE SLAB REPLACEMENT	MARTIN BROTHERS CONSTRUCTION 20 LIGHT SKY CT SACRAMENTO CA 95828 (916)381-0911	SAMPSON, TAD 2520 WARREN DRIVE, SUITE B (916) 624-2851	\$824,965 \$900,411 \$218,556	05/04/06 05/15/06 10/06/06	100% 98%
	WPCP						
03-PLA-80-62.9/0 03-0E0204		IN PLACER COUNTY NEAR CISCO GROVE AT 0.1 KM EAST OF SOUTH YUBA RIVER BRIDGE ROCK SLOPE PROTECTION	HARVEYS EXCAVATING AND 4325 DOMINGUEZ ROAD SUITE C ROCKLIN CA 95677 (916)624-6070	OULAD-DAOUD, BRAHIM 33 DEPOT STREET P.O. BOX 1807 (530) 346-7513	\$270,778 \$243,092 \$104,001	04/19/06 05/03/06 10/20/06	71% 87%
HA23	WPCP						SUSPENDED
03-PLA-80-/1.6 03-2C2104 ACIM-080 -(234)E --()		IN PLACER COUNTY IN ROSEVILLE FROM PLACER COUNTY LINE TO 0.6 KM WEST OF DOUGLAS BOULEVARD OVERCROSSING PLANTING AND IRRIGATION	WATKIN AND BORTOLUSSI INC 77 LARKSPUR STREET SAN RAFAEL CA 949014886 (415)453-4691	SAGER, JANET 3855 NORTH FREEWAY BLVD., SUITE 120 (916) 263-4912	\$1,495,542 \$764,730 \$13,541	02/06/06 02/22/06 01/20/10	14% 51%
HA25	SWPPP						
03-PLA-89-8.6/0 03-3C7004		IN PLACER COUNTY IN TAHOE CITY AT ROUTE 28 AND 89 INTERSECTION INSTALL PEDESTRIAN SIGNAL	TENNYSON ELECTRIC INC 7275 NATIONAL DR LIVERMORE CA 94550 (925)606-1038	CROSBY, TIM 10960 WEST RIVER STREET, SUITE 101A (530) 587-5698	\$498,833 \$9,180 \$9,180	06/23/06 07/07/06 11/13/06	22% 2%
HB4N	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/06

Page 7
10/02/06

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
03-PLA-89-/21.5 03-2E6804		IN PLACER COUNTY ABOUT 6 MILES NORTH OF TAHOE CITY FROM 6 MILES NORTH OF TAHOE CITY TO 2 MILES SOUTH OF TRUCKEE RESURFACE ASPHALT CONCRETE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	CROSBY, TIMOTHY 10960 WEST RIVER STREET, SUITE 101A (530) 587-5698	\$854,854 \$0 \$0	09/11/06 09/19/06 10/02/06	0% 0%
HA22	WPCP						
03-PLA-193-5.6/0 03-1E1504		IN PLACER COUNTY ABOUT 8 KM EAST OF LINCOLN AT HIDDEN ACRES LANE REHABILITATE CULVERT AND SLOPE	VIKING CONSTRUCTION COMPANY P O BOX 1508 RANCHO CORDOVA CA 95741 (916)852-5530	SAMPSON, TAD 2520 WARREN DRIVE, SUITE B (916) 624-2851	\$196,210 \$180,474 \$150,682	08/14/06 08/22/06 09/26/06	87% 88%
HA23	WPCP						
03-PLA-5711-/0 03-0E0604 ACST-000C-(286)E 00-0C 2-(6ED)E 6203- 008-() HB4N	WPCP	IN PLACER AND NEVADA COUNTIES AT VARIOUS LOCATIONS UPGRADE MESSAGE SIGNS	CLAYBORN CONTRACTING GROUP INC 10556 COMBIE ROAD AUBURN CA 956028908 (530)268-9512	CLARK, MARTIN 2520 WARREN DRIVE, SUITE B (916) 624-2852	\$1,920,530 \$1,076,797 \$196,432	01/19/06 02/01/06 01/19/07	51% 56%
03-PLA-5731-/0 03-2C4804		IN PLACER COUNTY NEAR BAXTER AT THE WHITMORE MAINTENANCE STATION REMDEL EXISTING BUILDING	P N P CONSTRUCTION INC 4500 YANKEE HILL CT SUITE A ROCKLIN CA 95677 (916)632-9361	HAAS, KENNETH P.O. BOX 1807 (530) 346-9473	\$503,497 \$479,618 \$41,135	12/30/05 01/17/06 10/16/06	86% 95%
HA12							
03-SAC-5-16.1/26.8 03-0A9104 ACIM-005 -(314)E PL62-00 0-(6) --() HB4N	SWPPP	IN SACRAMENTO COUNTY IN SACRAMENTO AT VARIOUS LOCATIONS WIDEN RAMPS AND TRAFFIC OPERATION	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	CHOHAN, MOHAN 3855 NORTH FREEWAY BLVD, STE. 120 SACRAMENTO, CA 95834 (916) 263-4922	\$4,701,023 \$4,765,529 \$0	01/20/05 02/02/05 07/27/06 08/24/06	100% 100%
03-SAC-50-1.1/2 03-0E1804		IN SACRAMENTO COUNTY IN SACRAMENTO AT VARIOUS LOCATIONS REHABILITATE JOINT SEALS	BAY LINE CUTTING AND CORING 1033 YERBA BUENA AVE OAKLAND CA 94608 (510)420-8992	OKPALA, MESHACK 3951 PERFORMANCE DRIVE, SUITE E (916) 263-5620	\$520,129 \$0 \$0	06/13/06 06/30/06 11/22/06	0% 0%
HA21	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/06

Page 8
10/02/06

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
03-SAC-51-.2/1.1 03-0E4904		IN SACRAMENTO COUNTY IN SACRAMENTO FROM 0.4 KM NORTH OF OAK PARK SEPARATION TO 0.3 KM SOUTH OF E STREET UNDERCROSSING RESURFACE EXISTING HIGHWAY	MARTIN BROTHERS CONSTRUCTION 20 LIGHT SKY COURT SACRAMENTO CA 95828 (916)381-0911	BEHVAND, MORTEZA 3855 NORTH FREEWAY BLVD., STE. 120 (916) 263-4925	\$720,351 \$515,658 \$0	04/17/06 04/25/06 10/10/06	53% 72%
HA21	WPCP						
03-SAC-80-.4/11.1 03-2A8304 ACIM-X067-(066)E --()		IN SACRAMENTO COUNTY AT VARIOUS LOCATIONS RAMP WIDENING	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	WALKER, CLAY 3855 N. FREEWAY BLVD., STE. 120 SACRAMENTO, CA 95834 (916) 263-4927	\$2,726,623 \$2,569,224 \$0	03/02/05 03/11/05 08/29/06 09/14/06	100% 95% COMPLETED
HB4N HB4N	SWPPP						
03-SAC-80-1.4/14.5 03-0E1704		IN SACRAMENTO COUNTY IN AND NEAR SACRAMENTO AT VARIOUS LOCATIONS SEAL BRIDGE DECKS	CONTRACTORS CHEMICAL INC 3130 DEPOT ROAD HAYWARD CA 94545 (510)783-5631	EISSA, SAMI 3855 NORTH FREEWAY BLVD., SUITE 120 (916) 263-4929	\$696,175 \$59,012 \$0	05/19/06 06/01/06 10/14/06	42% 8%
HM3H	WPCP						
03-SAC-99-19.6/19.8 03-4C5104 ACST-000C-(269)E 00-0C 2-(9E) --()		IN EL DORADO AND SACRAMENTO COUNTIES AT VARIOUS LOCATIONS RELOCATE RAMP METER AND LIGHTING	CLAYBORN CONTRACTING GROUP 10556 COMBIE ROAD PMB 6203 AUBURN CA 956028908 (530)268-9512	INCRICHARD JOHNSON 3855 NORTH FREEWAY BLVD., STE. 120 SACRAMENTO, CA 95834 (916) 799-0937	\$164,206 \$163,131 \$0	08/10/05 08/22/05 07/28/06	91% 99% SUSPENDED
HB1	WPCP						
03-SAC-160-5.9/20.9 03-437204 ACST-S160-(021)E S1-60 0-(1E) --()		IN SACRAMENTO COUNTY AT VARIOUS LOCATIONS REPLACE BRIDGE CONTROL HOUSES	TABER CONSTRUCTION COMPANY P O BOX 1309 MARTINEZ CA 94553 (925)682-6133	FEUSI, ROBERT 3855 NORTH FREEWAY BLVD., STE. 120 SACRAMENTO, CA 95834 (916) 263-4926	\$4,205,490 \$1,882,969 \$0	07/18/05 07/28/05 05/09/07	0% 45% SUSPENDED
HA21	SWPPP						
03-SAC-160-19.7/20.9 03-0E9004		IN SACRAMENTO COUNTY NEAR PAINTERSVILLE AT STEAMBOAT SLOUGH BRIDGE AND AT SACRAMENTO RIVER PAINTERSVILLE BRIDGE REPAIR BRIDGES	ASHRON CONSTRUCTION AND 713 N SHORELINE BLVD MOUNTAIN VIEW CA 94043 (650)964-1775	FEUSI, ROBERT 3855 NORTH FREEWAY BLVD., STE. 120 (916) 263-4926	\$188,885 \$40,200 \$0	05/30/06 06/08/06 09/18/06 09/22/06	80% 21%
HM3	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/06

Page 9
10/02/06

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
03-SAC-5501-/0 03-2C84U4		IN SACRAMENTO COUNTY IN SACRAMENTO AT THE TRANSPORTATION LABORATORY SAFETY REPAIRS AND NEW BUILDING	DUAL CAL BUILDERS INC P O BOX 1160 CARMICHAEL CA 95609 (916)974-2853	KNAPP, CRAIG 1315 YUBA STREET (916) 799-5778	\$4,577,472 \$0 \$0	08/31/06 09/13/06 04/10/08	0% 0%
HA13	WPCP						
03-SUT-20-16.7/17 03-4C3904		IN SUTTER COUNTY IN YUBA CITY FROM KILEY AVENUE TO THE WEST END OF FEATHER RIVER BRIDGE OVERHEAD PLANTING AND IRRIGATION	VIKING CONSTRUCTION COMPANY P O BOX 1508 RANCHO CORDOVA CA 95741 (916)852-5530	JANET SAGER 3855 NORTH FREEWAY BLVD. STE. 120 SACRAMENTO, CA 95834 (916) 263-4912	\$500,242 \$575,123 \$2,218	10/21/05 11/08/05 04/09/07	0% 0% PLANT EST SATIS
HA25	SWPPP						
03-SUT-20-17.0/0 03-0A1314 ACNH-P020-(138)E --()		IN SUTTER AND YUBA COUNTIES IN YUBA CITY AND MARYSVILLE FROM 0.9 KM EAST OF LIVE OAK BLVD TO 0.8 KM WEST OF ROUTE 70 AND 20 JUNCTI UPGRADE HAND RAIL AND SIDEWALK	GOLDEN STATE BRIDGE INC 901 HOWE ROAD MARTINEZ CA 94553 (925)372-8000	GEESEY, DUANE 555A W. ONSTOTTE ROAD YUBA CITY, CA 95993 (530) 741-4170	\$6,027,378 \$4,030,279 \$611,065	09/20/05 09/28/05 01/18/07	68% 66%
HA21	WPCP						
03-SUT-99-8.7/11.7 03-1A4314		IN SUTTER COUNTY NEAR NICOLAUS FROM 0.9 KM SOUTH OF STRIPLIN ROAD TO 0.3 KM SOUTH OF GARDEN HIGHWAY UNDERCROSSING WIDEN HIGHWAY	TEICHERT CONSTRUCTION P O BOX 276830 SACRAMENTO CA 958276830 (916)386-5900	RIVERA, FERNANDO 1315 YUBA STREET (530) 741-4170	\$8,313,407 \$2,259,381 \$2,020,256	06/28/06 07/14/06 03/08/07	25% 27%
HE13	SWPPP						
03-YOL-5-.4/5.5 03-0E6804		IN EL DORADO, PLACER, SACRAMENTO AND YOLO COUNTIES AT VARIOUS LOCATIONS INSTALL THRIE BEAM MEDIAN BARRIER	CORAL CONSTRUCTION COMPANY P O BOX 347 WILSONVILLE OR 97070 (503)682-2252	GHASSEMI, MOHSSEN 3951 PERFORMANCE DRIVE, STE. E (916) 263-5648	\$3,459,607 \$2,226,294 \$1,105,197	04/20/06 04/27/06 11/03/06	73% 64%
HB1	WPCP						
03-YOL-5-.8/0 03-2M5404		IN SACRAMENTO AND YOLO COUNTIES AT VARIOUS LOCATIONS ELECTRONIC SIGNS	CLAYBORN CONTRACTING GROUP INC 10556 COMBIE ROAD AUBURN CA 95602 (530)268-9512	MULLEN, MICHAEL 3951 PERFORMANCE DRIVE, SUITE E (916) 263-5647	\$230,886 \$67,544 \$67,544	05/15/06 05/25/06 10/30/06	36% 29%
HM4K	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/06

Page 10
10/02/06

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
03-YOL-50-/3.1 03-0A8404 ACIM-305 -(046)E --()		IN YOLO AND SACRAMENTO COUNTIES IN WEST SACRAMENTO AND SACRAMENTO FROM 0.6 KM WEST OF ROUTE 80 AND 50 SEPARATION TO 0.4 KM EAST OF GRIND PORTLAND CEMENT CONCRETE	C C MYERS INC P O BOX 2948 RANCHO CORDOVA CA 957412948 (916)635-9370	OKPALA, MESHACK 3951 PERFORMANCE DRIVE, SUITE E SACRAMENTO, CA 95838 (961) 263-5620	\$10,789,722 \$9,843,470 \$683,606	07/25/05 08/08/05 09/27/06	99% 91%
HA22	WPCP						
03-YOL-84-.8/0 03-2E4004 ACST-43A5-(004)E 43-A5 0-(4E) --()		IN YOLO COUNTY NEAR VALDEZ AT 0.1 KM NORTH OF WEST SUTTER ROAD REPAIR ROADWAY AND EMBANKMENT	CIMARRON INC 10424 CIMARRON TRAIL OAKDALE CA 95361 (209)848-1655	HAMM, JEFF 3951 PERFORMANCE DRIVE, SUITE E (916) 263-5625	\$237,795 \$231,481 \$231,481	08/16/06 08/24/06 09/20/06	100% 91% OVER RUN
HA23	WPCP						
03-YOL-113-10.1/0 03-2E3904 ACST-43A6-(004)E 43-A6 0-(4E) --()		IN YOLO COUNTY IN WOODLAND AT MAIN STREET OFF RAMP REPAIR EMBANKMENT	ROBERT J FRANK CONSTRUCTION 2806 TARMAC ROAD REDDING CA 96003 (530)222-1408	HAMM, JEFF 3951 PERFORMANCE DRIVE, SUITE E (916) 263-5625	\$166,120 \$113,837 \$113,837	08/09/06 08/17/06 10/04/06	60% 66%
HA23	WPCP						
03-YUB-20-1.9/6.6 03-2M1004		IN YUBA COUNTY IN AND NEAR MARYSVILLE AT VARIOUS LOCATIONS RESURFACE ROADWAY	MARTIN GENERAL ENGINEERING 12485 QUICKSILVER DRIVE RANCHO CORDOVA CA 95742 (916)355-8101	INCRIVERA, FERNANDO 1315 YUBA STREET (530) 741-4170	\$1,872,227 \$1,204,128 \$774,837	05/23/06 06/09/06 10/25/06	67% 68%
HM1A	WPCP						
03-YUB-65-.5/1.5 03-401804 ACST-P065-(086)E P0-65 0-(6E) --()		IN YUBA COUNTY IN WHEATLAND FROM MAIN STREET TO HOOPER STREET IMPROVE TRAFFIC OPERATIONS	BALDWIN CONTRACTING COMPANY 4509 SKYWAY DRIVE MARYSVILLE CA 95901 (530)742-5141	GEESEY, DUANE 1001 BEALE ROAD (530) 682-6700	\$2,252,788 \$0 \$0	08/29/06 09/12/06	0% 0%
HB4N	SWPPP						
03-YUB-70-18.9/20 03-4A5704		IN YUBA COUNTY NEAR MARYSVILLE FROM NOBLE ROAD TO 0.3 KM NORTH OF WOODRUFF LANE WIDEN HIGHWAY	BALDWIN CONTRACTING COMPANY 4509 SKYWAY DR MARYSVILLE CA 95901 (530)742-5141	ABU-MARKHIEH, OSAMA 1315 YUBA STREET (530) 634-7678	\$2,367,518 \$0 \$0	06/30/06 07/14/06 12/29/06	0% 0%
HB1	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/06

Page 11
10/02/06

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
03-YUB-5503-/0 03-3C0604		IN YUBA COUNTY NEAR LINDA AT THE MARYSVILLE WAREHOUSE YARD CONSTRUCT NEW WAREHOUSE	ALLEN L BENDER INC 2798 INDUSTRIAL BLVD WEST SACRAMENTO CA 95691 (916)372-2190	RIVERA, FERNANDO 555A WEST ONSTOTT ROAD (530) 822-4332	\$3,518,341 \$1,080,376 \$350,160	04/06/06 04/21/06 07/26/07	44% 31%
HA12	SWPPP						
03-YUB-5715-/0 03-0A29U4		IN YUBA COUNTY NEAR LINDA AT VARIOUS LOCATIONS REMODEL MAINTENANCE STATIONS	ALLEN L BENDER INC 2798 INDUSTRIAL BLVD WEST SACRAMENTO CA 95691 (916)372-2190	BROOK, BILL 5555 WEST ONSTOTT ROAD YUBA CITY, CA 95993 (530) 822-4332	\$12,888,871 \$12,706,433 \$0	10/27/04 11/08/04 09/20/06	100% 98%
HA12	SWPPP						

Totals:	Authorized Final Amt:	<u>\$298,980,694</u>	Completed to Date:	<u>\$164,849,458</u>	Work This Month:	<u>\$16,046,500</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-BUT-32-1.4/1.8	03-0C3404	1
03-BUT-32-5.7/6.2	03-4A4404	1
03-BUT-32-/7.7	03-2M3904	1
03-BUT-99-13.2/0	03-3C2004	1
03-BUT-99-24.5/30.3	03-0E3104	1
03-BUT-149-/4.6	03-3822V4	1
03-COL-5-1.9/8.2	03-0E3204	2
03-COL-5-6.6/7.7	03-2E6204	2
03-COL-5-28.8/29.5	03-2E6304	2
03-COL-20-30.6/	03-1M4404	2
03-ED-49-21.5/0	03-2E2104	2
03-ED-49-24.1/24.6	03-2C3604	2
03-ED-50-16.7/18.1	03-3555U4	3
03-ED-50-20.9/37.5	03-2E6404	3
03-ED-50-69.4/0	03-1A6104	3
03-ED-89-8.6/21	03-2M3304	3
03-ED-89-/8.5	03-2M0304	3
03-ED-193-6.2/0	03-4C2604	3
03-GLE-32-.2/.1	03-373604	4
03-GLE-162-67.2/84.6	03-2M3704	4
03-NEV-20-17.4/46.1	03-2M0204	4
03-NEV-49-7.3/8.1	03-3A2604	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-NEV-49-22.5/0	03-2E3504	4
03-NEV-80-24.7/26	03-2E3204	4
03-NEV-80-4.9/9.2	03-2E6504	5
03-NEV-80-9.0/0	03-2M5104	5
03-NEV-80-60.6/63.5	03-3C9304	5
03-NEV-89-1.1/4	03-2M3804	5
03-NEV-267-/2.8	03-291014	5
03-PLA-80-14.3/33.3	03-0A6004	5
03-PLA-80-38.3/44.8	03-2E6704	6
03-PLA-80-39.0/55.7	03-1A8014	6
03-PLA-80-56.1/66.3	03-2M3504	6
03-PLA-80-62.9/0	03-0E0204	6
03-PLA-80-/1.6	03-2C2104	6
03-PLA-89-8.6/0	03-3C7004	6
03-PLA-89-/21.5	03-2E6804	7
03-PLA-193-5.6/0	03-1E1504	7
03-PLA-5711-/0	03-0E0604	7
03-PLA-5731-/0	03-2C4804	7
03-SAC-5-16.1/26.8	03-0A9104	7
03-SAC-50-1.1/2	03-0E1804	7
03-SAC-51-.2/1.1	03-0E4904	8
03-SAC-80-.4/11.1	03-2A8304	8

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
03-SAC-80-1.4/14.5	03-0E1704	8
03-SAC-99-19.6/19.8	03-4C5104	8
03-SAC-160-5.9/20.9	03-437204	8
03-SAC-160-19.7/20.9	03-0E9004	8
03-SAC-5501-/0	03-2C84U4	9
03-SUT-20-16.7/17	03-4C3904	9
03-SUT-20-17.0/0	03-0A1314	9
03-SUT-99-8.7/11.7	03-1A4314	9
03-YOL-5-.4/5.5	03-0E6804	9
03-YOL-5-.8/0	03-2M5404	9
03-YOL-50-/3.1	03-0A8404	10
03-YOL-84-.8/0	03-2E4004	10
03-YOL-113-10.1/0	03-2E3904	10
03-YUB-20-1.9/6.6	03-2M1004	10
03-YUB-65-.5/1.5	03-401804	10
03-YUB-70-18.9/20	03-4A5704	10
03-YUB-5503-/0	03-3C0604	11
03-YUB-5715-/0	03-0A29U4	11

Statement of Ongoing Contracts - Federal Aid

Statement of Ongoing Contracts - Federal Aid

District	03		
Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$99,605,132	\$94,649,375
-F-	FEDERAL AID (PRIMARY)	\$6,027,378	\$4,030,279
-S-	FEDERAL AID (SECONDARY)	\$137,504,252	\$37,504,580
-SH-	STATE HIGHWAY	\$55,843,931	\$28,665,224
District Total:		<u>\$298,980,694</u>	<u>\$164,849,458</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Period
03	\$10,265,646
Work completed this Period:	\$10,265,646