

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 02/20/19**

Page 1  
02/28/19

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-13-4.4/4.4 04-4K4704		IN ALAMEDA COUNTY, IN OAKLAND, AT CALAVERAS AVENUE CONSTRUCT SOLDIER PILE WALL REGRADE SLOPE	RGW CONSTRUCTION, INC 6267 SOUTHFRONT ROAD LIVERMORE, CA 94551 (925)606-2400	RUZIC, JOHN 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)812-6336	\$5,725,000 \$5,508,154 \$0	02/17/17 02/17/17 03/29/19	100% 96% OVER RUN
20.20.201 130							
04-ALA-13-/0 04-1J3704 HSNH-000C-(487)E --()		IN ALAMEDA AND CONTRA COSTA COUNTIES ON VARIOUS ROUTES AT VARIOUS LOCATIONS APPLY HIGH FRICTION SURFACE	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT BENICIA CA 94510 (707)746-8028	SINGH, BAHADUR 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)867-6029	\$6,148,889 \$0 \$0	11/13/18 12/17/18	0% 0%
04-ALA-24-5.1/6.2 04-294944		IN ALAMEDA & CONTRA COSTA COUNTIES ROADWAY PLANTING	MARINA LANDSCAPE INC 1900 SOUTH LEWIS STREET ANAHEIM CA 92805 (714)939-6600	BARTEL, DAVID 3401 REGATTA BLVD RICHMOND, CA 94804 (510)385-6755	\$2,291,280 \$1,828,909 \$3,920	08/06/14 08/21/14 05/08/19	0% 0% PLANT EST SATIS
04-ALA-24-59.0/6.2 04-1Q8404		NEAR OAKLAND AT THE CALDECOTT TUNNEL RPR FIRE PROTECT, VENT, ELECT SYST & SCADA	MONTEREY MECHANICAL CO 8275 SAN LEANDRO ST. OAKLAND, CA 94621	RIHANI, RAIF 5675-B GIBRALTER DRIVE PLEASANTON, CA 94588 (510)715-7421	\$2,485,000 \$0 \$0	09/13/18 09/13/18 12/30/19	0% 0%
20.20.201 130							
04-ALA-80-1.8/0 04-014114		NEAR OAKLAND, AT THE SAN FRANCISCO OAKLAND BAY BRIDGE TOLL PLAZA BUILDING RECONSTRUCT MAINTENANCE FACILITIES.	THOMPSON BUILDERS CORPORATION 250 BEL MARIN KEYS BLVD BLDA NOVATO, CA 94949 (415)456-8972	HALALI, BEHZAD 171 BURMA ROAD BLDG 3 OAKLAND, CA 94607 (510)867-6107	\$17,324,664 \$8,647,637 \$467,456	04/06/18 04/27/18 09/25/19	50% 50%
HA12							
04-ALA-84-22.9/25.7 04-297624 STP-P084-(042)E --()		IN ALAMEDA COUNTY IN AND NEAR LIVER MORE AND PLEASANTON FROM .1 MILE SO TH OF RUBY HILL DRIVE TO 0.6 MILE NORTH OF CONCANNON BLVD. EXPRESSWAY WIDENING - SEGMENT 2 SOU	DESILVA GATES CONSTRUCTION PATRIHANI, RAIF GERHARDS 11555 DUBLIN BLVD DUBLIN CA 94568-2909 (510)381-1641	5675-B GIBALTAR DRIVE PLEASANTON, CA 94588 (510)715-7421	\$42,637,835 \$42,393,729 \$1,346,368	09/30/15 10/20/15 09/12/19	73% 98%
HB4C							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 02/20/19**

Page 2  
02/28/19

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-92-1.0/10 04-2K1604		IN ALAMEDA COUNTY AT VARIOUS LOCATIONS REPAIR AC APPROACH AND METHACRYLATE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	ARSHAD, MIAN 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)231-7119	\$1,413,231 \$816,832 \$0	05/07/18 05/30/18 03/01/19	84% 55%
04-ALA-123-2.8/2.8 04-1J7004 SNHG-P123-(004)E --()		IN BERKELEY AT BANCROFT WAY. INSTALL TRAFFIC SIGNAL.	CALIFORNIA HIGHWAY CONSTRUCTION GROUP, INC. 1647 WILLOW PASS RD., #150 CONCORD CA 94520 (925)766-7014	RUZIC, JOHN 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)812-6336	\$718,200 \$0 \$0	11/26/18 12/19/18	0% 0%
04-ALA-185-3.2/3.8 04-1K3404		IN ALAMEDA COUNTY IN AND NEAR SAN LEANDRO, FROM ORA LOMA DITCH TO HESPERIAN BOULEVARD AC RESURFACING, UPGRADE CURB RAMPS.	MCGUIRE AND HESTER 2810 HARBOR BAY PARKWAY ALAMEDA CA 94502 (510)632-7676	BEHNIWAL, NACHHATAR (NEIL) 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)867-6032	\$810,991 \$0 \$0	11/13/18 12/17/18	0% 0%
04-ALA-238-14.5/16.7 04-2J6704 SIMG-238 -(006)E --()		IN SAN LORENZO, FROM 0.42 MILE WEST OF HESPERIAN BOULEVARD UNDERCROSSING TO 0.52 MILE EAST OF MISSION BOULEVARD UNDERCROSSING INSTALL AND UPGRADE SAFETY	PACIFIC INFRASTRUCTURE CONSTRUCTION LLC 871 COTTING COURT STE A VACAVILLE CA 95688 (707)449-3604	ZHANG, RUI 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)867-6031	\$4,264,855 \$824,840 \$799,340	11/29/18 12/10/18 07/18/19	26% 19%
04-ALA-238-14.5/14.5 04-4H0804 BLIM-X001-(650)E --()		BETWEEN LIVERMORE AND HAYWARD, AT EAST CONNECTOR SEPARATION BRIDGE NO. 33-0524F, N238/S880 CONNECTOR BRIDGE NO. 33-0540G AND I-580 BRIDGE MAINTENANCE.	BRIDGEWAY CIVIL CONSTRUCTORS, INC. 4950 ALLISON PARKWAY, SUITE A VACAVILLE CA 95688 (707)455-7033	WRIGHT, DOUGLAS 5675 GIBRALTAR DRIVE SUITE B PLEASANTON, CA 94588 (510)385-6880	\$2,224,521 \$0 \$0	12/13/18 01/09/19 07/31/19	0% 0%
04-ALA-260-1.1/1.6 04-3K6904		IN ALAMEDA COUNTY, IN OAKLAND AND ALAMEDA, AT THE POSEY-WEBSTER TUBES	NRC ENVIRONMENTAL SERVICES INC. 1605 FERRY POINT ALAMEDA, CA 94501 (510)749-1390	INCKAMKAR, REZA 2675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)385-8001	\$2,899,840 \$556,710 \$0	08/06/18 08/06/18 07/02/19	61% 19%
20.80.315 000							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 02/20/19**

Page 3  
02/28/19

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-580-30.8/41.5 04-270104 BLIM-580 -(076)E --()		IN SAN LEANDRO AND OAKLAND, FROM ROUTES 580/238 SEPARATION TO FRUITVALE AVENUE UNDERCROSSING REHABILITATE PAVEMENT.	DESILVA GATES CONSTRUCTION 11555 DUBLIN BLVD.  DUBLIN CA 94568 (925)829-9220		\$32,222,221 \$0 \$0	01/07/19 01/30/19	0% 0%
HA22							
04-ALA-580-/8 04-3G59U4 ACIM-000C-(438)E --()		IN ALAMEDA AND SAN JOAQUIN COUNTIES, ON I-580 AND I-205, FROM PATTERSON PASS ROAD TO STROBRIDGE AVENUE. RESURFACE AND RESTORE PAVEMENT ON	BAY CITIES PAVING & GRADING, INC. PO BOX 6227 CONCORD CA 945246227 (925)687-6666	DIKE, EDDIE 5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (925)460-3504	\$66,152,295 \$54,395,322 \$3,138,139	10/24/16 11/28/16 07/01/19	72% 84%
HA22							
04-ALA-680-2.2/6.6 04-2537H4		IN ALAMEDA COUNTY IN FREMONT FROM 0.2 MILE SOUTH OF MISSION BLVD/ ROUTE 262 SEPARATION TO 0.3 MILE NORTH OF MISSION BLVD/ROUTE 23 REPLACEMENT HIGHWAY PLANTING	BORTOLUSSI & WATKIN, INC 77 LARKSPUR STREET SAN RAFAEL CA 94901 (415)453-4675	SIMPSON, JOHN 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)867-4515	\$1,353,839 \$1,004,331 \$2,322	12/07/17 12/26/17 10/28/21	0% 0%
							PLANT EST SATIS
04-ALA-680-2.4/12.4 04-4G0564 ACIM- 680-(079)E --()		IN ALAMEDA COUNTY., ALA-680 FROM SR- 262 (MISSION BOULEVARD) IN FREMONT TO KOOPMAN ROAD UNDERCROSSING. REHABILITATE ROADWAY AND CONSTRUCT	BAY CITIES PAVING & GRADING, INC. PO BOX 6227 CONCORD CA 945246227 (925)687-6666	GREWAL, SATINDER 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (925)460-3502	\$110,041,518 \$39,217,701 \$1,016,526	11/16/17 01/04/18 07/01/21	22% 36%
04-ALA-680-6.8/21.8 04-4G1154 ACIM- 680-(080)E --()		IN AND NEAR FREMONT, PLEASANTON, AND DUBLIN, FROM SOUTH OF VARGAS ROAD TO NORTH OF ALCOSTA BOULEVARD. RAMP METERING RAMP METERING & TRAFFIC OPERATION	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT #400 BLDG B CONCORD CA 94520 (925)687-6666	SANDHU, KHARAKBIR 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)385-6995	\$10,907,521 \$10,689,850 \$389,172	02/06/18 03/06/18 04/01/19	91% 97%
04-ALA-680-/4 04-3G6034 ACIM- 680-(081)E --()		IN FREMONT, FROM SOUTH OF SCOTT CREEK ROAD TO AUTO MALL PARKWAY REHABILITATE ROADWAY AND INSTALL	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT #400 BLDG B CONCORD CA 94520 (925)687-6666	ALEMAYEHU, WONDWOSEN 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)385-5768	\$18,808,955 \$14,530,562 \$87,796	02/01/18 02/22/18 08/01/19	70% 77%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 02/20/19**

Page 4  
02/28/19

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-680-/21.9 04-4G1134 BLIM-680 -(083)E --()		IN AND NEAR FREMONT, PLEASANTON, AND DUBLIN, FROM 0.3 MILE SOUTH OF SCOTT CREEK ROAD TO 0.3 MILE NORTH OF ALCOSTA BOULEVARD. _____ INSTALL RAMP METERS, RAMP HIGH	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC COURT BLDG B #400 CONCORD CA 94520 (925)457-1265	SANDHU, KHARAKBIR 5675-B-GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)385-6995	\$10,305,883 \$0 \$0	12/05/18 12/27/18 01/09/20	0% 0%
04-ALA-880-10.7/10.7 04-4G8804 BLIM-880 -(083)E --()		IN FREMONT, AT CRANDALL CREEK BRIDGE SEISMIC RETROFIT., DECK REHABILITATION, APPROACH SLAB REPLACEMENT AND EROSION CONTROL. SEISMIC RETROFIT WITH GRADE BEAMS	DISNEY COSNTRUCTION INC. 859 COWAN ROAD SUITE #3 BURLINGAME CA 94010 (510)772-1318	LE, ROBERT 25100 SANTA CLARA STREET HAYWARD, CA 94544 (408)595-4007	\$3,413,133 \$0 \$0	12/27/18 01/18/19 05/27/20	0% 0%
04-ALA-880-11.8/27.5 04-4H5804 ACIM-8801-(081)E --()		NEAR UNION CITY, FROM 0.4 MILE NORTH OF FREMONT BLVD OVERCROSSING TO A STREET UNDERCROSSING;ALSO 0.1 MILE SOUTH OF WASHINGTON AVEN REHABILITATE PAVEMENT.	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)909-9601	NGUYEN, VERNON 25100 SANTA CLARA STREET HAYWARD, CA 94542 (510)867-6119	\$49,459,757 \$22,048,470 \$571,153	02/14/18 03/20/18 04/30/20	31% 44%
04-ALA-880-18.4/18.4 04-172454 IM- -( ) --()		IN HAYWARD, 1.7 MILES NORTHEAST OF A STREET UNDERCROSSING AND ROCKAWAY LANE ENVIRONMENTAL MITIGATION (SITE 1)	JOHN SEMSEN LANDSCAPING COMPANY 21161 LYONS BALD MT RD SONORA CA 95370 (209)743-4911	SIMPSON, JOHN 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)867-4515	\$490,371 \$449,523 \$1,827	12/16/15 01/26/16 08/08/19	76% 93%
04-ALA-880-20.9/20.9 04-1J0104 HSIM-X001-(639)E --()		IN ALAMAEDA COUNTY, IN SAN LEANDRO, AT THE SOUTHBOUND OFF-RAMP TO SOUTHBOUND ROUTE 238. IMPROVE SAFETY VISIBILITY BY	CEN-PAC ENGINEERING, INC. 1467 W. SHAW AVE. FRESNO, CA 93711 (805)984-3421	SAFI, SAEED 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)714-7039	\$509,940 \$0 \$0	12/17/18 01/23/19	0% 0%
04-ALA-880-28.4/29.2 04-0A7104 NHPA-8801-(070)E --()		IN OAKLAND FROM 0.2 MILE SOUTH OF 29TH AVE OC TO 0.3 MI. NORTH OF____ 23RD AVE OC. MODIFY INTERCHANGE AND CONSTRUCT SOUNDWALLS. _____ MODIFY INTERCHANGE AND CONSTRUCT	RGW CONSTRUCTION, INC 6267 SOUTHFRONT ROAD LIVERMORE, CA 94551 (925)606-2400	CHEUNG, JOY 25100 SANTA CLARA ST. HAYWARD, CA 94544 (408)591-5122	\$60,528,729 \$57,180,152 \$1,531,146	04/30/14 05/13/14 10/28/19	74% 94%
HB4N							SUSPENDED

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 02/20/19**

Page 5  
02/28/19

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-980-/0 04-0P5604		IN ALAMEDA AND CONTRA COSTA COUNTIES, IN OAKLAND, ORINDA, AND CLAYTON, AND AT DISTRICT 4 OFFICE AND AT VARIOUS LOCATIONS INSTALL BASE RADIO LINKS	BLEYCO INC 11425 CULL CANYON ROAD CASTRO VALLEY, CA 94552 (510)538-5228	BORRAYO, SALVADOR 21339 CABOT BLVD HAYWARD, CA 94545 (510)377-4186	\$723,000 \$476,693 \$0	10/04/17 10/04/17 03/30/19	32% 66%
BATA.FUND ING							
04-CC-4-16.4/17.4 04-2J0004 SNHG-P004-(154)E --()		IN AND NEAR CONCORD, FROM ROUTE 680 TO EAST OF BAILEY ROAD AT THREE LOCATIONS INSTALL SAFETY LIGHTING, HIGH	PACIFIC INFRASTRUCTURE CONSTRUCTION LLC JAY ZOELLNER 871 COTTING COURT STE A VACAVILLE CA 95688 (707)449-3604	HATEFI, AMIR 3401 REGATTA BLVD RICHMOND, CA 94804 (510)867-6034	\$3,538,359 \$0 \$0	11/30/18 12/19/18	0% 0%
04-CC-4-18.0/23 04-3K5804		IN CONTRA COSTA COUNTY AT VARIOUS LOCATIONS. PCC SLAB REPLACEMENT.	FBD VANGUARD CONSTRUCTION 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)245-1300		\$1,099,930 \$0 \$0	12/13/18 12/27/18	0% 0%
HM1							
04-CC-4-23.6/25.2 04-2J0304		IN CONTRA COSTA CO IN PITTSBURG AND ANTIOCH FROM 0.3 MILE WEST OF LOVERIDGE RD OC TO 0.2 MILE EAST OF CENTURY BLVD UC REPLACEMENT PLANTING & IRRIGATATION	EMPIRE LANDSCAPING INC PO BOX 35 DAVIS, CA 95617 (530)400-3943	BARTEL, DAVID 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)385-6755	\$1,096,023 \$816,302 \$3,290	10/27/17 11/30/17 08/06/21	0% 0%
HB4C							PLANT EST SATIS
04-CC-4-25.8/28.3 04-2J0414		IN CONTRA COSTA CO IN PITTSBURG AND ANTIOCH FROM 0.2 MILE WEST OF SOMERSVILLE ROAD UC TO 0.1 MILE EAST OF CAVALLO ROAD UC REPLACEMENT HIGHWAY PLANTING	JJ NGUYEN, INC. 3172 SALEM DR SAN JOSE CA 95127 (408)259-7982	BARTEL, DAVID 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)385-6755	\$2,453,175 \$1,124,622 \$49,006	05/21/18 06/28/18 06/30/22	56% 45%
04-CC-4-28.7/31 04-2J0424		IN CONTRA COSTA COUNTY IN ANTIOCH FROM 0.2 MILE WEST OF HILLCREST AVE OC TO BART PED OC AND FROM 0.2 MILE WEST OF ROUTE 4/160 SEPA REPLACEMENT HIGHWAY PLANTING	JJ NGUYEN, INC. 3172 SALEM DR SAN JOSE CA 95127 (408)899-6841		\$1,616,204 \$0 \$0	01/18/19 02/11/19	0% 0%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 02/20/19**

Page 6  
02/28/19

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-CC-4-48.1/48.3 04-2J5904 ACST-P004-(155)E --()		0.2 MILE WEST OF OLD RIVER BRIDGE (PM 48.3) TO OLD RIVER BRIDGE (PM 48.1) CONSTRUCT RETAINING WALLS TO REPAIR	PM DREAMBUILDER CONSTRUCTION CORP. 1324 LAWSON LN PLACENTIA CA 92870 (714)646-3697	MUKHERJEE, RABINDRA 3401 REGATTA BLVD RICHMOND, CA 94804 (510)774-4383	\$1,362,061 \$1,313,482 \$524,517	11/19/18 12/10/18 12/09/19	23% 96%
04-CC-4-/T31.5 04-4G9804 ACNH-X013-(034)E --()		IN CONTRA COSTA COUNTY, ON ROUTE 4 FROM ROUTE 80 TO ROUTE 160 AND ON ROUTE 24 FROM 0.3 MILE EAST OF CALDECOTT TUNNEL TO ROUTE 680 PLACE VEGETATION CONTROL, CONSTRUCT	DYLAN HONAKER BRIDGEWAY CIVILHATEFI, AMIR CONSTRUCTORS, INC 4950 ALLISON PARKWAY, SUITE A VACAVILLE CA 95688 (707)455-7033	3401 REGATTA BLVD. RICHMOND, CA 94804 (510)867-6034	\$5,214,867 \$4,609,226 \$0	12/18/17 01/18/18 01/18/19 01/30/19	100% 87% OVER RUN
04-CC-80-/10.1 04-4J3404 ACIM- 080-(117)E --()		IN CONTRA COSTA COUNTY, IN AND NEAR RICHMOND, PINOLE AND HURCULES, FROM ALAMEDA/CONTRA COSTA COUNTY LINE TO INTERSTATE 80/STATE RO PAVEMENT PRESERVATION (CAPM)	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	ARSHAD, MIAN 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)231-7119	\$32,992,003 \$23,249,327 \$156,608	06/29/17 07/27/17 05/20/19	70% 69%
04-CC-580-5.8/5.8 04-4G8904 ACIM- 580-(075)E --()		IN CONTRA COSTA COUNTY, IN RICHMOND, AT SCOFIELD AVENUE UNDERCROSSING NO. 1777 OAKLAND BLVD. 28-140L/R. BRIDGE REPLACEMENT SEISMIC RETROFIT	BROSAMER & WALL, INC. WALNUT CREEK CA 94596 (925)932-7900	TRINH,JASON 3401 REGATTA BLVD RICHMOND, CA 94804 (510)774-6007	\$6,665,300 \$799,925 \$207,950	05/10/18 05/30/18 02/02/20	24% 12%
HA4S1							
04-CC-680-2.6/4.4 04-0P6104		IN CONTRA COSTA COUNTY IN SAN RAMON FROM 0.2 MILES SOUTH OF BOLLINGER CANYON OC TO 0.3 MILES NORTH OF CROW CANYON OC. CONVERT IRRIGATION TO RECYCLED	BORTOLUSSI & WATKIN, INC 77 LARKSPUR STREET SAN RAFAEL CA 94901 (415)453-4675	SIMPSON, JOHN 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)867-4515	\$475,657 \$319,152 \$110,578	06/11/18 07/09/18 03/21/19	79% 67%
04-CC-680-11.0/12 04-0J3804 ACIM-6801-(085)E --()		IN CONTRA COSTA COUNTY NEAR ALAMO BETWEEN RUDGEAR ROAD UC TO 0.2 MILE SOUTH OF LIVORNA ROAD UC LAND SLIDE REPAIR	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)585-1221		\$4,334,692 \$0 \$0	01/15/19 02/05/19	0% 0%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 02/20/19**

Page 7  
02/28/19

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-CC-680-13.9/22.7 04-0K8404 SIMG-6801-(084)E --()		IN AND NEAR STATE HIGHWAY 680, IN CONTRA COSTA COUNTY, AT VARIOUS LOCATIONS, FROM OLYMPIC BOULEVARD TO ARTHUR ROAD. INSTALL FREEWAY SAFETY LIGHTING	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT #400 BLDG B CONCORD CA 94520 (925)687-6666		\$8,873,995 \$0 \$0	01/23/19 02/05/19	0% 0%
04-CC-680-24.3/24.3 04-3A87A4		IN AND NEAR MARINA VISTA, AT MOCOCO OVERHEAD BRIDGE. ENVIRONMENTAL MITIGATION.	EMPIRE LANDSCAPING INC 118 HICKORY LN DAVIS CA 95616 (530)400-3943	SIMPSON, JOHN 3401 REGATTA BLVD. RICHMOND CA, 94804 (510)867-4515	\$290,871 \$185,240 \$2,890	11/22/16 12/09/16 05/05/21	47% 64%
04-CC-680-25.0/25.7 04-3G4624		IN CONTRA COSTA AND SOLANO COUNTIES ON THE BENICIA-MARTINEZ BRIDGE FLOOR BEAM MITIGATION	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510 (707)746-8028	LOI, LAWRENCE 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)867-6035	\$402,758 \$119,349 \$1,800	01/04/17 01/30/17 04/09/19	25% 29%
04-CC-680-251.0/25.5 04-2Q9804		IN SOLANO COUNTY AND CONTRA COSTA COUNTY, AT THE BENICIA-MARTINEZ BRIDGE REPAIR EXPANSION JOINT ASSEMBLY	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA, CA 94510 (925)372-8000	LOI, LAWRENCE 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)867-6035	\$1,748,178 \$57,455 \$0	10/16/18 10/16/18 07/11/19	0% 3%
20.20.203 852							
04-MRN-1-.3/.3 04-2J5604		NEAR MILL VALLEY, AT TENNESSEE VALLEY ROAD. REPAIR ROADWAY SLIP OUT	GHILOTTI BROS., INC. 525 JACOBY STREET SAN RAFAEL CA 94901 (415)454-7011		\$657,709 \$0 \$0	11/09/18 11/30/18	0% 0%
04-MRN-1-2.2/0 04-1SS584 ACNH-P001-(619)E --()		NEAR MILL VALLEY, AT 0.2 MILE NORTH OF LORING AVENUE. CONSTRUCT AN EARTH RETAINING SYSTEM	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507 (925)838-5676	RUSSELL, STEVE 756 FRANCISCO BLVD WEST SAN RAFAEL, CA 94901 (510)774-6297	\$1,339,206 \$1,352,277 \$0	04/18/17 05/09/17 01/22/19 01/25/19	100% 100% COMPLETED

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 02/20/19**

Page 8  
02/28/19

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-MRN-1-3.1/50.5 04-4H8704 HSST-000C-(461)E --()		IN MARIN COUNTY, ON ROUTE 1, FROM 0.2 MILES WEST OF ERICA ROAD TO VALLEY FORD ROAD; IN NAPA COUNTY, ON ROUTE 29, FROM PM 48.0 TO INSTALL CENTER-LINE RUMBLE STRIPS.	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507 (925)838-5675	RUSSELL, STEVE 756 WEST FRANCISCO BLVD. SAN RAFAEL, CA 94901 (510)774-6297	\$2,573,732 \$2,322,603 \$71,851	12/08/17 12/27/17 02/06/19	35% 90%
HB1							
04-MRN-1-8.2/8.5 04-4K8404		IN MARIN COUNTY, NEAR STINSON BEACH, FROM 2.3 TO 2.6 MILES NORTH OF MUIR WOODS ROAD CONSTRUCT SOLDIER PILE WALLS	THOMPSON BUILDERS CORPORATION 250 BEL MARIN KEYS BLVD., BLDG. A, NOVATO, CA 94949 (415)456-8972	CHOI, GINA 756 FRANCISCO BLVD WEST SAN RAFAEL, CA 94901 (510)385-8178	\$3,665,000 \$3,527,239 \$0	06/15/17 06/15/17 11/30/18	70% 96%
20.20.201 130							
04-MRN-1-9.8/0 04-4Q2604		IN MARIN COUNTY, NEAR STINSON BEACH, AT LONE TREE CREEK RECONSTRUCT FAILED CULVERT	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVE. SANTA ROSA CA 95407	CHOI, GINA 756 WEST FRANCISCO BLVD. SAN RAFAEL, CA 94901 (510)385-8178	\$6,480 \$0 \$0	12/06/17 12/06/17 10/15/18	0% 0%
20.20.201 130							
04-MRN-1-10.9/0 04-4S2204 STP-P001-(589)E --()		IN MARIN COUNTY NEAR STINSON BEACH AT 1.2 MILES SOUTH OF NORTH PANORAMIC HIGHWAY CONSTRUCT RETAINING WALL/ROAD	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA, CA 95407 (707)585-1221	RUSSELL, STEVE 756 W FRANCISCO BLVD SAN RAFAEL, CA 94901 (510)774-6297	\$1,740,257 \$1,677,871 \$4,875	08/05/15 08/19/15 03/22/20	72% 96%
HA23							
04-MRN-1-10.9/10.9 04-4K2404		IN MARIN COUNTY, NEAR STINSON BEACH, AT 1.3 MILES SOUTH OF PANORAMIC HIGHWAY NORTHJUNCTION CONSTRUCT SOLDIER PILE WALL	DRILL TECH DRILLING & SHORING, INC. 2200 WYMORE WAY ANTIOCH, CA 94509 (925)978-2060	CHOI, GINA 756 WEST FRANCISCO BLVD. SAN RAFAEL, CA 94901 (510)385-8178	\$18,465,000 \$13,284,061 \$0	01/31/17 01/31/17 05/31/19	70% 72%
20.20.201 130							
04-MRN-1-22.8/22.8 04-4K8504		IN MARIN COUNTY, NEAR OLEMA, AT GIACOMINI CREEK CONSTRUCT SHEET PILE WALL, REPLACE CULVERT	VALENTINE CORPORATION 111 PELICAN WAY SAN RAFAEL, CA 94901	RUSSELL, STEVE 756 WEST FRANCISCO BLVD. SAN RAFAEL, CA 94901 (510)385-8178	\$6,661,660 \$4,696,669 \$0	06/21/17 06/21/17 04/01/19	50% 71%
20.20.201 130							



**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 02/20/19**

Page 9  
02/28/19

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-MRN-1-24.7/0 04-4S7804 ACST-P001-(633)E --()		IN MARIN COUNTY NEAR OLEMA AT 1.8 MILES SOUTH OF SIR FRANCIS DRAKE BOULEVARD REPLACE CULVERTS WITH BRIDGE	BRIDGEWAY CIVIL CONSTRUCTORS, INC. 4950 ALLISON PARKWAY, SUITE A VACAVILLE CA 95688 (707)455-7033	RUSSELL, STEVE 756 FRANCISCO BLVD. WEST SAN RAFAEL, CA 94901 (510)774-6297	\$2,884,372 \$2,770,124 \$151,705	04/26/18 05/18/18 02/25/19	65% 95%
HA23							
04-MRN-1-33.4/33.4 04-4K5004		IN MARIN COUNTY, NEAR PT. REYES STATION,ATMILLERTON GULCH BRIDGE CONSTRUCT SHEET PILE WALL, BIO ARMORING	TEAM GHILOTTI, INC. 2531 PETALUMA BLVD. SO. PETALUMA, CA 94952	STREATER, HAL 1009 CLEGG COURT PETALUMA, CA 94954 (707)249-9601	\$2,400,000 \$2,078,277 \$0	05/05/17 05/05/17 11/30/18	100% 87% OVER RUN
20.20.201 130							
04-MRN-1-35.3/35.3 04-4K8604		IN MARIN COUNTY, NEAR MARSHALL, AT 3.2 MILES SOUTH OF MARSHALL-PETALUMA ROAD COMP GRTNG, CONST GABION WALL, RPLC CLVRT	ARGONAUT CONSTRUCTORS 360 SUTTON PLACE SANTA ROSA, CA 95407 (707)542-4862	STREATER, HAL 1009 CLEGG COURT, STE. G PETALUMA, CA 94954 (707)249-9601	\$1,350,000 \$9,097 \$0	05/23/17 05/23/17 09/30/19	798% 1% SUSPENDED
20.20.201 130							
04-MRN-1-50.1/50.5 04-209504 NH- - ( ) --()		IN MARIN AND SONOMA COUNTIES NEAR VALLEY FORD FROM 0.4 MILES SOUTH OF ESTERO AMERICANO BRIDGE TO 0.2 MILE NORTH OF ESTERO AMERICAN REPLACE BRIDGE.	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)585-1221	BRAJNIKOFF, LEONARD 4030 OCCIDENTAL RD, SUITE A SANTA ROSA, CA 95401 (707)249-7557	\$9,044,723 \$9,287,990 \$0	01/04/17 01/30/17 04/10/19	100% 100% OVER RUN
HA21							
04-MRN-101-4.6/5.7 04-4H9804 SNHG-Q101-(341)E --()		IN MARIN COUNTY NEAR MILL VALLEY, FROM REDWOOD HIGHWAY FRONTAGE ROAD TO ROUTE 131 (TIBURON BOULEVARD/E BLITHEDALE AVE). INSTALL CONCRETE BARRIER.	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)585-1221		\$4,697,935 \$0 \$0	01/03/19 01/23/19	0% 0%
04-MRN-101-15.4/15.4 04-4G8714 BRNH-Q101-(327)E --()		NEAR SAN RAFAEL ON ROUTE 101 AT MILLER CREEK BRIDGE NO. 27-0004 BRIDGE SCOUR MITIGATION.	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507 (925)838-5675	CHOI, GINA 756 FRANCISCO BLVD WEST WEST RAFAEL, CA 94901 (510)385-8178	\$647,751 \$452,532 \$1,600	01/16/18 02/09/18 08/18/21	72% 81%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 02/20/19**

Page 10  
02/28/19

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-MRN-101-18.6/27.7 04-264H34		IN MARIN COUNTY IN NOVATO AND NEAR BURDELL AT VARIOUS LOCATIONS FROM SOUTH NOVATO BOULEVARD OVERCROSSING TO 0.3 MILE NORTH OF REDW SOUND WALL AND HIGHWAY PLANTING	GHILOTTI BROS/RM HARRIS JV 525 JACOBY STREET  SAN RAFAEL CA 94901 (925)335-3000	CHOI, GINA 756 FRANCISCO BLVD WEST SAN RAFAEL CA 94901 (510)385-8178	\$2,628,549 \$2,605,925 \$6,075	11/05/15 12/02/15 07/31/19	100% 99%
04-MRN-101-26.5/27.6 04-264094 NHP-Q101-(261)N 21L- -( )		IN MARIN AND SONOMA COUTIES, ON REALIGN HIGHWAY/CONSTRUCT BRIDGE	GHILOTTI BROS / RM HARRIS JV 525 JACOBY STREET  SAN RAFAEL CA 94901 (415)454-7011	DUNCAN, RICHARD 1009 CLEGG COURT, STE G, PETALUMA, CA 94954 (510)812-6444	\$56,522,836 \$50,296,835 \$834,396	01/21/16 02/18/16 05/01/19	91% 88%
HB5							
04-MRN-101-/0 04-2J4804 ACNH-Q101-(324)E --()		IN MARIN COUNTY, IN SAN RAFAEL, AT THE ROUTE 101/580 INTERCHANGE AT VARIOUS LOCATIONS REPAIR SINKING PAVEMENT AND	GHILOTTI BROS., INC. 525 JACOBY STREET  SAN RAFAEL CA 94901 (415)454-7011	CHOI, GHINA 756 WEST FRANCISCO BLVD SAN RAFAEL, CA 94901 (510)385-8178	\$1,890,045 \$995,791 \$8,650	09/17/18 10/22/18 04/30/19	35% 53%
04-MRN-101-/9 04-151614 BINH-Q101-(344)E --()		IN MARIN COUNTY IN AND NEAR SAUSALITO, MILL VALLEY, CORTE MADARA, AND LARKSPUR AND AT MARIN CITY FROM NORTH OF THE GOLDEN GATE BRI INSTALL RAMP METERING AND TRAFFIC	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE  SANTA ROSA CA 95407 (707)585-1221	RUSSELL, STEVE 756 FRANCISCO BLVD WEST SAN RAFAEL, CA 94901 (510)774-6297	\$5,549,670 \$11,500 \$11,500	12/17/18 01/09/19 08/07/19	11% 0%
04-MRN-101-/26.8 04-0Q5204		IN MARIN AND SONOMA COUNTIES FROM 0.5 MILE NORTH OF THE BEGIN OF MARIN COUNTY LINE TO END OF SONOMA COUNTY LINE REPLACE PAVEMENT DELINEATIONS	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD STE 100  SACRAMENTO CA 95834 (916)283-9950	STREATER, HAL 1009 CLEGG CT., SUITE G PETALUMA, CA 94954 (707)249-9601	\$7,277,778 \$1,348,902 \$0	04/19/18 05/23/18 01/08/19	9% 19%
04-NAP-12-/3.3 04-2641A4		IN NAPA AND SOLANO COUNTIES FROM ROUTE 29 TO RED TOP ROAD HIGHWAY PLANTING REPLACEMENT	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET  SAN RAFAEL CA 94901 (415)453-4675	SIMPSON, JOHN 3401 REGATTA BLVD RICHMOND, CA 94804 (510)867-4515	\$598,166 \$470,109 \$3,733	07/31/15 08/19/15 04/16/20	65% 80%

HB4C

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 02/20/19**

Page 11  
02/28/19

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-NAP-29-1.0/9.9 04-4H6904		IN MARIN, NAPA, SOLANO AND SONOMA COUNTIESAT VARIOUS LOCATIONS. REPAIR DAMAGED TRAFFIC OPERATION SYSTEMS (TOS) DUE TO THEFT, HARDW REPAIR DAMAGED ELECT SYSTEMS (TOS)	ST. FRANCIS ELECTRIC, INC. 975 CARDEN STREET SAN LEANDRO, CA 94577 (510)639-0639	BORRAYO, SALVADOR 21339 CABOT BLVD. HAYWARD, CA 94545 (510)377-4186	\$3,910,000 \$3,891,957 \$0	01/14/13 01/14/13 12/31/18	100% 99% OVER RUN
20.20.201 130							
04-NAP-29-2.4/2.4 04-1K6104		IN NAPA COUNTY AT VARIOUS LOCATIONS REPAIR APPROACH SLABS	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282 (602)437-1711	DOS SANTOS, FERNANDO 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)385-6774	\$335,420 \$343,621 \$0	05/25/18 06/19/18 11/30/18 12/04/19	100% 100%
04-NAP-29-20.4/20.8 04-2594A4		IN NAPA COUNTY NEAR YOUNTVILLE FROM 0.2 MILE SOUTH TO 0.2 MILE NORTH OF WASHINGTON STREET REPLACEMENT HIGHWAY PLANTING.	EMPIRE LANDSCAPING INC PO BOX 35 DAVIS, CA 95617 (530)400-3943	SIMPSON, JOHN 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)867-4515	\$354,141 \$231,096 \$3,060	10/28/16 11/28/16 04/29/22	0% 0% PLANT EST SATIS
04-NAP-29-37.0/0 04-3G6414 ACST-P029-(128)E --()		IN NAPA COUNTY IN CALISTOGA AT NAPA RIVER BRIDGE REPLACE BRIDGE.	VALENTINE CORPORATION 111 PELICAN WAY SAN RAFAEL CA 94901 (415)453-3732	PATENIA, DANILO 324 CAMPUS LANE SUITE T FAIRFIELD, CA 94534 (510)224-6309	\$6,062,846 \$5,640,314 \$136,179	03/17/17 04/06/17 09/18/19	51% 93%
04-NAP-29-40.0/46 04-0Q9104		IN NAPA, SONOMA AND LAKE COUNTIES, IN AND NEAR NAPA AND CALISTOGA, AT VARIOUS LOCATIONS REPAIR FIRE DAMAGE	TEICHERT CONSTRUCTION PO BOX 13557 SACRAMENTO, CA 95853 (916)757-6455	PATENIA, DANILO 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)224-6309	\$6,255,000 \$5,364,571 \$0	10/31/17 10/31/17 04/02/19	81% 86%
20.20.201 130							
04-NAP-121-6.4/0 04-4G9204 BINH-P121-(029)E --()		IN NAPA, AT TULUCAY CREEK BRIDGE NO. 21-0003. REPAIR BRIDGE GIRDERS.	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT BENICIA CA 94510 (707)746-8028	ISADA, DARREN 324 CAMPUS LANE STE, T FAIRFIELD, CA 94534 (925)250-5595	\$947,925 \$0 \$0	09/20/18 10/22/18 11/30/19	0% 0% SUSPENDED
HA21							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 02/20/19**

Page 12  
02/28/19

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-NAP-121-20.6/20.6 04-2J5704		IN NAPA COUNTY, NEAR THE CITY OF NAPA, AT SOUTH OF ROUTE 128. EMBANKMENT STABILIZATION AND	GRANITE ROCK COMPANY 5225 HELLYER AVENUE  SAN JOSE CA 95138 (408)574-1400		\$697,273 \$0 \$0	11/19/18 12/10/18	0% 0%
04-NAP-121-/.3 04-1K0104		IN NAPA COUNTY IN AND NEAR NAPA FROM SONOMA COUNTY LINE TO 0.3 MILE NORTH OF SONOMA COUNTY LINE AND FROM DUHIG ROAD TO ROUTE 29 MILL AND REPLACE WITH RHMA	GHILOTTI BROS., INC. 525 JACOBY STREET SAN RAFAEL CA 94901 (415)454-7011	DOS SANTOS, FERNANDO 324 CAMPUS LANE SUITE T FAIRFIELD, CA 94534 (510)385-6774	\$3,574,540 \$0 \$0	01/07/19 02/05/19	0% 0%  SUSPENDED
04-SCL-9-/3.9 04-3K6204		IN SANTA CLARA COUNTY FROM SKYLINE BLVD TO 1.0 MILE SOUTH OF SANBORN ROAD. RUBBERIZED BONDED WEARING	MERCER-FRASER COMPANY PO BOX 1006  EUREKA CA 95502 (707)443-6371		\$1,275,001 \$0 \$0	12/18/18 02/11/19	0% 0%
04-SCL-17-76.0/7.7 04-3Q0404		IN SANTA CLARA COUNTY, IN LOS GATOS, AT BLOSSOM HILL ROAD REPAIR CONCRETE GIRDERS	RGW CONSTRUCTION INC 6267 SOUTHFRONT RD.  LIVERMORE, CA 94551 (925)606-2400	NIKZAD, ALI 1007 KNOX AVE. SAN JOSE, CA 95122 (510)867-6047	\$1,426,000 \$644,297 \$0	10/22/18 10/22/18 03/15/19	100% 45%  OVER RUN
20.20.201 130							
04-SCL-17-/1 04-1Q3704		IN SANTA CLARA COUNTY, IN SAN JOSE, AT VARIOUS LOCATIONS FENCING, CLEARING, LANDSCAPING/HARDSCAPING	RGW CONSTRUCTION, INC. 6267 SOUTHFRONT ROAD  LIVERMORE, CA 94551 (925)606-2402	DIETRICH, DIGNA 1007 KNOX AVE SAN JOSE, CA 95122 (510)376-8232	\$4,648,000 \$3,725,285 \$0	05/24/18 05/24/18 04/30/19	79% 80%
20.20.201 130							
04-SCL-35-9.5/10.5 04-4K6404		IN SANTA CLARA COUNTY, NEAR LOS GATOS, FROM LAS CUMBRES ROAD TO 1.2 MILES NORTH OF LAS CUMBRES ROAD TRAFFIC & EROSION CONTROL, SLOPE REPAIR	REDWOOD ENGINEERING CONSTRUCTION 2336 EL CAMINO REAL  REDWOOD CITY, CA 94063 (925)819-2960	PATEL, NIM 1007 KNOX AVE SAN JOSE, CA, 95122 (408)595-4003	\$955,000 \$780,936 \$0	02/18/17 02/18/17 12/30/18	100% 82%  OVER RUN
20.20.201 130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 02/20/19**

Page 13  
02/28/19

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-35-10.5/10.5 04-4K8004		IN SANTA CLARA COUNTY, NEAR LOS GATOS, AT 1.2 MILES NORTH OF LAS CUMBRES ROAD CONSTRUCT SOLDIER PILE AND SOIL NAIL WALLS	DISNEY CONSTRUCTION, INC. 859 COWAN ROAD, SUITE 3 BURLINGAME, CA 94010 (650)259-9545	PATEL, NIM 1007 KNOX AVE SAN JOSE, CA 95122 (408)595-4003	\$27,345,000 \$8,841,087 \$0	04/28/17 04/28/17 02/28/19	100% 32% OVER RUN
20.20.201 130							
04-SCL-35-12.4/12.4 04-4K9304		IN SANTA CLARA COUNTY, NEAR LOS GATOS, AT 3.2 MILES NORTH OF LAS CUMBRES ROAD JACK CULVERT, INJECTION GROUTING	GRANITE ROCK COMPANY 5225 HELLYER AVE, SUITE 220 SAN JOSE, CA 95138 (408)574-1400	MALONZO, GENE-EARL 1007 KNOX AVE SAN JOSE, CA 95122 (408)595-4019	\$2,315,000 \$1,039,292 \$0	06/08/17 06/08/17 02/28/19	100% 45% OVER RUN
20.20.201 130							
04-SCL-82-10.3/14.4 04-4J2814 BINH-P082-(029)E --()		IN SANTA CLARA COUNTY IN SANTA CLARA FROM PORTOLA AVE TO LAWRENCE EXPRESSWAY OVERCROSSING REHABILITATE PAVEMENT	DESILVA GATES COSNTRUCTION, LPNGUYEN, HUNG 11555 DUBLIN BLVD. DUBLIN CA 94568 (925)829-9220	1007 KNOX AVE. SAN JOSE, CA 95122 (408)254-5700	\$7,749,198 \$0 \$0	11/29/18 12/21/18 06/30/20	0% 0% 0%
04-SCL-85-/1 04-1Q3804		IN SANTA CLARA COUNTY, IN SAN JOSE, AT VARIOUS LOCATIONS CLEANING, FENCING, LANDSCAPING, HARDSCAPNG	YERBA BUENA ENGINEERING & CONSTRUCTION, INC 1340 EGBERT AVE SAN FRANCISCO, CA 94124 (415)822-4400	HINH, MINH 1007 KNOX AVE SAN JOSE, CA 95122 (408)592-3785	\$3,912,000 \$1,929,446 \$0	06/19/18 06/19/18 04/11/19	68% 49% 49%
20.20.201 130							
04-SCL-87-1.0/3.1 04-3K6004		IN SANTA CLARA COUNTY, ON ROUTE 87 FROM 0.3 MILE SOUTH OF CAPITAL EXPRESSWAY UNDERCROSSING TO 0.3 MILE NORTH OF CURTNER AVE. UC. DIGOUTS.	GRANITE CONSTRUCTION COMPANY 715 COMSTOCK STREET SANTA CLARA CA 95050 (408)327-7013		\$875,832 \$0 \$0	01/07/19 01/30/19	0% 0% 0%
04-SCL-152-13.2/0 04-2A4414 HSNH-P152-(091)E --()		NEAR GILROY, ON CANADA ROAD, 5.2 MILE EAST OF ROUTE 152/CANADA ROAD INTERCHANGE. PLANTING AND ENVIRONMENTAL	EMPIRE LANDSCAPING INC 118 HICKORY LN DAVIS CA 95616 (530)400-3943	PATEL, NIM 1007 KNOX AVE. SAN JOSE, CA 95122 (408)595-4003	\$1,408,124 \$1,195,559 \$4,320	03/14/17 04/12/17 12/30/22	28% 82% 82%

HB1

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 02/20/19**

Page 14  
02/28/19

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-152-/6.2 04-2A2514 HSST-P152-(095)E --()		NEAR GILROY, AT VARIOUS LOCATIONS FROM POLE LINE ROAD TO BURCHELL ROAD. PLANTING AND ENVIRONMENTAL MITIGATION. PLANTING AND ENVIRONMENTAL	CCFG CONSTRUCTION 393 MORNING STAR DR SONORA CA 95370 (209)743-4911	HINH, MINH 1007 KNOX AVE. SAN JOSE, CA 95122 (408)592-3785	\$987,139 \$0 \$0	11/15/18 12/10/18	0% 0%  SUSPENDED
04-SCL-152-/6.1 04-0P6404		IN SANTA CLARA COUNTY NEAR GILROY FROM SANTA CRUZ COUNTY LINE TO BODFISH CREEK BRIDGE. RESURFACE ASPHALT CONCRETE.	O'GRADY PAVING INC. 2513 WYANDOTTE ST. MOUNTAIN VIEW CA 94043 (650)966-1926		\$2,034,332 \$0 \$0	12/24/18 01/18/19	0% 0%
HM							
04-SCL-237-/ .2 04-2J6604 SNHG-P237-(013)E --()		IN MOUNTAIN VIEW, FROM EL CAMINO REAL (ROUTE 82) TO EAST OF CHURCH STREET. INSTALL MEDIAN BARRIER	GRANITE CONSTRUCTION COMPANY 715 COMSTOCK STREET SANTA CLARA CA 95050 (408)327-7013	CHAHAL, HARPAL 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)867-6091	\$1,359,204 \$1,307,951 \$0	08/16/17 09/07/17 01/29/19 01/30/19	100% 100%  COMPLETED
04-SCL-280-18.2/18.6 04-2G3504 HSIM- 280-(148)E --()		IN SANTA CLARA COUNTY, IN THE TOWN OF LOS ALTOS HILLS FROM 0.2 MILE SOUTH TO 0.2 MILE NORTH OF PAGE MILL ROAD UNDERCROSSING. IMPROVE SIGNING AND STRIPING	PELAGIC ENGINEERING 3600 HARBOR BLVD. #85 OXNARD CA 93035 (805)984-3421	BEHNIWAL, NACHHATAR (NEIL) 25100 SANTA CLARA STREET HAYWARD, CA 94545 (510)867-6032	\$586,275 \$307,168 \$0	04/18/18 05/18/18 12/23/18	53% 53%
04-SCL-680-7.6/M9.9 04-2537C4		IN SANTA CLARA AND ALAMEDA COUNTIES IN MILPITAS AND FREMONT FROM 0.02 MILE SOUTH OF ROUTE 237 TO EAST WARREN AVENUE UNDERCROSSING REPLACEMENT PLANTING	JJ NGUYEN, INC. 3172 SALEM DR SAN JOSE CA 95127 (408)259-7982	SIMPSON, JOHN 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)867-4515	\$1,240,052 \$1,011,725 \$15,088	12/18/17 02/09/18 04/06/22	88% 81%
04-SCL-880-1.3/1.3 04-1G8604 CIMG- 880-(082)E --()		IN SANTA CLARA COUNTY, IN SAN JOSE AT BASCOM AVENUE OFF-RAMPS. CONSTRUCT CONCRETE MEDIAN BARRIERS.	GRANITE ROCK COMPANY 5225 HELLYER AVENUE #220 SAN JOSE CA 95138 (408)574-1400	CHOI, EUNMI 1007 KNOX AVE. SAN JOSE, CA 95122 (408)210-8203	\$1,818,966 \$1,760,718 \$0	11/29/17 01/18/18 02/28/20	30% 93%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 02/20/19**

Page 15  
02/28/19

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SF-35-2.0/3.2 04-2K5504 ACNH-P035-(011)E --()		IN THE CITY AND COUNTY OF SAN FRANCISCO, ON STATE ROUTE 35 (SLOAT BLVD), BETWEEN ROUTE 1(19TH AVE) AND SKYLINE BLVD. COLD PLANE 3 INCHES OF EXISTING AC	GRANITE ROCK COMPANY 5225 HELLYER AVENUE, STE 220 SAN JOSE, CA 95138 (408)574-1400	DAVID, JOSE 585 LINDA MAR BLVD. PACIFICA, CA 94044 (650)738-3827	\$5,722,281 \$5,547,716 \$0	02/14/17 03/15/17 01/17/19 01/22/19	100% 100%  OVER RUN
04-SF-80-5.6/7.6 04-3G4424		IN THE CITY AND COUNTY OF SAN FRANCISCO AT THE SAN FRANCISCO OAKLAND BAY BRIDGE REPLACE SEISMIC DAMPERS ON SFOBB	CALIFORNIA ENGINEERING CONTRACTORS INC. 20 HAPPY VALLEY ROAD PLEASANTON CA 94566 (925)461-1500	LAWRIN, THOMAS 171 BURMA ROAD, BLDG #4 OAKLAND, CA 94607 (510)867-4545	\$14,318,947 \$5,617,580 \$685,750	03/22/18 04/17/18 02/05/20	29% 39%
HA21							
04-SF-80-8.3/0 04-013584		IN THE CITY OF AND COUNTY OF SAN FRANCISCO FROM 0.6 MILE EAST OF YERBA BUENA TUNNEL AND IN ALAMEDA COUNTY FROM 0.9 MILE WEST OF T DISMANTILING OF MARINE FOUNDATION	KIEWIT/MANSON A JV 4650 BUSINESS CENTER DRIVE FAIRFIELD CA 94534 (707)704-9979	BOAL, BRIAN 171 BURMA ROAD OAKLAND, CA 94607 (510)714-7074	\$54,485,297 \$46,749,996 \$759,748	03/29/18 04/02/18 08/07/19	64% 86%
04-SF-82-/.1 04-4H7514 HSST-000C-(460)E --()		IN SANTA CLARA AND SAN FRANCISCO COUNTIES ON ROUTE 80,82,AND 130 AT VARIOUS LOCATIONS. INSTALL PEDESTRIAN CROSSWALK SAFETY	DREAMBUILDER CONSTRUCTION CORP. 1324 LAWSON LN PLACENTIA CA 92870 (714)646-3697	NIKZAD, ALI 1007 KNOX AVENUE SAN JOSE, CA 95122 (510)867-6047	\$3,817,061 \$101,525 \$101,525	05/01/18 05/18/18 06/10/19	16% 3%
04-SF-101-/M5.4 04-0Q5304		IN SANTA CLARA, SAN MATEO AND SAN FRANCISCO COUNTIES FROM SANTA CRUZ/ SANTA CLARA COUNTY LINE TO MARKET STREET REPLACE PAVEMENT DELINEATIONS	SPECIALIZED PAVEMENT MARKING, INC. 11095 SW INDUSTRIAL WAY STE A TUALATIN OR 97062 (503)885-0420	INORI, DOUGLAS 1700 S. AMPLETT BLVD., STE 101 SAN MATEO, CA 94402 (650)333-4036	\$11,054,565 \$10,954,547 \$3,000	04/06/18 05/03/18 03/15/19	89% 96%
04-SM-1-/.3/.6 04-0J2104		IN SAN MATEO COUNTY AT ELLIOT CREEK AND AT FINNEY CREEK INSTALL RSP, POLYURETHANE FOAM	JOSEPH J. ALBANESE, INC. 851 MARTIN AVENUE SANTA CLARA CA 95050 (408)727-5700	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)222-7241	\$581,896 \$0 \$0	12/05/18 01/02/19	0% 0%  SUSPENDED

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 02/20/19**

Page 16  
02/28/19

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-1-4.2/4.2 04-4G6504 ACST-P001-(629)E --()		IN SAN MATEO COUNTY ABOUT 11 MILES SOUTH OF PESCADERO AT 3.0 MILES SOUTH OF PIGEON POINT ROAD. STORM DAMAGE REPAIR	DREAMBUILDER CONSTRUCTION CORP. 1324 LAWSON LN PLACENTIA CA 92870 (714)646-3697	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)222-7241	\$951,447 \$939,220 \$46,903	11/30/17 12/18/17 02/28/19 02/20/19	45% 99%  COMPLETED
04-SM-1-13.5/15.1 04-0P1604		IN SAN MATEO COUNTY, NEAR PESCADERO, FROM PESCADERO ROAD TO 1.6 MILES NORTH OF PESCADERO ROAD CONSTRUCT GABION WALLS RSP & SHEETPILE WAL	YERBA BUENA ENGINEERING & CONSTRUCTION 1340 EGBERT AVE SAN FRANCISCO, CA 94124 (415)822-4400	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)222-7241	\$3,485,000 \$1,397,871 \$0	06/20/17 06/20/17 03/31/19	100% 40% OVER RUN
20.20.201 130							
04-SM-1-17.9/17.9 04-1K6204		IN SAN MATEO COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECK WITH METHACRYLATE	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510 (707)746-8028	DAVID, JOSE 585 LINDA MAR BLVD PACIFICA, CA 94044 (650)738-3827	\$1,413,000 \$1,266,975 \$268,688	05/02/18 05/29/18 03/31/19	88% 88%
04-SM-1-38.2/39.7 04-1123H4 SM-9790-(13 ) --()		IN SAN MATEO COUNTY NEAR PACIFICA ON ROUTE 1 FROM 4.7 MILES TO 0.6 MILE SOUTH OF LINDA MAR BOULEVARD INSTALL IRRIGATION SYS, HWY PLANTS	EMPIRE LANDSCAPING INC 118 HICKORY LANE DAVIS CA 95616 (530)400-3943	SIMPSON, JOHN 3401 REGATTA BLVD RICHMOND, CA 94804-4594 (510)867-4515	\$1,870,637 \$1,678,525 \$5,475	07/01/13 08/07/13 10/16/19	0% 0% PLANT EST SATIS
HE14							
04-SM-1-40.4/48 04-4H2104 ACNH-P001-(630)E --()		IN AND NEAR MONTARA, PACIFICA AND DALY CITIES, FROM 1.3 MILES NORTH OF 2ND STREET TO SULLIVAN AVENUE OVERCROSSING. REHABILITATE PAVEMENT.	GRANITE ROCK COMPANY 5225 HELLYER AVE STE 220 SAN JOSE CA 95138 (408)574-1400	WASHINGTON, MARCUS 585 LINDA MAR BLVD. PACIFICA, CA 94044 (650)738-3804	\$13,593,906 \$12,692,991 \$568,632	02/27/18 03/20/18 03/31/19	91% 96%
HM1							
04-SM-1-44.0/44.1 04-4G8504 ACNH-P001-(623)E --()		IN PACIFICA, AT SAN JOSE AVENUE PEDESTRIAN OVERCROSSING NO. 35-0240. REPLACE PEDESTRIAN OVERCROSSING	BRIDGEWAY CIVIL CONSTRUCTORS, INC. 4950 ALLISON PARKWAY, SUITE A VACAVILLE CA 95688 (707)455-7033	DAVID, JOSE 585 LINDA MAR BLVD. PACIFICA, CA 94044 (650)738-3827	\$3,616,395 \$1,880,442 \$323,210	04/12/18 05/03/18 03/31/19	83% 52%



**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 02/20/19**

Page 17  
02/28/19

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-1-/0 04-1K5604		AT 10TH STREET IN MONTARA CA SHIFT TRAFFIC LANES AND CONSTRUCT RSP	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY,  SAN JOSE, CA 95136	WASHINGTON, MARCUS 585 LINDA MAR, PACIFICA, CA 94044 (650)222-7516	\$3,000 \$0 \$0	02/29/16 02/29/16	0% 0%
20.20.201 130							
04-SM-35-11.5/11.4 04-4K5504		IN SAN MATEO COUNTY, NEAR SKYLONDA, AT 0.6 MILE NORTH OF MORSE LANE CONSTRUCT SHEET PILE AND TIE-BACK WALLS	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT, SUITE D  BENICIA, CA 94510 (707)771-6782	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)222-7241	\$5,985,000 \$2,024,062 \$0	04/06/17 04/06/17 03/31/19	100% 34%  OVER RUN
20.20.201 130							
04-SM-35-21.0/23 04-3K6304 ACNH-X081-(031)E --()		IN SAN MATEO COUNTY ON ROUTE 35 FROM 2 MILES SOUTH OF SOUTH JUNCTION ROUTE 92 TO ROUTE 92 AND IN MENLO PARK ON ROUTE 109 FROM NOT RUBBERIZED BONDED WEARING COURSE	TELFER PAVEMENT TECHNOLOGIES, LLC 4522 PARKER AVE,BLVD 700 #350  MCCLELLAN, CA 95652 (916)383-1756	LOWE, THOMAS 1700 S. AMPHLETT BLVD SAN MATEO, CA 94402 (408)592-3423	\$1,912,364 \$1,759,870 \$0	06/06/18 06/25/18 12/14/18 02/07/19	100% 100%  COMPLETED
HM							
04-SM-84-12.0/12.5 04-4K9004		IN SAN MATEO COUNTY, NEAR SKYLONDA, FROM 0.3 MILES TO 2.5 MILES WEST OF ROUTE 35 JUNCTION (SKYLINE BLVD) AC PAVING AND LEVELING, REPLACE CULVERT	REDWOOD ENGINEERING CONSTRUCTION 2336 EL CAMINO REAL  REDWOOD CITY, CA 94063 (925)819-2960	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)222-7241	\$435,000 \$253,971 \$0	06/06/17 06/06/17 06/30/18	100% 58%  OVER RUN
20.20.201 130							
04-SM-84-16.3/17.6 04-0P4904		IN SAN MATEO COUNTY, NEAR SKYLONDA, FROM 0.3 MILE TO 1.6 MILES EAST OF FRIARS LANE CONSTRUCT SOLDIER PILE RETAINING WALLS	CALIFORNIA ENGINEERING CONTRACTORS, INC. 20 HAPPY VALLEY ROAD  PLEASANTON, CA 94566 (408)568-1267	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)222-7241	\$4,305,407 \$3,085,775 \$0	05/18/17 05/18/17 03/31/19	100% 72%  OVER RUN
20.20.201 130							
04-SM-84-27.9/28 04-1Q5504		IN SAN MATEO COUNTY, IN MENLO PARK, AT RAVENSWOOD PUMP PLANT, AT 0.2 MILE SOUTH OF THE UNIVERSITY AVE REPAIR PUMPS AND INSTALL CONTROL SYSTEM	KOFFLER ELECTRICAL MECHANICAL APPARATUS REPAIR, INC. 527 WHITNEY STREET  SAN LEANDRO, CA 94577 (510)567-0630	PATEL, NIM 1007 KNOX AVE SAN JOSE, CA 95122 (408)254-5703	\$850,000 \$0 \$0	03/06/18 03/06/18 02/28/19	0% 0%
20.20.201 130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 02/20/19**

Page 18  
02/28/19

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-92-.9/.9 04-0P1504		IN SAN MATEO COUNTY, NEAR HALF MOON BAY, AT 0.7 MILE EAST OF MAIN STREET CONSTRUCT SOLDIER PILE WALL	RGW CONSTRUCTION, INC. 6267 SOUTHFRONT ROAD LIVERMORE, CA 94551 (925)606-2400	WASHINGTON, MARCUS 585 LINDA MAR BLVD. PACIFICA, CA 94044 (650)222-7516	\$1,975,000 \$1,280,474 \$0	07/14/17 07/14/17 02/28/19	96% 65%
20.20.201 130							
04-SM-92-3.2/7.3 04-0P6504 ACNH-P092-(040)E --()		IN SAN MATEO COUNTY NEAR SAN MATEO FROM PILARCITOS CREEK ROAD TO ROUTE 280/92 SEPARATION COLD PLANE AC PAVEMENT AND OVERLAY	GRANITE ROCK COMPANY 5225 HELLYER AVE #220 SAN JOSE CA 95138 (408)574-1400	KOOS, CHARLES 585 LINDA MAR BLVD PACIFICA, CA 94044 (650)738-3828	\$4,279,450 \$3,799,233 \$18,238	05/22/18 06/19/18 03/31/19	93% 89%
04-SM-92-6.0/6 04-0J1404		NEAR SAN MATEO, EAST OF ROUTE 35. CONSTRUCT ROCK SLOPE PROTECTION	AMERICA PACIFIC CONSTRUCTION 7161 CITRUS VALLEY AVE EASTVALE CA 92880 (559)577-9999	LOWE, THOMAS 1700 SO. AMPHLETT BLVD STE101 SAN MATEO, CA 94402 (408)592-3423	\$281,730 \$0 \$0	11/19/18 12/10/18	0% 0%
04-SM-92-7.5/8 04-3J9004 HSNH-X081-(032)E --()		A PROJECT IN SAN MATEO COUNTY ON ROUTES 92,101 AND 280 AT FOUR DIFFERENT LOCATIONS IMPROVE TRACTION OF EXISTING	GRANITE ROCK COMPANY 5225 HELLYER AVENUE SAN JOSE CA 95138 (408)574-1400	KOOS, CHARLES 585 LINDA MAR BLVD PACIFICA, CA 94044 (650)738-3828	\$3,147,466 \$0 \$0	11/05/18 11/20/18 04/30/19	0% 0%
04-SM-92-15.3/15.5 04-3G3054		IN THE CITY AND COUNTY OF SAN FRANCISCO AND SAN MATEO COUNTY AT VARIOUS LOCATIONS REPLACE THE EXISTING FOG-HORNS,	BLEYCO INCORPORATED 11425 CULL CANYON ROAD CASTRO VALLEY CA 94552 (510)538-5228	ATAKO, KINGSTON 171 BURMA ROAD, BLDG. 1 OAKLAND, CA 94607 (650)222-7529	\$3,994,397 \$3,796,565 \$260,448	09/19/17 11/30/17 03/31/19	98% 95%
HA21							
04-SM-101-1.6/2.2 04-235654		IN SAN MATEO COUNTY AT VARIOUS LOCATIONS ON RTE101 FROM UNIVERSITY AVE OC TO 0.2MI N OF HENDERSON UC & ON RTE 114 FROM 0.2MI S OF RECONSTRUCT INTERCHANGE	DISNEY/O.C. JONES J.V. 859 COWAN ROAD SUITE 3 BURLINGAME CA 94010 (650)259-9545	ABELA, FERNANDO 1101 CHESS DRIVE FOSTER CITY, CA 94404 (650)573-3831	\$43,793,022 \$40,090,256 \$968,737	02/10/17 03/14/17 03/21/19	97% 89%
HE11							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 02/20/19**

Page 19  
02/28/19

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-280-9.4/0 04-4G5914		IN SAN MATEO COUNTY, IN THE CITY OF BELMONT, AT 1.4 MILES SOUTH OF ROUTE 92 REPAIR PIPE SYSTEM AND BACKFILL	RGW CONSTRUCTION, INC. 6267 SOUTHFRONT ROAD LIVERMORE, CA 94551 (925)606-2400	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	\$810,461 \$803,151 \$1,100	06/24/15 07/13/15 05/31/20	78% 99%
04-SM-280-20.4/20.4 04-0P2804		IN SAN MATEO, IN SAN BRUNO, AT CEDAR MILLSLANE REPLACE CULVERTS, CONSTRUCT RSP	REDWOOD ENGINEERING CONSTRUCTION 2336 EL CAMINO REAL REDWOOD CITY, CA 94063 (925)819-2960	WASHINGTON, MARCUS 585 LINDA MAR BLVD. PACIFICA, CA 94044 (650)222-7516	\$841,075 \$723,990 \$0	06/01/17 06/01/17 06/30/18	98% 86%
20.20.201 130							
04-SOL-12-18.9/19.4 04-4G5604 SNHG-X095-(032)E --()		IN SOLANO COUNTY NEAR RIO VISTA ON ROUTE 12 FROM 02. MILE WEST TO 0.2 MILE EAST OF ROUTE 113 AND ON ROUTE 113 FROM ROUTE 12 TO 0.2 INSTALL ROUNDABOUT.	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	AQUINO, NOEL 324 CAMPUS LANE, STE T FAIRFIELD, CA 94534 (707)580-4429	\$4,219,534 \$0 \$0	01/11/19 02/05/19 08/21/19	0%  0%
04-SOL-37-.1/9.9 04-2K0004		IN SOLANO COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECKS WITH	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510 (707)746-8028	TRAN, QUANG 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (707)863-5121	\$2,644,044 \$845,160 \$0	06/11/18 06/28/18 02/08/19	75% 32%
04-SOL-80-.6/4 04-0P6804 ACIM- 080-(372)E --()		IN SOLANO COUNTY, IN VALLEJO, FROM THE CARQUINEZ BRIDGE TOLL PLAZA TO 0.4 MILE WEST OF REDWOOD STREET OVERCROSSING MILL AND REPLACE WITH RHMA-OG	GHILOTTI BROS., INC. 525 JACOBY STREET SAN RAFAEL CA 94901 (415)454-7011	SCHNEIDER, JOLIE 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (707)863-5122	\$6,555,120 \$5,697,746 \$120,038	06/11/18 07/09/18 03/07/19	83% 93%
04-SOL-80-13.9/13.9 04-3G6904 BHIM-080 -(370)E --()		NEAR FAIRFIELD, AT DAN WILSON CREEK BRIDGE NO. 23-0006. REHABILITATE BRIDGE. BRIDGE DECK REPLACEMENT	BRIDGEWAY CIVIL CONSTRUCTORS, INC. 4950 ALLISON PARKWAY, SUITE A VACAVILLE CA 95688 (707)455-7033		\$2,478,163 \$0 \$0	01/11/19 02/05/19	0% 0%
HA21							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 02/20/19**

Page 20  
02/28/19

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SOL-80-30.6/38.4 04-4A1104 HSIM- 080-(371)E --()		IN AND NEAR VACAVILLE AND DIXON, FROM MIDSTATE BARRIER, INC. WEST OF GIBSON CANYON CREEK BRIDGE TO PO BOX 30550 CURRY ROAD. UPGRADE MEDIAN BARRIER. UPGRADE MEDIAN BARRIER	STOCKTON CA 95212 (209)944-9565	AQUINO, NOEL 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (707)580-4429	\$6,788,362 \$3,073,401 \$630,875	06/20/18 07/13/18 10/07/19	34% 45%
HB1							
04-SOL-80-31.3/32.9 04-4G5104 ACIM-080 -(368)E --()		NEAR VACAVILLE, AT MERIDIAN ROAD OVERCROSSING NO. 23-0147 AND MIDWAY ROAD OVERCROSSING NO. 23-0148. REHABILITATE AND REPLACE BRIDGES.	M.C.M. CONSTRUCTION, INC. 6413 32ND STREET NORTH HIGHLANDS CA 95660 (916)334-1221	TRAN, QUANG 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)773-8499	\$5,721,637 \$5,405,255 \$2,000	01/20/17 02/06/17 05/22/19	100% 94% OVER RUN
HA21							
04-SOL-505-/10.6 04-3K6704		IN SOLANO COUNTY, IN VACAVILLE CITY ON ROUTE 505 FROM 505/80 SEPARATION TO YOLO COUNTY LINE ASPHALT CONCRETE RESURFACING	TELFER PAVEMENT TECHNOLOGIES, LLC 4522 PARKER AVE. BLDG 700 #35 MCCLELLAN, CA 95652 (916)383-1756	RASTEGARPOUR, HAMED 324 CAMPUS LANE FAIRFIELD, CA 94534 (707)863-5119	\$9,862,639 \$9,756,732 \$104,674	05/17/18 05/31/18 03/19/19	87% 97%
HM							
04-SON-1-22.4/22.4 04-1J7504 ACST-P001-(636)E --()		IN SONOMA COUNTY NEAR JENNER AT 2.4 MILES NORTH OF ROUTE 116 REPAIR FIRED DAMAGE RETAINING WALL.	GRANITE CONSTRUCTION COMPANY 1324 S STATE STREET UKIAH CA 95482 (707)467-4100	BRAJNIOFF, LEONARD 4030 OCCIDENTAL RD., SUITE A SANTA ROSA, CA 95401 (707)249-7557	\$639,919 \$503,137 \$0	06/28/18 07/17/18 11/15/19	100% 80% OVER RUN
04-SON-1-24.4/24.4 04-2J5404 ACST-P001-(648)E --()		IN SONOMA COUNTY NEAR JENNER AT 0.1 MILES SOUTH OF RUSSIAN GULCH BRIDGE REPAIR ROADWAY SLIP-OUTS.	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507 (925)838-5675		\$2,162,931 \$0 \$0	01/11/19 02/05/19	0% 0%
04-SON-12-15.5/16 04-264H64 ACNH-PQ10-(273)N NHP0-12 1-(0E) --()		IN SONOMA COUNTY IN AND NEAR PETALUMA AND SANTA ROSA ON ROUTE 12 AND ON ROUTE 101 AT VARIOUS CONSTRUCT FOLLOW-UP LANDSCAPING.	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES, CA 94547 (510)741-9226	SIMPSON, JOHN 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)867-4515	\$2,204,675 \$1,816,346 \$0	12/15/16 01/11/17 08/08/21	0% 0% PLANT EST SATIS
HB5							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 02/20/19**

Page 21  
02/28/19

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-12-17.7/18.2 04-4G2204 SNHG-P012-(124)E --()		IN SONOMA COUNTY IN SANTA ROSA ON ROUTE 12 FROM FARMERS LANE TO 0.2 MILE WEST OF BRUSH CREEK ROAD. INSTALL CONCRETE MEDIAN BARRIER AND	GHILOTTI BROS., INC. 525 JACOBY STREET SAN RAFAEL CA 94901 (415)454-7011	BRAJNIKOFF, LEONARD 4030 OCCIDENTAL ROAD, UNIT A SANTA ROSA, CA 94501 (707)249-7557	\$4,866,366 \$3,328,576 \$214,679	12/06/17 01/04/18 04/09/09	80% 67%
04-SON-12-19.0/28 04-0Q9004		IN SONOMA AND NAPA COUNTIES, IN AND NEAR SANTA ROSA AND SONOMA, AT VARIOUS LOCATIONS REPAIR FIRE DAMAGE	GHILOTTI BROS., INC. 525 JACOBY STREET SAN RAFAEL, CA 94901	DUNCAN, RICHARD 1009 CLEGG COURT, STE. G PETALUMA, CA 94954 (510)812-6444	\$7,365,000 \$4,214,346 \$0	10/17/17 10/17/17 01/18/19 01/30/19	100% 100% COMPLETED
20.20.201 130							
04-SON-37-.3/.3 04-2J5004		IN SONOMA COUNTY NEAR NOVATO AT THE EAST APPROACH OF PETALUMA RIVER BRIDGE. SETTLEMENT RESTORATION	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424		\$1,047,888 \$0 \$0	12/12/18 01/09/19	0% 0%
04-SON-101-29.3/43.4 04-0J6404 ACNH-Q101-(307)E --()		IN SONOMA COUNTY IN AND NEAR WINDSOR AND HEALDSBURG FROM WINDSOR LANE UNDERCROSSING TO ROUTE 101 / 128 SEPARATION REHABILITATION ROADWAY.	DESILVA GATES COSNTRUCTION 11555 DUBLIN BLVD. DUBLIN CA 94568 (925)829-9220	BRAJNIKOFF, LEONARD 4030 OCCIDENTAL ROAD UNIT A SANTA ROSA, CA 95401 (707)566-7557	\$56,881,951 \$56,860,119 \$103,539	03/03/17 03/24/17 02/26/19	98% 100%
04-SON-101-33.4/34.8 04-4G4804 HSNH-Q101-(315)E --()		IN SONOMA COUNTY ON ROUTE 101, IN AND NEAR HEALDSBURG, FROM GRANT AVENUE UNDERCROSSING TO CANYON ROAD UNDERCROSSING AT VARIOUS LO UPGRADE LUMINARIES, ROADSIGN, HMA	GHILOTTI BROS., INC. 525 JACOBY STREET SAN RAFAEL CA 94901 (415)454-7011	BRAJNIKOFF, LEONARD 4030 OCCIDENTAL ROAD, UNIT A SANTA ROSA, CA 95401 (707)249-9604	\$983,000 \$967,438 \$0	11/09/17 11/30/17 12/12/18 02/04/19	100% 100% COMPLETED
HB1							
04-SON-101-33.5/33.5 04-2J5504 ACNH-Q101-(337)E --()		IN SON, HEALDSBURG UC. GROUTING, STEEL PILES AND	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507 (925)838-5675	BRAJNIKOFF, LEONARD 4030 OCCIDENTAL RD., SUITE A SANTA ROSA, CA 95401 (707)249-7557	\$1,539,970 \$1,154,925 \$379,025	09/19/18 10/08/18 03/20/19	68% 73%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 02/20/19**

Page 22  
02/28/19

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-101-/4.5 04-2640N4 PL16-6204-(127) --()		IN SONOMA COUNTY, FROM THE MARIN/ SONOMA COUNTY LINE TO PETALUMA BLVD SOUTH INTERCHANGE CONSTRUCT HOV LANES	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)585-1221	STREATER, HAL 1009 CLEGG COURT PETALUMA, CA 94954 (707)249-9601	\$28,530,537 \$15,079,716 \$591,445	04/09/18 04/27/18 07/22/19	41% 53%
04-SON-116-11.0/1.1 04-2Q8104		IN SONOMA COUNTY, NEAR JENNER, AT 1.1 MILE EAST OF ROUTE 1 CONSTRUCT RSP AND SHEETPILE WALL	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO, CA 94507 (925)838-5675	LEONARD, BRAJNIKOFF 4030 OCCIDENTAL ROD., SUITE A SANTA ROSA, CA 95401- 5801 (707)249-7557	\$589,107 \$166,718 \$0	10/08/18 10/08/18 11/16/18 01/30/19	100% 100% COMPLETED
20.20.201 130							
04-SON-116-25.0/27.9 04-3K6104		IN SONOMA COUNTY IN AND NEAR SEBASTOPOL FROM MILL STATION ROAD TO 0.1 MILE EAST OF COOPER ROAD COLD PLANE AC PAVEMENT AND PLACE	ARGONAUT CONSTRUCTORS 360 SUTTON PLACE SANTA ROSA CA 95407 (707)542-4862	DUNCAN, RICHARD 1009 CLEGG CT., SUITE G PETALUMA, CA 94954 (510)812-6444	\$2,402,964 \$2,572,896 \$0	06/04/18 06/25/18 04/01/09	89% 99%
04-SON-116-27.9/32.5 04-3J4904		IN SONOMA COUNTY NEAR SEBASTOPOL AND COTATI ON ROUTE 116 FROM 0.1 MILE EAST OF COOPER ROAD TO 0.2 MILE EAST OF GILCHRIST ROAD COLD IN PLACE RECYCLING.	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)585-1221	DUNCAN, RICHARD 1009 CLEGG COURT PETALUMA, CA 94954 (510)812-6444	\$2,866,774 \$2,976,737 \$16,440	06/13/17 06/30/17 03/30/09	95% 100%
04-SON-116-39.9/40.1 04-4K9604		IN SONOMA COUNTY, NEAR PETALUMA, FROM 0.6 MILE TO 0.9 MILE EAST OF LAKEVILLE HIGHWAY RECONSTRUCT EMBANKMENT W/ LIGHTWEIGHT FILL	PIAZZA CONSTRUCTION P.O. BOX 573 PENNGROVE, CA 94951 (707)876-3410	STREATER, HAL 1009 CLEGG COURT, STE. G PETALUMA, CA 94954 (707)249-9601	\$1,575,000 \$1,250,950 \$0	05/02/17 05/02/17 01/07/19	100% 79% OVER RUN
20.20.201 130							
04-SON-116-41.8/44.7 04-283824 ACHS-P116-(044)E P- -()		IN SONOMA COUNTY NEAR SCHELLVILLE AT VARIOUS LOCATIONS FROM 0.2 MILE EAST OF ADOBE ROAD TO 0.4 MILE WEST OF ARNOLD DRIVE INSTALL PLANTS AND IRRIGATION	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA, CA 95407 (707)585-1221	SIMPSON, JOHN 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)867-4515	\$1,979,746 \$1,822,259 \$885	10/04/12 11/06/12 07/26/19	0% 0% PLANT EST SATIS
HB1	SWPPP						

State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/19

Page 23  
02/28/19

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
<b>Totals:</b>	<b>Authorized Final Amt:</b>	<u>\$1,080,127,800</u>	<b>Completed to Date:</b>	<u>\$692,303,512</u>	<b>Work This Month:</b>	<u>\$17,839,890</u>	

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-ALA-13-4.4/4.4	04-4K4704	1
04-ALA-13-/0	04-1J3704	1
04-ALA-24-5.1/6.2	04-294944	1
04-ALA-24-59.0/6.2	04-1Q8404	1
04-ALA-80-1.8/0	04-014114	1
04-ALA-84-22.9/25.7	04-297624	1
04-ALA-92-1.0/10	04-2K1604	2
04-ALA-123-2.8/2.8	04-1J7004	2
04-ALA-185-3.2/3.8	04-1K3404	2
04-ALA-238-14.5/16.7	04-2J6704	2
04-ALA-238-14.5/14.5	04-4H0804	2
04-ALA-260-1.1/1.6	04-3K6904	2
04-ALA-580-30.8/41.5	04-270104	3
04-ALA-580-/8	04-3G59U4	3
04-ALA-680-/21.9	04-4G1134	3
04-ALA-680-2.2/6.6	04-2537H4	3
04-ALA-680-2.4/12.4	04-4G0564	3
04-ALA-680-6.8/21.8	04-4G1154	3
04-ALA-680-/4	04-3G6034	4
04-ALA-880-10.7/10.7	04-4G8804	4
04-ALA-880-11.8/27.5	04-4H5804	4
04-ALA-880-18.4/18.4	04-172454	4



**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-ALA-880-20.9/20.9	04-1J0104	4
04-ALA-880-28.4/29.2	04-0A7104	4
04-ALA-980-/0	04-0P5604	5
04-CC-4-23.6/25.2	04-2J0304	5
04-CC-4-25.8/28.3	04-2J0414	5
04-CC-4-48.1/48.3	04-2J5904	5
04-CC-4-16.4/17.4	04-2J0004	5
04-CC-4-18.0/23	04-3K5804	5
04-CC-4-28.7/31	04-2J0424	6
04-CC-4-/T31.5	04-4G9804	6
04-CC-80-/10.1	04-4J3404	6
04-CC-580-5.8/5.8	04-4G8904	6
04-CC-680-2.6/4.4	04-0P6104	6
04-CC-680-13.9/22.7	04-0K8404	6
04-CC-680-24.3/24.3	04-3A87A4	7
04-CC-680-25.0/25.7	04-3G4624	7
04-CC-680-251.0/25.5	04-2Q9804	7
04-CC-680-11.0/12	04-0J3804	7
04-MRN-1-.3/.3	04-2J5604	7
04-MRN-1-2.2/0	04-1SS584	7
04-MRN-1-3.1/50.5	04-4H8704	8
04-MRN-1-8.2/8.5	04-4K8404	8

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-MRN-1-9.8/0	04-4Q2604	8
04-MRN-1-10.9/0	04-4S2204	8
04-MRN-1-10.9/10.9	04-4K2404	8
04-MRN-1-22.8/22.8	04-4K8504	8
04-MRN-1-24.7/0	04-4S7804	9
04-MRN-1-33.4/33.4	04-4K5004	9
04-MRN-1-35.3/35.3	04-4K8604	9
04-MRN-1-50.1/50.5	04-209504	9
04-MRN-101-4.6/5.7	04-4H9804	9
04-MRN-101-15.4/15.4	04-4G8714	9
04-MRN-101-18.6/27.7	04-264H34	10
04-MRN-101-26.5/27.6	04-264094	10
04-MRN-101-/0	04-2J4804	10
04-MRN-101-/9	04-151614	10
04-MRN-101-/26.8	04-0Q5204	10
04-NAP-12-/3.3	04-2641A4	10
04-NAP-29-1.0/9.9	04-4H6904	11
04-NAP-29-37.0/0	04-3G6414	11
04-NAP-29-40.0/46	04-0Q9104	11
04-NAP-29-2.4/2.4	04-1K6104	11
04-NAP-29-20.4/20.8	04-2594A4	11
04-NAP-121-6.4/0	04-4G9204	11

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-NAP-121-20.6/20.6	04-2J5704	12
04-NAP-121-/.3	04-1K0104	12
04-SCL-9-/3.9	04-3K6204	12
04-SCL-17-76.0/7.7	04-3Q0404	12
04-SCL-17-/1	04-1Q3704	12
04-SCL-35-9.5/10.5	04-4K6404	12
04-SCL-35-10.5/10.5	04-4K8004	13
04-SCL-35-12.4/12.4	04-4K9304	13
04-SCL-82-10.3/14.4	04-4J2814	13
04-SCL-85-/1	04-1Q3804	13
04-SCL-87-1.0/3.1	04-3K6004	13
04-SCL-152-13.2/0	04-2A4414	13
04-SCL-152-/6.2	04-2A2514	14
04-SCL-152-/6.1	04-0P6404	14
04-SCL-237-/.2	04-2J6604	14
04-SCL-280-18.2/18.6	04-2G3504	14
04-SCL-680-7.6/M9.9	04-2537C4	14
04-SCL-880-1.3/1.3	04-1G8604	14
04-SF-35-2.0/3.2	04-2K5504	15
04-SF-80-5.6/7.6	04-3G4424	15
04-SF-80-8.3/0	04-013584	15
04-SF-82-/.1	04-4H7514	15

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-SF-101-/M5.4	04-0Q5304	15
04-SM-1-.3/.6	04-0J2104	15
04-SM-1-4.2/4.2	04-4G6504	16
04-SM-1-13.5/15.1	04-0P1604	16
04-SM-1-17.9/17.9	04-1K6204	16
04-SM-1-38.2/39.7	04-1123H4	16
04-SM-1-40.4/48	04-4H2104	16
04-SM-1-44.0/44.1	04-4G8504	16
04-SM-1-/0	04-1K5604	17
04-SM-35-11.5/11.4	04-4K5504	17
04-SM-35-21.0/23	04-3K6304	17
04-SM-84-12.0/12.5	04-4K9004	17
04-SM-84-16.3/17.6	04-0P4904	17
04-SM-84-27.9/28	04-1Q5504	17
04-SM-92-.9/.9	04-0P1504	18
04-SM-92-3.2/7.3	04-0P6504	18
04-SM-92-6.0/6	04-0J1404	18
04-SM-92-15.3/15.5	04-3G3054	18
04-SM-92-7.5/8	04-3J9004	18
04-SM-101-1.6/2.2	04-235654	18
04-SM-280-9.4/0	04-4G5914	19
04-SM-280-20.4/20.4	04-0P2804	19

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-SOL-12-18.9/19.4	04-4G5604	19
04-SOL-37-.1/9.9	04-2K0004	19
04-SOL-80-.6/4	04-0P6804	19
04-SOL-80-13.9/13.9	04-3G6904	19
04-SOL-80-30.6/38.4	04-4A1104	20
04-SOL-80-31.3/32.9	04-4G5104	20
04-SOL-505-/10.6	04-3K6704	20
04-SON-1-22.4/22.4	04-1J7504	20
04-SON-1-24.4/24.4	04-2J5404	20
04-SON-12-17.7/18.2	04-4G2204	20
04-SON-12-19.0/28	04-0Q9004	21
04-SON-12-15.5/16	04-264H64	21
04-SON-37-.3/.3	04-2J5004	21
04-SON-101-29.3/43.4	04-0J6404	21
04-SON-101-33.4/34.8	04-4G4804	21
04-SON-101-33.5/33.5	04-2J5504	21
04-SON-101-/4.5	04-2640N4	22
04-SON-116-11.0/1.1	04-2Q8104	22
04-SON-116-25.0/27.9	04-3K6104	22
04-SON-116-27.9/32.5	04-3J4904	22
04-SON-116-39.9/40.1	04-4K9604	22
04-SON-116-41.8/44.7	04-283824	22

### Statement of Ongoing Contracts - Federal Aid

<b>District</b>	04		
<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-I-	FEDERAL AID ( INTERSTATE )	\$312,129,169	\$176,483,683
-F-	FEDERAL AID ( PRIMARY )	\$107,887,583	\$102,209,458
-S-	FEDERAL AID ( SECONDARY )	\$58,441,666	\$55,237,875
-SH-	STATE HIGHWAY	\$326,038,783	\$217,113,730
		\$275,630,600	\$141,258,766
<b>District Total:</b>		<u><b>\$1,080,127,800</b></u>	<u><b>\$692,303,512</b></u>

### Statement of Ongoing Contracts -Summary

<b>District</b>	<b>Work Completed This Period</b>
04	\$25,436,475
<b>Work completed this Period:</b>	\$25,436,475