

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/14**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	% Time Work Message
04-ALA-13-.1/0 04-1J8004		REPLACE & MODIFY IRRIGATION SYSTEMS, BAUMAN LANDSCAPE AND INSTALL MULCH & PERFORM MISCELLANEOUS CONSTRUCTION, INC WORKON RTES 4,13,24,80,242,580 & 680. 1255 BATTERY ST, STE 400 REPLACE & MODIFY IRRIGATION SYSTEMS	SAN FRANCISCO, CA 94111	HOLLIS, JOHN 3401 REGATTA BLVD RICHMOND, CA 94804 (510)774-5911	\$1,635,000 \$487,630 \$0	04/11/14 04/11/14 01/30/15	91% 30%
20.20.201 130							
04-ALA-13-5.3/5.6 04-4A8304		IN ALAMEDA COUNTY IN OAKLAND ALONG SOUTHBOUND ROUTE 13 AT REDWOOD ROAD OVERCROSSING TO CARSON STREET. ADDRESS EROSION BY PAVING AND NEW	GORDON N BALL INC 333 CAMILLE AVE ALAMO CA 94507	LOI, LAWRENCE 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7117	\$441,288 \$326,223 \$192,023	08/22/14 09/08/14 01/02/15	55% 74%
HM2C							
04-ALA-13-7.4/0 04-3E5104		IN ALAMEDA COUNTY AT VARIOUS ___ LOCATIONS TREAT BRIDGE DECK/REPLACE SEALS	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614	LE, ROBERT T. 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)670-4920	\$1,679,352 \$1,414,139 \$533,225	06/05/14 06/18/14 11/25/14	95% 81%
HM1							
04-ALA-13-9.0/9 04-1SS604		IN ALAMEDA COUNTY, IN OAKLAND, AT 0.1 MILESOUTH OF BROADWAY TERRACE, CONSTRUCT MICROPILE WALL AND SLOPE STRESSING SYSTEM. DIR'S OR CONST MICROPILE WALL & SLOPE STRESSING SYS	DRILL TECH DRILLING & SHORING 2200 WYMORE WAY ANTIOCH, CA 94509	LOI, LAWRENCE 3401 REGATTA BOULEVARD RICHMOND, CA 94704-4594 (510)867-6035	\$7,285,000 \$6,692,134 \$0	08/20/12 08/21/12 05/16/14 10/24/14	93% 92% COMPLETED
20.20.201 130							
04-ALA-13-13.2/13.7 04-4G4004		IN ALAMEDACOUNTY IN BERKELEY,ON ROUTE 13 FROM SAN PABLO AVENUE TO BAY STREET OVERCROSSING AC RESURFACING	BAY CITIES PAVING & GRADING 1450 CIVIC CT BLDG B #400 CONCORD CA 94520	TRINH, JASON 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7194	\$592,641 \$515,081 \$40,164	05/29/14 06/18/14 11/21/14	98% 83%
HA22							
04-ALA-24-5.1/6.2 04-294914 SARR-P024-(030)N P0-24 0-(0NH)P 6204- 083-() HE14 SWPPP		IN ALAMEDA AND CONTRA COSTA COUNTIES FROM EAST TEMESCAL SEPARATION TO 0.8 KM EAST OF GATEWAY BOULEVARD CONSTRUCT TUNNEL AND BUILDING	TUTOR-SALIBA CORPORATION 15901 OLDEN STREET SYLMAR, CA 91342	TSIGELMAN, IGOR 3390 MOUNT DIABLO BLVD STE 200 LAFAYETTE, CA 94549 (925)602-9004	\$290,128,025 \$279,733,002 \$957,801	11/10/09 11/19/09 12/24/14	0% 0% PLANT EST SATIS

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 11/20/14**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-24-5.1/6.2 04-294944		IN ALAMEDA & CONTRA COSTA COUNTIES ROADWAY PLANTING	MARINA LANDSCAPE INC 1900 SOUTH LEWIS STREET ANAHEIM CA 92805		\$2,358,530 \$0 \$0	08/06/14 08/21/14	0% 0%
04-ALA-24-5.9/6.2 04-0J4204		IN ALAMEDA COUNTY AND CONTRA COSTA COUNTIES, IN AND NEAR OAKLAND, AT CALDECOTT TUNNEL, REPLACE UNINTERRUPTED POWER SUPPLY (UPS) SY REPLACE POWER SUPPLY SYSTEM (UPS)	ROSENDIN ELECTRIC, INC PO BOX 49070 SAN JOSE, CA 95161	TSIGELMAN, IGOR 3390 MOUNT DIABLO BLVD, SUITE 200 LAFAYETTE, CA 94549 (925)310-2070	\$835,000 \$770,012 \$0	08/19/13 08/19/13 12/28/14	100% 92% OVER RUN
20.80.360 000							
04-ALA-24-5.9/6.2 04-4H8004		IN ALAMEDA/CONTRA COSTA COUNTIES, IN AND NEAR OAKLAND, AT CALDECOTT TUNNEL BORES 1,2, AND 3 RECONSTRUCT FIRE SUPPRESSION WATER SYS RECONSTRUCT WATER SUPPLY SYSTEM	TUTOR-SALIBA CORPORATION 15901 OLDEN STREET SYLMAR, CA 91342	TSIGELMAN, IGOR 3390 MOUNT DIABLO BLVD, SUITE 200 LAFAYETTE, CA 94549 (925)310-2070	\$3,985,000 \$1,068,197 \$0	02/21/13 02/21/13 12/31/14	100% 27% OVER RUN
20.20.201 130							
04-ALA-24-5.9/6.2 04-0J4004		INSTALL BAY AREA SECURITY ENHANCEMENT (BASE) SYSTEM INSTALL SECURITY SYSTEM	ROSENDIN ELECTRIC, INC PO BOX 49070 SAN JOSE, CA 95161	TSIGELMAN, IGOR 2727 SYSTRON DRIVE, SUTIE 150 CONCORD, CA 94518 (925)602-9004	\$2,585,000 \$637,541 \$0	01/13/14 01/13/14 07/30/15	46% 25%
20.20.201 130							
04-ALA-61-19.2/0 04-2G8404		IN ALAMEDA COUNTY, IN ALAMEDA, ON OTIS DRIVE BETWEEN MOUND STREET AND VERSAILLES AVENUE MODIFY DRAINAGE SYSTEM	GHILOTTI CONSTRUCTION COMPANY INC 246 GHILOTTI AVENUE SANTA ROSA CA 95407	AHMADZADEH, ALI 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7119	\$397,580 \$318,526 \$220,687	06/25/14 07/17/14 01/05/15	53% 92%
HB1							
04-ALA-80-1.0/1.7 04-0120M4		IN ALAMEDA COUNTY, IN OAKLAND, FROM 1.6 KM WEST OF THE TOLL PLAZA TO 0.3 KM WEST OF THE TOLL PLAZA BRIDGES, ROADWAY AND ELECTRICAL	BILL AUSTON FLATIRON WEST INC. 717 KEVIN COURT OAKLAND, CA 94621	BALDERRAMOS, JEANNIE 345 BURMA ROAD OAKLAND, CA 94607 (510)385-6915	\$71,640,755 \$67,327,983 \$306,929	03/29/12 05/01/12 09/26/15	100% 96%
HA4S3	SWPPP						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 11/20/14**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-80-1.7/2.2 04-014074		SFOBB TOLL PLAZA MEDIAN LANDSCAPE PLANTING. PLANTING AND IRRIGATION SYSTEM	EMPIRE LANDSCAPING, INC. PO BOX 35 DAVIS, CA 94617	GORHAM, FRANCIS 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)385-6756	\$849,355 \$704,086 \$1,890	12/19/12 02/13/13 09/06/16	0% 0%  PLANT EST SATIS
HA12	WPCP						
04-ALA-80-1.7/2.5 04-292274 ER15-A200-(4E ) --()		IN OAKLAND, FROM T0.3 MILE WEST TO 0.5 EAST OF THE SAN FRANCISCO-OAKLAND PAY BRIDGE TOLL PLAZA CONSTRUCT BIKEWAY	BAY CITIES PAVING AND GRADING, INC. 5029 FORNI DRIVE CONCORD, CA 94520	LOI, LAWRENCE 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)231-7117	\$1,973,229 \$1,941,991 \$186	11/14/11 12/02/11 05/18/16	62% 100%
HA23	WPCP						
04-ALA-80-1.8/0 04-014104		ON RTE 80 IN ALAMEDA COUNTY IN THE CTY OF OAKLAND AT THE SAN FRANCISCO/OAKLAND BAY BRIDGE TOLL PLAZA SFOBB MAINTENANCE WAREHOUSE PHASE 2	TABER CONSTRUCTION INC P O BOX 1309 MARTINEZ CA 94553		\$14,234,058 \$0 \$0	07/29/14 08/19/14	0% 0%
HA12							
04-ALA-80-1.9/8 04-3A7764		IN ALAMEDA AND CONTRA COSTA COUNTIES AT VARIOUS LOCATIONS FROM POWELL STREET UNDERCROSSING TO 0.1 MILE WEST OF THE CARQUINEZ BRIDG WIDEN RAMPS AND INSTALL RAMP	TABER CONSTRUCTION 2278 PIKE COURT CONCORD, CA 94520	CHRENG, NICHOLAS 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)224-6311	\$6,626,881 \$6,409,398 \$0	09/10/12 10/25/12 11/15/14	100% 99%  OVER RUN
	SWPPP						
04-ALA-80-1.9/8 04-3A7774		TOS ACTIVE TRAFFIC MANAGEMENT IN ALAMEDA AND CONTRA COSTA COUNTY ON I-80 FROM THE SFOBB TOLL PLAZA TO THE CARQUINEZ BRIDGE INSTALL OVERHEAD SIGN AND TOS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE, CA 92614	RAHMANI, MOHAMMAD 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)231-7139	\$15,131,359 \$11,302,560 \$372,615	10/12/12 11/06/12 01/09/15	96% 75%
	SWPPP						
04-ALA-80-2.5/0 04-014084		IN ALAMEDA COUNTY AT THE SAN FRANCISCO-OAKLAND BAY BRIDGE MAINTENANCE YARD CONSTRUCT SFOBB MAINTENANCE COMPLEX	F & H CONSTRUCTION P O BOX 2329 LODI CA 95241	ANIGOL, MAHANTESH 345 BURMA ROAD OAKLAND, CA 94607 (510)224-6529	\$34,098,234 \$32,384,831 \$0	03/13/13 04/11/13 11/10/14	71% 95%
HA12							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 11/20/14**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-80-2.5/3.2 04-292264 ER-15A3-(004)E --()		IN ALAMEDA COUNTY IN OAKLAND AND EMERYVILLE FROM MARITIME STREET / BURMA ROAD INTERSECTION TO 0.4 MILE NORTH OF 40TH STREET / HUBB CONSTRUCT BIKEWAY	GOODFELLOW TOP GRADE CONSTRUCTION, LLC 50 CONTRACTORS STREET LIVERMORE, CA 94551	COOPER, CHEE 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)231-7111	\$5,960,846 \$5,902,923 \$3,080	05/31/12 06/27/12 10/04/16	0% 0%  PLANT EST SATIS
HA42	SWPPP						
04-ALA-80-5.7/5.7 04-2J1904		REPLACE SIX TRANSVERSE EXPANSION JOINTS AT THE WEST APPROACH OF THE UPPER DECK OF SAN FRANCISCO OAKLAND BAY BRIDGE REPLACE TRANSVERSE EXPANSION JOINTS	VALENTINE CORPORATION 111 PELICAN WAY SAN RAFAEL, CA 94901	LOI, LAWRENCE 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7117	\$1,530,000 \$321,703 \$321,703	06/25/14 06/25/14 12/31/14	58% 21%
20.20.201 130							
04-ALA-80-6.2/6.5 04-4A8204		IN ALAMEDA COUNTY IN BERKELEY ON ROUTE 80 FROM 0.4 MILE TO 0.2 MILE SOUTH OF GILMAN ST UNDERCROSSING STORM WATER MITIGATION	GORDON N BALL INC 333 CAMILLE AVENUE ALAMO CA 94507	BAILEY DOWELL, JESSICA 3401 REGATTA BLVD. RICHMOND, CA 94804-4594 (510)385-8163	\$302,615 \$50,220 \$50,220	09/19/14 10/02/14 02/26/18	3% 18%
HA22							
04-ALA-84-25.5/27.1 04-297614		IN ALAMEDA COUNTY IN AND NEAR LIVER MORE FROM .4 MILE NORTH OF CON CANNON BLVD. TO JACK LONDON BLVD. WIDEN EXISTING HWY AND BRIDGE	BAY CITIES PAVING AND GRADING, INC PROJ MGR - JASON MINIELLO 1450 CIVIC CT CONCORD, CA 94520	PARDO, ROMMEL 3049 INDEPENDENCE DRIVE LIVERMORE, CA 94551 (925)606-2048	\$24,098,907 \$23,346,222 \$6,227	03/21/12 04/13/12 10/20/14	100% 95%
HB4C	SWPPP						
04-ALA-92-5.1/5.8 04-2G3624 HPLU-6204-(118)E --()		IN ALAMEDA COUNTY IN THE CITY OF HAYWARD ON ROUTE 92 FROM INDUSTRIAL BOULEVARD TO HESPERIAN BOULEVARD OVERCROSSING REPLACEMENT PLANTING ANG IRRIGATION	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901		\$626,976 \$0 \$0	10/09/14 10/22/14	0% 0%
HM2E							
04-ALA-92-6.3/6.8 04-2G3614		IN ALAMEDA CTY IN HAYWARD ON RTE 92 FROM .2 M WEST OF RTE 92/880 SEPARATION TO SATA CLARA ST. & ON RTE 880 FROM .1 M SOUTH OF TEN REPLACEMENT PLANTING AND IRRIGATION	BORTOLUSSI AND WATKIN 77 LARKSPUR STREET SAN RAFAEL, CA 94904-4886	MACKLE, BRIAN 1007 KNOX AVENUE SAN JOSE, CA 95122 (831)325-4875	\$1,288,274 \$1,173,014 \$2,030	05/20/13 06/13/13 04/14/17	0% 0%  PLANT EST SATIS
HB32							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 11/20/14**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-238-14.5/16.5 04-2490A4 IM-X001-(551)E --()		IN ALAMEDA COUNTY IN HAYWARD, SAN LEANDRO AND ASHLAND ON ROUTE 880 AND ON ROUTE 238 HIGHWAY PLANTING AND IRRIGATION	JJ NGUYEN INC 3172 SALEM DRIVE SAN JOSE, CA 95127	HOLLIS, JOHN 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)774-5911	\$1,443,443 \$1,294,747 \$3,375	12/21/10 02/15/11 04/21/15	0% 0% PLANT EST SATIS
HA25	SWPPP						
04-ALA-580-1.5/2.2 04-4A2604 SAHG-000C-(361)E --()		IN ALAMEDA AND CONTRA COSTA COUNTIES AT VARIOUS LOATIONS INSTALL METAL BEAM GUARDRAIL	APEX FENCE CO INC ATTN:MATT MARRIOTT P O BOX 545 ANDERSON CA 96007	KATTI, HRISHIKESH 477 NORTH CANYON PKWY, SUITE A LIVERMORE, CA 94551 (510)714-7086	\$2,478,500 \$2,510,442 \$102,260	01/09/14 02/05/14 10/31/14	100% 98%
HB1							
04-ALA-580-4.7/8.2 04-4A07U4 ACIM-5801-(051)E --()		IN ALAMEDA COUNTY IN AND NEAR LIVERMORE FROM 1.0 MILE EAST OF NORTH FLYNN ROAD TO GREENVILLE ROAD UNDERCROSSING CONST TRUCK CLIMBING LN & RET WALLS	DESILVA-GATES CONSTRUCTION 8638 PATTERSON PASS ROAD LIVERMORE, CA 94550	MOGHADAM, SIAVOSH 477 NORTH CANYONS PKWY, STE A LIVERMORE, CA 94551 (925)606-2029	\$39,524,461 \$18,754,698 \$834,827	06/18/12 07/16/12 01/15/16	57% 47%
HB4N	SWPPP						
04-ALA-580-7.8/19.1 04-2908V4		IN ALAMEDA COUNTY IN LIVERMORE, DUBLIN AND PLEASANTON FROM 0.2 MILE EAST OF GREENVILLE ROAD OVERHEAD TO 0.3 MILE WEST OF HACIENDA WIDEN FREEWAY, BRIDGES AND HMA	OC JONES AND SONS, INC. 1520 FOURTH STREET BERKELEY, CA 94710	PARDO, ROMMEL 3049 INDEPENDENCE DRIVE LIVERMORE, CA 94551 (925)606-2048	\$32,983,276 \$25,334,743 \$2,233,682	11/16/12 12/20/12 01/21/15	89% 76%
HB5	SWPPP						
04-ALA-580-8.3/0 04-172434		IN ALAMEDA COUNTY NEAR LIVERMORE EAST ENVIRONMENTAL LANDSCAPE OF CROSS ROAD 2.2 MILES SOUTHEAST OF SOLUTIONS ROUTE 580/GREENVILLE ROAD UNDERCROSSING ENVIRONMENTAL MITIGATION	GHILOTTI CONSTRUCTION COMPANY 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	DIKE, EDDIE 477 NORTH CANYONS PKWY, STE A LIVERMORE, CA 94551-9490 (925)606-2044	\$658,291 \$448,743 \$3,996	09/29/11 11/17/11 11/25/15	0% 0%
	SWPPP						PLANT EST SATIS
04-ALA-580-8.4/14.6 04-2908C4 ACIM-5801-(105)5 --()		IN ALAMEDA COUNTY IN LIVERMORE FROM 0.1 MILE WEST OF GREENVILLE ROAD UC TO 0.5 MILE WEST OF 84/580 SEPARATION ROADWAY WIDENING AND REHABILITATION	GHILOTTI CONSTRUCTION COMPANY 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	DIKE, EDDIE 477 NORTH CANYONS PKWY, STE A LIVERMORE, CA 94551-9490 (925)606-2044	\$66,622,556 \$40,074,189 \$1,894,585	11/20/12 12/20/12 01/29/16	50% 59%
HB5	SWPPP						

State of California Department of Transportation  
Statement of Ongoing Contracts as of 11/20/14

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-580-14.6/21.6 04-2908E4 ACIM-5801-(054)E --()		IN ALAMEDA COUNTY IN LIVERMORE, PLEASANTON, AND DUBLIN FROM 0.3 MILE EAST OF AIRWAY BOULEVARD OVERCROSSING DUBLIN, CA 94568 TO 0.2 MILE WEST OF S ROADWAY WIDENING AND REHABILITATION	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BOULEVARD DUBLIN, CA 94568	GREWAL, SATINDER 477 NORTH CANYONS PKWY, STE A LIVERMORE, CA 94551 (925)606-2045	\$48,601,867 \$34,445,368 \$1,211,835	10/29/12 12/13/12 03/27/15	82% 70%
HB5	SWPPP						
04-ALA-580-31.7/31.9 04-1SS044 NHPI-580 -(063)E --()		IN ALAMEDA COUNTY IN ASHLAND FROM 0.1 MILE EAST OF 164TH AVENUE UNDER CROSSING TO 0.2 MILE WEST OF 164TH AVENUE UNDERCROSSING SOLDIER PILE WALL, REPAIR CONCRETE	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407		\$1,175,264 \$0 \$0	10/22/14 11/05/14	0% 0%
HA23							
04-ALA-580-32.5/32.5 04-1SS054 NHP-5801-(060)E --()		IN ALAMEDA COUNTY IN SAN LEANDRO ON ROUTE 580 AT THE WB 150TH AVENUE CONSTRUCT SOLDIER PILE RETAINING	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077		\$2,305,021 \$0 \$0	09/19/14 10/08/14	0% 0%
HA23							
04-ALA-580-46.1/46.1 04-1A6714 NHPI-580 -(058)E --()		IN ALAMEDA ON ROUTE 580 IN THE CITIES OF OAKLAND AT DISTRIBUTION STRUCTURE (BR. NO. 33-0061 L/R) REHABILITATE BRIDGE DECK	BAY LINE CUTTING AND CORING INC 1635 4TH STREET BERKELEY, CA 94710	AHMADZADEH, ALI 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7119	\$3,382,373 \$3,365,533 \$0	02/27/14 03/19/14 10/22/14 10/31/14	100% 100% COMPLETED
HA21							
04-ALA-680-4.8/5.2 04-253764		IN ALAMEDA COUNTY IN FREMONT FROM 0.5 MILE NORTH OF AUTO MALL PARKWAY OVERCROSSING TO 0.3 MILE SOUTH OF WASHINGTON BOULEVARD OVERC HIGHWAY PLANTING AND IRRIGATION	BAYCITIES PAVING & GRADING, INC P.O.BOX 6227 CONCORD, CA 94524	SIYAVOSH, MOGHADAM 48499 MILMONT DRIVE FREMONT, CA 94538 (510)668-4923	\$1,515,244 \$1,530,033 \$2,077	07/07/10 07/22/10 01/07/15	0% 0% PLANT EST SATIS
HE14	SWPPP						
04-ALA-680-20.8/21.5 04-4G5004		FROM AMADOR VALLEY BOULEVARD TO BENICIA - MATINEZ BRIDGE, REPAIR DAMAGED ELECTRICAL SYSTEMS DUE TO WIRE THEFT AND VANDALISM DIR'S REPAIR DAMAGED ELECTRICAL SYSTEMS	AMLAND CORPORATION 3168 KNIGHTS BRIDGE ROAD SAN JOSE, CA 95132	BORRAYO, SALVADOR C. 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)377-4186	\$1,485,000 \$1,443,155 \$0	05/17/12 05/17/12 08/30/13	100% 97% OVER RUN
20.80.040 110							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 11/20/14**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-880-1.0/9.9 04-4H6504		IN ALAMEDA COUNTY, ON ROUTES 24,80,84,92, 580,880, AT VARIOUS POSTMILES. REPAIR DAMAGED TRAFFIC OPERATION SYSTEMS (TOS) DUE TO THE REPAIR DAMAGED TRAFFIC OPERATION SYSTEMS	MIKE BROWN ELECTRIC 561-A MERCANTILE DRIVE COTATI, CA 94931	TRUONG, HENRY 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)670-7844	\$3,980,000 \$3,957,946 \$0	01/22/13 01/22/13 10/30/14	100% 99% OVER RUN
20.20.201 130							
04-ALA-880-22.6/24 04-3A9214		IN ALAMEDA COUNTY IN SAN LEANDRO FROM 0.4 MILE SOUTH OF MARINA BLVD. OVERCROSSING TO 0.3 MILE NORTH OF ROUTE 112/880 SEPARATION WIDEN FREEWAY, REPLACE OVERCROSSING	RGW CONSTRUCTION, INC. 550 GREENVILLE ROAD LIVERMORE, CA 94550	SINGH, BAHADUR 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)670-7831	\$44,344,042 \$31,873,121 \$1,460,940	09/14/12 10/17/12 07/17/15	72% 70%
HB4N	SWPPP						
04-ALA-880-24.0/25.5 04-3A9224		IN ALAMEDA COUNTY FROM 0.2 MILE NORTH OF ROUTE 112/880 SEPARATION TO HEGENBERGER ROAD OVERCROSSING	RGW CONSTRUCTION, INC. 550 GREENVILLE ROAD LIVERMORE, CA 94550	MEHARENA, EPHREM 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)719-7179	\$22,332,837 \$21,624,874 \$519,847	11/08/12 12/03/12 09/02/15	69% 96%
HB4N	SWPPP						
04-ALA-880-28.4/29.2 04-0A7104 NHPA-8801-(070)E --()		IN OAKLAND FROM 0.2 MILE SOUTH OF 29TH AVE OC TO 0.3 MI. NORTH OF 23RD AVE OC. MODIFY INTERCHANGE AND CONSTRUCT SOUNDWALLS. ____ MODIFY INTERCHANGE AND CONSTRUCT	ALLEN CARNESECCA 550 GREENVILLE ROAD LIVERMORE CA 94550	CHEUNG, JOY 25100 SANTA CLARA ST. HAYWARD, CA 94544 (408)591-5122	\$53,534,691 \$6,238,927 \$479,778	04/30/14 05/13/14 04/11/18	8% 12%
HB4N							
04-ALA-880-30.1/31.1 04-1706U4 ACBR-0880-(059)E 08-8010-(9EA)C 0880-1059-()		IN ALAMEDA COUNTY IN OAKLAND ON ROUTE 880 FROM 0.8 KM NORTH OF 16TH AVENUE OVERCROSSING TO OAK MADISON STREET UNDERCROSSING REPLACE BRIDGE	MCM CONSTRUCTION, INC 450 BURMA ROAD OAKLAND CA 94607	SENG, TA 355 BURMA ROAD OAKLAND CA 94607 (510)622-1920	\$100,204,727 \$98,142,968 \$146,893	03/25/09 04/20/09 09/25/14	0% 0% PLANT EST SATIS
HA21	SWPPP						
HB4N							
04-ALA-880-32.9/33.9 04-4A8104 NHPI- 880-(071)E --()		IN ALAMEDA COUNTY IN OAKLAND FROM 0.3 MILE SOUTH OF 7TH STREET TO 0.4 MILE SOUTH OF WEST GRAND AVENUE STORM WATER MITIGATION	GALLAGHER & BURK INC 8638 PATTERSON PASS RD LIVERMORE, CA 94551	TRINH, JASON 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7914	\$1,549,430 \$162,040 \$162,040	09/12/14 10/08/14 02/25/15	1% 11%
HA22							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 11/20/14**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-980-1.1/1.1 04-0J7804		REPLACE FIRE LIFE SYSTEM AND BUILDING MANAGEMENT SYSTEM @ DISTRICT 4 OFFICE IN THE CITY OF OAKLAND.	HONEYWELL INTERNATIONAL INC 12490 COLLECTIONS CENTER DR CHICAGO IL 60693	KENNEDY, KEN 111 GRAND AVENUE OAKLAND, CA 94612 (510)385-6887	\$6,685,000 \$4,335,294 \$0	11/07/13 11/07/13 03/18/15	79% 65%
SHOPP 353							
04-CC-4-8.0/25 04-152724 CML-6204-(114) --()		IN CONTRA COSTA COUNTY ON ROUTE 4 AND 242 NEAR 4/242 INTERCHANGE INSTALL RAMP METERS AND TOS ELEMENT	BAY CITIES PAVING & GRADING INC 1450 CIVIC CT, BUILDING B #40 CONCORD CA 94520	SINGH, RANJEET 2727 SYSTRON DR, SUITE 150 CONCORD, CA 94518 (510)943-2923	\$10,704,002 \$147,886 \$147,886	08/12/14 09/02/14 12/31/16	10% 1%
04-CC-4-26.6/27.5 04-2285E4		IN CONTRA COSTA COUNTY IN ANTIOCH FROM 0.3 MILE WEST OF CONTRA LOMA BOULEVARD UNDERCROSSING TO 0.2 MILE EAST OF G STREET OVERCROSS	C.C. MYERS, INC. 3286 FITZGERALD ROAD RANCHO CORDOVA, CA 95741	GONZALEZ, ALFONSO 2625 CROW COURT ANTIOCH, CA 94509 (925)756-0601	\$45,575,161 \$35,805,428 \$1,504,428	10/11/11 11/03/11 12/31/15	81% 78%
HB4C	SWPPP	WIDEN ROADWAY AND RECONSTRUCT					
04-CC-4-27.5/29 04-1G9404		IN CONTRA COSTA COUNTY IN ANTIOCH FROM THE G STREET OVERCROSSING TO 0.1 MILE EAST OF HILLCREST AVENUE OVERCROSSING	DAN BAKER BAY CITIES/MYERS JV 1204 W 10TH STREET ANTIOCH, CA 94509	CARNEY, VICKY 2625 CROW COURT ANTIOCH, CA 94509 (510)385-6774	\$54,294,706 \$30,556,438 \$1,427,797	05/25/12 07/03/12 09/30/15	67% 56%
HB4C	SWPPP	WIDEN ROADWAY AND RECONSTRUCT					
04-CC-24-6.8/0 04-2J2304		REPAIR DRAINAGE SYSTEM IN CONTRA COSTA COUNTY, IN LAFAYETTE, EASTBOUND RTE 24 AT PM6.8, BROWN AVE, UC BDGE 28-0131R. DIRECTOR'S OR	BAY CITIES PAVING & GRADING, INC. P.O.BOX 6227 CONCORD, CA 94524-6227	REZAEI, ASGHAR 2727 SYSTRON DRIVE, SUITE 150 CONCORD, CA 94518 (925)602-9023	\$1,785,000 \$1,159,017 \$0	09/05/14 10/15/14 12/31/14	66% 65%
20.20.201 130		REPAIR DRAINAGE SYSTEM IN CONTRA COSTA CO					
04-CC-580-6.1/6.3 04-003944		IN CONTRA COSTA COUNTY IN RICHMOND AT RICHMOND-SAN RAFAEL BRIDGE MAINTENANCE STATION	WEST BAY BUILDERS, INC. 250 BEL MARIN KEYS BLVD BLDG NOVATO, CA 94949	AHMADZADEH, ALI 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7119	\$4,362,691 \$4,285,388 \$18,769	12/05/12 02/13/13 09/29/15	67% 98%
HA14	WPCP	REPLACE MAINTENANCE BUILDINGS					

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 11/20/14**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-CC-580-6.3/7.7 04-3G4844		IN CONTRA COSTA AND MARIN COUNTIES ON ROUTE 580 AT THE RICHMOND SAN CLEAN AND PAINT BRIDGE	CERTIFIED COATINGS COMPANY 2320 CORDELIA ROAD FAIRFIELD CA 94534	HERNANDEZ, LUIS 3401 REGATTA BLVD RICHMOND, CA 94804-4594 (510)774-4372	\$28,793,941 \$3,348,508 \$2,712,289	04/10/14 05/05/14 02/02/18	6% 12%
04-CC-580-/5.5 04-3E4404 IM-580 -(057)E --()		IN CONTRA COSTA COUNTY ON ROUTE 580 FROM ALAMEDA COUNTY LINE TO 0.6 MILE EAST OF RICHMOND-SAN RAFAEL BRIDGE TOLL PLAZA RUBBERIZED HOT MIX ASPHALT OVERLAY	GALLAGHER & BURK INC 344 HIGH STREET OAKLAND CA 94601	TRINH, JASON 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7193	\$6,849,766 \$6,165,556 \$128,473	06/05/13 07/22/13 11/24/14	98% 88%
HM							
04-CC-680-1.0/9.9 04-4H6704		IN CONTRA COSTA COUNTY, ON ROUTES 4, 24, 80, 242, 680, AT VARIOUS POSTMILES. REPAIRDAMAGED TRAFFIC OPERATIONS SYSTEMS (TOS) DUE TO REPAIR TRAFFIC OPERATIONS SYSTEMS (TOS)	STEINY & COMPANY, INC. 27 SHERIDAN STREET VALLEJO, CA 94590	CHRENG, NICHOLAS 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)224-6311	\$4,885,000 \$3,969,298 \$0	01/22/13 01/22/13 12/30/14	98% 81%
20.20.201 130							
04-CC-680-17.7/17.9 04-1SS464		IN CONTRA COSTA COUNTY, IN PLEASANT HILL, AT MONUMENT BOULEVARD BOULEVARD STORM DAMAGE REPAIR	FBD VANGUARD CONSTRUCTION, INCMIAN ARSHAD 651 ENTERPRISE COURT LIVERMORE, CA 94550	2727 SYSTRON DR., SUITE 150 CONCORD, CA 94518 (925)602-9021	\$604,600 \$12,725 \$12,725	09/23/14 10/10/14 12/26/14	43% 2%
04-CC-680-24.3/0 04-3A8704 NHPI-6801-(071)E --()		NEAR MARINA VISTA,REHABILITATE MOCOCO OH BRIDGE AND SB MOCOCO OFF- RAMP. BRIDGE REHABILITATION	GOLDEN STATE BRIDGE INC PM WILLIAM R REAMES 2990 BAY VISTA COURT SUITE D BENICIA CA 94510	MARVIN GUINEZ 2727 SYSTRON DRIVE, SUITE 150 CONCORD, CA 94518 (925)602-9037	\$12,695,220 \$811,134 \$310,027	04/16/14 04/30/14 12/01/15	25% 6%
HA21							
04-MRN-1-1.0/0 04-4S7704		IN MARIN COUNTY AT MARIN CITY AT ROSS DRIVE MODIFY AND UPGRADE DRAINAGE SYSTEM	DREAMBUILDER CONSTRUCTION CORPDBA DREAMBUILDER 1324 E LAWSON LN PLACENTIA CA 92870	CHOI, GINA 756 WEST FRANCISCO BLVD SAN RAFAEL, CA 94901 (510)385-8178	\$447,407 \$451,830 \$0	10/30/13 11/12/13 07/28/14 10/31/14	100% 100% COMPLETED
HA23							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 11/20/14**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-MRN-1-31.2/0 04-4S4504 STP-P001-(580)E --()		IN MARIN COUNTY NEAR POINT REYES STATION AT 1.9 MILES NORTH OF POINT REYES PETALUMA ROAD CONSTRUCT STEEL SOLDIER PILES/MBGR	GHILOTTI CONSTRUCTION COMPANY INC 246 GHILOTTI AVENUE SANTA ROSA CA 95407	STREATER, HAL 1009 CLEGG COURT PETALUMA, CA 94954 (707)249-9601	\$785,769 \$758,199 \$0	03/28/14 04/10/14 10/07/14	100% 96%
HA23							
04-MRN-1-37.1/37.1 04-3S5704		NEAR MARSHALL, 1.5 MILES SOUTH OF MARSHALL PETALUMA ROAD. REPLACE CULVERT AND INSTALL ROCK	MAGGIORA & GHILOTTI, INC. 555 DUBOIS STREET SAN RAFAEL, CA 94901	MONEMZADEH, FAROKH 756 WEST FRANCISCO BOULEVARD SAN RAFAEL, CA 94901 (510)774-6297	\$262,345 \$256,076 \$0	11/02/12 12/03/12 09/17/14	100% 100%
HA23	WPCP						
04-MRN-101-.1/0 04-1J8904		REPLACE OR MODIFY IRRIGATION SYSTEMS REPLACE OR MODIFY IRRIGATION SYSTEMS	HANFORD APPLIED RESTORATION AND CONSERVATION 23195 MAFFEI RD SONOMA, CA 95476	HOLLIS, JOHN 3401 REGATTA BLVD RICHMOND, CA 94804 (510)774-5911	\$1,235,000 \$423,297 \$0	04/11/14 04/11/14 01/16/15	97% 34%
20.20.201 130							
04-MRN-101-22.2/24.1 04-2640L4		IN MARIN COUNTY IN AND NEAR NOVATO FROM 0.2 MILE NORTH OF ATHERTON AVE OC TO 1.4 MILES SOUTH OF REDWOOD LANDFILL OC PLACE HMA BASE, CONSTRUCT BRIDGE	GHILOTTI BROS / R M HARRIS JV 525 JACOBY STREET SAN RAFAEL CA 94901	MONEMZADEH, FAROKH 756 W. FRANCISCO BOULEVARD SAN RAFAEL, CA 94901 (510)385-7079	\$14,013,438 \$13,879,255 \$60,361	11/01/12 12/20/12 11/21/14	100% 99% SUSPENDED
HB5	SWPPP						
04-MRN-101-23.3/27.6 04-264074		CONSTRUCT INTERCHANGE AT REDWOOD LANDFILL ROAD & ROUTE 101 INCLUDING FRONTAGE ROADS & PEDESTRIAN/BICYCLE FACILITY. CONSTRUCT INTERCHANGE ON RTE 101 AT	GHILOTTI CONSTRUCTION COMPANY 2301 KERNER BLVD., SUITE E SAN RAFAEL, CA 94901	CHOI, GINA 756 FRANCISCO BLVD WEST SAN RAFAEL, CA 94901 (510)385-8178	\$25,418,264 \$25,445,737 \$657,206	09/14/12 10/17/12 12/19/14	68% 99%
HB5	SWPPP						
04-MRN-101-/0 04-2J2904		REMOVE SLIDE DEBRIS, INSTALL DRAINAGE CONSTRUCT TWO HILFIKER WALLS @ N. NOVATO O/H CONSTRUCT HILFIKER WALLS	GHILOTTI BROS INC 525 JACOBY STREET SAN RAFAEL, CA 94901	RUSSELL, STEVE 756 FRANCISCO BLVD WEST SAN RAFAEL, CA 94901 (510)774-6297	\$7,641 \$0 \$0	09/11/14 09/11/14	0% 0%
20.20.201 130							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 11/20/14**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-NAP-12-.2/3.2 04-264134 ACST-P012-(106)E P0-12 1-(6E) --()		IN NAPA COUNTY NEAR NAPA FROM ROUTE 29 TO 0.1 MILE WEST OF SOLANO COUNTY LINE WIDEN HWY AND CONSTRUCT RET WALLS	TROY SIMNING GHILOTTI BROTHERS, INC. 525 JACOBY STREET SAN RAFAEL, CA 94901	CHANGIZI, DAVE 370 CHADBOURNE ROAD, SUITE A FAIRFIELD, CA 94534 (707)429-6222	\$30,251,194 \$30,104,681 \$0	01/26/12 02/17/12 01/13/15	0% 0%  PLANT EST SATIS
04-NAP-12-2.8/3.3 04-264144 ACST-P102-(107)E P1-02 1-(7E) --()		IN NAPA AND SOLANO COUNTIES, FROM 0.5 MILES WEST OF NAPA COUNTY TO RED TOP ROAD IN SOLANO COUNTY CONSTRUCT TWO ADDITIONAL LANES	GHILOTTI CONSTRUCTION, INC. 246 GHILOTTI AVE SANTA ROSA CA 95407	MOUSSA, ELIAS 370 CHADBOURNE ROAD FAIRFIELD, CA 94534 (707)436-2200	\$40,704,193 \$40,364,010 \$360,801	01/11/12 02/03/12 09/05/14	0% 0%  PLANT EST SATIS
04-NAP-29-1.0/9.9 04-4H6904  20.20.201 130		IN MARIN, NAPA, SOLANO AND SONOMA COUNTIES AT VARIOUS LOCATIONS. REPAIR DAMAGED TRAFFIC OPERATION SYSTEMS (TOS) DUE TO THEFT, HARDW REPAIR DAMAGED ELECT SYSTEMS (TOS)	ST. FRANCIS ELECTRIC, INC. 975 CARDEN STREET SAN LEANDRO, CA 94577	CARTY, RODOLFO 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)231-7131	\$3,910,000 \$1,469,447 \$0	01/14/13 01/14/13 12/31/15	100% 38%   OVER RUN
04-NAP-29-6.6/16.5 04-1E40A4  WPCP		CONSTRUCTION ON STATE HIGHWAY IN NAPA AND SOLANO COUNTIES AT VARIOUS LOCATIONS POLYESTER CONCRETE AND BRIDGE METHACRYLATE	LEGG, INC. 2551 2ND STREET LIVERMORE, CA 94550	TENOSO, PRINCIPE 370 CHADBOURNE ROAD, SUITE A FAIRFIELD, CA 94534 (707)429-6263	\$900,779 \$778,985 \$0	04/30/12 05/11/12 11/27/12	100% 89%
04-NAP-29-13.5/19.8 04-3E2204  HM1		IN NAPA COUNTY IN AND NEAR NAPA AND IN YOUNTVILLE FROM 0.5 MILE NORTH OF TRANCAS STREET OVERCROSSING TO MADISON STRETT COLD PLANE ASPHALT CONCRETE	MCK SERVICES INC 865 HOWE ROAD MARTINEZ, CA 94533	SANTOS, BRIAN 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)774-4386	\$1,079,197 \$1,070,417 \$0	03/24/14 04/04/14 10/21/14 11/04/14	100% 100%  COMPLETED
04-NAP-29-/5.1 04-3E3704  HM1		IN NAPA COUNTY IN AND NEAR AMERICAN CANYON FROM SOLANO/NAPA COUNTY LINE TO 0.4 MILE NORTH OF ROUTE 12 EAST/ AIRPORT BOULEVARD JUNC COLD PLANE AC PAVEMENT & PLACE HMA	O C JONES & SONS INC 1520 FOURTH STREET BERKELEY CA 94710	SANTOS, BRIAN 324 CAMPUS LANE SUITE T FAIRFIELD, CA 94534 (510)774-4386	\$699,857 \$668,006 \$0	05/22/14 06/18/14 10/21/14 11/04/14	100% 100%  COMPLETED

State of California Department of Transportation  
Statement of Ongoing Contracts as of 11/20/14

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-NAP-29-/3.1 04-3J0104		REPAIR EARTHQUAKE DAMAGE TO BRIDGES & DISNEY CONSTRUCTION ATTN: PAVEMENT APPROACHES REPAIR BRIDGES & APPROACHES	MIKE BURNS 859 COWAN ROAD, SUITE 3 BURLINGAME, CA 94010	SHARMA, JYOTSNA 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)385-5732	\$1,945,000 \$40,432 \$0	09/10/14 09/10/14 01/12/15	31% 2%
20.20.201 130							
04-NAP-37-/7.4 04-3J0304		REPAIR EARTHQUAKE DAMAGE TO BRIDGES AND PAVEMENT APPROACHES REPAIR EARTHQUAKE DAMAGE	GHILOTTI BROS INC 525 JACOBY STREET SAN RAFAEL, CA 94901	SHARMA, JYOTSNA 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)385-5732	\$860,000 \$0 \$0	09/15/14 09/15/14	0% 0%
20.20.201 130							
04-NAP-121-.3/2 04-4442A4		IN NAPA COUNTY ON ROUTE 121 FROM 0.3 MILE NORTH OF SONOMA COUNTY LINE TO 0.1 MILE NORTH OF DUHIG ROAD PERFORM HIGHWAY PLANTING	PARKER LANDSCAPE DEVELOPMENT 6251 SKY CREEK DRIVE, SUITE A SACRAMENTO, CA 95828	HANSON, JIM 3401 REGATTA BOULEVARD RICHMOND, CA 94804-4594 (510)385-6756	\$409,143 \$284,689 \$4,779	09/23/11 10/18/11 06/18/15	0% 0% PLANT EST SATIS
	WPCP						
04-NAP-121-3.1/3.1 04-2J9904		IN NAPA COUNTY NEAR CUTTING WHARF ROAD REPAIR BUCKELED AND CRACKED ROADWAY CAUSED BY NAPA EARTHQUAKE RECONSTRUCT BUCKELED PAVEMENT	GHILOTTI CONSTRUCTION 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	SANTOS, BRIAN 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)774-4386	\$535,000 \$175,087 \$0	08/25/14 08/25/14 10/24/14	100% 33%
20.20.201 130							
04-NAP-121-20.2/20.4 04-2A1104 BHST-P121-(025)E --()		IN NAPA COUNTY ABOUT 2 MILES SOUTH OF GORDON N BALL INC JUNCTION OF ROUTE 128 AT CAPELL CREEK BRIDGE. REPLACE BRIDGE (SCOUR)	333 CAMILLE AVENUE ALAMO CA 94507	TENOSO, PRINCIPE 324 CAMPUS LANE FAIRFIELD, CA 94534 (707)863-5170	\$1,904,282 \$1,788,296 \$280,436	10/24/13 11/12/13 11/26/14	79% 92%
HA21							
04-NAP-121-/11.6 04-3J0004		REPAIR EARTHQUAKE DAMAGE TO BRIDGES IN NAPA COUNTY FROM IMOLA AVENUE TO FIRST STREET REPAIR EARTHQUAKE DAMAGE TO BRIDGES	OC JONES & SONS 1520 FOURTH STREET BERKELEY, CA 94710	SHARMA, JYOTSNA 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)385-5732	\$3,477 \$0 \$0	09/11/14 09/11/14 11/26/14	0% 0%
20.20.201 130							

State of California Department of Transportation  
Statement of Ongoing Contracts as of 11/20/14

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-NAP-128-5.1/5.1 04-3E5204		REPAIR BRIDGE ABUTMENT (HOPPER SLOUGH BRIDGE) ABTMENT SURFACE.	VALENTINE CORPORATION 111 PELICAN WAY SAN RAFAEL, CA 94901	PATENIA, DANILO 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)224-6309	\$485,000 \$496,935 \$0	04/01/14 04/01/14 05/16/14 11/17/14	0% 99%  COMPLETED
20.20.201 130							
04-NAP-128-10.3/10.3 04-4S0304 STP-S128-(051) --()		IN NAPA COUNTY ON ROUTE 128 NEAR LAKE GORDON HENESSEY, 2.8 MILES EAST OF SILVERADO TRAIL REPLACE ROADWAY SECTION WITH LIGHT	GORDON N BALL, INC. 333 CAMILLE AVENUE ALAMO, CA 94507	SANTOS, BRIAN 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (707)863-5141	\$1,155,356 \$1,144,761 \$0	02/06/13 03/12/13 10/21/14	87% 97%
HA1 WPCP							
04-NAP-128-19.1/34.3 04-3E4004 STP-P128-(053)E --()		IN NAPA COUNTY NEAR NAPA FROM KNOXVILLE RD TO SOLANO COUNTY LINE RUBERIZED BONDED WEARING COURSE	SHAWN SIMMONS CHESTER BROSS CONSTRUCTION CO 39 CALIFORNIA STREET PMB 118 VALLEY SPRINGS, CA 95252	PATENIA, DAN 324 CAMPUS LANE, STE T FAIRFIELD, CA 94534 (707)863-5144	\$2,855,146 \$2,521,306 \$1,453,902	03/26/14 04/09/14 12/15/14	75% 82%
HM1							
04-SCL-9-2.5/7 04-2A4304 SSTP-S009-(019)E --()		IN SANTA CLARA COUNTY ON ROUTE 9 WIDEN ROADWAY FOR REALIGNMENT	RGW CONSTRUCTION, INC MICHAEL BETTI 550 GREENVILLE ROAD LIVERMORE, CA 94550	CHOI, EUNMI 2210 O'TTIKE AVE #150 SAN JOSE, CA 95131 (408)232-3023	\$7,235,465 \$5,762,070 \$102,178	11/19/13 12/09/13 06/06/16	35% 80%
HB1							
04-SCL-17-.1/0 04-1J7904		REPLACE OR MODIFY IRRIGATION SYSTEMS REPLACE OR MODIFY IRRIGATION SYSTEMS	NORCAL GENERAL CONSTRUCTION CORP 1950 MAJESTIC COURT SAN JOSE, CA 95132	MACKLE, BRIAN 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5701	\$2,635,000 \$1,877,683 \$379,442	04/01/14 04/01/14 02/20/15	100% 71%  OVER RUN
20.20.201 130							
04-SCL-17-1.0/99.9 04-4H6604		IN SANTA CLARA CONTY, ON ROUTES 17, 85, 87101, 237, 680, 880 AT VARIOUS LOCATIONS. REPAIR DAMAGED TRAFFIC OPERATION SYSTEMS DUE TO REPAIR DAMAGED TRAFFIC OPERATION SYSTEMS	ROSENDIN ELECTRIC, INC. 880 MABURY ROAD SAN JOSE, CA 95133	BORRAYO, SALVADOR 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)377-4186	\$3,475,000 \$3,436,609 \$0	01/22/13 01/22/13 12/31/14	73% 99%
20.20.201 130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/14**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-84-12.0/12.1 04-1J6504		REPAIR BRIDGE DECK - INSTALL CORRUGATED METAL DECK REPAIR BRIDGE DECK	GOLDEN STATE BRIDGE, INC 2990 BAY VISTA COURT, STE D BENICIA, CA 94510	TRAN, QUANG 324 CAMPUS LANE, STE T FAIRFIELD, CA 94534 (510)773-8499	\$1,085,000 \$746,395 \$0	03/20/14 03/20/14 10/09/14	100% 69%
20.20.201 130							
04-SCL-85-18.0/23.9 04-154204 ACST-PP08-(505)3 --()		ON ROUTE 85, IN SANTA CLARA COUNTY BETWEEN 0.4 MILE SOUTH OF ROUTE 85/280 SEPARATION AND ROUTE 85/101 SEPARATION (NORTH) INSTALL RAMP METERING AND TRAFFIC	PAVEX CONSTRUCTION DIVISION 120 GRANITE ROCK WAY SAN JOSE, CA 95136	TRUONG, HENRY 1007 KNOX AVENUE SAN JOSE, CA 95122 (510)385-7053	\$6,195,974 \$6,072,501 \$0	08/28/12 10/04/12 05/12/15	76% 96%
HB4N	SWPPP						
04-SCL-101-38.0/38.1 04-040604		REPLACING FAILED GROUNDWATER PUMPS IN SCL,CO.SAN JOSE CITY.INSTALLING DRAINAGE SYST.AND RECONSTRUCTING THE AC PAVEMENT. DIRECTOR'S REPLACE GROUND WATER PUMPS IN SANTA CLARA	REDGWICK CONSTRUCTION CO. 21 HEGENBERGER COURT OAKLAND, CA 94621	NGUYEN, HUNG V. 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5847	\$7,200 \$0 \$0	10/22/13 10/10/13 04/30/14	0% 0%
20.20.201 130							
04-SCL-101-38.0/38.1 04-0J0604		IN SANTA CLARA CO, IN SAN JOSE, AT 10TH STREPLACE GROUNDWATER PUMPS, INSTALL DRAIN, AND REPAIR AC PAVEMENT. DIRECTOR'S EMERGENCY REPLACE PUMPS, INST DRAIN, REPAIR PAVEMENT	REDGWICK CONSTRUCTION CO. 21 HEGENBERGER COURT OAKLAND, CA 94621	NGUYEN, HUNG V. 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5847	\$1,035,000 \$790,015 \$111,171	10/22/13 10/22/13 12/31/14	0% 76%
20.20.201 130							
04-SCL-101-49.0/52.2 04-4A3304		IN SANTA CLARA COUNTY IN MOUNTAIN VIEW AND PALO ALTO FROM 0.1 MILE NORTH OF SHORELINE BOULEVARD OVERCROSSING TO OREGON EXPRESSWAY CONSTRUCT AUXILIARY LANES	OC JONES AND SONS, INC. 1520 FOURTH STREET BERKELEY, CA 94710	LAYMOUN, MOAID 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5838	\$39,787,284 \$38,811,874 \$294,881	11/17/11 12/13/11 07/27/15	74% 95%
HB4C	SWPPP						
04-SCL-101-/26.7 04-153304 NHP-Q101-(234)E L 62-04 1-(0E) --()		IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS FROM SAN BENITO COUNTY LINE TO ROUTE 85/101 INTERCHANGE TOS/HOV RAMP METERING	BAY CITIES PAVING & GRADING INC P.O. BOX 6227 CONCORD CA 94520	WAGDY, WASSEF 1007 KNOX AVE SAN JOSE, CA 95122 (510)385-7146	\$10,575,216 \$7,752,103 \$1,709,837	04/02/14 04/17/14 01/30/15	24% 71%
HB4N							



**State of California Department of Transportation  
Statement of Ongoing Contracts as of 11/20/14**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SF-80-4.9/5.9 04-0435E4		IN THE COUNTY AND CITY OF SAN FRANCISCO FROM FIFTH STREET TO THE SAN FRANCISCO OAKLAND BAY BRIDGE LANDSCAPING AND LIGHTING	GORDON N BALL INC 333 CAMILLE AVENUE ALAMO CA 94507	LARWIN, TOM 345 BURMA ROAD OAKLAND, CA 94607 (510)867-4545	\$3,828,335 \$3,773,931 \$21,052	11/29/10 12/14/10 02/01/16	0% 0%  PLANT EST SATIS
HA4S3	SWPPP						
04-SF-80-5.8/7.8 04-3G4434		IN SAN FRANCISCO ON ROUTE 80 AT THE SAN FRANCISCO OAKLAND BAY BRIDGE.  IN SAN FRANCISCO ON ROUTE 80 AT THE	GOLDEN STATE BRIDGE, INC. 2990 BAY VISTA COURT STE D BENICIA, CA 94510	LOI, LAWRENCE 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7117	\$1,285,025 \$0 \$0	10/31/14 11/12/14 06/09/15	0% 0%  
HA21							
04-SF-80-8.2/8.7 04-0120F4		IN SAN FRANCISCO COUNTY IN SAN FRANCISCO FROM 0.6 KM TO 1.3 KM EAST OF YERBA BUENA TUNNEL EAST PORTAL CONSTRUCT SELF ANCHORED SUSPENSION	AMERICAN BRIDGE / FLOUR ENTERPRISES, INC. A JOINT VENTURE 1000 AMERICAN BRIDGE WAY CORAOPOLIS, PA 15108	CASEY, WILLIAM 345 BURMA ROAD OAKLAND, CA 94607 (510)455-1798	\$1,993,131,310 \$1,939,842,799 \$0	04/18/06 05/03/06 08/24/14	96% 98%  
HA4S3	SWPPP						
04-SF-80-8.2/8.7 04-0120W4		IN SAN FRANCISCO COUNTY IN SAN FRANCISCO FROM 0.6 KM TO 1.3 KM EAST OF YERBA BUENA TUNNEL EAST PORTAL CONSTRUCT SELF ANCHORED SUSPENSION	AMERICAN BRIDGE / FLOUR ENTERPRISES, INC. A JOINT VENTURE 1000 AMERICAN BRIDGE WAY CORAOPOLIS, PA 15108	CASEY, WILLIAM 345 BURMA ROAD OAKLAND, CA 94607 (510)455-1798	\$2,005,445,068 \$1,972,420,183 \$2,373,146	04/18/06 05/03/06 12/31/14	99% 98%  
HA4S3	SWPPP						
04-SF-80-12.6/13.9 04-0120T4		IN SAN FRANCISCO COUNTY FROM THE YERBA BUENA TUNNEL TO 1.3 KM EAST OF THE YERBA BUENA TUNNEL CONSTRUCT & REMOVE BRIDGE, ROADWAYS	CALIFORNIA ENGINEERING CONTRACTORS INC/SILVERADO CONTRACTORS INC JV 20 HAPPY VALLEY ROAD PLEASANTON, CA 94566	HOWE, WILLIAM 325 BURMA ROAD OAKLAND, CA 94607 (510)385-7084	\$129,304,229 \$73,380,194 \$7,134,196	11/27/12 01/10/13 03/29/16	56% 57%  
HA4S3	SWPPP						
04-SF-101-4.3/4.3 04-3E4704		IN SAN FRANCISCO AND SAN MATEO COUNTIES AT VARIOUS LOCATIONS TREAT BRIDGE DECKS/REPLACE SEALS	WESTERN STRUCTURES 6005 TYLER ST RIVERSIDE CA 92503	ABELA, FERNANDO 1101 CHESS DRIVE FOSTER CITY, CA 94404 (650)573-3831	\$572,785 \$224,692 \$4,124	06/24/14 07/17/14 12/29/14	36% 38%  

HM3

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 11/20/14**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SF-280-4.1/4.4 04-1A514 NHP-X075-(042)E --()		IN THE CITY AND COUNTY OF SAN FRANCISCO ON ROUTE 101 AND ROUTE 280 AT ROUTE 101/280 SEPARATION REPLACE BARRIER RAILINGS	C C MYERS INC P O BOX 2948 RANCHO CORDOVA CA 957422948		\$9,580,383 \$0 \$0	09/12/14 09/30/14	0% 0%
HA21							
04-SF-280-5.2/6 04-4A5104 NHPI-280 -(136)E --()		IN SAN FRANCISCO COUNTY ON ROUTE 280 AT THE SOUTHERN FREEWAY VIADUCT BRIDGE NO. 34-0046 HINGE REPLACEMENT	GOLDEN STATE BRIDGE INC 2990 BAY VISTA COURT SUITE D BENICIA CA 94510	DAVID, JOSE MARIO 603 OLD MASON RD,PARK PRESIDIO SAN FRANCISCO, CA 94129 (415)754-0001	\$4,734,620 \$4,465,294 \$111,301	01/14/14 02/05/14 03/27/15 12/01/14	69% 97%
HA21							
04-SM-0-/0 04-0G2224 STP-000C-(378)E --()		IN SAN MATEO COUNTY AT VARIOUS LOCATIONS IN SAN MATEO COUNTY AT VARIOUS	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	\$896,243 \$0 \$0	10/08/14 10/22/14 06/30/15	0% 0%
04-SM-1-13.6/13.8 04-4S4304 ACST-37B6-(004)E 37-B6 0-(4E) --()		IN SAN MATEO COUNTY ABOUT 14 MILES SOUTH OF HALF MOON BAY AT VARIOUS LOCATIONS AT THE SOUTHERN APPROACH OF PESCADERO CREEK BRIDGE EROSION CONTROL	PAVEX CONSTRUCTION DIVISION 120 GRANITE ROCK WAY SAN JOSE CA 95136	FRED, BOOSHEHRI 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	\$424,094 \$441,541 \$0	06/23/11 07/15/11 11/24/14 11/24/14	100% 100%
HA23	WPCP						
04-SM-1-16.4/16.4 04-4H7904		IN SAN MATEO COUNTY, AT 1.7 MILES SOUTH OFROUTE 84. TO REPAIR DRAINAGE SYSTEM AND RECONSTRUCT EMBANKMENT. DIR'S ORDER EMERGENCY F REPAIR DRAINAGE SYS AND RECONSTRUCT EMBANK	YERBA BUENA ENGINEERING AND CONSTRUCTION, INC. 1340 EGBERT AVENUE SAN FRANCISCO, CA 94124	BOOSHERI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)222-7241	\$535,000 \$146,527 \$0	04/08/13 04/08/13 11/30/14	100% 27% OVER RUN
20.20.201 130							
04-SM-1-16.8/17.1 04-4H6204		IN SAN MATEO COUNTY, NEAR SAN GREGORI, FROM 0.4 TO 0.7 MILE NORTH OF POMPONIO CREEK. REPAIR WASHED OUT EMBANKMENTS. DIR'S ORDER EM REPAIR WASHED OUT EMBANKMENTS	REDWOOD ENGINEERING CONSTRUCTION, INC. 2336 EL CAMINO REAL REDWOOD CITY, CA 94063	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)222-7241	\$935,000 \$843,105 \$0	02/19/13 02/19/13 09/18/13	100% 100% OVER RUN
20.20.201 130							

State of California Department of Transportation  
Statement of Ongoing Contracts as of 11/20/14

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-1-38.2/39.7 04-1123H4 SM-9790-(13 ) --()		IN SAN MATEO COUNTY NEAR PACIFICA ON ROUTE 1 FROM 4.7 MILES TO 0.6 MILE SOUTH OF LINDA MAR BOULEVARD INSTALL IRRIGATION SYS, HWY PLANTS	EMPIRE LANDSCAPING INC 118 HICKORY LANE DAVIS CA 95616	DOWELL, JESSICA 3401 REGATTA BLVD RICHMOND, CA 94804-4594 (510)385-8163	\$1,798,537 \$1,065,250 \$16,216	07/01/13 08/07/13 11/15/19	0% 0%  PLANT EST SATIS
HE14							
04-SM-1-39.6/40.1 04-1123J4 ACST-1187-(012)E 11-87 0-(2E) --()		IN SAN MATEO COUNTY IN PACIFICA ON ROUTE 1 FROM 1.3 MILES TO 0.8 MILE SOUTH OF LINDA MAR BOULEVARD POND REPAIR AND REVEGETATION	HOLLIE CUN 5400 WEST HIGHWAY 12 LODI CA 95242	DAVID, JOSE 585 LINDA MAR BLVD. PACIFICA CA 94044 (650)738-3827	\$1,181,734 \$1,103,624 \$9,461	03/09/09 03/20/09 03/15/15	0% 0%  PLANT EST SATIS
HE14	SWPPP						
04-SM-1-40.6/41 04-265604 LCMC-6204-(111) --()		IN SAN MATEO IN PACIFICA ON ROUTE 1 BETWEEN THE OLD HWY 1/SAN PEDRO AVE INTERSECTION AND THE HWY 1/LINDA MAR BLVD INTERSECTION. REPLACE 2-LANE BRIDGE	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	KOOS, CHARLES 585 LINDA MAR BLVD PACIFICA, CA 94044 (650)738-3828	\$7,434,138 \$3,427,065 \$124,444	03/10/14 03/24/14 01/05/18	15% 46%
HE11							
04-SM-1-/40.3 04-1J6604		INSTALL BAY AREA SECURITY ENHANCEMENT (BASE) SYSTEM INSTALL BAY AREA SECURITY	BLEYCO INC 11425 CULL CANYON RD CASTRO VALLEY, CA 94552	ROBINSON, TOM 585 LINDA MAR BLVD PACIFICA, CA 94044 (510)738-3807	\$7,526,000 \$0 \$0	09/03/14 09/03/14	0% 0%
20.20.201 130							
04-SM-35-21.0/23 04-3E2404		IN SAN MATEO COUNTY NEAR SAN MATEO FROM 2.0 MILES SOUTH OF ROUTE 92 TO ROUTE 92 COLD PLANE AC PAVEMENT/PLACE HMA	O'GRADY PAVING INC 2513 WYANDOTTE ST MOUNTAIN VIEW CA 94043	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	\$251,170 \$245,332 \$0	06/04/14 06/18/14 11/03/14 11/10/14	100% 100%  COMPLETED
HM1							
04-SM-35-24.8/25.2 04-4S1204		IN SAN MATEO COUNTY ON ROUTE 35 AT SNEATH LANE TANGENT WALL EMBANKMENT REPAIR	CONDON-JOHNSON & ASSOCIATES, INC. P O BOX 12368 OAKLAND CA 94604	KOOS, CHARLES 585 LINDA MAR BLVD PACIFICA, CA 94044 (650)738-3828	\$570,124 \$541,960 \$0	10/29/12 12/03/12 02/15/14	82% 95%
HA1	WPCP						

State of California Department of Transportation  
Statement of Ongoing Contracts as of 11/20/14

Page 19  
12/10/14

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-92-2.5/2.5 04-3G7504 STP-P092-(039)E --()		IN SAN MATEO COUNTY, NEAR HALF MOON BAY ON ROUTE 92 AT POSTMILE 2.5 CONSTRUCT RSP AND INSTALL DRAINAGE	ROBERT J FRANK CONSRUCTION 2806 TARMAC RD REDDING CA 96003	INCKOOS, CHARLES 585 LINDA MAR BLVD PACIFICA, CA 94044 (650)738-3828	\$136,330 \$134,030 \$0	07/16/14 08/06/14 10/07/14 12/02/14	100% 100%
HA23							
04-SM-101-.9/3.6 04-2356A4		IN SAN MATEO COUNTY FROM UNIVERSITY AVENUE TO MARSH ROAD REPLACEMENT LANDSCAPING	BORTOLUSSI & WATKIN 77 LARKSPUR STREET SAN RAFAEL CA 94904-4886	MACKLE, BRIAN 1007 KNOX AVE SAN JOSE, CA 95122 (831)325-4872	\$1,025,334 \$845,753 \$1,943	09/18/13 10/03/13 10/18/17	27% 82%
04-SM-101-16.3/17.1 04-235844 NHP-Q101-(237)E L 62-04 1-(3) --()		IN SAN MATEO COUNTY ON ROUTE 101 AT THE BROADWAY INTERCHANGE IN BURLINGAME RECONSTRUCT INTERCHANGE BROADWAY IC	GHILOTTI CONSTRUCTION COMPANY INC 246 GHILOTTI AVENUE SANTA ROSA CA 95407	INORI, DOUGLAS 1101 CHESS DRIVE FOSTER CITY, CA 94404 (650)573-4329	\$45,496,719 \$1,459,543 \$752,214	06/25/14 07/17/14 07/19/18	5% 3%
04-SM-101-/6 04-4A9254		IN SAN MATEO COUNTY IN STATE HIGHWAY ROADWAY ENGINEERING WORKS INC IN SAN MATEO AND SANTA CLARA COUNTIES AT VARIOUS LOCATIONS INSTALL TRAFFIC SYSTEM	3442 6TH STREET CERES, CA 95307	TRUONG, HENRY 1007 KNOX AVE. SAN JOSE, CA 95122 (510)670-7844	\$5,421,779 \$4,363,646 \$0	01/28/13 02/21/13 10/30/14	99% 82%
WPCP							
04-SM-280-21.3/0 04-0G7104 NHP-I-2801-(137)E --()		IN SAN MATEO COUNTY, IN THE CITY OF SAN BRUNO AT PM R21.3 BRIDGE SEISMIC RESTORATION	BUGLER CONSTRUCTION 4847 HOPYARD RD. STE 4 NO.395 PLEASANTON CA 94588		\$1,213,306 \$0 \$0	09/26/14 10/22/14	0% 0%
HA21							
04-SOL-12-20.6/21.3 04-2A6204 NHP-P012-(114)E --()		NEAR RIO VISTA, AT CURRIE, MCCLOSKEY, AND AZEVEDO ROADS, INSTALL LEFT TURN POCKETS, FROM AZEVEDO RD TO LIBERTY ISLAND ROAD, SHOULDER W INSTALL LEFT TURN POCKETS, FROM	RGW CONSTRUCTION 550 GREENVILLE ROAD LIVERMORE, CA 94550	AQUINO, NOEL 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (707)580-4429	\$7,069,759 \$4,698,507 \$682,393	01/23/14 02/21/14 01/14/15	62% 66%
HB1							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/14**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SOL-37-.1/7.4 04-3E3604		IN SOLANO COUNTY IN & NEAR VALLEJO FROM SONOMA CREEK BRIDGE TO NAPA RIVER BRIDGE COLD PLANE AC PAVEMENT & PLACE RHMA	WINDSOR FUEL COMPANY P O BOX 1029 PITTSBURG CA 94565	QUANG, TRAN 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)773-8499	\$1,626,850 \$1,493,580 \$0	06/04/14 06/18/14 10/09/14	100% 89%
HM1							
04-SOL-37-9.8/10.6 04-3J0204		SOLANO COUNTY AT BROADWAY OH NO 23-0219, FAIRGROUNDS OC NO 23-0205 L/R, W37/29 SEP.NO 23-0222F, AND NAPA COUNTY AT LOMBARD OHNO 21 REPAIR EARTHQUAKE DAMAGE TO BRIDGES	TEICHERT CONSTRUCTION P.O. BOX 1890 DAVIS, CA 95617-1890	SHARMA, JOYTSNA 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)385-5732	\$555,000 \$0 \$0	09/11/14 09/11/14 11/26/14	0% 0%
20.20.201 130							
04-SOL-80-1.0/9.9 04-4H7404		IN SOLANO, SONOMA, SAN FRANCISCO, MARIN, ALAMEDA, CONTRA COSTA, SANTA CLARA, ON ON VARIOUS POSTMILES. REPAIR DAMAGED TOS DUE TO TH REPAIR DAMAGED TOS WIRELESS DETECTION SYS	NORCAL GENERAL CONSTRUCTION CORPORATION 1950 MAJESTIC COURT SAN JOSE, CA 95132	BORRAYO, SALVADOR 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)377-4186	\$1,485,000 \$1,469,866 \$0	01/29/13 01/29/13 04/30/14	38% 98%
20.20.201 130							
04-SOL-80-1.1/43.5 04-3E5004		IN SOLANO_COUNTY ON ROUTE 80, 113, AND 505 AT VARIOUS LOCATIONS TREAT BRIDGE DECK WITH METHACRYLATE	MYERS AND SONS CONSTRUCTION 4600 NORTHGATE BLVD, STE #100 SACRAMENTO, CA 95834	TRAN, QUANG 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (707)863-5102	\$712,661 \$683,272 \$10,220	02/25/14 03/07/14 09/01/14	100% 96%
04-SOL-80-4.0/4.3 04-1A2604 NHPI-080 -(365)E --()		ON ROUTE 80 IN SOLANO COUNTY IN VALLEJO 0.70 MILE EAST OF TENNESSEE STREET OVERCROSSING TO 0.20 MILE WEST OF REDWOOD STREET OVER UPGRADE DRAINAGE SYSTEMS	GORDON N BALL INC 333 CAMILLE AVE ALAMO CA 94507	CHANGIZI, DAVE 324 CAMPUS LN, STE T FAIRFIELD, CA 94534 (707)975-8089	\$863,925 \$852,367 \$0	05/29/14 06/09/14 09/24/14 12/05/14	100% 100%
HA42							
04-SOL-80-11.3/12.9 04-0A5344 NHP-X095-(025)N --()		IN SOLANO COUNTY, IN THE CITY OF FAIRFIELD, ON INTERSTATE 80 AT THE CONNECTOR FROM INTERSTATE 80 WEST BOUND TO STATE ROUTE 12 WEST RECONSTRUCT 1-80 WB/SR WB CONNECTOR	DESILVA GATES-VIKING JV 11555 DUBLIN BLVD DUBLIN CA 94568	AQUINO, NOEL 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (707)580-4429	\$46,385,427 \$12,841,485 \$1,792,844	03/19/14 04/09/14 06/29/17	14% 28%
HA42							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 11/20/14**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SOL-80-14.3/14.4 04-0A5354 ACNH-X095-(023)E --()		IN SOLANO COUNTY IN FAIRFIELD ON ROUTE 12 FROM 80/12 EAST JUNCTION TO 0.2 MILE WEST OF CHADBOURNE ROAD UNDERCROSSING AND ROUTE 80 CONSTRUCT BR & RW, RECONSTRUCT	OC JONES & SONS, INC. 1520 FOURTH STREET BERKELEY, CA 94710	MANGLO, PERPETUO 2320 COURAGE DRIVE, SUITE 106 FAIRFIELD, CA 94533 (707)428-2029	\$48,500,726 \$48,568,735 \$33,772	01/25/12 02/13/12 12/11/14	82% 99%
HA42	SWPPP						
04-SOL-80-24.8/25.2 04-0A0904 IM-080 -(364) --()		IN SOLANO COUNTY IN AND NEAR VACAVILLE FROM 0.2 MILE WEST OF ALAMO CREEK BRIDGE WIDEN BRIDGE, CONSTRUCT DRAINAGE	GHILOTTI BROTHERS, INC 525 JACOBY STREET SAN RAFAEL CA 94901	TRAN, QUANG 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (707)863-5102	\$1,451,316 \$1,394,827 \$0	05/21/13 06/10/13 06/15/14 11/04/14	100% 100% COMPLETED
HB4N	SWPPP						
04-SOL-80-30.6/38.7 04-4A0104		IN SOLANO COUNTY IN VACAVILLE AND DIXON FROM 0.6 MILE EAST OF LEISURE TOWN ROAD OVERCROSSING TO 1.0 MILE WEST OF PEDRICK ROAD OVER REPLACE EXIST CONC PVMT AND HMA	TEICHERT CONSTRUCTION 2407 COUNTY ROAD 100A WOODLAND, CA 95616	BUTTERS, CARL 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (707)863-5123	\$40,472,016 \$41,446,363 \$0	10/26/12 12/03/12 11/13/14 11/17/14	100% 100% COMPLETED
HA22	SWPPP						
04-SOL-80-/28.4 04-153504		ON ROUTE 80 IN SOLANO COUNTY _____ BETWEEN CONTRA COSTA COUNTY LINE AND ROUTE 80/505 JUNCTION INSTALL RAMP METERING AND TRAFFIC	BAY CITIES PAVING & GRADING 5029 FORNI DRIVE CONCORD, CA 94524	RASTEGAPOUR, HAMED 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (707)863-5119	\$15,407,533 \$14,806,624 \$802,599	08/31/12 10/04/12 11/21/14	76% 94%
HB4N	SWPPP						
04-SOL-113-21.8/22.2 04-0G7504 HSNH-P113-(033)E --()		ON ROUTE 113 IN SOLANO COUNTY BETWEEN THE ROUTE 113/80 SEPARATION (WEST) OVER ROUTE 80 AND THE EASTBOUND CONNECTOR OVERCROSSING CONSTRUCT DOUBLE THRIE BEAM BARRIER	APEX FENCE CO INC 19896 ALEXANDER AVENUE ANDERSON CA 96007	BRAR, PARAMDEEP 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)863-5162	\$262,272 \$7,025 \$0	08/26/14 09/08/14 02/24/15	17% 3%
HB1							
04-SOL-128-.7/.7 04-1E4004		IN NAPA AND SOLANO COUNTIES AT VARIOUS LOCATIONS PLACE POLYESTER CONRETE	COAST CONSTRUCTION, INC. 4460 REDWOOD HWY, STE 16 SAN RAFAEL, CA 94903	CHANGIZI, DAVE 370 CHADBOURNE RD. STE A FAIRFIELD, CA 94534 (707)975-8089	\$819,388 \$361,567 \$0	06/03/11 06/22/11 12/13/11	20% 44%
HM3	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/14**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SOL-680-/13.1 04-3G6504 NHPI-680 -(073)E --()		IN SOL COUNTY ON ROUTE 680 BETWEEN BENICIA AND FAIRFIELD FROM 0.0 MILE JUST NORTH OF ROUTE 780 TO 13.1 MILES PAST SOUTH OF ROUTE 8 REHABILITATE PAVEMENT	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BLVD. DUBLIN CA 94568		\$12,754,321 \$0 \$0	10/08/14 10/28/14	0% 0%
HA22							
04-SON-1-21.7/0 04-4S1604 CSTP-P001-(579)E --()		IN SONOMA COUNTY AT JENNER AT 0.1 MILE SOUTH OF BURKE AVENUE REPLACE RETAINING WALL AND HIGHWAY	GORDON N BALL INC 333 CAMILLE AVE ALAMO CA 94507	HISLOP, SCOTT 4030 OCCIDENTAL RD., SUITE A SANTA ROSA, CA 95401 (707)249-4732	\$586,162 \$555,236 \$2,942	10/28/13 11/15/13 06/11/15	56% 94%
HA23							
04-SON-1-29.9/29.9 04-3G7404 STP-P001-(581)E --()		NEAR TIMBER COVE, 2.0 MILE SOUTH OF FORT ROSS HISTORIC PARK REPLACE CULVERT	DRILL TECH DRILLING & SHORING INC 2200 WYMORE WAY ANTIOCH CA 94509	HISLOP, SCOTT 4030 OCCIDENTAL RD., SUITE A SANTA ROSA, CA 95401 (707)249-4732	\$1,230,771 \$187,486 \$30,000	04/14/14 05/05/14 01/29/15	10% 15%
HA23							
04-SON-1-31.9/31.9 04-4H6004		IN SONOMA COUNTY, AT FORT ROSS, AT 1.1 MI SOUTH OF FORT ROSS ROAD, CONSTRUCT SOLDIERPILE WALL AND ROCK SLOPE PROTECTION. DIR'S EME CONSTRUCT SOLDIER PILE WALL AND RSP	TEAM GHILOTTI, INC. 2531 PETALUMA BLVD SOUTH PETALUMA, CA 94952	HISLOP, SCOTT 4030 OCCIDENTAL ROAD SANTA ROSA, CA 95401 (707)249-4732	\$4,635,000 \$3,798,248 \$0	01/22/13 01/23/13 09/30/14	2% 82%
20.20.201 130							
04-SON-1-34.5/0 04-4S6204 STP-P001-(582)E --()		IN SONOMA COUNTY NEAR FORT ROSS FROM 0.5 MILE NORTH OF FORT ROSS ROAD TO 0.5 MILE SOUTH OF TIMBER COVE ROAD CONSTRUCT SOLDIER PILE TIE-BACK	GRANITE CONSTRUCTION COMPANY 1324 S. STATE ST. UKIAH, CA 95482	HISLOP, SCOTT 4030 OCCIDENTAL RD, SUITE A SANTA ROSA, CA 95401 (707)249-4732	\$1,675,595 \$1,655,087 \$613,462	04/14/14 05/13/14 01/02/15	80% 94%
HA23							
04-SON-1-40.1/0 04-3S7524 ER-43L4-(004)E --()		IN SONOMA COUNTY ABOUT 19 MILES NORTH OF JENNER AT WARREN CREEK. REPL CULVERT &ND ROCK SLOPE PROTECT	KEN'S WATER TENDER INC 39509 HIGHWAY 299 WILLOW CREEK, CA 95573	NGUYEN, NGHIA T. 4030 OCCIDENTAL ROAD SANTA ROSA, CA 95401 (510)774-6005	\$359,555 \$276,857 \$0	07/09/13 07/30/13 11/18/14	56% 77%
HA23							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/14**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-12-9.6/0 04-1A2904 STP-P012-(113)E --()		IN SONOMA COUNTY NEAR SEBASTOPOL ON ROUTE 12 AT LAGUNA DE SANTA ROSA BRIDGE NO. 20-0035 REPLACE BRIDGE FOR SCOUR	GHILOTTI CONSTRUCTION COMPANY INC SAID NAJAFI 230 KERNER BLVD, SUITE E SAN RAFAEL, CA 94901-5567	VALEH, SYD 4030 OCCIDENTAL ROAD UNIT A SANTA ROSA, CA 95401 (707)576-2310	\$7,498,001 \$297,626 \$2,175	03/11/14 03/24/14 04/21/16	37% 4% SUSPENDED
HA21							
04-SON-12-18.8/21.7 04-4H5704 NHP-P012-(117)E --()		IN SONOMA COUNTY ON ROUTE 12 FROM MISSION BLVD. TO 0.3_MILE EAST OF SANTA ROSA CREEK BRIDGE RESURFACE WITH R-BWC	TELFER OIL COMPANY DBA TELFER HIGHWAY TECHNOLOGIES 4522 PARKER AVENUE, SUITE 350 MCCLELLAN, CA 95652	VALEH, SYD 4030 OCCIDENTAL ROAD, STE A SANTA ROSA, CA 95401 (707)576-2310	\$2,383,119 \$2,108,542 \$175,146	06/11/14 06/25/14 12/02/14	82% 87%
HA							
04-SON-12-32.7/33 04-3A3304 HSST-P012-(111) --()		IN SONOMA CTY IN ELDRIDGE FRM 0.2 MILE NTH TO 0.1 MILE STH MADRONE RD AND HIGHWAY PLANTING IN SANTA ROSA ON SUMMERFIELD RD, LOCAL INSTALL TRAFFIC SIGNALS AND WIDEN	VINTAGE PAVING COMPANY, INC. 119 MAIN STREET WINTERS, CA 95694	STREATER, HAL 1009 CLEGG COURT PETALUMA, CA 94954 (707)796-5693	\$965,218 \$830,999 \$71,151	12/14/12 01/11/13 02/10/16	80% 83%
HB1	WPCP						
04-SON-37-3.2/0 04-2J0204		REPAIR STRUCTURE, UNCLOG DRAINAGE SYSTEM, REPAIR ROADWAY IN SONOMA COUNTY REPAIR STRUCTURE	PIPE AND PLANT SOLUTIONS 2000 5TH STREET BERKELEY, CA 94710	CHOI, GINA 756 FRANCISCO BLVD WEST SAN RAFAEL, CA 94901 (510)385-8178	\$945,000 \$436,811 \$111,804	05/22/14 05/22/14 11/13/14	100% 46%
20.20.201 130							
04-SON-101-.9/3.6 04-2640U4		IN SONOMA COUNTY IN AND NEAR PETALUMA FROM GUNN DRIVE TO ROUTE 101-116 SEPARATION AND OVERHEAD CONSTRUCT I/C, REPLACE BR	GHILOTTI - MYERS JV 525 JACOBY STREET SAN RAFAEL CA 94901	DUNCAN, RICHARD 1009 CLEGG COURT, STE G PETALUMA, CA 94952 (707)769-5695	\$71,219,019 \$47,380,937 \$1,586,657	11/02/12 01/11/13 12/15/15	63% 66%
HE11	SWPPP						
04-SON-101-3.4/4.1 04-2640K4		IN SONOMA COUNTY IN AND NEAR PETALUMA FROM AT ROUTE 101/116 INTERCHANGE WIDEN ROUTE 101, RECONSTRUCT HWY	GHILOTTI-MYERS JV 525 JACOBY STREET SAN RAFAEL, CA 94901	DUNCAN, RICHARD 1009 CLEGG COURT, STE G PETALUMA, CA 94954 (707)769-5695	\$22,269,513 \$17,277,945 \$346,350	11/02/12 01/10/13 06/30/15	89% 77%
HB4C	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/14**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-101-7.1/8.1 04-0A1854		IN SONOMA COUNTY IN PETALUMA FROM 0.6 MILE SOUTH TO 0.4 MILE NORTH OF OLD REDWOOD HIGHWAY OVERCROSSING RECONSTRUCT INTERCHANGE	GHILOTTI CONSTRUCTION COMPANY INC 246 GHILOTTI AVENUE SANTA ROSA CA 95407	STREATER, HAL 1009 CLEGG COURT, STE G PETALUMA, CA 94954 (707)769-5695	\$20,884,614 \$15,079,457 \$906,378	02/12/13 03/12/13 06/30/15	75% 72%
HA21	SWPPP						
04-SON-101-20.7/20.7 04-245444 CNHP-Q101-(236)E --()		IN SONOMA COUNTY IN SANTA ROSA ON RTE 101 AT COLLEGE AVENUE UNDERCROSSING COLLEGE AVENUE WIDENING PROJECT	GHILOTTI CONSTRUCTION COMPANY INC 246 GHILOTTI AVENUE SANTA ROSA CA 95407	STREATER, HAL 1009 CLEGG CT., STE G PETALUMA, CA 94954 (707)585-1221	\$2,202,465 \$1,364,594 \$339,490	02/07/14 02/21/14 06/30/15	24% 60%
HE13							
04-SON-101-25.0/29.3 04-3A23U4		ON ROUTE 101, BETWEEN AIRPORT BLVD INTERCHANGE AND WINDSOR RIVER ROAD UNDERCROSSING IN SONOMA COUNTY RECONSTRUCT THE EXISTING AIRPORT	GHILOTTI CONSTRUCTION COMPANY INC 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	VALEH, SYD 4030 OCCIDENTAL ROAD, UNIT A SANTA ROSA, CA 95401 (707)576-2310	\$30,452,457 \$30,119,960 \$93,383	12/03/12 12/27/12 11/30/14	100% 98% OVER RUN
HBI	SWPPP						
04-SON-101-54.2/56.2 04-2G6004		IN SONOMA COUNTY, IN CLOVERDALE, ON ROUTE 101 FROM THE 101/128 SEPARATION_TO THE MENDOCINO COUNTY LINE(PM54.2 TO PM 56.2) COLD PLANE PAVEMENT & PLACE HMA-A	GHILOTTI CONSTRUCTION CO INC 246 GHILOTTI AVENUE SANTA ROSA CA 95407	VALEH, SYD 4030 OCCIDENTAL ROAD SUITE A SANTA ROSA, CA 95401 (707)576-2310	\$892,803 \$864,818 \$52,411	06/19/14 07/11/14 11/30/14	100% 94% OVER RUN
04-SON-116-41.8/44.7 04-283824 ACHS-P116-(044)E P- -()		IN SONOMA COUNTY NEAR SCHELLVILLE AT VARIOUS LOCATIONS FROM 0.2 MILE EAST OF ADOBE ROAD TO 0.4 MILE WEST OF ARNOLD DRIVE INSTALL PLANTS AND IRRIGATION	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	HOLLIS, JOHN L. 340 REGATTA BOULEVARD RICHMOND, CA 94804 (510)774-5911	\$1,979,746 \$1,654,471 \$5,319	10/04/12 11/06/12 05/06/19	0% 0% PLANT EST SATIS
HBI	SWPPP						
04-SON-128-5.4/0 04-2S9414 ER-43J1-(003)E --()		IN SONOMA COUNTY NEAR GEYSERVILLE AT THE RUSSIAN RIVER BRIDGE RESTORE HIGHWAY PLANTING	ATLAS TREE SURGERY, INC. 1544 LUDWIG AVENUE SANTA ROSA, CA 95407	HANSON, JIM 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)385-6756	\$397,879 \$355,851 \$0	04/08/10 04/22/10 09/15/15	100% 92% OVER RUN
	WPCP						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 11/20/14**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-128-17.1/24.7 04-4A8824		IN SONOMA COUNTY NEAR NAPA AT MAACAMA CREEK BRIDGE AND AT REDWOOD CREEK BRIDGE PLANT ESTABLISHMENT, INSTALL PLANTS	FIELDSTONE CONSTRUCTION, INC. 5915 FRAUGHT ROAD SANTA ROSA, CA 94403	BARTEL, DAVID 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)385-6755	\$216,669 \$163,837 \$2,070	02/27/12 03/22/12 08/31/17	48% 75%
HA21	WPCP						
04-VAR--/0 04-4A6304 STP-000C-(363)E --()		IN SAN FRANCISCO AND SANTA CLARA COUNTIES ON VARIOUS ROUTES AND AT VARIOUS LOCATIONS. CONSTRUCT WHEELCHAIR RAMPS	GHILOTTI BROS INC 525 JACOBY STREET SAN RAFAEL CA 94901	NIKZAD, ALI 1007 KNOX AVENUE SAN JOSE, CA 95122 (510)867-6047	\$1,472,236 \$1,448,952 \$0	01/30/14 02/21/14 10/21/14 10/24/14	100% 100%  OVER RUN
HB71							

**Totals:      Authorized Final Amt:      \$5,911,847,484      Completed to Date:      \$5,305,571,684      Work This Month:      \$42,050,951**

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-ALA-13-.1/0	04-1J8004	1
04-ALA-13-5.3/5.6	04-4A8304	1
04-ALA-13-7.4/0	04-3E5104	1
04-ALA-13-9.0/9	04-1SS604	1
04-ALA-13-13.2/13.7	04-4G4004	1
04-ALA-24-5.1/6.2	04-294914	1
04-ALA-24-5.1/6.2	04-294944	2
04-ALA-24-5.9/6.2	04-0J4204	2
04-ALA-24-5.9/6.2	04-4H8004	2
04-ALA-24-5.9/6.2	04-0J4004	2
04-ALA-61-19.2/0	04-2G8404	2
04-ALA-80-1.0/1.7	04-0120M4	2
04-ALA-80-1.7/2.2	04-014074	3
04-ALA-80-1.7/2.5	04-292274	3
04-ALA-80-1.8/0	04-014104	3
04-ALA-80-1.9/8	04-3A7764	3
04-ALA-80-1.9/8	04-3A7774	3
04-ALA-80-2.5/0	04-014084	3
04-ALA-80-2.5/3.2	04-292264	4
04-ALA-80-5.7/5.7	04-2J1904	4
04-ALA-80-6.2/6.5	04-4A8204	4
04-ALA-84-25.5/27.1	04-297614	4

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-ALA-92-6.3/6.8	04-2G3614	4
04-ALA-92-5.1/5.8	04-2G3624	4
04-ALA-238-14.5/16.5	04-2490A4	5
04-ALA-580-32.5/32.5	04-1SS054	5
04-ALA-580-46.1/46.1	04-1A6714	5
04-ALA-580-1.5/2.2	04-4A2604	5
04-ALA-580-4.7/8.2	04-4A07U4	5
04-ALA-580-7.8/19.1	04-2908V4	5
04-ALA-580-8.3/0	04-172434	6
04-ALA-580-8.4/14.6	04-2908C4	6
04-ALA-580-14.6/21.6	04-2908E4	6
04-ALA-580-31.7/31.9	04-1SS044	6
04-ALA-680-4.8/5.2	04-253764	6
04-ALA-680-20.8/21.5	04-4G5004	6
04-ALA-880-1.0/9.9	04-4H6504	7
04-ALA-880-22.6/24	04-3A9214	7
04-ALA-880-24.0/25.5	04-3A9224	7
04-ALA-880-28.4/29.2	04-0A7104	7
04-ALA-880-30.1/31.1	04-1706U4	7
04-ALA-880-32.9/33.9	04-4A8104	7
04-ALA-980-1.1/1.1	04-0J7804	8
04-CC-4-27.5/29	04-1G9404	8

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-CC-4-8.0/25	04-152724	8
04-CC-4-26.6/27.5	04-2285E4	8
04-CC-24-6.8/0	04-2J2304	8
04-CC-580-6.1/6.3	04-003944	8
04-CC-580-6.3/7.7	04-3G4844	9
04-CC-580-/5.5	04-3E4404	9
04-CC-680-1.0/9.9	04-4H6704	9
04-CC-680-17.7/17.9	04-1SS464	9
04-CC-680-24.3/0	04-3A8704	9
04-MRN-1-1.0/0	04-4S7704	9
04-MRN-1-31.2/0	04-4S4504	10
04-MRN-1-37.1/37.1	04-3S5704	10
04-MRN-101-.1/0	04-1J8904	10
04-MRN-101-22.2/24.1	04-2640L4	10
04-MRN-101-23.3/27.6	04-264074	10
04-MRN-101-/0	04-2J2904	10
04-NAP-12-.2/3.2	04-264134	11
04-NAP-12-2.8/3.3	04-264144	11
04-NAP-29-1.0/9.9	04-4H6904	11
04-NAP-29-6.6/16.5	04-1E40A4	11
04-NAP-29-13.5/19.8	04-3E2204	11
04-NAP-29-/5.1	04-3E3704	11

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-NAP-29-/3.1	04-3J0104	12
04-NAP-37-/7.4	04-3J0304	12
04-NAP-121-.3/2	04-4442A4	12
04-NAP-121-3.1/3.1	04-2J9904	12
04-NAP-121-20.2/20.4	04-2A1104	12
04-NAP-121-/11.6	04-3J0004	12
04-NAP-128-5.1/5.1	04-3E5204	13
04-NAP-128-10.3/10.3	04-4S0304	13
04-NAP-128-19.1/34.3	04-3E4004	13
04-SCL-9-2.5/7	04-2A4304	13
04-SCL-17-.1/0	04-1J7904	13
04-SCL-17-1.0/99.9	04-4H6604	13
04-SCL-84-12.0/12.1	04-1J6504	14
04-SCL-85-18.0/23.9	04-154204	14
04-SCL-101-38.0/38.1	04-040604	14
04-SCL-101-38.0/38.1	04-0J0604	14
04-SCL-101-49.0/52.2	04-4A3304	14
04-SCL-101-/26.7	04-153304	14
04-SCL-152-6.1/6.5	04-448834	15
04-SCL-152-16.2/19.5	04-2A4404	15
04-SCL-152-/5.2	04-2A2504	15
04-SCL-680-/9.9	04-153204	15

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-SCL-880-2.1/2.1	04-1J7704	15
04-SF-1-5.9/6.3	04-1A9024	15
04-SF-80-4.9/5.9	04-0435E4	16
04-SF-80-5.8/7.8	04-3G4434	16
04-SF-80-8.2/8.7	04-0120F4	16
04-SF-80-8.2/8.7	04-0120W4	16
04-SF-80-12.6/13.9	04-0120T4	16
04-SF-101-4.3/4.3	04-3E4704	16
04-SF-280-4.1/4.4	04-1A5514	17
04-SF-280-5.2/6	04-4A5104	17
04-SM-0-/0	04-0G2224	17
04-SM-1-13.6/13.8	04-4S4304	17
04-SM-1-16.4/16.4	04-4H7904	17
04-SM-1-16.8/17.1	04-4H6204	17
04-SM-1-38.2/39.7	04-1123H4	18
04-SM-1-39.6/40.1	04-1123J4	18
04-SM-1-40.6/41	04-265604	18
04-SM-1-/40.3	04-1J6604	18
04-SM-35-21.0/23	04-3E2404	18
04-SM-35-24.8/25.2	04-4S1204	18
04-SM-92-2.5/2.5	04-3G7504	19
04-SM-101-.9/3.6	04-2356A4	19

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-SM-101-16.3/17.1	04-235844	19
04-SM-101-/6	04-4A9254	19
04-SM-280-21.3/0	04-0G7104	19
04-SOL-12-20.6/21.3	04-2A6204	19
04-SOL-37-.1/7.4	04-3E3604	20
04-SOL-37-9.8/10.6	04-3J0204	20
04-SOL-80-1.0/9.9	04-4H7404	20
04-SOL-80-1.1/43.5	04-3E5004	20
04-SOL-80-4.0/4.3	04-1A2604	20
04-SOL-80-11.3/12.9	04-0A5344	20
04-SOL-80-14.3/14.4	04-0A5354	21
04-SOL-80-30.6/38.7	04-4A0104	21
04-SOL-80-24.8/25.2	04-0A0904	21
04-SOL-80-/28.4	04-153504	21
04-SOL-113-21.8/22.2	04-0G7504	21
04-SOL-128-.7/.7	04-1E4004	21
04-SOL-680-/13.1	04-3G6504	22
04-SON-1-21.7/0	04-4S1604	22
04-SON-1-29.9/29.9	04-3G7404	22
04-SON-1-31.9/31.9	04-4H6004	22
04-SON-1-34.5/0	04-4S6204	22
04-SON-1-40.1/0	04-3S7524	22

<b>Statement of Ongoing Contracts - Index</b>		
<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-SON-12-9.6/0	04-1A2904	23
04-SON-12-18.8/21.7	04-4H5704	23
04-SON-12-32.7/33	04-3A3304	23
04-SON-37-3.2/0	04-2J0204	23
04-SON-101-.9/3.6	04-2640U4	23
04-SON-101-3.4/4.1	04-2640K4	23
04-SON-101-7.1/8.1	04-0A1854	24
04-SON-101-20.7/20.7	04-245444	24
04-SON-101-25.0/29.3	04-3A23U4	24
04-SON-101-54.2/56.2	04-2G6004	24
04-SON-116-41.8/44.7	04-283824	24
04-SON-128-5.4/0	04-2S9414	24
04-SON-128-17.1/24.7	04-4A8824	25
04-VAR--/0	04-4A6304	25

**Statement of Ongoing Contracts - Federal Aid**

<b>District</b>	<b>04</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
<b>Federal Aid</b>				
-I-		FEDERAL AID (INTERSTATE)	\$176,748,032	\$115,026,914
-F-		FEDERAL AID (PRIMARY)	\$48,500,726	\$48,568,735

**Statement of Ongoing Contracts - Federal Aid**

<b>District</b>	04		
<b>Federal Aid</b>		<b>Category</b>	<b>Bid + CCO</b>
			<b>Work Comp</b>
-S-		FEDERAL AID (SECONDARY)	\$97,197,970
			\$86,885,935
-SH-		STATE HIGHWAY	\$4,913,200,329
			\$4,592,216,126
-ER-		STORM DAMAGE REPAIR	\$6,718,280
			\$6,535,631
			\$669,482,147
			\$456,338,345
<b>District Total:</b>			<u><b>\$5,911,847,484</b></u>
			<u><b>\$5,305,571,684</b></u>

**Statement of Ongoing Contracts -Summary**

<b>District</b>	<b>Work Completed This Perio</b>
04	\$57,025,571
<b>Work completed this Period:</b>	\$57,025,571