

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/16

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-1-11.7/43.1 05-1C9404		IN MONTEREY COUNTY AT VARIOUS LOCATIONS FROM WILLOW CREEK TO CASTRO CANYON SEAL BRIDGE DECK, JNT SEALS, PAINT	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE, CA 92614	TYLER LAVERING 1529 SALINAS HWY MONTEREY, CA 93950 (831)375-1621	\$1,052,145 \$888,866 \$0	04/21/15 05/08/15 01/20/16	100% 84%
05-MON-1-28.0/28.4 05-1F8904 STP-P001-(591)E --()		IN MONTEREY COUNTY NEAR LUCIA FROM 0.1 MILE SOUTH OF BIG CREEK BRIDGE TO 550 GREENVILLE RD 2.8 MILES SOUTH OF DOLAN CREEK BRIDGE CONSTRUCT VIADUCT	RGW CONSTRUCTION, INC. LIVERMORE CA 94550	TYLER LAVERING 1529 SALINAS HWY MONTEREY, CA 93940 (831)375-1621	\$3,878,561 \$1,094,518 \$195,899	05/13/15 06/10/15 09/16/16	42% 28%
HA23							
05-MON-1-67.9/0 05-1A8904		IN MONTEREY COUNTY ABOUT 14 MILES SOUTH OF CARMEL AT MALPASO CREEK BRIDGE REPAIR SPALLED CONCRETE	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282	TYLER LAVERING 1529 SALINAS HWY MONTEREY, CA 93940 (831)375-1621	\$1,793,390 \$1,866,527 \$0	05/02/14 05/23/14 02/25/16	90% 98%
05-MON-1-77.6/85.3 05-1A7604 NHP-P001-(596)E --()		IN MONTEREY COUNTY, IN AND NEAR MONTEREY, FROM SLOAT AVENUE UNDERCROSSING TO SOUTH MARINA OVERHEAD PAVEMENT PRESERVATION (CAP M)	\RANITE CONSTRUCTION COMPANY 715 COMSTOCK STREET SANTA CLARA CA 95054	TYLER LAVERING 1529 SALINAS HWY MONTEREY, CA 93940 (831)375-1621	\$7,205,626 \$1,595,193 \$192,951	08/12/15 09/03/15 01/20/16	26% 22%
HA22							
05-MON-68-1.2/1.2 05-1G8304		IN MONTEREY COUNTY IN THE CITY OF PACIFIC GROVE A THE INTERSECTION OF ROUTE 68 AND DAVID AVE. DIR'S ORDER EFA RECONSTRUCT FAILED RETAINING WALL	GORDON N. BALL INC 333 CAMILLE AVE ALAMOS, CA 94507	WILSON, JENNIFER 140 DUBOIS ST STE E SANTA CRUZ, CA 95060 (831)427-4706	\$335,000 \$177,550 \$0	08/12/15 08/18/15 12/21/15 12/21/15	100% 100% COMPLETED
20.20.201 130							
05-MON-68-15.0/T18.5 05-1C0904 NHP-X053-(029)E --()		IN MONTEREY COUNTY AT VARIOUS LOCATIONS CONTRAST SURFACE TREATMENTS	CLEAN CUT LANDSCAPE 8406 N. ARMSTRONG AVE. CLOVIS CA 93619	FARSHAD KESHAVARZI 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (831)235-3120	\$2,232,878 \$17,069 \$17,069	10/30/15 11/13/15 05/20/16	9% 1%
HB1							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/16**

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-68-19.2/0 05-0T2704 HSNH-P068-(023)E --()		PROJECT LOCATED ALONG ROUTE 68 NEAR SALINAS IN MONTEREY COUNTY AT HITCHCOCK ROAD INSTALL TRAFFIC SIGNAL	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	TYLER LAVERING 1529 SALINAS HWY MONTEREY, CA 93940 (831)375-1621	\$675,693 \$606,704 \$85,850	05/18/15 06/11/15 02/02/16	83% 89% SUSPENDED
HB1							
05-MON-68-/1.1 05-1F5704		IN MONTEREY COUNTY IN PACIFIC GROVE FROM SINEX AVENUE TO FOREST AVENUE COLD PLANE AND RHMA-G OVERLAY	GRANITE CONSTRUCTION COMPANY 580 WEST BEACH STREET WATSONVILLE CA 95076		\$641,350 \$0 \$0	01/05/16 01/29/16	0% 0%
05-MON-101-21.9/87 05-1C9304		IN MONTEREY COUNTY AT VARIOUS LOCATION FROM SAN ARDO UNDERCROSSING TO ALISAL ROAD UNDERCROSSING SEAL BRIDGE DECK	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE, CA 92614	TYLER LAVERING 1529 SALINAS HWY MONTEREY, CA 93940 (831)375-1621	\$1,083,932 \$701,381 \$0	04/15/15 05/01/15 02/09/16	64% 65%
05-MON-101-45.8/49.8 05-1G1104		DIR'S ORDER EMERGENCY F.A. HOBSON/LAGOMARSINO AVE NORTH OF KING CITY REMOVE/DISPOSE OF 315 DISEASED TREES, REPAIR GUARD RAIL/REPLA REMOVE/DISPOSE OF 315 DISEASED TREES	DON CHAPIN COMPANY INC 560 CRAZY HORSE CANYON ROAD SALINAS, CA 93907	LAVERING, TYLER 1529 SALINAS HWY MONTEREY, CA 93940 (831)375-1621	\$2,485,000 \$1,836,514 \$0	06/04/15 06/04/15 01/20/16	100% 74% OVER RUN
20.20.201 130							
05-MON-101-47.7/53.9 05-1E0604 HSNH-P -()Q 1282- E -()		IN AND NEAR GREENFIELD FROM TEAGUE AVENUE TO WALNUT AVENUE OC CONCRETE MEDIAN BARRIER, INSIDE	GRANITE CONSTRUCTION COMPANY 715 COMSTOCK STREET SANTA CLARA, CA 95054		\$4,848,536 \$0 \$0	10/30/15 11/20/15	0% 0%
HB1							
05-MON-101-55.2/73.8 05-1F69U4 NHP-Q101-(276)E --()		IN MONTEREY COUNTY IN AND NEAR SOLEDAD FROM 0.4 MILE NORTH OF NORTH GREENFIELD OVERCROSSING TO 1.2 MILES NORTH OF NORTH GONZALES O PAVEMENT PRESERVATION	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE, CA 95136		\$22,809,871 \$0 \$0	10/12/15 11/02/15	0% 0%
HA22							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/16**

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-101-100.0/101.3 05-315804 NH-P101-() --()		IN MONTEREY AND SAN BENITO COUNTIES NEAR PRUNDALE AT VARIOUS LOCATIONS FROM 0.4 MILE SOUTH OF DUNBARTO IN ROAD (NORTH) TO CANNON R CONSTRUCT INTERCHANGE	GCC/MCM, A JV P O BOX 50085 WATSONVILLE CA 950775085	JENNIFER WILSON 8115 PRUNEDALE NORTH RD PRUNEDALE, CA 93907 (805)471-2103	\$42,487,136 \$41,065,090 \$0	09/27/12 11/06/12 04/04/16	75% 95%
HE11	SWPPP						
05-SB-0-/0 05-1G1904 STP-000C-(408)E --()		IN SANTA BARBARA, MONTEREY, SAN BENITO, SAN LUIS OBISPO, AND SANTA CRUZ COUNTIES AT VARIOUS LOCATIONS REMOVE AND REPLACE SIGN PANELS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614		\$1,195,580 \$0 \$0	11/10/15 12/07/15	0% 0%
HA22							
05-SB-1-/50.6 05-0J4904 NHP-000C-(409)E --()		IN SANTA BARBARA, MONTEREY, SAN BENITO, SANTA CRUZ AND SAN LUIS OBISPO COUNTIES AT VARIOUS LOCATIONS. REPLACE ROADSIDE SIGN PANELS	FBD VANGUARD CONSTRUCTION 651 ENTERPRISE COURT LIVERMORE CA 94550		\$5,680,500 \$0 \$0	01/13/16 01/26/16	0% 0%
HA22							
05-SB-101-.3/7.5 05-462504 ACNH-Q101-(143)E --()		IN SANTA BARBARA COUNTY IN AND NEAR CARPINTERIA AT VARIOUS LOCATIONS RESTORE HIGHWAY PLANTING	AMERICA WEST LANDSCAPE INC 15086 LA PALMA DRIVE CHINO CA 91710	CURTIS JOHNSON, R.E. 22 N. MILPAS ST., STE H SANTA BARBARA CA 93103 (805)748-5218	\$1,753,944 \$1,634,620 \$0	08/31/09 09/15/09 10/24/13	0% 0%
HA25	SWPPP						PLANT EST SATIS
05-SB-101-12.9/14 05-1C4304		IN SANTA BARBARA COUNTY IN SANTA BARBARA FROM GARDEN STREET UNDERCROSSING TO MISSION CREEK BRIDGE HIGHWAY PLANTING REHABILITATION	SPIESS CONSTRUCTION CO INC P O BOX 2849 SANTA MARIA CA 93457	CURTIS JOHNSON 35 S. LA PATERA LANE STE E GOLETA, CA 93117 (805)692-6862	\$795,299 \$715,100 \$4,500	06/10/13 06/27/13 11/18/16	100% 90%
HA25							OVER RUN
05-SB-101-13.2/27.1 05-0S2504 NHP-Q101-(267)E --()		IN AND NEAR THE CITIES OF SANTA BARBARA AND GOLETA, FROM SALSIPUEDES STREET TO 0.3 MILES NORTH OF CATHEDRAL OAKS ROAD PLACE CONTRASTING SURFACE TREATMENT	A. M. CONCRETE, INC. PO BOX 921388 SYLMAR CA 91392	CURTIS JOHNSON 35 S PATERA LN GOLETA, CA 93117 (805)692-6862	\$1,954,815 \$1,320,445 \$324,929	06/17/15 07/08/15 02/18/16	84% 67%
HA28							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/16**

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-101-14.2/0 05-1F6104		IN SANTA BARBARA COUNTY IN SANTA BARBARA AT CASTILLO STREET U.C. COLD PLANE, INSTALL CONCRETE PAVERS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE, CA 92614	CURTIS JOHNSON 35 S PATERA LN SUITE E GOLETA, CA 93117 (805)692-6862	\$812,986 \$762,357 \$0	05/19/15 06/09/15 12/18/15 01/04/16	100% 100% COMPLETED
HA21							
05-SB-101-21.0/27.1 05-1A7204 NHP-Q101-(262)E --()		IN SANTA BARBARA COUNTY IN AND NEAR GOLETA FROM MARIA YGNACIO CREEK BRIDGE TO 0.2 MILE NORTH OF CATHEDRAL OAKS OVERCROSSING PAVEMENT PRESERVATION (CAP M)	GRANITE CONSTRUCTION COMPANY PO BOX 6744 SANTA BARBARA CA 93160	JASON KLINE 35 S PATERA LN. SUITE E GOLETA, CA 93117 (805)692-6820	\$9,648,711 \$1,656,849 \$110,249	05/12/15 06/10/15 04/04/16	64% 17%
HA22							
05-SB-101-22.3/23 05-0G0704 NH-Q101-(233)E --()		IN SANTA BARBARA COUNTY IN GOLETA FROM 0.2 MILE EAST TO 0.7 MILE WEST OF FAIRVIEW AVENUE OVERCROSSING UPGRADE DRAINAGE CULVERTS	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	MICHAEL MORTENSEN 35 S. LA PATERA LANE STE E GOLETA, CA 93117 (805)692-6759	\$17,780,229 \$15,051,174 \$681,359	11/21/13 12/12/13 04/30/17	52% 86%
HA22							
05-SB-101-83.2/83.8 05-463814		ON ROUTE 101 IN SANTA BARBARA COUNTY FROM 0.9 MILE NORTH OF CLARK AVENUE OVERCROSSING TO 0.7 MILE SOUTH OF SANTA MARIA UNDERCROSS IRRIGATION, PLANTING, EROSION CONTROL	EMPIRE LANDSCAPING INC. P O BOX 35 DAVIS CA 95617	LEW, MIKE 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)348-3105	\$501,048 \$448,415 \$0	10/25/13 11/15/13 05/12/17	0% 0% PLANT EST SATIS
05-SB-246-12.3/16.7 05-0C6404		ON ROUTE 246 IN SANTA BARBARA COUNTY NEAR LOMPOC, FROM CEBADA CANYON ROAD TO HAPGOOD ROAD	PAPICH CONSTRUCTION CO. INC. PO BOX 2210 PISMO BEACH CA 93448	MURDOCK, KEVIN 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)441-8439	\$15,104,087 \$973,957 \$413,451	02/27/15 03/26/15 05/31/17	17% 6%
HE13							
05-SBT-101-.7/.7 05-1A9304		SAN BENITO CNTY NEAR PRUNEDALE, SB HWY 101@ .2 MILE NORTH OF COLE RD. REMOVE APPROX 13000CY OF ROCKERY/SLIDE MATERIAL, FLATTENSLOP INSTALL EROSION CONTROL & LANDSCAPE	GRANITE CONSTRUCTION COMPANY 585 WEST BEACH ST WATSONVILLE, CA 95076	WILSON, JENNIFER 8115 PRUNEDALE NORTH RD PRUNEDALE, CA 93907 (831)663-8965	\$1,080,000 \$764,898 \$0	01/22/13 01/22/13 12/31/15	100% 71% SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/16

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	% Work Message
05-SCR-0-/0 05-1F2104		IN SCR, SBT, MON, SLO & SB AT VARIOUS LOCATIONS, UPGRADE IRRIGATION CONTROLLERS, PLACE MULCH, REPAIR WATER LEAKS & UPGRADE INTERIOR UPGRADE, REPAIR AT VARIOUS LOCATIONS	PACIFIC RESTORATION GROUP INC PO BOX 429 PERRIS, CA 92572	GARCIA, SANTIAGO 8115 PRUNEDALE NORTH RD. PRUNEDALE, CA 93907 (831)455-5466	\$1,684,526 \$816,145 \$0	02/21/14 03/26/14 12/22/15 12/22/15	100% 100% COMPLETED
20.20.201 130							
05-SCR-0-/0 05-0T5004 STP-000C-(382)E --()		CONSTRUCTION ON STATE HIGHWAY IN MONTEREY, SAN LUIS OBISPO, SANTA BARARA, AND SANTA CRUZ COUNTIES AT VARIOUS LOCATIONS VISTA POINT REHABILITATION	RSB GROUP, INC. 20331 LAKE FOREST DR SUITE C1 LAKE FOREST CA 92630	NORRIS, AMY 3230 RIVERSIDE AVENUE, #130 PASO ROBLES, CA 93446 (805)226-9217	\$717,013 \$517,142 \$0	03/27/15 04/10/15 03/17/16	100% 72%
05-SCR-1-16.9/17.2 05-1A8704 HSNH-P -(087) 0E--() --() HB1		IN SANTA CRUZ COUNTY ON ROUTE 1 FROM THE NB MERGE WITH ROUTE 17 TO THE NB OFF-RAMP TO OCEAN STREET RE-STRIPING AND SHOULDER WIDENING	GRANITE CONSTRUCTION COMPANY 585 WEST BEACH STREET WATSONVILLE CA 95076	BEACH KATIE 140 DUBOIS ST E SANTA CRUZ CA 95060 (831)455-5707	\$1,099,073 \$27,446 \$27,446	09/08/15 10/06/15 04/15/16	3% 2%
05-SCR-1-20.2/37.4 05-1C8604 STP-P001-(587)E --()		NEAR SANTA CRUZ FROM 0.1 MILE NORTH OF WESTERN DRIVE TO SAN MATEO COUNTY LINE PAVEMENT PRESERVATION	GRANITE CONSTRUCTION COMPANY 715 COMSTOCK STREET SANTA CLARA CA 95054	PAT DUSSELL 140 DUBOIS ST, STE E SANTA CRUZ, CA 95060 (831)427-4706	\$10,318,134 \$9,330,604 \$0	11/20/14 12/10/14 11/24/15	94% 91% SUSPENDED
20.20.201 130							
05-SCR-1-29.4/34.8 05-1F1204		IN SANTA CRUZ COUNTY FROM DAVENPORT TO WADDELL CREEK. REPLACE AND REPAIR FAILED DRAINAGE SYSTEM IN MULTIPLE LOCATIONS REPLACE FAILED CULVERTS	GRANITE CONSTRUCTION COMPANY PO BOX 50085 WATSONVILLE, CA 95077	DUSSELL, PATRICK 140 DUBOIS ST STE E SANTA CRUZ, CA 95060 (831)427-4706	\$266,000 \$233,522 \$0	03/09/15 03/09/15 01/13/16	53% 88% SUSPENDED
05-SCR-1-31.6/36.3 05-1F3604		IN SANTA CRUZ COUNTY NEAR DAVENPORT AT SCOTT CREEK BRIDGE AND WADDELL CREEK BRIDGE REPAIR CONCRETE SPALL, SCOUR MONITR	BUGLER CONSTRUCTION 4847 HOPYARD RD. SUITE 4 NO.39 PLEASANTON, CA 94588	PATRICK DUSSELL 140 DUBOIS ST, STE E SANTA CRUZ, CA 95060 (831)427-4706	\$724,531 \$172,501 \$26,466	06/09/15 06/23/15 06/02/16	36% 24%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/16**

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	% Work % Message
05-SCR-1-36.3/37.4 05-1G7804		HWY 01, WADDELL BLUFF, SANTA CRUZ COUNTY REMOVE & DISPOSE SLIDE MATERIAL, RESTORE CATCHMENT AREA & REPAIR ROCK CATCHMENT SYSDIR'S REMOVE SLIDE MATERIAL REPAIR ROCK CATCHMNT	ROBERT J FRANK CONSTRUCTION 2806 TARMAC ROAD REDDING, CA 96003	DUSSELL, PATRICK 140 DUBOIS ST STE E SANTA CRUZ, CA 95060 (831)427-4706	\$266,000 \$279,135 \$0	06/08/15 06/08/15 01/26/16	25% 99% SUSPENDE
20.20.201 130							
05-SCR-1-/0 05-0R5104 STP-000C-(400)E --()		ON STATE ROUTE 1, 68 AND 218 IN MONTEREY COUNTY AND STATE ROUTE 1 AND 9 IN SANTA CRUZ COUNTY AT VARIOUS LOCATIONS VARIOUS ADA CURB RAMPS AND MINOR SIDEWALKS	PACIFIC INFRASTRUCTURE CONSTRUCTION, LLC 871 COTTING COURT, SUITE A VACAVILLE CA 95688	BERTHA ROMAN 140 DUBOIS STREET SUITE E SANT CRUZ, CA 95060 (831)427-4706	\$1,124,510 \$255,240 \$58,168	08/26/15 09/22/15 04/26/16	34% 23%
HB71							
05-SCR-9-3.8/18.7 05-0Q5904 STP-S009-(020)E --()		IN SANTA CRUZ COUNTY AT AND NEAR BOULDER CREEK AT VARIOUS LOCATIONS FROM 0.9 MILE SOUTH OF GLENGARRY ROAD TO 0.2 MILE NORTH OF MCG POLLUTION SOURCE CONTROL	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	BEACH, KATIE 140 DUBOIS ST, STE E SANTA CRUZ, CA 95060 (831)455-5707	\$2,056,443 \$1,941,059 \$48,229	09/30/14 10/21/14 12/22/16	0% 0% PLANT EST SATIS
05-SCR-17-6.0/12.5 05-1G1004		REMOVE/REPLACE HIGH FRICTION SURFACE TREATMENT @ LAUREL CURVE,CORRECT DRAINAGE ISSUES/CONSTRUCT NEW DRAINAGE DIRS ORDER EMERGENCY REMOVE/REPLACE HIGH FRICTION SURFACE	GRANITE ROCK COMPANY PO BOX 50001 WATSONVILLE, CA 95077-5001	ROMAN, BERTHA 140 DUBOIS STREET STE E SANTA CRUZ, CA 95060 (831)427-4706	\$235,000 \$221,077 \$0	07/10/15 07/10/15 03/16/16	40% 94% SUSPENDE
20.20.201 130							
05-SCR-17-8.3/9.4 05-0T9804 HSNH-PG -()P 7110- E -()		IN SANTA CRUZ COUNTY NEAR SCOTTS VALLEY FROM 0.4 MILE SOUTH OF SUGARLOAF ROAD TO 0.1 MILE SOUTH OF LAUREL ROAD SHOULDER WIDENING AND CONCRETE	GRANITE CONSTRUCTION COMPANY 580 WEST BEACH STREET WATSONVILLE CA 95076		\$5,141,684 \$0 \$0	12/22/15 01/13/16	0% 0%
HB1							
05-SCR-17-10.1/0 05-1F0004		SB ON HW 17 @ SPANIXH OAKS DR PM 10.1 WIDEN OUTSIDE RT SHOULDER CONSTRUCT SIDE GUTTER W/TYPE A DIKE/ADD DRAINAGE FACILITYORDER EME WIDEN RT SHOULDER,CONSTRUCT SIDE CUTTER	GRANITE ROCK COMPANY PO BOX 50001 WATSONVILLE, CA 95077-5001	ROMAN, BERTHA 140 DUBOIS ST STE E SANTA CRUZ, CA 95060 (831)427-4706	\$235,000 \$157,322 \$0	06/11/15 06/11/15 02/18/16	100% 67% SUSPENDE
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/16

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SCR-129-9.5/10 05-0T5404 HSST-PG -(129) 6E--() --() HB1		ON ROUTE 129 BETWEEN 0.4 MILE WEST OF GRANITE ROCK COMPANY OLD CHITTENDON ROAD AND 0.1 MILE EAST 120 GRANITE ROCK WAY OF CHITTENDON UNDERPASS CURVE REALIGNMENT	SAN JOSE CA 95136	(831)455-5707	\$4,535,533 \$0 \$0	07/21/15 08/07/15 09/23/16	0% 0% SUSPENDED
05-SCR-152-2.0/8.3 05-1A3804		IN SANTA CRUZ COUNTY NEAR WATSONVILLE FROM HOLOHAN ROAD TO SANTA CLARA COUNTY LINE RHMA OVERLAY	O'GRADY PAVING INC 2513 WYANDOTTE ST. MOUNTAIN VIEW CA 94043	FARSHAD KESHAVARZI 1529 SALINAS HWY MONTEREY, CA 93940 (831)375-1242	\$1,547,467 \$1,443,865 \$0	04/28/14 05/23/14 10/20/15	73% 89%
05-SLO-1-12.6/0 05-1C1304		IN SAN LUIS OBISPO COUNTY AT OCEANO AT OCEANO OVERHEAD CURB RAMPS AND SIDEWALK	SOUZA CONSTRUCTION, INC. P.O. BOX 3810 SAN LUIS OBISPO CA 93403	BENNETZEN, LILIAN 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)441-0080	\$368,525 \$107,411 \$54,303	08/25/15 10/14/15 04/01/16	27% 29%
05-SLO-1-17.7/59 05-1C2404 HSST-P -()P 1600- E -() HB1		IN SAN LUIS OBISPO COUNTY IN AND NEAR SAN LUIS OBISPO AND SAN SIMEON FROM HIGHLAND DRIVE TO 1.2 MILES NORTH OF HEARST CASTLE ROAD. INSTALL RUMBLE STRIP	SOUZA CONSTRUCTION, INC. P.O. BOX 3810 SAN LUIS OBISPO CA 93403	NORRIS, AMY 3230 RIVERSIDE AVE, #130 PASO ROBLES, CA 93446 (805)226-8279	\$1,748,500 \$17,050 \$0	10/30/15 11/20/15 02/25/16	12% 1%
05-SLO-1-36.7/39.6 05-0N4004 ACST-P001-(570)E P0-01 5-(0E) --() HB4N WPCP		IN SAN LUIS OBISPO COUNTY NEAR CAYUCOS FROM 0.1 MILE SOUTH OF NORTH OCEAN AVENUE TO 0.8 MILE SOUTH OF VILLA CREEK ROAD TEARTHWORK, PAVING, EROSION CONTROL	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572	NORRIS, AMY 4485 VACHELL LANE SAN LUIS OBISPO CA 93401 (805)542-4765	\$1,301,683 \$1,254,987 \$2,600	10/22/12 12/03/12 05/10/16	91% 97%
05-SLO-1-64.0/66.9 05-492804 STP-P001-(590)E --() HA42		IN SAN LUIS OBISPO COUNTY ABOUT 9 MILES NORTH OF SAN SIMEON FROM 0.3 MILE NORTH OF PIEDRAS BLANCAS LIGHTHOUSE ROAD TO ARROYO DE LA REALIGN ROADWAY PIEDRAS BLANCAS	PAPICH CONSTRUCTION CO. INC P O BOX 2210 PISMO BEACH CA 93448	RICK SILVA, RE 775 ARLINGTON ST CAMBRIA CA 93428 (805)927-4559	\$19,895,389 \$1,425,835 \$16,333	05/27/15 06/15/15 07/12/17	11% 7% SUSPENDED

**State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/16**

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SLO-1-73.7/74 05-1A7004 STP-19A5-(004)E --()		IN SAN LUIS OBISPO COUNTY ABOUT 19 MILES NORTH OF SAN SIMEON FROM 0.7 MILE TO 1.0 MILE NORTH OF RAGGED POINT VIADUCT CONSTRUCT SOLDIER PILE WALL WITH	JOHN MADONNA CONSTRUCTION CO., INC. P.O. BOX 5310 SAN LUIS OBISPO CA 93403	RICK SILVA 775 ARLINGTON ST CAMBRIA CA 93428 (805)927-4559	\$9,546,642 \$6,401,201 \$689,783	12/24/14 01/08/15 09/22/16	32% 67%
HA23							
05-SLO-46-37.6/40.4 05-330764 NHP-P046-(050)E --()		IN SAN LUIS OBISPO COUNTY NEAR PASO ROBLES FROM 0.5 MILE EAST OF ROAD TO 0.2 MILE WEST OF ALMOND DRIVE LANDSCAPE MITIGATION	PACIFIC RESTORATION GROUP, INC. PO BOX 429 PERRIS CA 92572	MIKEL, KARL 102 S. WHITLEY GARDENS DR. PASO ROBLES, CA 93446 (805)440-7630	\$933,084 \$746,717 \$4,455	10/09/14 11/14/14 02/19/16	0% 0% PLANT EST SATIS
HE14							
05-SLO-46-40.7/46.3 05-330774		IN SAN LUIS OBISPO COUNTY NEAR PASO ROBLES FROM 0.1 MILE EAST OF ALMOND DRIVE TO 0.8 MILE EAST OF MCMILLAN CANYON ROAD CONVERT TO 4-LANE EXPRESSWAY	PAPICH CONSTRUCTION COMPANY INC PO BOX 2210 PISMO BEACH, CA 93448	TIM LANG 102 WHITLEY GARDENS DRIVE PASO ROBLES, CA 93446 (805)748-5513	\$35,586,186 \$34,101,008 \$19,586	05/18/12 06/12/12 01/28/16	99% 97% SUSPENDED
HE13	SWPPP						
05-SLO-101-23.9/32.3 05-1G3404 NHP-Q101-(268)E --()		IN SAN LUIS OBISPO COUNTY IN AND NEAR SAN LUIS OBISPO FROM 0.3 MILE SOUTH OF SANTA FE UNDERCROSSING TO 1.2 MILES NORTH OF RESERVOIR OVERLAY WITH RHMA GAP GRADED	TELFER HIGHWAY TECHNOLOGIES 4522 PARKER AVE BLDG700 STE35 MCCLELLAN CA 95652	DE ANDA, ANTHONY 4485 VACHELL LANE SAN LUIS OBISPO, CA 93401 (805)542-4765	\$4,528,777 \$26,375 \$0	06/08/15 07/16/15 12/18/15	24% 1% SUSPENDED
05-SLO-101-32.3/35.6 05-1F7804		IN SAN LUIS OBISPO COUNTY NEAR SAN LUIS OBISPO FROM 1.2 MILES NORTH OF RESERVOIR CANYON ROAD TO CUESTA OVERHEAD RESURFACE PAVEMENT W WEARING COURSE	TELFER HIGHWAY TECHNOLOGIES 4522 PARKER AVE BLDG700 STE35 MCCLELLAN, CA 95652	DE ANDA, ANTHONY 4485 VACHELL LANE SAN LUIS OBISPO, CA 93401 (805)542-4765	\$3,122,721 \$2,614,359 \$0	04/24/15 05/08/15 01/05/16	100% 100%
05-SLO-227-.1/10.3 05-1F9404		IN SAN LUIS OBISPO CO ON RTE 227 FM THE N END OF E CORRAL DE PIEDRA CREEK BR TO 0.4 MI N OF BUCKLEY RD (SOUTHERN LIMIT OF THE CIT RHMA GAP GRADED & GUARDRAIL WORK	CALPORTLAND CONSTRUCTION P.O. BOX 1280 SANTA MARIA CA 93456	DE ANDA, ANTHONY 3230 RIVERSIDE AVE, #130 PASO ROBLES CA 93446 (805)226-9217	\$1,390,730 \$229,963 \$103,190	05/12/15 06/09/15 02/22/16	48% 17% SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/16

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-VAR--/0		IN MONTEREY, SAN LUIS OBISPO, SANTA	PTM GENERAL ENGINEERING	BRADBURY, JAKE	\$1,086,896	11/13/15	0%
05-1G2804		IN MONTEREY, SAN LUIS OBISPO, SANTA	SERVICES INC.	2053 PREISKER LANE,	\$0	12/02/15	0%
HSST-P - ()0		BARBARA AND SANTA CRUZ COUNTIES AT	5942 ACORN ST.	SUITE E	\$0		
C414- E - ()		VARIOUS LOCATIONS	RIVERSIDE CA 92504	SANTA MARIA, CA 93454			
		INSTALL COUNTDOWN PEDESTRIAN SIGNAL		(805)441-0080			

Totals: Authorized Final Amt: \$257,296,359 Completed to Date: \$135,497,194 Work This Month: \$3,076,817

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
05-MON-1-11.7/43.1	05-1C9404	1
05-MON-1-28.0/28.4	05-1F8904	1
05-MON-1-67.9/0	05-1A8904	1
05-MON-1-77.6/85.3	05-1A7604	1
05-MON-68-1.2/1.2	05-1G8304	1
05-MON-68-15.0/T18.5	05-1C0904	1
05-MON-68-19.2/0	05-0T2704	2
05-MON-68-/1.1	05-1F5704	2
05-MON-101-45.8/49.8	05-1G1104	2
05-MON-101-47.7/53.9	05-1E0604	2
05-MON-101-55.2/73.8	05-1F69U4	2
05-MON-101-100.0/101.3	05-315804	2
05-MON-101-21.9/87	05-1C9304	3
05-SB-0-/0	05-1G1904	3
05-SB-1-/50.6	05-0J4904	3
05-SB-101-.3/7.5	05-462504	3
05-SB-101-12.9/14	05-1C4304	3
05-SB-101-13.2/27.1	05-0S2504	3
05-SB-101-21.0/27.1	05-1A7204	4
05-SB-101-22.3/23	05-0G0704	4
05-SB-101-83.2/83.8	05-463814	4
05-SB-101-14.2/0	05-1F6104	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
05-SB-246-12.3/16.7	05-0C6404	4
05-SBT-101-.7/.7	05-1A9304	4
05-SCR-0-/0	05-1F2104	5
05-SCR-0-/0	05-0T5004	5
05-SCR-1-16.9/17.2	05-1A8704	5
05-SCR-1-20.2/37.4	05-1C8604	5
05-SCR-1-29.4/34.8	05-1F1204	5
05-SCR-1-31.6/36.3	05-1F3604	5
05-SCR-1-36.3/37.4	05-1G7804	6
05-SCR-1-/0	05-0R5104	6
05-SCR-9-3.8/18.7	05-0Q5904	6
05-SCR-17-6.0/12.5	05-1G1004	6
05-SCR-17-8.3/9.4	05-0T9804	6
05-SCR-17-10.1/0	05-1F0004	6
05-SCR-129-9.5/10	05-0T5404	7
05-SCR-152-2.0/8.3	05-1A3804	7
05-SLO-1-17.7/59	05-1C2404	7
05-SLO-1-64.0/66.9	05-492804	7
05-SLO-1-73.7/74	05-1A7004	7
05-SLO-1-12.6/0	05-1C1304	7
05-SLO-1-36.7/39.6	05-0N4004	8
05-SLO-46-37.6/40.4	05-330764	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
05-SLO-46-40.7/46.3	05-330774	8
05-SLO-101-32.3/35.6	05-1F7804	8
05-SLO-101-23.9/32.3	05-1G3404	8
05-SLO-227-.1/10.3	05-1F9404	8
05-VAR--/0	05-1G2804	9

Statement of Ongoing Contracts - Federal Aid

District	05		Bid + CCO	Work Comp
Federal Aid		Category		
-F-		FEDERAL AID (PRIMARY)	\$62,021,309	\$57,750,884
-S-		FEDERAL AID (SECONDARY)	\$50,033,955	\$22,220,587
-SH-		STATE HIGHWAY	\$71,110,920	\$49,511,876
			\$74,130,175	\$6,013,847
District Total:			<u>\$257,296,359</u>	<u>\$135,497,194</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
05	\$2,832,511
Work completed this Period:	\$2,832,511