

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/18

Page 1
02/01/18

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-1-7.1/32.8 05-1H0804		IN MONTEREY AND SAN LUIS OBISPO COUNTIES AT VARIOUS LOCATIONS METHACRYLATE DECK SEALS, REPLACE	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD SUITE 100 SACRAMENTO CA 95834	DEANDA, ANTHONY 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)748-6095	\$977,090 \$869,668 \$0	03/08/17 04/12/17 12/21/17 12/27/17	100% 100% COMPLETED
HM3							
05-MON-1-8.0/23 05-1H7804		VARIOUS AREAS DAMAGED BY STORMS. REMOVE SLIDE MATERIAL, INSTALL ROCK NETS AS NEEDED, TRAFFIC CONTROL DIRS ORDER EFA 05A1959 REMOVE SLIDE MAT, INSTALL ROCK NETS	JOHN MADONNA CONSTRUCTION CO INC PO BOX 5310 SAN LUIS OBISPO, CA 93403	SILVA, RICK 775 ARLINTON ST CAMBRIA, CA 93428 (805)927-4559	\$55,985,000 \$35,085,849 \$0	01/15/17 01/19/17 06/22/18	35% 63%
20.20.201 130							
05-MON-1-23.0/45.4 05-1J3404		MON CNTY NEAR BIG SUR, LUCID TO PFEIFFER CANYON. REMOVE SLIDE MATERIAL, REBUILD EMBANKMENT/DRAINAGE SYSTEM,RESTORE ROADWAYDIRS EFA REMOVE SLIDE MATERIAL AND RESTORE ROADWAY	CALPORTLAND CONSTRUCTION CO 1625 E DONOVAN RD SANTA MARIA, CA 93456	SILVA, RICK 775 ARLINGTON ST CAMBRIA, CA 93428 (805)927-4559	\$5,485,000 \$3,066,972 \$0	03/17/17 03/17/17 02/02/18	83% 56%
20.20.201 130							
05-MON-1-28.2/28.4 05-1J1104		IN MONTEREY COUNTY ON RT 1 NEAR BIG CREEK REPAIR ROCK FALL BARRIER, RECONSTRUCT MBGRAND REPAIR ROADWAY DIRS EFA 05A1971 REPAIR ROCK FALL BARRIER, REPAIR ROADWAY	DON CHAPIN COMPANY INC 560 CRAZY HORSE CANYON RD SALINAS, CA 93907	GARCIA, SANTIAGO 8115 PRUNEDALE NORTH RD PRUNEDALE, CA 93907 (831)455-5466	\$585,000 \$416,158 \$0	02/10/17 02/10/17 12/27/17	100% 100%
20.20.201 130							
05-MON-1-45.5/45.5 05-1J1304		REPLACE BRIDGE @ PFEIFFER CANYON BRIDGE INBIG SUR REPLACE PFEIFFER CANYON BRIDGE IN BIG SUR	GOLDEN STATE BRIDGE INC 3701 MALLARD DR BENICIA CA 94510	LAVERING, TYLER 1529 HWY 68 MONTEREY, CA 93940 (831)375-1621	\$23,985,000 \$19,170,632 \$0	02/16/17 02/16/17 11/03/17	100% 80% OVER RUN
20.20.201 130							
05-MON-1-47.0/58 05-1J3204		BIG SUR, REMOVE SLIDE MATERIAL, REPAIR EMBANKMENTS, TEMP TRAFFIC CONTROL AS NEEDED DIRS EFA 05A1983 REMOVE SLIDE MATERIAL/REPAIR EMBANKMENTS	GRANITE ROCK COMPANY PO BOX 50001 WATSONVILLE CA 95077	LAVERING, TYLER 1529 SALINAS HWY MONTEREY, CA 93940 (831)375-1621	\$1,985,000 \$1,268,072 \$0	03/03/17 03/03/17 11/20/17	100% 64% OVER RUN
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/18

Page 2
02/01/18

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-68-17.4/18 05-0F7004 NHP-P068-(024)E --()		IN MONTEREY COUNTY ON ROUTE 68 NEAR SALINAS FROM 0.2 MILE EAST OF RESERVATION ROAD UNDERCROSSING TO SPRECKELS BOULEVARD UNDERCROSS BRIDGE WIDENING	VIKING CONSTRUCTION COMPANY PO BOX 1508 RANCHO CORDOVA CA 95741	TYLER LAVERING 1529 HWY 68 MONTEREY, CA 93640 (831)375-7804	\$18,418,871 \$13,839,385 \$399,225	01/22/16 02/12/16 01/28/20	37% 75%
HA21							
05-MON-101-47.7/53.9 05-1E0604 HSNH-P -()Q 1282- E -()		IN AND NEAR GREENFIELD FROM TEAGUE AVENUE TO WALNUT AVENUE OC CONCRETE MEDIAN BARRIER, INSIDE	GRANITE CONSTRUCTION COMPANY 715 COMSTOCK STREET SANTA CLARA, CA 95054	BUIST, AUSTIN 102 WHITLEY GARDENS DRIVE PASO ROBLES, CA 93446 (805)550-1306	\$5,286,145 \$5,144,412 \$2,230	10/30/15 11/20/15 05/31/18	100% 97% OVER RUN
HB1							
05-MON-101-53.9/57.1 05-1G3804 HSNH-GQ10-(321)E --()		IN MONTEREY COUNTY IN AND NEAR GREENFIELD FROM WALNUT AVENUE OVERCROSSING TO 1.2 MILES NORTH OF HUDSON ROAD. MEDIAN BARRIER AND INSIDE SHOULDER	PAPICH CONSTRUCTION CO., INC. P.O. BOX 2210 PISMO BEACH CA 93448	ROMAN, BERTHA 140 DUBOIS ST, STE E SANTA CRUZ, CA 95076 (831)427-4706	\$3,022,999 \$742,215 \$31,095	06/07/17 06/26/17 04/10/18	45% 25%
HB1							
05-MON-101-91.2/99.2 05-0161H4 ACNH-Q101-(311)E --()		IN MONTEREY COUNTY, IN AND NEAR PRUNEDALE AT VARIOUS LOCATIONS, FROM 0.2 MILES NORTH OF LITTLE BEAR CREEK UNDERCROSSING TO 0.3 M LANDSCAPE MITIGATION	JJ NGUYEN, INC. 3172 SALEM DR SAN JOSE CA 95127	SANTIAGO GARCIA 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (831)455-5466	\$2,372,140 \$789,621 \$88,879	04/04/17 04/26/17 02/08/19	29% 33%
05-MON-183-2.0/8.6 05-1G3904 SSTG-S183-(004)E --()		IN MONTEREY COUNTY ON ROUTE 183 FROM DAVIS ROAD TO BLACKIE ROAD CENTERLINE / SHOULDER RUMBLE STRIPE	GRANITE CONSTRUCTION COMPANY 715 COMSTOCK STREET SANTA CLARA CA 95050		\$806,782 \$0 \$0	06/14/17 06/30/17	0% 0%
HB1							
05-MON-198-.1/25.8 05-1H8204 HSST-S198-(076)E --()		IN MONTEREY COUNTY ON ROUTE 198 FROM THE JUNCTION WITH ROUTE 101 TO THE FRESNO COUNTY LINE CONSTRUCT CENTERLINE RUMBLE STRIP	CAL STRIPE, INC 2040 E. STEEL RD COLTON CA 92324		\$527,527 \$0 \$0	08/18/17 09/07/17	0% 0%
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/18

Page 3
02/01/18

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-198-22.4/22.8 05-1C6604 ACST-S198-(073)E --()		IN MONTEREY COUNTY ON ROUTE 198 ABOUT 22 MILES EAST OF SAN LUCAS FROM 0.2 MILE WEST TO 0.2 MILE EAST OF NORTH FORK ROAD WIDEN SHOULDERS AND CORRECT	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706		\$1,098,561 \$0 \$0	06/22/17 07/21/17	0% 0%
HB1							
05-SB-1-/50.6 05-0J4904 NHP-000C-(409)E --()		IN SANTA BARBARA, MONTEREY, SAN BENITO, SANTA CRUZ AND SAN LUIS OBISPO COUNTIES AT VARIOUS LOCATIONS. REPLACE ROADSIDE SIGN PANELS	FBD VANGUARD CONSTRUCTION 651 ENTERPRISE COURT LIVERMORE CA 94550	BUIST, AUSTIN 102 WHITLEY GARDENS DRIVE PASO ROBLES, CA 93446 (805)440-7630	\$5,850,972 \$5,594,198 \$0	01/13/16 01/26/16 01/19/18 01/22/18	100% 100%
HA22							
05-SB-101-2.2/3.3 05-4482U4 NHP-Q101-(290)E --()		IN SANTA BARBARA COUNTY IN CARPINTERIA FROM 0.2 MILE SOUTH OF CARPINTERIA CREEK BRIDGE TO 0.3 MILE NORTH OF LINDEN AVENUE OVERCR RECONSTRUCT INTERCHANGES (2) AND	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342	KLINE, JASON 3561 FOOTHILL RD CARPINTERIA, CA 93013 (805)698-2393	\$54,839,365 \$20,609,551 \$1,008,862	06/20/16 07/15/16 11/13/19	24% 38%
HE11							
05-SB-101-17.2/45.9 05-1C9704 ACNH-Q101-(319)E --()		IN SANTA BARBARA COUNTY AT VARIOUS LOCATIONS FROM 0.6 MILE NORTH OF LAS POSITAS ROAD OC TO 1.3 MILES SOUTH OF SANTA BARBARA GAVIOTA TUNNEL ROADSIDE SAFETY IMPROVEMENTS	GRANITE CONSTRUCTION COMPANY 5335 DEBBIE RD SANTA BARBARA CA 93111	CURTIS JOHNSON CARPINTERIA CONSTRUCTION (805)684-0015	\$2,062,452 \$701,353 \$0	08/17/17 08/29/17 05/07/19	9% 35%
HA25							
05-SB-101-56.0/57.7 05-1J2404		IN SB CNTY ON RTE 101 IN BUELLTON. REMOVE AND REPLACE DAMAGED PCC SLABS AND STRIPINGREPAVE SHOULDERS AND RAMPS DIRS EFA 05A2008 REMOVE/REPLACE DAMAGED PCC SLABS, SHOULDERS	PAPICH CONSTRUCTION COMPANY INC 800 FARROLL RD GROVER BEACH, CA 93433	BALLENTINE, DAVID 270 E HWY 246 STE 203 BUELLTON, CA 93427 (805)688-5920	\$4,365,000 \$1,707,258 \$0	06/07/17 06/07/17 01/08/18	62% 39%
20.20.201 130							
05-SB-154-5.9/22.9 05-1C8304 STP-P154-(022)E --()		NEAR SANTA YNEZ, FROM BASELINE AVENUE TO COLD SPRINGS CANYON BRIDGE. PAVEMENT PRESERVATION	CALPORTLAND CONSTRUCTION 1625 EAST DONOVAN RD SANTA MARIA CA 93454	MURDOCK, KEVIN 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)441-8439	\$13,120,698 \$12,684,044 \$0	07/12/16 07/29/16 01/09/18 01/09/18	100% 100% COMPLETED
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/18

Page 4
02/01/18

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-192-2.8/7 05-1H4204		IN SANTA BARBARA COUNTY IN AND NEAR SANTA BARBARA ON ROUTE 154 FROM 0.1 MILE W OF PESTAS LN TO STATE STREET AND ON ROUTE 192 FROM COLD PLANE PAVEMENT/RHMA-G	C.A. RASMUSSEN, INC. 28548 LIVINGSTON AVENUE VALENCIA CA 91355	MICHAEL MORTENSEN 35 S LA PATERA LN GOLETA CA, 93117 (805)698-2601	\$1,887,431 \$1,727,663 \$0	04/04/17 04/26/17 10/31/17	100% 90% OVER RUN
05-SB-246-12.3/16.7 05-0C6404		ON ROUTE 246 IN SANTA BARBARA COUNTY NEAR LOMPOC, FROM CEBADA CANYON ROAD TO HAPGOOD ROAD PASSING LANES AND OPERATIONAL	PAPICH CONSTRUCTION CO. INC. PO BOX 2210 PISMO BEACH CA 93448	MURDOCK, KEVIN 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)441-8439	\$17,939,554 \$14,744,320 \$635,607	02/27/15 03/26/15 03/28/18	90% 82%
HE13							
05-SBT-129-/2.6 05-1H0704		IN SAN BENITO, SANTA CRUZ AND MONTEREY COUNTIES AT VARIOUS LOCATIONS METHACRYLATE DECK SEALS, POLYESTER	SPECTRUM CONSTRUCTION GROUP, INC. 32 EDELMAN IRVINE CA 92618	BERTHA ROMAN 140 DUBOIS ST STE E SANTA CRUZ CA 95060 (831)427-4706	\$1,076,745 \$944,314 \$34,967	02/15/17 03/13/17 02/01/18	91% 86%
HM3							
05-SBT-156-10.0/18.4 05-1C8404 ACNH-PP15-(020)E --()		IN SAN BENITO COUNTY NEAR HOLLISTER FROM 0.5 MILES WEST OF HUDNER OH TO SANTA CLARA COUNTY LINE PAVEMENT PRESERVATION	GRANITE CONSTRUCTION COMPANY 580 WEST BEACH STREET WATSONVILLE CA 95076	DEVIN PORR 140 DUBOIS ST. STE E SANTA CRUZ, CA 95060 (831)427-4706	\$6,538,976 \$6,489,070 \$54,615	11/16/16 12/09/16 01/29/18	93% 99%
HA22							
05-SBT-156-/3 05-1C8704 ACNH-PP15-(021)E --()		IN AND NEAR SAN JUAN BAUTISTA FROM 156/101 SEPARATION TO ALAMEDA STREET PAVEMENT PRESERVATION	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	KESHAVARZI, FARSHAD 8115 PRUNEDALE NORTH RD PRUNEDALE, CA 93907 (831)235-3120	\$5,413,370 \$4,981,844 \$117,805	11/28/16 12/21/16 01/30/18	94% 91%
HA22							
05-SCR-1-3.7/3.9 05-1H7304		SANTA CRUZ COUNTY ON ROUTE 1, NEAR BUENA VISTA OC. RECONSTRUCT FAILED SLOPE/ DRAINAGE SYSTEM, TEMP TRAFFIC CONTROL DIR'S EMERGENCY RECONSTRUCT FAILED SLOPE/DRAINAGE SYSTEM	GRANITE CONSTRUCTION COMPANY 580 W BEACH ST WATSONVILLE, CA 95076	BEACH, KATIE 140 DUBOIS ST STE E SANTA CRUZ, CA 95060 (831)455-5707	\$2,485,000 \$2,472,241 \$0	12/08/16 12/08/16 02/28/18	100% 99% OVER RUN
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/18

Page 5
02/01/18

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SCR-1-7.5/17.4 05-1C1004 CNHP-X087-(031)E --()		IN SANTA CRUZ CO ON RTE 1 FM 0.1 MI S OF LARKIN VALLEY RD TO RTE 1/17 SEP, AND ON RTE 17 FROM 0.1 SOUTH OF 1/17 SEP TO 0.1 MI N OF ROADSIDE SAFETY IMPROVEMENTS	GRANITE CONSTRUCTION COMPANY 715 COMSTOCK STREET SANTA CLARA CA 95054		\$1,578,930 \$0 \$0	08/17/17 09/07/17	0% 0%
HB1							
05-SCR-1-/0 05-1H7904		SANTA CRUZ CNTY @ VARIOUS ROUTES/LOCATIONSREMOVE SLIDE MATERIAL FROM ROADWAYS/SLOPESRECONSTRUCT FAILED EMBANKMENTS. DIRS EFA 05A1 REMOVE SLIDE MATERIAL, FIX EMBANKMENTS	GRANITE CONSTRUCTION COMPANY 580 WEST BEACH STREET WATSONVILLE, CA 95076	BEACH, KATIE 140 DUBOIS STREET, STE E SANTA CRUZ, CA 95060 (831)455-5707	\$6,985,000 \$6,536,331 \$0	01/24/17 01/24/17 02/28/18	100% 94% OVER RUN
20.20.201 130							
05-SCR-9-11.0/11 05-1J4004		SANTA CRUZ COUNTY ON ROUTE 9 NEAR BROOKDALE AT PM 11.0. REPAIR SLIPOUT DAMAGE BY CONSTRUCTING SIDEHILL VIADUCT DIRS EFA 05A2016 REPAIR SLIPOUT DAMAGE	GORDON N BALL, INC 333 CAMILLE AVE ALAMO, CA 94507	BEACH, KATIE 140 DUBOIS ST STE E SANTA CRUZ, CA 95060 (831)427-4706	\$4,320,000 \$173,242 \$0	09/06/17 09/06/17 02/28/18	16% 4%
20.201201 130							
05-SCR-17-.7/1.4 05-0Q6004 ACNH-PP01-(112)E --()		IN SANTA CRUZ COUNTY, ON ROUTE 17 IN SANTA CRUZ BETWEEN 0.74 MI NORTH ROUTE 1/17 SEPARATION AND SIMS ROAD BEULAH PARK UNDERCROSSIN STORM WATER MITIGATION	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	DEVIN PORR 140 DUBOIS ST #E SANTA CRUZ, CA 95060 (831)427-4706	\$5,791,152 \$3,876,735 \$168,787	09/30/16 10/28/16 05/13/19	17% 64%
05-SCR-17-5.8/12.5 05-1J0804		HWY 17 VINE HILL SANTA CRUZ COUNTY REMOVE/HAUL OFF SLIDE MATERIAL,STABILIZE SLOPE,RESTORE ROCK NETS, TEMP TRAFFIC CONTDIRS EFA 05A REMOVE SLIDE MATERIAL,STABILIZE SLOPE	GRANITE ROCK COMPANY PO BOX 50001 WATSONVILLE, CA 95077-5007	PORR, DEVIN 140 DUBOIS STREET STE E SANTA CRUZ, CA 95060 (805)427-4706	\$1,485,000 \$758,191 \$0	01/23/17 01/27/17 12/31/17	60% 51% SUSPENDED
20.20.201 130							
05-SCR-17-8.3/9.4 05-0T9804 HSNH-PG -()P 7110- E -()		IN SANTA CRUZ COUNTY NEAR SCOTTS VALLEY FROM 0.4 MILE SOUTH OF SUGARLOAF ROAD TO 0.1 MILE SOUTH OF LAUREL ROAD SHOULDER WIDENING AND CONCRETE	GRANITE CONSTRUCTION COMPANY 580 WEST BEACH STREET WATSONVILLE CA 95076	DEVIN PORR 140 DUBOIS ST #E SANTA CRUZ, CA 95060 (831)427-4706	\$5,490,460 \$5,405,135 \$31,846	12/22/15 01/13/16 01/23/18	97% 96% SUSPENDED
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/18

Page 6
02/01/18

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SCR-17-9.8/10.8 05-1J1204		IN SANTA CRUZ COUNTY ON RTE 17 NEAR GLENWOOD. PROTECT EMBANKMENT SLOPE WITH MICRO PILES, REPAIR DAMAGE, TRAFFIC CNTROLDIRS ORDER REPAIR DAMAGED SLOPE, TRAFFIC CONTROL	CASE PACIFIC COMPANY 2121 ARDMORE RD PASO ROBLES CA 93446-7199	PORR, DEVIN 140 DUBOIS ST STE E SANTA CRUZ, CA 95060 (831)427-4706	\$3,333,509 \$2,085,190 \$0	02/17/17 02/17/17 02/28/18	100% 63% OVER RUN
20.20.201 130							
05-SCR-129-1.8/9.9 05-1F0304 HSST-S129-(017)E --()		IN SANTA CRUZ AND SAN BENITO COUNTIES NEAR WATSONVILLE FROM 0.4 MILE EAST OF LAKEVIEW ROAD TO SCHOOL ROAD OPEN GRADE OVERLAY AND MBGR UPGRADE	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	BEACH KATIE 140 DUBOIS ST STE E SANTA CRUZ CA 95060 (831)427-4706	\$3,706,014 \$851,265 \$169,953	05/16/17 06/09/17 05/25/18	34% 23%
HB1							
05-SCR-129-9.5/10 05-0T5404 HSST-PG -(129) 6E--() --()		ON ROUTE 129 BETWEEN 0.4 MILE WEST OF GRANITE ROCK COMPANY OLD CHITTENDON ROAD AND 0.1 MILE EAST 120 GRANITE ROCK WAY OF CHITTENDON UNDERPASS CURVE REALIGNMENT	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	BEACH, KATIE SANTA CRUZ, CA (831)455-5707	\$5,164,554 \$4,979,623 \$60,196	07/21/15 08/07/15 05/15/18	77% 99%
HB1							
05-SCR-236-.1/17.7 05-1F3404 STP-P236-(001)E --()		IN SANTA CRUZ COUNTY AT AND NEAR BOULDER CREEK FROM PINE STREET TO OLD MILL ROAD RESURFACE WITH HMA OVERLAY/RHMA G	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	BEACH, KATIE 140 DUBOIS STREET, STE E SANTA CRUZ, CA 95060 (831)455-5707	\$3,692,271 \$3,765,542 \$46,000	06/08/16 07/05/16 02/07/18	90% 98%
05-SLO-1-5.3/5.8 05-1C1704		AT THE INTERSECTION OF SR 1 AND SHERIDAN ROAD ADD LEFT TURN CHANNELIZATION	CALPORTLAND CONSTRUCTION 1625 EAST DONOVAN RD SANTA MARIA CA 93454	DE ANDA, ANTHONY 2053 PREIKSER LANE, SUITE E SANTA MARIA, CA 93454 (805)748-6095	\$908,101 \$859,313 \$0	03/24/17 04/12/17 01/10/18 01/12/18	100% 100% COMPLETED
HB4N							
05-SLO-1-64.0/66.9 05-492804 STP-P001-(590)E --()		IN SAN LUIS OBISPO COUNTY ABOUT 9 MILES NORTH OF SAN SIMEON FROM 0.3 MILE NORTH OF PIEDRAS BLANCAS LIGHTHOUSE ROAD TO ARROYO DE LA REALIGN ROADWAY PIEDRAS BLANCAS	PAPICH CONSTRUCTION CO. INC P O BOX 2210 PISMO BEACH CA 93448	RICK SILVA, RE 775 ARLINGTON ST CAMBRIA CA 93428 (805)927-4559	\$21,189,931 \$20,693,322 \$614,901	05/27/15 06/15/15 12/14/18	64% 95%
HA42							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/18

Page 7
02/01/18

District 05								
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message	
05-SLO-1-/0 05-1G3504		IN SAN LUIS OBISPO AND SANTA COUNTIES AT VARIOUS LOCATIONS TREAT BRIDGE DECK/REPLACE SEALS	BARBARA SToudenMIRE CORPORATION 1680 EL CAMINO REAL SUITE 4 ATASCADERO CA 93422	STIMSON, PATRICK 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)748-6733	\$1,185,109 \$1,125 \$0	04/12/16 05/02/16 01/10/17	19% 0%	
HM3								
05-SLO-1-/0 05-1G35A4		IN SAN LUIS OBISPO AND SANTA COUNTIES AT VARIOUS LOCATIONS TREAT BRIDGE DECK/REPLACE SEALS	BARBARA SOUZA CONSTRUCTION PO BOX 3810 SAN LUIS OBISPO CA 93403	ANTHONY DEANDA 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)748-3854	\$1,257,426 \$613,328 \$7,070	04/07/17 04/07/17 02/28/18	82% 49%	
HM3								
05-SLO-41-19.7/42.2 05-1G1504 ACST-PP04-(130)E --()		IN SAN LUIS OBISPO COUNTY NEAR ATASCADERO FROM 0.3 MILES WEST OF HOMESTEAD ROAD TO ROUTE 46 PAVEMENT PRESERVATION	CALPORTLAND CONSTRUCTION 1625 EAST DONOVAN ROAD SANTA MARIA CA 93454	AUSTIN BUIST 102 S WHITLEY GARDENS DR. EL PASO DE ROBLES, CA 93446 (805)714-0015	\$11,703,437 \$11,122,905 \$0	11/28/16 12/21/16 01/12/18 01/16/18	100% 100%	SUSPENDED
HA22								
05-SLO-41-/0 05-1G3204		IN MONTEREY AND SAN LUIS OBISPO COUNTIES AT VARIOUS LOCATIONS SEAL BRIDGE DECK WITH METHACRYLATE	SToudenMIRE CORPORATION 7536 MORRO ROAD ATASCADERO, CA 93422	DEANDA, ANTHONY 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)542-4765	\$295,245 \$195,324 \$0	03/14/16 04/07/16 09/16/16	77% 71%	
05-SLO-46-37.6/40.4 05-330764 NHP-P046-(050)E --()		IN SAN LUIS OBISPO COUNTY NEAR PASO ROBLES FROM 0.5 MILE EAST OF ROAD TO 0.2 MILE WEST OF ALMOND DRIVE LANDSCAPE MITIGATION	PACIFIC RESTORATION GROUP, GENESEO INC. PO BOX 429 PERRIS CA 92572	MIKEL, KARL 102 S. WHITLEY GARDENS DR. PASO ROBLES, CA 93446 (805)440-7630	\$947,084 \$903,102 \$4,125	10/09/14 11/14/14 07/16/18	0% 0%	PLANT EST SATIS
HE14								
05-SLO-46-46.0/50.2 05-330784		NEAR SHANDON FROM 0.2 MILE EAST OF MCMILLIAN CANYON ROAD TO 0.4 MILE WEST OF LUCY BROWN ROAD CONVERT TO 4-LANE EXPRESSWAY	BROSAMER & WALL, INC 1777 OAKLAND BOULEVARD STE300 WALNUT CREEK, CA 94596	AUSTIN BUIST 102 WHITLEY GARDEN DRIVE PASO ROBLES, CA 93446 (805)550-4689	\$43,499,545 \$40,656,070 \$546,386	02/10/16 02/25/16 10/02/18	65% 92%	
HE13								

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/18

Page 8
02/01/18

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SLO-101-46.0/50.7 05-1H4004 ACNH-Q101-(317)E --()		IN SAN LUIS OBISPO COUNTY IN ATASCADERO AND TEMPLETON FROM TRAFFIC WAY UNDERCROSSING TO VINEYARD DRIVE OVERCROSSING RESURFACE ROADBED WITH RHMA-O	PAPICH CONSTRUCTION CO., INC. 800 FARROLL ROAD GROVER BEACH CA 93433	DE ANDA, ANTHONY 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)748-6095	\$3,237,320 \$2,711,209 \$7,837	05/10/17 05/30/17 02/21/18	70% 82%
05-SLO-101-51.5/58.8 05-1G7704 CNHG-Q101-(326)E --()		IN AND NEAR PASO ROBLES, FROM LAS TABLAS ROAD UNDERCROSSING TO NORTH PASO ROBLES OVERHEAD CONSTRUCT RUMBLE STRIPS AND	CENTRAL STRIPING SERVICE, INC. 3489 LUYUNG DR RANCHO CORDOVA CA 95742	NORRIS, AMY 3230 RIVERSIDE AVE, #130 PASO ROBLES, CA 93446 (805)226-9217	\$134,240 \$132,706 \$0	08/28/17 09/20/17 12/22/17 12/22/17	100% 100% COMPLETED
HB1 05-SLO-101-63.2/69.3 05-0G0404 ACNH-PQ10-(306)E --()		IN SAN LOUIS OBISPO COUNTY AND MONTEREY COUNTY NEAR PASO ROBLES FROM 0.5 MILES SO SAN MARCOS CREEK BRIDGE TO 0.2 MILE SO BRADLEY HIGHWAY REHAB NORTH PASO ROBLES	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342	NORRIS, AMY C. 3230 RIVERSIDE AVE, #130 PASO ROBLES, CA 93446 (805)226-8279	\$54,683,888 \$11,161,545 \$413,766	11/16/16 12/09/16 04/25/19	40% 20%
HA22							

Totals:	Authorized Final Amt:	<u>\$416,702,894</u>	Completed to Date:	<u>\$270,530,042</u>	Work This Month:	<u>\$4,444,152</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	--------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
05-MON-1-7.1/32.8	05-1H0804	1
05-MON-1-8.0/23	05-1H7804	1
05-MON-1-23.0/45.4	05-1J3404	1
05-MON-1-28.2/28.4	05-1J1104	1
05-MON-1-45.5/45.5	05-1J1304	1
05-MON-1-47.0/58	05-1J3204	1
05-MON-68-17.4/18	05-0F7004	2
05-MON-101-47.7/53.9	05-1E0604	2
05-MON-101-53.9/57.1	05-1G3804	2
05-MON-101-91.2/99.2	05-0161H4	2
05-MON-183-2.0/8.6	05-1G3904	2
05-MON-198-22.4/22.8	05-1C6604	2
05-MON-198-.1/25.8	05-1H8204	3
05-SB-1-/50.6	05-0J4904	3
05-SB-101-2.2/3.3	05-4482U4	3
05-SB-101-17.2/45.9	05-1C9704	3
05-SB-101-56.0/57.7	05-1J2404	3
05-SB-154-5.9/22.9	05-1C8304	3
05-SB-192-2.8/7	05-1H4204	4
05-SB-246-12.3/16.7	05-0C6404	4
05-SBT-129-/2.6	05-1H0704	4
05-SBT-156-10.0/18.4	05-1C8404	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
05-SBT-156-/3	05-1C8704	4
05-SCR-1-3.7/3.9	05-1H7304	4
05-SCR-1-7.5/17.4	05-1C1004	5
05-SCR-1-/0	05-1H7904	5
05-SCR-9-11.0/11	05-1J4004	5
05-SCR-17-.7/1.4	05-0Q6004	5
05-SCR-17-5.8/12.5	05-1J0804	5
05-SCR-17-8.3/9.4	05-0T9804	5
05-SCR-17-9.8/10.8	05-1J1204	6
05-SCR-129-1.8/9.9	05-1F0304	6
05-SCR-129-9.5/10	05-0T5404	6
05-SCR-236-.1/17.7	05-1F3404	6
05-SLO-1-5.3/5.8	05-1C1704	6
05-SLO-1-64.0/66.9	05-492804	6
05-SLO-1-/0	05-1G3504	7
05-SLO-1-/0	05-1G35A4	7
05-SLO-41-19.7/42.2	05-1G1504	7
05-SLO-41-/0	05-1G3204	7
05-SLO-46-37.6/40.4	05-330764	7
05-SLO-46-46.0/50.2	05-330784	7
05-SLO-101-46.0/50.7	05-1H4004	8
05-SLO-101-51.5/58.8	05-1G7704	8

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
05-SLO-101-63.2/69.3	05-0G0404	8

Statement of Ongoing Contracts - Federal Aid

District	05		
Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$80,099,297	\$30,711,378
-S-	FEDERAL AID (SECONDARY)	\$50,804,899	\$48,265,813
-SH-	STATE HIGHWAY	\$180,024,754	\$133,351,260
		\$105,773,944	\$58,201,591
District Total:		<u>\$416,702,894</u>	<u>\$270,530,042</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
05	\$26,843,567
Work completed this Period:	\$26,843,567