

State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/19

Page 1
03/25/19

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-1-2.5/67.3 05-1F0804 B1ST-P001-(643)E --()		IN MONTEREY COUNTY AT VARIOUS LOCATIONS FRON 2.5 MILES NORTH OF THE SAN LUIS OBISPO COUNTY LINE TO 0.6 MILE SOUTH OF MALPASO CREEK CULVERT REHABILITATION	SERAFIX ENGINEERING CONTRACTORS, INC. 7 CROW CANYON COURT, SUITE 25 SAN RAMON CA 94583 (925)552-8253	SILVA, RICK 775 ARLINGTON ST. CAMBRIA, CA 93428 (805)471-2102	\$3,151,297 \$0 \$0	10/02/18 10/25/18	0% 0%
							SUSPENDED
05-MON-1-8.0/23 05-1H7804		VARIOUS AREAS DAMAGED BY STORMS. REMOVE SLIDE MATERIAL, INSTALL ROCK NETS AS NEEDED, TRAFFIC CONTROL ORDER EFA 05A1959 REMOVE SLIDE MAT, INSTALL ROCK NETS	JOHN MADONNA CONSTRUCTION CO INC DIRS PO BOX 5310 SAN LUIS OBISPO, CA 93403	SILVA, RICK 775 ARLINTON ST CAMBRIA, CA 93428 (805)927-4559	\$83,985,000 \$72,405,671 \$0	01/15/17 01/19/17 02/28/19	51% 86%
20.20.201 130							
05-MON-1-8.5/9.5 05-1K5604		MONTEREY CNTY NEAR GORDA, .4 MILE S TO .6 MILE N OF MUD CREEK. REPAIR RSP & ROCK NETCLEAR ROADS, RESTORE EMBANKMENT & ROADWAY.DIRS REPAIR RSP/ROCK NET,RESTORE EMBANKMENT/RW	DAVID CRYE GENERAL ENGINEERING CONTRACTOR INC 1170 QUINTANA ROAD MORRO BAY, CA 93442	SILVA, RICK 775 ARLINGTON ST CAMBRIA, CA 93428 (805)927-4559	\$17,985,000 \$0 \$0	02/11/19 03/13/19 08/05/19	0% 0%
20.20.201 130							
05-MON-1-11.7/63 05-1H6604		IN MONTEREY COUNTY FROM WILLOW CREEK BRIDGE TO GARRAPATA CREEK BRIDGE POLYESTER CONCRETE OVERLAY,	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510 (707)746-8028	TYLER LAVERING 1529 SALINAS HWY MONTEREY, CA 93940 (831)375-1621	\$3,427,736 \$3,080,449 \$0	04/12/18 05/16/18 04/09/19	79% 88%
HM							
05-MON-1-58.3/59.8 05-1A0004 HSST-P001-(647)E --()		IN MONTEREY COUNTY NORTH OF BIG SUR FROM 1 MILE SOUTH OF THE BIXBY CREEK BRIDGE TO 0.25 MILES SOUTH OF THE ROCKY CREEK BRIDGE SHOULDER WIDENING, GUARDRAIL	GRANITE CONSTRUCTION COMPANY 580 WEST BEACH STREET WATSONVILLE CA 95076 (831)763-6100	PAT DUSSELL 1529 SALINAS HWY MONTEREY, CA 93940 (831)246-1166	\$3,025,489 \$0 \$0	12/07/18 01/09/19	0% 0%
HB1							
05-MON-1-59.9/85.1 05-1J4904		IN MONTEREY COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECK, REPLACE BRIDGE	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282 (602)437-1711	BERTHA ROMAN (831)998-1405	\$955,925 \$0 \$0	12/27/18 01/25/19	0% 0%
HM							

State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/19

Page 2
03/25/19

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-1-247.0/24.7 05-1K1904		AT LOPEZ POINT, INSTALL CIPP LINER IN 60" CMP CULVERT, REPAIR HEADWALLS, RESTORE ROADWAY AND PROVIDE TRAFFIC CONTROL DIRS EFA 05A2 INSTALL CIPP LINER & REPAIR ROADWAY	ROBERT J FRANK CONSTRUCTION INC 2806 TARMAC ROAD REDDING, CA 96003	WILSON, JENNIFER 140 DUBOIS STREET STE E SANTA CRUZ, CA 96003 (831)427-4706	\$299,000 \$0 \$0	06/05/18 06/22/18 06/01/19	0% 0%
20.20.201 130							
05-MON-1-357.0/35.9 05-1K5404		JP BURNS SLIP. RESTORE SLOPE, REMOVE SLIDEMATERIAL, RESTORE DRAINAGE & ROADWAY, PROVIDE TRAFFIC CONTROL DIRS EFA 05A2162 RESTORE SLOPE,REMOVE SLIDE MATERIAL	ROBERT J. FRANK CONSTRUCTION INC 2806 TARMAC RD REDDING, CA 96003	WILSON, JENNIFER 140 DUBOIS STREET STE E SANTA CRUZ, CA 95060 (831)427-4706	\$585,000 \$0 \$0	01/21/19 02/20/19 11/01/19	0% 0%
20.20.201 130							
05-MON-68-1.6/L4.1 05-1C2504 SNHG-P068-(027)E --()		IN MONTEREY COUNTY IN AND NEAR MONTEREY FROM 0.1 MILE EAST OF PIEDMONT AVENUE TO 0.1 MILE EAST OF SCENIC DRIVE OVERCROSSING SHOULDER WIDENING, RUMBLE STRIPS,	GRANITE CONSTRUCTION COMPANY 580 WEST BEACH STREET WATSONVILLE CA 95076 (831)763-6100	RODGER JOHNSON 1529 SALINAS HWY/HWY 68 MONTEREY, CA 93940 (831)455-707	\$4,027,992 \$0 \$0	02/19/19 03/21/19	0% 0%
HB1							
05-MON-68-1.6/L4.1 05-1G4504 SNHG-P068-(026)E --()		IN MONTEREY COUNTY, JUST EAST OF PIEDMONT AVENUE TO WEST OF THE JCT RTE 001/068 CENTERLINE RUMBLE STRIP & OGAC	GRANITE CONSTRUCTION COMPANY 715 COMSTOCK STREET SANTA CLARA CA 95050 (408)327-7013	TYLER LAVERING 1529 SALINAS HWY (831)375-1621	\$3,176,307 \$2,803,672 \$0	02/13/18 03/12/18 01/20/19	100% 93%
HB1							
05-MON-68-3.9/10.8 05-1H3804		IN AND NEAR MONTEREY, FROM ROUTE 1/68 SEPARATEION TO SPCA ROAD OVERLAY WITH BONDED WEARING COURSE	MERCER FRASER COMPANY PO BOX 1006 EUREKA CA 95502 (707)443-6371	TYLER LAVERING 1529 SALINAS HWY MONTEREY, CA 93940 (831)375-1621	\$3,772,472 \$3,742,325 \$0	02/01/18 02/22/18 01/20/19	100% 94%
05-MON-68-4.0/18.1 05-0N1904 ACNH-P068-(025)E --()		ON ROUTE 68 IN MONTEREY COUNTY BETWEEN THE 1/68 NORTH JUNCTION AND SPRECKELS BOULEVARD (KP 6.4/29.1) INSTALL TRAFFIC MANAGEMENT SYSTEM	PTM GENERAL ENGINEERING SERVICES INC. 5942 ACORN ST. RIVERSIDE CA 92504 (951)710-1000	FARSHAD KESHAVARZI 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (831)588-1439	\$1,562,447 \$1,434,337 \$0	02/14/18 03/05/18 04/11/19	84% 92%
HB4N							SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/19

Page 3
03/25/19

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-68-17.4/18 05-0F7004 NHP-P068-(024)E --()		IN MONTEREY COUNTY ON ROUTE 68 NEAR SALINAS FROM 0.2 MILE EAST OF RESERVATION ROAD UNDERCROSSING TO SPRECKELS BOULEVARD UNDERCROSS BRIDGE WIDENING	VIKING CONSTRUCTION COMPANY PO BOX 1508 RANCHO CORDOVA CA 95741 (916)852-5530	TYLER LAVERING 1529 HWY 68 MONTEREY, CA 93640 (831)375-7804	\$18,445,738 \$17,887,295 \$129,204	01/22/16 02/12/16 05/21/19	64% 96%
HA21							
05-MON-101-36.9/47.7 05-1F75U4 1NHG-Q101-(338)E --()		IN MONTEREY COUNTY, IN AND NEAR KING CITY FROM 0.4 MILES SOUTH OF WILD HORSE ROAD OC TO TEAGUE AVENUE PAVEMENT REHABILITATION, SEISMIC	OHL USA 1920 MAIN STREET IRVINE CA 92614 (949)242-4432	LANG, TIM 3230 RIVERSIDE AVENUE #130 PASO ROBLES, CA 93446 (805)550-4651	\$77,787,622 \$0 \$0	01/16/19 02/11/19 11/16/22	0% 0%
HA22							
05-MON-101-87.3/91.5 05-1C8904 BINH-Q101-(342)E --()		ON ROUTE 101 IN MONTEREY COUNTY IN THE CITY OF SALINAS BETWEEN EAST MARKET STREET OVERCROSSING AND 0.3 MILES SOUTH OF RUSSELL/ESPI ROADWAY REHABILITATION	GRANITE ROCK COMPANY 5225 HELLYER AVENUE STE 220 SAN JOSE CA 95138 (408)574-1400		\$36,776,046 \$0 \$0	12/13/18 01/07/19	0% 0%
HA22							
05-MON-101-91.2/99.2 05-0161H4 ACNH-Q101-(311)E --()		IN MONTEREY COUNTY, IN AND NEAR PRUNEDALE AT VARIOUS LOCATIONS, FROM 0.2 MILES NORTH OF LITTLE BEAR CREEK UNDERCROSSING TO 0.3 M LANDSCAPE MITIGATION	JJ NGUYEN, INC. 3172 SALEM DR SAN JOSE CA 95127 (408)259-7982	SANTIAGO GARCIA 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (831)455-5466	\$2,459,538 \$1,710,241 \$0	04/04/17 04/26/17 12/30/21	96% 69%
05-MON-101-/0 05-1G9104 SSTG-000C-(471)E --()		IN MONTEREY, SANTA CRUZ AND SAN BENITO COUNTIES AT VARIOUS LOCATIONS UPGRADE SIGNS	HIGHWAY SPECIALTY COMPANY INC PO BOX 141 PALO CERDO CA 96073 (530)949-5631	BRAR, BALJINDER 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (805)610-8215	\$803,803 \$160,765 \$0	04/06/18 05/16/18 07/09/19	36% 20%
HB1							
05-SB-1-15.6/0 05-0A0504 BINH-P001-(641)E --()		ON ROUTE 1 IN SANTA BARBARA COUNTY NEAR LOMPOC AT THE SALSIPUEDES CREEK BRIDGE (NO. 51-0095) BRIDGE REPLACEMENT	CALPORTLAND COMPANY 1625 E DONOVAN RD SANTA MARIA CA 93454 (805)345-3581	BENNETZEN, LILIAN 2053 PREISKER LANE STE E SANTA MARIA, CA 93454 (805)922-1611	\$5,606,226 \$581,131 \$37,926	12/14/18 01/09/19 06/03/20	95% 10%
HA21							

State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/19

Page 4
03/25/19

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-1-/19.3 05-1F7104 ACNH-P001-(632)E --()		IN SANTA BARBARA COUNTY IN AND NEAR LOMPOC FROM LAS CRUCES SEPARATION TO ROUTE 246 PAVEMENT PRESERVATION	CALPORTLAND CONSTRUCTION 1625 E DONOVAN RD SANTA MARIA CA 93454 (805)345-3581	MURDOCK, KEVIN 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)441-8439	\$15,938,138 \$15,024,175 \$0	04/05/18 04/25/18 02/21/19	83% 94%
HA22							
05-SB-101-2.2/3.3 05-4482U4 NHP-Q101-(290)E --()		IN SANTA BARBARA COUNTY IN CARPINTERIA FROM 0.2 MILE SOUTH OF CARPINTERIA CREEK BRIDGE TO 0.3 MILE NORTH OF LINDEN AVENUE OVERCR RECONSTRUCT INTERCHANGES (2) AND	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342 (818)362-9200	KLINE, JASON 3561 FOOTHILL RD CARPINTERIA, CA 93013 (805)698-2393	\$56,848,711 \$36,912,157 \$0	06/20/16 07/15/16 02/03/20	43% 65%
HE11							
05-SB-101-13.8/14.8 05-1H2904		IN SANTA BARBARA COUNTY IN SANTA BARBARA AT VARIOUS LOCATIONS FROM STATE STREET UNDERCROSSING TO CARRILLO STREET UNDERCROSSING REHABILITATE PUMP HOUSE - 3	CAL ELECTRO, INC. 3710 ELECTRO WAY REDDING CA 96002 (530)223-5937	MICHAEL MORTENSEN 35 S LAPATERA LANE SUITE E GOLETA CA 93117 (805)692-6759	\$1,087,930 \$0 \$0	11/02/18 12/17/18 06/17/19	0% 0%
05-SB-101-17.2/45.9 05-1C9704 ACNH-Q101-(319)E --()		IN SANTA BARBARA COUNTY AT VARIOUS LOCATIONS FROM 0.6 MILE NORTH OF LAS POSITAS ROAD OC TO 1.3 MILES SOUTH OF GAVIOTA TUNNEL ROADSIDE SAFETY IMPROVEMENTS	GRANITE CONSTRUCTION COMPANY 5335 DEBBIE RD SANTA BARBARA CA 93111 (805)964-9951	CURTIS JOHNSON CARPINTERIA CONSTRUCTION (805)684-0015	\$2,068,724 \$2,135,583 \$1,304	08/17/17 08/29/17 07/02/19	76% 97%
HA25							
05-SB-101-20.0/20.2 05-1J6204		NORTH BOUND SR-101 PM20.0/20.2 AT TURNPIKEOFF/ON RAMP. REMOVE DAMAGED HMA PAVING REPAIR PAVING/DI SYSTEM DIRS EFA 05A2058 REMOVE/REPAIR PAVING & DI SYSTEM	GRANITE CONSTRUCTION COMPANY 580 WEST BEACH STREET WATSONVILLE, CA 95076	BRANDT, ANDREW 35 S LA PATERA LANE STE E GOLETA, CA 93117 (805)692-6762	\$485,000 \$127,589 \$0	12/16/17 12/18/17 02/28/19	100% 98%
20.20.201 130						SUSPENDED	
05-SB-101-22.3/23 05-0G0714		IN SANTA BARBARA COUNTY IN GOLETA FROM 0.2 MILE EAST OF FAIRVIEW AVENUE OVERCROSSING TO 0.2 MILE WEST OF SAN PEDRO CREEK BRIDGE LANDSCAPE MITIGATION	CCFG CONSTRUCTION 393 MORNING STAR DR SONORA CA 95370 (209)743-4911	CURTIS JOHNSON 3690 SANTA CLAUS LN. CARPINTERIA, CA 93014 (805)748-5218	\$487,433 \$390,573 \$3,528	02/16/18 04/03/18 10/17/21	0% 0%
HA22						PLANT EST SATIS	

State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/19

Page 5
03/25/19

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-101-57.7/63 05-1K3304 ACNH-Q101-(352)E --() HM		IN SANTA BARBARA COUNTY IN AND NEAR BUEELTON FROM 0.3 MILE NORTH OF NORTH BUELLTON OVERCROSSING TO 0.1 MILE NORTH OF ROUTE 101/15 OVERLAY RHMA-G (BWC)	GRANITE CONSTRUCTION COMPANY 5335 DEBBIE ROAD SANTA BARBARA CA 93111 (805)964-9951		\$4,289,168 \$0 \$0	02/22/19 03/21/19	0% 0%
05-SB-101-/13.5 05-1J6304		MONTECITO STORM DAMAGE REPAIR, IN SB CNTY FROM VENTURA CNTY LINE TO GARDEN STREET U.C BRIDGE. REMOVE SLIDE MATERIAL RPAIR HWDIRECT REPAIR/REPLACE STORM DAMAGED HW FACILITIES	GRANITE CONSTRUCTION COMPANY 585 WEST BEACH STREET WATSONVILLE, CA 93013	KLINE, JASON 3690 SANTA CLAUS LANE CARPINTERIA, CA 93013 (805)684-0015	\$25,985,000 \$19,991,673 \$0	01/09/18 01/11/18 04/20/19	100% 77% OVER RUN
20.20.201 130							
05-SB-144-/0 05-1J6404		SR 144, 150 & 192 IN CITY OF MONTECITO. REMOVE DEBRIS FLOW MATERIAL,REPAIR/REPLACEDAMAGED HIGHWAY FACILITIES DIRS EFA 05A2055 REPAIR DAMAGED HW FACILITIES	CALPORTLAND COMPANY 1625 E DONOVAN RD SANTA MARIA, CA 93456	BRANDT, ANDREW 35 S LA PATERA LANE STE E GOLETA, CA 93117 (805)692-6762	\$5,985,000 \$4,393,227 \$0	01/09/18 01/11/18 03/28/19	100% 99% OVER RUN
20.201201 130							
05-SB-154-173.0/17.3 05-1K5704		SB CNTY ON RTE 154 @ 1.47 MILES EAST OF RANCH UNDERCROSSING. CLEAR INLET & DEBRIS FROM CHANNEL AND MAKE NEEDED REPAIRS. DIRS EFA 0 CLEAR DEBRIS AND MAKE NEEDED REPAIRS.	CALPORTLAND CONSTRUCTION 1625 EAST DONOVAN RD SANTA MARIA, CA 93456	BALLENTINE, DAVID 270 EAST HWY 246 UNIT 203 BUELLTON, CA 93427 (805)688-5920	\$4,025,000 \$0 \$0	02/06/19 02/12/19 05/01/19	0% 0%
20.20.201 130							
05-SB-192-8.0/12.5 05-1J6604		SB COUNTY IN/NEAR STA BARBARA, MONTECITO &CARPINTERIA. REPLACE/REPAIR 5 BRIDGES: 51-0108, 51-0109, 51-0110, 51-0111 & 51-0112 DIR' REPLACE 5 BRIDGES & 3 BRIDGE RAILS	SECURIY PAVING COMPANY INC 13170 TELFAIR AVE SYLMAR, CA 91342	BRANDT, ANDREW/MOUSAVIAN, RUSSELL 35 S LA PATERA LN STE E GOLETA, CA 93117 (805)692-6762	\$19,985,000 \$5,689,323 \$0	01/09/18 02/06/18 04/25/19	100% 28%
20.20.201 130							
05-SB-192-15.4/15.6 05-1J6704		SB CNTY NEAR CARPINTERIA AT ARROYO PARIDA BRIDGE 51-0113. REPLACE BRIDGE, CONSTRUCT DRAINAGE SYSTEMS & RESTORE ROADWAY DIRS EFA 05 REPLACE BRIDGE,CONSTRUCT DRAIN,RESTORE RDW	LASH CONSTRUCTION INC PO BOX 4640 SANTA BARBARA, CA 93140 (805)963-3553	BRANDT,ANDREW/MORTENSE N,MICHAEL 35 S LA PATERA LANE #E GOLETA, CA 93117 (805)692-6759	\$9,976,000 \$2,696,424 \$0	02/20/18 02/27/18 05/31/19	49% 27%
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/19

Page 6
03/25/19

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-246-13.6/15.2 05-0C6414		IN SANTA BARBARA COUNTY NEAR LOMPOC FROM 0.8 MILE EAST OF CEBADA CANYON ROAD TO 0.4 MILE EAST OF TULAROSA ROAD AND AT HAPGOOD ROAD PLANTING MITIGATION	CCFG CONSTRUCTION 393 MORNING STAR DR SONORA CA 95370 (209)743-4911		\$520,033 \$344,903 \$21,559	08/31/18 11/08/18 04/19/22	78% 66%
HE13							
05-SB-246-16.7/20.7 05-1K3904		IN SANTA BARBARA COUNTY, ABOUT 6 MILES WEST OF BUELLTON, FROM HAPGOOD ROAD (EAST) TO 0.5 MILE EAST OF SANTA ROSA CREEK BRIDGE____ OVERLAY WITH RHMA-GAP GRADED	GRANITE CONSTRUCTION COMPANY 5335 DEBBIE ROAD SANTA BARBARA CA 93111 (805)964-9951		\$2,076,062 \$0 \$0	02/20/19 03/21/19	0% 0%
HM1							
05-SBT-25-25.9/26.3 05-1C2604 HSST-P025-(031)E --()		IN SAN BENITO COUNTY, FROM LA GLORIA ROAD AND TO THE NORTH ENTRANCE TO THE CALIFORNIA DEPARTMENT OF FORESTRY COMPOUND SUPERELEVATION ADJUSTMENT AND	GRANITE ROCK COMPANY 5225 HELLYER AVENUE SAN JOSE CA 95138 (408)574-1400	RODGER JOHNSON 1529 SALINAS HWY/HWY 68 MONTEREY, CA 93940 (831)455-5707	\$1,788,690 \$0 \$0	11/09/18 01/09/19 09/18/19	0% 0% SUSPENDED
HB1							
05-SBT-25-49.7/52.4 05-1F4304 HSNH-P025-(032)E --()		IN SAN BENITO COUNTY IN HOLLISTER FROM SUNNYSLOPE/TRES PINOS RD TO SAN FELIPE RD ROADWAY SAFETY IMPROVEMENTS	GRANITE ROCK COMPANY 5225 HELLYER AVE STE 220 SAN JOSE CA 95138 (408)574-1400		\$5,921,696 \$0 \$0	11/14/18 12/10/18	0% 0%
HB1							
05-SBT-156-8.2/10.8 05-1K2904		IN SAN BENITO COUNTY NEAR HOLLISTER FROM 0.3 MILE WEST OF SAN BENITO RIVER BRIDGE TO 0.5 MILE WEST OF HUDNER OVERHEAD RUBBERIZED HMA	CAL VALLEY CONSTRUCTION 5125 N GATES AVE, STE 102 FRESNO CA 93722 (559)274-0300		\$1,029,351 \$0 \$0	02/01/19 03/04/19	0% 0%
HM							
05-SCR-1-10.2/17.5 05-1C85U4 BINH-P001-(649)E --()		IN AND NEAR SANTA CRUZ FROM NORTH APTOS UP TO JCT ROUTE 9 PAVEMENT REHABILITATION, ADA CURB	GRANITE CONSTRUCTION COMPANY 580 WEST BEACH STREET WATSONVILLE CA 95076 (831)763-6100		\$22,288,907 \$0 \$0	02/19/19 03/21/19	0% 0%
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/19

Page 7
03/25/19

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SCR-1-360.0/37.5 05-1K2304		HIGHWAY 1 AT WADDELL BLUFFS CLEAR & HAUL SLIDE DEBRIS & ADDITONAL WORK	ROBERT J FRANK CONSTRUCTION 2806 TARMAC ROAD REDDING, CA 96003	ROMAN, BERTHA 140 DUBOIS STREET SUITE E SANTA CRUZ, CA 95060 (831)427-4706	\$299,000 \$115,000 \$0	06/05/18 06/26/18 01/31/19	83% 38%
20.20.201 .30							
05-SCR-1-/0 05-1H7904		SANTA CRUZ CNTY @ VARIOUS ROUTES/LOCATIONSREMOVE SLIDE MATERIAL FROM ROADWAYS/SLOPESRECONSTRUCT FAILED EMBANKMENTS. DIRS EFA 05A1 REMOVE SLIDE MATERIAL, FIX EMBANKMENTS	GRANITE CONSTRUCTION COMPANY 580 WEST BEACH STREET WATSONVILLE, CA 95076	BEACH, KATIE 140 DUBOIS STREET, STE E SANTA CRUZ, CA 95060 (831)455-5707	\$7,985,000 \$7,561,211 \$0	01/24/17 01/24/17 03/20/19	100% 95% OVER RUN
20.20.201 130							
05-SCR-9-11.0/11 05-1J4004		SANTA CRUZ COUNTY ON ROUTE 9 NEAR BROOKDALE AT PM 11.0. REPAIR SLIPOUT DAMAGE BY CONSTRUCTING SIDEHILL VIADUCT DIRS EFA 05A2016 REPAIR SLIPOUT DAMAGE	GORDON N BALL, INC 333 CAMILLE AVE ALAMO, CA 94507	BEACH, KATIE 140 DUBOIS ST STE E SANTA CRUZ, CA 95060 (831)427-4706	\$4,320,000 \$3,348,808 \$0	09/06/17 09/06/17 02/20/19	100% 78% OVER RUN
20.201201 130							
05-SCR-9-17.4/20.5 05-1K2704		IN SANTA CRUZ COUNTY ABOUT 4.4 MILES NORTH OF BOULDER CREEK TO 0.3 MILE SOUTH OF ROUTE 9/236 INTERSECTION AC OVERLAY - RHMA (OPE GRADED)	GRANITE CONSTRUCTION COMPANY 580 WEST BEACH STREET WATSONVILLE CA 95076 (831)763-6100		\$1,251,851 \$0 \$0	02/22/19 03/21/19	0% 0%
HM1							
05-SCR-9-22.1/23.8 05-1C6504 SSTG-S009-(025)E --()		IN SANTA CRUZ COUNTY ABOUT 6.2 MILES NORTH OF BOULDER CREEK FROM 5.0 MILES TO 3.3 MILES SOUTH OF ROUTE 35 GUARDRAIL, SHOULDER PAVING, RUMBLE	GRANITE CONSTRUCTION COMPANY 580 W BEACH STREET WATSONVILLE CA 95076 (831)763-6100	IAN NGUYEN 140 DUBOIS STREET STE E SANTA CRUZ, CA 95060 (831)427-4706	\$3,742,113 \$84,568 \$84,568	11/27/18 12/19/18 09/20/19	6% 2%
HB1							
05-SCR-9-/0 05-1K1704		AT VARIOUS LOCATIONS ON HIGHWAYS 009 AND 236 TO REPAIR FAILED DRAINAGE AND RESTORE ROADWAY. DIRS EFA 05A2100 REPAIR DRAINAGE & RESTORE ROADWAY	PRECISION GRADE INC PO BOX 90 SAN JUAN BAUTISTA, CA 95045	BEACH, KATIE 140 DUBOIS ST STE E SANTA CRUZ, CA 95060 (831)427-4706	\$299,000 \$222,908 \$0	06/01/18 06/04/18 03/05/19	90% 75%
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/19

Page 8
03/25/19

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SCR-17-.2/.5 05-1C6704 HSNH-P017-(115)E --()		IN SANTA CRUZ FROM 0.5 TO 0.3 MI. SOUTH OF PASATIEMPO OVERCROSSING DRIVE SHOULDER WIDENING AND SOIL NAIL	GRANITE ROCK COMPANY 5225 HELLYER AVENUE SAN JOSE CA 95138 (408)574-1400		\$5,316,820 \$0 \$0	02/08/19 03/04/19	0% 0%
HB1							
05-SCR-17-.7/1.4 05-0Q6004 ACNH-PP01-(112)E --()		IN SANTA CRUZ COUNTY, ON ROUTE 17 IN SANTA CRUZ BETWEEN 0.74 MI NORTH ROUTE 1/17 SEPARATION AND SIMS ROAD BEULAH PARK UNDERCROSSIN STORM WATER MITIGATION	GRANITE ROCK COMPANY 5225 HELLYER AVENUE, STE 220 SAN JOSE, CA 95138 (408)574-1400	SANTIAGO GARCIA 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (831)455-5466	\$5,823,441 \$5,808,965 \$43,952	09/30/16 10/28/16 06/19/19	55% 96%
05-SCR-17-6.0/12.6 05-1F7604 BINH-P017-(114)E --()		IN AND NEAR SCOTTS VALLEY FROM 0.6 MILE NORTH OF GRANITE CREEK ROAD OC TO SANTA CLARA COUNTY LINE PAVEMENT PRESERVATION (CAPM)	GRANITE CONSTRUCTION COMPANY 714 COMSTOCK STREET SANTA CLARA CA 95054 (408)327-7000		\$13,515,217 \$0 \$0	11/29/18 12/19/18	0% 0%
HA22							
05-SCR-17-9.8/10.8 05-1J1204		IN SANTA CRUZ COUNTY ON RTE 17 NEAR GLENWOOD. PROTECT EMBANKMENT SLOPE WITH MICRO PILES, REPAIR DAMAGE, TRAFFIC CNTROLDIRS ORDER REPAIR DAMAGED SLOPE, TRAFFIC CONTROL	CASE PACIFIC COMPANY 2121 ARDMORE RD PASO ROBLES CA 93446-7199	PORR, DEVIN 140 DUBOIS ST STE E SANTA CRUZ, CA 95060 (831)427-4706	\$5,333,509 \$4,319,546 \$0	02/17/17 02/17/17 03/05/19	100% 81%
20.20.201 130							OVER RUN
05-SCR-129-3.0/3.5 05-1F3504 HSST-S129-(018)E --()		NEAR WATSONVILLE FROM 0.3 MI WEST TO 0.2 MI EAST OF CARLTON ROAD. REALIGN CARLTON ROAD, CONSTRUCT NEW	GRANITE ROCK COMPANY 5225 HELLYER AVE STE 220 SAN JOSE CA 95138 (408)574-1400	RODGER JOHNSON 140 DUBOIS ST, SUITE E SANTA CRUZ, CA 95060 (831)455-5707	\$2,341,191 \$2,156,104 \$0	06/22/18 07/13/18 03/20/19	66% 91%
HB1							
05-SCR-129-9.5/10 05-0T5404 HSST-PG -(129) 6E--() --() HB1		ON ROUTE 129 BETWEEN 0.4 MILE WEST OF OLD CHITTENDON ROAD AND 0.1 MILE EAST OF CHITTENDON UNDERPASS CURVE REALIGNMENT	GRANITE ROCK COMPANY 5225 HELLYER AVENUE, STE 220 SAN JOSE, CA 95138 (408)574-1400	ROMAN, BERTHA 140 DUBOIS STREET, SUITE E SANTA CRUZ, CA 95060 (831)455-5707	\$5,164,554 \$5,006,999 \$0	07/21/15 08/07/15 07/19/18	100% 100%

State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/19

Page 9
03/25/19

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SCR-152-1.3/2 05-1E0204		IN SANTA CRUZ COUNTY NEAR WATSONVILLE FROM WAGNER AVENUE TO HOLOHAN ROAD ADA COMPLIANCE	GRANITE CONSTRUCTION COMPANY 715 COMSTOCK ST SANTA CLARA CA 95054 (831)763-6100		\$1,535,977 \$0 \$0	11/29/18 12/19/18	0% 0%
HB71							
05-SLO-1-22.6/25.7 05-1J2704		IN SAN LUIS OBISPO COUNTY ABOUT 2 MILES SOUTH OF MORRO BAY FROM EDUCATION DRIVE TO SAN LUISITO CREEK BRIDGE AC OVERLAY-RHMA (OPEN GRADED)	CALPORTLAND COMPANY 1625 E DONOVAN RD SANTA MARIA CA 93454 (805)345-3581		\$1,224,963 \$0 \$0	01/07/19 01/30/19	0% 0%
HM							
05-SLO-1-34.5/44.4 05-1G1404 B1ST-P001-(642)E --()		IN SAN LUIS OBISPO COUNTY AT AND NEAR CAYUCOS FROM OLD CREEK BRIDGE TO 0.3 MILE NORTH OF HARMONY VALLEY ROAD PAVEMENT PRESERVATION	CALPORTLAND COMPANY 1625 E DONOVAN ROAD SANTA MARIA CA 93454 (805)345-3581	SILVA, RICK 775 ARLINGTON ST. CAMBRIA, CA 93428 (805)471-2102	\$10,070,955 \$0 \$0	09/27/18 10/22/18	0% 0%
HA22							
05-SLO-1-44.4/51.3 05-1K3004		IN SAN LUIS OBISPO COUNTY AT AND NEAR CAMBRIA FROM 0.3 MILE NORTH OF HARMONY VALLEY ROAD TO 0.1 MILE SOUTH OF CAMBRIA PINES ROAD REMOVE OGAC, OVERLAY WITH RHMA	GRANITE CONSTRUCTION COMPANY 5335 DEBBIE RD SANTA BARBARA CA 93111 (805)964-9951		\$3,230,297 \$0 \$0	02/20/19 03/21/19	0% 0%
HM							
05-SLO-1-64.0/66.9 05-492824 ACST-S001-(638)E --()		IN SAN LUIS OBISPO COUNTY ABOUT 9 MILES NORTH OF SAN SIMEON, FROM PIEDRAS BLANCAS LIGHTHOUSE ROAD TO ARROYO DE LA CRUZ BRIDGE. LANDSCAPE PLANTING AND WETLAND	EMPIRE LANDSCAPING INC PO BOX 35 DAVIS CA 95616 (530)400-3943	SILVA,RICK 775 ARLINGTON ST. CAMBRIA, CA 93428 (805)471-2102	\$2,187,135 \$1,235,312 \$0	06/11/18 06/28/18 04/01/22	44% 56%
HA42							
05-SLO-1-/0 05-1K1804		IN SB & SLO COUNTIES AT VARIOUS LOCATIONS ON ROUTES 001,101,135,166 & 246. REPAIR DRAINAGE FACILITIES DIRS EFA 05A2097 REPAIR DRAINAGE FACILITES	SOUZA CONSTRUCTION INC PO BOX 3810 SAN LUIS OBISPO, CA 93403	MURDOCK, KEVIN 2053 PREISKER LANE STE E SANTA MARIA, CA 93454 (805)922-1611	\$299,000 \$312,125 \$0	06/05/18 06/16/18 02/26/19 02/26/19	100% 100% COMPLETED
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/19

Page 10
03/25/19

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SLO-1-/28.8 05-1J5604		IN SAN LUIS OBISPO COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECK, REPLACE BRIDGE	J. MCLOUGHLIN ENGINEERING CO., INC. 10641 FULTON COURT RANCHO CUCAMONGA CA 91730 (909)944-1037	ALAWAR, SHOOKIE 3230 RIVERSIDE AVENUE #130 PASO ROBLES, CA 93446 (805)441-7943	\$1,023,044 \$0 \$0	12/18/18 01/09/19 07/05/19	0% 0%
HM							
05-SLO-46-32.2/37.2 05-1J1704 ACNH-P046-(056)E --()		IN SAN LUIS OBISPO COUNTY IN AND NEAR PASO ROBLES FROM AIRPORT ROAD TO GENESSO ROAD _____ HMA OVERLAY RHMA-G (BWC)	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVENUE BAKERSFIELD CA 93308 (661)392-6640	NORRIS, AMY 102 S WHITLEY GARDENS DRIVE PASO ROBLES, CA 93446 (805)550-1306	\$4,063,387 \$4,058,010 \$0	06/13/18 06/28/18 03/04/19 03/05/19	100% 100% COMPLETED
HM							
05-SLO-46-46.0/50.2 05-330784		NEAR SHANDON FROM 0.2 MILE EAST OF MCMILLIAN CANYON ROAD TO 0.4 MILE WEST OF LUCY BROWN ROAD CONVERT TO 4-LANE EXPRESSWAY	BROSAMER & WALL, INC 1777 OAKLAND BOULEVARD STE300 WALNUT CREEK, CA 94596 (925)932-7900	NORRIS, AMY 102 WHITLEY GARDEN DRIVE PASO ROBLES, CA 93446 (805)550-1306	\$44,603,727 \$44,135,466 \$0	02/10/16 02/25/16 05/03/19	90% 98%
HE13							
05-SLO-58-6.9/30 05-1J5204		IN SAN LUIS OBISPO COUNTY ABOUT 6 MILE EAST OF SANTA MARGARITA FROM ROUTE 229 TO NAVAJO CREEK BRIDGE RHMA (TYPE G) OVERLAY	PAPICH CONSTRUCTION CO., INC. 398 SUNRISE TERRACE ARROYO GRANDE, CA 93420 (805)473-3016	LILIAN BENNETZEN 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)748-6095	\$7,254,183 \$4,660,691 \$0	03/19/18 04/11/18 02/20/19	99% 64% SUSPENDED
HM							
05-SLO-101-16.4/0 05-1C3704 B1NH-Q101-(340)E --()		IN SAN LUIS OBISPO COUNTY IN PISMO AT PISMO CREEK BRIDGE (BR 49-0015K) REPAIR CHANNEL PAVING	BRIDGEWAY CIVIL CONSTRUCTORS, INC. 4950 ALLISON PARKWAY, SUITE A VACAVILLE CA 95688 (707)455-7033	LILIAN BENNETZEN 2053 PREISKER LANE STE.E SANTA MARIA, CALIFORNIA 93454 (805)922-1611	\$2,345,678 \$11,200 \$0	11/20/18 12/19/18 09/13/19	0% 0%
HA21							
05-SLO-101-50.7/58.8 05-1J3004		IN SAN LUIS OBISPO COUNTY IN AND NEAR PASO ROBLES FROM VINEYARD DRIVE OVERCROSSING TO NORTH PASO ROBLES OVERHEAD MILL AND OVERLAY WITH RUBBERIZED	PAPICH CONSTRUCTION CO., INC. 398 SUNRISE TERRACE ARROYO GRANDE, CA 93420 (805)473-3000	KEVIN MURDOCK 2053 PREISKER LANE STEE SANTA MARIA, CA. 93454 (805)748-6095	\$7,046,574 \$7,790,835 \$0	03/08/18 03/29/18 12/13/18	100% 97% OVER RUN
HM							

State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/19

Page 11
03/25/19

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SLO-101-63.2/69.3 05-0G0404 ACNH-PQ10-(306)E --()		IN SAN LOUIS OBISPO COUNTY AND MONTEREY COUNTY NEAR PASO ROBLES FROM 0.5 MILES SO SAN MARCOS CREEK BRIDGE TO 0.2 MILE SO BRADLEY HIGHWAY REHAB NORTH PASO ROBLES	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342 (818)362-9200	BORRELLI, ANDREW 3230 RIVERSIDE AVE, #130 PASO ROBLES, CA 93446 (805)331-3023	\$56,056,236 \$29,477,151 \$0	11/16/16 12/09/16 09/19/19	74% 53%
HA22							
05-SLO-101-/0 05-1G9004 SSTG-000C-(472)E --()		IN SAN LUIS OBISPO AND SANTA BARBARA COUNTIES ON VARIOUS ROUTES REMOVE AND REPLACE ROADSIDE SIGNS	HIGHWAY SPECIALTY COMPANY INC 1700 E CYPRESS AVE REDDING CA 96002 (530)949-5631	DAVID BALLENTINE 270 E HWY 246 SUITE 203 BUELLTON, CA 93427 (805)688-5920	\$438,751 \$118,288 \$0	05/23/18 07/17/18 04/26/19	65% 27%
HB1							
05-SLO-166-44.0/51 05-1J2504		IN SAN LUIS OBISPO COUNTY ABOUT 35 MILES EAST OF SANTA MARIA FROM 0.3 MILE WEST OF CARRIZO CANYON BRIDGE TO CUYAMA RIVER BRIDGE COLD IN-PLACE RECYCLING & RHMA	CALPORTLAND COMPANY 1625 E DONOVAN ROAD SANTA MARIA CA 93454 (805)345-3581		\$5,053,092 \$0 \$0	12/12/18 01/09/19	0% 0%
HM							

Totals:	Authorized Final Amt:	<u>\$650,443,176</u>	Completed to Date:	<u>\$311,934,704</u>	Work This Month:	<u>\$322,041</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
05-MON-1-2.5/67.3	05-1F0804	1
05-MON-1-8.0/23	05-1H7804	1
05-MON-1-8.5/9.5	05-1K5604	1
05-MON-1-11.7/63	05-1H6604	1
05-MON-1-58.3/59.8	05-1A0004	1
05-MON-1-59.9/85.1	05-1J4904	1
05-MON-1-247.0/24.7	05-1K1904	2
05-MON-1-357.0/35.9	05-1K5404	2
05-MON-68-1.6/L4.1	05-1C2504	2
05-MON-68-1.6/L4.1	05-1G4504	2
05-MON-68-3.9/10.8	05-1H3804	2
05-MON-68-4.0/18.1	05-0N1904	2
05-MON-68-17.4/18	05-0F7004	3
05-MON-101-87.3/91.5	05-1C8904	3
05-MON-101-36.9/47.7	05-1F75U4	3
05-MON-101-91.2/99.2	05-0161H4	3
05-MON-101-/0	05-1G9104	3
05-SB-1-15.6/0	05-0A0504	3
05-SB-1-/19.3	05-1F7104	4
05-SB-101-2.2/3.3	05-4482U4	4
05-SB-101-13.8/14.8	05-1H2904	4
05-SB-101-17.2/45.9	05-1C9704	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
05-SB-101-20.0/20.2	05-1J6204	4
05-SB-101-22.3/23	05-0G0714	4
05-SB-101-57.7/63	05-1K3304	5
05-SB-101-/13.5	05-1J6304	5
05-SB-144-/0	05-1J6404	5
05-SB-154-173.0/17.3	05-1K5704	5
05-SB-192-8.0/12.5	05-1J6604	5
05-SB-192-15.4/15.6	05-1J6704	5
05-SB-246-13.6/15.2	05-0C6414	6
05-SB-246-16.7/20.7	05-1K3904	6
05-SBT-25-25.9/26.3	05-1C2604	6
05-SBT-25-49.7/52.4	05-1F4304	6
05-SBT-156-8.2/10.8	05-1K2904	6
05-SCR-1-10.2/17.5	05-1C85U4	6
05-SCR-1-360.0/37.5	05-1K2304	7
05-SCR-1-/0	05-1H7904	7
05-SCR-9-11.0/11	05-1J4004	7
05-SCR-9-17.4/20.5	05-1K2704	7
05-SCR-9-22.1/23.8	05-1C6504	7
05-SCR-9-/0	05-1K1704	7
05-SCR-17-.2/.5	05-1C6704	8
05-SCR-17-.7/1.4	05-0Q6004	8

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
05-SCR-17-6.0/12.6	05-1F7604	8
05-SCR-17-9.8/10.8	05-1J1204	8
05-SCR-129-3.0/3.5	05-1F3504	8
05-SCR-129-9.5/10	05-0T5404	8
05-SCR-152-1.3/2	05-1E0204	9
05-SLO-1-22.6/25.7	05-1J2704	9
05-SLO-1-34.5/44.4	05-1G1404	9
05-SLO-1-44.4/51.3	05-1K3004	9
05-SLO-1-64.0/66.9	05-492824	9
05-SLO-1-/0	05-1K1804	9
05-SLO-1-/28.8	05-1J5604	10
05-SLO-46-32.2/37.2	05-1J1704	10
05-SLO-46-46.0/50.2	05-330784	10
05-SLO-58-6.9/30	05-1J5204	10
05-SLO-101-16.4/0	05-1C3704	10
05-SLO-101-50.7/58.8	05-1J3004	10
05-SLO-101-63.2/69.3	05-0G0404	11
05-SLO-101-/0	05-1G9004	11
05-SLO-166-44.0/51	05-1J2504	11

Statement of Ongoing Contracts - Federal Aid

Statement of Ongoing Contracts - Federal Aid

District	05		
Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$92,261,080	\$59,648,463
-S-	FEDERAL AID (SECONDARY)	\$2,187,135	\$1,235,312
-SH-	STATE HIGHWAY	\$273,411,157	\$185,328,749
		\$282,583,804	\$65,722,180
District Total:		<u>\$650,443,176</u>	<u>\$311,934,704</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Period
05	\$4,362,387
Work completed this Period:	\$4,362,387