

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/13

Page 1
12/02/13

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-1-20.9/20.9 05-0T6504		SEVERE STORMS/HIGH SURF BEGING 01/15/2010 CAUSED AN EXISTG RETAINING WALL BELOW RTE 1 TO FAIL. CONCRETE CRIB WALL UNDERMINED AT THE REPAIR RETAINING WALL @ LIMEKILN CRK BRIDGE	WHITAKER CONSTRUCTION GROUP, INC 2752 CONCRETE COURT PASO ROBLES CA 93446	HENCH, CHARLIE 775 ARLINGTON ST CAMBRIA CA 93428 (805)927-4559	\$1,485,000 \$539,016 \$0	03/30/10 03/30/10 11/06/13 11/21/13	61% 36% SUSPENDED
201130							
05-MON-1-21.0/21.2 05-1A9604		01/22/12 SEVERE STORM CAUSED ROCK/PANELS TO COLLAPSE AT BASE DUE TO STRENGTH LIMITATIONS BEING EXCEEDED DIR'S ORDER EMERGENCY F.A. CLEAR ROCK SLIDE, RECONST MESH/DRAPEY SYS	GOLDEN STATE BRIDGE INC 2990 BAY VISTA COURT, SUITE D BENICIA, CA 94510 (925)372-8000	HENCH, CHARLIE 775 ARLINGTON ST CAMBRIA, CA 93428 (805)927-4559	\$1,485,000 \$1,035,943 \$24,199	01/30/12 02/01/12 02/07/14	56% 70% SUSPENDED
20.20.201 130							
05-MON-1-21.3/21.6 05-0E9604 ACST-P001-(542)E P0-01 5-(2E) --() HA23 SWPPP		IN MONTEREY COUNTY NEAR LUCIA FROM 0.6 MILE NORTH OF LIMEKILN CREEK BRIDGE TO 1.4 MILE SOUTH OF LUCIA CONSTRUCT NEW BRIDGE AND ROCK SHED	GOLDEN STATE BRIDGE INC 2990 BAY VISTA CT SUITE D BENICIA CA 94510-1195 (925)372-8000	HENCH, CHARLIE 775 ARLINGTON STREET CAMBRIA CA 93428 (805)927-4559	\$33,753,545 \$32,696,808 \$316,124	10/01/09 10/15/09 01/30/14	95% 97%
05-MON-1-21.5/21.6 05-1A5704		MON CNTY NEAR LUCIA. CONSTRUCT SOLDIER PILE TIE-BACK RETAINING WALL AND RECONSTRUCT LANE AND SHOULDER DIR'S ORDER EMERGENCY F.A. CONST SOLDIER PILE TIEBK WALL & RECONST LN	GOLDEN STATE BRIDGE INC 2990 BAY VISTA COURT, SUITE D BENICIA, CA 94510 (925)372-8000	HENCH, CHARLIE 775 ARLINGTON ST CAMBRIA, CA 93428 (805)927-4559	\$5,435,000 \$5,382,739 \$0	06/15/11 06/15/11 08/22/13	88% 99% SUSPENDED
20.20 201130							
05-MON-1-46.8/46.8 05-0S9404		HWY 1 AT THE BIG SUR LODGE BIG SUR PARK CAMPGROUNDS PLACE ROCK SLOPE PROTECTION	GRANITE CONSTRUCTION PO BOX 720 WATSONVILLE CA 95077	WILSON, JENNIFER 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (831)669-8928	\$910,000 \$207,129 \$0	01/25/10 01/25/10 11/01/13	70% 23%
201130							
05-MON-1-58.3/0 05-1A6904 ACST-P19A-(200)4 --() HA23 WPCP		IN MONTEREY COUNTY ABOUT 15 MILES SOUTH OF CARMEL AT 0.1 MILE SOUTH OF ROCKY CREEK BRIDGE AND AT 1.1 MILE SOUTH OF BIXBY CREEK BRI CONSTRUCT VIADUCT	GOLDEN STATE BRIDGE INC 2990 BAY VISTA COURT, SUITE D BENICIA, CA 94510 (925)372-8000	TYLER LAVERING 1529 HWY 68 MONTEREY, CA 93940 (831)375-1621	\$11,218,399 \$11,088,637 \$221,097	07/26/12 08/23/12 11/24/13	58% 98% SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/13

Page 2
12/02/13

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-1-74.9/77.6 05-1A4304		IN MONTEREY COUNTY IN AND NEAR MONTEREY AT VARIOUS LOCATIONS FROM 0.2 MILE SOUTH OF SOUTH JUNCTION 68 TO 0.6 MILE SOUTH OF NORTH J COLD PLANE & HMA OVERLAY RAMPs	M C K SERVICES INC P O BOX 5697 CONCORD CA 94524 (925)957-9200	TYLER LAVERING 1529 SALINAS HWY (831)375-1621	\$633,623 \$562,210 \$15,960	04/09/13 05/06/13 11/26/13	100% 89% SUSPENDED
05-MON-1-99.9/101.5 05-315924		IN MONTEREY COUNTY NEAR WATSONVILLE FROM 0.1 KM SOUTH OF JENSEN ROAD TO TRAFTON ROAD UNDERCROSSING CONSTRUCT NEW INTERCHANGE	DESILVA GATES CONSTRUCTION 880 MITTEN RD, SUITE B BURLINGAME CA 94010	DUSSELL, PATRICK 140 DUBOIS ST, STE E SANTA CRUZ, CA 95060 (831)427-4706	\$14,426,441 \$14,284,884 \$12,900	10/07/09 10/28/09 09/23/14	0% 0% PLANT EST SATIS
HE11	SWPPP						
05-MON-1-/0 05-1A4804		IN MONTEREY COUNTY AT VARIOUS LOCATIONSS POLYESTER CONCRETE OVERLAY,	AMERICAN PAVING COMPANY P O BOX 4348 FRESNO CA 93744 (559)268-9886	MEYER, ANN 140 DUBOIS ST, STE E SANTA CRUZ, CA 95060 (831)427-4706	\$713,257 \$683,612 \$106,981	05/16/12 06/20/12 11/29/13	93% 94%
	WPCP						
05-MON-68-/0 05-1A8004		IN MONTEREY, SAN BENITO AND SANTA CRUZ COUNTIES AT VARIOUS LOCATIONS REPLACE JOINT SEALS, SEAL BRIDGE	TRUESDELL COPORATION OF CALIFORNIA INC 1310 W 23RD STREET TEMPE AZ 85282 (602)437-1711	TYLER LAVERING 1529 SALINAS HWY MONTEREY, CA 93940 (831)375-1621	\$505,215 \$498,094 \$0	02/20/13 03/14/13 10/21/13 10/28/13	100% 100% COMPLETED
HA21							
05-MON-101-39.0/39.7 05-1C5404		IN MONTEREY COUNTY IN AND NEAR KING CITY FROM 0.7 MILE SOUTH OF FIRST STREET O.C. TO FIRST STREET O.C. AND AT JOLON ROAD U.C. CONCRETE SLAB REPLACEMENT	FBD VANGUARD CONSTRUCTION INC 651 ENTERPRISE CT LIVERMORE, CA 94550 (925)245-1300	FARSHAD KESHAVARZI 1529 SALINAS HWY MONTEREY, CA 93940 (831)375-1621	\$454,429 \$447,535 \$0	04/23/13 05/24/13 10/29/13	100% 98% OVER RUN
05-MON-101-61.0/64.6 05-0Q5704 HSNH- Q10-(224) --()		ON HIGHWAY 101 IN SOLEDAD AND GONZALES BETWEEN THE SALINAS RIVER BRIDGE (NO 44-02) AND SOUTH GONZALES OVERCROSSING INSTALL MEDIAN BARRIER	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	FARSHAD KESHAVARZI 1529 SALINAS HWY MONTEREY, CA 93940 (831)375-1242	\$6,458,315 \$2,766,478 \$691,404	04/05/13 05/06/13 02/13/14	77% 43%
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/13

Page 3
12/02/13

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-101-66.4/66.4 05-1C6404		SOLEDAD PRISON OVERCROSSING BRIDGE #44-116REMOVE UNSOUND CONCRETE; STRAIGHTEN/REPLACDAMAGED TENSIONS BARS; REPLACE BROKEN STIRRUPS REMOVE UNSOUND CONCRETE	AMERICAN CIVIL CONSTRUCTORS WEST, INC 3701 MALLARD DR BENICIA, CA 94510	LAVERING, TYLER 1529 SALINAS HWY MONTEREY, CA 93940 (831)375-1621	\$585,000 \$276,154 \$0	01/31/13 01/31/13 04/05/13	100% 100%
20.20.201 130							
05-MON-101-85.0/85.8 05-349514		IN MONTEREY COUNTY IN AND NEAR SALINAS FROM 0.6 MILE SOUTH TO 0.2 MILE NORTH OF AIRPORT BOULEVARD OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	BORTOLUSSI & WATKIN INC 77 LARKSPUR STREET SAN RAFAEL CA 94901 (415)453-4675	JENNIFER WILSON 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (805)471-2103	\$501,084 \$473,644 \$1,218	02/28/12 03/22/12 10/14/15	0% 0%
	WPCP						PLANT EST SATIS
05-MON-101-91.2/100.4 05-0161E4 NH-Q101-(187)E --()		IN MONTEREY COUNTY IN AND NEAR PRUNEDALE AT VARIOUS LOCATIONS FROM 0.3 KM NORHT OF LITTLE BEAR CREEK UNDERCROSSING TO 0.5 KM NORTH CONSTRUCT INTERCHANGES AND	GCC/MCM A JV P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	MUTUTWA, PETER 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (805)471-2108	\$81,724,594 \$72,210,428 \$2,212,575	01/25/11 02/24/11 12/24/14	0% 0%
HE14 HE14	SWPPP						PLANT EST SATIS
05-MON-101-100.0/101.3 05-315804 NH-P101-() --()		IN MONTEREY AND SAN BENITO COUNTIES NEAR PRUNDALE AT VARIOUS LOCATIONS FROM 0.4 MILE SOUTH OF DUNBARTO IN ROAD (NORTH) TO CANNON R CONSTRUCT INTERCHANGE	GCC/MCM, A JV P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	JENNIFER WILSON 8115 PRUNEDALE NORTH RD PRUNEDALE, CA 93907 (805)471-2103	\$42,440,814 \$20,481,988 \$2,529,202	09/27/12 11/06/12 01/07/16	24% 48%
HE11	SWPPP						
05-SB-101-.3/7.5 05-4625A4		SB CNTY & NEAR CARPINTERIA VARIOUS LOC FROM 0.3 MILES SOUTH RTE 150/101 SEPARTION0.3 MILES NORTH PADARO LANE OVERCROSSING REPLACEM HW PLANTING/RESTORATION/CONST SAFETY FEATU	SPIESS CONSTRUCTION CO., INC PO BOX 2849 SANTA MARIA, CA 93457	JOHNSON, CURTIS 35 S LA PATERA LANE STE E GOLETA, CA 93117 (805)692-6862	\$105,000 \$41,662 \$6,230	05/22/13 05/22/13 07/30/14	100% 40%
20.20 201210							OVER RUN
05-SB-101-.3/7.5 05-462504 ACNH-Q101-(143)E --()		IN SANTA BARBARA COUNTY IN AND NEAR CARPINTERIA AT VARIOUS LOCATIONS RESTORE HIGHWAY PLANTING	AMERICA WEST LANDSCAPE INC 15086 LA PALMA DRIVE CHINO CA 91710 (909)393-6300	CURTIS JOHNSON, R.E. 22 N. MILPAS ST., STE H SANTA BARBARA CA 93103 (805)748-5218	\$1,753,944 \$1,634,620 \$0	08/31/09 09/15/09 10/24/13	0% 0%
HA25	SWPPP						PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/13

Page 4
12/02/13

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-101-10.8/12.8 05-447814		IN SANTA BARBARA COUNTY IN SANTA BARBARA FROM 0.3 MILE WEST OF OLIVE MILL ROAD OVERCROSSING TO MILPAS STREET UNDERCROSSING PLANTING AND IRRIGATION	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG CLOVIS CA 93619 (559)322-2041	CURTIS JOHNSON, R.E. 22 N MILPAS ST STE F,G & H SANTA BARBARA, CA 93103 (805)884-9459	\$1,164,241 \$1,161,764 \$3,190	06/16/10 07/15/10 10/28/14	0% 0% PLANT EST SATIS
	SWPPP						
05-SB-101-12.9/14 05-1C4304		IN SANTA BARBARA COUNTY IN SANTA BARBARA FROM GARDEN STREET UNDERCROSSING TO MISSION CREEK BRIDGE HIGHWAY PLANTING REHABILITATION	SPIESS CONSTRUCTION CO INC P O BOX 2849 SANTA MARIA CA 93457 (805)937-5859	CURTIS JOHNSON 35 S. LA PATERA LANE STE E GOLETA, CA 93117 (805)692-6862	\$722,197 \$519,075 \$14,347	06/10/13 06/27/13 10/28/16	100% 72% OVER RUN
	HA25						
05-SB-101-26.5/27.1 05-0M14V4		IN SANTA BARBARA COUNTY IN GOLETA FROM 0.3 MILE SOUTH TO 0.3 MILE NORTH OF CATHEDRAL OAKS ROAD OVERCROSSING PERFORM HIGHWAY PLANTING	SPIESS CONSTRUCTION CO INC PO BOX 2849 SANTA MARIA CA 93457 (805)937-5859	CURTIS JOHNSON, R.E. 22 N. MILPAS ST., STE G SANTA BARBARA, CA 93103 (805)748-5218	\$788,762 \$733,995 \$16,851	10/26/11 11/08/11 06/18/15	0% 0% PLANT EST SATIS
	HE11 WPCP						
05-SB-101-72.7/75 05-1A3004		IN SANTA BARBARA CO NEAR LOS ALAMOS FROM 0.1 MILE NORTH OF CAT CANYON ROAD TO 0.9 MILE SOUTH OF PALMER ROAD SHOULDER WIDENING AND RUMBLE STRIP	R BURKE CORPORATION P.O. BOX 957 SAN LUIS OBISPO CA 93406- 0609 (805)543-8568	DAVID BALLENTINE 270 E. HWY 246, STE #203 MB 10 (805)688-5920	\$638,504 \$606,475 \$4,019	04/03/13 05/16/13 07/17/14	19% 94%
	HA22						
05-SB-101-83.1/83.9 05-463804		IN SANTA BARBARA COUNTY NEAR ORCUTT FROM 0.8 MILES NORTH OF CLARK AVENUE OVERCROSSING TO 0.6 MILE SOUTH OF SANTA MARIA UNDERCROSS CONSTRUCT INTERCHANGE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	LEW, MIKE 2053 PREISKER LANE, SUITE E SANTA MARIA, CA (805)348-3105	\$8,782,737 \$8,539,487 \$459,519	07/26/12 08/23/12 11/21/13	97% 96%
	HE11 WPCP						
05-SB-101-83.2/83.8 05-463814		ON ROUTE 101 IN SANTA BARBARA COUNTY FROM 0.9 MILE NORTH OF CLARK AVENUE OVERCROSSING TO 0.7 MILE SOUTH OF SANTA MARIA UNDERCROSS IRRIGATION, PLANTING, EROSION CONTROL	EMPIRE LANDSCAPING INC. P O BOX 35 DAVIS CA 95617 (530)400-3943	RICHARDS, TIM 4485 VACHELL LANE SAN LUIS OBISPO CA 93401 (805)542-4765	\$495,763 \$0 \$0	10/25/13 11/15/13 03/22/17	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/13

Page 5
12/02/13

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-101-/0 05-1A7904		IN SANTA BARBARA COUNTY AT VARIOUS LOCATIONS DECK SEAL,POLYESTER CONC,JOINT SEAL	O'DONNELL CONSTRUCTION INC 559 W COVINA BLVD SAN DIMAS CA 91773 (909)394-4510	MORTENSEN, MICHAEL 35E S. LA PATERA LANE GOLETA, CA 93117 (805)692-6759	\$674,398 \$682,928 \$0	03/28/13 04/22/13 11/06/13 11/06/13	100% 100% COMPLETED
HA21							
05-SB-154-7.8/8.3 05-0T0004 SSTP-P154-(021)E --()		IN SANTA BARBARA COUNTY NEAR SANTA YNEZ AT FROM 0.3 MILE NORTH OF ROUTE 246 TO 0.2 MILE SOUTH OF ROUTE 246 CONSTRUCT RURAL ROUNDABOUT	GRANITE CONSTRUCTION COMPANY P O BOX 6744 SANTA BARBARA CA 93160 (805)964-9951	MURDOCK, KEVIN 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)441-8439	\$3,391,036 \$0 \$0	09/12/13 10/04/13 11/01/13 11/01/13	0% 0% COMPLETED
HB1							
05-SB-166-.9/2.4 05-0G1604 STP-P166-(031)E --()		IN SANTA BARBARA COUNTY NEAR GUADALUPE FROM SIMAS STREET TO 1.5 MILES EAST OF SIMAS STREET AND FROM BONITA SCHOOL ROAD TO BLACK R RELOCATE DRAINAGE DITCHES	RAMINHA CONSTRUCTION INC 6805 SYCAMORE ROAD ATASCADERO CA 93422 (805)461-0052	MURDOCK, KEVIN 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)441-8439	\$1,742,091 \$1,560,096 \$0	03/13/13 04/11/13 11/01/13 11/01/13	100% 100% COMPLETED
HB1	SWPPP						
05-SB-246-31.4/34.6 05-1A4004		IN SANTA BARBARA COUNTY, NEAR SOLVANG, FROM ENTRANCE ROAD TO ROUTE 154 RUBBERIZED HMA OVERLAY	CALPORTLAND CONSTRUCTION P O BOX 1280 SANTA MARIA CA 93456 (805)345-3581	DAVID BALLENTINE (805)688-5920	\$1,167,071 \$1,093,319 \$0	04/24/13 05/16/13 10/10/13 10/25/13	100% 100% COMPLETED
05-SBT-101-.7/.7 05-1A9304		SAN BENITO CNTY NEAR PRUNEDALE, SB HWY 101@ .2 MILE NORTH OF COLE RD. REMOVE APPROX 13000CY OF ROCKERY/SLIDE MATERIAL, FLATTENSLOP INSTALL EROSION CONTROL & LANDSCAPE	GRANITE CONSTRUCTION COMPANY 585 WEST BEACH ST WATSONVILLE, CA 95076	WILSON, JENNIFER 8115 PRUNEDALE NORTH RD PRUNEDALE, CA 93907 (831)663-8965	\$1,080,000 \$429,372 \$0	01/22/13 01/22/13 04/28/14	100% 40% OVER RUN
20.202011 30							
05-SCR-1-15.3/17.1 05-129114		IN SANTA CRUZ CO IN SANTA CRUZ ON RTE 1 FROM LA FONDA AVE OC TO RTE 1/17 SEPARATION AND ON RTE 17 FROM ROUTE 1/17 SEPARATION TO PA HIGHWAY PLANTING	BORTOLUSSI & WATKIN, INC 77 LARKSPUR STREET SAN RAFAEL CA 94901 (415)453-4675	GARCIA, SANTIAGO 8115 PRUNDALE NORTH RD. PRUNEDALE, CA 93907 (831)455-5466	\$786,400 \$758,143 \$0	02/11/10 03/04/10 10/29/13 11/12/13	0% 0% PLANT EST SATIS
HE11	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/13

Page 6
12/02/13

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SCR-1-17.4/26 05-0M9704 STPG-P001-(566)6 --()		ON ROUTE 1 IN AND NEAR SANTA CRUZ BETWEEN SAN LORENZO RIVER BRIDGE PM 17.4 AND LAGUNA ROAD PM 26.00 RECONSTRUCT METAL BEAM GUARDRAILING	CORAL CONSTRUCTION COMPANY P O BOX 347 WILSONVILLE CA 97070 (503)682-2252	BEACH, KATIE 140 DUBOIS ST, STE E SANTA CRUZ, CA 95060 (831)472-4706	\$1,670,903 \$1,595,201 \$724,298	02/14/13 03/01/13 11/21/13 11/20/13	100% 95% COMPLETED
HB1	WPCP						
05-SCR-1-26.8/36.3 05-0M9804 STPG-P001-(575)E --()		IN SANTA CRUZ COUNTY AT VARIOUS LOCATIONS FROM 0.9 MILE N OF LAGUNA RD TO WADDELL CREEK BRIDGE INSTALL MBGR & UPGRADE DRAINAGE SYS	DREAMBUILDER 1324 E LAWSON LANE PLACENTIA CA 92870 (714)646-3697	BEACH, KATIE 140 DUBOIS ST, STE E SANTA CRUZ, CA 95060 (831)427-4706	\$1,131,316 \$1,149,746 \$0	03/27/13 04/22/13 10/22/13 10/22/13	100% 100% COMPLETED
HB1	WPCP						
05-SCR-9-8.4/8.6 05-0K2304 ACHS-P009-(016)E P- -()		IN SANTA CRUZ COUNTY NEAR BEN LOMOND FROM 0.2 MILE NORTH OF GLEN ARBOR ROAD TO HIGHLAND COUNTY PARK. CONSTRUCT CONCRETE VIADUCT	PAVEX CONSTRUCTION DIVISION 120 GRANITE ROCK WAY SAN JOSE CA 95136 (408)574-1400	JENNIFER WILSON, R.E. 8115 PRUNEDALE NORTH RD. PRUNEDALE, CA 93907 (831)663-8928	\$1,074,605 \$1,064,382 \$370	05/23/12 06/19/12 06/11/14	62% 100%
HB1	WPCP						
05-SCR-17-6.0/12.6 05-0L70U4 HSST-P017-(103)E P0-17 1-(3E) --()		IN SANTA CRUZ CO IN AND NEAR SCOTTS VALLEY AT VARIOUS LOCATIONS FROM SANTAS VILLAGE ROAD TO THE SANTA CLARA COUNTY LINE UPGRADE GUARDRAIL / CRASH CUSHIONS	KLM CONSTRUCTION INC. 15406 MERIDIAN E SUITE 200 PUYAPPUP WA 98375	PATRICK DUSSELL 140 DUBOISE ST SUITE "E SANTA CRUZ CA 95060 (831)427-4706	\$5,535,603 \$1,717,420 \$0	11/25/09 12/22/09 02/17/11	37% 31%
HB1	SWPPP						
05-SCR-17-6.0/12.6 05-0L7014 ACHS-P017-(107)E PGP0-17 1-(7E) --()		IN SANTA CRUZ COUNTY IN AND NEAR SCOTTS VALLEY AT VARIOUS LOCATIONS FROM SANTAS VILLAGE ROAD TO THE SANTA CLARA COUNTY LINE UPGRADE GUARD RAIL	PAVEX CONSTRUCTION DIVISION 120 GRANITE ROCK WAY SAN JOSE CA 95136 (408)574-1400	DUSSELL, PATRICK 140 DUBOIS ST., SUITE E SANTA CRUZ, CA 95060 (831)427-4706	\$8,243,701 \$4,836,747 \$1,039,524	04/05/13 05/01/13 04/18/14	50% 59%
HB1	WPCP						
05-SCR-17-11.0/0 05-1A7104 ACST-P19A-(100)4 --()		IN SANTA CRUZ COUNTY NEAR SCOTTS VALLEY AT 0.2 MILE NORTH OF GLENWOOD DRIVE CONSTRUCT RETAINING WALL	CONDON-JOHNSON & ASSOCIATES INC P O BOX 12368 OAKLAND CA 94621 (510)636-2100	DUSSELL, PATRICK 140 DUBOIS ST, STE E SANTA CRUZ, CA 95060- 2109 (831)427-4706	\$2,766,847 \$2,035,531 \$0	07/24/12 08/23/12 02/04/15	29% 74%
HA23	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/13

Page 7
12/02/13

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SLO-1-36.7/39.6 05-0N4004 ACST-P001-(570)E P0-01 5-(0E) --()		IN SAN LUIS OBISPO COUNTY NEAR CAYUCOS FROM 0.1 MILE SOUTH OF NORTH OCEAN AVENUE TO 0.8 MILE SOUTH OF VILLA CREEK ROAD TEARTHWORK, PAVING, EROSION CONTROL	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572 (951)940-6069	RICHARDS, TIM 4485 VACHELL LANE SAN LUIS OBISPO CA 93401 (805)542-4765	\$1,288,683 \$1,118,555 \$2,400	10/22/12 12/03/12 05/10/16	25% 87%
HB4N	WPCP						
05-SLO-1-73.0/74.3 05-1A4904		MARCH 27, 2011 LANDSLIDE OCCURRED RTE 01 NEAR ALDER CREEK & SEVERAL LOCATIONS IN MONTEREY CNTY & SLO CNTY REPAIR SLIDE DAMAGE	WINSOR CONSTRUCTION INC 1022 SAN SIMEON CREEK RD CAMBRIA, CA 93428	CHARLIE HENCH 775 ARLINGTON STREET CAMBRIA, CA 93428 (805)927-4559	\$4,885,000 \$4,847,595 \$0	03/30/11 03/30/11 12/20/13 11/12/13	96% 99% SUSPENDED
20.20.201 130							
05-SLO-46-4.1/0 05-0C3304		IN SAN LUIS OBISPO COUNTY NEAR CAMBRIA AT 1.8 MILES EAST OF GREEN VALLEY CREEK BRIDGE CONST SOLDIER PILE RETAINING WALL	SOUZA CONSTRUCTION INC PO BOX 3810 SAN LUIS OBISPO 93403 (805)546-8288	CHARLES HENCH 775 ARLINGTON ST CAMBRIA CA 93428 (805)927-4559	\$1,046,462 \$963,844 \$0	01/09/13 01/30/13 11/20/13 11/20/13	84% 92% COMPLETED
HA42	WPCP						
05-SLO-46-32.1/36.7 05-330744 NH-P046-(046)E --()		IN SAN LUIS OBISOP COUNTY IN AND NEAR PASO ROBLES FROM AIRPORT ROAD TO 0.5 MILE WEST OF GENESEO ROAD PERFORM HIGHWAY PLANTING AND	ELITE LANDSCAPING INC 2972 LARKIN AVENUE CLOVIS CA 93612 (559)292-7760	RICHARDS, TIM 4485 VACHELL LANE SAN LUIS OBISPO, CA 93401 (805)542-4765	\$388,538 \$319,426 \$1,188	12/07/10 02/07/11 12/10/14	0% 0% PLANT EST SATIS
HE13	WPCP						
05-SLO-46-36.6/41.2 05-330724 ACST-P046-(043)E P0-46 0-(3EH)P 6205- 015-() HE13 HE13		IN SAN LUIS OBISPO COUNTY IN AND NEAR PASO ROBLES FROM 0.5 MILE WEST OF GENESEO ROAD TO 0.6 MILE EAST OF ALMOND DRIVE WIDEN HIGHWAY TO FOUR LANES	PAPICH CONSTRUCTION COMPANY INC P O BOX 2210 PISMO BEACH CA 93448 (805)473-3016	MIKEL, KARL 102 WHITLEY GARDENS DRIVE PASO ROBLES CA 93446 (805)226-9860	\$49,707,114 \$42,980,316 \$1,147,027	10/25/10 11/05/10 04/23/14	86% 86%
05-SLO-46-40.0/0 05-330754 STP-P046-(047)E --()		IN SAN LUIS OBISPO COUNTY NEAR PASO ROBLES AT ESTRELLA RIVER BRIDGE BRIDGE REPLACEMENT	SOUZA CONSTRUCTION INC P O BOX 3810 SAN LUIS OBISPO CA 93403 (805)546-8288	MIKEL, KARL 102 WHITLEY GARDENS DRIVE PASO ROBLES, CA 93446 (805)226-9860	\$4,001,765 \$3,534,454 \$283,065	02/27/13 03/25/13 04/04/14	63% 88%
HE13							

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/13

Page 8
12/02/13

District 05							
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SLO-46-40.7/46.3 05-330774		IN SAN LUIS OBISPO COUNTY NEAR PASO ROBLES FROM 0.1 MILE EAST OF ALMOND DRIVE TO 0.8 MILE EAST OF MCMILLAN CANYON ROAD CONVERT TO 4-LANE EXPRESSWAY	PAPICH CONSTRUCTION COMPANY INC PO BOX 2210 PISMO BEACH, CA 93448 (805)473-3016	TIM LANG 102 WHITLEY GARDENS DRIVE PASO ROBLES, CA 93446 (805)748-5513	\$33,355,179 \$9,187,175 \$534,367	05/18/12 06/12/12 10/31/14	53% 27%
HE13	SWPPP						
05-SLO-101-35.7/46.3 05-0G0304 SARR-Q101-(159)N Q1-01 1-(9N) --()		IN SAN LUIS OBISPO COUNTY IN AND NEAR ATASCADERO FROM CUESTA GRADE OVERHEAD TO 0.2 MI SOUTH OF 101/41 SEPARATION HIGHWAY REHABILITATION	PAPICH CONSTRUCTION COMPANY INC P O BOX 2210 PISMO BEACH CA 93448 (805)473-3016	SILVA, RICK 3230 RIVERSIDE AVE., SUITE 130 PASO ROBLES CA 93446 (805)226-8279	\$34,351,375 \$35,332,235 \$134,977	12/31/09 01/19/10 03/24/14	0% 0% PLANT EST SATIS
HA22	SWPPP						
05-SLO-101-36.0/37.5 05-0Q6304 ACNH-GQ10-(222)E --()		IN SAN LUIS OBISPO COUNTY NEAR SANTA MARGARITA FROM 0.8 MI SOUTH OF TASSAJARA CREEK ROAD TO 0.4 MILE SOUTH OF ROUTE 101/58 SEPARAT CONSTRUCT MEDIAN BARRIER	CALPORTLAND CONSTRUCTION P O BOX 1280 SANTA MARIA CA 93456 (805)345-3581	SILVA, RICK 3230 RIVERSIDE AVE, SUITE 130 PASO ROBLES, CA 93446 (805)226-8279	\$1,570,502 \$1,441,738 \$0	08/02/12 08/23/12 11/13/13	100% 100% COMPLETED
HB1	SWPPP						
05-SLO-101-45.3/45.7 05-402824		IN SAN LUIS OBISPO COUNTY IN ATASCADERO FROM 0.5 MILE NORTH OF CURBARIL AVENUE TO ATASCADERO CREEK BRIDGE HIGHWAY PLANTING,INSTALL IRRIGATION	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVE CLOVIS CA 93619 (559)322-2041	RICHARDS, TIM 4485 VACHELL LN SAN LUIS OBISPO, CA 93401 (805)542-4765	\$565,825 \$392,302 \$2,125	11/09/11 12/02/11 08/11/15	0% 0% PLANT EST SATIS
	WPCP						
05-SLO-101-/.8 05-445904 ACST-PEQ1-(011)7 --()		IN SANTA BARBARA AND SAN LUIS OBISPO COUNTIES IN AND NEAR SANTA MARIA FROM 0.5 MILE NORTH OF SANTA MARIA CONNECTOR TO ROUTE 101/16 REPLACE SUTRUCTURE, ADD LAND AND	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078 (760)916-9100	STIMSON, PATRICK 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)748-6733	\$33,080,647 \$31,881,534 \$724,686	06/21/11 07/15/11 02/19/14	62% 96%
HE13	SWPPP						
HE13							
05-SLO-166-35.0/44 05-1F0104		IN SAN LUIS OBISPO COUNTY ABOUT 25 MILES EAST OF SANTA MARIA FROM CUYAMA RIVER BRIDGE TO 0.3 MILE WEST OF CARRIZO CANYON BRIDGE COLD IN-PLACE RECYCLING AND OVERLAY	CALPORTLAND CONSTRUCTION P O BOX 1280 SANTA MARIA CA 93456 (805)345-3581	LEW, MIKE 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)348-3105	\$2,061,573 \$1,969,819 \$0	06/05/13 06/27/13 11/07/13 11/08/13	100% 100% COMPLETED

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/13

Page 9
12/02/13

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SLO-166-39.9/40.3 05-0R3004 ACST-P166-(030)E --()		IN SAN LUIS OBISPO COUNTY ABOUT 25 MILES WEST OF NEW CUYAMA FROM 1.6 MILES EAST OF CUYAMA RIVER BRIDGE TO 4.0 MILES WEST OF CARRIZ CONSTRUCT NEW BRIDGE	SOUZA CONSTRUCTION INC PO BOX 3810 SAN LUIS OBISPO CA 93403 (805)546-8288	LEW, MIKE 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)348-3105	\$2,159,290 \$1,984,343 \$200,144	10/25/12 12/03/12 12/17/14	44% 91%
HB1	SWPPP						

Totals:	Authorized Final Amt:	<u>\$414,906,787</u>	Completed to Date:	<u>\$329,748,597</u>	Work This Month:	<u>\$11,429,989</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
05-MON-1-20.9/20.9	05-0T6504	1
05-MON-1-21.0/21.2	05-1A9604	1
05-MON-1-21.3/21.6	05-0E9604	1
05-MON-1-21.5/21.6	05-1A5704	1
05-MON-1-46.8/46.8	05-0S9404	1
05-MON-1-58.3/0	05-1A6904	1
05-MON-1-74.9/77.6	05-1A4304	2
05-MON-1-99.9/101.5	05-315924	2
05-MON-1-/0	05-1A4804	2
05-MON-68-/0	05-1A8004	2
05-MON-101-39.0/39.7	05-1C5404	2
05-MON-101-61.0/64.6	05-0Q5704	2
05-MON-101-66.4/66.4	05-1C6404	3
05-MON-101-85.0/85.8	05-349514	3
05-MON-101-100.0/101.3	05-315804	3
05-MON-101-91.2/100.4	05-0161E4	3
05-SB-101-.3/7.5	05-4625A4	3
05-SB-101-.3/7.5	05-462504	3
05-SB-101-10.8/12.8	05-447814	4
05-SB-101-12.9/14	05-1C4304	4
05-SB-101-26.5/27.1	05-0M14V4	4
05-SB-101-72.7/75	05-1A3004	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
05-SB-101-83.1/83.9	05-463804	4
05-SB-101-83.2/83.8	05-463814	4
05-SB-101-/0	05-1A7904	5
05-SB-154-7.8/8.3	05-0T0004	5
05-SB-166-.9/2.4	05-0G1604	5
05-SB-246-31.4/34.6	05-1A4004	5
05-SBT-101-.7/.7	05-1A9304	5
05-SCR-1-15.3/17.1	05-129114	5
05-SCR-1-17.4/26	05-0M9704	6
05-SCR-1-26.8/36.3	05-0M9804	6
05-SCR-9-8.4/8.6	05-0K2304	6
05-SCR-17-6.0/12.6	05-0L70U4	6
05-SCR-17-6.0/12.6	05-0L7014	6
05-SCR-17-11.0/0	05-1A7104	6
05-SLO-1-73.0/74.3	05-1A4904	7
05-SLO-1-36.7/39.6	05-0N4004	7
05-SLO-46-4.1/0	05-0C3304	7
05-SLO-46-32.1/36.7	05-330744	7
05-SLO-46-36.6/41.2	05-330724	7
05-SLO-46-40.0/0	05-330754	7
05-SLO-46-40.7/46.3	05-330774	8
05-SLO-101-35.7/46.3	05-0G0304	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
05-SLO-101-36.0/37.5	05-0Q6304	8
05-SLO-101-45.3/45.7	05-402824	8
05-SLO-101-/.8	05-445904	8
05-SLO-166-35.0/44	05-1F0104	8
05-SLO-166-39.9/40.3	05-0R3004	9

Statement of Ongoing Contracts - Federal Aid

District	05		
Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$127,878,392	\$96,088,199
-S-	FEDERAL AID (SECONDARY)	\$142,520,601	\$131,625,221
-SH-	STATE HIGHWAY	\$85,453,160	\$56,317,915
		\$59,054,634	\$45,717,262
District Total:		<u>\$414,906,787</u>	<u>\$329,748,597</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
05	\$17,240,931
Work completed this Period:	\$17,240,931