

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

Page 1
11/06/15

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-1-11.7/43.1 05-1C9404		IN MONTEREY COUNTY AT VARIOUS LOCATIONS FROM WILLOW CREEK TO CASTRO CANYON SEAL BRIDGE DECK, JNT SEALS, PAINT	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE, CA 92614	TYLER LAVERING 1529 SALINAS HWY MONTEREY, CA 93950 (831)375-1621	\$850,593 \$377,224 \$203,520	04/21/15 05/08/15 11/05/15	90% 44%
05-MON-1-28.0/28.4 05-1F8904 STP-P001-(591)E --()		IN MONTEREY COUNTY NEAR LUCIA FROM 0.1 MILE SOUTH OF BIG CREEK BRIDGE TO 550 GREENVILLE RD 2.8 MILES SOUTH OF DOLAN CREEK BRIDGE CONSTRUCT VIADUCT	RGW CONSTRUCTION, INC. LIVERMORE CA 94550	TYLER LAVERING 1529 SALINAS HWY MONTEREY, CA 93940 (831)375-1621	\$3,878,561 \$389,557 \$0	05/13/15 06/10/15 09/16/16	10% 10%
HA23							
05-MON-1-46.8/46.8 05-0S9404		HWY 1 AT THE BIG SUR LODGE BIG SUR PARK CAMPGROUNDS PLACE ROCK SLOPE PROTECTION	GRANITE CONSTRUCTION PO BOX 720 WATSONVILLE CA 95077	WILSON, JENNIFER 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (831)669-8928	\$910,000 \$227,488 \$0	01/25/10 01/25/10 12/31/15	67% 25% SUSPENDED
201130							
05-MON-1-67.9/0 05-1A8904		IN MONTEREY COUNTY ABOUT 14 MILES SOUTH OF CARMEL AT MALPASO CREEK BRIDGE REPAIR SPALLED CONCRETE	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282	TYLER LAVERING 1529 SALINAS HWY MONTEREY, CA 93940 (831)375-1621	\$1,793,390 \$1,547,488 \$0	05/02/14 05/23/14 02/25/16	79% 81%
05-MON-1-77.6/85.3 05-1A7604 NHP-P001-(596)E --()		IN MONTEREY COUNTY, IN AND NEAR MONTEREY, FROM SLOAT AVENUE UNDERCROSSING TO SOUTH MARINA OVERHEAD PAVEMENT PRESERVATION (CAP M)	GRANITE CONSTRUCTION COMPANY 715 COMSTOCK STREET SANTA CLARA CA 95054	TYLER LAVERING 1529 SALINAS HWY MONTEREY, CA 93940 (831)375-1621	\$7,122,070 \$0 \$0	08/12/15 09/03/15	0% 0%
HA22							
05-MON-68-19.2/0 05-0T2704 HSNH-P068-(023)E --()		PROJECT LOCATED ALONG ROUTE 68 NEAR SALINAS IN MONTEREY COUNTY AT HITCHCOCK ROAD INSTALL TRAFFIC SIGNAL	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	TYLER LAVERING 1529 SALINAS HWY MONTEREY, CA 93940 (831)375-1621	\$675,693 \$81,257 \$79,074	05/18/15 06/11/15 12/04/15	55% 12%
HB1							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15**

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-101-.3/7.5 05-462504 ACNH-Q101-(143)E --()		IN SANTA BARBARA COUNTY IN AND NEAR CARPINTERIA AT VARIOUS LOCATIONS RESTORE HIGHWAY PLANTING	AMERICA WEST LANDSCAPE INC 15086 LA PALMA DRIVE CHINO CA 91710	CURTIS JOHNSON, R.E. 22 N. MILPAS ST., STE H SANTA BARBARA CA 93103 (805)748-5218	\$1,753,944 \$1,634,620 \$0	08/31/09 09/15/09 10/24/13	0% 0% PLANT EST SATIS
HA25	SWPPP						
05-SB-101-1.6/22.5 05-1F3904		IN SANTA BARBARA COUNTY AT VARIOUS LOCATIONS SEAL BRIDGE DECKS METHACRYLATE, PCO	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE, CA 92614	DAVID BALLENTINE 270 E HWY 246 STE 203 BUELLTON, CA. 93427 (805)688-5920	\$347,129 \$325,715 \$22,091	05/04/15 05/19/15 11/02/15	92% 91%
05-SB-101-12.9/14 05-1C4304		IN SANTA BARBARA COUNTY IN SANTA BARBARA FROM GARDEN STREET UNDERCROSSING TO MISSION CREEK BRIDGE HIGHWAY PLANTING REHABILITATION	SPIESS CONSTRUCTION CO INC P O BOX 2849 SANTA MARIA CA 93457	CURTIS JOHNSON 35 S. LA PATERA LANE STE E GOLETA, CA 93117 (805)692-6862	\$795,299 \$701,600 \$4,680	06/10/13 06/27/13 11/18/16	100% 88% OVER RUN
HA25							
05-SB-101-13.2/27.1 05-0S2504 NHP-Q101-(267)E --()		IN AND NEAR THE CITIES OF SANTA BARBARA AND GOLETA, FROM SALSIPUEDES STREET TO 0.3 MILES NORTH OF CATHEDRAL OAKS ROAD PLACE CONTRASTING SURFACE TREATMENT	A. M. CONCRETE, INC. PO BOX 921388 SYLMAR CA 91392	CURTIS JOHNSON 35 S PATERA LN GOLETA, CA 93117 (805)692-6862	\$1,954,815 \$234,829 \$173,110	06/17/15 07/08/15 02/01/16	48% 12%
HA28							
05-SB-101-14.2/0 05-1F6104		IN SANTA BARBARA COUNTY IN SANTA BARBARA AT CASTILLO STREET U.C. COLD PLANE, INSTALL CONCRETE PAVERS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE, CA 92614	CURTIS JOHNSON 35 S PATERA LN SUITE E GOLETA, CA 93117 (805)692-6862	\$796,932 \$660,337 \$240,846	05/19/15 06/09/15 10/20/15	100% 82% OVER RUN
HA21							
05-SB-101-21.0/27.1 05-1A7204 NHP-Q101-(262)E --()		IN SANTA BARBARA COUNTY IN AND NEAR GOLETA FROM MARIA YGNACIO CREEK BRIDGE TO 0.2 MILE NORTH OF CATHEDRAL OAKS OVERCROSSING PAVEMENT PRESERVATION (CAP M)	GRANITE CONSTRUCTION COMPANY PO BOX 6744 SANTA BARBARA CA 93160	JASON KLINE 35 S PATERA LN. SUITE E GOLETA, CA 93117 (805)692-6820	\$9,629,211 \$1,166,522 \$798,782	05/12/15 06/10/15 02/23/16	49% 12%
HA22							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15**

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-101-22.3/23 05-0G0704 NH-Q101-(233)E --()		IN SANTA BARBARA COUNTY IN GOLETA FROM 0.2 MILE EAST TO 0.7 MILE WEST OF FAIRVIEW AVENUE OVERCROSSING UPGRADE DRAINAGE CULVERTS	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	MICHAEL MORTENSEN 35 S. LA PATERA LANE STE E GOLETA, CA 93117 (805)692-6759	\$17,627,516 \$12,394,883 \$0	11/21/13 12/12/13 04/30/17	45% 71%
HA22							
05-SB-101-83.2/83.8 05-463814		ON ROUTE 101 IN SANTA BARBARA COUNTY FROM 0.9 MILE NORTH OF CLARK AVENUE OVERCROSSING TO 0.7 MILE SOUTH OF SANTA MARIA UNDERCROSS IRRIGATION,PLANTING,EROSION CONTROL	EMPIRE LANDSCAPING INC. P O BOX 35 DAVIS CA 95617	LEW, MIKE 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)348-3105	\$501,048 \$440,915 \$2,400	10/25/13 11/15/13 05/09/17	0% 0% PLANT EST SATIS
05-SB-166-25.5/34.9 05-1A4604		IN SANTA BARBARA AND SAN LUIS OBISPO COUNTIES, ABOUT 17 MILES EAST OF SANTA MARIA, FROM ALISOS CREEK BRIDGE TO CUYAMA RIVER BRIDG RUBBERIZED HMA OVERLAY	GRANITE CONSTRUCTION COMPANY P.O. BOX 50085 WATSONVILLE CA 95076	BRADBURY, JAKE 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)441-0080	\$2,652,210 \$2,535,631 \$0	03/17/14 03/27/14 09/09/15	100% 93% OVER RUN
05-SB-166-55.1/70.6 05-1A3304 STP-P166-(032)E --()		IN SANTA BARBARA AND SAN LUIS OBISPO IN AND NEAR NEW CUYAMA AND CUYAMA FROM 3.1 MILES EAST OF COTTONWOOD CANYON ROAD TO 0.7 MILE E OVERLAY WITH OPEN GRADED RHMA	GRANITE CONSTRUCTION COMPANY PO BOX 6744 SANTA BARBAA CA 93160	BRADBURY, JAKE 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)441-0080	\$3,630,124 \$3,178,042 \$0	04/28/15 05/19/15 09/08/15	81% 88%
05-SB-246-12.3/16.7 05-0C6404		ON ROUTE 246 IN SANTA BARBARA COUNTY NEAR LOMPOC, FROM CEBADA CANYON ROAD TO HAPGOOD ROAD	PAPICH CONSTRUCTION CO. INC. PO BOX 2210 PISMO BEACH CA 93448	MURDOCK, KEVIN 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)441-8439	\$14,972,001 \$381,960 \$156,149	02/27/15 03/26/15 04/10/17	10% 3%
HE13		PASSING LANES AND OPERATIONAL					
05-SBT-25-18.8/19.5 05-0T6404 HSST-P025-(030)E --()		ON ROUTE 25 IN SAN BENITO COUNTY ABOUT 32 MILES SOUTH OF HOLLISTER FROM 0.8 MILE NORTH OF SAN BENITO LATERAL TO 2 MILES SOUTH OF R CURVE CORRECTION	JOHN MADONNA CONSTRUCTION CO., INC. P.O. BOX 5310 SAN LUIS OBISPO CA 93403	BEACH, KATIE 140 DUBOIS ST, STE E SANTA CRUZ, CA 95060 (831)455-5707	\$2,096,489 \$1,541,343 \$278,515	11/19/14 12/18/14 12/24/15	68% 72% SUSPENDED
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SBT-25-38.2/44.2 05-1F8504		IN SAN BENITO COUNTY NEAR TRES PINOS FROM 0.2 MILE SOUTH OF CIENEGA ROAD TO 0.4 MILE NORTH OF BOLADO ROAD COLD IN-PLACE RECYCLING, HMA TYPE A	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE, CA 95136	FARSHAD KESHAVARZI 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (831)235-3120	\$2,689,970 \$2,434,813 \$1,396,538	05/14/15 06/09/15 10/20/15	81% 90%
05-SBT-101-.7/.7 05-1A9304		SAN BENITO CNTY NEAR PRUNEDALE, SB HWY 101@ .2 MILE NORTH OF COLE RD. REMOVE APPROX 13000CY OF ROCKERY/SLIDE MATERIAL, FLATTENSLOP INSTALL EROSION CONTROL & LANDSCAPE	GRANITE CONSTRUCTION COMPANY 585 WEST BEACH ST WATSONVILLE, CA 95076	WILSON, JENNIFER 8115 PRUNEDALE NORTH RD PRUNEDALE, CA 93907 (831)663-8965	\$1,080,000 \$764,898 \$0	01/22/13 01/22/13 10/14/15	100% 71% SUSPENDED
20.202011 30							
05-SCR-0-/0 05-1F2104		IN SCR, SBT, MON, SLO & SB AT VARIOUS LOCATIONS, UPGRADE IRRIGATION CONTROLLERS, PLACE MULCH, REPAIR WATER LEAKS & UPGRADE INTERIOR UPGRADE, REPAIR AT VARIOUS LOCATIONS	PACIFIC RESTORATION GROUP INC PO BOX 429 PERRIS, CA 92572	GARCIA, SANTIAGO 8115 PRUNEDALE NORTH RD. PRUNEDALE, CA 93907 (831)455-5466	\$1,684,526 \$508,459 \$0	02/21/14 03/26/14 09/01/15	90% 30%
20.20.201 130							
05-SCR-0-/0 05-0T5004 STP-000C-(382)E --()		CONSTRUCTION ON STATE HIGHWAY IN MONTEREY, SAN LUIS OBISPO, SANTA BARARA, AND SANTA CRUZ COUNTIES AT VARIOUS LOCATIONS VISTA POINT REHABILITATION	RSB GROUP, INC. 20331 LAKE FOREST DR SUITE C1 LAKE FOREST CA 92630	NORRIS, AMY 3230 RIVERSIDE AVENUE, #130 PASO ROBLES, CA 93446 (805)226-9217	\$717,013 \$411,818 \$149,102	03/27/15 04/10/15 02/04/16	75% 57%
05-SCR-1-16.9/17.2 05-1A8704 HSNH-P -(087) OE--() --() HB1		IN SANTA CRUZ COUNTY ON ROUTE 1 FROM THE NB MERGE WITH ROUTE 17 TO THE NB OFF-RAMP TO OCEAN STREET RE-STRIPING AND SHOULDER WIDENING	GRANITE CONSTRUCTION COMPANY 585 WEST BEACH STREET WATSONVILLE CA 95076		\$1,099,868 \$0 \$0	09/08/15 10/06/15	0% 0%
05-SCR-1-20.2/37.4 05-1C8604 STP-P001-(587)E --()		NEAR SANTA CRUZ FROM 0.1 MILE NORTH OF WESTERN DRIVE TO SAN MATEO COUNTY LINE PAVEMENT PRESERVATION	GRANITE CONSTRUCTION COMPANY 715 COMSTOCK STREET SANTA CLARA CA 95054	PAT DUSSELL 140 DUBOIS ST, STE E SANTA CRUZ, CA 95060 (831)427-4706	\$10,121,270 \$8,910,299 \$302,560	11/20/14 12/10/14 11/24/15	82% 88% SUSPENDED
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SCR-1-29.4/34.8 05-1F1204		IN SANTA CRUZ COUNTY FROM DAVENPORT TO WADDELL CREEK. REPLACE AND REPAIR FAILED DRAINAGE SYSTEM IN MULTIPLE LOCATIONS REPLACE FAILED CULVERTS	GRANITE CONSTRUCTION COMPANY PO BOX 50085 WATSONVILLE, CA 95077	DUSSELL, PATRICK 140 DUBOIS ST STE E SANTA CRUZ, CA 95060 (831)427-4706	\$266,000 \$209,217 \$0	03/09/15 03/09/15 09/01/15	44% 79%
20.20.201 130							
05-SCR-1-31.6/36.3 05-1F3604		IN SANTA CRUZ COUNTY NEAR DAVENPORT AT SCOTT CREEK BRIDGE AND WADDELL CREEK BRIDGE REPAIR CONCRETE SPALL, SCOUR MONITR	BUGLER CONSTRUCTION 4847 HOPYARD RD.SUITE 4 NO.39 PLEASANTON, CA 94588		\$724,531 \$0 \$0	06/09/15 06/23/15	0% 0%
05-SCR-1-/0 05-0R5104 STP-000C-(400)E --()		ON STATE ROUTE 1, 68 AND 218 IN MONTEREY COUNTY AND STATE ROUTE 1 AND 9 IN SANTA CRUZ COUNTY AT VARIOUS LOCATIONS VARIOUS ADA CURB RAMPS AND MINOR SIDEWALKS	PACIFIC INFRASTRUCTURE CONSTRUCTION, LLC 871 COTTING COURT, SUITE A VACAVILLE CA 95688	BERTHA ROMAN 140 DUBOIS STREET SUITE E SANT CRUZ, CA 95060 (831)427-4706	\$1,112,510 \$0 \$0	08/26/15 09/22/15 04/08/16	0% 0%
HB71							
05-SCR-9-3.8/18.7 05-0Q5904 STP-S009-(020)E --()		IN SANTA CRUZ COUNTY AT AND NEAR BOULDER CREEK AT VARIOUS LOCATIONS FROM 0.9 MILE SOUTH OF GLENGARRY ROAD TO 0.2 MILE NORTH OF MCG POLLUTION SOURCE CONTROL	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	BEACH, KATIE 140 DUBOIS ST, STE E SANTA CRUZ, CA 95060 (831)455-5707	\$2,056,443 \$1,888,974 \$299,427	09/30/14 10/21/14 10/30/15	100% 91%
05-SCR-17-6.0/12.5 05-1G1004		REMOVE/REPLACE HIGH FRICTION SURFACE TREATMENT @ LAUREL CURVE,CORRECT DRAINAGE ISSUES/CONSTRUCT NEW DRAINAGE DIRS ORDER EMERGENCY REMOVE/REPLACE HIGH FRICTION SURFACE	GRANITE ROCK COMPANY PO BOX 50001 WATSONVILLE, CA 95077-5001	ROMAN, BERTHA 140 DUBOIS STREET STE E SANTA CRUZ, CA 95060 (831)427-4706	\$235,000 \$0 \$0	07/10/15 07/10/15	0% 0%
20.20.201 130							
05-SCR-17-10.1/0 05-1F0004		SB ON HW 17 @ SPANIXH OAKS DR PM 10.1 WIDEN OUTSIDE RT SHOULDER CONSTRUCT SIDE GUTTER W/TYPE A DIKE/ADD DRAINAGE FACILITYORDER EME WIDEN RT SHOULDER,CONSTRUCT SIDE CUTTER	GRANITE ROCK COMPANY PO BOX 50001 WATSONVILLE, CA 95077-5001	ROMAN, BERTHA 140 DUBOIS ST STE E SANTA CRUZ, CA 95060 (831)427-4706	\$235,000 \$0 \$0	06/11/15 06/11/15	0% 0%
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SCR-129-9.5/10 05-0T5404 HSST-PG -(129) 6E--() --() HB1		ON ROUTE 129 BETWEEN 0.4 MILE WEST OF GRANITE ROCK COMPANY OLD CHITTENDON ROAD AND 0.1 MILE EAST 120 GRANITE ROCK WAY OF CHITTENDON UNDERPASS CURVE REALIGNMENT	SAN JOSE CA 95136	(831)455-5707	\$4,535,533 \$0 \$0	07/21/15 08/07/15 09/23/16	0% 0% SUSPENDED
05-SCR-152-2.0/8.3 05-1A3804		IN SANTA CRUZ COUNTY NEAR WATSONVILLE FROM HOLOHAN ROAD TO SANTA CLARA COUNTY LINE RHMA OVERLAY	O'GRADY PAVING INC 2513 WYANDOTTE ST. MOUNTAIN VIEW CA 94043	FARSHAD KESHAVARZI 1529 SALINAS HWY MONTEREY, CA 93940 (831)375-1242	\$1,547,467 \$1,443,865 \$0	04/28/14 05/23/14 10/20/15	73% 89%
05-SLO-1-12.6/0 05-1C1304		IN SAN LUIS OBISPO COUNTY AT OCEANO AT OCEANO OVERHEAD CURB RAMPS AND SIDEWALK	SOUZA CONSTRUCTION, INC. P.O. BOX 3810 SAN LUIS OBISPO CA 93403		\$350,525 \$0 \$0	08/25/15 10/14/15	0% 0%
05-SLO-1-36.7/39.6 05-0N4004 ACST-P001-(570)E P0-01 5-(0E) --() HB4N WPCP		IN SAN LUIS OBISPO COUNTY NEAR CAYUCOS FROM 0.1 MILE SOUTH OF NORTH OCEAN AVENUE TO 0.8 MILE SOUTH OF VILLA CREEK ROAD TEARTHWORK, PAVING, EROSION CONTROL	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572	NORRIS, AMY 4485 VACHELL LANE SAN LUIS OBISPO CA 93401 (805)542-4765	\$1,301,683 \$1,233,827 \$2,700	10/22/12 12/03/12 05/10/16	83% 95%
05-SLO-1-64.0/66.9 05-492804 STP-P001-(590)E --() HA42		IN SAN LUIS OBISPO COUNTY ABOUT 9 MILES NORTH OF SAN SIMEON FROM 0.3 MILE NORTH OF PIEDRAS BLANCAS LIGHTHOUSE ROAD TO ARROYO DE LA REALIGN ROADWAY PIEDRAS BLANCAS	PAPICH CONSTRUCTION CO. INC P O BOX 2210 PISMO BEACH CA 93448	RICK SILVA, RE 775 ARLINGTON ST CAMBRIA CA 93428 (805)927-4559	\$19,862,969 \$221,798 \$221,798	05/27/15 06/15/15 05/27/17	7% 1%
05-SLO-1-73.7/74 05-1A7004 STP-19A5-(004)E --() HA23		IN SAN LUIS OBISPO COUNTY ABOUT 19 MILES NORTH OF SAN SIMEON FROM 0.7 MILE TO 1.0 MILE NORTH OF RAGGED POINT VIADUCT CONSTRUCT SOLDIER PILE WALL WITH	JOHN MADONNA CONSTRUCTION CO., INC. P.O. BOX 5310 SAN LUIS OBISPO CA 93403	RICK SILVA 775 ARLINGTON ST CAMBRIA CA 93428 (805)927-4559	\$9,546,642 \$4,581,962 \$804,758	12/24/14 01/08/15 09/01/16	24% 48%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SLO-46-4.3/7.6 05-1F8704		IN SAN LUIS OBISPO COUNTY ABOUT 6.5 MILES EAST OF CAMBRIA FROM 0.9 MILE EAST OF GREEN VALLEY ROAD TO 6.8 MILES WEST OF SANTA ROSA FENCE REPAIR	FERREIRA CONSTRUCTION CO., INC. 15188 VISTA DEL RIO AVE CHINO CA 91710	MIKEL, KARL 102 S. WHITLEY DRIVE PASO ROBLES, CA 93446 (805)226-9217	\$401,581 \$179,765 \$128,762	04/03/15 04/20/15 11/05/15	73% 45%
HM							
05-SLO-46-37.6/40.4 05-330764 NHP-P046-(050)E --()		IN SAN LUIS OBISPO COUNTY NEAR PASO ROBLES FROM 0.5 MILE EAST OF ALMOND ROAD TO 0.2 MILE WEST OF ALMOND DRIVE LANDSCAPE MITIGATION	PACIFIC RESTORATION GROUP, INC. PO BOX 429 PERRIS CA 92572	MIKEL, KARL 102 S. WHITLEY GARDENS DR. PASO ROBLES, CA 93446 (805)440-7630	\$933,084 \$733,022 \$4,455	10/09/14 11/14/14 11/18/15	0% 0% PLANT EST SATIS
HE14							
05-SLO-46-40.7/46.3 05-330774		IN SAN LUIS OBISPO COUNTY NEAR PASO ROBLES FROM 0.1 MILE EAST OF ALMOND DRIVE TO 0.8 MILE EAST OF MCMILLAN CANYON ROAD CONVERT TO 4-LANE EXPRESSWAY	PAPICH CONSTRUCTION COMPANY INC PO BOX 2210 PISMO BEACH, CA 93448	TIM LANG 102 WHITLEY GARDENS DRIVE PASO ROBLES, CA 93446 (805)748-5513	\$35,555,186 \$32,912,425 \$975,254	05/18/12 06/12/12 11/15/15	97% 91%
HE13	SWPPP						
05-SLO-101-21.6/23.9 05-0S7904 NHP-Q101-(244)E --()		ON ROUTE 101 BETWEEN SAN LUIS OBISPO CREEK BRIDGE NO 49-14 AND 0.3 MILES SOUTH OF SANTA FE UNDERCROSSING NO. 49-115 PAVEMENT PRESERVATION	CALPORTLAND CONSTRUCTION P.O. BOX 1280 SANTA MARIA CA 93456	DE ANDA, ANTHONY 3230 RIVERSIDE AVENUE #130 PASO ROBLES, CA 93446 (805)226-9217	\$3,045,602 \$2,972,013 \$35,663	06/17/14 07/08/14 10/22/15	99% 97% SUSPENDED
HA22							
05-SLO-101-23.9/32.3 05-1G3404 NHP-Q101-(268)E --()		IN SAN LUIS OBISPO COUNTY IN AND NEAR SAN LUIS OBISPO FROM 0.3 MILE SOUTH OF SANTA FE UNDERCROSSING TO 1.2 MILES NORTH OF RESERVOIR OVERLAY WITH RHMA GAP GRADED	TELFER HIGHWAY TECHNOLOGIES 4522 PARKER AVE BLDG700 STE35 MCCLELLAN CA 95652	DE ANDA, ANTHONY 4485 VACHELL LANE SAN LUIS OBISPO, CA 93401 (805)542-4765	\$4,528,777 \$26,375 \$0	06/08/15 07/16/15 12/18/15	24% 1%
05-SLO-101-32.3/35.6 05-1F7804		IN SAN LUIS OBISPO COUNTY NEAR SAN LUIS OBISPO FROM 1.2 MILES NORTH OF RESERVOIR CANYON ROAD TO CUESTA OVERHEAD RESURFACE PAVEMENT W WEARING COURSE	TELFER HIGHWAY TECHNOLOGIES 4522 PARKER AVE BLDG700 STE35 MCCLELLAN, CA 95652	DE ANDA, ANTHONY 4485 VACHELL LANE SAN LUIS OBISPO, CA 93401 (805)542-4765	\$3,107,721 \$2,573,920 \$253,042	04/24/15 05/08/15 10/23/15	96% 85%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15**

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SLO-101-45.3/45.7 05-402824		IN SAN LUIS OBISPO COUNTY IN ATASCADERO FROM 0.5 MILE NORTH OF CURBARIL AVENUE TO ATASCADERO CREEK BRIDGE	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVE CLOVIS CA 93619	NORRIS, AMY 4485 VACHELL LN SAN LUIS OBISPO, CA 93401 (805)542-4765	\$562,625 \$433,612 \$0	11/09/11 12/02/11 10/20/15	0% 0% PLANT EST SATIS
	WPCP	HIGHWAY PLANTING,INSTALL IRRIGATION					
05-SLO-227-.1/10.3 05-1F9404		IN SAN LUIS OBISPO CO ON RTE 227 FM THE N END OF E CORRAL DE PIEDRA CREEK BR TO 0.4 MI N OF BUCKLEY RD (SOUTHERN LIMIT OF THE CIT RHMA GAP GRADED & GUARDRAIL WORK	CALPORTLAND CONSTRUCTION P.O. BOX 1280 SANTA MARIA CA 93456	DE ANDA, ANTHONY 3230 RIVERSIDE AVE, #130 PASO ROBLES CA 93446 (805)226-9217	\$1,370,164 \$0 \$0	05/12/15 06/09/15	0% 0%

Totals: Authorized Final Amt: \$250,984,096 Completed to Date: \$134,504,697 Work This Month: \$6,968,325

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
05-MON-1-11.7/43.1	05-1C9404	1
05-MON-1-28.0/28.4	05-1F8904	1
05-MON-1-46.8/46.8	05-0S9404	1
05-MON-1-67.9/0	05-1A8904	1
05-MON-1-77.6/85.3	05-1A7604	1
05-MON-68-19.2/0	05-0T2704	1
05-MON-101-45.8/49.8	05-1G1104	2
05-MON-101-55.2/73.8	05-1F69U4	2
05-MON-101-85.0/85.8	05-349514	2
05-MON-101-100.0/101.3	05-315804	2
05-MON-101-21.9/87	05-1C9304	2
05-SB-1-49.9/0	05-0R8304	2
05-SB-101-.3/7.5	05-462504	3
05-SB-101-1.6/22.5	05-1F3904	3
05-SB-101-12.9/14	05-1C4304	3
05-SB-101-13.2/27.1	05-0S2504	3
05-SB-101-21.0/27.1	05-1A7204	3
05-SB-101-22.3/23	05-0G0704	3
05-SB-101-83.2/83.8	05-463814	4
05-SB-101-14.2/0	05-1F6104	4
05-SB-166-55.1/70.6	05-1A3304	4
05-SB-166-25.5/34.9	05-1A4604	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
05-SB-246-12.3/16.7	05-0C6404	4
05-SBT-25-18.8/19.5	05-0T6404	4
05-SBT-25-38.2/44.2	05-1F8504	5
05-SBT-101-.7/.7	05-1A9304	5
05-SCR-0-/0	05-0T5004	5
05-SCR-0-/0	05-1F2104	5
05-SCR-1-16.9/17.2	05-1A8704	5
05-SCR-1-20.2/37.4	05-1C8604	5
05-SCR-1-29.4/34.8	05-1F1204	6
05-SCR-1-31.6/36.3	05-1F3604	6
05-SCR-1-/0	05-0R5104	6
05-SCR-9-3.8/18.7	05-0Q5904	6
05-SCR-17-6.0/12.5	05-1G1004	6
05-SCR-17-10.1/0	05-1F0004	6
05-SCR-129-9.5/10	05-0T5404	7
05-SCR-152-2.0/8.3	05-1A3804	7
05-SLO-1-64.0/66.9	05-492804	7
05-SLO-1-73.7/74	05-1A7004	7
05-SLO-1-12.6/0	05-1C1304	7
05-SLO-1-36.7/39.6	05-0N4004	7
05-SLO-46-37.6/40.4	05-330764	8
05-SLO-46-40.7/46.3	05-330774	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
05-SLO-46-4.3/7.6	05-1F8704	8
05-SLO-101-32.3/35.6	05-1F7804	8
05-SLO-101-45.3/45.7	05-402824	8
05-SLO-101-21.6/23.9	05-0S7904	8
05-SLO-101-23.9/32.3	05-1G3404	9
05-SLO-227-.1/10.3	05-1F9404	9

Statement of Ongoing Contracts - Federal Aid

District	05		
Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$61,787,395	\$55,094,593
-S-	FEDERAL AID (SECONDARY)	\$52,227,215	\$20,816,277
-SH-	STATE HIGHWAY	\$77,476,021	\$50,853,210
		\$59,493,465	\$7,740,617
District Total:		<u>\$250,984,096</u>	<u>\$134,504,697</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
Work completed this Period:	