

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/16**

**District 05**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-1-28.0/28.4 05-1F8904 STP-P001-(591)E --()		IN MONTEREY COUNTY NEAR LUCIA FROM 0.1 MILE SOUTH OF BIG CREEK BRIDGE TO 550 GREENVILLE RD 2.8 MILES SOUTH OF DOLAN CREEK BRIDGE LIVERMORE CA 94550 CONSTRUCT VIADUCT	RGW CONSTRUCTION, INC.	TYLER LAVERING 1529 SALINAS HWY MONTEREY, CA 93940 (831)375-1621	\$3,961,589 \$3,514,747 \$406,876	05/13/15 06/10/15 10/19/16	93% 89%
HA23							
05-MON-1-40.8/62.5 05-1G6704		IN MONTEREY COUNTY ABOUT 10 MILES SOUTH OF CARMEL AT VARIOUS LOCATIONS FROM 1 MILE NORTH OF TORRE CANYON BRIDGE TO 0.5 MILE SOUTH COLD PLANE ROADWAY AND RESURFACE	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	TYLER LAVERING 1529 HWY 68 MONTEREY, CA 93940 (831)375-1621	\$1,442,943 \$2,010 \$0	02/22/16 03/16/16 09/26/16	0% 0%
HM1							
05-MON-1-77.6/85.3 05-1A7604 NHP-P001-(596)E --()		IN MONTEREY COUNTY, IN AND NEAR MONTEREY, FROM SLOAT AVENUE UNDERCROSSING TO SOUTH MARINA OVERHEAD PAVEMENT PRESERVATION (CAP M)	\GRANITE CONSTRUCTION COMPANY 715 COMSTOCK STREET SANTA CLARA CA 95054	TYLER LAVERING 1529 SALINAS HWY MONTEREY, CA 93940 (831)375-1621	\$7,264,626 \$6,827,123 \$414,211	08/12/15 09/03/15 08/10/16	100% 93% OVER RUN
HA22							
05-MON-1-/0 05-1G3304		IN MONTEREY, SAN BENITO AND SANTA CRUZ COUNTIES AT VARIOUS LOCATIONS SEAL BRIDGE DECK/REPLACE JOINT SEAL	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510	BERTHA ROMAN 140 DUBOIS STREET SUITE E SANTA CRUZ, CA 95060 (831)427-4706	\$902,444 \$0 \$0	04/19/16 05/05/16 01/30/17	0% 0%
05-MON-68-15.0/T18.5 05-1C0904 NHP-X053-(029)E --()		IN MONTEREY COUNTY AT VARIOUS LOCATIONS CONTRAST SURFACE TREATMENTS	CLEAN CUT LANDSCAPE 8406 N. ARMSTRONG AVE. CLOVIS CA 93619	FARSHAD KESHAVARZI 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (831)235-3120	\$2,252,367 \$1,274,909 \$172,519	10/30/15 11/13/15 10/05/16	90% 57%
HB1							
05-MON-68-17.4/18 05-0F7004 NHP-P068-(024)E --()		IN MONTEREY COUNTY ON ROUTE 68 NEAR SALINAS FROM 0.2 MILE EAST OF RESERVATION ROAD UNDERCROSSING TO SPRECKELS BOULEVARD UNDERCROSS BRIDGE WIDENING	VIKING CONSTRUCTION COMPANY PO BOX 1508 RANCHO CORDOVA CA 95741	ROMAN, BERTHA 1529 HWY 68 MONTEREY, CA 93640 (831)375-7804	\$18,067,193 \$5,519,758 \$690,760	01/22/16 02/12/16 05/15/19	17% 29%
HA21							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/16**

**District 05**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-68-/1.1 05-1F5704		IN MONTEREY COUNTY IN PACIFIC GROVE FROM SINEX AVENUE TO FOREST AVENUE COLD PLANE AND RHMA-G OVERLAY	GRANITE CONSTRUCTION COMPANY 580 WEST BEACH STREET WATSONVILLE CA 95076	TYLER LAVERING 1529 HWY 68 MONTEREY, CA 93940 (831)375-1621	\$656,350 \$608,516 \$3,810	01/05/16 01/29/16 09/20/16	100% 90%  OVER RUN
05-MON-101-47.7/53.9 05-1E0604 HSNH-P -( )Q 1282- E -( )		IN AND NEAR GREENFIELD FROM TEAGUE AVENUE TO WALNUT AVENUE OC CONCRETE MEDIAN BARRIER, INSIDE	GRANITE CONSTRUCTION COMPANY 715 COMSTOCK STREET SANTA CLARA, CA 95054	NORRIS, AMY 102 WHITLEY GARDENS DRIVE PASO ROBLES, CA 93446 (805)550-1306	\$4,983,790 \$2,846,308 \$735,667	10/30/15 11/20/15 02/01/17	65% 57%
05-MON-101-52.4/55.2 05-1E0504 HSNH-P -( )Q 1292-E -( )		IN MONTEREY COUNTY NEAR GREENFIELD & SOLEDAD 0.3 MI S OF S GREENFIELD OC/0.4 MI N OF N GREENFIELD OC/0.1 MI N ARROYO SECO RD OC TO IMPROVE ROADSIDE CLEAR RECOVERY	DREAMBUILDER CONSTRUCTION CORP 1324 E LAWSON LANE PLACENTIA CA 92870	FARSHAD KESHAVARZI 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (831)235-3120	\$1,180,701 \$0 \$0	06/13/16 07/05/16	0% 0%
05-MON-101-55.2/73.8 05-1F69U4 NHP-Q101-(276)E --( )		IN MONTEREY COUNTY IN AND NEAR SOLEDAD FROM 0.4 MILE NORTH OF NORTH GREENFIELD OVERCROSSING TO 1.2 MILES NORTH OF NORTH GONZALES O PAVEMENT PRESERVATION	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE, CA 95136	NORRIS, AMY 102 WHITLEY GARDENS DRIVE PASO ROBLES, CA 93446 (805)550-1306	\$23,314,480 \$15,884,794 \$4,384,677	10/12/15 11/02/15 11/15/16	53% 71%
05-MON-156-.1/1.6 05-1F7304 HSNH-PG -( )P 6019-E -( )		IN MONTEREY COUNTY IN AND NEAR CASTROVILLE FROM JUNCTION OF ROUTE 1 TO CASTROVILLE OVERHEAD MEDIAN BARRIER AND RUMBLE STRIP	CORAL CONSTRUCTION COMPANY 10780 SW CLUTTER RD SHERWOOD OR 97140	SANTIAGO GARCIA 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (831)455-5466	\$786,031 \$473,214 \$332,509	04/13/16 05/02/16 10/18/16	68% 60%
05-SB-0-/0 05-1G1904 STP-000C-(408)E --( )		IN SANTA BARBARA, MONTEREY, SAN BENITO, SAN LUIS OBISPO, AND SANTA CRUZ COUNTIES AT VARIOUS LOCATIONS REMOVE AND REPLACE SIGN PANELS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	DEVIN PORR 140 DUBOIS ST, #E SANTA CRUZ, CA 95060 (813)427-4706	\$1,225,580 \$796,802 \$13,170	11/10/15 12/07/15 01/23/17	49% 65%

HA22

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/16**

**District 05**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-1-/50.6 05-0J4904 NHP-000C-(409)E --()		IN SANTA BARBARA, MONTEREY, SAN BENITO, SANTA CRUZ AND SAN LUIS OBISPO COUNTIES AT VARIOUS LOCATIONS. REPLACE ROADSIDE SIGN PANELS	FBD VANGUARD CONSTRUCTION 651 ENTERPRISE COURT LIVERMORE CA 94550	KARL MIKEL 102 WHITLEY GARDENS DRIVE PASO ROBLES, CA 93446 (805)440-7630	\$5,810,500 \$1,253,536 \$229,664	01/13/16 01/26/16 02/15/17	41% 22%
HA22							
05-SB-101-2.2/3.3 05-4482U4 NHP-Q101-(290)E --()		IN SANTA BARBARA COUNTY IN CARPINTERIA FROM 0.2 MILE SOUTH OF CARPINTERIA CREEK BRIDGE TO 0.3 MILE NORTH OF LINDEN AVENUE OVERCR RECONSTRUCT INTERCHANGES (2) AND	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342		\$52,953,740 \$0 \$0	06/20/16 07/15/16	0% 0%
HE11							
05-SB-101-10.8/22.5 05-1G7904		REPAIR CONTROLLERS AND IRRIGATION SYSTEMSAT VARIOUS LOCATIONS IN SANTA BARBARA AND GOLETA ON HWY 101 & 154 REPAIR CONTROLLERS AND IRRIGATION SYSTEMS	PACIFIC RESTORATION GROUP INC PO BOX 429 PERRIS, CA 92572	JOHNSON, CURTIS 35 S LA PATERA LN STE E GOLETA, CA 93117 (805)692-6862	\$485,000 \$435,872 \$0	08/06/15 08/12/15 10/25/16	56% 90%
20.20.201 130							
05-SB-101-12.9/14 05-1C4304		IN SANTA BARBARA COUNTY IN SANTA BARBARA FROM GARDEN STREET UNDERCROSSING TO MISSION CREEK BRIDGE SANTA MARIA CA 93457 HIGHWAY PLANTING REHABILITATION	SPIESS CONSTRUCTION CO INC P O BOX 2849	CURTIS JOHNSON 35 S. LA PATERA LANE STE E GOLETA, CA 93117 (805)692-6862	\$795,299 \$753,800 \$4,680	06/10/13 06/27/13 11/18/16	100% 95%
HA25							OVER RUN
05-SB-101-21.0/27.1 05-1A7204 NHP-Q101-(262)E --()		IN SANTA BARBARA COUNTY IN AND NEAR GOLETA FROM MARIA YGNACIO CREEK BRIDGE TO 0.2 MILE NORTH OF CATHEDRAL OAKS OVERCROSSING PAVEMENT PRESERVATION (CAP M)	GRANITE CONSTRUCTION COMPANY PO BOX 6744 SANTA BARBAA CA 93160	DAVID BALLENTINE 35 S PATERA LN. SUITE E GOLETA, CA 93117 (805)692-6820	\$10,100,015 \$6,705,548 \$1,961,515	05/12/15 06/10/15 10/03/16	94% 66%
HA22							
05-SB-101-22.3/23 05-0G0704 NH-Q101-(233)E --()		IN SANTA BARBARA COUNTY IN GOLETA FROM 0.2 MILE EAST TO 0.7 MILE WEST OF FAIRVIEW AVENUE OVERCROSSING UPGRADE DRAINAGE CULVERTS	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	MICHAEL MORTENSEN 35 S. LA PATERA LANE STE E GOLETA, CA 93117 (805)692-6759	\$18,013,386 \$17,058,536 \$43,505	11/21/13 12/12/13 07/11/17	73% 96%
HA22							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/16**

**District 05**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-101-27.0/36 05-1G6204 NHP-Q101-(293)E --()		IN SANTA BARBARA COUNTY NEAR GOLETA FROM 0.1 MILE NORTH OF CATHEDRAL OAKS OVERCROSSING TO 0.6 MILE SOUTH OF REFUGIO RD UC COLD PLANE ROADBED/RHMA OPEN GRADED	GRANITE CONSTRUCTION COMPANY 2023 PREISKER LANE 5335 DEBBIE LAND SANTA BARBARA CA 93111	DAVID BALLENTINE 270 E. HWY 246,STE #203 BUELLTON, CA 93427 (805)688-5920	\$4,727,677 \$94,761 \$94,761	05/12/16 06/02/16 12/01/16	18% 2%
HM							
05-SB-101-45.6/46.4 05-0T6304 HSNH-P -( )Q 1 28-6 E -()		IN SANTA BARBARA COUNTY NEAR GAVIOTA FROM 0.7 MILE NORTH OF BECKSTEAD OVERCROSSING TO 0.8 MILE SOUTH OF GAVIOTA TUNNEL CURVE REALIGNMENT	SOUZA CONSTRUCTION, INC. 4027 SANTA FE ROAD SAN LUIS OBISPO CA 93401	MICHAEL MORTENSEN 35 S LA PATERA LN SUITE E GOLETA, CAL. 93117 (805)692-6765	\$6,521,900 \$2,060,738 \$507,882	02/24/16 03/16/16 03/30/17	47% 32%
HB1							
05-SB-101-83.2/83.8 05-463814		ON ROUTE 101 IN SANTA BARBARA COUNTY FROM 0.9 MILE NORTH OF CLARK AVENUE OVERCROSSING TO 0.7 MILE SOUTH OF SANTA MARIA UNDERCROSS IRRIGATION,PLANTING,EROSION CONTROL	EMPIRE LANDSCAPING INC. P O BOX 35 DAVIS CA 95617	BENNETZEN, LILIAN 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)441-6935	\$501,048 \$471,115 \$3,200	10/25/13 11/15/13 08/12/17	0% 0% PLANT EST SATIS
05-SB-154-5.9/22.9 05-1C8304 STP-P154-(022)E --()		NEAR SANTA YNEZ, FROM BASELINE AVENUE TO COLD SPRINGS CANYON BRIDGE. PAVEMENT PRESERVATION	CALPORTLAND CONSTRUCTION 1625 EAST DONOVAN RD SANTA MARIA CA 93454	MURDOCK, KEVIN 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)441-8439	\$11,249,678 \$235,357 \$235,357	07/12/16 07/29/16 04/10/17	8% 2%
HA22							
05-SB-246-12.3/16.7 05-0C6404		ON ROUTE 246 IN SANTA BARBARA COUNTY NEAR LOMPOC, FROM CEBADA CANYON ROAD TO HAPGOOD ROAD	PAPICH CONSTRUCTION CO. INC. PO BOX 2210 PISMO BEACH CA 93448	MURDOCK, KEVIN 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)441-8439	\$15,174,762 \$4,850,071 \$366,535	02/27/15 03/26/15 08/31/17	43% 32%
HE13							
05-SCR-1-3.9/4.2 05-1H7004		IN SANTA CRUZ CNTY ON ROUTE 1 AT BUENA VISTA UNDERCROSSING. REPAIR FAILED DRAINAGSYS AND INSTALL EROSION CONTROL DIRS EMERGENCY F REPAIR FAILED DRAINAGE SYSTEM	GRANITE CONSTRUCTION COMPANY 580 WEST BEACH STREET WATSONVILLE, CA 95076	WILSON, JENNIFER 140 DUBOISE STREET STE E SANTA CRUZ, CA 95060 (805)471-2103	\$735,000 \$0 \$0	07/22/16 07/22/16	0% 0%
20.20.201 130							

State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/16

Page 5  
10/03/16

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SCR-1-/0 05-0R5104 STP-000C-(400)E --()		ON STATE ROUTE 1, 68 AND 218 IN MONTEREY COUNTY AND STATE ROUTE 1 AND 9 IN SANTA CRUZ COUNTY AT VARIOUS LOCATIONS VARIOUS ADA CURB RAMPS AND MINOR SIDEWALKS	PACIFIC INFRASTRUCTURE CONSTRUCTION, LLC 871 COTTING COURT, SUITE A VACAVILLE CA 95688	BERTHA ROMAN 140 DUBOIS STREET SUITE E SANT CRUZ, CA 95060 (831)427-4706	\$1,142,624 \$988,740 \$0	08/26/15 09/22/15 08/20/16	100% 86%
HB71							
05-SCR-9-3.8/18.7 05-0Q5904 STP-S009-(020)E --()		IN SANTA CRUZ COUNTY AT AND NEAR BOULDER CREEK AT VARIOUS LOCATIONS FROM 0.9 MILE SOUTH OF GLENGARRY ROAD TO 0.2 MILE NORTH OF MCG POLLUTION SOURCE CONTROL	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	BEACH, KATIE 140 DUBOIS ST, STE E SANTA CRUZ, CA 95060 (831)455-5707	\$2,056,443 \$1,999,009 \$840	09/30/14 10/21/14 12/22/16	0% 0% PLANT EST SATIS
05-SCR-17-8.3/9.4 05-0T9804 HSNH-PG -( )P 7110- E -()		IN SANTA CRUZ COUNTY NEAR SCOTTS VALLEY FROM 0.4 MILE SOUTH OF SUGARLOAF ROAD TO 0.1 MILE SOUTH OF LAUREL ROAD SHOULDER WIDENING AND CONCRETE	GRANITE CONSTRUCTION COMPANY 580 WEST BEACH STREET WATSONVILLE CA 95076	DEVIN PORR 140 DUBOIS ST #E SANTA CRUZ, CA 95060 (831)427-4706	\$5,192,184 \$2,239,872 \$395,788	12/22/15 01/13/16 02/09/17	46% 43% SUSPENDED
HB1							
05-SCR-101-/0 05-1G8004		DIRS ORDER EMERGENCY F.A. IN MONTEREY AND SANTA CRUZ COUNTIES ON ROUTE 101, 1 AND 17 REPLACE CONTROLLERS,REPAIR IRRIGATION SYST	KCI INVIRONMENTAL INC PO BOX 3307 SAN LUIS OBISPO, CA 93403	GARCIA, SANTIAGO 8115 PRUNEDALE NORTH RD PRUNEDALE, CA 93907 (831)455-5466	\$585,000 \$339,672 \$0	02/02/16 02/02/16 09/21/16	42% 58% SUSPENDED
20.20.201 130							
05-SCR-129-9.5/10 05-0T5404 HSST-PG -(129) 6E--() --()		ON ROUTE 129 BETWEEN 0.4 MILE WEST OF OLD CHITTENDON ROAD AND 0.1 MILE EAST OF CHITTENDON UNDERPASS CURVE REALIGNMENT	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	BEACH, KATIE SANTA CRUZ, CA (831)455-5707	\$4,799,481 \$3,046,861 \$299,935	07/21/15 08/07/15 01/12/17	26% 66%
HB1							
05-SCR-152-3.7/8.3 05-1G4004 HSST-PG -( )S 2 09-0 E -()		IN SANTA CRUZ COUNTY FROM THE CASSELY/CARLTON ROAD INTERSECTION TO THE SCR/SCL COUNTY LINE CENTERLINE RUMBLE STRIP	CHRISP COMPANY 43650 OSGOOD RD. FREMONT CA 94539		\$204,445 \$0 \$0	08/15/16 09/01/16	0% 0%
HB1							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/16**

**District 05**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SCR-236-.1/17.7 05-1F3404 STP-P236-(001)E --()		IN SANTA CRUZ COUNTY AT AND NEAR BOULDER CREEK FROM PINE STREET TO OLD MILL ROAD RESURFACE WITH HMA OVERLAY/RHMA G	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	BEACH, KATIE 140 DUBOIS STREET, STE E SANTA CRUZ, CA 95060 (831)455-5707	\$3,508,896 \$0 \$0	06/08/16 07/05/16	0% 0%
05-SLO-1-17.7/59 05-1C2404 HSST-P -( )P 1600- E -()		IN SAN LUIS OBISPO COUNTY IN AND NEAR SAN LUIS OBISPO AND SAN SIMEON FROM HIGHLAND DRIVE TO 1.2 MILES NORTH OF HEARST CASTLE ROAD. INSTALL RUMBLE STRIP	SOUZA CONSTRUCTION, INC. P.O. BOX 3810 SAN LUIS OBISPO CA 93403	LEW, MIKE 3230 RIVERSIDE AVE, #130 PASO ROBLES, CA 93446 (805)226-9217	\$1,915,175 \$1,853,753 \$0	10/30/15 11/20/15 09/08/16 09/08/16	100% 100% COMPLETED
05-SLO-1-64.0/66.9 05-492804 STP-P001-(590)E --()		IN SAN LUIS OBISPO COUNTY ABOUT 9 MILES NORTH OF SAN SIMEON FROM 0.3 MILE NORTH OF PIEDRAS BLANCAS LIGHTHOUSE ROAD TO ARROYO DE LA REALIGN ROADWAY PIEDRAS BLANCAS	PAPICH CONSTRUCTION CO. INC P O BOX 2210 PISMO BEACH CA 93448	RICK SILVA, RE 775 ARLINGTON ST CAMBRIA CA 93428 (805)927-4559	\$19,978,996 \$8,855,184 \$1,702,661	05/27/15 06/15/15 10/11/17	26% 44%
05-SLO-1-73.7/74 05-1A7004 STP-19A5-(004)E --()		IN SAN LUIS OBISPO COUNTY ABOUT 19 MILES NORTH OF SAN SIMEON FROM 0.7 MILE TO 1.0 MILE NORTH OF RAGGED POINT VIADUCT CONSTRUCT SOLDIER PILE WALL WITH	JOHN MADONNA CONSTRUCTION CO., INC. P.O. BOX 5310 SAN LUIS OBISPO CA 93403	RICK SILVA 775 ARLINGTON ST CAMBRIA CA 93428 (805)927-4559	\$9,566,642 \$9,304,785 \$390,535	12/24/14 01/08/15 10/07/16	57% 97%
05-SLO-1-/0 05-1G3504		IN SAN LUIS OBISPO AND SANTA BARBARA COUNTIES AT VARIOUS LOCATIONS TREAT BRIDGE DECK/REPLACE SEALS	STOUDENMIRE CORPORATION 1680 EL CAMINO REAL SUITE 4 ATASCADERO CA 93422	DE ANDA, ANTHONY 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)748-6095	\$1,185,109 \$1,125 \$0	04/12/16 05/02/16 01/10/17	19% 0%
05-SLO-41-49.6/50.4 05-1G6404		IN SAN LUIS OBISPO COUNTY ABOUT 30 MILES EAST OF PASO ROBLES FROM 5.8 MILES NORTH OF EAST JUNCTION ROUTE TO 6.6 MILES NORTH OF REPLACE RHMA ON EXISTING ROADWAY	GRANITE CONSTRUCTION COMPANY 5335 DEBBIE LAND SANTA BARBARA CA 93111	KARL MIKEL 102 WHITLEY GARDENS DRIVE PASO ROBLES, CA 93446 (805)440-7630	\$523,322 \$0 \$0	03/14/16 03/29/16	0% 0%

HM

State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/16

Page 7  
10/03/16

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SLO-41-/0 05-1G3204		IN MONTEREY AND SAN LUIS OBISPO COUNTIES AT VARIOUS LOCATIONS SEAL BRIDGE DECK WITH METHACRYLATE	STOUDENMIRE CORPORATION 7536 MORRO ROAD ATASCADERO, CA 93422	DEANDA, ANTHONY 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)542-4765	\$295,245 \$195,324 \$0	03/14/16 04/07/16 09/16/16	77% 71%
05-SLO-46-37.6/40.4 05-330764 NHP-P046-(050)E --()		IN SAN LUIS OBISPO COUNTY NEAR PASO ROBLES FROM 0.5 MILE EAST OF ROAD TO 0.2 MILE WEST OF ALMOND DRIVE PO BOX 429 LANDSCAPE MITIGATION	PACIFIC RESTORATION GROUP, GENESEO INC. PERRIS CA 92572	MIKEL, KARL 102 S. WHITLEY GARDENS DR. PASO ROBLES, CA 93446 (805)440-7630	\$947,084 \$813,837 \$4,950	10/09/14 11/14/14 07/16/18	0% 0% PLANT EST SATIS
HE14							
05-SLO-46-46.0/50.2 05-330784		NEAR SHANDON FROM 0.2 MILE EAST OF MCMILLIAN CANYON ROAD TO 0.4 MILE WEST OF LUCY BROWN ROAD CONVERT TO 4-LANE EXPRESSWAY	BROSAMER & WALL, INC 1777 OAKLAND BOULEVARD STE300 WALNUT CREEK, CA 94596	KARL MIKEL 102 WHITLEY GARDEN DRIVE PASO ROBLES, CA 93446 (805)440-7630	\$42,910,528 \$8,989,732 \$3,823,388	02/10/16 02/25/16 07/09/18	12% 21%
HE13							
05-SLO-101-23.9/32.3 05-1G3404 NHP-Q101-(268)E --()		IN SAN LUIS OBISPO COUNTY IN AND NEAR SAN LUIS OBISPO FROM 0.3 MILE SOUTH OF SANTA FE UNDERCROSSING TO 1.2 MILES NORTH OF RESERVOIR OVERLAY WITH RHMA GAP GRADED	TELFER HIGHWAY TECHNOLOGIES 4522 PARKER AVE BLDG700 STE35 MCCLELLAN CA 95652	LEW, MIKE 4485 VACHELL LANE SAN LUIS OBISPO, CA 93401 (805)542-4765	\$5,551,727 \$4,769,368 \$0	06/08/15 07/16/15 08/20/16	100% 94% OVER RUN
05-SLO-101-24.3/24.3 05-1G4604 NHP-P099-(294)E --()		IN SAN LUIS OBISPO COUNTY NEAR SAN LUIS OBISPO AT SANTA FE UNDERCROSSING REPLACE BRIDGE RAILS	SOUZA CONSTRUCTION, INC. 4027 SANTA FE ROAD SAN LUIS OBISPO CA 93401	LILIAN BENNETZEN 2053 PREISKER LN SANTA MARIA CA 93454 (805)922-1611	\$1,088,296 \$11,114 \$11,114	06/13/16 07/21/16 05/09/17	3% 1%
HA23							
05-SLO-101-44.8/59.7 05-1C0804 NHP-Q101-(298)E --()		IN SAN LUIS OBISPO COUNTY AT VARIOUS LOCATIONS FROM CURBARIL AVENUE OVERCROSSING TO 0.7 MILE NORTH OF NORTH PASO ROBLES OVERHEA ROADSIDE SAFETY IMPROVEMENTS	SOUZA CONSTRUCTION, INC. 4027 SANTA FE ROAD SAN LUIS OBISPO CA 93401	LEW, MIKE 4485 VACHELL LANE SAN LUIS OBISPO, CA 93401 (805)542-4765	\$2,363,186 \$702,793 \$339,309	04/20/16 05/02/16 01/13/17	37% 30%
HB1							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/16**

**District 05**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SLO-166-21.0/25.5 05-1G6304		IN SAN LUIS OBISPO AND SANTA BARARA COUNTY ABOUT 12 MILES EAST OF SANTA MARIA FROM 3.2 MILE EAST OF ALAMO CREEK BRIDGE TO ALISOS COLD IN PLACE RECYCLING OVERLAY	CALPORTLAND CONSTRUCTION 1625 EAST DONOVAN RD SANTA MARIA CA 93454	DE ANDA, ANTHONY 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)748-6095	\$2,866,068 \$2,111,460 \$554,563	02/09/16 02/25/16 10/17/16	74% 74% SUSPENDED
HM							
05-VAR--/0 05-1G2804 HSST-P -( )0 C414- E -()		IN MONTEREY, SAN LUIS OBISPO, SANTA BARBARA AND SANTA CRUZ COUNTIES AT VARIOUS LOCATIONS INSTALL COUNTDOWN PEDESTRIAN SIGNAL	PTM GENERAL ENGINEERING SERVICES INC. 5942 ACORN ST. RIVERSIDE CA 92504	BENNETZEN, LILIAN 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)441-6935	\$1,137,419 \$608,520 \$52,580	11/13/15 12/02/15 11/28/16	72% 54%

**Totals:      Authorized Final Amt:      \$300,923,966      Completed to Date:      \$118,498,667      Work This Month:      \$18,176,960**

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
05-MON-1-28.0/28.4	05-1F8904	1
05-MON-1-40.8/62.5	05-1G6704	1
05-MON-1-77.6/85.3	05-1A7604	1
05-MON-1-/0	05-1G3304	1
05-MON-68-15.0/T18.5	05-1C0904	1
05-MON-68-17.4/18	05-0F7004	1
05-MON-68-/1.1	05-1F5704	2
05-MON-101-47.7/53.9	05-1E0604	2
05-MON-101-52.4/55.2	05-1E0504	2
05-MON-101-55.2/73.8	05-1F69U4	2
05-MON-156-.1/1.6	05-1F7304	2
05-SB-0-/0	05-1G1904	2
05-SB-1-/50.6	05-0J4904	3
05-SB-101-2.2/3.3	05-4482U4	3
05-SB-101-10.8/22.5	05-1G7904	3
05-SB-101-12.9/14	05-1C4304	3
05-SB-101-21.0/27.1	05-1A7204	3
05-SB-101-22.3/23	05-0G0704	3
05-SB-101-27.0/36	05-1G6204	4
05-SB-101-45.6/46.4	05-0T6304	4
05-SB-101-83.2/83.8	05-463814	4
05-SB-154-5.9/22.9	05-1C8304	4

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
05-SB-246-12.3/16.7	05-0C6404	4
05-SCR-1-3.9/4.2	05-1H7004	4
05-SCR-1-/0	05-0R5104	5
05-SCR-9-3.8/18.7	05-0Q5904	5
05-SCR-17-8.3/9.4	05-0T9804	5
05-SCR-101-/0	05-1G8004	5
05-SCR-129-9.5/10	05-0T5404	5
05-SCR-152-3.7/8.3	05-1G4004	5
05-SCR-236-.1/17.7	05-1F3404	6
05-SLO-1-17.7/59	05-1C2404	6
05-SLO-1-64.0/66.9	05-492804	6
05-SLO-1-73.7/74	05-1A7004	6
05-SLO-1-/0	05-1G3504	6
05-SLO-41-49.6/50.4	05-1G6404	6
05-SLO-41-/0	05-1G3204	7
05-SLO-46-37.6/40.4	05-330764	7
05-SLO-46-46.0/50.2	05-330784	7
05-SLO-101-44.8/59.7	05-1C0804	7
05-SLO-101-23.9/32.3	05-1G3404	7
05-SLO-101-24.3/24.3	05-1G4604	7
05-SLO-166-21.0/25.5	05-1G6304	8
05-VAR--/0	05-1G2804	8

**Statement of Ongoing Contracts - Federal Aid**

<b>District</b>	05		
<b>Federal Aid</b>		<b>Category</b>	<b>Bid + CCO</b>
			<b>Work Comp</b>
-F-		FEDERAL AID (PRIMARY)	\$18,013,386
-S-		FEDERAL AID (SECONDARY)	\$52,690,447
-SH-		STATE HIGHWAY	\$69,058,117
			\$161,162,015
<b>District Total:</b>			<u><b>\$300,923,966</b></u>
			<u><b>\$118,498,667</b></u>

**Statement of Ongoing Contracts -Summary**

<b>District</b>	<b>Work Completed This Perio</b>
05	\$1,915,175
<b>Work completed this Period:</b>	\$1,915,175