

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-99-23.5/26.7 06-2HT114		IN FRESNO COUNTY FROM 0.2 MILES NORTH OF O IVE AVENUE OC TO 0.2 MILES NORTH OF ASHLAN AVE OC REALIGNMENT FREEWAY	GRANITE CONSTRUCTION COMPANY PO BOX 50085 WATSONVILLE CA 95077	FOSTER, DALLIA 2750 N. PARKWAY DRIVE FRESNO, CA 93722 (559)246-9536	\$27,080,618 \$13,537,726 \$3,639,247	10/16/15 12/04/15 10/21/16	38% 50%
06-FRE-99-26.7/31.6 06-442624		IN FRESNO AND MADERA COUNTIES IN AND NEAR FRESNO FROM 0.2 MILE NORTH OF ASHLAN AVENUE OVERCROSSING TO 0.6 MILE NORTH OF ASHLAN AVE WIDEN FREEWAY AND REPLACE BRIDGE	MCM CONSTRUCTION INC P O BOX 620 NORTH HIGHLANDS CA 956600620	VONG, ALAN 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3856	\$41,959,223 \$42,037,838 \$4,485	10/10/12 11/06/12 10/04/16	86% 98%
HE13	SWPPP						
06-FRE-99-/0 06-0T4104		REPAIR 110 ACRES OF EXISTING IRRIGATION SYSTEMS THAT HAVE BEEN DEFECTIVE, BROKEN, AND VANDALIZED UPGRADE IRRIGATION SYSTEMS	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVE CLOVIS, CA 93619	DHALIWAL, AMARJIT 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4767	\$2,422,000 \$1,279,690 \$0	03/04/15 03/04/15 04/30/16	100% 53% OVER RUN
20.20.201 131							
06-FRE-99-/30.5 06-0U6904		UPDATE IRRIGATION SYSTEM AND ISOLATE NEEDED REPAIRS TO REDUCE WASTE IRRIGATION SYSTEM UPGRADES	WABO LANDSCAPE CONSTRUCTION INC 726 ALFRED NOBLE DRIVE HERCULES, CA 94547	KIMURA, JUSTIN 183 W VENTURA CT KINGSBURG, CA 93631 (559)897-3118	\$3,185,000 \$1,680,089 \$0	08/04/15 08/04/15 05/11/16	100% 53% OVER RUN
20.20.201 130							
06-FRE-145-40.2/41.2 06-0T5804		IN FRESNO AND MADERA COUNTIES NEAR MADERA FROM W. SHAW AVENUE TO AVENUE 7 AND FROM TOZER STREET TO RIVER ROAD HOT MIX ASPHALT/REPAIR FAILED AREAS	TEICHERT CONSTRUCTION 5771 S TOYOTA AVE FRESNO CA 93725		\$1,028,562 \$0 \$0	03/02/16 03/16/16	0% 0%
HM1							
06-FRE-168-.7/9.1 06-0U3304		UPGRADE 97 BOOSTER PUMPS TO HIGH EFFICENCYVARIABLE FREQUENCY DRIVE, REPLACE 87 COMMUNICATION FLOW SENSORS AND MASTER VALVES THAT D IRRIGATION SYSTEM UPGRADES	WABO LANDSCAPE CONSTRUCTION, INC 726 ALFRED NOBEL DRIVE HERCULES, CA 94547	MENCONI, MARK 3240 N MILLBROOK AVE FRESNO, CA 93726 (559)243-3543	\$4,885,000 \$2,518,127 \$0	08/03/15 08/03/15 04/20/16	100% 52% OVER RUN
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-168-7.1/9.1 06-0U3204		RECLAIMED WATER CONVERSION INCLUDING NEW PIPING, BOOSTER PUMPS, SIGNAGE, AND CONVERSTION VALVES AND SPRINKLER CONVERT EXISTING POTABLE IRRIGATION	STOCKBRIDGE GENERAL CONTRACTING INC 2972 LARKIN AVE CLOVIS, CA 93612	GANDRATHI, SUNIL 183 W VENTURA COURT KINGSBURG, CA 93631 (559)897-7617	\$2,385,000 \$1,401,395 \$0	08/10/15 08/10/15 07/29/16	97% 59%
20.20.201 130							
06-FRE-168-29.0/T29.4 06-0M0504 STP-P168-(060)E --()		IN FRESNO COUNTY, NEAR PRATHER, FROM 1.2 MILES WEST OF AUBERRY ROAD TO MILE WEST OF AUBERRY ROAD REALIGN 2-LANE ROADWAY	LEE'S PAVING, INC. 1212 NORTH PLAZA DRIVE VISALIA CA 93291	MARK MENGONI 3240 N. MILLBROOK FRESNO CA 93726 (559)243-3543	\$2,335,713 \$717,252 \$14,881	09/11/15 10/06/15 05/27/16	55% 31%
HB1							
06-FRE-168-36.0/0 06-0M0204 STPE-P168-(058)E --()		IN FRESNO COUNTY ABOUT 11 MILES EAST OF PRATHER AT MAYNARD MUNGER VISTA POINT ENHANCE VISTA POINT	AGEE CONSTRUCTION CORPORATION P.O. BOX 629 CLOVIS CA 93613	MARK MENGONI 3240 N. MILLBROOK FRESNO CA, 93726-5866 (559)243-3543	\$1,419,773 \$1,157,032 \$319,341	05/15/15 06/08/15 05/26/16	84% 81%
06-FRE-168-/0 06-0T4204		REPAIR/REPLACE/UPGRADE IRRIGATION SYSTEMS IN FRESNO COUNTY AT VARIOUS LOCATIONS UPGRADE IRRIGATION SYSTEMS	STOCKBRIDGE GENERAL CONST INC 2972 LARKIN AVE SUITE #101 CLOVIS, CA 93726	SAMIMI, MOHAMMAD 3240 N. MILLBROOK AVE FRESNO, CA 93726 (559)243-3814	\$3,297,000 \$1,343,702 \$278,010	03/30/15 03/30/15 04/29/16	100% 41% OVER RUN
06-FRE-180-57.9/62.4 06-0Q2104		IN FRESNO FROM 0.7 MI WEST OF ROUTE 180S/41 SEPARATION TO 0.1 MI EAST OF PEACH AVE OC FREEWAY LANDSCAPING	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES CA 94547	ALAN VONG 3240 N.MILLBROOK FRESNO, CA 93726 (559)243-3856	\$4,051,096 \$686,053 \$186,900	03/19/15 06/22/15 10/19/16	14% 17%
06-FRE-180-62.6/66.3 06-342564 ACNH-P180-(057)E --()		IN FRESNO COUNTY IN FRESNO FROM 0.3 MILE WEST OF CLOVIS AVE OC TO 0.8 MILE EAST OF TEMPERANCE AVE HIGHWAY PLANTING AND IRRIGATION	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG CLOVIS CA 93619	MOHAMMAD SAMIMI 3240 N. MILLBROOK AVENUE FRESNO, CA 93726-5866 (559)917-2487	\$4,899,447 \$4,528,054 \$13,158	08/23/12 09/27/12 02/28/18	0% 0% PLANT EST SATIS

WPCP

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-0-/0 06-0S7504 NHP-X029-(121)E --()		IN KERN COUNTY ON ROUTES 58, 99, & 178 AT VARIOUS LOCATIONS. UPGRADE SIGN PANELS	STATEWIDE TRAFFIC SAFETY & SIGNS INC. 522 LINDON LANE NIPOMO CA 93444	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$1,373,323 \$1,231,649 \$288,927	08/05/15 09/02/15 06/21/16	57% 90%
HA22							
06-KER-5-62.5/73.1 06-0P1404 NHPI-005 -(195)E --()		ON ROUTE 5 BETWEEN LERDO OVERCROSSING AND ROUTE 5/46 SEPARATION #1 REPLACE PCC PANELS, GRIND CONCRETE	GRIFFITH/COFFMAN JOINT VENTURESAM DHALIWAL 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308	1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	\$40,690,813 \$21,949,958 \$1,706,326	12/03/14 12/18/14 01/12/17	58% 54%
HA22							
06-KER-5-73.0/82.5 06-0T6004 STP-X029-(123)E --()		IN KERN COUNTY ON ROUTE 5 FROM ROUTE 43 TO TWISSELMAN ROAD OVERCROSSING AND ON ROUTE 43 FROM ROUTE 58 TO SANTA FE WAY COLD PLANE/OVERLAY/RHMA GAP GRADED	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308		\$4,892,476 \$0 \$0	03/01/16 03/21/16	0% 0%
HM1							
06-KER-5-82.9/85.7 06-0V0404		REPAIR SLABS WITH HMA, TRAFFIC CONTROL, COZEEP, AND LANE STRIPING SLAP REPLACEMENT WITH HMA	PAPICH CONSTRUCTION CO INC 800 FARROLL RD GROVER BEACH, CA 93433	DHALIWAL, AMARJIT 1824 NORRIS, RD BAKERSFIELD, CA 93308 (661)391-4766	\$1,985,000 \$0 \$0	01/11/16 01/11/16 04/15/16	0% 0%
20.20.201 130							
06-KER-58-88.5/99.8 06-0R1504 NHP-P058-(124)E --()		IN AND NEAR TEHACHAPI FROM 0.1 MI. WEST OF TEHACHAPI CREEK TO CACHE CREEK PAVEMENT PRESERVATION (CAPM)	PAVE-TECH INC. 2231 LA MIRADA DRIVE VISTA CA 92081	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$13,525,736 \$0 \$0	09/30/15 10/20/15	0% 0% SUSPENDED
HA22							
06-KER-58-99.2/99.8 06-0M2604 NHP-P058-(122)E --()		NEAR TEHACHAPI FROM SAND CANYON OVERHEAD TO CACHE CREEK BRIDGE REPLACEMENT	GRANITE CONSTRUCTION COMPANY 3005 JAMES ROAD BAKERSFEILD CA 93308	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$1,838,399 \$1,605,637 \$289,528	07/21/15 07/31/15 06/07/16	78% 86%
HA21							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-58-136.0/143.8 06-0S2804 NHP-P058-(123)E --()		IN KERN COUNTY NEAR BORON FROM 0.4 MILES WEST OF TWENTY MULE TEAM ROAD OC TO SAN BERNARDINO COUNTY LINE RAC OVERLAY	PAVE-TECH INC. 2231 LA MIRADA DRIVE VISTA CA 92081	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$3,855,300 \$505,914 \$154,179	08/17/15 09/02/15 06/15/16	29% 13% SUSPENDED
HM1							
06-KER-99-19.7/57.5 06-0U6004		BOOSTER PUMP UPGRADES REDUCE WATER USE BY 50%. UPGRADE IRRIGATIN	KCI ENVIRONMENTAL P.O. BOX 3307 SAN LUIS OBISPO, CA 93403	DHALIWAL AMARJIT 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4755	\$2,785,000 \$1,201,651 \$0	08/10/15 08/10/15 04/30/16	100% 43% OVER RUN
20.20.201 130							
06-KER-119-10.0/13.3 06-424714 STP-P119-(018)E --()		IN KERN COUNTY NEAR TAFT FROM ELK HILLS ROAD TO TUPMAN ROAD. ADD TRUCK CLIMBING LANES	GRANITE CONSTRUCTION COMPANY 3005 JAMES ROAD BAKERSFEILD CA 93308	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$5,824,225 \$222,429 \$142,222	09/01/15 10/14/15 10/15/16	0% 4%
HB4N							
06-KER-178-4.4/0 06-0H6414 NHP-P178-(064)E --()		IN KERN COUNTY ON ROUTE 178 AT SUNNY LANE PEDESTRIAN OC REPLACE PEDESTRIAN OVERCROSSING	MCM CONSTRUCTION, INC. 6413 32ND STREET NORTH HIGHLANDS CA 95660	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$3,140,674 \$2,929,322 \$229,130	01/22/15 02/09/15 04/30/16	100% 93%
06-KER-204-5.4/6.7 06-0N9604 NHP-P204-(005)E --()		ON ROUTE 204 GOLDEN STATE AVENUE BETWEEN SR-99 AND SR-178 IN KERN COUNTY AT VARIOUS LOCATIONS PLACE DECK OVERLAY, REPLACE JOINT	AMERICAN CIVIL CONSTRUCTORS WEST COAST, INC. 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFEILD, CA 93308 (661)391-4742	\$7,000,065 \$838,434 \$683,340	09/24/15 10/06/15 03/19/17	13% 12%
HM1							
06-KER-395-/23.4 06-0S2704 NHP-P395-(253)E --()		IN KERN COUNTY NEAR JOHANNESBURG FROM SAN BERNARDINO COUNTY LINE TO ROUTE 178 RAC OVERLAY	GRANITE CONSTRUCTION COMPANY 3005 JAMES ROAD BAKERSFEILD CA 93308		\$4,903,682 \$0 \$0	08/18/15 09/02/15	0% 0%
HA22							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KIN-137-/7.2 06-0T5304		IN KING AND TULARE COUNTIES NEAR CORCORAN FROM 0.1 MILE EAST OF ROUTE 43 TO AVE 228 COLD PLANE AC PAVEMENT	TELFER PAVEMENT TECHNOLOGIES, LLC 4522 PARKER AVE BLDG 700 ST35 MCCLELLAN CA 95652		\$1,622,341 \$0 \$0	03/15/16 03/25/16	0% 0%
HM1							
06-KIN-198-8.8/10.6 06-0N1804 HSNH-PG -(198)0 E- -() --()		IN KINGS COUNTY IN AND NEAR LEMOORE FROM 0.5 MILE WEST TO 1.16 MILE EAST OF 19TH AVENUE INSTALL MEDIAN BARRIER	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342	HADDADIN, HAIDAR 183 W VENTURA COURT KINGSBURG, CA 93631 (559)897-7223	\$2,065,777 \$1,466,778 \$924,585	07/25/15 08/18/15 05/18/16	100% 71% OVER RUN
HB1							
06-KIN-198-8.9/10.1 06-325514 NHP-P198-(064)E --()		IN LEMOORE, ON ROUTE 198 AT 19TH AVENUE LANDSCAPING AND PLANT ESTABLISHMENT	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES CA 94547	MOHAMMAD SAMIMI 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)250-6305	\$692,295 \$381,474 \$0	01/02/15 01/26/15 07/15/16	52% 67%
HE11							
06-KIN-198-15.7/0 06-462214 NHP-P198-(068)E --()		NEAR HANFORD AT HANFORD-ARMONA UC UNDERCROSSING DECK REPLACEMENT	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD SUITE 100 SACRAMENTO CA 95834	HADDADIN HAIDAR 183 W VENTURA COURT KINGSBURG CA 93631 (559)897-7223	\$3,128,881 \$2,177,297 \$231,033	07/28/15 08/13/15 09/22/16	53% 69%
HA21							
06-KIN-198-16.5/17.2 06-487504 NHP-P198-(062)E --()		ON ROUTE 198 FROM 0.4 MILE WEST OF 12TH AVENUE OVERCROSSING TO 0.3 MILE EAST OF 12TH AVENUE OVERCROSSING RECONSTRUCT INTERCHANGE 12TH AVE	AGEE CONSTRUCTION CORPORATION PO BOX 629 CLOVIS CA 93613	JUSTIN KIMURA 183 W VENTURA COURT KINGSBURG CA 93631 (559)897-3118	\$8,831,703 \$8,499,745 \$0	04/22/14 05/13/14 03/18/16	100% 100%
HE11							
06-KIN-198-21.5/28.3 06-0L0504 ACNH-P198-(059)E --()		IN KINGS AND TULARE COUNTIES NEAR HANFORD FROM 0.5 MILE E OF RTE 43 TO 0.4 MILE OF RTE 99 HIGHWAY PLANTING	WABO LANDSCAPE & CONSTRUCTION INC 726 ALFRED NOBEL DRIVE HERCULES CA 94547-1805	DALLIA FOSTER 8530 W. ROOSEVELT AVE. VISALIA, CA. 93291 (559)897-7080	\$1,416,340 \$1,358,901 \$0	05/22/12 06/20/12 03/14/17	0% 0% PLANT EST SATIS
HE14	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-MAD-41-11.7/13.4 06-0G9004 NHP-P041-(128)E --()		IN MADERA COUNTY NEAR COARSEGOLD FROM 0.3 MILES NORTH OF ROAD 208 TO 2.0 MILES NORTH OF ROAD 208 CONSTRUCT PASSING LANES	A. TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION 5771 S. TOYOTA AVE FRESNO CA 93725	Haidar Haddadin 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3599	\$8,863,526 \$2,278,410 \$1,476,866	10/08/15 10/23/15 08/24/16	12% 26%
06-MAD-99-6.9/8.2 06-471004		IN MADERA COUNTY NEAR MADERA FROM 0.6 MILE SOUTH OF AVENUE 12 OC TO 0.7 MILE NORTH OF AVENUE 12 OC RECONSTRUCT INTERCHANGE	SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SLYMAR, CA 91342	Oscar Sherrill 3240 N. MILLBROOK FRESNO, CA 93726-8566 (559)243-3812	\$45,740,132 \$42,773,447 \$485,900	12/07/12 01/10/13 04/21/16	100% 93% OVER RUN
HE11	SWPPP						
06-TUL-99-5.1/53.9 06-0U5904		IMPLEMENT WATER CONSERVATION MEASURES IN ACCORDANCE WITH EMERGENCY DROUGHT DECLARATION EMERGENCY IRRIGATION UPGRADES	STOCKBRIDGE GENERAL CONST INC ATTN: GUY STOCKBRIDGE 2972 LARKIN AVE CLOVIS, CA	Alicia Rodriguez 8530 W ROOSEVELT AVE VISALIA, CA 93291 (559)341-3953	\$2,385,000 \$1,003,931 \$0	08/17/15 08/18/15 05/08/16	0% 42%
20.20.201 130							
06-TUL-99-35.2/37.3 06-360234 NH-P099-(587)E --()		ON ROUTE 99 IN TULARE COUNTY NEAR VISALIA FROM 1.2 MILE SOUTH OF AVENUE 280 OC (BR NO.46-195) TO 0.9 MILE SOUTH OF WEST VISALIA OH 4 LANE FREEWAY TO 6 LANE FREEWAY	A. TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION 5771 S. TOYOTA AVE FRESNO CA 93725	Blas Martinez 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8321	\$15,469,000 \$102,122 \$13,662	10/15/15 11/04/15 12/15/16	0% 1%
06-TUL-99-37.3/41.3 06-360214		IN TULARE COUNTY NEAR GOSHEN FROM 0.2 MI SOUTH OF WEST VISALIA OVERHEAD TO INC 0.2 MI NORTH OF NORTH GOSHEN OVERHEAD P O BOX 2210 WIDEN FREEWAY 4-LN FWY TO 6-LN FWY	PAPICH CONSTRUCTION COMPANY INC P O BOX 2210 PISMO BEACH CA 93448	Shelley Maggard 8530 WEST ROOSEVELT AVE VISALIA, CA 93291 (559)651-8319	\$35,240,777 \$33,817,452 \$171,129	12/07/12 12/27/12 05/13/16	100% 94% OVER RUN
HE13	SWPPP						
HE13							
06-TUL-99-41.3/52 06-0T1804		IN TULARE COUNTY, NEAR GOSHEN FROM 0.17 MILES NORTH OF NORTH GOSHEN OVERHEAD TO 0.2 MILES NORTH OF DOGDGE AVENUE OVERCROSSING RHMA-O BONDED WEARING COURSE	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706		\$2,689,417 \$0 \$0	05/06/15 06/08/15	0% 0%
HM1							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/16**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-99-48.5/53.9 06-324514		ON SR 99 IN TULARE AND FRESNO COUNTIES, AT VARIOUS LOCATIONS FROM 0.3 MILE SOUTH OF MERRITT DRIVE INTERCHANGE, TO 0.7 MILE NORTH O IRRIGATION, PLANTING AND PAVING	W A B O LANDSCAPE & CONSTRUCTION INC 726 ALFRED NOBEL DRIVE HERCULES CA 94547	ENQUANHONE, GASHU 183 W VENTURA COURT KINGSBURG CA 93631 (559)246-7655	\$3,213,737 \$2,077,466 \$5,406	10/01/12 11/06/12 08/03/17	0% 0% PLANT EST SATIS
	WPCP						
06-TUL-190-20.9/21.2 06-0J5304 SSTP-P190-(020)E PL62-06 0-(3E) --()		ON ROUTE 190, IN TULARE COUNTY, NEAR LEE'S PAVING, INC. PORTERVILLE BETWEEN 0.2 MILE WEST OF ROAD 284 AND 0.1 MILE EAST OF ROAD 284 INTERSECTION IMPROVEMENT	1212 NORTH PLAZA DRIVE VISALIA CA 93291	SHELLEY MAGGARD 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8319	\$2,875,297 \$190,845 \$172,474	09/23/15 10/07/15 07/13/16	5% 7%
	HBI						
06-TUL-198-12.0/0 06-0H6304 NHP-P198-(066)E --()		ON ROUTE 198 AT VISTA AVENUE PEDESTRIAN OVERCROSSOING CONSTRUCT PEDESTRIAN OVERCROSSING	M C M CONSTRUCTION, INC. 6413 32ND STREET NORTH HIGHLANDS CA 95660	BLAS MARTINEZ 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8321	\$3,508,554 \$3,367,387 \$385,017	01/05/15 01/26/15 04/20/16	98% 95%
06-TUL-216-1.9/2.9 06-430714		IN TULARE COUNTY IN AND NEAR VISALIA WABO LANDSCAPE & CONSTRUCTION, FROM LOVERS LANE TO 0.1 MILE EAST OF INC. COMSTOCK STREET INSTALL LANDSCAPING	726 ALFRED NOBEL DRIVE HERCULES CA 94547	BLAS MARTINEZ JR. 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8321	\$306,329 \$209,512 \$777	06/25/15 07/16/15 11/19/16	21% 75%
	HB4C						

Totals: Authorized Final Amt: \$355,224,308 Completed to Date: \$223,275,615 Work This Month: \$13,324,935

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-FRE-0-/0	06-0S7404	1
06-FRE-0-/0	06-0Q0204	1
06-FRE-5-48.8/53	06-0Q2704	1
06-FRE-33-10.9/11.1	06-432604	1
06-FRE-33-11.1/14.8	06-0T6204	1
06-FRE-41-20.7/32.5	06-0U3604	1
06-FRE-99-23.5/26.7	06-2HT114	2
06-FRE-99-26.7/31.6	06-442624	2
06-FRE-99-/0	06-0T4104	2
06-FRE-99-/30.5	06-0U6904	2
06-FRE-145-40.2/41.2	06-0T5804	2
06-FRE-168-.7/9.1	06-0U3304	2
06-FRE-168-7.1/9.1	06-0U3204	3
06-FRE-168-36.0/0	06-0M0204	3
06-FRE-168-29.0/T29.4	06-0M0504	3
06-FRE-168-/0	06-0T4204	3
06-FRE-180-57.9/62.4	06-0Q2104	3
06-FRE-180-62.6/66.3	06-342564	3
06-KER-0-/0	06-0S7504	4
06-KER-5-62.5/73.1	06-0P1404	4
06-KER-5-73.0/82.5	06-0T6004	4
06-KER-5-82.9/85.7	06-0V0404	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-KER-58-88.5/99.8	06-0R1504	4
06-KER-58-99.2/99.8	06-0M2604	4
06-KER-58-136.0/143.8	06-0S2804	5
06-KER-99-19.7/57.5	06-0U6004	5
06-KER-119-10.0/13.3	06-424714	5
06-KER-178-4.4/0	06-0H6414	5
06-KER-204-5.4/6.7	06-0N9604	5
06-KER-395-/23.4	06-0S2704	5
06-KIN-137-/7.2	06-0T5304	6
06-KIN-198-8.9/10.1	06-325514	6
06-KIN-198-8.8/10.6	06-0N1804	6
06-KIN-198-15.7/0	06-462214	6
06-KIN-198-16.5/17.2	06-487504	6
06-KIN-198-21.5/28.3	06-0L0504	6
06-MAD-41-11.7/13.4	06-0G9004	7
06-MAD-99-6.9/8.2	06-471004	7
06-TUL-99-5.1/53.9	06-0U5904	7
06-TUL-99-35.2/37.3	06-360234	7
06-TUL-99-37.3/41.3	06-360214	7
06-TUL-99-41.3/52	06-0T1804	7
06-TUL-99-48.5/53.9	06-324514	8
06-TUL-190-20.9/21.2	06-0J5304	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-TUL-198-12.0/0	06-0H6304	8
06-TUL-216-1.9/2.9	06-430714	8

Statement of Ongoing Contracts - Federal Aid

District 06

Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$21,784,787	\$5,989,077
-S-	FEDERAL AID (SECONDARY)	\$20,281,573	\$5,625,266
-SH-	STATE HIGHWAY	\$191,082,750	\$149,015,687
		\$122,075,198	\$62,645,585
District Total:		<u>\$355,224,308</u>	<u>\$223,275,615</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
Work completed this Period:	