

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/18

Page 1
05/29/18

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-5-15.8/62.3 06-0U9804		ON FRE 5, AT 16 BRIDGES, FROM 1 MILE N OF THE RTE 5/198 JCT TO 3.9 MILES S OF THE FRE/MER CO LINE OVERLAYS, JOINT SEALS, APPROACH	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	DADAWALLA, DIN 3240 N. MILLBROOK AVE FRESNO, CA 93726 (559)417-5927	\$2,741,747 \$669,327 \$0	03/06/18 03/27/18 07/24/18	25% 24%
HM1							
06-FRE-5-/10 06-0V5004 ACIM- 005-(150)E --()		IN FRESNO COUNTY FROM KINGS/FRESNO CO LINE TO 0.9 MILES SOUTH OF EL DORADO AVENUE OC DIGOUTS & RHMA TYPE O OVERLAY	TELFER PAVEMENT TECHNOLOGIES, LLC 4522 PARKER AVE BLDG700 STE35 MCCLELLAN CA 95652 (916)383-1756		\$4,080,494 \$0 \$0	04/18/18 05/16/18	0% 0%
HM1							
06-FRE-33-/0 06-0K8004 STP-000C-(442)E --()		IN FRESNO AND KINGS COUNTIES ON ROUTES 33, 41, 43, AND 233/152 IN FRESNO, KINGS, AND MADERA COUNTIES AT VARIOUS LOCATIONS SEISMIC RESTORATION	VIKING CONSTRUCTION COMPANY 11315 SUNRISE GOLD CIR., STE RANCHO CORDOVA CA 95742 (916)852-5530	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3543	\$2,318,394 \$1,940,838 \$0	10/27/16 11/28/16 08/21/18	58% 83%
HA21							
06-FRE-41-22.8/23.7 06-0T3204		IN FRESNO COUNTY IN FRESNO ROUTE 41 SOUTH BOUND FROM M STREET UC TO TULARE AVENUE OC CONSTRUCT AUXILIARY LANE	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706 (559)441-5700	MARK MENGONI 3240 N. MILLBROOK FRESNO CA 93726 (559)243-3543	\$2,669,111 \$906,671 \$0	01/10/18 02/02/18 07/10/18	50% 34%
06-FRE-41-29.3/33.4 06-0Q6304 NHP-000C-(436)E --()		IN FRESNO AND MADERA COUNTIES ON ROUTE 41 AT VARIOUS LOCATIONS CONSTRUCT STAMPED COMCRETE	EMMETT'S EXCAVATION, INC. 6207 EAST CLINTON AVE FRESNO CA 93727 (559)347-9188	CARY CRUZ 3240 N. MILLBROOK AVE FRESNO, CA 93726 (559)243-3881	\$2,715,604 \$2,522,083 \$0	05/11/17 05/30/17 05/22/18	96% 92%
06-FRE-41-33.1/33.4 06-0N9904 NHP-P041-(599)E --()		ON ROUTE OLD ROUTE 41 BETWEEN PM 33.3/33.4 (FRESNO COUNTY) AND PM 0.0/0.2 (MADERA COUNTY) BRIDGE SEISMIC RETROFIT	VIKING CONSTRUCTION COMPANY 11315 SUNRISE GOLD CIR. #A RANCHO CORDOVA CA 95742 (916)852-5530	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3543	\$4,633,572 \$3,049,893 \$0	10/13/16 11/03/16 04/02/19	29% 66%
HA21							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/18

Page 2
05/29/18

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-63-2.0/4 06-0V2104		IN FRESNO AND MADERA COUNTIES AT VARIOUS LOCATIONS DIGOUTS/MILL & REPLACE WTIH RHMA	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706 (559)441-5721		\$1,858,606 \$0 \$0	02/06/18 02/21/18	0% 0%
HM1							
06-FRE-99-20.2/31.6 06-0W2504		IN FRESNO AND MADERA COUNTIES IN AND NEAR FRESNO FROM VENTURA AVENUE OVERCROSSING TO AVENUE 7 OVERCROSSING RHMA-OPEN GRADED (BWC) OVERLAY	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVENUE BAKERSFIELD CA 93308 (661)392-6640		\$5,279,672 \$0 \$0	03/06/18 03/19/18	0% 0%
HM1							
06-FRE-99-22.7/28.1 06-0K2904 ACNH-P099-(613)E --()		ON ROUTE 99 IN FRESNO COUNTY BETWEEN BELMONT AVENUE OC AND SHAW AVENUE OC INSTALL RAMP METERING AT VARIOUS	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVENUE SYLMAR CA 91342 (818)362-9200	MCGUIRE, TIM 2750 N PARKWAY DRIVE FRESNO, CA 93722 (559)259-2081	\$4,085,349 \$2,782,730 \$0	08/08/17 08/29/17 05/13/19	18% 66%
HB4N							
06-FRE-99-23.5/26.7 06-2HT104		IN THE CITY OF FRESNO, ON ROUTE 99 FROM CLINTON AVENUE TO ASHLAN AVENUE ROUTE 99 REALIGNMENT	GRANITE CONSTRUCTION COMPANY PO BOX 50085 WATSONVILLE CA 95077 (559)441-5700	KIMURA, JUSTIN 2750 N. PARKWAY DRIVE FRESNO, CA 93722 (559)246-9536	\$133,781,918 \$107,991,875 \$0	06/30/16 07/25/16 01/10/19	70% 80%
HM1							
06-FRE-168-1.7/9.5 06-0E3504 ACNH-P168-(063)E --()		IN FRESNO AND CLOVIS FROM THE 180/168 SEPARATION TO SHEPHERD AVE MILE EAST OF TEMPERANCE AVENUE____ OVERCROSSING_____ FREEWAY MAINTENANCE ACCESS	DREAMBUILDER CONSTRCUTION CORP 1324 LAWSON LN PLACENTIA CA 92870 (714)646-3697	MARK MENGONI 3240 N. MILLBROOK FRESNO CA 93726 (559)243-3543	\$3,250,167 \$3,041,846 \$0	06/15/17 07/18/17 05/21/18	99% 93%
06-FRE-168-11.8/18.5 06-0V2304		IN FRESNO COUNTY NEAR CLOVIS FROM SHEPHERD AVENUE TO SAMPLE ROAD RHMA OVERLAY	EMMETT'S EXCAVATION, INC. 6207 E CLINTON AVE FRESNO CA 93727 (559)347-9188		\$1,334,290 \$0 \$0	02/22/18 03/09/18	0% 0%
HM1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/18

Page 3
05/29/18

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-180-36.2/38.7 06-463804		ON ROUTE 180, IN FRESNO COUNTY BETWEEN JAMES ROAD AND LAKE AVENUE ADD PASSING LANES MENDOTA PASSING	A. TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. SUITE 300 ROSEVILLE CA 95661 (916)757-6400		\$5,228,705 \$3,830,582 \$0	08/07/17 08/29/17 05/21/18	79% 73%
HB4N							
06-FRE-180-57.9/62.4 06-0Q2104		IN FRESNO FROM 0.7 MI WEST OF ROUTE 180S/41 SEPARATION TO 0.1 MI EAST OF PEACH AVE OC FREEWAY LANDSCAPING	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES CA 94547 (510)741-9226	HAIDAR HADDADIN 3240 N.MILLBROOK FRESNO, CA 93726 (559)897-7223	\$4,058,312 \$3,802,505 \$0	03/19/15 06/22/15 10/15/19	26% 93%
06-FRE-180-62.6/66.3 06-342564 ACNH-P180-(057)E --()		IN FRESNO COUNTY IN FRESNO FROM 0.3 MILE WEST OF CLOVIS AVE OC TO 0.8 MILE EAST OF TEMPERANCE AVE HIGHWAY PLANTING AND IRRIGATION	CLEAN CUT LANDSCAPE INCORPORATED 7726 NORTH FIRST STREET, #137 FRESNO, CA 93720 (559)322-2041	MOHAMMAD SAMIMI 3240 N. MILLBROOK AVENUE FRESNO, CA 93726-5866 (559)917-2487	\$5,018,734 \$5,192,309 \$0	08/23/12 09/27/12 04/23/18 04/23/18	100% 100%
WPCP							
06-FRE-180-74.1/78.6 06-342534 ACNH-S180-(059)E --()		NEAR CENTERVILLE AND MINKLER, FROM WEST OF SMITH AVENUE TO EAST OF FRANKWOOD AVENUE 2C TO 4E ON NEW ALIGNMENT KINGS	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342 (818)362-9200	HADDADIN, HAIDAR 3240 N. MILLBROOK AVE FRESNO, CA 93726 (559)243-3856	\$54,289,326 \$14,865,060 \$0	04/05/17 04/26/17 09/30/19	38% 27%
HE14							
06-FRE-198-3.3/0 06-0W7304		IN FRESNO COUNTY NEAR COALINGA AT VARIOUS LOCATIONS FROM FRAME LANE TO FIRESTONE AVENUE 2 IN HMA-TYPE A & RHMA TYPE G	PAPICH CONSTRUCTION CO., INC. PO BOX 2210 PISMO BEACH CA 93448 (805)473-3016		\$4,305,730 \$0 \$0	03/06/18 04/03/18	0% 0%
06-KER-0-/0 06-0S6104		IN KERN, KINGS AND FRESNO COUNTIES AT VARIOUS LOCATIONS ON ROUTES 5, 46, 58, 99, 178 AND 204 WIRE THEFT RESTORATION	AT STURGEON ELECTRIC CALIFORNIA, LLC. 13501 BENSON AVE CHINO CA 91710 (909)536-8693	AMARJIT DHALIWAL 1824 NORRIS RD. BAKERSFIELD, CA 93308 (661)391-4766	\$12,140,643 \$5,405,160 \$0	08/08/17 08/29/17 03/01/19	45% 45%
HA23							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/18

Page 4
05/29/18

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-5-43.3/52.8 06-0X5104		IN KERN COUNTY NEAR BUTTONWILLOW FROM SAFETY STRIPING SERVICE, INC. 0.3 MILE NORTH OF KERN RIVER UTILITY ROAD OVERCROSSING TO 0.7 MILE NORTH OF ROUTE 5/58 SEPAR 6" TRAFFIC STRIP TAPE ON PCC	6868 AVENUE 305 GOSHEN CA 93227 (559)651-1022		\$438,872 \$0 \$0	03/06/18 03/20/18	0% 0%
06-KER-5-/87 06-0X4604		IN KERN COUNTY ON ROUTE 5 AT VARIOUS LOCATIONS REMOVE AND PLACE 6" TRAFFIC STRIPE	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD STE 100 SACRAMENTO CA 95834 (916)283-9972		\$3,432,690 \$0 \$0	03/19/18 04/03/18	0% 0%
06-KER-14-58.3/62.3 06-457114 CSTP-X029-(126)E --()		NEAR RIDGECREST, ON ROUTE 14 FROM 0.5 MILE NORTH OF THE ROUTE 178 WEST/ROUTE 14 INTERSECTION TO 1.7 MILES NORTH OF THE ROUTE 178 CONVERT EXISTING 2-LANE TO 4-LANE	GRANITE CONSTRUCTION CO. 580 WEST BEACH ST WATSONVILLE CA 95076 (831)724-1011	SAM DHALI WAL 1824 NORRIS ROAD (661)391-4742	\$22,257,709 \$17,232,778 \$0	03/14/17 04/06/17 08/27/18	71% 77%
06-KER-33-14.7/17.9 06-0V2204		IN KER CO IN & NEAR TAFT ON RTE 33 FROM 0.3 MILE N OF CADET RD TO 0.1 MILE N OF RTE 119 & IN & NEAR LOST HILLS ON RTE 46 FROM 0.5 RHMA OVERLAY W/DIGOUTS	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308 (661)392-6600	AMARJIT DHALI WAL 1824 NORRIS ROAD BAKERSFIELD, CA 93312 (661)391-4766	\$2,132,450 \$594,085 \$594,085	12/19/17 02/02/18 05/18/18 05/11/18	40% 29%
HM1							
06-KER-33-27.0/34.2 06-0V2504 ACST-P033-(087)E --()		IN KERN COUNTY NEAR DERBY ACRES FROM 0.2 MILE SOUTH OF SHALE ROAD TO RESERVE ROAD RHMA TYPE G (BONDED WEARING COURSE)	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVENUE BAKERSFIELD CA 93308 (661)392-6640	AMARJIT DHALI WAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$1,225,341 \$1,036,836 \$0	03/19/18 04/03/18 06/04/18	60% 84%
HM1							
06-KER-33-/0 06-0V3004 SSTG-X029-(136)E --()		IN KERN COUNTY IN AND NEAR TAFT ON ROUTE 33 AND ROUTE 119 AT VARIOUS LOCATIONS CONSTRUCT CENTER LINE RUMBLE STRIPS	CAL STRIPE, INC 2040 E. STEEL RD COLTON CA 92324 (909)884-7170	CLAY LOMAX 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$539,999 \$435,654 \$0	12/20/17 02/02/18 05/23/18	93% 81%
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/18

Page 5
05/29/18

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-46-7.3/19.3 06-0W7404 ACNH-P046-(055)E --()		IN KERN COUNTY NEAR LOST HILLS FROM KECKS ROAD TO 1.2 MILE WEST OF ROUTE 33 AND IN AND NEAR WASCO FROM J STREET TO ROUTE 99 BWC OVERLAY TYPE O & G	TELFER PAVEMENT TECHNOLOGIES, LLC PO BOX 398323 SAN FRANCISCO CA 941398323 (916)383-1756	AMARJIT DHALIWAL 1824 NORRIS ROAD (661)391-4767	\$4,824,098 \$1,743,736 \$0	02/22/18 03/19/18 06/25/18	44% 36%
06-KER-46-30.5/33.5 06-442544 PLUL-6206-(021)E --()		ON STATE ROUTE 46, FROM THE INTERSECTION OF LOST HILLS ROAD TO 0.9 MILES EAST OF THE INTERSTATE 5 INTERCHANGE 2-LN CONVENTIONAL HIGHWAY TO 4-LN	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVENUE SYLMAR CA 91342 (818)362-9200	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$25,349,880 \$2,093,979 \$0	01/11/18 02/02/18 03/11/20	8% 8%
HE13							
06-KER-46-57.3/57.8 06-0K4604 ACNH-X029-(129)E --()		IN KERN COUNTY ON SR 46 NEAR WASCO AT SR 46/99 SEPARATION BRIDGE BRIDGE REPLACEMENT	SEMA CONSTRUCTION, INC. 320 GODDARD WAY SUITE 150 IRVINE CA 92618 (949)470-0500	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$14,827,502 \$7,777,529 \$0	05/05/17 05/30/17 03/29/19	30% 52%
HA21							
06-KER-58-55.4/59.7 06-0S4704 ACNH-P058-(126)E --()		IN BAKERSFIELD FROM COTTONWOOD RD. UNDERCROSSING TO 0.3 MILES EAST OF RTE 58/184 SEPARATION PAVEMENT REHABILITATION (2R)	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVENUE SYLMAR CA 91342 (818)362-9200	CLAY LOMAX 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4767	\$33,037,096 \$2,149,864 \$0	12/29/17 02/02/18 04/03/19	14% 7%
HA22							
06-KER-58-/6 06-0V1904		IN KERN AND SAN LUIS OBISPO COUNTIES NEAR MC KITTRICK FROM SAN LUIS OBISPO COUNTY LINE TO 3.4 MILES WEST OF REWARD RD REPAIR FAILED AREAS AND RESURFACE	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVENUE BAKERSFIELD CA 93308 (661)392-6640	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$1,681,141 \$378,259 \$0	03/19/18 04/17/18 06/22/18	13% 23%
HM1							
06-KER-65-1.6/25.2 06-0U9904 SNHG-P065-(110)E --()		IN KERN COUNTY NEAR OF BAKERSFIELD FROM IMPERIAL STREET TO THE COUNTY LINE ROAD INSTALL CENTERLINE AND SHOULDER	STERND AHL ENTERPRISES INC. 11861 BRANFORD ST. SUN VALLEY CA 91352 (818)834-8199	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	\$506,045 \$401,231 \$0	01/29/18 03/05/18 05/30/18	90% 77%
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/18

Page 6
05/29/18

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-99-.3/15.9 06-0S6204 ACNH-P099-(612)E --()		STATE ROUTE 99 IN KERN COUNTY, PM 0.3/15.9, PM 21.8/57.3 INSTALL VEHICLE DETECTION SYSTEMS	A-C ELECTRIC COMPANY 2921 HANGAR WAY BAKERSFIELD CA 93308 (661)410-5368	MOHAMMAD SAMIMI 3240 N. MILLBROOK AVE FRESNO, CA 93726 (559)243-3814	\$977,120 \$868,785 \$0	06/30/17 07/31/17 06/22/18	99% 89%
HB4N							
06-KER-99-10.5/20.5 06-0R1404 ACNH-P099-(614)E --()		NEAR BAKERSFIELD FROM 1.2 MI. NORTH OF HERRING RD. OC TO PACHECO RD. 2R PAVEMENT REHABILITATION	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVENUE SYLMAR CA 91342 (818)362-9200	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	\$16,980,576 \$1,692,612 \$0	10/02/17 10/27/17 03/15/19	11% 10%
HA22							
06-KER-99-26.8/0 06-0K8104 ACNH-PX02-(125)E --()		IN KERN COUNTY IN BAKERSFIELD ON ROUTE 99 AT AIRPORT DRIVEG AND AT OVERCROSSING AND ON ROUTE 178 AT GOLDEN STATE AVENUE SEPARATION SEISMIC RESTORATION	BRIDGEWAY CIVIL CONSTRUCTORS, INC. 4950 ALLISON PARKWAY, SUITE A VACAVILLE CA 95688 (707)455-7033	CLAY LOMAX 1824 NORRIS RD BAKERSFIELD, CA 93312 (661)391-4767	\$2,339,207 \$2,296,002 \$0	09/30/16 11/03/16 08/21/18	84% 98%
HA21							
06-KER-99-49.3/57.6 06-0V1804		IN KERN AND TULARE COUNTIES ON ROUTE 99 FROM SHERWOOD AVE OC TO AVE 0 OC & ON ROUTE 190 FROM 0.1 MILE EAST OF ROAD 232 TO 0.2 MILE BOUNDED WEARING COURSE, RHMA&TYPE 0	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVENUE BAKERSFIELD CA 93308 (661)392-6640	MARTINEZ BLAS 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8321	\$4,503,986 \$0 \$0	01/16/18 02/02/18	0% 0%
HM1							
06-KER-99-/57.5 06-0X4804		IN KERN COUNTY ON ROUTE 99 AT VARIOUS LOCATIONS REMOVE & PLACE 6" THERMAL STRIPE	STERND AHL ENTERPRISES INC. 11861 BRANFORD ST. SUN VALLEY CA 91352 (818)834-8199		\$4,167,440 \$0 \$0	03/19/18 04/11/18	0% 0%
06-KER-155-1.1/1.9 06-0P2904 SSTG-S155-(005)E --()		NEAR DELANO AT BROWNING ROAD TO 0.4 MILE EAST OF BROWNING ROAD INTERESESECTION IMPROVEMENTS	GRANITE CONSTRUCTION CO. 585 WEST BEACH STREET WATSONVILLE CA 95076 (831)724-1011	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$2,632,052 \$2,549,703 \$0	03/15/17 04/06/17 11/08/18	34% 96%
HB1							

Page 7
05/29/18

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KIN-5-9.0/26.7 06-0X4704		IN KINGS AND FRESNO COUNTIES ON ROUTE 5 AT VARIOUS LOCATIONS	SAFETY STRIPING SERVICE, INC. 6868 AVENUE 305 GOSHEN CA 93227 (559)651-1022	DADAWALLA, DIM 3240 N. MILLBROOK AVE FRESNO, CA 93726 (559)417-5927	\$1,106,171 \$0 \$0	03/22/18 04/03/18	0% 0%
06-KIN-5-/9 06-0S4904 ACIM- 005-(201) --()		IN KINGS COUNTY FROM KERN COUNTY LINE TO 0.9 MILES SOUTH OF EQUIPMENT UNDERCROSSING PAVEMENT REHABILITATION (2R)	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706 (559)441-5721	GANDRATHI, SUNIL 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)999-5733	\$18,413,811 \$6,056,099 \$0	02/22/18 03/19/18 10/25/18	21% 33%
HA22							
06-KIN-33-/7.8 06-0T9504 SSTG-X031-(003) --()		IN KINGS COUNTY ON ROUTES 33 & 43 AT VARIOUS LOCATIONS CONSTRUCT CENTER LINE AND SHOULDER	BUSH ENGINEERING INCORPORATED 518 N. REDINGTON STREET HANFORD CA 93230 (559)840-0599	DADAWALLA, DIM 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)417-5927	\$496,933 \$275,545 \$0	12/08/17 02/21/18 06/18/18	50% 55%
HB1							
06-KIN-33-/7.7 06-0V2404		IN KINGS COUNTY FROM KERN COUNTY LINE TO 0.1 MILE SOUTH OF ROUTE 41 _____ RHMA-G WITH REPAIR FAILED AREA	PAPICH CONSTRUCTION CO., INC. 398 SUNRISE TERRACE ARROYO GRANDE, CA 93420 (805)473-3016	GANDRATHI, SUNIL 3240 N. MILLBROOK AVE FRESNO, CA 93726 (559)999-5733	\$1,733,473 \$1,546,873 \$0	01/26/18 03/29/18 06/11/18 05/24/18	63% 86%
HM1							
06-KIN-41-40.6/41.1 06-416014 ACNH-P041-(133) --()		ON ROUTE 41 IN KINGS COUNTY AT BUSH STREET INTERCHANGE BUSH STREET U.C._____ LANDSCAPE ARCHITECTURE PLANTING	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901 (415)453-4675		\$539,251 \$405,943 \$0	05/30/17 06/22/17 02/23/21	100% 75%
HA25							
06-KIN-198-8.9/10.1 06-325514 NHP-P198-(064) --()		IN LEMOORE, ON ROUTE 198 AT 19TH AVENUE LANDSCAPING AND PLANT ESTABLISHMENT	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES CA 94547 (510)741-9226	MOHAMMAD SAMIMI 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)250-6305	\$675,962 \$679,414 \$0	01/02/15 01/26/15 12/31/18	0% 0%
HE11							
							PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/18

Page 8
05/29/18

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KIN-198-15.5/0 06-0Q3204 SNHG-P198-(079)E --()		NEAR HANFORD AT HANFORD-ARMONA ROAD UNDERCROSSING EAST OF HANFORD-ARMONA ROAD CONSTRUCT ROUNDABOUT	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706 (559)441-5700		\$3,694,979 \$0 \$0	04/11/18 05/16/18	0% 0%
HB1							
06-KIN-198-16.5/17.2 06-487514 ACNH-P198-(074)E --()		ON RTE 198 IN HANFORD AT 12TH AVENUE OVERCROSSING 12TH AVENUE OVERCROSSING REPLACEMENT PLANTING	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES CA 94547 (510)741-9226	GANDRATHI, SUNIL 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)999-5733	\$1,053,477 \$740,180 \$0	08/11/17 08/29/17 02/24/20	96% 70%
HA22							
06-KIN-198-18.4/0 06-0T5104 SNHG-P198-(075) --()		IN HANFORD AT WESTBOUND OFF-RAMP INTERSECTION TO REDINGTON/4TH STREET INSTALL SIGNALS AND MODIFY CURB	CAL ELECTRO, INC. 3710 ELECTRO WAY REDDING CA 96002 (530)223-5937	GANDRATHI, SUNIL 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)999-5733	\$655,989 \$539,618 \$11,358	06/26/17 07/27/17 05/20/18	100% 82% SUSPENDED
HB1							
06-MAD-41-.1/32.4 06-0U7104 SSTG-X039-(034)E --()		IN MADERA COUNTY ON SR 41, SR 49, AND SR 145 AT VARIOUS LOCATIONS CONSTRUCT RUMBLE STRIPS	CAL STRIPE, INC 2040 E. STEEL RD COLTON CA 92324 (909)884-7170	MOHAMMAD SAMIMI 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3814	\$328,278 \$297,597 \$0	11/09/17 11/30/17 05/30/18	95% 96%
HB1							
06-MAD-41-36.1/44.8 06-0W6704		IN MADERA COUNTY FROM 0.6 MILE NORTH OF JUNCTION ROUTE 49 TO 0.5 MILE NORTH OF ROAD 630 REPLACE, REPAIR AND RELINE CULVERTS	MICHEL'S PIPELINE CONSTRUCTION 1715 16TH STREET SE SALEM OR 97302 (503)364-1199	CARY CRUZ 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3881	\$356,806 \$73,077 \$0	02/22/18 03/09/18 06/13/18	15% 20%
06-MAD-41-40.8/45.7 06-0W7504		IN MADERA AND MARIPOSA COUNTIES AT VARIOUS LOCATIONS 2 INCHES OF HMA WITH DIGOUTS	A. TEICHERT & SONS INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. SUITE 300 ROSEVILLE CA 95661 (916)757-6400		\$5,028,020 \$0 \$0	05/01/18 05/18/18	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/18

Page 9
05/29/18

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-MAD-99-10.0/26.6 06-0Q6104 ACNH-P099-(599)E --()		IN MADERA COUNTY IN AND NEAR MADERA FROM 0.3 MI SOUTH OF ROUTE 145/99 SEPARATION TO ASH SLOUGH ROADSIDE SAFETY IMPROVEMENTS	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO CA 93706 (559)441-5700	CARY CRUZ 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3881	\$2,013,954 \$1,710,162 \$0	03/30/17 04/20/17 12/05/17	100% 100%
06-TUL-0-37.3/41.3 06-0T8004		IN TULARE COUNTY NEAR GOSHEN FROM 0.9 MILE NORTH OF AVENUE 280 OVERCROSSING TO 0.2 MILE NORTH OF GOSHEN OVERHEAD R A C OVERLAY	PAPICH CONSTRUCTION CO., INC. 398 SUNRISE TERRACE ARROYO GRANDE, CA 93420 (805)473-3016		\$3,182,874 \$0 \$0	12/12/17 01/05/18	0% 0%
HM1							
06-TUL-65-15.1/18 06-434014		ON STATE ROUTE 65 IN TULARE COUNTY FROM AVE 120 TO 0.1 MILE SOUTH OF ROUTE 190/65 SEPARATION WIDEN 2 LANE CONVENTIONAL HIGHWAY	A. TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. SUITE 300 ROSEVILLE CA 95661 (916)757-6400	BLAS MARTINEZ 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8324	\$14,839,760 \$13,506,490 \$0	11/30/16 12/21/16 06/11/18	93% 91%
06-TUL-65-20.1/31.5 06-0Q2604 CNHP-P065-(106)E --()		IN TULARE COUNTY IN AND NEAR PORTERVILLE FROM SOUTH OF HENDERSON AVE UC TO JUNCTION ROUTE 137 PAVEMENT PRESERVATION	TEICHERT CONSTRUCTION 400 SUNRISE AVE. SUITE 300 ROSEVILLE CA 95661 (916)757-6400		\$7,594,108 \$4,830,502 \$0	04/18/17 05/09/17 01/18/18	81% 63%
HA22							
06-TUL-65-31.6/39.6 06-0G9804 ACNH-P065-(107)E --()		IN TULARE COUNTY IN AND NEAR EXETER FROM JUNCTION ROUTE 137 TO JUNCTION ROUTE 198 AC OVERLAY	A. TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. SUITE 300 ROSEVILLE CA 95661 (916)757-6400		\$3,972,000 \$816,802 \$0	09/28/17 10/27/17 08/28/18	19% 21%
HA22							
06-TUL-99-31.2/32.5 06-332214		IN TULARE COUNTY IN TULARE AT CARTMILL AVENUE OVERCROSSING LANDSCAPE MITIGATION	WABO LANDSCAPE & CONSTRUCTION 726 ALFRED NOBEL DR. HERCULES CA 94547 (510)741-9226		\$1,070,833 \$685,235 \$0	09/28/17 10/27/17 06/15/18	78% 63%
HA25							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/18

Page 10
05/29/18

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-99-39.6/41.3 06-471504		ON ROUTE 99 IN TULARE COUNTY IN GOSHEN FROM NORTH OF MILL CREEK DITCH TO NORTH OF NORTH GOSHEN OVERHEAD (BRIDGE NO. 46-55 R/L) RECONSTRUCT INTERCHANGE BETTY DRIVE	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706 (559)441-5700	HAROLDSEN, BRENT 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3852	\$30,877,485 \$23,315,666 \$0	02/24/17 03/15/17 12/31/18	61% 75%
HE11							
06-TUL-99-/53.9 06-0X5004		IN TULARE, FRESNO, AND MADERA COUNTIES ON ROUTE 99 AT VARIOUS LOCATIONS PLACE 6" THERMAL TRAFFIC STRIPE	CHRISP COMPANY 43650 OSGOOD ROAD FREMONT CA 94539 (510)656-2840		\$3,551,141 \$0 \$0	03/06/18 04/11/18	0% 0%
06-TUL-190-15.1/16.9 06-0S3104 SNHG-P190-(023)E --()		IN PORTERVILLE FROM PROSPECT ST TO PLANO ST CONSTRUCT CONCRETE MEDIAN BARRIER	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706 (559)441-5700	MARTINEZ BLAS 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8321	\$2,324,748 \$59,587 \$0	02/08/18 02/21/18 09/04/18	8% 3%
HB1							
06-TUL-190-20.9/21.2 06-0J5304 SSTP-P190-(020)E PL62-06 0-(3E) --()		ON ROUTE 190, IN TULARE COUNTY, NEAR LEE'S PAVING, INC. PORTERVILLE BETWEEN 0.2 MILE WEST OF ROAD 284 AND 0.1 MILE EAST OF ROAD 284 INTERSECTION IMPROVEMENT	1212 NORTH PLAZA DRIVE VISALIA CA 93291 (559)651-1300	SHELLEY MAGGARD 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8319	\$2,899,741 \$2,855,446 \$0	09/23/15 10/07/15 05/08/18	100% 100%
06-TUL-190-/8 06-461504 ACST-P190-(022)E --()		FROM 99/190 SEPARATION TO 0.4 MILE WEST OF ROAD 184 AC OVERLAY, SHOULDER WIDENING, LEFT	YARBS GRADING AND PAVING INC. 11339 S PEACH AVE FRESNO CA 93725 (559)834-4818	MARTINEZ BLAS 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8321	\$12,093,451 \$0 \$0	11/29/17 02/02/18	0% 0%
HA22							
06-TUL-198-10.4/11.2 06-0U7204 SNHG-P196-(078)E --()		IN VISALIA FROM BURKE ST OVERCROSSING TO 0.5 MILE EAST OF BEN MADDOX WAY OVERCROSSING CONSTRUCT RUMBLE STRIPS	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706 (559)441-5700		\$668,887 \$537,308 \$0	01/29/18 02/21/18 07/12/18	38% 80%
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/18

Page 11
05/29/18

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-198-11.7/19.7 06-0S3404 ACNH-P198-(077)E --()		IN TULARE COUNTY IN AND NEAR FROM LOVERS LANE UC TO ROUTE 245 PAVEMENT REHABILITATION (2R)	VISALIA LEE'S PAVING, INC. 1212 N PLAZA DR VISALIA CA 93291 (559)651-1337	HUERTA, JAVIER 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)286-7590	\$20,623,717 \$1,996,574 \$0	12/01/17 12/26/17 03/22/19	13% 10%
HA22							
06-TUL-216-1.9/2.9 06-430714		IN TULARE COUNTY IN AND NEAR FROM LOVERS LANE TO 0.1 MILE EAST OF INC. COMSTOCK STREET INSTALL LANDSCAPING	VISALIA WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES CA 94547 (510)741-9226	BLAS MARTINEZ JR. 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8321	\$332,261 \$314,294 \$0	06/25/15 07/16/15 11/19/18	32% 94%
HB4C							

Totals:	Authorized Final Amt:	<u>\$535,771,688</u>	Completed to Date:	<u>\$258,494,345</u>	Work This Month:	<u>\$605,443</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-FRE-5-15.8/62.3	06-0U9804	1
06-FRE-5-/10	06-0V5004	1
06-FRE-33-/0	06-0K8004	1
06-FRE-41-33.1/33.4	06-0N9904	1
06-FRE-41-22.8/23.7	06-0T3204	1
06-FRE-41-29.3/33.4	06-0Q6304	1
06-FRE-63-2.0/4	06-0V2104	2
06-FRE-99-20.2/31.6	06-0W2504	2
06-FRE-99-22.7/28.1	06-0K2904	2
06-FRE-99-23.5/26.7	06-2HT104	2
06-FRE-168-1.7/9.5	06-0E3504	2
06-FRE-168-11.8/18.5	06-0V2304	2
06-FRE-180-36.2/38.7	06-463804	3
06-FRE-180-57.9/62.4	06-0Q2104	3
06-FRE-180-62.6/66.3	06-342564	3
06-FRE-180-74.1/78.6	06-342534	3
06-FRE-198-3.3/0	06-0W7304	3
06-KER-0-/0	06-0S6104	3
06-KER-5-43.3/52.8	06-0X5104	4
06-KER-5-/87	06-0X4604	4
06-KER-14-58.3/62.3	06-457114	4
06-KER-33-14.7/17.9	06-0V2204	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-KER-33-27.0/34.2	06-0V2504	4
06-KER-33-/0	06-0V3004	4
06-KER-46-7.3/19.3	06-0W7404	5
06-KER-46-30.5/33.5	06-442544	5
06-KER-46-57.3/57.8	06-0K4604	5
06-KER-58-55.4/59.7	06-0S4704	5
06-KER-58-/6	06-0V1904	5
06-KER-65-1.6/25.2	06-0U9904	5
06-KER-99-.3/15.9	06-0S6204	6
06-KER-99-10.5/20.5	06-0R1404	6
06-KER-99-26.8/0	06-0K8104	6
06-KER-99-49.3/57.6	06-0V1804	6
06-KER-99-/57.5	06-0X4804	6
06-KER-155-1.1/1.9	06-0P2904	6
06-KIN-5-9.0/26.7	06-0X4704	7
06-KIN-5-/9	06-0S4904	7
06-KIN-33-/7.8	06-0T9504	7
06-KIN-33-/7.7	06-0V2404	7
06-KIN-41-40.6/41.1	06-416014	7
06-KIN-198-8.9/10.1	06-325514	7
06-KIN-198-15.5/0	06-0Q3204	8
06-KIN-198-16.5/17.2	06-487514	8

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
06-KIN-198-18.4/0	06-0T5104	8
06-MAD-41-36.1/44.8	06-0W6704	8
06-MAD-41-.1/32.4	06-0U7104	8
06-MAD-99-10.0/26.6	06-0Q6104	8
06-TUL-0-37.3/41.3	06-0T8004	9
06-TUL-65-31.6/39.6	06-0G9804	9
06-TUL-65-15.1/18	06-434014	9
06-TUL-65-20.1/31.5	06-0Q2604	9
06-TUL-99-31.2/32.5	06-332214	9
06-TUL-99-39.6/41.3	06-471504	9
06-TUL-99-/53.9	06-0X5004	10
06-TUL-190-20.9/21.2	06-0J5304	10
06-TUL-190-15.1/16.9	06-0S3104	10
06-TUL-190-/8	06-461504	10
06-TUL-198-10.4/11.2	06-0U7204	10
06-TUL-198-11.7/19.7	06-0S3404	10
06-TUL-216-1.9/2.9	06-430714	11

Statement of Ongoing Contracts - Federal Aid

Statement of Ongoing Contracts - Federal Aid

District 06

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$22,494,305	\$6,056,099
-F-	FEDERAL AID (PRIMARY)	\$167,831,574	\$48,080,133
-S-	FEDERAL AID (SECONDARY)	\$15,637,186	\$2,977,675
-SH-	STATE HIGHWAY	\$246,806,118	\$163,020,101
		\$77,974,485	\$38,360,338
District Total:		<u>\$530,743,668</u>	<u>\$258,494,345</u>

Statement of Ongoing Contracts -Summary

District

Work Completed This Perio

Work completed this Period: