

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/19

Page 1
04/24/19

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-5-21.0/31 06-0U0804 BLIM-005 -(151)E --()		IN FRESNO COUNTY ON I-5 FROM TUOLUMNE AVE OC TO 1.0 MI. NORTH OF RTE 33/5 SEPARATION PAVEMENT PRESERVATION (CAPM)	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706 (559)441-5700	DADAWALLA, DIN 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3821	\$12,345,753 \$3,105 \$3,105	09/26/18 10/22/18 07/30/19	0% 0%
HA22							
06-FRE-5-53.0/60 06-0X8404		IN FRESNO COUNTY ON ROUTE 5 FROM 0.25 MILES NORTH OF RUSSELL AVE OC TO SHIELD AVE OC AND ON ROUTE 99__ FROM MERCED STREET UC TO CE REMOVE AND REPLACE RHMA TYPE O	CHESTER BROSS CONSTRUCTION COMPANY 318 E KETTLEMAN LANE LODI CA 95240 (209)920-3595		\$3,235,980 \$0 \$0	02/12/19 03/04/19	0% 0%
06-FRE-33-24.3/29 06-0W7004		IN FRESNO CO ABOUT 7.8 MI NORTH OF COALINGA FROM NORTH JCT RTE 198 TO SOUTH JCT RTE 33/5 & FROM 0.1 MI NORTH OF NORTH JCT RTE 33/ 2 INCH HMA WITH RHMA TYPE G OVERLAY	PAPICH CONSTRUCTION CO., INC. 398 SUNRISE TERRACE ARROYO GRANDE CA 93420 (805)473-3016		\$3,281,617 \$0 \$0	01/24/19 02/20/19	0% 0%
06-FRE-33-26.6/28.7 06-0X7304		IN FRESNO COUNTY AT VARIOUS LOCATIONS FROM 2.3 MI NORTH OF JCT RTE 198 TO 1.7 MI NORTH OF DERRICK AVE & FROM 1.1 MI NORTH OF HARLA REPLACE AND REPAIR EXISTING	AMERICA PACIFIC CONSTRUCTION 7161 CITRUS VALLEY AVE; EASTVALE CA 92880 (559)577-9999		\$242,756 \$0 \$0	03/14/19 04/04/19	0% 0%
HM1							
06-FRE-41-22.0/22.6 06-0U1604		IN FRESNO AT THE SOUTH FRESNO VIADUCT DECK OVERLAY AND JOINT SEALS	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510 (707)746-8028		\$4,514,512 \$0 \$0	04/05/19 04/22/19	0% 0%
06-FRE-41-22.8/23.6 06-0V4704		ON FRE 41, 168, AND 180 AT 28 BRIDGES CONCRETE OVERLAY/JOINT & DECK SEALS	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282 (602)437-1711	MOHAMMAD SAMIMI 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3814	\$2,420,261 \$1,621,384 \$602,567	06/01/18 07/09/18 05/03/19	88% 65%
HM1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/19

Page 2
04/24/19

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-41-24.5/24.5 06-0W9504 SNHG-P041-(140)E --()		ON ROUTE 41 IN THE CITY OF FRESNO AT THE WESTBOUND 180 CONNECTOR RAMP CONSTRUCT CONCRETE BARRIER	FBD VANGUARD CONSTRUCTION, INC. 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)245-1300		\$493,052 \$0 \$0	03/12/19 04/05/19	0% 0%
HB1							
06-FRE-41-33.1/33.4 06-0N9904 NHP-P041-(599)E --()		ON ROUTE OLD ROUTE 41 BETWEEN PM 33.3/33.4 (FRESNO COUNTY) AND PM 0.0/0.2 (MADERA COUNTY) BRIDGE SEISMIC RETROFIT	VIKING CONSTRUCTION COMPANY 11315 SUNRISE GOLD CIR. #A RANCHO CORDOVA CA 95742 (916)852-5530	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3543	\$4,313,475 \$4,217,995 \$1,240	10/13/16 11/03/16 08/20/19	49% 94%
HA21							
06-FRE-43-/7.3 06-0V9804 SSTG-P043-(049)E --()		IN FRESNO COUNTY IN AND NEAR SELMA FROM KINGS COUNTY LINE TO MOUNTAIN VIEW AVE. CONSTRUCT CENTER LINE AND SHOULDER	AVISON CONSTRUCTION, INC. 40434 BRICKYARD DR. MADERA CA 93636 (559)431-0317	CRUZ, CARY 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3881	\$535,469 \$0 \$0	11/19/18 12/10/18 02/20/19	0% 0%
HB1							
06-FRE-99-.4/30.5 06-0V4604		ON FRE/MAD 99, AT 18 BRIDGES, IN FRE CO FROM 0.4 MILES N OF THE FRE/TUL CO LINE TO 1.1 MILES S OF THE FRE/MAD CO LINE AND IN MAD C BRIDGE DECK OVERLAYS & JOINT SEALS	MYERS & SONS CONSTRUCTION, LLC 4600 NORTHGATE BLVD., STE 100 SACRAMENTO CA 95834 (916)283-9950	MOHAMMAD SAMIMI 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3814	\$5,624,125 \$1,815,302 \$1,314,815	06/11/18 07/16/18 07/11/19	54% 32%
HM1							
06-FRE-99-6.5/11.1 06-0X9104		IN FRESNO COUNTY IN THE CITIES OF SELMA AND FOWLER FROM FLORAL AVE UC TO MERCED ST UC HMA SLAB REPLACEMENT & GRIND #3 LN	CAL VALLEY CONSTRUCTION, INC. 5125 N. GATES AVENUE, SUITE 1 FRESNO CA 93722 (559)274-0300		\$1,395,090 \$0 \$0	03/14/19 04/05/19	0% 0%
06-FRE-99-16.0/0 06-0V5604 ACNH-P099-(619)E --()		IN FRESNO COUNTY ON ROUTE 99 FROM 0.4 MI N OF CHESTNUT AVE OC TO 0.4 MI S OF SOUTH CALWA OH WIDEN RAMP & INSTALL TRAFFIC SIGNAL	DAWSON-MAULDIN CONSTRUCTION, INC. P.O. BOX 8397 HUNTINGTON BEACH CA 92615 (714)378-1533	DONALD HIURA 3240 N. MILLBROOK AVE FRESNO, CA 93726 (559)341-2795	\$1,093,780 \$833,926 \$66,150	05/30/18 06/25/18 05/01/19	37% 75%
HB4N							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/19

Page 3
04/24/19

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-99-20.2/31.6 06-0W2504		IN FRESNO AND MADERA COUNTIES IN AND NEAR FRESNO FROM VENTURA AVENUE OVERCROSSING TO AVENUE 7 OVERCROSSING RHMA-OPEN GRADED (BWC) OVERLAY	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVENUE BAKERSFIELD CA 93308 (661)392-6640	CARY CRUZ 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3881	\$4,978,701 \$4,556,060 \$0	03/06/18 03/19/18 10/09/18	80% 84%
HM1							
06-FRE-99-22.7/28.1 06-0K2904 ACNH-P099-(613)E --()		ON ROUTE 99 IN FRESNO COUNTY BETWEEN BELMONT AVENUE OC AND SHAW AVENUE OC INSTALL RAMP METERING AT VARIOUS	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVENUE SYLMAR CA 91342 (818)362-9200	MCGUIRE, TIM 2750 N PARKWAY DRIVE FRESNO, CA 93722 (559)259-2081	\$4,054,348 \$3,809,569 \$35,949	08/08/17 08/29/17 04/26/19	40% 93%
HB4N							
06-FRE-99-23.5/26.7 06-2HT104		IN THE CITY OF FRESNO, ON ROUTE 99 FROM CLINTON AVENUE TO ASHLAN AVENUE ROUTE 99 REALIGNMENT	GRANITE CONSTRUCTION COMPANY PO BOX 50085 WATSONVILLE CA 95077 (559)441-5700	KIMURA, JUSTIN 2750 N. PARKWAY DRIVE FRESNO, CA 93722 (559)246-9536	\$132,796,445 \$132,408,422 \$0	06/30/16 07/25/16 03/26/19	96% 98%
HM1							
06-FRE-99-/14.9 06-0T3604 ACNH-P099-(621)E --()		IN TUL AND FRE CO ON RTE 99 AT VARIOUS LOCATIONS FROM TUL- R53.82/53.94 TO FRE-0.0/14.93 ROADSIDE SAFETY IMPROVEMENTS	DAWSON-MAULDIN CONSTRUCTION, INC. 10625 ELLIS AVE SUITE D FOUNTAIN VALLEY CA 92708 (714)378-1533	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3543	\$2,876,107 \$2,040,884 \$324,334	09/05/18 09/25/18 05/09/19	79% 71%
06-FRE-145-35.3/40.7 06-0W7204		IN FRESNO COUNTY NEAR KERMAN FROM 0.1 MILE NORTH OF ROUTE 180 TO SHAW AVENUE AND IN MADERA COUNTY NEAR MADERA FROM 0.1 MILE NORTH REPAIR FAILED AREAS AND RESURFACE	TELFER PAVEMENT TECHNOLOGIES, LLC 4522 PARKER AVENUE BLDG 700 S MCCLELAN CA 95652 (916)383-1756	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3543	\$2,384,742 \$15,505 \$15,505	01/29/19 02/20/19 05/17/19	14% 1%
06-FRE-168-.6/11.8 06-0Y4604		IN FRESNO CO IN FRESNO AND CLOVIS ON RTE 168 FROM 0.1 MI EAST OF OLIVE AVE TO SHEPHERD AVE AND ON RTE 180 FROM BRAWLEY AVE TO 0.9 6" STRIPE	SAFETY STRIPING SERVICE, INC. 6868 AVENUE 305 GOSHEN C 93227 (559)651-1022		\$2,265,554 \$0 \$0	02/19/19 03/04/19	0% 0%
HM1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/19

Page 4
04/24/19

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-168-11.7/T30 06-0V3204 SSTG-S168-(065)E --()		IN FRESNO COUNTY FROM SHEPHERD AVENUE TO AUBERRY AND TOLLHOUSE ROAD CONSTRUCT CENTER LINE RUMBLE STRIPS	CENTRAL STRIPING SERVICE, INC. 3489 LUYUNG DR RANCHO CORDOVA CA 95742 (916)635-5175	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3543	\$755,300 \$113,825 \$113,825	01/02/19 01/23/19 05/03/19	30% 15%
HB1							
06-FRE-168-36.0/65.9 06-0U09U4 BLST-S168-(064)E --()		IN FRESNO COUNTY IN AND NEAR SHAVER LAKE FROM 0.2 MILE WEST OF AUBERRY ROAD TO KAISER PASS ROAD HMA RESURFACING AND REHAB CULVERTS	CAL VALLEY CONSTRUCTION 5125 N GATES AVE #102 FRESNO CA 93722 (559)274-0300	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3543	\$14,959,679 \$1,416,641 \$0	08/24/18 09/20/18 07/30/19	21% 9%
06-FRE-168-64.1/0 06-0X1004		IN FRESNO COUNTY ABOUT 16 MILES NORTH OF SHAVER LAKE AT BIG CREEK BRIDGE AND AT RANCHERIA CREEK BRIDGE REPLACEMENT OF BRIDGE APPROACH	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR WEST IRVINE CA 92606 (949)252-0441	MOHAMMAD SAMIMI 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3814	\$834,672 \$0 \$0	03/15/19 04/09/19	0% 0%
06-FRE-180-57.9/62.4 06-0Q2104		IN FRESNO FROM 0.7 MI WEST OF ROUTE 180S/41 SEPARATION TO 0.1 MI EAST OF PEACH AVE OC FREEWAY LANDSCAPING	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES CA 94547 (510)741-9226	HAIDAR HADDADIN 3240 N. MILLBROOK FRESNO, CA 93726 (559)897-7223	\$4,058,312 \$3,875,085 \$7,067	03/19/15 06/22/15 10/15/19	42% 95%
06-FRE-180-74.1/78.6 06-342534 ACNH-S180-(059)E --()		NEAR CENTERVILLE AND MINKLER, FROM WEST OF SMITH AVENUE TO EAST OF FRANKWOOD AVENUE 2C TO 4E ON NEW ALIGNMENT KINGS	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342 (818)362-9200	HADDADIN, HAIDAR 3240 N. MILLBROOK AVE FRESNO, CA 93726 (559)243-3856	\$54,751,161 \$29,814,666 \$1,835,661	04/05/17 04/26/17 03/23/20	59% 54%
HE14							
06-FRE-269-10.6/12.4 06-394604 ACST-P269-(013)E --()		NEAR HURON ON ROUTE 269 FROM 1.1 MILE NORTH OF PALMER AVENUE TO 0.4 MILES SOUTH OF ROUTE 198 CONSTRUCT NEW BRIDGE & RAISE GRADE	A. TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION 5771 S TOYOTA AVE FRESNO CA 93725 (559)813-3100	DADAWALLA, DIN 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)417-5927	\$14,651,434 \$3,531,820 \$2,140,818	11/02/18 11/30/18 12/12/20	18% 24%
HE14							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/19

Page 5
04/24/19

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-0-/0 06-0S6104		IN KERN, KINGS AND FRESNO COUNTIES AT VARIOUS LOCATIONS ON ROUTES 5, 46, 58, 99, 178 AND 204 WIRE THEFT RESTORATION	AT STURGEON ELECTRIC CALIFORNIA, LLC. 13501 BENSON AVE CHINO CA 91710 (909)536-8693	AMARJIT DHALIWAL 1824 NORRIS RD. BAKERSFIELD, CA 93308 (661)391-4766	\$12,259,806 \$11,244,959 \$389,001	08/08/17 08/29/17 04/30/19	98% 92%
HA23							
06-KER-5-4.4/0 06-0U9704		IN KERN AND TULARE COUNTIES AT VARIOUS LOCATIONS OVERLAYS, DECK SEALS, JOINT SEALS	TRUEDELL CORPORATION OF CALI INC 1310 W 23RD ST TEMPE AZ 85282 (916)919-1624		\$1,553,554 \$0 \$0	03/25/19 04/15/19	0% 0%
06-KER-5-15.8/0 06-0W4604 BLIM- 005-(202)E --()		IN KERN COUNTY NEAR GRAPEVINE AT CALIFORNIA AQUEDUCT IMPROVE LOAD RATING	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	ROBERT DECKER 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (559)917-2487	\$1,877,943 \$6,200 \$0	12/20/18 01/15/19 06/27/19	0% 0%
06-KER-5-15.8/30.7 06-0X8204		IN KERN COUNTY ON ROUTE 5 FROM THE 5/99 SEPERATION TO MILLUX RD OH BROWN MATERIAL ROAD REMOVE AND REPLACE RHMA BWC TYPE O	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKESFIELD CA 93308 (661)392-6640		\$7,370,897 \$0 \$0	02/22/19 03/13/19	0% 0%
06-KER-5-54.1/0 06-0Q6204 ACIM- 005-(198)E --()		IN KERN COUNTY AT THE BUTTONWILLOW SAFETY ROADSIDE REST AREA UPGRADE WATER AND WASTE WATER	MERCER FRASER COMPANY PO BOX 1006 EUREKA CA 95502 (707)443-6371	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIED, CA 93308 (661)391-4766	\$2,379,350 \$945,595 \$259,990	06/22/18 07/17/18 09/20/19	57% 40%
HA26							
06-KER-14-16.6/0 06-0T3014		IN MOJAVE AT THE MOJAVE MAINTENANCE STATION - L5713 UPGRADE FACILITY	JAMES E. THOMPSON, INC., DBA JTS CONSTRUCTION 300 E PLANZ ROAD BAKERSFIELD CA 93307 (661)835-9270	HIN HARTANTO 1365 STATE HIGHWAY 58 (760)937-3243	\$3,547,500 \$717,238 \$0	11/09/18 11/30/18 12/18/19	28% 20%
HA12							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/19

Page 6
04/24/19

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-43-.1/.5 06-0P9004 SNHG-X029-(140)E --() HB1		IN KERN COUNTY ON ROUTE 43 FROM ROUTE 119 TO 0.4 MILE NORTH OF ROUTE 119 & ON ROUTE 119 FROM 0.4 MILE WEST OF ROUTE 43 TO 0.3 MIL INTERSECTION IMPROVEMENTS	GRANITE CONSTRUCTION CO. 3005 JAMES ROAD BAKERSFIELD CA 93308 (831)724-1011		\$4,247,640 \$95,413 \$95,413	11/09/18 11/30/18 05/13/19	5% 2%
06-KER-46-.1/7.3 06-0Y4704 HM1		IN KERN CO ON ROUTE 46 AT VARIOUS ROUTES AND ON ROUTE 58 FROM 0.26 MILES EAST OF JCT 46/184 TO THE D06/D09 BOUNDARY 6" STRIPE	CAL STRIPE, INC 2040 E. STEEL RD COLTON CA 92324 (909)884-7170		\$1,111,111 \$0 \$0	02/14/19 03/13/19	0% 0%
06-KER-46-30.5/33.5 06-442544 PLUL-6206-(021)E --() HE13		ON STATE ROUTE 46, FROM THE INTERSECTION OF LOST HILLS ROAD TO 0.9 MILES EAST OF THE INTERSTATE 5 INTERCHANGE 2-LN CONVENTIONAL HIGHWAY TO 4-LN	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVENUE SYLMAR CA 91342 (818)362-9200	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$25,746,071 \$11,445,406 \$1,071,049	01/11/18 02/02/18 04/06/20	51% 44%
06-KER-46-57.3/57.8 06-0K4604 ACNH-X029-(129)E --() HA21		IN KERN COUNTY ON SR 46 NEAR WASCO AT SR 46/99 SEPARATION BRIDGE BRIDGE REPLACEMENT	SEMA CONSTRUCTION, INC. 320 GODDARD WAY SUITE 150 IRVINE CA 92618 (949)470-0500	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$15,232,984 \$13,849,873 \$0	05/05/17 05/30/17 06/19/19	80% 88%
06-KER-58-52.7/55.5 06-0G8514 ACNH-P058-(128)E --() HA22		IN BAKERSFIELD FROM ROUTE 58/99 SEPARATION TO COTTONWOOD ROAD ROADWAY REHABILITATION (3R)	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVENUE SYLMAR CA 91342 (818)362-9200	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$22,354,449 \$863,381 \$549,643	05/01/18 05/29/18 09/10/20	12% 4%
06-KER-58-55.4/59.7 06-0S4704 ACNH-P058-(126)E --() HA22		IN BAKERSFIELD FROM COTTONWOOD RD. UNDERCROSSING TO 0.3 MILES EAST OF RTE 58/184 SEPARATION PAVEMENT REHABILITATION (2R)	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVENUE SYLMAR CA 91342 (818)362-9200	CLAY LOMAX 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4767	\$33,007,811 \$16,433,090 \$880,697	12/29/17 02/02/18 06/07/19	87% 50%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/19

Page 7
04/24/19

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-58-94.1/0 06-0Q1804 BINH-P058-(129)E --()		NEAR TEHACHAPI AT SUMMIT OVERHEAD REPLACE BRIDGE RAILS	GRANITE CONSTRUCTION COMPANY 3005 JAMES ROAD BAKERSFIELD CA 93308 (661)399-3361		\$2,242,572 \$0 \$0	12/19/18 01/09/19	0% 0%
HA21							
06-KER-58-99.0/100.3 06-0Q19A4 BINH-P058-(130)E --()		NEAR TEHACHAPI FROM 0.5 MI. WEST TO 0.8 MI. EAST OF SAND CANYON UNDERCROSSING (BR# 50-346 L/R) REPLACE BRIDGES	GRANITE CONSTRUCTION CO. 3005 JAMES ROAD BAKERSFIELD CA 93308 (661)399-3361	HIN HARTANTO 1365 BUSINESS 58 MOJAVE, CA 93501 (760)937-3243	\$7,720,489 \$0 \$0	02/04/19 03/21/19 06/05/20	0% 0%
HA21							
06-KER-99-10.5/20.5 06-0R1404 ACNH-P099-(614)E --()		NEAR BAKERSFIELD FROM 1.2 MI. NORTH OF HERRING RD. OC TO PACHECO RD. 2R PAVEMENT REHABILITATION	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVENUE SYLMAR CA 91342 (818)362-9200	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	\$16,527,218 \$14,764,558 \$0	10/02/17 10/27/17 04/04/19	95% 89%
HA22							
06-KER-99-23.6/24.1 06-0S4504		IN KERN COUNTY IN BAKERSFIELD FROM BRUNDAGE LANE OVERCROSSING TO PALM AVENUE AND AT ROUTE 58/99/178 SEPARATION INSTALL HIGHWAY LIGHTING	STURGEON ELECTRIC CALIFORNIA, LLC 13501 BENSON AVE CHINO CA 91710 (909)591-0000	ROBERT DECKER 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (559)917-2487	\$521,299 \$370,338 \$189,924	07/26/18 08/20/18 04/30/19	91% 71%
HB1							
06-KER-99-23.6/28.4 06-0Q2804 BINH-X029-(143)E --()		IN KERN COUNTY IN AND NEAR BAKERSFIELD FROM BRUNDAGE LANE OC TO BEARDSLEY CANAL ROADWAY REHABILITATION	BROSAMER & WALL, INC. 1777 OAKLAND BLVD. WALNUT CREEK CA 94596 (925)932-7900	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	\$62,414,528 \$2,289,970 \$1,221,687	10/03/18 10/25/18 02/01/21	9% 4%
HA22							
06-KER-99-32.4/0 06-0S5504 ACNH-P099-(620)E --()		NEAR BAKERSFIELD AT LERDO CANAL MEDIAN DECK CLOSURE	SEMA CONSTRUCTION, INC. 42690 RIO NEDO, SUITE G TEMECULA CA 92590 (303)627-2600		\$1,675,399 \$0 \$0	01/10/19 02/20/19	0% 0%
HB4N							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/19

Page 8
04/24/19

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-99-49.3/57.6 06-0V1804		IN KERN AND TULARE COUNTIES ON ROUTE 99 FROM SHERWOOD AVE OC TO AVE 0 OC & ON ROUTE 190 FROM 0.1 MILE EAST OF ROAD 232 TO 0.2 MILE BOUNDED WEARING COURSE, RHMA&TYPE 0	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVENUE BAKERSFIELD CA 93308 (661)392-6640	MARTINEZ BLAS 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8321	\$4,700,733 \$4,200,937 \$0	01/16/18 02/02/18 12/14/18	100% 100%
HM1							
06-KER-99-/11.2 06-0T20U4 BINH-P099-(636)E --()		NEAR BAKERSFIELD FROM RTE 5/99 SEPARATION TO 0.3 MI NORTH OF US 99 OVERCROSSING REHABILITATE PAVEMENT/VERTICAL	GRIFFITH-VANGUARD JOINT VENTURE 3050 E BIRCH STREET BREA CA 93308 (661)392-6640	DIMITAR DIMITROV 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (559)999-5733	\$58,987,158 \$170,819 \$170,819	01/07/19 02/06/19 07/14/20	1% 0%
HA22							
06-KER-155-30.3/49.5 06-0W6804		IN KERN COUNTY, NEAR GLENNVILLE AT VARIOUS LOCATIONS FROM DELANO WOODY ROAD TO 2.4 MILES NORTH OF SANDY CREEK FIRE ROAD 2 INCHES HMA OVERLAY WITH DIGOUTS	GRIFFITH COMPANY 3050 E BIRCH STREET BREA CA 92821 (661)392-6640		\$4,142,142 \$0 \$0	03/28/19 04/15/19	0% 0%
06-KER-155-46.5/70 06-0U9404		IN KERN, KINGS & TULARE COUNTIES ON VARIOUS ROUTES REMOVE DISEASED AND DEAD TREES	ESLICK CONSTRUCTION 12133 E SHAW CLOVIS CA 93619 (559)593-0311	TIM MCGUIRE 2750 N PARKWAY DRIVE FRESNO CA 93722	\$766,001 \$409,579 \$409,579	10/22/18 11/08/18 07/01/19	25% 53%
HA23							
06-KER-166-4.7/5 06-0U5104		IN KERN COUNTY ABOUT 4 MILES EAST OF MARICOPA FROM 1.7 MILES EAST OF PENTLAND RD TO BASIC SCHOOL RD. REHABILITATE RDWY W/LIME TREATMENT	GRANITE CONSTRUCTION COMPANY 3005 JAMES RD BAKERSFIELD CA 93308 (661)399-3361		\$734,374 \$0 \$0	03/21/19 04/05/19	0% 0%
06-KER-178-1.7/6.9 06-0E3204 ACNH-P178-(067)E --()		IN KERN COUNTY IN BAKERSFIELD AT VARIOUS LOCATIONS FROM "M" STREET TO 0.1 MI EAST OF FAIRFAX ROAD ROADSIDE SAFETY IMPROVEMENTS	WESTCOAST PUBLIC WORKS, INC 19933 WELLS DR WOODLAND HILLS CA 91364 (888)646-6411		\$2,429,352 \$0 \$0	02/20/19 03/21/19	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/19

Page 9
04/24/19

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KIN-41-16.0/18.2 06-0Y4404		IN KING, FRESNO AND MADERA COUNTIES AT VARIOUS LOCATIONS PAVEMENT DELINEATION	SAFETY STRIPING SERVICE, INC. 6868 AVENUE 305 GOSHEN CA 93227 (559)651-1022	DONALD HIURA 3240 N. MILLBROOK FRESNO, CA 93726 (559)341-2795	\$2,386,543 \$367,062 \$367,062	02/06/19 03/04/19 06/20/19	24% 15%
HM1							
06-KIN-41-40.6/41.1 06-416014 ACNH-P041-(133)E --()		ON ROUTE 41 IN KINGS COUNTY AT BUSH STREET INTERCHANGE BUSH STREET U.C. _____ LANDSCAPE ARCHITECTURE PLANTING	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901 (415)453-4675		\$545,806 \$489,271 \$13,802	05/30/17 06/22/17 10/16/19	100% 90%
HA25							
06-KIN-41-/11.5 06-0X8904		IN KINGS COUNTY ABOUT 6.5 MILES SOUTH OF KETTLEMAN CITY FROM KERN COUNTY LINE TO 0.1 MILE SOUTH OF UTICA AVENUE REMOVE AND REPLACE WITH RHMA TYPE G	PAPICH CONSTRUCTION COMPANY, INC. 398 SUNRISE TERRACE; ARROYO GRANDE CA 93420 (805)473-3016	STAVROPOULOS, MICHAEL 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3866	\$3,195,556 \$0 \$0	03/15/19 04/05/19 06/14/19	0% 0%
06-KIN-198-8.3/19.4 06-0T2904 ACNH-P198-(080)E --()		IN AND NEAR LEMOORE FROM 0.6 MI WEST OF ROUTE 41/198 SEPARATION TO 0.4 MI EAST OF 10TH AVE OVERCROSSING ROADSIDE SAFETY IMPROVEMENTS	BOSCO CONSTRUCTORS INC. 21353 MAYALL ST CHATSWORTH CA 91311 (818)700-0304		\$4,484,517 \$550,566 \$374,754	01/15/19 01/30/19 05/13/19	25% 12%
06-KIN-198-15.5/0 06-0Q3204 SNHG-P198-(079)E --()		NEAR HANFORD AT HANFORD-ARMONA ROAD UNDERCROSSING EAST OF HANFORD-ARMONA ROAD CONSTRUCT ROUNDABOUT	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706 (559)441-5700	HAROLDSEN, BRENT 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)246-6410	\$3,764,178 \$3,660,298 \$0	04/11/18 05/16/18 03/25/19	94% 96%
HB1							
06-KIN-198-16.5/17.2 06-487514 ACNH-P198-(074)E --()		ON RTE 198 IN HANFORD AT 12TH AVENUE OVERCROSSING 12TH AVENUE OVERCROSSING REPLACEMENT PLANTING	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES CA 94547 (510)741-9226	GANDRATHI, SUNIL 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)999-5733	\$1,053,477 \$906,281 \$8,864	08/11/17 08/29/17 02/24/20	100% 86%
HA22							OVER RUN

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/19

Page 10
04/24/19

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-MAD-99-7.5/15.1 06-470904 BINH-P099-(635)E --() HE13		IN MADERA COUNTY IN AND NEAR MADERA FROM AVENUE 12 OVERCROSSING TO 0.9 MILES SOUTH OF AVENUE 17 OVERCROSSING WIDEN FREEWAY FROM 4 LANES TO 6	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVENUE SYLMAR CA 91342 (818)362-9200	CRUZ, CARY 3240 N. MILLBROOK AVENUE FRESNO, CA 93726	\$64,019,265 \$0 \$0	03/14/19 04/05/19	0% 0%
06-MAD-99-22.7/29.4 06-0T2104 BINH-P099-(623)E --() HA22		IN AND NEAR CHOWCHILLA FROM THE SR152/99 SEPARATION TO THE MERCED COUNTY LINE. PAVEMENT REHABILITATION (2R)	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706 (559)441-5700	MUHAMMAD RAHMAN 3469 YEAGER DRIVE MADERA, CA. 93637 (559)905-5501	\$15,617,971 \$0 \$0	02/22/19 03/21/19 12/31/19	0% 0%
06-TUL-0-37.3/41.3 06-0T8004 HM1		IN TULARE COUNTY NEAR GOSHEN FROM 0.9 MILE NORTH OF AVENUE 280 OVERCROSSING TO 0.2 MILE NORTH OF GOSHEN OVERHEAD R A C OVERLAY	PAPICH CONSTRUCTION CO., INC. 398 SUNRISE TERRACE ARROYO GRANDE, CA 93420 (805)473-3016		\$3,182,874 \$0 \$0	12/12/17 01/05/18	0% 0%
06-TUL-99-27.6/31.2 06-0X9004		IN TULARE COUNTY IN THE CITY OF TULARE FROM PAIGE ROAD OVERCROSSING TO 0.6 MILES SOUTH OF CARTMILL ROAD OVERCROSSING REMOVE AND REPLACE WITH RHMA TYPE 0	MERCER-FRASER COMPANY 77 2ND STREET EUREKA CA 95501 (707)443-6371		\$2,412,700 \$0 \$0	02/19/19 03/21/19	0% 0%
06-TUL-99-31.2/32.5 06-332214 HA25		IN TULARE COUNTY IN TULARE AT CARTMILL AVENUE OVERCROSSING LANDSCAPE MITIGATION	WABO LANDSCAPE & CONSTRUCTION 726 ALFRED NOBEL DR. HERCULES CA 94547 (510)741-9226		\$1,126,123 \$948,306 \$3,220	09/28/17 10/27/17 06/21/21	0% 0%
06-TUL-99-39.6/41.3 06-471504 HE11		ON ROUTE 99 IN TULARE COUNTY IN GOSHEN FROM NORTH OF MILL CREEK DITCH TO NORTH OF NORTH GOSHEN OVERHEAD (BRIDGE NO. 46-55 R/L) RECONSTRUCT INTERCHANGE BETTY DRIVE	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706 (559)441-5700	HAROLDSEN, BRENT 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3852	\$30,975,855 \$30,220,557 \$0	02/24/17 03/15/17 03/25/19 03/28/19	98% 97% COMPLETED

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/19

Page 11
04/24/19

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-190-48.5/56.6 06-0U9504		IN TULARE, FRESNO AND MADERA COUNTIES ON VARIOUS ROUTES REMOVE DEAD TREES	SIERRA MOUNTAIN CONSTRUCTION INC. 13919 MONO WAY SONORA CA 95370 (415)896-2859	MOHAMMAD SAMIMI 3240 N. MILLBROOK FRESNO CA 93726 (559)243-3814	\$6,000,000 \$1,796,916 \$648,164	11/08/18 11/30/18 07/11/19	28% 30%
HA23							
06-TUL-190-/8 06-461504 ACST-P190-(022)E --()		FROM 99/190 SEPARATION TO 0.4 MILE WEST OF ROAD 184 AC OVERLAY, SHOULDER WIDENING, LEFT	YARBS GRADING AND PAVING INC. 11339 S PEACH AVE FRESNO CA 93725 (559)834-4818	MARTINEZ BLAS 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8321	\$12,498,032 \$6,544,871 \$84,882	11/29/17 02/02/18 08/28/19	54% 52%
HA22							
06-TUL-198-11.7/19.7 06-0S3404 ACNH-P198-(077)E --()		IN TULARE COUNTY IN AND NEAR VISALIA FROM LOVERS LANE UC TO ROUTE 245 PAVEMENT REHABILITATION (2R)	LEE'S PAVING, INC. 1212 N PLAZA DR VISALIA CA 93291 (559)651-1337	HUERTA, JAVIER 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)286-7590	\$21,404,543 \$12,936,834 \$467,946	12/01/17 12/26/17 09/10/19	63% 60%
HA22							
06-TUL-201-12.4/21.2 06-0H2004 B1ST-X107-(017)E --()		ON STATE ROUTE 201 AT SAND CREEKAR BRIDGE AND FRIANT-KERN-CANAL BRIDGE AND ON STATE ROUTE 216 AT THE KAWEAH RIVER BRIDGE BRIDGE RAIL REPLACMENT	VIKING CONSTRUCTION COMPANY PO BOX 1508 RANCHO CORDOVA CA 95741 (916)852-5530		\$11,255,843 \$1,283,290 \$869,470	11/29/18 12/17/18 10/06/20	7% 11%
HA21							

Totals:	Authorized Final Amt:	<u>\$756,335,988</u>	Completed to Date:	<u>\$327,585,796</u>	Work This Month:	<u>\$14,537,000</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-FRE-5-21.0/31	06-0U0804	1
06-FRE-5-53.0/60	06-0X8404	1
06-FRE-33-24.3/29	06-0W7004	1
06-FRE-33-26.6/28.7	06-0X7304	1
06-FRE-41-22.0/22.6	06-0U1604	1
06-FRE-41-24.5/24.5	06-0W9504	1
06-FRE-41-33.1/33.4	06-0N9904	2
06-FRE-41-22.8/23.6	06-0V4704	2
06-FRE-43-/7.3	06-0V9804	2
06-FRE-99-6.5/11.1	06-0X9104	2
06-FRE-99-16.0/0	06-0V5604	2
06-FRE-99-20.2/31.6	06-0W2504	2
06-FRE-99-22.7/28.1	06-0K2904	3
06-FRE-99-23.5/26.7	06-2HT104	3
06-FRE-99-/14.9	06-0T3604	3
06-FRE-99-.4/30.5	06-0V4604	3
06-FRE-145-35.3/40.7	06-0W7204	3
06-FRE-168-11.7/T30	06-0V3204	3
06-FRE-168-64.1/0	06-0X1004	4
06-FRE-168-.6/11.8	06-0Y4604	4
06-FRE-168-36.0/65.9	06-0U09U4	4
06-FRE-180-57.9/62.4	06-0Q2104	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-FRE-180-74.1/78.6	06-342534	4
06-FRE-269-10.6/12.4	06-394604	4
06-KER-0-/0	06-0S6104	5
06-KER-5-4.4/0	06-0U9704	5
06-KER-5-15.8/0	06-0W4604	5
06-KER-5-54.1/0	06-0Q6204	5
06-KER-5-15.8/30.7	06-0X8204	5
06-KER-14-16.6/0	06-0T3014	5
06-KER-43-.1/.5	06-0P9004	6
06-KER-46-.1/7.3	06-0Y4704	6
06-KER-46-30.5/33.5	06-442544	6
06-KER-46-57.3/57.8	06-0K4604	6
06-KER-58-52.7/55.5	06-0G8514	6
06-KER-58-55.4/59.7	06-0S4704	6
06-KER-58-94.1/0	06-0Q1804	7
06-KER-58-99.0/100.3	06-0Q19A4	7
06-KER-99-10.5/20.5	06-0R1404	7
06-KER-99-23.6/24.1	06-0S4504	7
06-KER-99-23.6/28.4	06-0Q2804	7
06-KER-99-32.4/0	06-0S5504	7
06-KER-99-49.3/57.6	06-0V1804	8
06-KER-99-/11.2	06-0T20U4	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-KER-155-30.3/49.5	06-0W6804	8
06-KER-155-46.5/70	06-0U9404	8
06-KER-166-4.7/5	06-0U5104	8
06-KER-178-1.7/6.9	06-0E3204	8
06-KIN-41-16.0/18.2	06-0Y4404	9
06-KIN-41-40.6/41.1	06-416014	9
06-KIN-41-/11.5	06-0X8904	9
06-KIN-198-8.3/19.4	06-0T2904	9
06-KIN-198-15.5/0	06-0Q3204	9
06-KIN-198-16.5/17.2	06-487514	9
06-MAD-99-22.7/29.4	06-0T2104	10
06-MAD-99-7.5/15.1	06-470904	10
06-TUL-0-37.3/41.3	06-0T8004	10
06-TUL-99-27.6/31.2	06-0X9004	10
06-TUL-99-31.2/32.5	06-332214	10
06-TUL-99-39.6/41.3	06-471504	10
06-TUL-190-48.5/56.6	06-0U9504	11
06-TUL-190-/8	06-461504	11
06-TUL-198-11.7/19.7	06-0S3404	11
06-TUL-201-12.4/21.2	06-0H2004	11

Statement of Ongoing Contracts - Federal Aid

District	06			
Federal Aid		Category	Bid + CCO	Work Comp
-I-		FEDERAL AID (INTERSTATE)	\$2,379,350	\$945,595
-F-		FEDERAL AID (PRIMARY)	\$181,490,952	\$97,292,899
-S-		FEDERAL AID (SECONDARY)	\$27,149,465	\$10,076,691
-SH-		STATE HIGHWAY	\$254,019,835	\$194,567,651
			\$291,296,386	\$24,702,961
District Total:			<u>\$756,335,988</u>	<u>\$327,585,796</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Period
06	\$30,975,855
Work completed this Period:	\$30,975,855