

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/15

Page 1
09/02/15

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-0-/0 06-0P0604		IN FRESNO AND TULARE COUNTIES, AT VARIOUS LOCATIIONS TREAT BRIDGE DECK AND JOINT SEALS	WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503	CARY CRUZ 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)341-3377	\$809,534 \$318,743 \$43,338	04/02/15 04/17/15 10/13/15	63% 39%
HM1							
06-FRE-0-/0 06-0Q8804		IN FRESNO, KINGS, KERN, TULARE, AND MADERA COUNTY, AT VARIOUS LOCATIONS BRIDGE DECKS SEALS, JOINTS, PAINT	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282	DIN DADAWALLA 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)417-5927	\$583,583 \$196,069 \$196,069	06/23/15 07/13/15 11/30/15	11% 34%
HM							
06-FRE-5-48.8/53 06-0Q2704 NHPI-005 -(144)E --()		IN FRESNO COUNTY ABOUT 38 MILES SOUTH OF SANTA NELLA FROM 0.1 MILE SOUTH OF PANOCHE ROAD OVERCROSSING TO SYLMAR 0.2 MILE NORTH OF RUSSEL HMA AND REINFORCE CONCRETE PAVEMENT	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE CA 91342	ENQUANHONE, GASHU 183 W. VENTURA COURT KINGSBURG, CA 93631 (559)246-7655	\$14,095,837 \$7,666,376 \$2,071,346	12/11/14 12/31/14 01/08/16	53% 53%
HA22							
06-FRE-33-10.7/14.8 06-0S1704		IN FRESNO COUNTY, IN AND NEAR COALINGA, FROM ALPINE AVENUE ONTO JAYNE AVENUE TO MERCED AVENUE COLD IN PLACE RECYCLE, HMA RSURFACE	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706		\$1,521,913 \$0 \$0	05/06/15 06/08/15	0% 0%
HM1							
06-FRE-33-10.9/11.1 06-432604 STP-P033-(079)E --()		ON SR 33 IN FRE CO 6.4 KM EAST OF THE MYERS AND SONS CONSTRUCTION, CITY OF COALINGA AT JACALITOS CREEK BRIDGE #42-72 (KP R17.1/18.3) BRIDGE REPLACEMENT JACALITOS CREEK	LP 4600 NORTHGATE BLVD SUITE 100 SACRAMENTO CA 95834	DEALBA, FERNANDO 183 W VENTURA COURT KINGSBURG, CA 93631 (559)288-8603	\$3,920,172 \$1,418,494 \$168,562	02/27/15 03/18/15 06/13/16	26% 36%
HA21							
06-FRE-33-63.0/69.1 06-0S2404 STP-P033-(081)E --()		IN FRESNO COUNTY NEAR MENDOTA AND FIREBAUGH FROM MAIN LIFT CANAL BRIDGE TO MAIN CANAL BRIDGE AND FROM HELM CANAL BRIDGE TO MERCED PLACE POLYMER ASPHALTIC EMULSION	VSS INTERNATIONAL, INC. 3785 CHANNEL DR. WEST SACRAMENTO CA 95691	MOHAMMAD SAMIMI 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3814	\$1,063,135 \$897,956 \$897,956	05/27/15 06/25/15 09/11/15	60% 81%
HM1							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/15**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-41-3.0/M6.1 06-0Q2404 NHP-P041-(125)E --()		IN FRESNO COUNTY FROM HARLAN AVENUE TO ELKHORN AVENUE PAVEMENT PRESERVATION (CAPM)	TEICHERT CONSTRUCTION P.O. BOX 520 FOWLER CA 936250520	CARY CRUZ 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)341-3377	\$1,752,092 \$1,483,163 \$0	11/12/14 11/24/14 08/03/15	76% 83%
HA22							
06-FRE-41-23.1/0 06-0Q0104 NHP-P041-(124)E --()		IN FRESNO COUNTY IN FRESNO AT VENTURA AVENUE VIADUCT BRIDGE DECK RESURFACING	AMERICAN CIVIL CONSTRUCTORS WEST COAST, INC. 2990 BAY VISTA COURT BENICIA CA 94510	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726-5866 (559)259-4877	\$1,816,675 \$1,808,355 \$15,675	11/13/14 12/03/14 08/20/15	100% 100%
06-FRE-41-24.5/24.8 06-0M4204 STPG-X019-(025)E --()		IN FRESNO COUNTY IN FRESNO ON RTE 41 FROM THE RTE 180/41 CONNECTOR TO OLIVE AVE UC AND ON RTE 180 FROM BLACKSTONE AVE UNDERCROSSIN CONSTRUCT CONCRETE GUARD RAIL	FBD VANGUARD CONSTRUCTION 651 ENTERPRISE COURT LIVERMORE CA 94550	OLIBRIS, GARNEL 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3852	\$1,387,896 \$1,363,526 \$0	03/18/14 04/09/14 05/01/15	100% 100%
HB1							
06-FRE-41-25.2/31.7 06-0M8204 HSNH-X019-(028)E --()		IN FRESNO COUNTY AT VARIOUS LOCATIONS INSTALL CONCRETE BARRIERS	EMMETT'S EXCAVATION, INC. 1477 MENLO AVE CLOVIS CA 93611	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA, 93726-5866 (559)243-3543	\$984,783 \$888,128 \$0	10/10/14 10/22/14 04/14/15	100% 100%
HB1							
06-FRE-41-25.4/0 06-0S8204 HSNH-P041-(127)E --()		IN FRESNO COUNTY IN FRESNO AT NORTHBOUND ON RAMP FROM MCKINLEY AVENUE REPLACE MBGR WITH CONCRETE BARRIER	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614	MARK MENGONI 3240 N.MILLBROOK FRESNO, CA 93726 (559)243-3543	\$414,099 \$0 \$0	06/30/15 07/23/15	0% 0%
HB1							
06-FRE-41-27.6/30.4 06-0E9714		IN FRESNO FROM ASHLAN AVENUE OVERCROSSING TO HERNDON AVENUE UNDERCROSSING REPLACEMENT PLANTING	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVE CLOVIS CA 93619	MENGONI, MARK 3240 N. MILLBROOK FRESNO, CA 93726-5866 (243)-35-43	\$597,550 \$550,658 \$0	03/19/12 04/16/12 01/11/16	0% 0%
HB4N	WPCP						PLANT EST SATIS

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/15**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-63-/2 06-0S1804		IN FRESNO COUNTY, NEAR ORANGE COVE, FROM AVENUE 460 ONTO ROAD 120 TO 0.5 MILES SOUTH OF AMERICAN AVENUE COLD PLANE & RESURFACING WITH HMA	AGEE CONSTRUCTION CORPORATION P.O. BOX 629 CLOVIS CA 93613	BLAS MARTINEZ JR 8530 W ROOSEVELT AVE VISALIA CA 93291	\$491,282 \$527,230 \$0	05/06/15 06/09/15 08/13/15	100% 100%
HM1							
06-FRE-99-26.7/31.6 06-442624		IN FRESNO AND MADERA COUNTIES IN AND NEAR FRESNO FROM 0.2 MILE NORTH OF ASHLAN AVENUE OVERCROSSING TO 0.6 MILE NORTH OF ASHLAN AVE WIDEN FREEWAY AND REPLACE BRIDGE	MCM CONSTRUCTION INC P O BOX 620 NORTH HIGHLANDS CA 956600620	VONG, ALAN 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3856	\$41,920,043 \$41,377,579 \$200,988	10/10/12 11/06/12 09/01/16	69% 97%
HE13	SWPPP						
06-FRE-99-/0 06-0T4104		REPAIR 110 ACRES OF EXISTING IRRIGATION SYSTEMS THAT HAVE BEEN DEFECTIVE, BROKEN, AND VANDALIZED UPGRADE IRRIGATION SYSTEMS	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVE CLOVIS, CA 93619	MULLALY, PETE 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4767	\$2,422,000 \$0 \$0	03/04/15 03/04/15	0% 0%
20.20.201 131							
06-FRE-145-13.2/20.4 06-0T1904		IN FRESNO COUNTY, NEAR FIVE POINTS FROM 145/269 JCT TO 0.2 MILE NORTH OF KAMM AVENUE CIR & OVERLAY	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706		\$2,719,842 \$0 \$0	05/19/15 06/10/15	0% 0%
HM1							
06-FRE-168-6.9/7.1 06-0P9804 HSNH-P168-(059)E --()		IN CLOVIS FROM HERNDON AVE UC TO CLOVIS AVE UC CONSTRUCT MEDIAN BARRIER	CAL VALLEY CONSTRUCTION 6275 W BULLARD AVE. FRESNO CA 93722	OSCAR SHERRILL 3240 N.MILLBROOK FRESNO, CA 93726 (559)243-3812	\$208,622 \$197,574 \$197,574	06/03/15 07/02/15 08/25/15	88% 94%
HB1							
06-FRE-168-36.0/0 06-0M0204 STPE-P168-(058)E --()		IN FRESNO COUNTY ABOUT 11 MILES OF PRATHER AT MAYNARD MUNGER VISTA POINT ENHANCE VISTA POINT	EAST AGEE CONSTRUCTION CORPORATION P.O. BOX 629 CLOVIS CA 93613	MARK MENGONI 3240 N. MILLBROOK FRESNO CA, 93726-5866 (559)243-3543	\$1,415,982 \$166,715 \$155,348	05/15/15 06/08/15 02/22/16	26% 12%

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/15

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-168-/0 06-0T4204		REPAIR/REPLACE/UPGRADE IRRIGATION SYSTEMS IN FRESNO COUNTY AT VARIOUS LOCATIONS UPGRADE IRRIGATION SYSTEMS	STOCKBRIDGE GENERAL CONST INC 2972 LARKIN AVE SUITE #101 CLOVIS, CA 93726	SAMIMI, MOHAMMAD 3240 N. MILLBROOK AVE FRESNO, CA 93726 (559)243-3814	\$3,297,000 \$134,695 \$105,107	03/30/15 03/30/15 12/31/15	38% 4%
06-FRE-180-62.6/66.3 06-342564 ACNH-P180-(057)E --()		IN FRESNO COUNTY IN FRESNO FROM 0.3 MILE WEST OF CLOVIS AVE OC TO 0.8 MILE EAST OF TEMPERANCE AVE HIGHWAY PLANTING AND IRRIGATION	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG CLOVIS CA 93619	MOHAMMAD SAMIMI 3240 N. MILLBROOK AVENUE FRESNO, CA 93726-5866 (559)917-2487	\$4,899,447 \$4,440,869 \$10,254	08/23/12 09/27/12 02/28/18	0% 0% PLANT EST SATIS
06-FRE-180-77.2/0 06-0H1704 BRNH-P180-(058)E --()	WPCP	ON ROUTE 180 IN FRESNO COUNTY AT KINGS RIVER OVERFLOW BRIDGE (#42-0074) BETWEEN PM 77.1 AND PM 77.2 BRIDGE REPLACEMENT, SHOULDER WIDEN	EMMETT'S EXCAVATION INC 1477 MENLO AVE CLOVIS CA 93611	VONG, ALAN 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3856	\$2,336,824 \$246,415 \$0	12/04/13 12/17/13 02/19/15	100% 100% SUSPENDED
06-FRE-269-.5/8.6 06-0S7804 STP-P269-(012)E --()		IN FRESNO COUNTY NEAR HURON FROM ROUTE 5 TO TORNADO STREET AND FROM 0.3 MILE NORTH OF PALMER AVENUE TO ROUTE 145 REPAIR FAILED AREAS W RHMA OVERLAY	TELFER HIGHWAY TECHNOLOGIES 4522 PARKER AVE BLDG700 STE35 MCCLELLAN CA 95652	CARY CRUZ 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3881	\$3,686,766 \$714,434 \$714,434	06/12/15 06/25/15 10/13/15	22% 19%
06-KER-5-6.0/9 06-0Q4504 NHPI-005 -(193) --()		IN KERN COUNTY NEAR FORT TEJON TO 1.1 MILES SOUTH OF GRAPEVINE UNDERCROSSING I-5 EXTINGUISHABLE MESSAGE SIGNS	ROADWAY ENGINEERING WORKS INC 17568 SPRUCE RD EXT., SUITE B HIDDEN VALLEY, CA 95467	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4773	\$823,030 \$804,828 \$0	05/08/14 05/29/14 04/16/15	100% 100%
06-KER-5-62.5/73.1 06-0P1404 NHPI-005 -(195)E --()		ON ROUTE 5 BETWEEN LERDO OVERCROSSING AND ROUTE 5/46 SEPARATION #1 REPLACE PCC PANELS, GRIND CONCRETE	GRIFFITH/COFFMAN JOINT VENTURES 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	\$40,043,777 \$11,396,433 \$1,005,868	12/03/14 12/18/14 12/09/16	25% 28%
HA21							
HA22							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/15**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-14-16.6/0 06-0Q4204		IN KERN COUNTY, IN MOJAVE AT THE MOJAVE MAINTENANCE STATION CONSTRUCT MECHANIC'S FACILITY	RE COM DEVELOPMENT COMPANY 2488 DIXON LANE BISHOP CA 93514	PETER MULLALY 1824 NORRIS RD BAKERSFIELD, CA 93308 (661)391-4767	\$1,076,758 \$1,091,796 \$0	05/22/14 06/18/14 07/27/15	100% 100% SUSPENDED
HA12							
06-KER-33-19.6/27 06-0S3004 STP-X029-(120)E --()		IN KERN CO. ON RTE 33 FROM 0.5 MILE NORTH OF 10TH ST. TO 0.2 MILE SOUTH OF SHALE RD. AND ON RTE 119 FROM ERRO RANCH TO GOSFORD RD. RESURFACE EXISTING PAVEMENT W RHMA	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$2,183,344 \$22,390 \$22,390	06/09/15 06/25/15 09/28/15	42% 1%
HM1							
06-KER-33-27.0/34.2 06-0Q7204		IN KERN COUNTY AT AND NEAR DERBY ACRES FROM 0.2 MILE SOUTH OF SHALE ROAD TO ROUTE 58 (EAST) COLD IN PLACE RECYCLE & HMA OVERLAY	GRIFFITH COMPANY 1178 CARRIER PARKWAY AVE BAKERSFIELD CA 93308	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$2,488,200 \$1,252,076 \$1,252,076	05/15/15 06/08/15	47% 50%
HM1							
06-KER-43-9.2/16.1 06-0S2904		IN KERN COUNTY NEAR SHAFTER FROM ROUTE 58 TO SANTA FE WAY COLD IN PLACE RECYCLE & OVERLAY	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308	AMARJIT DHALIWAL 1824 NORRIS RD BAKERSFIELD, CA 93308 (661)391-4766	\$2,530,835 \$2,312,439 \$2,269,638	05/19/15 06/09/15 09/10/15	65% 91%
HM1							
06-KER-46-54.0/57.8 06-0Q7904 NHP-X029-(113)E --()		IN KER CO NEAR WASCO ON RTE 46 FROM 0.1 MI WEST OF SMITH AVE TO RTE 46/ 99 SEP & NEAR BAKERSFIELD ON RTE 65 FROM 0.1 MI NORTH OF M PMA CHIP SEAL	VSS INTERNATIONAL, INC. 3785 CHANNEL DR. WEST SACRAMENTO CA 95691	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$1,092,000 \$1,014,003 \$0	06/09/14 06/25/14 08/13/15	100% 100%
06-KER-58-28.2/31.5 06-0T1704		IN KERN COUNTY IN BUTTONWILLOW FROM 0.4 MILE EAST OF MAIN DRAIN CANAL BRIDGE TO 0.2 MILE WEST OF ROUTE 5/58 SEPARATION COLD IN PLACE RECYCLING & HMA OVRLY	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$1,552,549 \$1,472,212 \$1,458,232	04/03/15 04/17/15 08/28/15	80% 94%
HM1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/15

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-58-31.8/39.7 06-0Q8004 NHP-P059-(117)E --()		IN KERN COUNTY NEAR BUTTONWILLOW FROM TRACY AVENUE TO 0.3 MILE WEST OF ROUTE 43 RHMA-SP-G OVERLAY AND RUMBLE STRIP	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	\$1,234,354 \$1,038,169 \$0	05/15/14 05/29/14 08/11/15	100% 100% OVER RUN
HM1							
06-KER-58-36.3/39.9 06-0P5604 HSNH-P058-(118)E --()		ON ROUTE 58 BETWEEN 300 FEET EAST OF GATSON STREET AND JUNCTION STATE ROUTE 43 WIDEN SHOULDERS & INSTALL RUMBLE	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308	SAM DHALIWAL (661)391-4742	\$2,578,995 \$2,352,362 \$0	07/29/14 08/12/14 08/18/15	100% 100% OVER RUN
HB1							
06-KER-58-85.1/0 06-0P0704		IN TEHACHAPI AT BROOME ROAD WIDEN INTERSECTION TO ACCOMMODATE	GRANITE CONSTRUCTION COMPANY 3005 JAMES ROAD BAKERSFIELD CA 93308	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$286,927 \$275,612 \$0	01/28/15 02/18/15 05/01/15	100% 100%
HB4N							
06-KER-58-94.4/0 06-0N5604 NSNH-P058-(120)E --()		IN KERN COUNTY IN THE CITY OF TEHACHAPI ON ROUTE 58 AT THE WESTBOUND TEHACHAPI SUMMIT INTERCHANGE (EXIT 151) WIDEN INTERSECTION	GRANITE CONSTRUCTION COMPANY 3005 JAMES ROAD BAKERSFIELD CA 93308	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (660)391-4747	\$577,632 \$505,914 \$488,856	02/23/15 03/18/15 08/27/15	80% 87%
HB1							
06-KER-58-99.2/99.8 06-0M2604 NHP-P058-(122)E --()		NEAR TEHACHAPI FROM SAND CANYON OVERHEAD TO CACHE CREEK BRIDGE REPLACEMENT	GRANITE CONSTRUCTION COMPANY 3005 JAMES ROAD BAKERSFEILD CA 93308	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$1,838,687 \$0 \$0	07/21/15 07/31/15 03/25/16	0% 0%
HA21							
06-KER-58-/0 06-0S0704		UPGRADE IRRIGATION SYSTEMS IN ACCORDANCE WITH EMERGENCY DROUGHT DECLARATION IN KERNAND TULARE COUNTYS AT VARIOUS LOCATIONS UPGRADE IRRIGATION SYSTEMS	WABO LANDSCAPE & CONSTRUCTION, INC 726 ALFRED NOBLE DR HERCULES, CA 94547	MULLALY, PETER 1824 NORRIS RD BAKERSFIELD, CA 93308 (661)391-4767	\$2,935,000 \$2,938,701 \$0	03/07/14 03/10/14 04/06/15	100% 100%

20.20.201
130

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/15

Page 7
09/02/15

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-58-/0 06-0Q5804 NHP-X029-(116)E --()		IN KERN COUNTY ON ROUTES 58 AND 99 AT ROADWAY ENGINEERING WORKS INC VARIOUS LOCATIONS WIRE THEFT RESTORATION	17568 SPRUCE RD EXT., SUITE B HIDDEN VALLEY, CA 95467	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$990,000 \$990,511 \$0	10/29/14 11/18/14 08/07/15	100% 100%
HA23							
06-KER-166-9.0/24.5 06-0S2504 STP-X029-(119)E --()		IN KERN CO NEAR METTLER FROM 4.0 MILES EAST OF BASIC SCHOOL ROAD TO ROUTE 166/99 SEPARATION NEAR AND IN BODFISH FROM 0.4 MILE EAST APPLY ASPHALT RUBBER SEAL COAT	AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET MODESTO CA 95354	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$4,863,343 \$171,491 \$171,491	05/15/15 06/08/15 10/09/15	30% 4%
HM1							
06-KER-178-4.4/0 06-0H6414 NHP-P178-(064)E --()		IN KERN COUNTY ON ROUTE 178 AT SUNNY LANE PEDESTRIAN OC REPLACE PEDESTRIAN OVERCROSSING	MCM CONSTRUCTION, INC. 6413 32ND STREET NORTH HIGHLANDS CA 95660	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$3,031,682 \$1,076,881 \$101,034	01/22/15 02/09/15 12/01/16	23% 36%
06-KER-178-100.6/102.7 06-0P8104 HSNH-P178-(065)E --()		IN KERN COUNTY ON SR 178, FROM INYO KERN ROAD TO GEMSTONE STREET IN THE CITY OF RIDGECREST RECONSTRUCT CENTER MEDIAN WITH	DESERT CONCEPTS CONSTRUCTION, INC. 77770 COUNTRY CLUB DR, STE D PALM DESERT CA 92211	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$1,677,443 \$1,365,698 \$209,627	11/21/14 12/22/14 09/14/15	90% 77%
HB4N							
06-KER-204-/3.7 06-0Q8104 STP-X029-(112)E --()		IN KERN CO ON RTE 119 NEAR TAFT HMA TYPE "G" OVERLAY	CHESTER BROSS CONSTRUCTION COMPANY P.O. BOX 430 HANNIBAL MO 63401	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$1,923,477 \$947,607 \$708,840	06/05/14 06/18/14 08/31/15	100% 48% OVER RUN
06-KIN-5-9.0/16.5 06-0P1804 NHPI-005 -(194)E --()		NEAR KETTLEMAN CITY, FROM 3.3 MILES SOUTH OF UTICA AVE OC TO JCT 41 OVERLAY 2R	GRANITE CONSTRUCTION COMPANY 2716 S GRANITE CT. FRESNO CA 93706	DEALBA, FERNANDO 183 W VENTURA COURT KINGSBURG, CA 93631 (559)288-8603	\$13,918,222 \$7,871,706 \$2,540,258	12/03/14 12/19/14 11/12/15	50% 56%
HA22							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/15**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KIN-41-17.1/39.9 06-0S2604 NHP-P041-(126)E --()		IN KINGS COUNTY IN AND NEAR KETTLEMAN CITY FROM 0.1 MILE NORTH OF CALIFORNIA AQUADUCT BRIDGE TO ROUTE 41/198 SEPARATION COLD PLANE FAILED AREAS & RHMA	PAPICH CONSTRUCTION COMPANY, INC. PO BOX 2210 PISMO BEACH CA 93448	GANDRATHI, SUNIL 183 W VENTURA COURT KINGSBURG, CA 93631 (559)999-5733	\$3,690,078 \$426,113 \$426,113	06/09/15 06/25/15 10/13/15	20% 12%
06-KIN-198-8.8/10.6 06-0N1804 HSNH-PG -(198)0 E- -() --()		IN KINGS COUNTY IN AND NEAR LEMOORE FROM 0.5 MILE WEST TO 1.16 MILE EAST OF 19TH AVENUE INSTALL MEDIAN BARRIER	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342	HADDADIN, HAIDAR 183 W VENTURA COURT KINGSBURG, CA 93631 (559)897-7223	\$2,056,277 \$0 \$0	07/25/15 08/18/15	0% 0%
06-KIN-198-8.9/10.1 06-325514 NHP-P198-(064)E --()		IN LEMOORE, ON ROUTE 198 AT 19TH AVENUE LANDSCAPING AND PLANT ESTABLISHMENT	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES CA 94547	MOHAMMAD SAMIMI 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)250-6305	\$681,295 \$355,011 \$3,240	01/02/15 01/26/15 07/15/16	41% 64%
06-KIN-198-9.5/14.7 06-0Q2504 NHP-P198-(063)E --()		IN KINGS COUNTY IN AND NEAR LEMOORE FROM 19TH AVENUE TO 14TH AVENUE UNDERCROSSING COLD IN PLACE RECYCLING,HMA OVERLAY	GRANITE CONSTRUCTION COMPANY 2716 S GRANITE CT. FRESNO CA 93706	DALLIA FOSTER 183 W. VENTURA COURT KINGSBURG, CA 93631 (559)897-7080	\$4,751,146 \$2,074,740 \$782,652	12/03/14 12/19/14 10/02/15	63% 43%
06-KIN-198-14.8/17.9 06-462204 ACNH-P198-(060)E --()		IN AND NEAR HANFORD AT THE 14TH AVE UC, HANFORD-ARMONA RD UC AND THE 11TH AVENUE UC (KP R23.7/R29.0) REHAB 3 BRIDGE DECKS	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO CA 93706	JUSTIN KIMURA 183 W. VENTURA COURT KINGSBURG, CA 93631 (559)897-3118	\$5,987,582 \$5,586,402 \$231,948	09/24/13 10/22/13 09/02/15	97% 93%
06-KIN-198-16.5/17.2 06-487504 NHP-P198-(062)E --()		ON ROUTE 198 FROM 0.4 MILE WEST OF 12TH AVENUE OVERCROSSING TO 0.3 MILE EAST OF 12TH AVENUE OVERCROSSING RECONSTRUCT INTERCHANGE 12TH AVE	AGEE CONSTRUCTION CORPORATION PO BOX 629 CLOVIS CA 93613	JUSTIN KIMURA 183 W VENTURA COURT KINGSBURG CA 93631 (559)897-3118	\$8,856,303 \$5,386,561 \$585,788	04/22/14 05/13/14 12/24/15	66% 61%

HE11

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/15

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KIN-198-21.5/28.3 06-0L0504 ACNH-P198-(059)E --()		IN KINGS AND TULARE COUNTIES NEAR HANFORD FROM 0.5 MILE E OF RTE 43 TO 0.4 MILE OF RTE 99 HIGHWAY PLANTING	WABO LANDSCAPE & CONSTRUCTION INC 726 ALFRED NOBEL DRIVE HERCULES CA 94547-1805	DALLIA FOSTER 8530 W. ROOSEVELT AVE. VISALIA, CA. 93291 (559)897-7080	\$1,416,340 \$1,332,001 \$4,200	05/22/12 06/20/12 03/14/17	0% 0% PLANT EST SATIS
HE14	WPCP						
06-KIN-198-/7.4 06-0P1504 NHP-P198-(065)E --()		ON ROUTE 198 FROM FRESNO/KINGS COUNTY LINE TO 0.04 MILE EAST OF THE SOUTH ROSSI OVERHEAD OVERLAY 2R	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342	DALLIA FOSTER 183. W VENTURA COURT KINGSBURG, CA 93631 (559)897-7080	\$5,292,797 \$2,184,898 \$1,101,347	11/12/14 12/03/14 09/15/15	80% 41%
HA22							
06-KIN-269-1.1/5.6 06-0S2104		IN KINGS COUNTY IN AND NEAR AVENAL FROM HYDRIL ROAD TO FRESNO COUNTY LINE RESURFACE EXISTING PAVEMENT W RHMA	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706		\$821,552 \$0 \$0	05/19/15 06/10/15	0% 0%
HM1							
06-MAD-41-38.9/45.7 06-0S2304		IN MADERA AND MARIPOSA COUNTIES AT VARIOUS LOCATIONS POLYMER ASPHALTIC EMULSION SEALCOAT	NORTHWEST PAVING 8115 SECLUDED VALLEY DRIVE REDDING CA 96001	ALAN VONG 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3856	\$761,408 \$669,598 \$669,598	04/10/15 05/01/15 09/02/15	64% 84%
HM1							
06-MAD-99-.9/28.2 06-0E6804 STPE-P099-(578)E --()		IN MADERA COUNTY IN MADERA AND CHOWCHILLA AT VARIOUS LOCATIONS FROM SOUTH MADERA OC TO AVENUE 26 SEPARATION 99 CORRIDOR-BRIDGE ENHANCEMENT	ABHE & SVOBODA, INC. 18100 DAIRY LANE JORDAN MI 55352	DIN DADAWALLA 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)417-5927	\$330,580 \$148,196 \$148,196	11/17/14 12/01/14 10/21/15	30% 45%
06-MAD-99-6.9/8.2 06-471004		IN MADERA COUNTY NEAR MADERA FROM 0.6 MILE SOUTH OF AVENUE 12 OC TO 0.7 MILE NORTH OF AVENUE 12 OC RECONSTRUCT INTERCHANGE	SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SLYMAR, CA 91342	OSCAR SHERRILL 3240 N. MILLBROOK FRESNO, CA 93726-8566 (559)243-3812	\$45,748,275 \$35,793,740 \$1,309,608	12/07/12 01/10/13 02/09/16	92% 78%
HE11	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/15

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-MAD-152-/1.1 06-0P9704 HSNH-P152-(084)E --()		ABOUT 17 MILES EAST OF LOS BANOS FROM ROUTE 59/152 SEPARATION TO ROAD 4/LINCOLN ROAD MEDIAN BARRIER AND RUMBLE STRIPS	GRANITE CONSTRUCTION COMPANY 2716 S GRANITE CT. FRESNO CA 93706	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3543	\$1,649,260 \$1,634,204 \$0	12/03/14 12/31/14 07/14/15	100% 100%
HB1							
06-TUL-99-25.0/27.6 06-0P1704 NHP-P099-(576)E --()		IN TULARE COUNTY FROM ELK BAYOU BR# 46-60 TO PAIGE RD. OC 46-158 OVERLAY 2R	CHESTER BROSS CONSTRUCTION COMPANY P.O. BOX 430 HANNIBAL MO 63401	MOHAMMAD SAMIMI 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)250-6305	\$6,435,164 \$5,873,502 \$0	05/20/14 06/04/14 07/20/15	100% 100% OVER RUN
HA22							
06-TUL-99-37.3/41.3 06-360214		IN TULARE COUNTY NEAR GOSHEN FROM 0.9 MI SOUTH OF WEST VISALIA OVERHEAD TO INC 0.2 MI NORTH OF NORTH GOSHEN OVERHEAD P O BOX 2210 WIDEN FREEWAY 4-LN FWY TO 6-LN FWY	PAPICH CONSTRUCTION COMPANY PISMO BEACH CA 93448	SHELLEY MAGGARD 8530 WEST ROOSEVELT AVE VISALIA, CA 93291 (559)651-8319	\$34,166,853 \$26,968,836 \$1,523,529	12/07/12 12/27/12 06/25/15	100% 79% OVER RUN
HE13 HE13	SWPPP						
06-TUL-99-41.3/52 06-0T1804		IN TULARE COUNTY, NEAR GOSHEN FROM 0.17 MILES NORTH OF NORTH GOSHEN OVERHEAD TO 0.2 MILES NORTH OF DOGDGE AVENUE OVERCROSSING RHMA-O BONDED WEARING COURSE	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706		\$2,689,417 \$0 \$0	05/06/15 06/08/15	0% 0%
HM1							
06-TUL-99-41.3/53.9 06-324504 HPLU-6206-(010)E 62-06 0-(0E) --()		IN TULARE AND FRESNO COUNTIES IN AND NEAR KINGSBURG FROM 0.2 MILE NORTH OF NORTH GOSHEN OVERHEAD TO 0.2 MILE NORTH OF ROUTE 99/201 WIDEN ROAD WITH HOT MIX ASPHALT	DIABLO CONTRACTORS INC 7 CROW CANYON COURT SUITE 100 SAN RAMON CA 94583	GANDRATHI, SUNIL 183 W. VENTURA COURT KINGSBURG, CA 93631 (559)243-3881	\$71,656,118 \$72,418,984 \$0	01/04/11 01/19/11 05/06/15	100% 97%
HE13	SWPPP						
06-TUL-99-48.5/53.9 06-324514		ON SR 99 IN TULARE AND FRESNO COUNTIES, AT VARIOUS LOCATIONS FROM 0.3 MILE SOUTH OF MERRITT DRIVE INTERCHANGE, TO 0.7 MILE NORTH O IRRIGATION, PLANTING AND PAVING	W A B O LANDSCAPE & CONSTRUCTION INC 726 ALFRED NOBEL DRIVE HERCULES CA 94547	ENQUANHONE, GASHU 183 W VENTURA COURT KINGSBURG CA 93631 (559)246-7655	\$3,213,737 \$2,038,426 \$5,406	10/01/12 11/06/12 08/03/17	0% 0% PLANT EST SATIS
WPCP							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/15

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-137-15.4/15.7 06-0Q4404		IN TULARE COUNTY IN TULARE FROM K STREET TO KERN AVENUE COLD PLANE PAVEMENT, CURB RAMPS	EMMETT'S EXCAVATION, INC. 6207 EAST CLINTON AVENUE FRESNO, CA 93727	ALICIA RODRIGUEZ 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)341-3953	\$629,984 \$90,969 \$90,969	06/18/15 07/02/15 09/14/15	47% 14%
HA22							
06-TUL-198-12.0/0 06-0H6304 NHP-P198-(066)E --()		ON ROUTE 198 AT VISTA AVENUE PEDESTRIAN OVERCROSSING CONSTRUCT PEDESTRIAN OVERCROSSING	M C M CONSTRUCTION, INC. 6413 32ND STREET NORTH HIGHLANDS CA 95660	BLAS MARTINEZ 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8321	\$3,340,628 \$1,403,965 \$282,783	01/05/15 01/26/15 04/07/16	40% 42%
06-TUL-198-14.6/0 06-0S5904		IN TULARE COUNTY NEAR FARMERSVILLE AT COUNTY RD. 164 UNDERCROSSING REPAIR BRIDGE GIRDERS	BUGLER CONSTRUCTION 4847 HOPYARD RD.SUITE 4 NO.39 PLEASANTON CA 94588		\$342,000 \$0 \$0	06/23/15 07/16/15	0% 0%
HA23							
06-TUL-201-5.8/23.3 06-0P6504		IN TULARE COUNTY NEAR CUTLER AT VARIOUS LOCATIONS FROM 0.2 MILE WEST OF ROAD 64 TO 0.2 MILE EAST OF ROAD 194 REPLACE CULVERTS, END TREATMENTS	ESLICK CONSTRUCTION, INC. 458 W. BEVERLY DR. CLOVIS CA 93612	BLAS MARTINEZ JR. 8530 W ROOSEVELT AVE VISALIA CA 93291	\$359,554 \$376,421 \$218,175	05/22/15 06/10/15 08/31/15	87% 95%
HM2							
06-TUL-216-1.9/2.9 06-430714		IN TULARE COUNTY IN AND NEAR FROM LOVERS LANE TO 0.1 MILE EAST OF COMSTOCK STREET INSTALL LANDSCAPING	VISALIA WABO LANDSCAPE & CONSTRUCTION, 726 ALFRED NOBEL DRIVE HERCULES CA 94547		\$306,329 \$0 \$0	06/25/15 07/16/15	0% 0%
HB4C							
06-TUL-245-12.2/16 06-0S2004		IN TULARE COUNTY, NEAR WOODLAKE FROM ROUTE 201 TO 0.2 MILE NORTH OF AVENUE 404 AND FROM 0.2 MILE NORTH OF COTTONWOOD CREEK TO 2. AC OVERLAY WITH HMA TYPE A	FROM AGEE CONSTRUCTION CORPORATION P.O. BOX 629 CLOVIS CA 93613	BLAS MARTINEZ 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8321	\$771,984 \$804,133 \$804,133	04/17/15 05/07/15 08/27/15	75% 97%
HM1							

Totals: Authorized Final Amt: \$385,945,990 Completed to Date: \$268,864,505 Work This Month: \$23,192,644

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-FRE-0-/0	06-0Q8804	1
06-FRE-0-/0	06-0P0604	1
06-FRE-5-48.8/53	06-0Q2704	1
06-FRE-33-10.7/14.8	06-0S1704	1
06-FRE-33-10.9/11.1	06-432604	1
06-FRE-33-63.0/69.1	06-0S2404	1
06-FRE-41-3.0/M6.1	06-0Q2404	2
06-FRE-41-23.1/0	06-0Q0104	2
06-FRE-41-24.5/24.8	06-0M4204	2
06-FRE-41-25.2/31.7	06-0M8204	2
06-FRE-41-25.4/0	06-0S8204	2
06-FRE-41-27.6/30.4	06-0E9714	2
06-FRE-63-/2	06-0S1804	3
06-FRE-99-26.7/31.6	06-442624	3
06-FRE-99-/0	06-0T4104	3
06-FRE-145-13.2/20.4	06-0T1904	3
06-FRE-168-6.9/7.1	06-0P9804	3
06-FRE-168-36.0/0	06-0M0204	3
06-FRE-168-/0	06-0T4204	4
06-FRE-180-77.2/0	06-0H1704	4
06-FRE-180-62.6/66.3	06-342564	4
06-FRE-269-.5/8.6	06-0S7804	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-KER-5-6.0/9	06-0Q4504	4
06-KER-5-62.5/73.1	06-0P1404	4
06-KER-14-16.6/0	06-0Q4204	5
06-KER-33-19.6/27	06-0S3004	5
06-KER-33-27.0/34.2	06-0Q7204	5
06-KER-43-9.2/16.1	06-0S2904	5
06-KER-46-54.0/57.8	06-0Q7904	5
06-KER-58-28.2/31.5	06-0T1704	5
06-KER-58-31.8/39.7	06-0Q8004	6
06-KER-58-36.3/39.9	06-0P5604	6
06-KER-58-85.1/0	06-0P0704	6
06-KER-58-94.4/0	06-0N5604	6
06-KER-58-99.2/99.8	06-0M2604	6
06-KER-58-/0	06-0Q5804	6
06-KER-58-/0	06-0S0704	7
06-KER-166-9.0/24.5	06-0S2504	7
06-KER-178-100.6/102.7	06-0P8104	7
06-KER-178-4.4/0	06-0H6414	7
06-KER-204-/3.7	06-0Q8104	7
06-KIN-5-9.0/16.5	06-0P1804	7
06-KIN-41-17.1/39.9	06-0S2604	8
06-KIN-198-8.9/10.1	06-325514	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-KIN-198-8.8/10.6	06-0N1804	8
06-KIN-198-9.5/14.7	06-0Q2504	8
06-KIN-198-14.8/17.9	06-462204	8
06-KIN-198-16.5/17.2	06-487504	8
06-KIN-198-21.5/28.3	06-0L0504	9
06-KIN-198-/7.4	06-0P1504	9
06-KIN-269-1.1/5.6	06-0S2104	9
06-MAD-41-38.9/45.7	06-0S2304	9
06-MAD-99-.9/28.2	06-0E6804	9
06-MAD-99-6.9/8.2	06-471004	9
06-MAD-152-/1.1	06-0P9704	10
06-TUL-99-25.0/27.6	06-0P1704	10
06-TUL-99-37.3/41.3	06-360214	10
06-TUL-99-41.3/52	06-0T1804	10
06-TUL-99-41.3/53.9	06-324504	10
06-TUL-99-48.5/53.9	06-324514	10
06-TUL-137-15.4/15.7	06-0Q4404	11
06-TUL-198-12.0/0	06-0H6304	11
06-TUL-198-14.6/0	06-0S5904	11
06-TUL-201-5.8/23.3	06-0P6504	11
06-TUL-216-1.9/2.9	06-430714	11
06-TUL-245-12.2/16	06-0S2004	11

