

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/15

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-0-/0 06-0S9304 NHST-PG -(000)C 8 E- -()		IN FRESNO, KERN, KINGS, MADERA AND TULARE COUNTIES ON VARIOUS ROUTES AND VARIOUS LOCATIONS 223, 233-VAR INSTALL ACCESSIBLE/COUNTDOWN SIGNAL	PELAGIC ENGINEERING 3600 HARBOR BLVD. #85 OXNARD CA 93035	MOHAMMAD SAMIMI 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3814	\$235,905 \$225,188 \$126,906	08/18/15 09/23/15 01/04/16	51% 95%
HB4N							
06-FRE-0-/0 06-0Q0204		IN FRESNO AND MADERA COUNTIES AT VARIOUS LOCATIONS TREAT BRIDGE DECK AND JOINT SEALS	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282	DEALBA, FERNANDO 183 W. VENTURA COURT KINGBURG, CA 93631 (559)288-8603	\$518,518 \$0 \$0	10/20/15 11/04/15	0% 0%
HM1							
06-FRE-0-/0 06-0S7404 NHP-000C-(401)E --()		IN FRESNO, KINGS, AND TULARE COUNTIES AT VARIOUS LOCATIONS UPGRADE SIGN PANELS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614		\$1,525,426 \$0 \$0	08/17/15 09/02/15	0% 0%
HA22							
06-FRE-0-/0 06-0S2204		IN FRESNO, MADERA, AND TULARE COUNTIES AT VARIOUS LOCATIONS ASPHALT RUBBER BINDER SEAL COAT	INTERMOUNTAIN SLURRY SEAL, INC. 1005 TERMINAL WAY STE. 220 RENO NV 89502	DEALBA, FERNANDO 183 W VENTURA COURT KINGSBURG CA 93631 (559)288-8603	\$1,345,615 \$1,310,629 \$0	04/21/15 05/01/15 10/29/15	100% 100%
HM1							OVER RUN
06-FRE-0-/0 06-0P0604		IN FRESNO AND TULARE COUNTIES, AT VARIOUS LOCATIONS TREAT BRIDGE DECK AND JOINT SEALS	WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503	CARY CRUZ 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)341-3377	\$884,877 \$822,817 \$0	04/02/15 04/17/15 11/20/15	99% 92%
HM1							
06-FRE-0-/0 06-0Q8804		IN FRESNO, KINGS, KERN, TULARE, AND MADERA COUNTY, AT VARIOUS LOCATIONS BRIDGE DECKS SEALS, JOINTS, PAINT	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282	DIN DADAWALLA 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)417-5927	\$564,386 \$662,425 \$0	06/23/15 07/13/15 10/13/15	100% 100%
HM							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/15

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-5-48.8/53 06-0Q2704 NHPI-005 -(144)E --()		IN FRESNO COUNTY ABOUT 38 MILES SOUTH OF SANTA NELLA FROM 0.1 MILE SOUTH OF PANOCHE ROAD OVERCROSSING TO SYLMAR 0.2 MILE NORTH OF RUSSEL HMA AND REINFORCE CONCRETE PAVEMENT	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE CA 91342	ENQUANHONE, GASHU 183 W. VENTURA COURT KINGSBURG, CA 93631 (559)246-7655	\$14,095,837 \$13,295,321 \$692,694	12/11/14 12/31/14 01/20/16	95% 89%
HA22							
06-FRE-33-10.7/14.8 06-0S1704		IN FRESNO COUNTY, IN AND NEAR COALINGA, FROM ALPINE AVENUE ONTO JAYNE AVENUE TO MERCED AVENUE COLD IN PLACE RECYCLE, HMA RSURFACE	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706	CARY CRUZ 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)341-3377	\$1,521,913 \$1,347,416 \$0	05/06/15 06/08/15 12/18/15	94% 88%
HM1							
06-FRE-33-10.9/11.1 06-432604 STP-P033-(079)E --()		ON SR 33 IN FRE CO 6.4 KM EAST OF THE CITY OF COALINGA AT JACALITOS CREEK BRIDGE #42-72 (KP R17.1/18.3) BRIDGE REPLACEMENT JACALITOS CREEK	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD SUITE 100 SACRAMENTO CA 95834	DEALBA, FERNANDO 183 W VENTURA COURT KINGSBURG, CA 93631 (559)288-8603	\$3,920,172 \$2,663,499 \$279,158	02/27/15 03/18/15 06/13/16	56% 68%
HA21							
06-FRE-33-63.0/69.1 06-0S2404 STP-P033-(081)E --()		IN FRESNO COUNTY NEAR MENDOTA AND FIREBAUGH FROM MAIN LIFT CANAL BRIDGE TO MAIN CANAL BRIDGE AND FROM HELM CANAL BRIDGE TO MERCED PLACE POLYMER ASPHALTIC EMULSION	VSS INTERNATIONAL, INC. 3785 CHANNEL DR. WEST SACRAMENTO CA 95691	MOHAMMAD SAMIMI 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3814	\$1,065,545 \$1,063,963 \$0	05/27/15 06/25/15 09/11/15	100% 100%
HM1							
06-FRE-41-3.0/M6.1 06-0Q2404 NHP-P041-(125)E --()		IN FRESNO COUNTY FROM HARLAN AVENUE TO ELKHORN AVENUE PAVEMENT PRESERVATION (CAPM)	TEICHERT CONSTRUCTION P.O. BOX 520 FOWLER CA 936250520	CARY CRUZ 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)341-3377	\$1,765,592 \$1,776,532 \$0	11/12/14 11/24/14 08/04/15	100% 100%
HA22							
06-FRE-41-20.7/32.5 06-0U3604		BOOSTER PUMP UPGRADES, VALVES, FLOW SENSORS, CONTROLLER CABINETS, AND SYSTEM REPAIRS IRRIGATION UPGRADES	WABO LANDSCAPE & CONSTRUCTION INC 726 ALFRED NOGLE DRIVE HERCULES, CA 94547	SAMIMI, MOHAMMAD 3240 N MILLBROOK AVE FRESNO, CA 93726 (559)250-6305	\$4,285,000 \$139,635 \$0	08/18/15 08/18/15 01/11/16	80% 3%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/15

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-41-23.1/0 06-0Q0104 NHP-P041-(124)E --()		IN FRESNO COUNTY IN FRESNO AT VENTURA AVENUE VIADUCT BRIDGE DECK RESURFACING	AMERICAN CIVIL CONSTRUCTORS WEST COAST, INC. 2990 BAY VISTA COURT BENICIA CA 94510	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726-5866 (559)259-4877	\$1,816,675 \$1,813,185 \$0	11/13/14 12/03/14 08/20/15	100% 100%
06-FRE-41-24.5/24.8 06-0M4204 STPG-X019-(025)E --()		IN FRESNO COUNTY IN FRESNO ON RTE 41 FROM THE RTE 180/41 CONNECTOR TO OLIVE AVE UC AND ON RTE 180 FROM BLACKSTONE AVE UNDERCROSSIN CONSTRUCT CONCRETE GUARD RAIL	FBD VANGUARD CONSTRUCTION 651 ENTERPRISE COURT LIVERMORE CA 94550	OLIBRIS, GARNEL 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3852	\$1,390,092 \$1,383,489 \$0	03/18/14 04/09/14 05/01/15	100% 100%
06-FRE-41-25.2/31.7 06-0M8204 HSNH-X019-(028)E --()		IN FRESNO COUNTY AT VARIOUS LOCATIONS INSTALL CONCRETE BARRIERS	EMMETT'S EXCAVATION, INC. 1477 MENLO AVE CLOVIS CA 93611	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA, 93726-5866 (559)243-3543	\$984,783 \$888,128 \$0	10/10/14 10/22/14 04/14/15	100% 100%
06-FRE-41-25.4/0 06-0S8204 HSNH-P041-(127)E --()		IN FRESNO COUNTY IN FRESNO AT NORTHBOUND ON RAMP FROM MCKINLEY AVENUE REPLACE MBGR WITH CONCRETE BARRIER	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614	MARK MENGONI 3240 N.MILLBROOK FRESNO, CA 93726 (559)243-3543	\$415,799 \$264,834 \$0	06/30/15 07/23/15 10/22/15	87% 64%
06-FRE-41-27.6/30.4 06-0E9714		IN FRESNO FROM ASHLAN AVENUE OVERCROSSING TO HERNDON AVENUE UNDERCROSSING REPLACEMENT PLANTING	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVE CLOVIS CA 93619	MENGONI, MARK 3240 N. MILLBROOK FRESNO, CA 93726-5866 (243)-35-43	\$637,550 \$550,658 \$0	03/19/12 04/16/12 01/11/16	0% 0% PLANT EST SATIS
06-FRE-63-/2 06-0S1804	WPCP	IN FRESNO COUNTY, NEAR ORANGE COVE, FROM AVENUE 460 ONTO ROAD 120 TO 0.5 MILES SOUTH OF AMERICAN AVENUE COLD PLANE & RESURFACING WITH HMA	AGEE CONSTRUCTION CORPORATION P.O. BOX 629 CLOVIS CA 93613	BLAS MARTINEZ JR 8530 W ROOSEVELT AVE VISALIA CA 93291	\$509,817 \$547,793 \$0	05/06/15 06/09/15 08/13/15	100% 100%

HM1

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/15

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-99-26.7/31.6 06-442624		IN FRESNO AND MADERA COUNTIES IN AND NEAR FRESNO FROM 0.2 MILE NORTH OF ASHLAN AVENUE OVERCROSSING TO 0.6 MILE NORTH OF ASHLAN AVE WIDEN FREEWAY AND REPLACE BRIDGE	MCM CONSTRUCTION INC P O BOX 620 NORTH HIGHLANDS CA 956600620	VONG, ALAN 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3856	\$41,866,535 \$41,944,389 \$4,800	10/10/12 11/06/12 09/01/16	79% 98%
HE13	SWPPP						
06-FRE-99-/30.5 06-0U6904		UPDATE IRRIGATION SYSTEM AND ISOLATE NEEDED REPAIRS TO REDUCE WASTE IRRIGATION SYSTEM UPGRADES	WABO LANDSCAPE CONSTRUCTION INC 726 ALFRED NOBLE DRIVE HERCULES, CA 94547	KIMURA, JUSTIN 183 W VENTURA CT KINGSBURG, CA 93631 (559)897-3118	\$3,185,000 \$653,759 \$0	08/04/15 08/04/15 02/26/16	33% 21%
20.20.201 130							
06-FRE-99-/0 06-0T4104		REPAIR 110 ACRES OF EXISTING IRRIGATION SYSTEMS THAT HAVE BEEN DEFECTIVE, BROKEN, AND VANDALIZED UPGRADE IRRIGATION SYSTEMS	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVE CLOVIS, CA 93619	DHALIWAL, AMARJIT 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4767	\$2,422,000 \$894,064 \$0	03/04/15 03/04/15 06/30/16	100% 37% OVER RUN
20.20.201 131							
06-FRE-145-13.2/20.4 06-0T1904		IN FRESNO COUNTY, NEAR FIVE POINTS FROM 145/269 JCT TO 0.2 MILE NORTH OF KAMM AVENUE CIR & OVERLAY	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706	CARY CRUZ 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)341-3377	\$2,719,842 \$2,555,069 \$1,157,745	05/19/15 06/10/15 12/21/15	97% 93%
HM1							
06-FRE-168-.7/9.1 06-0U3304		UPGRADE 97 BOOSTER PUMPS TO HIGH EFFICENCYVARIABLE FREQUENCY DRIVE, REPLACE 87 COMMUNICATION FLOW SENSORS AND MASTER VALVES THAT D IRRIGATION SYSTEM UPGRADES	WABO LANDSCAPE CONSTRUCTION, INC 726 ALFRED NOBEL DRIVE HERCULES, CA 94547	MENGGONI, MARK 3240 N MILLBROOK AVE FRESNO, CA 93726 (559)243-3543	\$4,885,000 \$0 \$0	08/03/15 08/03/15	0% 0%
20.20.201 130							
06-FRE-168-6.9/7.1 06-0P9804 HSNH-P168-(059)E --()		IN CLOVIS FROM HERNDON AVE UC TO CLOVIS AVE UC CONSTRUCT MEDIAN BARRIER	CAL VALLEY CONSTRUCTION 6275 W BULLARD AVE. FRESNO CA 93722	OSCAR SHERRILL 3240 N.MILLBROOK FRESNO, CA 93726 (559)243-3812	\$208,622 \$195,976 \$0	06/03/15 07/02/15 08/21/15	100% 100%
HBI							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/15

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-168-7.1/9.1 06-0U3204		RECLAIMED WATER CONVERSION INCLUDING NEW PIPING, BOOSTER PUMPS, SIGNAGE, AND CONVERSTION VALVES AND SPRINKLER CONVERT EXISTING POTABLE IRRIGATION	STOCKBRIDGE GENERAL CONTRACTING INC 2972 LARKIN AVE CLOVIS, CA 93612	GANDRATHI, SUNIL 183 W VENTURA COURT KINGSBURG, CA 93631 (559)897-7617	\$2,385,000 \$198,709 \$0	08/10/15 08/10/15 03/03/16	34% 8%
20.20.201 130							
06-FRE-168-29.0/T29.4 06-0M0504 STP-P168-(060)E --()		IN FRESNO COUNTY, NEAR PRATHER, 1.2 MILES WEST OF AUBERRY ROAD TO 0.8 MILE WEST OF AUBERRY ROAD REALIGN 2-LANE ROADWAY	FROM LEE'S PAVING, INC. 1212 NORTH PLAZA DRIVE VISALIA CA 93291	MARK MENGONI 3240 N. MILLBROOK FRESNO CA 93726 (559)243-3543	\$2,390,367 \$199,289 \$199,289	09/11/15 10/06/15 02/29/16	22% 8%
HB1							
06-FRE-168-36.0/0 06-0M0204 STPE-P168-(058)E --()		IN FRESNO COUNTY ABOUT 11 MILES EAST OF PRATHER AT MAYNARD MUNGER VISTA POINT ENHANCE VISTA POINT	EAST AGEE CONSTRUCTION CORPORATION P.O. BOX 629 CLOVIS CA 93613	MARK MENGONI 3240 N. MILLBROOK FRESNO CA, 93726-5866 (559)243-3543	\$1,400,223 \$835,815 \$146,893	05/15/15 06/08/15 03/01/16	73% 60%
06-FRE-168-/0 06-0T4204		REPAIR/REPLACE/UPGRADE IRRIGATION SYSTEMS IN FRESNO COUNTY AT VARIOUS LOCATIONS UPGRADE IRRIGATION SYSTEMS	STOCKBRIDGE GENERAL CONST INC 2972 LARKIN AVE SUITE #101 CLOVIS, CA 93726	SAMIMI, MOHAMMAD 3240 N. MILLBROOK AVE FRESNO, CA 93726 (559)243-3814	\$3,297,000 \$627,473 \$245,726	03/30/15 03/30/15 01/05/16	78% 19%
06-FRE-180-57.9/62.4 06-0Q2104		IN FRESNO FROM 0.7 MI WEST OF ROUTE 180S/41 SEPARATION TO 0.1 MI EAST OF PEACH AVE OC FREEWAY LANDSCAPING	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES CA 94547	ALAN VONG 3240 N.MILLBROOK FRESNO, CA 93726 (559)243-3856	\$4,051,096 \$18,913 \$0	03/19/15 06/22/15 09/29/16	4% 0%
06-FRE-180-62.6/66.3 06-342564 ACNH-P180-(057)E --()		IN FRESNO COUNTY IN FRESNO FROM 0.3 MILE WEST OF CLOVIS AVE OC TO 0.8 MILE EAST OF TEMPERANCE AVE HIGHWAY PLANTING AND IRRIGATION	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG CLOVIS CA 93619	MOHAMMAD SAMIMI 3240 N. MILLBROOK AVENUE FRESNO, CA 93726-5866 (559)917-2487	\$4,899,447 \$4,481,884 \$10,254	08/23/12 09/27/12 02/28/18	0% 0%

WPCP

PLANT EST
SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/15

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-180-77.2/0 06-0H1704 BRNH-P180-(058)E --()		ON ROUTE 180 IN FRESNO COUNTY AT KINGS RIVER OVERFLOW BRIDGE (#42- 0074) BETWEEN PM 77.1 AND PM 77.2 BRIDGE REPLACEMENT, SHOULDER WIDEN	EMMETT'S EXCAVATION INC 1477 MENLO AVE CLOVIS CA 93611	VONG, ALAN 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3856	\$2,500,108 \$439,606 \$0	12/04/13 12/17/13 02/19/15	100% 100% SUSPENDED
HA21							
06-FRE-269-.5/8.6 06-0S7804 STP-P269-(012)E --()		IN FRESNO COUNTY NEAR HURON FROM ROUTE 5 TO TORNADO STREET AND FROM 0.3 MILE NORTH OF PALMER AVENUE TO ROUTE 145 REPAIR FAILED AREAS W RHMA OVERLAY	TELFER HIGHWAY TECHNOLOGIES 4522 PARKER AVE BLDG700 STE35 MCCLELLAN CA 95652	CARY CRUZ 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3881	\$3,686,766 \$3,466,242 \$0	06/12/15 06/25/15 11/20/15	100% 100%
HM1							
06-KER-0-/0 06-0S7504 NHP-X029-(121)E --()		IN KERN COUNTY ON ROUTES 58, 99, & 178 AT VARIOUS LOCATIONS. UPGRADE SIGN PANELS	STATEWIDE TRAFFIC SAFETY & SIGNS INC. 522 LINDON LANE NIPOMO CA 93444	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$1,373,323 \$46,232 \$46,232	08/05/15 09/02/15 05/23/16	0% 3%
HA22							
06-KER-5-6.0/9 06-0Q4504 NHPI-005 -(193) --()		IN KERN COUNTY NEAR FORT TEJON TO 1.1 MILES SOUTH OF GRAPEVINE UNDERCROSSING I-5 EXTINGUISHABLE MESSAGE SIGNS	ROADWAY ENGINEERING WORKS INC 17568 SPRUCE RD EXT., SUITE B HIDDEN VALLEY, CA 95467	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4773	\$823,030 \$804,828 \$0	05/08/14 05/29/14 04/16/15	100% 100%
HB4N							
06-KER-5-62.5/73.1 06-0P1404 NHPI-005 -(195)E --()		ON ROUTE 5 BETWEEN LERDO OVERCROSSING AND ROUTE 5/46 SEPARATION #1 REPLACE PCC PANELS, GRIND CONCRETE	GRIFFITH/COFFMAN JOINT VENTURES 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	\$40,425,189 \$15,930,706 \$1,311,373	12/03/14 12/18/14 12/14/16	43% 39%
HA22							
06-KER-14-16.6/0 06-0Q4204		IN KERN COUNTY, IN MOJAVE AT THE MOJAVE MAINTENANCE STATION CONSTRUCT MECHANIC'S FACILITY	RE COM DEVELOPMENT COMPANY 2488 DIXON LANE BISHOP CA 93514	PETER MULLALY 1824 NORRIS RD BAKERSFIELD, CA 93308 (661)391-4767	\$1,076,758 \$1,091,796 \$0	05/22/14 06/18/14 07/27/15	100% 100% SUSPENDED
HA12							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/15

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-33-19.6/27 06-0S3004 STP-X029-(120)E --()		IN KERN CO. ON RTE 33 FROM 0.5 MILE NORTH OF 10TH ST. TO 0.2 MILE SOUTH OF SHALE RD. AND ON RTE 119 FROM ERRO RANCH TO GOSFORD RD.	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$2,154,633 \$2,008,422 \$0	06/09/15 06/25/15 10/10/15	100% 100% OVER RUN
HM1		RESURFACE EXISTING PAVEMENT W RHMA					
06-KER-33-27.0/34.2 06-0Q7204		IN KERN COUNTY AT AND NEAR DERBY ACRES FROM 0.2 MILE SOUTH OF SHALE ROAD TO ROUTE 58 (EAST) COLD IN PLACE RECYCLE & HMA OVERLAY	TEICHERT CONSTRUCTION 5771 S. TOYOTA AVE. FRESNO CA 93725	AMARJIT DHALIWAL 1824 NORRIS RD BAKERSFIELD CA 93308 (661)391-4766	\$2,707,154 \$2,598,578 \$0	05/15/15 06/09/15 10/07/15	100% 100%
HM1							
06-KER-43-9.2/16.1 06-0S2904		IN KERN COUNTY NEAR SHAFTER FROM ROUTE 58 TO SANTA FE WAY COLD IN PLACE RECYCLE & OVERLAY	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308	AMARJIT DHALIWAL 1824 NORRIS RD BAKERSFIELD, CA 93308 (661)391-4766	\$2,553,921 \$2,511,924 \$0	05/19/15 06/09/15 09/14/15	100% 100%
HM1							
06-KER-46-54.0/57.8 06-0Q7904 NHP-X029-(113)E --()		IN KER CO NEAR WASCO ON RTE 46 FROM 0.1 MI WEST OF SMITH AVE TO RTE 46/99 SEP & NEAR BAKERSFIELD ON RTE 65 FROM 0.1 MI NORTH OF M PMA CHIP SEAL	VSS INTERNATIONAL, INC. 3785 CHANNEL DR. WEST SACRAMENTO CA 95691	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$1,092,000 \$1,014,003 \$0	06/09/14 06/25/14 08/13/15	100% 100%
06-KER-58-28.2/31.5 06-0T1704		IN KERN COUNTY IN BUTTONWILLOW FROM 0.4 MILE EAST OF MAIN DRAIN CANAL BRIDGE TO 0.2 MILE WEST OF ROUTE 5/58 SEPARATION COLD IN PLACE RECYCLING & HMA OVRLY	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$1,562,114 \$1,557,101 \$0	04/03/15 04/17/15 09/03/15	100% 100% OVER RUN
HM1							
06-KER-58-31.8/39.7 06-0Q8004 NHP-P059-(117)E --()		IN KERN COUNTY NEAR BUTTONWILLOW FROM TRACY AVENUE TO 0.3 MILE WEST OF ROUTE 43 RHMA-SP-G OVERLAY AND RUMBLE STRIP	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	\$1,234,354 \$1,208,234 \$0	05/15/14 05/29/14 08/11/15	100% 100% OVER RUN
HM1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/15

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-58-36.3/39.9 06-0P5604 HSNH-P058-(118)E --()		ON ROUTE 58 BETWEEN 300 FEET EAST OF GATSON STREET AND JUNCTION STATE ROUTE 43 WIDEN SHOULDERS & INSTALL RUMBLE	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308	SAM DHALIWAL (661)391-4742	\$2,476,660 \$2,417,288 \$0	07/29/14 08/12/14 08/18/15	100% 100% OVER RUN
HB1							
06-KER-58-85.1/0 06-0P0704		IN TEHACHAPI AT BROOME ROAD WIDEN INTERSECTION TO ACCOMMODATE	GRANITE CONSTRUCTION COMPANY 3005 JAMES ROAD BAKERSFIELD CA 93308	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$286,927 \$275,612 \$0	01/28/15 02/18/15 05/01/15	100% 100%
HB4N							
06-KER-58-88.5/99.8 06-0R1504 NHP-P058-(124)E --()		IN AND NEAR TEHACHAPI FROM 0.1 MI. WEST OF TEHACHAPI CREEK TO CACHE CREEK PAVEMENT PRESERVATION (CAPM)	PAVE-TECH INC. 2231 LA MIRADA DRIVE VISTA CA 92081		\$13,438,236 \$0 \$0	09/30/15 10/20/15	0% 0%
HA22							
06-KER-58-94.4/0 06-0N5604 NSNH-P058-(120)E --()		IN KERN COUNTY IN THE CITY OF TEHACHAPI ON ROUTE 58 AT THE WESTBOUND TEHACHAPI SUMMIT INTERCHANGE (EXIT 151) WIDEN INTERSECTION	GRANITE CONSTRUCTION COMPANY 3005 JAMES ROAD BAKERSFIELD CA 93308	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (660)391-4747	\$577,632 \$561,891 \$0	02/23/15 03/18/15 09/18/15	100% 100%
HB1							
06-KER-58-99.2/99.8 06-0M2604 NHP-P058-(122)E --()		NEAR TEHACHAPI FROM SAND CANYON OVERHEAD TO CACHE CREEK BRIDGE REPLACEMENT	GRANITE CONSTRUCTION COMPANY 3005 JAMES ROAD BAKERSFEILD CA 93308	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$1,838,687 \$668,396 \$247,370	07/21/15 07/31/15 05/04/16	35% 36%
HA21							
06-KER-58-136.0/143.8 06-0S2804 NHP-P058-(123)E --()		IN KERN COUNTY NEAR BORON FROM 0.4 MILES WEST OF TWENTY MULE TEAM ROAD OC TO SAN BERNARDINO COUNTY LINE RAC OVERLAY	PAVE-TECH INC. 2231 LA MIRADA DRIVE VISTA CA 92081	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$3,855,300 \$104,817 \$36,604	08/17/15 09/02/15 03/04/16	9% 3% SUSPENDED
HM1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/15

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-58-/0 06-0S0704		UPGRADE IRRIGATION SYSTEMS IN ACCORDANCE WITH EMERGENCY DROUGHT DECLARATION IN KERNAND TULARE COUNTYS AT VARIOUS LOCATIONS	WABO LANDSCAPE & CONSTRUCTION, INC 726 ALFRED NOBLE DR HERCULES, CA 94547	DHALIWAL, AMARJIT 1824 NORRIS RD BAKERSFIELD, CA 93308 (661)391-4767	\$2,935,000 \$2,846,434 \$0	03/07/14 03/10/14 04/06/15	100% 100%
20.20.201 130							
06-KER-58-/0 06-0Q5804 NHP-X029-(116)E --()		IN KERN COUNTY ON ROUTES 58 AND 99 AT VARIOUS LOCATIONS WIRE THEFT RESTORATION	ROADWAY ENGINEERING WORKS INC 17568 SPRUCE RD EXT., SUITE B HIDDEN VALLEY, CA 95467	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$990,000 \$990,511 \$0	10/29/14 11/18/14 08/07/15	100% 100%
HA23							
06-KER-99-19.7/57.5 06-0U6004		BOOSTER PUMP UPGRADES REDUCE WATER USE BY 50%. UPGRADE IRRIGATIN	KCI ENVIRONMENTAL P.O. BOX 3307 SAN LUIS OBISPO, CA 93403	DHALIWAL AMARJIT 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4755	\$2,785,000 \$361,179 \$0	08/10/15 08/10/15 01/26/16	48% 13%
20.20.201 130							
06-KER-99-21.7/24.7 06-0E3404 NHP-P099-(584)E --()		IN KER CO IN BAKERSFIELD AT VARIOUS LOCATIONS FROM 0.1 MILE NORTH OF PLANZ ROAD OVERCROSSING TO 0.1 MILE NORTH OF CALIFORNIA AVENU FREEWAY MAINTENANCE ACCESS	STL LANDSCAPE, INC. 8122 COMPTON AVE. LOS ANGELES CA 90001	CLAY LOMAX 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4767	\$680,000 \$223,483 \$197,883	08/12/15 09/02/15 01/11/16	72% 33%
HA28							
06-KER-119-10.0/13.3 06-424714 STP-P119-(018)E --()		IN KERN COUNTY NEAR TAFT FROM ELK HILLS ROAD TO TUPMAN ROAD. ADD TRUCK CLIMBING LANES	GRANITE CONSTRUCTION COMPANY 3005 JAMES ROAD BAKERSFEILD CA 93308		\$5,686,425 \$0 \$0	09/01/15 10/14/15	0% 0%
HB4N							
06-KER-166-9.0/24.5 06-0S2504 STP-X029-(119)E --()		IN KERN CO NEAR METTLER FROM 4.0 MILES EAST OF BASIC SCHOOL ROAD TO ROUTE 166/99 SEPARATION NEAR AND IN BODFISH FROM 0.4 MILE EAST APPLY ASPHALT RUBBER SEAL COAT	AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET MODESTO CA 95354	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$4,853,023 \$4,680,858 \$0	05/15/15 06/08/15 10/21/15	100% 100%
HM1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/15

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-178-4.4/0 06-0H6414 NHP-P178-(064)E --()		IN KERN COUNTY ON ROUTE 178 AT SUNNY LANE PEDESTRIAN OC REPLACE PEDESTRIAN OVERCROSSING	MCM CONSTRUCTION, INC. 6413 32ND STREET NORTH HIGHLANDS CA 95660	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$3,013,545 \$2,292,940 \$172,207	01/22/15 02/09/15 01/22/16	89% 76%
06-KER-204-5.4/6.7 06-0N9604 NHP-P204-(005)E --()		ON ROUTE 204 GOLDEN STATE AVENUE BETWEEN SR-99 AND SR-178 IN KERN COUNTY AT VARIOUS LOCATIONS PLACE DECK OVERLAY, REPLACE JOINT	AMERICAN CIVIL CONSTRUCTORS WEST COAST, INC. 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFEILD, CA 93308 (661)391-4742	\$7,018,065 \$20,000 \$20,000	09/24/15 10/06/15	0% 0%
HM1							
06-KER-204-/3.7 06-0Q8104 STP-X029-(112)E --()		IN KERN CO ON RTE 119 NEAR TAFT HMA TYPE "G" OVERLAY	CHESTER BROSS CONSTRUCTION COMPANY P.O. BOX 430 HANNIBAL MO 63401	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$1,763,766 \$1,681,810 \$0	06/05/14 06/18/14 09/25/15	100% 100% OVER RUN
06-KER-395-/23.4 06-0S2704 NHP-P395-(253)E --()		IN KERN COUNTY NEAR JOHANNESBURG FROM SAN BERNARDINO COUNTY LINE TO ROUTE 178 RAC OVERLAY	GRANITE CONSTRUCTION COMPANY 3005 JAMES ROAD BAKERSFEILD CA 93308		\$4,903,682 \$0 \$0	08/18/15 09/02/15	0% 0%
HA22							
06-KIN-5-9.0/16.5 06-0P1804 NHPI-005 -(194)E --()		NEAR KETTLEMAN CITY, FROM 3.3 MILES SOUTH OF UTICA AVE OC TO JCT 41 OVERLAY 2R	GRANITE CONSTRUCTION COMPANY 2716 S GRANITE CT. FRESNO CA 93706	DEALBA, FERNANDO 183 W VENTURA COURT KINGSBURG, CA 93631 (559)288-8603	\$13,952,085 \$12,464,860 \$0	12/03/14 12/19/14 12/21/15	100% 100%
HA22							
06-KIN-41-17.1/39.9 06-0S2604 NHP-P041-(126)E --()		IN KINGS COUNTY IN AND NEAR KETTLEMAN CITY FROM 0.1 MILE NORTH OF CALIFORNIA AQUADUCT BRIDGE TO ROUTE 41/198 SEPARATION COLD PLANE FAILED AREAS & RHMA	PAPICHS CONSTRUCTION COMPANY, INC. PO BOX 2210 PISMO BEACH CA 93448	GANDRATHI, SUNIL 183 W VENTURA COURT KINGSBURG, CA 93631 (559)999-5733	\$3,690,078 \$3,782,735 \$0	06/09/15 06/25/15 11/05/15	100% 100% OVER RUN

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/15

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KIN-198-8.8/10.6 06-0N1804 HSNH-PG -(198)0 E- -() --() HB1		IN KINGS COUNTY IN AND NEAR LEMOORE FROM 0.5 MILE WEST TO 1.16 MILE EAST OF 19TH AVENUE INSTALL MEDIAN BARRIER	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE EAST 13170 TELFAIR AVE SYLMAR CA 91342	HADDADIN, HAIDAR 183 W VENTURA COURT KINGSBURG, CA 93631 (559)897-7223	\$2,056,277 \$445,852 \$442,102	07/25/15 08/18/15 01/21/16	48% 22%
06-KIN-198-8.9/10.1 06-325514 NHP-P198-(064)E --() HE11		IN LEMOORE, ON ROUTE 198 AT 19TH AVENUE LANDSCAPING AND PLANT ESTABLISHMENT	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES CA 94547	MOHAMMAD SAMIMI 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)250-6305	\$681,295 \$357,711 \$0	01/02/15 01/26/15 07/15/16	41% 64%
06-KIN-198-9.5/14.7 06-0Q2504 NHP-P198-(063)E --() HA22		IN KINGS COUNTY IN AND NEAR LEMOORE FROM 19TH AVENUE TO 14TH AVENUE UNDERCROSSING COLD IN PLACE RECYCLING,HMA OVERLAY	GRANITE CONSTRUCTION COMPANY 2716 S GRANITE CT. FRESNO CA 93706	DALLIA FOSTER 183 W. VENTURA COURT KINGSBURG, CA 93631 (559)897-7080	\$4,764,285 \$4,132,448 \$0	12/03/14 12/19/14 10/15/15	100% 100% OVER RUN
06-KIN-198-14.8/17.9 06-462204 ACNH-P198-(060)E --() HA21		IN AND NEAR HANFORD AT THE 14TH AVE UC, HANFORD-ARMONA RD UC AND THE 11TH AVENUE UC (KP R23.7/R29.0) REHAB 3 BRIDGE DECKS	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO CA 93706	JUSTIN KIMURA 183 W. VENTURA COURT KINGSBURG, CA 93631 (559)897-3118	\$5,987,582 \$5,661,501 \$0	09/24/13 10/22/13 09/10/15	100% 100%
06-KIN-198-15.7/0 06-462214 NHP-P198-(068)E --() HA21		NEAR HANFORD AT HANFORD-ARMONA UC UNDERCROSSING DECK REPLACEMENT	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD SUITE 100 SACRAMENTO CA 95834	HADDADIN HAIDAR 183 W VENTURA COURT KINGSBURG CA 93631 (559)897-7223	\$3,075,750 \$887,002 \$243,120	07/28/15 08/13/15 09/09/16	21% 29%
06-KIN-198-16.5/17.2 06-487504 NHP-P198-(062)E --() HE11		ON ROUTE 198 FROM 0.4 MILE WEST OF 12TH AVENUE OVERCROSSING TO 0.3 MILE EAST OF 12TH AVENUE OVERCROSSING RECONSTRUCT INTERCHANGE 12TH AVE	AGEE CONSTRUCTION CORPORATION PO BOX 629 CLOVIS CA 93613	JUSTIN KIMURA 183 W VENTURA COURT KINGSBURG CA 93631 (559)897-3118	\$8,808,067 \$7,231,946 \$504,862	04/22/14 05/13/14 01/13/16	94% 81%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/15

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KIN-198-21.5/28.3 06-0L0504 ACNH-P198-(059)E --()		IN KINGS AND TULARE COUNTIES NEAR HANFORD FROM 0.5 MILE E OF RTE 43 TO 0.4 MILE OF RTE 99 HIGHWAY PLANTING	WABO LANDSCAPE & CONSTRUCTION INC 726 ALFRED NOBEL DRIVE HERCULES CA 94547-1805	DALLIA FOSTER 8530 W. ROOSEVELT AVE. VISALIA, CA. 93291 (559)897-7080	\$1,416,340 \$1,347,701 \$4,200	05/22/12 06/20/12 03/14/17	0% 0% PLANT EST SATIS
HE14	WPCP						
06-KIN-198-/7.4 06-0P1504 NHP-P198-(065)E --()		ON ROUTE 198 FROM FRESNO/KINGS COUNTY LINE TO 0.04 MILE EAST OF THE SOUTH ROSSI OVERHEAD OVERLAY 2R	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342	DALLIA FOSTER 183. W VENTURA COURT KINGSBURG, CA 93631 (559)897-7080	\$5,297,197 \$4,714,875 \$0	11/12/14 12/03/14 10/28/15	100% 100%
HA22							
06-KIN-269-1.1/5.6 06-0S2104		IN KINGS COUNTY IN AND NEAR AVENAL FROM HYDRIL ROAD TO FRESNO COUNTY LINE RESURFACE EXISTING PAVEMENT W RHMA	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706	FOSTER, DALLIA 183 W VENTURA COURT KINGSBURG, CA 93631 (559)897-7080	\$844,548 \$624,047 \$0	05/19/15 06/10/15 11/02/15	100% 100%
HM1							
06-MAD-41-11.7/13.4 06-0G9004 NHP-P041-(128)E --()		IN MADERA COUNTY NEAR COARSEGOLD FROM 0.3 MILES NORTH OF ROAD 208 TO 2.0 MILES NORTH OF ROAD 208 CONSTRUCT PASSING LANES	A. TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION 5771 S. TOYOTA AVE FRESNO CA 93725		\$8,708,937 \$0 \$0	10/08/15 10/23/15	0% 0%
06-MAD-41-38.9/45.7 06-0S2304		IN MADERA AND MARIPOSA COUNTIES AT VARIOUS LOCATIONS POLYMER ASPHALTIC EMULSION SEALCOAT	NORTHWEST PAVING 8115 SECLUDED VALLEY DRIVE REDDING CA 96001	ALAN VONG 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3856	\$771,408 \$793,113 \$0	04/10/15 05/01/15 09/01/15	100% 100%
HM1							
06-MAD-99-.9/28.2 06-0E6804 STPE-P099-(578)E --()		IN MADERA COUNTY IN MADERA AND CHOWCHILLA AT VARIOUS LOCATIONS SOUTH MADERA OC TO AVENUE 26 SEPARATION 99 CORRIDOR-BRIDGE ENHANCEMENT	ABHE & SVOBODA, INC. FROM 18100 DAIRY LANE JORDAN MN 55352	DIN DADAWALLA 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)417-5927	\$343,880 \$368,939 \$0	11/17/14 12/01/14 09/30/15	100% 100%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/15

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-MAD-99-6.9/8.2 06-471004		IN MADERA COUNTY NEAR MADERA FROM 0.6 MILE SOUTH OF AVENUE 12 OC TO 0.7 MILE NORTH OF AVENUE 12 OC RECONSTRUCT INTERCHANGE	SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SLYMAR, CA 91342	OSCAR SHERRILL 3240 N. MILLBROOK FRESNO, CA 93726-8566 (559)243-3812	\$45,695,675 \$39,185,145 \$1,117,614	12/07/12 01/10/13 02/18/16	94% 85%
HE11	SWPPP						
06-MAD-152-/1.1 06-0P9704 HSNH-P152-(084)E --()		ABOUT 17 MILES EAST OF LOS BANOS FROM ROUTE 59/152 SEPARATION TO ROAD 4/LINCOLN ROAD MEDIAN BARRIER AND RUMBLE STRIPS	GRANITE CONSTRUCTION COMPANY 2716 S GRANITE CT. FRESNO CA 93706	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3543	\$1,649,260 \$1,634,204 \$0	12/03/14 12/31/14 07/14/15	100% 100%
HB1							
06-TUL-99-5.1/53.9 06-0U5904		IMPLEMENT WATER CONSERVATION MEASURES IN ACCORDANCE WITH EMERGENCY DROUGHT DECLARATION EMERGENCY IRRIGATION UPGRADES	STOCKBRIDGE GENERAL CONST INC ATTN: GUY STOCKBRIDGE 2972 LARKIN AVE CLOVIS, CA	ALICIA RODRIGUEZ 8530 W ROOSEVELT AVE VISALIA, CA 93291 (559)341-3953	\$2,385,000 \$30,647 \$0	08/17/15 08/18/15 12/31/15	0% 1%
20.20.201 130							
06-TUL-99-25.0/27.6 06-0P1704 NHP-P099-(576)E --()		IN TULARE COUNTY FROM ELK BAYOU BR# 46-60 TO PAIGE RD. OC 46-158 OVERLAY 2R	CHESTER BROSS CONSTRUCTION COMPANY P.O. BOX 430 HANNIBAL MO 63401	MOHAMMAD SAMIMI 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)250-6305	\$6,818,252 \$5,873,502 \$0	05/20/14 06/04/14 07/20/15	100% 100% OVER RUN
HA22							
06-TUL-99-37.3/41.3 06-360214		IN TULARE COUNTY NEAR GOSHEN FROM 0.9 MI SOUTH OF WEST VISALIA OVERHEAD TO INC 0.2 MI NORTH OF NORTH GOSHEN OVERHEAD P O BOX 2210 WIDEN FREEWAY 4-LN FWY TO 6-LN FWY	PAPICH CONSTRUCTION COMPANY PISMO BEACH CA 93448	SHELLEY MAGGARD 8530 WEST ROOSEVELT AVE VISALIA, CA 93291 (559)651-8319	\$34,260,253 \$31,586,043 \$450,400	12/07/12 12/27/12 12/24/15	100% 90% OVER RUN
HE13	SWPPP						
HE13							
06-TUL-99-41.3/53.9 06-324504 HPLU-6206-(010)E 62-06 0-(0E) --()		IN TULARE AND FRESNO COUNTIES IN AND NEAR KINGSBURG FROM 0.2 MILE NORTH OF NORTH GOSHEN OVERHEAD TO 0.2 MILE NORTH OF ROUTE 99/201 WIDEN ROAD WITH HOT MIX ASPHALT	DIABLO CONTRACTORS INC 7 CROW CANYON COURT SUITE 100 SAN RAMON CA 94583	GANDRATHI, SUNIL 183 W. VENTURA COURT KINGSBURG, CA 93631 (559)243-3881	\$70,812,118 \$73,938,345 \$0	01/04/11 01/19/11 10/30/15	100% 100%
HE13	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/15

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-99-41.3/52 06-0T1804		IN TULARE COUNTY, NEAR GOSHEN FROM 0.17 MILES NORTH OF NORTH GOSHEN OVERHEAD TO 0.2 MILES NORTH OF DOGDGE AVENUE OVERCROSSING RHMA-O BONDED WEARING COURSE	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706		\$2,689,417 \$0 \$0	05/06/15 06/08/15	0% 0%
HM1							
06-TUL-99-48.5/53.9 06-324514		ON SR 99 IN TULARE AND FRESNO COUNTIES, AT VARIOUS LOCATIONS FROM 0.3 MILE SOUTH OF MERRITT DRIVE INTERCHANGE, TO 0.7 MILE NORTH O IRRIGATION, PLANTING AND PAVING	W A B O LANDSCAPE & CONSTRUCTION INC 726 ALFRED NOBEL DRIVE HERCULES CA 94547	ENQUANHONE, GASHU 183 W VENTURA COURT KINGSBURG CA 93631 (559)246-7655	\$3,213,737 \$2,057,646 \$4,204	10/01/12 11/06/12 08/03/17	0% 0% PLANT EST SATIS
WPCP							
06-TUL-137-15.4/15.7 06-0Q4404		IN TULARE COUNTY IN TULARE FROM K STREET TO KERN AVENUE COLD PLANE PAVEMENT, CURB RAMPS	EMMETT'S EXCAVATION, INC. 6207 EAST CLINTON AVENUE FRESNO, CA 93727	ALICIA RODRIGUEZ 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)341-3953	\$636,915 \$589,543 \$0	06/18/15 07/02/15 10/07/15	100% 100% OVER RUN
HA22							
06-TUL-198-12.0/0 06-0H6304 NHP-P198-(066)E --()		ON ROUTE 198 AT VISTA AVENUE PEDESTRIAN OVERCROSSOING CONSTRUCT PEDESTRIAN OVERCROSSING	M C M CONSTRUCTION, INC. 6413 32ND STREET NORTH HIGHLANDS CA 95660	BLAS MARTINEZ 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8321	\$3,340,628 \$2,583,182 \$293,454	01/05/15 01/26/15 04/07/16	71% 75%
06-TUL-198-14.6/0 06-0S5904		IN TULARE COUNTY NEAR FARMERSVILLE AT COUNTY RD. 164 UNDERCROSSING REPAIR BRIDGE GIRDERS	BUGLER CONSTRUCTION 4847 HOPYARD RD.STE 4, NO.395 PLEASANTON CA 94588	8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8321	\$387,000 \$340,000 \$0	06/23/15 07/16/15 12/14/15	100% 100% OVER RUN
HA23							
06-TUL-201-5.8/23.3 06-0P6504		IN TULARE COUNTY NEAR CUTLER AT VARIOUS LOCATIONS FROM 0.2 MILE OF ROAD 64 TO 0.2 MILE EAST OF ROAD 194 REPLACE CULVERTS, END TREATMENTS	ESLICK CONSTRUCTION, INC. WEST 458 W. BEVERLY DR. CLOVIS CA 93612	BLAS MARTINEZ JR. 8530 W ROOSEVELT AVE VISALIA CA 93291	\$404,554 \$432,384 \$0	05/22/15 06/10/15 08/28/15	100% 100%
HM2							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/15

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-216-1.9/2.9 06-430714		IN TULARE COUNTY IN AND NEAR FROM LOVERS LANE TO 0.1 MILE EAST OF INC. COMSTOCK STREET INSTALL LANDSCAPING	VISALIA WABO LANDSCAPE & CONSTRUCTION, 726 ALFRED NOBEL DRIVE HERCULES CA 94547	BLAS MARTINEZ JR. 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8321	\$306,329 \$206,590 \$873	06/25/15 07/16/15 11/19/18	10% 74%
06-TUL-245-12.2/16 06-0S2004		IN TULARE COUNTY, NEAR WOODLAKE ROUTE 201 TO 0.2 MILE NORTH OF AVENUE P.O. BOX 629 404 AND FROM 0.2 MILE NORTH OF COTTONWOOD CREEK TO 2. AC OVERLAY WITH HMA TYPE A	FROM AGE E CONSTRUCTION CORPORATION CLOVIS CA 93613	BLAS MARTINEZ 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8321	\$779,984 \$845,018 \$0	04/17/15 05/07/15 08/27/15	100% 100%
HM1							

Totals: Authorized Final Amt: \$463,261,780 Completed to Date: \$333,278,723 Work This Month: \$7,955,962

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-FRE-0-/0	06-0S9304	1
06-FRE-0-/0	06-0Q0204	1
06-FRE-0-/0	06-0S7404	1
06-FRE-0-/0	06-0S2204	1
06-FRE-0-/0	06-0P0604	1
06-FRE-0-/0	06-0Q8804	1
06-FRE-5-48.8/53	06-0Q2704	2
06-FRE-33-10.7/14.8	06-0S1704	2
06-FRE-33-10.9/11.1	06-432604	2
06-FRE-33-63.0/69.1	06-0S2404	2
06-FRE-41-20.7/32.5	06-0U3604	2
06-FRE-41-3.0/M6.1	06-0Q2404	2
06-FRE-41-23.1/0	06-0Q0104	3
06-FRE-41-24.5/24.8	06-0M4204	3
06-FRE-41-25.2/31.7	06-0M8204	3
06-FRE-41-25.4/0	06-0S8204	3
06-FRE-41-27.6/30.4	06-0E9714	3
06-FRE-63-/2	06-0S1804	3
06-FRE-99-26.7/31.6	06-442624	4
06-FRE-99-/30.5	06-0U6904	4
06-FRE-99-/0	06-0T4104	4
06-FRE-145-13.2/20.4	06-0T1904	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-FRE-168-.7/9.1	06-0U3304	4
06-FRE-168-7.1/9.1	06-0U3204	4
06-FRE-168-6.9/7.1	06-0P9804	5
06-FRE-168-36.0/0	06-0M0204	5
06-FRE-168-29.0/T29.4	06-0M0504	5
06-FRE-168-/0	06-0T4204	5
06-FRE-180-77.2/0	06-0H1704	5
06-FRE-180-57.9/62.4	06-0Q2104	5
06-FRE-180-62.6/66.3	06-342564	6
06-FRE-269-.5/8.6	06-0S7804	6
06-KER-0-/0	06-0S7504	6
06-KER-5-6.0/9	06-0Q4504	6
06-KER-5-62.5/73.1	06-0P1404	6
06-KER-14-16.6/0	06-0Q4204	6
06-KER-33-19.6/27	06-0S3004	7
06-KER-33-27.0/34.2	06-0Q7204	7
06-KER-43-9.2/16.1	06-0S2904	7
06-KER-46-54.0/57.8	06-0Q7904	7
06-KER-58-28.2/31.5	06-0T1704	7
06-KER-58-31.8/39.7	06-0Q8004	7
06-KER-58-36.3/39.9	06-0P5604	8
06-KER-58-85.1/0	06-0P0704	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-KER-58-88.5/99.8	06-0R1504	8
06-KER-58-94.4/0	06-0N5604	8
06-KER-58-99.2/99.8	06-0M2604	8
06-KER-58-136.0/143.8	06-0S2804	8
06-KER-58-/0	06-0S0704	9
06-KER-58-/0	06-0Q5804	9
06-KER-99-19.7/57.5	06-0U6004	9
06-KER-99-21.7/24.7	06-0E3404	9
06-KER-119-10.0/13.3	06-424714	9
06-KER-166-9.0/24.5	06-0S2504	9
06-KER-178-4.4/0	06-0H6414	10
06-KER-204-5.4/6.7	06-0N9604	10
06-KER-204-/3.7	06-0Q8104	10
06-KER-395-/23.4	06-0S2704	10
06-KIN-5-9.0/16.5	06-0P1804	10
06-KIN-41-17.1/39.9	06-0S2604	10
06-KIN-198-8.9/10.1	06-325514	11
06-KIN-198-8.8/10.6	06-0N1804	11
06-KIN-198-9.5/14.7	06-0Q2504	11
06-KIN-198-14.8/17.9	06-462204	11
06-KIN-198-15.7/0	06-462214	11
06-KIN-198-16.5/17.2	06-487504	11

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-KIN-198-21.5/28.3	06-0L0504	12
06-KIN-198-/7.4	06-0P1504	12
06-KIN-269-1.1/5.6	06-0S2104	12
06-MAD-41-11.7/13.4	06-0G9004	12
06-MAD-41-38.9/45.7	06-0S2304	12
06-MAD-99-.9/28.2	06-0E6804	12
06-MAD-99-6.9/8.2	06-471004	13
06-MAD-152-/1.1	06-0P9704	13
06-TUL-99-5.1/53.9	06-0U5904	13
06-TUL-99-25.0/27.6	06-0P1704	13
06-TUL-99-37.3/41.3	06-360214	13
06-TUL-99-41.3/53.9	06-324504	13
06-TUL-99-41.3/52	06-0T1804	14
06-TUL-99-48.5/53.9	06-324514	14
06-TUL-137-15.4/15.7	06-0Q4404	14
06-TUL-198-12.0/0	06-0H6304	14
06-TUL-198-14.6/0	06-0S5904	14
06-TUL-201-5.8/23.3	06-0P6504	14
06-TUL-216-1.9/2.9	06-430714	15
06-TUL-245-12.2/16	06-0S2004	15

Statement of Ongoing Contracts - Federal Aid

District 06

Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$14,803,477	\$11,930,692
-S-	FEDERAL AID (SECONDARY)	\$28,654,890	\$18,352,325
-SH-	STATE HIGHWAY	\$181,360,843	\$140,206,551
		\$238,442,571	\$162,789,154
District Total:		<u>\$463,261,780</u>	<u>\$333,278,723</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
Work completed this Period:	