

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/17

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-0-/0 06-0U1504		IN FRESNO, MADERA, KINGS, AND TULARE COUNTIES AT VARIOUS LOCATIONS TREAT BRIDGE DECKS/JOINT SEALS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	CARY CRUZ 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3881	\$673,181 \$637,623 \$153,381	04/21/17 05/18/17 01/03/18	88% 93%
06-FRE-33-/0 06-0K8004 STP-000C-(442)E --()		IN FRESNO AND KINGS COUNTIES ON ROUTES 33, 41, 43, AND 233/152 IN FRESNO, KINGS, AND MADERA COUNTIES AT VARIOUS LOCATIONS SEISMIC RESTORATION	VIKING CONSTRUCTION COMPANY 11315 SUNRISE GOLD CIR., STE RANCHO CORDOVA CA 95742	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3543	\$2,313,394 \$893,902 \$431,333	10/27/16 11/28/16 07/31/18	0% 39%
HA21							
06-FRE-41-29.3/33.4 06-0Q6304 NHP-000C-(436)E --()		IN FRESNO AND MADERA COUNTIES ON ROUTE 41 AT VARIOUS LOCATIONS CONSTRUCT STAMPED CONCRETE	EMMETT'S EXCAVATION, INC. 6207 EAST CLINTON AVE FRESNO CA 93727	CARY CRUZ 3240 N. MILLBROOK AVE FRESNO, CA 93726 (559)243-3881	\$2,715,604 \$443,195 \$341,936	05/11/17 05/30/17 03/27/18	26% 16%
06-FRE-41-33.1/33.4 06-0N9904 NHP-P041-(599)E --()		ON ROUTE OLD ROUTE 41 BETWEEN PM 33.3/33.4 (FRESNO COUNTY) AND PM 0.0/0.2 (MADERA COUNTY) BRIDGE SEISMIC RETROFIT	VIKING CONSTRUCTION COMPANY 11315 SUNRISE GOLD CIR. #A RANCHO CORDOVA CA 95742	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3543	\$4,475,864 \$2,585,163 \$146,650	10/13/16 11/03/16 03/22/19	15% 58%
HA21							
06-FRE-99-22.7/28.1 06-0K2904 ACNH-P099-(613)E --()		ON ROUTE 99 IN FRESNO COUNTY BETWEEN BELMONT AVENUE OC AND SHAW AVENUE OC INSTALL RAMP METERING AT VARIOUS	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVENUE SYLMAR CA 91342	MCGUIRE, TIM 2750 N PARKWAY DRIVE FRESNO, CA 93722 (559)259-2081	\$3,994,379 \$650,361 \$593,246	08/08/17 08/29/17 05/13/19	6% 16%
HB4N							
06-FRE-99-23.5/26.7 06-2HT104		IN THE CITY OF FRESNO, ON ROUTE 99 FROM CLINTON AVENUE TO ASHLAN AVENUE ROUTE 99 REALIGNMENT	GRANITE CONSTRUCTION COMPANY PO BOX 50085 WATSONVILLE CA 95077	KIMURA, JUSTIN 2750 N. PARKWAY DRIVE FRESNO, CA 93722 (559)246-9536	\$131,451,751 \$86,227,518 \$4,050,506	06/30/16 07/25/16 12/20/18	54% 65%

HM1

**State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/17**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-168-1.7/9.5 06-0E3504 ACNH-P168-(063)E --()		IN FRESNO AND CLOVIS FROM THE 180/168 SEPARATION TO SHEPHERD AVE MILE EAST OF TEMPERANCE AVENUE OVERCROSSING FREEWAY MAINTENANCE ACCESS	DREAMBUILDER CONSTRUCUTION CORP 1324 LAWSON LN PLACENTIA CA 92870	MARK MENGONI 3240 N. MILLBROOK FRESNO CA 93726 (559)243-3543	\$3,207,967 \$1,212,547 \$490,220	06/15/17 07/18/17 02/07/18	66% 38%
06-FRE-168-30.1/30.4 06-0L3404 HSST-P -()P 8062-E -()		IN FRESNO CO ON STATE ROUTE 168 AT THE AUBERRY ROAD INTERSECTION PM T30.201 INTERSECTION IMPROVEMENT	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706	MARK MENGONI 3240 N.MILLBROOK FRESNO, CA 93726 (559)243-3543	\$2,818,624 \$2,737,385 \$102,654	06/20/16 07/15/16 01/03/18	99% 94%
HB1							
06-FRE-180-36.2/38.7 06-463804		ON ROUTE 180, IN FRESNO COUNTY BETWEEN JAMES ROAD AND LAKE AVENUE ADD PASSING LANES MENDOTA PASSING	A. TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. SUITE 300 ROSEVILLE CA 95661		\$5,023,705 \$3,190,575 \$1,894,985	08/07/17 08/29/17 03/05/18	49% 63%
HB4N							
06-FRE-180-57.9/62.4 06-0Q2104		IN FRESNO FROM 0.7 MI WEST OF ROUTE 180S/41 SEPARATION TO 0.1 MI EAST OF PEACH AVE OC FREEWAY LANDSCAPING	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES CA 94547	Haidar Haddadin 3240 N.MILLBROOK FRESNO, CA 93726 (559)897-7223	\$4,058,312 \$3,771,014 \$0	03/19/15 06/22/15 09/10/19	6% 91%
06-FRE-180-62.6/66.3 06-342564 ACNH-P180-(057)E --()		IN FRESNO COUNTY IN FRESNO FROM 0.3 MILE WEST OF CLOVIS AVE OC TO 0.8 MILE EAST OF TEMPERANCE AVE HIGHWAY PLANTING AND IRRIGATION	CLEAN CUT LANDSCAPE INCORPORATED 7726 NORTH FIRST STREET, #137 FRESNO, CA 93720	MOHAMMAD SAMIMI 3240 N. MILLBROOK AVENUE FRESNO, CA 93726-5866 (559)917-2487	\$5,018,734 \$4,965,822 \$62,831	08/23/12 09/27/12 02/28/18	0% 0% PLANT EST SATIS
WPCP							
06-FRE-180-74.1/78.6 06-342534 ACNH-S180-(059)E --()		NEAR CENTERVILLE AND MINKLER, FROM WEST OF SMITH AVENUE TO EAST OF FRANKWOOD AVENUE 2C TO 4E ON NEW ALIGNMENT KINGS	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342	HADDADIN, HAIDAR 3240 N. MILLBROOK AVE FRESNO, CA 93726 (559)243-3856	\$52,814,042 \$7,045,043 \$1,869,203	04/05/17 04/26/17 09/23/19	21% 13%
HE14							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/17

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-0-/0 06-0S6104		IN KERN, KINGS AND FRESNO COUNTIES AT STURGEON ELECTRIC CALIFORNIA, VARIOUS LOCATIONS ON ROUTES 5, 46, 58, 99, 178 AND 204 WIRE THEFT RESTORATION	LLC. 13501 BENSON AVE CHINO CA 91710		\$12,123,000 \$2,209,120 \$1,007,983	08/08/17 08/29/17 02/19/19	18% 18%
HA23							
06-KER-14-58.3/62.3 06-457114 CSTP-X029-(126)E --()		NEAR RIDGECREST, ON ROUTE 14 FROM 0.5 MILE NORTH OF THE ROUTE 178 WEST/ROUTE 14 INTERSECTION TO 1.7 MILES NORTH OF THE ROUTE 178 CONVERT EXISTING 2-LANE TO 4-LANE	0.5 GRANITE CONSTRUCTION CO. 580 WEST BEACH ST WATSONVILLE CA 95076	SAM DHALIWAL 1824 NORRIS ROAD (661)391-4742	\$22,151,761 \$11,968,372 \$960,309	03/14/17 04/06/17 06/18/18	46% 54%
06-KER-46-57.3/57.8 06-0K4604 ACNH-X029-(129)E --()		IN KERN COUNTY ON SR 46 NEAR WASCO AT SEMA CONSTRUCTION, INC. SR 46/99 SEPARATION BRIDGE BRIDGE REPLACEMENT	320 GODDARD WAY SUITE 150 IRVINE CA 92618	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$14,371,306 \$1,508,384 \$178,398	05/05/17 05/30/17 06/03/19	0% 10%
HA21							
06-KER-99-.3/15.9 06-0S6204 ACNH-P099-(612)E --()		STATE ROUTE 99 IN KERN COUNTY, PM 0.3/15.9, PM 21.8/57.3 INSTALL VEHICLE DETECTION SYSTEMS	A-C ELECTRIC COMPANY 2921 HANGAR WAY BAKERSFIELD CA 93308	MOHAMMAD SAMIMI 3240 N. MILLBROOK AVE FRESNO, CA 93726 (559)243-3814	\$977,120 \$199,012 \$102,199	06/30/17 07/31/17 03/18/18	44% 20%
HB4N							
06-KER-99-10.5/20.5 06-0R1404 ACNH-P099-(614)E --()		NEAR BAKERSFIELD FROM 1.2 MI. NORTH OF HERRING RD. OC TO PACHECO RD. 2R PAVEMENT REHABILITATION	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVENUE SYLMAR CA 91342		\$17,187,576 \$0 \$0	10/02/17 10/27/17	0% 0%
HA22							
06-KER-99-26.8/0 06-0K8104 ACNH-PX02-(125)E --()		IN KERN COUNTY IN BAKERSFIELD ON ROUTE 99 AT AIRPORT DRIVE AND AT OVERCROSSING AND ON ROUTE 178 AT GOLDEN STATE AVENUE SEPARATION SEISMIC RESTORATION	BRIDGEWAY CIVIL CONSTRUCTORS, INC. 4950 ALLISON PARKWAY, SUITE A VACAVILLE CA 95688	CLAY LOMAX 1824 NORRIS RD BAKERSFIELD, CA 93312 (661)391-4767	\$2,327,117 \$2,273,124 \$5,052	09/30/16 11/03/16 08/27/18	59% 97%
HA21							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/17

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-99-49.6/0 06-0H6424 ACNH-PP09-(603)E --()		IN KERN COUNTY IN MCFARLAND AT THE KERN AVE PEDESTRIAN OC ADA COMPLIANCE UPGRADES	M.C.M. CONSTRUCTION, INC. 6413 32ND STREET NORTH HIGHLANDS CA 95660	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$4,259,106 \$4,032,635 \$221,602	11/03/16 11/28/16 12/30/17 12/21/17	100% 94% OVER RUN
06-KER-155-1.1/1.9 06-0P2904 SSTG-S155-(005)E --()		NEAR DELANO AT BROWNING ROAD TO 0.4 MILE EAST OF BROWNING ROAD INTERESECTION IMPROVEMENTS	GRANITE CONSTRUCTION CO. 585 WEST BEACH STREET WATSONVILLE CA 95076	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$2,632,052 \$2,516,333 \$2,418	03/15/17 04/06/17 11/08/18	33% 95%
HB1							
06-KIN-41-40.6/41.1 06-416014 ACNH-P041-(133)E --()		ON ROUTE 41 IN KINGS COUNTY AT BUSH STREET INTERCHANGE BUSH STREET U.C. _____ LANDSCAPE ARCHITECTURE PLANTING	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901		\$388,995 \$180,953 \$67,937	05/30/17 06/22/17 01/24/18	79% 47%
HA25							
06-KIN-43-1.3/1.7 06-0M3704 HSST-P -()P 3 04-6 E -()		IN KINGS COUNTY NEAR CORCORAN ON ROUTE 43 FROM 0.2 MILES SOUTH TO 0.2 MILES NORTH OF ROUTE 137 AND ON ROUTE 137 FROM ROUTE 43 TO 0 CONSTRUCT ROUNDABOUT	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706	GRANDRATHI, SUNIL 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)999-5733	\$3,207,011 \$3,005,210 \$0	08/10/16 09/16/16 12/11/17 12/13/17	100% 100% COMPLETED
HB1							
06-KIN-198-8.9/10.1 06-325514 NHP-P198-(064)E --()		IN LEMOORE, ON ROUTE 198 AT 19TH AVENUE LANDSCAPING AND PLANT ESTABLISHMENT	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES CA 94547	MOHAMMAD SAMIMI 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)250-6305	\$675,962 \$645,046 \$9,717	01/02/15 01/26/15 12/14/18	0% 0% PLANT EST SATIS
HE11							
06-KIN-198-16.5/17.2 06-487514 ACNH-P198-(074)E --()		ON RTE 198 IN HANFORD AT 12TH AVENUE OVERCROSSING 12TH AVENUE OVERCROSSING REPLACEMENT PLANTING	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES CA 94547	GANDRATHI, SUNIL 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)999-5733	\$1,033,477 \$223,719 \$223,719	08/11/17 08/29/17 04/18/18	33% 21%
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/17

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KIN-198-18.4/0 06-0T5104 SNHG-P198-(075) --()		IN HANFORD AT WESTBOUND OFF-RAMP INTERSECTION TO REDINGTON/4TH STREET INSTALL SIGNALS AND MODIFY CURB	CAL ELECTRO, INC. 3710 ELECTRO WAY REDDING CA 96002	GANDRATHI, SUNIL 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)999-5733	\$655,989 \$320,627 \$99,887	06/26/17 07/27/17 02/26/18	68% 49% SUSPENDED
HB1							
06-MAD-41-.1/32.4 06-0U7104 SSTG-X039-(034)E --()		IN MADERA COUNTY ON SR 41, SR 49, AND SR 145 AT VARIOUS LOCATIONS CONSTRUCT RUMBLE STRIPS	CAL STRIPE, INC 2040 E. STEEL RD COLTON CA 92324		\$278,278 \$0 \$0	11/09/17 11/30/17	0% 0%
HB1							
06-MAD-99-1.5/9.5 06-0R0704 NHP-P099-(601)E --()		IN MADERA COUNTY NEAR MADERA FROM 0.5 MI. NORTH OF AVE 7 OC TO 0.2 MI. SOUTH OF GATEWAY DRIVE OVERCROSSING PAVEMENT PRESERVATION (CAPM)	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706	HAIDAR HADDADIN 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3856	\$8,428,953 \$7,505,444 \$0	09/06/16 09/30/16 11/30/17	100% 100% COMPLETED
HA22							
06-MAD-99-10.0/26.6 06-0Q6104 ACNH-P099-(599)E --()		IN MADERA COUNTY IN AND NEAR MADERA FROM 0.3 MI SOUTH OF ROUTE 145/99 SEPARATION TO ASH SLOUGH ROADSIDE SAFETY IMPROVEMENTS	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO CA 93706	CARY CRUZ 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3881	\$1,989,459 \$1,627,321 \$0	03/30/17 04/20/17 12/05/17	100% 100%
06-TUL-65-9.3/14 06-0S4804 NHP-P065-(105)E --()		IN TULARE COUNTY NEAR PORTERVILLE FROM 0.7 MILES SOUTH OF AVENUE 80 TO AVENUE 112 AVENUE 112 PAVEMENT REHABILITATION	CAL VALLEY CONSTRUCTION INC 5125 N GATES AVE., SUITE 102 FRESNO, CA 93722	JAVIER HUERTA 8530 W ROOSEVELT AVE. VISALIA CA, 93291 (559)651-8319	\$4,064,792 \$3,942,942 \$0	08/01/16 08/24/16 12/04/17 12/04/17	100% 100% COMPLETED
HA22							
06-TUL-65-15.1/18 06-434014		ON STATE ROUTE 65 IN TULARE COUNTY FROM AVE 120 TO 0.1 MILE SOUTH OF ROUTE 190/65 SEPARATION WIDEN 2 LANE CONVENTIONAL HIGHWAY	A. TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. SUITE 300 ROSEVILLE CA 95661	BLAS MARTINEZ 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8324	\$14,676,029 \$10,661,115 \$813,092	11/30/16 12/21/16 03/05/18	80% 72%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/17

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-65-20.1/31.5 06-0Q2604 CNHP-P065-(106)E --()		IN TULARE COUNTY IN AND NEAR PORTERVILLE FROM SOUTH OF HENDERSON AVE UC TO JUNCTION ROUTE 137 PAVEMENT PRESERVATION	TEICHERT CONSTRUCTION 400 SUNRISE AVE. SUITE 300 ROSEVILLE CA 95661		\$7,582,108 \$4,830,502 \$64,061	04/18/17 05/09/17 01/18/18	81% 63%
HA22							
06-TUL-65-31.6/39.6 06-0G9804 ACNH-P065-(107)E --()		IN TULARE COUNTY IN AND NEAR EXETER FROM JUNCTION ROUTE 137 TO JUNCTION ROUTE 198 AC OVERLAY	A. TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. SUITE 300 ROSEVILLE CA 95661		\$3,947,000 \$0 \$0	09/28/17 10/27/17	0% 0%
HA22							
06-TUL-99-31.2/32.5 06-332214		IN TULARE COUNTY IN TULARE AT CARTMILL AVENUE OVERCROSSING LANDSCAPE MITIGATION	WABO LANDSCAPE & CONSTRUCTION 726 ALFRED NOBEL DR. HERCULES CA 94547		\$1,036,999 \$0 \$0	09/28/17 10/27/17	0% 0%
HA25							
06-TUL-99-39.6/41.3 06-471504		ON ROUTE 99 IN TULARE COUNTY IN GOSHEN FROM NORTH OF MILL CREEK DITCH TO NORTH OF NORTH GOSHEN OVERHEAD (BRIDGE NO. 46-55 R/L) RECONSTRUCT INTERCHANGE BETTY DRIVE	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706	HAROLDSSEN, BRENT 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3852	\$31,676,063 \$15,147,001 \$1,805,047	02/24/17 03/15/17 12/14/18	36% 48%
HE11							
06-TUL-190-20.9/21.2 06-0J5304 SSTP-P190-(020)E PL62-06 0-(3E) --()		ON ROUTE 190, IN TULARE COUNTY, NEAR PORTERVILLE BETWEEN 0.2 MILE WEST OF ROAD 284 AND 0.1 MILE EAST OF ROAD 284 INTERSECTION IMPROVEMENT	NEAR LEE'S PAVING, INC. 1212 NORTH PLAZA DRIVE VISALIA CA 93291	SHELLEY MAGGARD 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8319	\$2,899,741 \$2,825,925 \$0	09/23/15 10/07/15 06/23/17	27% 98%
HB1							
06-TUL-198-11.7/19.7 06-0S3404 ACNH-P198-(077)E --()		IN TULARE COUNTY IN AND NEAR VISALIA FROM LOVERS LANE UC TO ROUTE 245 PAVEMENT REHABILITATION (2R)	LEE'S PAVING, INC. 1212 N PLAZA DR VISALIA CA 93291		\$20,525,101 \$0 \$0	12/01/17 12/26/17	0% 0%
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/17

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-216-1.9/2.9 06-430714		IN TULARE COUNTY IN AND NEAR FROM LOVERS LANE TO 0.1 MILE EAST OF INC. COMSTOCK STREET INSTALL LANDSCAPING	VISALIA WABO LANDSCAPE & CONSTRUCTION, 726 ALFRED NOBEL DRIVE HERCULES CA 94547	BLAS MARTINEZ JR. 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8321	\$332,261 \$307,973 \$0	06/25/15 07/16/15 11/19/18	32% 93%

HB4C

Totals: Authorized Final Amt: \$397,992,810 Completed to Date: \$190,290,905 Work This Month: \$15,698,366

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-FRE-0-/0	06-0U1504	1
06-FRE-33-/0	06-0K8004	1
06-FRE-41-33.1/33.4	06-0N9904	1
06-FRE-41-29.3/33.4	06-0Q6304	1
06-FRE-99-22.7/28.1	06-0K2904	1
06-FRE-99-23.5/26.7	06-2HT104	1
06-FRE-168-30.1/30.4	06-0L3404	2
06-FRE-168-1.7/9.5	06-0E3504	2
06-FRE-180-36.2/38.7	06-463804	2
06-FRE-180-57.9/62.4	06-0Q2104	2
06-FRE-180-62.6/66.3	06-342564	2
06-FRE-180-74.1/78.6	06-342534	2
06-KER-0-/0	06-0S6104	3
06-KER-14-58.3/62.3	06-457114	3
06-KER-46-57.3/57.8	06-0K4604	3
06-KER-99-.3/15.9	06-0S6204	3
06-KER-99-10.5/20.5	06-0R1404	3
06-KER-99-26.8/0	06-0K8104	3
06-KER-99-49.6/0	06-0H6424	4
06-KER-155-1.1/1.9	06-0P2904	4
06-KIN-41-40.6/41.1	06-416014	4
06-KIN-43-1.3/1.7	06-0M3704	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-KIN-198-8.9/10.1	06-325514	4
06-KIN-198-16.5/17.2	06-487514	4
06-KIN-198-18.4/0	06-0T5104	5
06-MAD-41-.1/32.4	06-0U7104	5
06-MAD-99-1.5/9.5	06-0R0704	5
06-MAD-99-10.0/26.6	06-0Q6104	5
06-TUL-65-9.3/14	06-0S4804	5
06-TUL-65-31.6/39.6	06-0G9804	5
06-TUL-65-15.1/18	06-434014	6
06-TUL-65-20.1/31.5	06-0Q2604	6
06-TUL-99-31.2/32.5	06-332214	6
06-TUL-99-39.6/41.3	06-471504	6
06-TUL-190-20.9/21.2	06-0J5304	6
06-TUL-198-11.7/19.7	06-0S3404	6
06-TUL-216-1.9/2.9	06-430714	7

Statement of Ongoing Contracts - Federal Aid

District	Category	Bid + CCO	Work Comp
06	FEDERAL AID (PRIMARY)	\$132,041,379	\$23,918,920

Statement of Ongoing Contracts - Federal Aid

District	06		
Federal Aid		Category	Bid + CCO
-S-		FEDERAL AID (SECONDARY)	\$2,313,394
-SH-		STATE HIGHWAY	\$201,051,300
			\$62,586,737
District Total:			<u>\$397,992,810</u>
			<u>\$190,290,905</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
06	\$15,700,755
Work completed this Period:	\$15,700,755