

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/15

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-5-37.1/41.5 06-0R2404		IN FRESNO COUNTY NEAR MENDOTA FROM 1.3 MI SOUTH OF KAMM AVE OC TO 1 MI NORTH OF PANOCH JCT OC & FROM 0.9 MI FRESNO SOUTH OF MANNING AVE COLD PLANE AND RESURFACE ROADWAY	GRANITE CONSTRUCTION COMPANY 2716 S GRANITE CT. CA 93706	MOHAMMAD SAMIMI 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)250-6305	\$407,580 \$434,941 \$0	06/12/14 06/26/14 11/12/14	100% 100%
HM1							
06-FRE-5-48.8/53 06-0Q2704 NHPI-005 -(144)E --()		IN FRESNO COUNTY ABOUT 38 MILES SOUTH OF SANTA NELLA FROM 0.1 MILE SOUTH OF PANOCH ROAD OVERCROSSING TO SYLMAR 0.2 MILE NORTH OF RUSSEL HMA AND REINFORCE CONCRETE PAVEMENT	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE CA 91342		\$14,038,337 \$0 \$0	12/11/14 12/31/14	0% 0%
HA22							
06-FRE-41-3.0/M6.1 06-0Q2404 NHP-P041-(125)E --()		IN FRESNO COUNTY FROM HARLAN AVENUE TO ELKHORN AVENUE PAVEMENT PRESERVATION (CAPM)	TEICHERT CONSTRUCTION P.O. BOX 520 FOWLER CA 936250520		\$1,747,374 \$0 \$0	11/12/14 11/24/14	0% 0%
HA22							
06-FRE-41-23.1/0 06-0Q0104 NHP-P041-(124)E --()		IN FRESNO COUNTY IN FRESNO AT VENTURA AVENUE VIADUCT BRIDGE DECK RESURFACING	AMERICAN CIVIL CONSTRUCTORS WEST COAST, INC. 3701 MALLARD DRIVE BENICIA CA 94510	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726-5866 (559)259-4877	\$1,793,000 \$0 \$0	11/13/14 12/03/14	0% 0%
06-FRE-41-24.5/24.8 06-0M4204 STPG-X019-(025)E --()		IN FRESNO COUNTY IN FRESNO ON RTE 41 FROM THE RTE 180/41 CONNECTOR TO OLIVE AVE UC AND ON RTE 180 FROM BLACKSTONE AVE UNDERCROSSIN CONSTRUCT CONCRETE GUARD RAIL	FBD VANGUARD CONSTRUCTION 651 ENTERPRISE COURT LIVERMORE CA 94550	OLIBRIS, GARNEL 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3852	\$1,248,752 \$1,218,166 \$24,065	03/18/14 04/09/14 06/05/15	40% 93%
HB1							
06-FRE-41-25.2/31.7 06-0M8204 HSNH-X019-(028)E --()		IN FRESNO COUNTY AT VARIOUS LOCATIONS INSTALL CONCRETE BARRIERS	EMMETT'S EXCAVATION, INC. 1477 MENLO AVE CLOVIS CA 93611	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA, 93726-5866 (559)243-3543	\$929,903 \$251,674 \$246,574	10/10/14 10/22/14 03/30/15	30% 27%
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/15

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-41-27.6/30.4 06-0E9714		IN FRESNO FROM ASHLAN AVENUE OVERCROSSING TO HERNDON AVENUE UNDERCROSSING REPLACEMENT PLANTING	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVE CLOVIS CA 93619	MENCONI, MARK 3240 N. MILLBROOK FRESNO, CA 93726-5866 (243)-35-43	\$597,550 \$538,559 \$2,725	03/19/12 04/16/12 01/11/16	0% 0% PLANT EST SATIS
HB4N	WPCP						
06-FRE-99-26.7/31.6 06-442624		IN FRESNO AND MADERA COUNTIES IN AND NEAR FRESNO FROM 0.2 MILE NORTH OF ASHLAN AVENUE OVERCROSSING TO 0.6 MILE NORTH OF ASHLAN AVE WIDEN FREEWAY AND REPLACE BRIDGE	MCM CONSTRUCTION INC P O BOX 620 NORTH HIGHLANDS CA 956600620	VONG, ALAN 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3856	\$41,700,043 \$37,654,050 \$257,450	10/10/12 11/06/12 08/02/16	54% 89%
HE13	SWPPP						
06-FRE-145-32.8/33.4 06-0J9204 SSTP-P145-(031)E --()		ON ROUTE 145, FROM 0.3 MILE SOUTH TO 0.3 MILE NORTH OF JENSEN AVENUE CONSTRUCT ROUNDABOUT	RSB GROUP INC 20331 LAKE FORREST DRIVE C13 LAKE FORREST CA 92630	OLIBRIS, GARNEL 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3852	\$1,348,460 \$1,393,855 \$69,656	01/28/14 03/03/14 09/28/15	44% 98%
HB1							
06-FRE-168-/0 06-0Q5504 CSTP-X019-(027)E --()		IN FRESNO COUNTY AT VARIOUS LOCATIONS ELECTRICAL EQUIPMENT REPLACEMENT	TABER CONSTRUCTION INC P O BOX 1309 MARTINEZ CA 94553	CARY CRUZ 3240 N. MILLBROOK AVENUE FRESNO, CA 93710 (559)341-3377	\$5,531,850 \$5,354,780 \$0	11/19/13 12/09/13 11/21/14	100% 100%
HA23							
06-FRE-180-58.4/60.4 06-0C1104 ACNH-P180-(056)N --()		ON ROUTE 180 IN FRESNO COUNTY BETWEEN R AND L ROUTE 41 AND ROUTE 168 BRAIDED RAMPS	R BROSAMER INC 1777 OAKLAND BLVD SUITE 300 WALNUT CREEK CA 94596	VONG, ALAN 3240 N MILLBROOK FRESNO CA 93726 (559)243-3856	\$46,673,758 \$46,610,199 \$0	01/12/12 01/20/12 12/18/14 12/22/14	100% 100% OVER RUN
HE14							
06-FRE-180-62.6/66.3 06-342564 ACNH-P180-(057)E --()		IN FRESNO COUNTY IN FRESNO FROM 0.3 MILE WEST OF CLOVIS AVE OC TO 0.8 MILE EAST OF TEMPERANCE AVE HIGHWAY PLANTING AND IRRIGATION	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG CLOVIS CA 93619	MOHAMMAD SAMIMI 3240 N. MILLBROOK AVENUE FRESNO, CA 93726-5866 (559)917-2487	\$4,899,447 \$3,968,335 \$306,019	08/23/12 09/27/12 03/09/18	95% 78%
	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/15**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-180-71.8/74.5 06-342524		IN FRESNO COUNTY ABOUT 6.3 MILES EAST OF FRESNO FROM 0.6 MILE WEST OF QUALITY AVENUE TO 0.2 MILE WEST OF SMITH AVENUE NEW EXPRESS HIGHWAY	AMERICAN PAVING CO P O BOX 4348 FRESNO CA 93744	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726-5866 (559)243-3543	\$15,793,944 \$15,351,836 \$0	04/23/13 05/16/13 10/20/14	100% 100%
HE14							
06-FRE-180-77.2/0 06-0H1704 BRNH-P180-(058)E --()		ON ROUTE 180 IN FRESNO COUNTY AT KINGS RIVER OVERFLOW BRIDGE (#42- 0074) BETWEEN PM 77.1 AND PM 77.2 BRIDGE REPLACEMENT, SHOULDER WIDEN	EMMETT'S EXCAVATION INC 1477 MENLO AVE CLOVIS CA 93611	VONG, ALAN 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3856	\$2,336,824 \$46,415 \$0	12/04/13 12/17/13 04/06/15	4% 2% SUSPENDED
HA21							
06-KER-0-/0 06-0P0504		IN KERN COUNTY AT VARIOUS LOCATIONS REPAIR BRIDGE DECK AND JOINT SEAL	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93303 (661)391-4742	\$754,264 \$713,613 \$14,565	05/16/14 06/02/14 01/27/15	91% 92%
HM3							
06-KER-0-/0 06-0M6204		IN KERN COUNTY AT VARIOUS LOCATIONS REMOVE DECK SURFACE, PLACE DECK SEAL	J M CLOUGHLIN ENGINEERING CO INC 10641 FULTON COURT RANCHO CUCAMONGA CA 91730	PETER MULLALY 1824 NORRIS RD BAKERSFIELD, CA 93308 (661)391-4767	\$2,260,835 \$2,505,827 \$0	05/21/13 06/13/13 08/15/14	100% 100%
HM1							
06-KER-5-6.0/9 06-0Q4504 NHPI-005 -(193) --()		IN KERN COUNTY NEAR FORT TEJON TO 1.1 MILES SOUTH OF GRAPEVINE UNDERCROSSING I-5 EXTINGUISHABLE MESSAGE SIGNS	ROADWAY ENGINEERING WORKS INC 3442 6TH STREET CERES CA 95307	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4773	\$789,104 \$701,889 \$82,491	05/08/14 05/29/14 02/05/15	81% 89%
HB4N							
06-KER-5-13.5/0 06-0M2204		IN KERN COUNTY AT VARIOUS LOCATIONS PAINT STRUCTURAL STEEL & JOINT SEAL	F D THOMAS INC P O BOX 4663 MEDFORD OR 97504	PETER MULLALY 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4767	\$1,789,000 \$1,799,200 \$0	12/05/12 12/27/12 10/24/13	100% 100% SUSPENDED
HM1	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/15

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-5-62.5/73.1 06-0P1404 NHPI-005 -(195)E --()		ON ROUTE 5 BETWEEN LERDO OVERCROSSING AND ROUTE 5/46 SEPARATION #1 REPLACE PCC PANELS, GRIND CONCRETE	GRIFFITH/COFFMAN JOINT VENTURES 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308	SAM DHALIWAL 1824 NORRIS ROAD (661)391-4742	\$42,092,304 \$0 \$0	12/03/14 12/18/14 01/09/17	0% 0%
HA22							
06-KER-14-16.6/0 06-0Q4204		IN KERN COUNTY, IN MOJAVE AT THE MOJAVE MAINTENANCE STATION CONSTRUCT MECHANIC'S FACILITY	RE COM DEVELOPMENT COMPANY 2488 DIXON LANE BISHOP CA 93514	PETER MULLALY 1824 NORRIS RD BAKERSFIELD, CA 93308 (661)391-4767	\$934,316 \$566,858 \$117,314	05/22/14 06/18/14 05/15/15	62% 61%
HA12							
06-KER-14-39.3/40.3 06-0H1804 BRNH-P014-(072)E --()		ON ROUTE 14 IN KERN COUNTY AT PM 39.9, 24 MILES NORTH OF MOJAVE AT RED ROCK CANYON BRIDGE #50-0178 BRIDGE REPLACEMENT (SCOUR)	GRANITE CONSTRUCTION COMPANY PO BOX 742478 LOS ANGELES, CA 90074-2478	AMARJIT DHALIWAL (661)391-4766	\$8,609,279 \$8,676,532 \$0	05/22/13 06/10/13 12/30/14 01/05/15	100% 100%
HA21	SWPPP						COMPLETED
06-KER-46-54.0/57.8 06-0Q7904 NHP-X029-(113)E --()		IN KER CO NEAR WASCO ON RTE 46 FROM 0.1 MI WEST OF SMITH AVE TO RTE 46/ 99 SEP & NEAR BAKERSFIELD ON RTE 65 FROM 0.1 MI NORTH OF M PMA CHIP SEAL	VSS INTERNATIONAL, INC. 3785 CHANNEL DR. WEST SACRAMENTO CA 95691	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$1,092,000 \$957,763 \$0	06/09/14 06/25/14 08/31/15	96% 88%
06-KER-58-31.8/39.7 06-0Q8004 NHP-P059-(117)E --()		IN KERN COUNTY NEAR BUTTONWILLOW FROM TRACY AVENUE TO 0.3 MILE WEST OF ROUTE 43 RHMA-SP-G OVERLAY AND RUMBLE STRIP	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308		\$1,234,354 \$0 \$0	05/15/14 05/29/14	0% 0%
HM1							
06-KER-58-36.3/39.9 06-0P5604 HSNH-P058-(118)E --()		ON ROUTE 58 BETWEEN 300 FEET EAST OF GATSON STREET AND JUNCTION STATE ROUTE 43 WIDEN SHOULDERS & INSTALL RUMBLE	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308	SAM DHALIWAL (661)391-4742	\$2,575,282 \$1,196,509 \$7,312	07/29/14 08/12/14 02/28/15	75% 46%
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/15

Page 5
02/04/15

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-58-67.8/0 06-0N4014 NH-17D5-(004)E --()		IN KERN COUNTY NEAR EDISON AT NEUMARKLE ROAD UC CONSTRUCT ROCK SLOPE PROTECTION	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$394,783 \$384,250 \$0	05/22/13 06/13/13 08/05/13	100% 100%
HA23							
06-KER-58-108.9/0 06-0G2704 ACHS-P058-(113)E G P0-58 1-(3E) --()		IN KERN COUNTY NEAR MOJAVE AT BUSINESS 58 WEST OVERCROSSING CONCRETE BARRIER AND WINDSCREEN	C A RASMUSSEN INC 28548 LIVINGSTON AVENUE VALENCIA CA 91355	PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0970	\$1,541,102 \$1,545,500 \$0	08/14/12 09/18/12 06/14/13	100% 100% OVER RUN
HB1	WPCP						
06-KER-58-/0 06-0Q5804 NHP-X029-(116)E --()		IN KERN COUNTY ON ROUTES 58 AND 99 AT VARIOUS LOCATIONS WIRE THEFT RESTORATION	ROADWAY ENGINEERING WORKS INC 3442 6TH STREET CERES CA 95307	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$950,000 \$66,665 \$66,665	10/29/14 11/18/14 06/10/15	22% 7%
HA23							
06-KER-58-/0 06-0S0704		UPGRADE IRRIGATION SYSTEMS IN ACCORDANCE WITH EMERGENCY DROUGHT DECLARATION IN KERNAND TULARE COUNTYS AT VARIOUS LOCATIONS UPGRADE IRRIGATION SYSTEMS	WABO LANDSCAPE & CONSTRUCTION, INC 726 ALFRED NOBLE DR HERCULES, CA 94547	MULLALY, PETER 1824 NORRIS RD BAKERSFIELD, CA 93308 (661)391-4767	\$2,935,000 \$2,900,246 \$0	03/07/14 03/10/14 12/31/14	97% 99%
20.20.201 130							
06-KER-99-24.6/0 06-0L3904 HSNH-P099-(568)E --()		IN KERN COUNTY IN BAKERSFIELD AT CALIFORNIA AVENUE UNDERCROSSING RELOCATE RIGHT TURN LANE	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308	PETER MULLALY 1824 NORRIS RD BAKERSFIELD, CA 93308 (661)391-7467	\$1,053,235 \$1,018,835 \$1,400	06/24/13 07/22/13 05/11/15	77% 96%
HB1							
06-KER-119-/0 06-0Q8504		IN KERN COUNTY IN AND NEAR TAFT ROUTE 33 TO 0.5 MILE WEST OF ELK HILLS ROAD PAE CHIP SEAL	FROM NORTHWEST PAVING 8115 SECLUDED VALLEY DRIVE REDDING CA 96001	AMARJIT DHALIWAL 1824 NORRIS RD BAKERSFIELD, CA 93308 (661)391-4766	\$676,327 \$623,259 \$0	12/05/13 01/06/14 06/12/14	100% 100%
HM1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/15

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-178-2.0/7.5 06-0Q8304 NHP-P178-(063)E --()		IN KERN COUNTY IN AND NEAR BAKERSFIELD FROM WEILL PARK OVERHEAD TO 0.5 MILE WEST OF MORNING DRIVE BWC RHMA TYPE "G"	TELFER OIL COMPANY DBA TELFER HIGHWAY TECHNOLOGIES 4522 PARKER AVENUE, SUITE 350 MCCLELLAN, CA 95652	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93303 (661)391-4742	\$2,399,352 \$2,261,279 \$0	05/15/14 06/18/14 10/14/14	100% 100%
HM1							
06-KER-178-100.6/102.7 06-0P8104 HSNH-P178-(065)E --()		IN KERN COUNTY ON SR 178, FROM INYO KERN ROAD TO GEMSTONE STREET IN THE CITY OF RIDGECREST RECONSTRUCT CENTER MEDIAN WITH	DESERT CONCEPTS CONSTRUCTION, INC. 77770 COUNTRY CLUB DR, STE D PALM DESERT CA 92211	PETER MULLALY 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4767	\$1,644,163 \$0 \$0	11/21/14 12/22/14 08/20/15	0% 0%
HB4N							
06-KER-204-/3.7 06-0Q8104 STP-X029-(112)E --()		IN KERN CO ON RTE 119 NEAR TAFT HMA TYPE "G" OVERLAY	CHESTER BROSS CONSTRUCTION COMPANY P.O. BOX 430 HANNIBAL MO 63401	PETER MULLALY 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4767	\$1,899,477 \$60,745 \$0	06/05/14 06/18/14 12/15/14	67% 3%
06-KER-223-4.8/17.2 06-0P8404 HSST-P223-(011)E --()		ON ROUTE 223 IN KERN COUNTY NEAR ARVIN BETWEEN OLD RIVER ROAD AND VINELAND ROAD WIDEN SHOULDERS & INSTALL RUMBLE	GRANITE CONSTRUCTION COMPANY P.O. BOX 50085 WATSONVILLE CA 95077	HISHAM ALNATOUR (661)391-4747	\$3,490,485 \$1,334,786 \$127,919	08/04/14 08/19/14 02/10/15	55% 38%
HB1							
06-KIN-5-9.0/16.5 06-0P1804 NHPI-005 -(194)E --()		NEAR KETTLEMAN CITY, FROM 3.3 MILES SOUTH OF UTICA AVE OC TO JCT 41 OVERLAY 2R	GRANITE CONSTRUCTION COMPANY 2716 S GRANITE CT. FRESNO CA 93706		\$13,982,722 \$0 \$0	12/03/14 12/19/14	0% 0%
HA22							
06-KIN-43-18.2/27.2 06-0P6104 CSTP-P043-(043)E --()		IN TULARE AND KINGS COUNTIES NEAR CORCORAN AND HANFORD FROM 0.6 MILE SOUTH OF DEER CREEK BRIDGE TO KINGS COUNTY LINE AND FROM ROUT RHMA OVERLAY TYPE "G"	CHESSE BROSS CONSTRUCTION 39 CALIFORNIA ST PMB 118 VALLEY SPRINGS CA 95252	JUSTIN KIMURA 183 W. VENTURA COURT KINGSBURG, CA 93631 (559)897-3118	\$3,449,675 \$3,441,197 \$0	06/06/13 06/27/13 05/06/14	100% 94%
HM1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/15

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KIN-198-8.9/10.1 06-325504		ON ROUTE 198 IN KINGS COUNTY IN KINGS COUNTY FROM ROUTE 41 TO 18 1/2 AVENUE (VINE STREET) (KP 15.1/16.3) CONSTRUCT INTERCHANGE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077	JUSTIN KIMURA 8530 W ROOSEVELT AVE VISALIA, CA 93291 (559)651-8315	\$19,721,997 \$17,977,843 \$175,105	10/24/12 12/03/12 02/25/15	94% 91%
HE11	SWPPP						
06-KIN-198-8.9/10.1 06-325514 NHP-P198-(064)E --()		IN LEMOORE, ON ROUTE 198 AT 19TH AVENUE LANDSCAPING AND PLANT ESTABLISHMENT	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES CA 94547		\$667,615 \$0 \$0	01/02/15 01/26/15	0% 0%
HE11							
06-KIN-198-9.5/14.7 06-0Q2504 NHP-P198-(063)E --()		IN KINGS COUNTY IN AND NEAR LEMOORE FROM 19TH AVENUE TO 14TH AVENUE UNDERCROSSING COLD IN PLACE RECYCLING,HMA OVERLAY	GRANITE CONSTRUCTION COMPANY 2716 S GRANITE CT. FRESNO CA 93706		\$4,544,846 \$0 \$0	12/03/14 12/19/14	0% 0%
HA22							
06-KIN-198-14.8/17.9 06-462204 ACNH-P198-(060)E --()		IN AND NEAR HANFORD AT THE 14TH AVE UC, HANFORD-ARMONA RD UC AND THE 11TH AVENUE UC (KP R23.7/R29.0) REHAB 3 BRIDGE DECKS	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO CA 93706	JUSTIN KIMURA 183 W. VENTURA COURT KINGSBURG, CA 93631 (559)897-3118	\$5,022,101 \$3,678,762 \$583,103	09/24/13 10/22/13 08/05/15	59% 73%
HA21							
06-KIN-198-16.5/17.2 06-487504 NHP-P198-(062)E --()		ON ROUTE 198 FROM 0.4 MILE WEST OF 12TH AVENUE OVERCROSSING TO 0.3 MILE EAST OF 12TH AVENUE OVERCROSSING RECONSTRUCT INTERCHANGE 12TH AVE	AGEE CONSTRUCTION CORPORATION PO BOX 629 CLOVIS CA 93613	JUSTIN KIMURA 183 W VENTURA COURT KINGSBURG CA 93631 (559)897-3118	\$8,717,070 \$686,861 \$309,900	04/22/14 05/13/14 11/25/15	14% 8%
HE11							
06-KIN-198-21.5/28.3 06-0L0504 ACNH-P198-(059)E --()		IN KINGS AND TULARE COUNTIES NEAR HANFORD FROM 0.5 MILE E OF RTE 43 TO 0.4 MILE OF RTE 99 HIGHWAY PLANTING	WABO LANDSCAPE & CONSTRUCTION INC 726 ALFRED NOBEL DRIVE HERCULES CA 94547-1805	DALLIA FOSTER 8530 W. ROOSEVELT AVE. VISALIA, CA. 93291 (559)897-7080	\$1,416,340 \$1,272,871 \$0	05/22/12 06/20/12 03/14/17	0% 0%
HE14	WPCP						PLANT EST SATIS

**State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/15**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KIN-198-/7.4 06-0P1504 NHP-P198-(065)E --()		ON ROUTE 198 FROM FRESNO/KINGS COUNTY LINE TO 0.04 MILE EAST OF THE SOUTH ROSSI OVERHEAD OVERLAY 2R	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342		\$5,195,219 \$0 \$0	11/12/14 12/03/14	0% 0%
HA22							
06-MAD-99-.9/28.2 06-0E6804 STPE-P099-(578)E --()		IN MADERA COUNTY IN MADERA AND CHOWCHILLA AT VARIOUS LOCATIONS SOUTH MADERA OC TO AVENUE 26 SEPARATION 99 CORRIDOR-BRIDGE ENHANCEMENT	ABHE & SVOBODA, INC. FROM 18100 DAIRY LANE JORDAN MI 55352		\$330,580 \$0 \$0	11/17/14 12/01/14	0% 0%
06-MAD-99-6.9/8.2 06-471004		IN MADERA COUNTY NEAR MADERA FROM 0.6 MILE SOUTH OF AVENUE 12 OC TO 0.7 MILE NORTH OF AVENUE 12 OC RECONSTRUCT INTERCHANGE	SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SLYMAR, CA 91342	OSCAR SHERRILL 3240 N. MILLBROOK FRESNO, CA 93726-8566 (559)243-3812	\$45,676,856 \$28,953,856 \$722,346	12/07/12 01/10/13 09/30/15	67% 63%
HE11	SWPPP						
06-MAD-145-20.9/25.4 06-0P7004		IN MADERA COUNTY ABOUT 9 MILES EAST OF MADERA FROM ROAD 37 TO ROUTE 41 COLD PLANE AND HMA OVERLAY	AGEE CONSTRUCTION CORPORATION P O BOX 629 CLOVIS CA 93613	MARK MENGONI 3240 N. MILLBROOK FRESNO CA 93726 (559)243-3543	\$735,287 \$716,746 \$0	04/18/13 05/16/13 07/02/13	100% 100%
HM1							
06-MAD-152-/1.1 06-0P9704 HSNH-P152-(084)E --()		ABOUT 17 MILES EAST OF LOS BANOS FROM ROUTE 59/152 SEPARATION TO ROAD 4/LINCOLN ROAD MEDIAN BARRIER AND RUMBLE STRIPS	GRANITE CONSTRUCTION COMPANY 2716 S GRANITE CT. FRESNO CA 93706		\$1,699,924 \$0 \$0	12/03/14 12/31/14	0% 0%
HB1							
06-TUL-99-22.4/0 06-0Q2904 NHP-P099-(575)E --()		IN TULARE COUNTY NEAR TULARE 1.1 MILE SOUTH OF AVENUE 184 OVERCROSSING AT THE PHILIP S. RAINE SAFETY ROADSIDE REST AREA COLD PLANE AC OVERLAY	W. JAXON BAKER, INC. P O BOX 994248 REDDING CA 96099	BLAS MARTINEZ 8530 WEST ROOSEVELT AVENUE VISALIA CA 93291 (559)651-8321	\$396,341 \$378,074 \$0	03/21/14 04/07/14 06/11/14	100% 100%
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/15

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-198-12.0/0 06-0H6304 NHP-P198-(066)E --()		ON ROUTE 198 AT VISTA AVENUE PEDESTRIAN OVERCROSSING CONSTRUCT PEDESTRIAN OVERCROSSING	M C M CONSTRUCTION, INC. 6413 32ND STREET NORTH HIGHLANDS CA 95660		\$3,261,418 \$0 \$0	01/05/15 01/26/15	0% 0%
06-TUL-198-/0 06-0S0804		FURNISH & INSTALL NEW SMART IRRIGATION CONTROLLERS AND SECURE CABINETS, OPTIC LOOP DETECTORS, FLOW SENSORS, BOOSTER PUMPS AND MULC EMERGENCY IRRIGATION SYSTEM UPGRADES	STOCKBRIDGE GENERAL CONTRACTING, INC 2972 LARKIN AVE, CLOVIS, CA 93726	SAMIMI, MOHAMMAD 3240 N. MILLBROOK AVE FRESNO, CA 93726 (559)250-6305	\$2,211,000 \$2,199,661 \$70,570	03/10/14 03/10/14 02/25/15	100% 100% OVER RUN
20.20.201 130							
06-TUL-216-1.9/2.9 06-430704		IN TULARE COUNTY IN AND NEAR FROM LOVERS LANE TO 0.1 MILE EAST OF COMSTOCK STREET WIDEN AND REALIGNMENT OF ROUTE 216	VISALIA GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO, CA 93706	BLAS MARTINEZ 8530 W.ROOSEVELT AVE VISALIA, CA 93291 (559)651-8321	\$4,206,369 \$4,266,082 \$0	04/26/13 05/24/13 01/16/15 01/23/15	100% 100%
HB4C	SWPPP						
06-TUL-245-16.0/33 06-0P7204		IN TULARE COUNTY NEAR BADGER FROM 0.2 MILES NORTH OF AVENUE 404 TO 2.6 MILES SOUTH OF DRUM VALLEY ROAD AND FROM 2.4 MILES NORTH OF HMA OVERLAY	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO CA 93706	JAVIER HUERTA 8530 W.ROOSEVELT AVE VISALIA, CA 93291 (559)651-8321	\$1,198,130 \$1,252,996 \$0	04/18/13 05/16/13 07/24/14	100% 100%
HM1							
06-TUL-245-20.8/0 06-0N3904 STP-17D9-(004)E --()		ABOUT 10 MILES SOUTH OF BADGER AT COTTONWOOD CREEK CONSTRUCT ROCK SLOPE PROTECTION	MASS X INC 2524 N FORDHAM AVENUE FRESNO, CA 93727	BLAS MARTINEZ 8530 W.ROOSEVELT AVE VISALIA, CA 93291 (559)651-8321	\$245,387 \$240,371 \$0	10/28/13 11/15/13 02/14/15	100% 98%
HA23							OVER RUN

Totals: Authorized Final Amt: \$468,188,511 Completed to Date: \$310,321,662 Work This Month: \$3,690,503

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-FRE-5-37.1/41.5	06-0R2404	1
06-FRE-5-48.8/53	06-0Q2704	1
06-FRE-41-3.0/M6.1	06-0Q2404	1
06-FRE-41-23.1/0	06-0Q0104	1
06-FRE-41-24.5/24.8	06-0M4204	1
06-FRE-41-25.2/31.7	06-0M8204	1
06-FRE-41-27.6/30.4	06-0E9714	2
06-FRE-99-26.7/31.6	06-442624	2
06-FRE-145-32.8/33.4	06-0J9204	2
06-FRE-168-/0	06-0Q5504	2
06-FRE-180-77.2/0	06-0H1704	2
06-FRE-180-58.4/60.4	06-0C1104	2
06-FRE-180-62.6/66.3	06-342564	3
06-FRE-180-71.8/74.5	06-342524	3
06-KER-0-/0	06-0P0504	3
06-KER-0-/0	06-0M6204	3
06-KER-5-6.0/9	06-0Q4504	3
06-KER-5-13.5/0	06-0M2204	3
06-KER-5-62.5/73.1	06-0P1404	4
06-KER-14-39.3/40.3	06-0H1804	4
06-KER-14-16.6/0	06-0Q4204	4
06-KER-46-54.0/57.8	06-0Q7904	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-KER-58-31.8/39.7	06-0Q8004	4
06-KER-58-36.3/39.9	06-0P5604	4
06-KER-58-67.8/0	06-0N4014	5
06-KER-58-108.9/0	06-0G2704	5
06-KER-58-/0	06-0S0704	5
06-KER-58-/0	06-0Q5804	5
06-KER-99-24.6/0	06-0L3904	5
06-KER-119-/0	06-0Q8504	5
06-KER-178-100.6/102.7	06-0P8104	6
06-KER-178-2.0/7.5	06-0Q8304	6
06-KER-204-/3.7	06-0Q8104	6
06-KER-223-4.8/17.2	06-0P8404	6
06-KIN-5-9.0/16.5	06-0P1804	6
06-KIN-43-18.2/27.2	06-0P6104	6
06-KIN-198-8.9/10.1	06-325504	7
06-KIN-198-8.9/10.1	06-325514	7
06-KIN-198-9.5/14.7	06-0Q2504	7
06-KIN-198-14.8/17.9	06-462204	7
06-KIN-198-16.5/17.2	06-487504	7
06-KIN-198-21.5/28.3	06-0L0504	7
06-KIN-198-/7.4	06-0P1504	8
06-MAD-99-.9/28.2	06-0E6804	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-MAD-99-6.9/8.2	06-471004	8
06-MAD-145-20.9/25.4	06-0P7004	8
06-MAD-152-/1.1	06-0P9704	8
06-TUL-99-22.4/0	06-0Q2904	8
06-TUL-99-22.4/0	06-0A9704	9
06-TUL-99-25.0/27.6	06-0P1704	9
06-TUL-99-37.3/41.3	06-360214	9
06-TUL-99-41.3/53.9	06-324504	9
06-TUL-99-48.5/53.9	06-324514	9
06-TUL-137-18.2/27.4	06-0R2204	9
06-TUL-198-12.0/0	06-0H6304	10
06-TUL-198-/0	06-0S0804	10
06-TUL-216-1.9/2.9	06-430704	10
06-TUL-245-16.0/33	06-0P7204	10
06-TUL-245-20.8/0	06-0N3904	10

Statement of Ongoing Contracts - Federal Aid

District	Category	Bid + CCO	Work Comp
06	FEDERAL AID (PRIMARY)	\$78,244,541	\$73,742,289

Statement of Ongoing Contracts - Federal Aid

District	06		
Federal Aid		Category	Bid + CCO
-S-		FEDERAL AID (SECONDARY)	\$3,724,196
-SH-		STATE HIGHWAY	\$181,476,337
			\$204,743,438
District Total:			<u>\$468,188,511</u>
			<u>\$310,321,662</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
06	\$55,283,036
Work completed this Period:	\$55,283,036