

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/17

Page 1
08/01/17

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-0-/0 06-0Q0304		IN FRESNO AND MADERA COUNTIES AT VARIOUS LOCATIONS BRIDGE DECK MAINTENANCE	ETIC 2285 MORELLO AVENUE PLEASANT HILL CA 94523	MOHAMMAD SAMIMI 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)250-6305	\$516,583 \$180,272 \$180,272	04/26/17 05/18/17 08/29/17	30% 35%
HM1							
06-FRE-0-/0 06-0U2104		IN FRESNO COUNTY METHACRYLATE, JOINT SEALS	SPECTRUM CONSTRUCTION GROUP, INC. 32 EDELMAN IRVINE CA 92618	CARY CRUZ (559)341-3377	\$522,093 \$138,051 \$138,051	05/11/17 05/30/17 09/07/17	27% 26%
HM3							
06-FRE-0-/0 06-0U1504		IN FRESNO, MADERA, KINGS, AND TULARE COUNTIES AT VARIOUS LOCATIONS TREAT BRIDGE DECKS/JOINT SEALS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606		\$664,269 \$0 \$0	04/21/17 05/18/17	0% 0%
06-FRE-5-10.0/20 06-0T6504 ACNH-PI00-(514)7 8E- () --() HM1		IN FRESNO COUNTY NEAR COALINGA FROM 0.8 MILE NORTH OF GALE AVENUE UNDERCROSSING TO 1.0 MILE SOUTH OF TOULUMNE AVENUE OVERCROSSING HMA RESURFACING/PANEL REPLACEMENTS	MERCER FRASER COMPANY PO BOX 1006 EUREKA CA 95502	DIN DADAWALLA 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)417-3821	\$3,066,024 \$2,810,744 \$2,263,577	10/31/16 11/28/16 07/28/17	88% 92%
06-FRE-5-53.0/60 06-0V9704		IN FRESNO COUNTY ABOUT 17 MILES____ WEST OF MENDOTA FROM 0.3 NORTH OF RUSSELL AVENUE OVERCROSSING TO SHIELDS AVENUE OVERCROSSING PAVEMENT PRESERVATION	TELFER PAVEMENT TECHNOLOGIES, LLC 4522 PARKER AVE BLDG700 STE35 MCCLELAN CA 95652	MOHAMMAD SAMIMI 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3814	\$648,175 \$597,246 \$0	03/08/17 03/24/17 06/19/17 06/26/17 COMPLETED	100% 100%
HM							
06-FRE-33-/0 06-0K8004 STP-000C-(442)E --() HA21		IN FRESNO AND KINGS COUNTIES ON ROUTES 33, 41, 43, AND 233/152 IN FRESNO, KINGS, AND MADERA COUNTIES AT VARIOUS LOCATIONS SEISMIC RESTORATION	VIKING CONSTRUCTION COMPANY 11315 SUNRISE GOLD CIR., STE RANCHO CORDOVA CA 95742	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3543	\$2,356,001 \$382,131 \$66,131	10/27/16 11/28/16 03/02/18	0% 16%

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/17

Page 2
08/01/17

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-41-29.3/33.4 06-0Q6304 NHP-000C-(436)E --()		IN FRESNO AND MADERA COUNTIES ON ROUTE 41 AT VARIOUS LOCATIONS CONSTRUCT STAMPED COMCRETE	EMMETT'S EXCAVATION, INC. 6207 EAST CLINTON AVE FRESNO CA 93727		\$2,715,604 \$0 \$0	05/11/17 05/30/17	0% 0%
06-FRE-41-33.1/33.4 06-0N9904 NHP-P041-(599)E --()		ON ROUTE OLD ROUTE 41 BETWEEN PM 33.3/33.4 (FRESNO COUNTY) AND PM 0.0/0.2 (MADERA COUNTY) BRIDGE SEISMIC RETROFIT	VIKING CONSTRUCTION COMPANY 11315 SUNRISE GOLD CIR. #A RANCHO CORDOVA CA 95742	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3543	\$4,465,864 \$802,510 \$11,668	10/13/16 11/03/16 02/21/19	1% 18%
HA21							
06-FRE-99-19.8/23.4 06-0W3504		IN FRESNO COUNTY FROM 19.85 TO 23.4 REMOVE AND REPLACE 3" OF FAILED HMA IN SELECT AREAS DIR'S EMERGENCY FA REMOVE/REPLACE 60+ PCC SLABS USING RS	TEFLER PAVEMENT TECHNOLOGIES, LLC 4522 PARKER AVE BLDG 700 S350 MCCLELLAN, CA 95652	HADDADIN, HAIDAR 3240 N. MILLBROOK AVE FRESNO, CA 93726 (559)243-3856	\$1,485,000 \$1,207,554 \$0	04/19/17 06/02/17 08/20/17	38% 81%
20.20.201 130							
06-FRE-99-23.5/26.7 06-2HT104		IN THE CITY OF FRESNO, ON ROUTE 99 FROM CLINTON AVENUE TO ASHLAN AVENUE ROUTE 99 REALIGNMENT	GRANITE CONSTRUCTION COMPANY PO BOX 50085 WATSONVILLE CA 95077	FOSTER, DALLIA 2750 N. PARKWAY DRIVE FRESNO, CA 93722 (559)917-4185	\$129,170,536 \$60,414,014 \$5,175,557	06/30/16 07/25/16 11/21/18	35% 47%
HM1							
06-FRE-145-6.0/13.2 06-0V5204		IN FRESNO CO FROM COLUSA AVE TO THE 145/269 JCT DIG OUTS AND RHMA TYPE G OVERLAY	TELFER PAVEMENT TECHNOLOGIES, LLC 4522 PARKER AVE BLDG700STE350 MCCLELAN CA 95652	MOHAMMAD SAMIMI 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)250-6305	\$1,667,522 \$1,628,993 \$1,501,672	04/21/17 05/06/17 07/26/17	100% 95%
HM							OVER RUN
06-FRE-145-34.1/35.1 06-0T7304		IN FRESNO COUNTY IN KERMAN ON ROUTE 145 FROM SAN JOAQUIN VALLEY RR TO ROUTE 180 AND IN AND NEAR CLOVIS ON ROUTE 168 FROM 0.7 MILE SLURRY SEAL	VSS INTERNATIONAL, INC. 3785 CHANNEL DRIVE WEST SACRAMENTO CA 95691	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3543	\$703,065 \$514,081 \$469,278	02/23/17 03/22/17 07/27/17	83% 73%
HM1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/17

Page 3
08/01/17

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-168-1.7/9.5 06-0E3504 ACNH-P168-(063)E --()		IN FRESNO AND CLOVIS FROM THE 180/168 SEPARATION TO SHEPHERD AVE MILE EAST OF TEMPERANCE AVENUE____ OVERCROSSING_____ FREEWAY MAINTENANCE ACCESS	DREAMBUILDER CONSTRCUTION CORP 1324 LAWSON LN PLACENTIA CA 92870		\$3,180,061 \$0 \$0	06/15/17 07/18/17	0% 0%
06-FRE-168-30.1/30.4 06-0L3404 HSST-P -()P 8062-E -()		IN FRESNO CO ON STATE ROUTE 168 AT THE AUBERRY ROAD INTERSECTION PM T30.201 INTERSECTION IMPROVEMENT	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706	MARK MENGONI 3240 N.MILLBROOK FRESNO, CA 93726 (559)243-3543	\$2,798,367 \$1,370,272 \$288,464	06/20/16 07/15/16 10/11/17	53% 49%
HB1							
06-FRE-180-26.9/0 06-0Q5104 ACST-P180-(060)E --()		NEAR MENDOTA AT FRESNO SLOUGH (KINGS RIVER - WHITES BRIDGE) SCOUR MITIGATION	DREAMBUILDER CONSTRUCTION CORP. 1324 LAWSON LN PLACENTIA CA 92870	DIN DADAWALLA 3240 N MILLBROOK AVENUE FRESNO, CA 93726 (559)417-5927	\$364,861 \$201,616 \$201,616	04/13/17 04/26/17 08/24/17	64% 55%
06-FRE-180-57.9/62.4 06-0Q2104		IN FRESNO FROM 0.7 MI WEST OF ROUTE 180S/41 SEPARATION TO 0.1 MI EAST OF PEACH AVE OC FREEWAY LANDSCAPING	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES CA 94547	HAIDAR HADDADIN 3240 N.MILLBROOK FRESNO, CA 93726 (559)897-7223	\$4,117,312 \$3,765,865 \$2,000	03/19/15 06/22/15 07/21/17	6% 87%
06-FRE-180-62.6/66.3 06-342564 ACNH-P180-(057)E --()		IN FRESNO COUNTY IN FRESNO FROM 0.3 MILE WEST OF CLOVIS AVE OC TO 0.8 MILE EAST OF TEMPERANCE AVE HIGHWAY PLANTING AND IRRIGATION	CLEAN CUT LANDSCAPE INCORPORATED 7726 NORTH FIRST STREET, #137 FRESNO, CA 93720	MOHAMMAD SAMIMI 3240 N. MILLBROOK AVENUE FRESNO, CA 93726-5866 (559)917-2487	\$4,807,407 \$4,842,757 \$14,437	08/23/12 09/27/12 02/28/18	0% 0%
WPCP							PLANT EST SATIS
06-FRE-180-74.1/78.6 06-342534 ACNH-S180-(059)E --()		NEAR CENTERVILLE AND MINKLER, FROM WEST OF SMITH AVENUE TO EAST OF FRANKWOOD AVENUE 2C TO 4E ON NEW ALIGNMENT KINGS	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342	HADDADIN, HAIDAR 3240 N. MILLBROOK AVE FRESNO, CA 93726 (559)243-3856	\$52,758,042 \$152,435 \$152,435	04/05/17 04/26/17 09/23/19	2% 0%

HE14

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/17

Page 4
08/01/17

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-198-22.7/26.7 06-0V5104		IN FRESNO COUNTY NEAR COLINGA FROM ROUTE 198/33 NORTH JUNTION TO 0.5 MILE WEST OF ROUTE 198/5 SEPERATION COLD PLACE AC PAVEMENT/RHMA OVERLAY	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706		\$699,879 \$0 \$0	04/21/17 05/18/17	0% 0%
HM							
06-FRE-198-35.3/35.6 06-0M2504 ACNH-PP19-(070)E --()		IN FRESNO COUNTY NEAR HURON FROM 0.1 MILE WEST TO 0.1 MILE EAST OF CALIFORNIA AQUEDUCT BRIDGE BRIDGE DECK REPLACEMENT	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD, STE 100 SACRAMENTO CA 95834	MOUA, PETER 183 W VENTURA COURT KINGSBURG, CA 93631 (559)341-2721	\$2,540,375 \$2,265,319 \$0	10/06/16 10/28/16 08/30/17 07/17/17	78% 92% COMPLETED
HA21							
06-FRE-198-/42.7 06-0V3104 SSTG-P198-(072)E --()		IN FRESNO COUNTY NEAR COALINGA ON ROUTE 198 AT VARIOUS LOCATIONS CONSTRUCT CENTER LINE RUMBLE STRIPS	JABRE CONTRACTING INC. 1813 MANZANITA LANE MANHATTAN BEACH CA 90266	GANDRATHI, SUNIL 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)999-5733	\$463,180 \$0 \$0	04/25/17 05/18/17	0% 0%
HB1							
06-KER-0-/0 06-0U1804		IN KERN COUNTY AT VARIOUS LOCATIONS METHACRYLATE AND JOINT SEALS	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$302,277 \$210,500 \$210,500	03/13/17 04/12/17 08/07/17	73% 70%
06-KER-5-73.0/82.5 06-0T6004 STP-X029-(123)E --()		IN KERN COUNTY ON ROUTE 5 FROM ROUTE 43 TO TWISSELMAN ROAD OVERCROSSING AND ON ROUTE 43 FROM ROUTE 58 TO SANTA FE WAY COLD PLANE/OVERLAY/RHMA GAP GRADED	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308	MOHAMMAD SAMIMI 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3814	\$4,942,476 \$2,947,430 \$2,464,795	03/01/16 03/21/16 08/10/17	74% 58%
HM1							
06-KER-14-58.3/62.3 06-457114 CSTP-X029-(126)E --()		NEAR RIDGECREST, ON ROUTE 14 FROM 0.5 MILE NORTH OF THE ROUTE 178 WEST/ROUTE 14 INTERSECTION TO 1.7 MILES NORTH OF THE ROUTE 178 CONVERT EXISTING 2-LANE TO 4-LANE	GRANITE CONSTRUCTION CO. 580 WEST BEACH ST WATSONVILLE CA 95076	SAM DHALIWAL 1824 NORRIS ROAD (661)391-4742	\$21,989,650 \$1,841,600 \$1,531,607	03/14/17 04/06/17 06/06/18	0% 8%

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/17

Page 5
08/01/17

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-33-54.2/60 06-0V9604		IN KERN COUNTY NEAR BLACKWELLS CORNER TO 0.2 MILE SOUTH OF ROUTE 46 PAVEMENT PRESERVATION	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308	CLAY LOMAX 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4767	\$1,228,882 \$0 \$0	04/26/17 05/09/17 08/25/17	0% 0% 0%
HM							
06-KER-41-/5 06-0T7904 NHP-041 -(131)E --()		IN KERN AND KINGS COUNTIES NEAR CHOLAME FROM SAN LUIS OBISPO COUNTY LINE TO KINGS COUNTY LINE & NEAR KETTLEMAN CITY FROM UTICA AV R A C OVERLAY	TELFER PAVEMENT TECHNOLOGIES, LLC 4522 PARKER AVENUE BLDG 700 S MCCLELAN CA 95652	GANDRATHI, SUNIL 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)999-5733	\$2,288,167 \$0 \$0	06/02/17 06/23/17	0% 0% 0%
HM1							
06-KER-43-16.1/25.1 06-0P2704 STP-P043-(047)E --()		IN KERN COUNTY IN THE CITIES OF SHAFTER AND WASCO FROM VARIOUS LOCATIONS EUCLID AVENUE TO SECOND PM 16.14 TO PM 25.19 ADA CURB RAMPS	DREAMBUILDER CONSTRUCTION CORP 1324 LAWSON LN PLACENTIA CA 92870	PAMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$1,520,378 \$972,730 \$308,819	09/21/16 10/10/16 08/09/17	84% 64% 64%
HB71							
06-KER-46-57.3/57.8 06-0K4604 ACNH-X029-(129)E --()		IN KERN COUNTY ON SR 46 NEAR WASCO AT SR 46/99 SEPARATION BRIDGE BRIDGE REPLACEMENT	SEMA CONSTRUCTION, INC. 320 GODDARD WAY SUITE 150 IRVINE CA 92618	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$14,108,735 \$17,504 \$17,504	05/05/17 05/30/17 06/03/19	0% 0% 0%
HA21							
06-KER-58-28.2/31.4 06-0V5304 ACST-X029-(130)E --()		IN KERN COUNTY IN BUTTONWILLOW FROM LESLIE LANE TO 0.2 MILE WEST OF ROUTE 5/58 SEPARATION AND NEAR BAKERSFIELD FROM LERDO CANAL B OVERLAY GAP GRADED RHMA	TELFER PAVEMENT TECHNOLOGIES, LLC 4522 PARKER AVE BLDG700 STE35 MCCLELLAN CA 95652		\$2,543,525 \$0 \$0	04/26/17 06/26/17	0% 0% 0%
HM							
06-KER-58-88.5/99.8 06-0R1504 NHP-P058-(124)E --()		IN AND NEAR TEHACHAPI FROM 0.1 MI. WEST OF TEHACHAPI CREEK TO CACHE CREEK PAVEMENT PRESERVATION (CAPM)	PAVE-TECH INC. 2231 LA MIRADA DRIVE VISTA CA 92081	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$13,724,310 \$7,978,238 \$0	09/30/15 10/20/15 08/15/17	74% 54% 54%
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/17

Page 6
08/01/17

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-99-19.7/57.5 06-0U6004		BOOSTER PUMP UPGRADES REDUCE WATER USE BY 50%. UPGRADE IRRIGATIN	KCI ENVIRONMENTAL P.O. BOX 3307 SAN LUIS OBISPO, CA 93403	DHALIWAL AMARJIT 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4755	\$2,785,000 \$2,655,537 \$0	08/10/15 08/10/15 06/23/17 06/30/17	100% 100% OVER RUN
20.20.201 130							
06-KER-99-26.8/0 06-0K8104 ACNH-PX02-(125)E --()		IN KERN COUNTY IN BAKERSFIELD ON ROUTE 99 AT AIRPORT DRIVEG AND AT OVERCROSSING AND ON ROUTE 178 AT GOLDEN STATE AVENUE SEPARATION SEISMIC RESTORATION	BRIDGEWAY CIVIL CONSTRUCTORS, CLAY LOMAX INC. 4950 ALLISON PARKWAY, SUITE A VACAVILLE CA 95688	1824 NORRIS RD BAKERSFIELD, CA 93312 (661)391-4767	\$2,318,117 \$1,927,688 \$223,810	09/30/16 11/03/16 08/21/18	32% 83%
HA21							
06-KER-99-49.6/0 06-0H6424 ACNH-PP09-(603)E --()		IN KERN COUNTY IN MCFARLAND AT THE KERN AVE PEDESTRIAN OC ADA COMPLIANCE UPGRADES	M.C.M. CONSTRUCTION, INC. 6413 32ND STREET NORTH HIGHLANDS CA 95660	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$4,243,327 \$2,413,717 \$391,736	11/03/16 11/28/16 12/20/17	49% 57%
06-KER-155-1.1/1.9 06-0P2904 SSTG-S155-(005)E --()		NEAR DELANO AT BROWNING ROAD TO 0.4 MILE EAST OF BROWNING ROAD INTERESESECTION IMPROVEMENTS	GRANITE CONSTRUCTION CO. 585 WEST BEACH STREET WATSONVILLE CA 95076	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$2,590,991 \$498,403 \$498,403	03/15/17 04/06/17	5% 20%
HB1							
06-KER-155-11.0/17.7 06-0T7504		IN KERN COUNTY ABOUT 10 MILE EAST OF DELANO FROM ROUTE 65 TO 2.5 MILES EAST OF RAG GULCH BRIDGE RAC OVERLAY	MERCER FRASER COMPANY 77 WEST SECOND ST EUREKA CA 95501		\$1,085,522 \$0 \$0	04/21/17 05/18/17	0% 0%
HM1							
06-KER-155-64.8/70.9 06-0T7704		IN KERN COUNTY NEAR LAKE ISABELLA FROM OLD ROUTE 155 TO 0.1 MILE WEST OF ROUTE 155/178 SEPARATION HMA OVERLAY	BOWMAN ASPHALT, INC 3351 FAIRHAVEN DR. BAKERSFIELD CA 93308	JERRY PRIGMORE 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4745	\$874,609 \$86,961 \$86,961	03/23/17 04/26/17 08/09/17	50% 10%
HM1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/17

Page 7
08/01/17

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KIN-5-21.6/26.7 06-0S3504 HSIM-G -()0 5- 14-(E) --() HB1		IN KINGS AND FRESNO COUNTIES NEAR KETTLEMAN CITY FROM 2.6 MI N OF MILHAM AVE OC TO 3.2 MI S OF JAYNE AVE OC AND FROM EL DORADO AV CONSTRUCT HIGH TENSION CABLE MEDIAN	CORAL CONSTRUCTION COMPANY 10780 SW CLUTTER RD SHERWOOD OR 97140	MOHAMMAD SAMIMI 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)250-6305	\$4,436,002 \$4,198,106 \$0	07/20/16 08/03/16 06/30/17 06/30/17	100% 100% COMPLETED
06-KIN-33-12.0/19 06-0T8104 ACST-S033-(085)E --() HM1		IN KINGS AND FRESNO COUNTIES IN AND NEAR AVENAL FROM 0.3 MILE NORTH OF UTICA AVENUE TO JAYNE AVENUE RHMA-TYPE G (BWC) OVERLAY	PAPICH CONSTRUCTION COMPANY, INC. 800 FARROLL ROAD GROVER BEACH CA 93433	CARY CRUZ 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)343-3377	\$3,161,000 \$2,522,342 \$2,179,343	03/17/17 04/26/17 08/09/17	71% 80%
06-KIN-41-40.6/41.1 06-416014 ACNH-P041-(133)E --() HA25		ON ROUTE 41 IN KINGS COUNTY AT BUSH STREET INTERCHANGE BUSH STREET U.C._____ LANDSCAPE ARCHITECTURE PLANTING	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901		\$388,995 \$0 \$0	05/30/17 06/22/17	0% 0%
06-KIN-43-1.3/1.7 06-0M3704 HSST-P -()P 3 04-6 E -() HB1		IN KINGS COUNTY NEAR CORCORAN ON ROUTE 43 FROM 0.2 MILES SOUTH TO 0.2 MILES NORTH OF ROUTE 137 AND ON ROUTE 137 FROM ROUTE 43 TO 0 CONSTRUCT ROUNDABOUT	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706	GRANDRATHI, SUNIL 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)999-5733	\$3,199,011 \$2,076,222 \$826,068	08/10/16 09/16/16 07/25/17	60% 65%
06-KIN-198-8.9/10.1 06-325514 NHP-P198-(064)E --() HE11		IN LEMOORE, ON ROUTE 198 AT 19TH AVENUE LANDSCAPING AND PLANT ESTABLISHMENT	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES CA 94547	MOHAMMAD SAMIMI 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)250-6305	\$675,962 \$597,036 \$4,960	01/02/15 01/26/15 12/14/18	0% 0% PLANT EST SATIS
06-KIN-198-18.4/0 06-0T5104 SNHG-P198-(075) --() HB1		IN HANFORD AT WESTBOUND OFF-RAMP INTERSECTION TO REDINGTON/4TH STREET INSTALL SIGNALS AND MODIFY CURB	LEE CONTRACTORS AND CONSULTANTS, INC. 1978 EUCALYPTUS ROAD NIPOMO CA 93444		\$552,858 \$0 \$0	06/26/17 07/27/17	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/17

Page 8
08/01/17

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-MAD-41-5.2/34.7 06-0T5004 NHP-P041-(129)E --()		IN MADERA COUNTY NEAR COARSEGOLD AT CENTRAL STRIPING SERVICE, INC. VARIOUS LOCATION FROM 0.3 MILES SOUTH 3489 LUYUNG DR. OF AVE 14 TO 0.8 MILES SOUTH OF SR 49 RANCHO CORDOVA CA 95742 CONSTRUCT CENTER LINE RUMBLE STRIP	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA, 93726 (559)243-3543		\$352,950 \$362,887 \$0	07/20/16 08/11/16 07/12/17 07/13/17	100% 100% COMPLETED
HB1							
06-MAD-41-29.0/45.7 06-0V6404		IN MADERA AND MARIPOSA COUNTIES, REMOVE AND DISPOSE OF 2,400 HAZARDOUS 400 SUNRISE AVE, SUITE 400 TREES AND CLEAR 100' FOR FOREST FIRE ROSEVILLE, CA 95661 REDUCTION MAD/MPA LINE REMOVE AND DISPOSE OF TREES AND FIRE FUELS	TEICHART CONSTRUCTION, INC 400 SUNRISE AVE, SUITE 400 ROSEVILLE, CA 95661 (559)243-3814	SAMIMI, MOHAMMAD 3240 N MILLBROOK AVE FRESNO, CA 93726 (559)243-3814	\$7,985,000 \$7,965,945 \$0	07/11/16 07/11/16 09/12/17	100% 100% OVER RUN
20.20.201 130							
06-MAD-99-1.5/9.5 06-0R0704 NHP-P099-(601)E --()		IN MADERA COUNTY NEAR MADERA FROM 0.5 MI. NORTH OF AVE 7 OC TO 0.2 MI. SOUTH OF GATEWAY DRIVE OVERCROSSING PAVEMENT PRESERVATION (CAPM)	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706	HAIDAR HADDADIN 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3856	\$8,165,737 \$3,993,050 \$1,971,270	09/06/16 09/30/16 10/05/17	41% 49%
HA22							
06-MAD-99-10.0/26.6 06-0Q6104 ACNH-P099-(599)E --()		IN MADERA COUNTY IN AND NEAR MADERA FROM 0.3 MI SOUTH OF ROUTE 145/99 SEPARATION TO ASH SLOUGH ROADSIDE SAFETY IMPROVEMENTS	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO CA 93706		\$1,989,459 \$0 \$0	03/30/17 04/20/17	0% 0%
06-TUL-65-9.3/14 06-0S4804 NHP-P065-(105)E --()		IN TULARE COUNTY NEAR PORTERVILLE FROM 0.7 MILES SOUTH OF AVENUE 80 TO AVENUE 112 AVENUE 112 PAVEMENT REHABILITATION	CAL VALLEY CONSTRUCTION INC 5125 N GATES AVE., SUITE 102 FRESNO, CA 93722	JAVIER HUERTA 8530 W ROOSEVELT AVE. VISALIA CA, 93291 (559)651-8319	\$4,049,392 \$1,517,286 \$1,501,306	08/01/16 08/24/16 10/27/17	23% 37%
HA22							
06-TUL-65-15.1/18 06-434014		ON STATE ROUTE 65 IN TULARE COUNTY FROM AVE 120 TO 0.1 MILE SOUTH OF ROUTE 190/65 SEPARATION WIDEN 2 LANE CONVENTIONAL HIGHWAY	A. TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. SUITE 300 ROSEVILLE CA 95661	BLAS MARTINEZ 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8324	\$14,676,029 \$4,972,273 \$1,456,437	11/30/16 12/21/16 01/31/18	40% 34%

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/17

Page 9
08/01/17

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-65-20.1/31.5 06-0Q2604 CNHP-P065-(106)E --()		IN TULARE COUNTY IN AND NEAR PORTERVILLE FROM SOUTH OF HENDERSON AVE UC TO JUNCTION ROUTE 137 PAVEMENT PRESERVATION	TEICHERT CONSTRUCTION 400 SUNRISE AVE. SUITE 300 ROSEVILLE CA 95661		\$7,479,318 \$0 \$0	04/18/17 05/09/17	0% 0%
HA22							
06-TUL-65-/6.9 06-0T7404		IN TUL CO NEAR DUCOR ON RTE 65 FROM KER CO LINE TO 0.1 MI S OF AVE 56 & IN & NEAR VISALIA ON RTE 216 FROM 0.4 MI E OF MCAULIFF ST PME CHIP SEAL	NORTHWEST PAVING 8115 SECLUDED VALLEY DRIVE REDDING CA 96001		\$874,623 \$308,946 \$308,946	02/09/17 03/15/17 08/18/17	30% 35%
HM1							
06-TUL-99-35.2/37.3 06-360234 NH-P099-(587)E --()		ON ROUTE 99 IN TULARE COUNTY NEAR VISALIA FROM 1.2 MILE SOUTH OF AVENUE 280 OC (BR NO.46-195) TO 0.9 MILE SOUTH OF WEST VISALIA OH 4 LANE FREEWAY TO 6 LANE FREEWAY	A. TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION 5771 S. TOYOTA AVE FRESNO CA 93725	BLAS MARTINEZ 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8321	\$16,225,017 \$12,868,768 \$2,321,711	10/15/15 11/04/15 08/08/17	93% 79%
06-TUL-99-39.6/41.3 06-471504		ON ROUTE 99 IN TULARE COUNTY IN GOSHEN FROM NORTH OF MILL CREEK DITCH TO NORTH OF NORTH GOSHEN OVERHEAD (BRIDGE NO. 46-55 R/L) RECONSTRUCT INTERCHANGE BETTY DRIVE	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706	HAROLDSSEN, BRENT 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3852	\$32,038,088 \$5,592,070 \$2,723,721	02/24/17 03/15/17 12/06/18	11% 17%
HE11							
06-TUL-99-41.3/52 06-0T1804		IN TULARE COUNTY, NEAR GOSHEN FROM 0.17 MILES NORTH OF NORTH GOSHEN OVERHEAD TO 0.2 MILES NORTH OF DOGDGE AVENUE OVERCROSSING RHMA-O BONDED WEARING COURSE	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706	GANDRATHI, SUNIL 3240 N. MILLBROOK AVE. FRESNO, CA 93726 (559)999-5733	\$2,733,289 \$2,538,202 \$0	05/06/15 06/08/15 07/06/17 07/17/17	76% 93% COMPLETED
HM1							
06-TUL-190-4.0/5 06-0P5904 ACHS-STPP-(900)2 --()		IN TULARE COUNTY ON STATE ROUTE 190 FROM EAST OF ROAD 148 TO WEST OF ROAD 160 CONSTRUCT ROUNDABOUT	A. TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. SUITE 300 ROSEVILLE CA 95661		\$3,244,187 \$7,688 \$7,688	03/03/17 03/24/17	0% 0%
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/17

Page 10
08/01/17

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message	
06-TUL-190-20.9/21.2 06-0J5304 SSTP-P190-(020)E PL62-06 0-(3E) --() HB1		ON ROUTE 190, IN TULARE COUNTY, NEAR LEE'S PAVING, INC. PORTERVILLE BETWEEN 0.2 MILE WEST OF 1212 NORTH PLAZA DRIVE ROAD 284 AND 0.1 MILE EAST OF ROAD VISALIA CA 93291 284 INTERSECTION IMPROVEMENT		SHELLEY MAGGARD 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8319	\$2,899,741 \$2,825,925 \$0	09/23/15 10/07/15 06/23/17	27% 98%	
06-TUL-198-4.2/4.9 06-0R0504 ACNH-PGP1-(807)1 --() HB1		IN TULARE COUNTY IN VISALIA FROM 0.6 SECURITY PAVING COMPANY, INC. MILE WEST OF ROAD 80 OC TO ROAD 80 OC 13170 TELFAIR AVE & FROM AKERS STREET UC TO 0.2 MILE SYLMAR CA 91342 EAST OF COUNTY CENTE CONSTRUCT MEDIAN BARRIER		JAVIER HUERTA 8530 W ROOSEVELT AVE VISALIA CA 93291 (286)-75-90	\$2,772,701 \$1,714,220 \$774,248	12/09/16 01/09/17 08/09/17	83% 63%	
06-TUL-216-1.9/2.9 06-430714 HB4C		IN TULARE COUNTY IN AND NEAR VISALIA WABO LANDSCAPE & CONSTRUCTION, BLAS MARTINEZ JR. FROM LOVERS LANE TO 0.1 MILE EAST OF INC. COMSTOCK STREET INSTALL LANDSCAPING		726 ALFRED NOBEL DRIVE HERCULES CA 94547 (559)651-8321	\$332,261 \$300,321 \$0	06/25/15 07/16/15 11/19/18	32% 90%	
06-TUL-216-11.7/19.3 06-0T7604 HM1		IN TULARE COUNTY NEAR WOODLAKE FROM GRANITE CONSTRUCTION COMPANY FRIANT-KERN CANAL TO ROUTE 198 RAC OVERLAY		2716 S. GRANITE COURT FRESNO CA 93706 VISALIA CA, 93291 (559)651-8319	JAVIER HUERTA 8530 WEST ROOSEVELT AVE. VISALIA CA, 93291 (559)651-8319	\$1,314,131 \$1,225,006 \$989,582	03/17/17 04/06/17 08/18/17	87% 91%

Totals:	Authorized Final Amt:	<u>\$415,801,935</u>	Completed to Date:	<u>\$158,410,460</u>	Work This Month:	<u>\$31,264,574</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-FRE-0-/0	06-0U1504	1
06-FRE-0-/0	06-0U2104	1
06-FRE-0-/0	06-0Q0304	1
06-FRE-5-10.0/20	06-0T6504	1
06-FRE-5-53.0/60	06-0V9704	1
06-FRE-33-/0	06-0K8004	1
06-FRE-41-33.1/33.4	06-0N9904	2
06-FRE-41-29.3/33.4	06-0Q6304	2
06-FRE-99-19.8/23.4	06-0W3504	2
06-FRE-99-23.5/26.7	06-2HT104	2
06-FRE-145-6.0/13.2	06-0V5204	2
06-FRE-145-34.1/35.1	06-0T7304	2
06-FRE-168-30.1/30.4	06-0L3404	3
06-FRE-168-1.7/9.5	06-0E3504	3
06-FRE-180-26.9/0	06-0Q5104	3
06-FRE-180-57.9/62.4	06-0Q2104	3
06-FRE-180-62.6/66.3	06-342564	3
06-FRE-180-74.1/78.6	06-342534	3
06-FRE-198-22.7/26.7	06-0V5104	4
06-FRE-198-35.3/35.6	06-0M2504	4
06-FRE-198-/42.7	06-0V3104	4
06-KER-0-/0	06-0U1804	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-KER-5-73.0/82.5	06-0T6004	4
06-KER-14-58.3/62.3	06-457114	4
06-KER-33-54.2/60	06-0V9604	5
06-KER-41-/5	06-0T7904	5
06-KER-43-16.1/25.1	06-0P2704	5
06-KER-46-57.3/57.8	06-0K4604	5
06-KER-58-28.2/31.4	06-0V5304	5
06-KER-58-88.5/99.8	06-0R1504	5
06-KER-99-19.7/57.5	06-0U6004	6
06-KER-99-26.8/0	06-0K8104	6
06-KER-99-49.6/0	06-0H6424	6
06-KER-155-11.0/17.7	06-0T7504	6
06-KER-155-64.8/70.9	06-0T7704	6
06-KER-155-1.1/1.9	06-0P2904	6
06-KIN-5-21.6/26.7	06-0S3504	7
06-KIN-33-12.0/19	06-0T8104	7
06-KIN-41-40.6/41.1	06-416014	7
06-KIN-43-1.3/1.7	06-0M3704	7
06-KIN-198-8.9/10.1	06-325514	7
06-KIN-198-18.4/0	06-0T5104	7
06-MAD-41-5.2/34.7	06-0T5004	8
06-MAD-41-29.0/45.7	06-0V6404	8

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
06-MAD-99-1.5/9.5	06-0R0704	8
06-MAD-99-10.0/26.6	06-0Q6104	8
06-TUL-65-9.3/14	06-0S4804	8
06-TUL-65-15.1/18	06-434014	8
06-TUL-65-20.1/31.5	06-0Q2604	9
06-TUL-65-/6.9	06-0T7404	9
06-TUL-99-35.2/37.3	06-360234	9
06-TUL-99-39.6/41.3	06-471504	9
06-TUL-99-41.3/52	06-0T1804	9
06-TUL-190-4.0/5	06-0P5904	9
06-TUL-190-20.9/21.2	06-0J5304	10
06-TUL-198-4.2/4.9	06-0R0504	10
06-TUL-216-1.9/2.9	06-430714	10
06-TUL-216-11.7/19.3	06-0T7604	10

Statement of Ongoing Contracts - Federal Aid

District	06		
Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$108,398,261	\$29,013,152
-S-	FEDERAL AID (SECONDARY)	\$14,888,241	\$7,026,250

Statement of Ongoing Contracts - Federal Aid

District	06		
Federal Aid		Category	Bid + CCO
-SH-		STATE HIGHWAY	
			\$206,424,143
			\$86,091,289
District Total:			<u>\$415,801,935</u>
			<u>\$158,410,460</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
06	\$13,495,791
Work completed this Period:	\$13,495,791