

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/16**

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-0-/0 06-0S4304		IN FRESNO AT THE CALTRANS DISTRICT OFFICE RECONSTRUCT PARKING LOT	CENTRAL VALLEY ASPHALT 23494 ROAD 196 LINDSAY CA 93247	Haidar Haddadin 3240 N.MILLBROOK FRESNO, CA (559)243-3556	\$666,175 \$464,914 \$0	04/25/16 05/10/16 10/13/16	44% 69%
HA13							
06-FRE-5-37.2/48.6 06-0V1404		IN FRESNO COUNTY NEAR MENDOTA FROM 1.2 MILES SOUTH OF KAMM AVENUE OVERCROSSING TO 0.4 MILE SOUTH OF PANOCHE ROAD OVERCROSSING COLD PLANE PAVEMENT/RHMA RESURFACE	TELFER PAVEMENT TECHNOLOGIES, LLC 4522 PARKER AVENUE BLDG 700 S MCCLELLAN CA 95652	MOHAMMAD SAMIMI 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3814	\$3,232,947 \$2,742,545 \$2,199,301	05/13/16 05/24/16 10/18/16	58% 86%
06-FRE-33-11.1/14.8 06-0T6204 STP-P033-( )0 E- -()		FROM 0.1 MILE WEST OF JACALITOS CREEK BRIDGE TO 0.1 MILE WEST OF MERCED AVENUE AND FROM 0.1 MILE NORTH OF PHELPS AVENUE TO 0.8 M BONDED WEARING COURSE RESURFACING	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706	CARY CRUZ 3240 N. MILLBROOK FRESNO, CA 93726 (559)341-3377	\$1,872,214 \$1,324,846 \$1,324,846	03/08/16 03/16/16 10/20/16	56% 71%
HM1							
06-FRE-41-20.7/32.5 06-0U3604		BOOSTER PUMP UPGRADES, VALVES, FLOW SENSORS, CONTROLLER CABINETS, AND SYSTEM REPAIRS IRRIGATION UPGRADES	WABO LANDSCAPE & CONSTRUCTION INC 726 ALFRED NOGLE DRIVE HERCULES, CA 94547	SAMIMI, MOHAMMAD 3240 N MILLBROOK AVE FRESNO, CA 93726 (559)250-6305	\$4,285,000 \$4,229,282 \$0	08/18/15 08/18/15 09/30/16	100% 99% OVER RUN
20.20.201 130							
06-FRE-41-/0 06-0R2304 HSNH- P-( )X 9030-E -()		IN FRESNO COUNTY ROUTES 41, 99, 168 & 180 ON FREEWAY ONRAMPS AT VARIOUS LOCATIONS HIGH FRICTION SURFACE TREATMENT	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD. SUITE 10 SACRAMENTO CA 95834	MARK MENGONI 3240 N.MILLBROOK FRESNO, CA 93726 (559)243-3543	\$1,752,426 \$438,556 \$438,556	07/11/16 07/26/16 12/09/16	22% 25%
HB1							
06-FRE-99-23.5/26.7 06-2HT114		IN FRESNO COUNTY FROM 0.2 MILES NORTH OF O IVE AVENUE OC TO 0.2 MILES NORTH OF ASHLAN AVE OC REALIGNMENT FREEWAY	GRANITE CONSTRUCTION COMPANY PO BOX 50085 WATSONVILLE CA 95077	FOSTER, DALLIA 2750 N. PARKWAY DRIVE FRESNO, CA 93722 (559)246-9536	\$28,630,070 \$25,765,927 \$1,566,682	10/16/15 12/04/15 10/26/16	88% 89%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/16**

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-99-23.5/26.7 06-2HT104		IN THE CITY OF FRESNO, ON ROUTE 99 FROM CLINTON AVENUE TO ASHLAN AVENUE ROUTE 99 REALIGNMENT	GRANITE CONSTRUCTION COMPANY PO BOX 50085 WATSONVILLE CA 95077	FOSTER, DALLIA 2750 N. PARKWAY DRIVE FRESNO, CA 93722 (559)917-4185	\$127,911,409 \$0 \$0	06/30/16 07/25/16	0% 0%
HM1							
06-FRE-99-/30.5 06-0U6904		UPDATE IRRIGATION SYSTEM AND ISOLATE NEEDED REPAIRS TO REDUCE WASTE IRRIGATION SYSTEM UPGRADES	WABO LANDSCAPE CONSTRUCTION INC 726 ALFRED NOBLE DRIVE HERCULES, CA 94547	KIMURA, JUSTIN 183 W VENTURA CT KINGSBURG, CA 93631 (559)897-3118	\$3,185,000 \$2,604,844 \$0	08/04/15 08/04/15 10/11/16	100% 82% OVER RUN
20.20.201 130							
06-FRE-99-/0 06-0T4104		REPAIR 110 ACRES OF EXISTING IRRIGATION SYSTEMS THAT HAVE BEEN DEFECTIVE, BROKEN, AND VANDALIZED UPGRADE IRRIGATION SYSTEMS	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVE CLOVIS, CA 93619	DHALIWAL, AMARJIT 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4767	\$2,422,000 \$2,048,960 \$0	03/04/15 03/04/15 08/30/16	100% 85% OVER RUN
20.20.201 131							
06-FRE-145-40.2/41.2 06-0T5804		IN FRESNO AND MADERA COUNTIES NEAR MADERA FROM W. SHAW AVENUE TO AVENUE 7 AND FROM TOZER STREET TO RIVER ROAD HOT MIX ASPHALT/REPAIR FAILED AREAS	TEICHERT CONSTRUCTION 5771 S TOYOTA AVE FRESNO CA 93725	HAIDAR HADDADIN 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3856	\$1,058,470 \$868,799 \$0	03/02/16 03/16/16 08/26/16 09/21/16	83% 83%
HM1							
06-FRE-168-.7/9.1 06-0U3304		UPGRADE 97 BOOSTER PUMPS TO HIGH EFFICENCYVARIABLE FREQUENCY DRIVE, REPLACE 87 COMMUNICATION FLOW SENSORS AND MASTER VALVES THAT D IRRIGATION SYSTEM UPGRADES	WABO LANDSCAPE CONSTRUCTION, INC 726 ALFRED NOBEL DRIVE HERCULES, CA 94547	MENGGONI, MARK 3240 N MILLBROOK AVE FRESNO, CA 93726 (559)243-3543	\$4,885,000 \$4,436,677 \$0	08/03/15 08/03/15 08/26/16	99% 91%
20.20.201 130							
06-FRE-168-29.0/T29.4 06-0M0504 STP-P168-(060)E --()		IN FRESNO COUNTY, NEAR PRATHER, 1.2 MILES WEST OF AUBERRY ROAD TO 0.8 MILE WEST OF AUBERRY ROAD REALIGN 2-LANE ROADWAY	FROM LEE'S PAVING, INC. 1212 NORTH PLAZA DRIVE VISALIA CA 93291	MARK MENGGONI 3240 N. MILLBROOK FRESNO CA 93726 (559)243-3543	\$2,311,092 \$1,230,338 \$177,995	09/11/15 10/06/15 09/26/16	85% 53%
HB1							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/16**

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-168-30.1/30.4 06-0L3404 HSST-P -( )P 8062-E -()		IN FRESNO CO ON STATE ROUTE 168 AT THE AUBERRY ROAD INTERSECTION PM T30.201 INTERSECTION IMPROVEMENT	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706		\$2,749,067 \$0 \$0	06/20/16 07/15/16	0% 0%
HB1							
06-FRE-168-/0 06-0T4204		REPAIR/REPLACE/UPGRADE IRRIGATION SYSTEMS IN FRESNO COUNTY AT VARIOUS LOCATIONS UPGRADE IRRIGATION SYSTEMS	STOCKBRIDGE GENERAL CONST INC 2972 LARKIN AVE SUITE #101 CLOVIS, CA 93726	SAMIMI, MOHAMMAD 3240 N. MILLBROOK AVE FRESNO, CA 93726 (559)243-3814	\$3,297,000 \$2,317,423 \$37,457	03/30/15 03/30/15 09/30/16	100% 70% OVER RUN
06-FRE-180-57.9/62.4 06-0Q2104		IN FRESNO FROM 0.7 MI WEST OF ROUTE 180S/41 SEPARATION TO 0.1 MI EAST OF PEACH AVE OC FREEWAY LANDSCAPING	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES CA 94547	HAIDAR HADDADIN 3240 N.MILLBROOK FRESNO, CA 93726 (559)897-7223	\$4,051,096 \$2,249,860 \$470,392	03/19/15 06/22/15 10/24/16	25% 56%
06-FRE-180-62.6/66.3 06-342564 ACNH-P180-(057)E --()		IN FRESNO COUNTY IN FRESNO FROM 0.3 MILE WEST OF CLOVIS AVE OC TO 0.8 MILE EAST OF TEMPERANCE AVE HIGHWAY PLANTING AND IRRIGATION	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG CLOVIS CA 93619	MOHAMMAD SAMIMI 3240 N. MILLBROOK AVENUE FRESNO, CA 93726-5866 (559)917-2487	\$4,924,447 \$4,595,250 \$10,909	08/23/12 09/27/12 02/28/16	0% 0% PLANT EST SATIS
WPCP							
06-FRE-198-/3.5 06-0T5504		IN FRESNO COUNTY NEAR COALINGA_FROM MONTEREY COUNTY LINE TO 0.8 MILE WEST OF HANS GRIEVE CANYON ROAD REPAIR FAILED AREAS/HMA RESURFACE	PAPICH CONSTRUCTION COMPANY, INC. 616 PRINTZ ROAD ARROYO GRANDE CA 93420	CARY CRUZE 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3881	\$790,564 \$754,841 \$754,841	05/05/16 05/24/16 09/26/16	76% 94%
HM1							
06-FRE-245-/5.3 06-0S1204		IN FRESNO COUNTY NEAR PINEHURST AT VARIOUS LOCATIONS FROM 0.2 MILE NORTH OF TULARE COUNTY LINE TO 0.1 MILE SOUTH OF HOGBACK ROAD REPLACE AND ABANDON CULVERTS	ROBERT J. FRANK CONSTRUCTION, INC. 2806 TARMAC ROAD REDDING CA 96003	BLANCAS, CARLOS 183 W VENTURA COURT KINGSBURG, CA 93631 (559)341-2721	\$259,574 \$233,131 \$0	05/10/16 05/26/16 09/23/16	52% 88%
HM2							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/16**

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-0-/0 06-0S6004		IN KERN AND TULARE COUNTIES AT VARIOUS LOCATIONS JOINT SEAL/REMOVE CHIP SEAL	ETIC 2285 MORELLO AVENUE PLEASANT HILL CA 94523	CLAY LOMAX 1824 NORRIS RD BAKERSFIELD, CA 93308 (661)391-4767	\$535,945 \$506,445 \$99,624	05/04/16 05/24/16 11/21/16 09/21/16	63% 93%
HM1							
06-KER-5-36.1/41.2 06-0S6504 HSNH-PIG -(005)4 7241-E -()		IN KERN COUNTY FROM BUENA VISTA CANAL RD. OC TO RTE 43/I5 SEPARATION INSTALL MEDIAN BARRIER	BRM 50 MARQUERITE DR. HOLLISTER CA 95023	CLAY LOMAX 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4767	\$1,323,326 \$1,283,031 \$384,118	05/13/16 06/20/16 09/30/16	84% 97%
HB1							
06-KER-5-62.5/73.1 06-0P1404 NHPI-005 -(195)E --()		ON ROUTE 5 BETWEEN LERDO OVERCROSSING AND ROUTE 5/46 SEPARATION #1 REPLACE PCC PANELS, GRIND CONCRETE	GRIFFITH/COFFMAN JOINT VENTURES 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	\$40,618,111 \$32,344,523 \$2,198,616	12/03/14 12/18/14 01/04/17	83% 80%
HA22							
06-KER-5-73.0/82.5 06-0T6004 STP-X029-(123)E --()		IN KERN COUNTY ON ROUTE 5 FROM ROUTE 43 TO TWISSELMAN ROAD OVERCROSSING AND ON ROUTE 43 FROM ROUTE 58 TO SANTA FE WAY COLD PLANE/OVERLAY/RHMA GAP GRADED	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308	MOHAMMAD SAMIMI 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3814	\$4,892,476 \$321,108 \$0	03/01/16 03/21/16 10/25/16	12% 7%
HM1							
06-KER-58-52.1/52.3 06-0R0204 HSNH-P -( )P 8125- E -()		IN BAKERSFIELD FROM REAL ROAD TO THE ROUTE 58/99 SEPARATION INSTALL TEMPORARY K-RAIL AND	ROBERT J. FRANK CONSTRUCTION, INC. 2806 TARMAC ROAD REDDING CA 96003		\$330,488 \$0 \$0	06/22/16 07/18/16	0% 0%
HB1							
06-KER-58-88.5/99.8 06-0R1504 NHP-P058-(124)E --()		IN AND NEAR TEHACHAPI FROM 0.1 MI. WEST OF TEHACHAPI CREEK TO CACHE CREEK PAVEMENT PRESERVATION (CAPM)	PAVE-TECH INC. 2231 LA MIRADA DRIVE VISTA CA 92081	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$13,525,736 \$4,754,011 \$1,122,733	09/30/15 10/20/15 12/01/16	54% 33%
HA22							

State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/16

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-99-8.9/10.7 06-0T5604		IN KERN COUNTY NEAR BAKERSFIELD FROM GRANITE CONSTRUCTION COMPANY 0.4 MILE SOUTH OF HERRING ROAD OVERCROSSING TO 0.2 MILE SOUTH OF OLD BAKERSFIELD CA 93308 US ROUTE 99 OVERCROSSIN COLD PLANE/CRACK SEAL AC WITH RHMA	FROM GRANITE CONSTRUCTION COMPANY 3005 JAMES ROAD CA 93308	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$666,423 \$651,217 \$0	12/18/15 01/07/16 09/14/16	100% 100%
HM1							
06-KER-99-19.7/57.5 06-0U6004		BOOSTER PUMP UPGRADES REDUCE WATER USE BY 50%. UPGRADE IRRIGATIN	KCI ENVIRONMENTAL P.O. BOX 3307 SAN LUIS OBISPO, CA 93403	DHALIWAL AMARJIT 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4755	\$2,785,000 \$2,178,486 \$0	08/10/15 08/10/15 08/30/16	100% 78% OVER RUN
20.20.201 130							
06-KER-99-/56.7 06-0T3304		IN KERN COUNTY AND TULARE COUNTIES AT BENTANCOURT BROS. CONSTRUCTION VARIOUS LOCATIONS INSTALL TRAFFIC MONITORING STATIONS	AMARJIT DHALI WAL INC. 8015 WEST 11TH STREET TRACY, CA 95304-9303	DHALIWAL 1824 NORRIS RD BAKERSFIELD, CA 93308 (661)391-4766	\$724,005 \$293,765 \$131,677	05/13/16 06/02/16 11/08/16	66% 42%
HB4N							
06-KER-119-10.0/13.3 06-424714 STP-P119-(018)E --()		IN KERN COUNTY NEAR TAFT FROM ELK HILLS ROAD TO TUPMAN ROAD. ADD TRUCK CLIMBING LANES	GRANITE CONSTRUCTION COMPANY 3005 JAMES ROAD BAKERSFEILD CA 93308	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$5,824,225 \$3,698,907 \$1,089,788	09/01/15 10/14/15 10/28/16	79% 63%
HB4N							
06-KER-204-5.4/6.7 06-0N9604 NHP-P204-(005)E --()		ON ROUTE 204 GOLDEN STATE AVENUE BETWEEN SR-99 AND SR-178 IN KERN COUNTY AT VARIOUS LOCATIONS PLACE DECK OVERLAY, REPLACE JOINT	AMERICAN CIVIL CONSTRUCTORS WEST COAST, INC. 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFEILD, CA 93308 (661)391-4742	\$7,207,143 \$3,739,934 \$289,070	09/24/15 10/06/15 03/19/17	50% 52%
HM1							
06-KIN-5-16.6/26.7 06-0T6104 NHPI-0054-(196)3 E- -()		IN KINGS COUNTY NEAR AVENAL FROM ROUTE 41 TO FRESNO COUNTY LINE COLD PLANE PAVEMENT/RESURFACE RHMA	PAPICH CONSTRUCTION COMPANY, INC. 616 PRINTZ RD ARROYO GRANDE CA 93420	BLANCAS, CARLOS 183 W. VENTURA COURT KINGSBURG, CA 93631 (559)341-2721	\$2,425,000 \$67,717 \$67,717	06/13/16 06/28/16 11/15/16	24% 3%
HM1							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/16**

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KIN-5-21.6/26.7 06-0S3504 HSIM-G -( )0 5- 14-(E) --() HB1		IN KINGS AND FRESNO COUNTIES NEAR KETTLEMAN CITY FROM 2.6 MI N OF MILHAM AVE OC TO 3.2 MI S OF JAYNE AVE OC AND FROM EL DORADO AV CONSTRUCT HIGH TENSION CABLE MEDIAN	CORAL CONSTRUCTION COMPANY 10780 SW CLUTTER RD SHERWOOD OR 97140		\$4,410,514 \$0 \$0	07/20/16 08/03/16	0% 0%
06-KIN-43-1.3/1.7 06-0M3704 HSST-P -( )P 3 04-6 E -( )		IN KINGS COUNTY NEAR CORCORAN ON ROUTE 43 FROM 0.2 MILES SOUTH TO 0.2 MILES NORTH OF ROUTE 137 AND ON ROUTE 137 FROM ROUTE 43 TO 0 CONSTRUCT ROUNDABOUT	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706		\$3,184,184 \$0 \$0	08/10/16 09/16/16	0% 0%
06-KIN-137-/7.2 06-0T5304		IN KING AND TULARE COUNTIES NEAR CORCORAN FROM 0.1 MILE EAST OF ROUTE 43 TO AVE 228 COLD PLANE AC PAVEMENT	TELFER PAVEMENT TECHNOLOGIES, LLC 183 W. VENTURA COURT 4522 PARKER AVE BLDG 700 ST35 MCCLELLAN CA 95652	BLANCAS, CARLOS KINGSBURG, CA 93631 (559)341-2721	\$1,638,341 \$0 \$0	03/15/16 03/25/16	0% 0%
06-KIN-198-8.9/10.1 06-325514 NHP-P198-(064)E --() HE11		IN LEMOORE, ON ROUTE 198 AT 19TH AVENUE LANDSCAPING AND PLANT ESTABLISHMENT	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES CA 94547	MOHAMMAD SAMIMI 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)250-6305	\$692,295 \$394,566 \$0	01/02/15 01/26/15 12/30/16	52% 68%
06-KIN-198-21.5/28.3 06-0L0504 ACNH-P198-(059)E --() HE14 WPCP		IN KINGS AND TULARE COUNTIES NEAR HANFORD FROM 0.5 MILE E OF RTE 43 TO 0.4 MILE OF RTE 99 HIGHWAY PLANTING	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES CA 94547-1805	DALLIA FOSTER 8530 W. ROOSEVELT AVE. VISALIA, CA. 93291 (559)897-7080	\$1,416,340 \$1,382,701 \$4,200	05/22/12 06/20/12 03/14/17	0% 0% PLANT EST SATIS
06-MAD-41-5.2/34.7 06-0T5004 NHP-P041-(129)E --() HB1		IN MADERA COUNTY NEAR COARSEGOLD AT VARIOUS LOCATION FROM 0.3 MILES SOUTH OF AVE 14 TO 0.8 MILES SOUTH OF SR 49 CONSTRUCT CENTER LINE RUMBLE STRIP	CENTRAL STRIPING SERVICE, INC. 3489 LUYUNG DR. RANCHO CORDOVA CA 95742		\$352,950 \$0 \$0	07/20/16 08/11/16	0% 0%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/16**

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-MAD-41-11.7/13.4 06-0G9004 NHP-P041-(128)E --()		IN MADERA COUNTY NEAR COARSEGOLD FROM 0.3 MILES NORTH OF ROAD 208 TO 2.0 MILES NORTH OF ROAD 208 CONSTRUCT PASSING LANES	A. TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION 5771 S. TOYOTA AVE FRESNO CA 93725	Haidar Haddadin 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3599	\$8,646,217 \$7,913,728 \$0	10/08/15 10/23/15 08/26/16	95% 88%
06-MAD-41-29.0/45.7 06-0V6404		IN MADERA AND MARIPOSA COUNTIES, REMOVE AND DISPOSE OF 2,400 HAZARDOUS TREES AND CLEAR 100' FOR FOREST FIRE REDUCTION MAD/MPA LINE REMOVE AND DISPOSE OF TREES AND FIRE FUELS	TEICHART CONSTRUCTION, INC 400 SUNRISE AVE, SUITE 400 ROSEVILLE, CA 95661	SAMIMI, MOHAMMAD 3240 N MILLBROOK AVE FRESNO, CA 93726 (559)243-3814	\$25,000 \$0 \$0	07/11/16 07/11/16 03/27/16	0% 0%
20.20.201 130							
06-MAD-99-1.5/9.5 06-0R0704 NHP-P099-(601)E --()		IN MADERA COUNTY NEAR MADERA FROM 0.5 MI. NORTH OF AVE 7 OC TO 0.2 MI. SOUTH OF GATEWAY DRIVE OVERCROSSING PAVEMENT PRESERVATION (CAPM)	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706		\$8,038,966 \$0 \$0	09/06/16 09/30/16	0% 0%
HA22							
06-TUL-65-9.3/14 06-0S4804 NHP-P065-(105)E --()		IN TULARE COUNTY NEAR PORTERVILLE FROM 0.7 MILES SOUTH OF AVENUE 80 TO AVENUE 112 PAVEMENT REHABILITATION	CAL VALLEY CONSTRUCTION 6275 W BULLARD AVE. FRESNO CA 93722		\$4,049,392 \$0 \$0	08/01/16 08/24/16	0% 0%
HA22							
06-TUL-99-5.1/53.9 06-0U5904		IMPLEMENT WATER CONSERVATION MEASURES IN ACCORDANCE WITH EMERGENCY DROUGHT DECLARATION EMERGENCY IRRIGATION UPGRADES	STOCKBRIDGE GENERAL CONST INC ATTN: GUY STOCKBRIDGE 2972 LARKIN AVE CLOVIS, CA	ALICIA RODRIGUEZ 8530 W ROOSEVELT AVE VISALIA, CA 93291 (559)341-3953	\$2,385,000 \$1,653,775 \$0	08/17/15 08/18/15 10/20/16	0% 69%
20.20.201 130							
06-TUL-99-18.7/22.5 06-0T0804		IN MADERA, FRESNO, TULARE COUNTIES AT VARIOUS LOCATIONS INSTALL TRAFFIC MONITORING STATIONS	BENTANCOURT BROS. CONSTRUCTION INC. 8015 WEST 11TH STREET TRACY, CA 95304-9303	CARY CRUZ 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3881	\$772,430 \$140,771 \$96,726	05/17/16 06/14/16 01/02/17	30% 18%
HB4N							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/16**

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-99-35.2/37.3 06-360234 NH-P099-(587)E --()		ON ROUTE 99 IN TULARE COUNTY NEAR VISALIA FROM 1.2 MILE SOUTH OF AVENUE 280 OC (BR NO.46-195) TO 0.9 MILE SOUTH OF WEST VISALIA OH 4 LANE FREEWAY TO 6 LANE FREEWAY	A. TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION 5771 S. TOYOTA AVE FRESNO CA 93725	BLAS MARTINEZ 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8321	\$15,838,956 \$5,523,425 \$481,618	10/15/15 11/04/15 01/04/17	55% 35%
06-TUL-99-41.3/52 06-0T1804		IN TULARE COUNTY, NEAR GOSHEN FROM 0.17 MILES NORTH OF NORTH GOSHEN OVERHEAD TO 0.2 MILES NORTH OF DOGDGE AVENUE OVERCROSSING RHMA-O BONDED WEARING COURSE	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706	DEALBA, FERNANDO 183 W. VENTURA COURT KINGSBURG, CA 93631 (559)288-8603	\$2,707,017 \$0 \$0	05/06/15 06/08/15	0% 0%
06-TUL-99-48.5/53.9 06-324514		ON SR 99 IN TULARE AND FRESNO COUNTIES, AT VARIOUS LOCATIONS FROM 0.3 MILE SOUTH OF MERRITT DRIVE INTERCHANGE, TO 0.7 MILE NORTH O IRRIGATION, PLANTING AND PAVING	W A B O LANDSCAPE & CONSTRUCTION INC 726 ALFRED NOBEL DRIVE HERCULES CA 94547	ENQUANHONE, GASHU 183 W VENTURA COURT KINGSBURG CA 93631 (559)246-7655	\$3,219,737 \$2,376,929 \$13,024	10/01/12 11/06/12 10/12/18	0% 0%
	WPCP						PLANT EST SATIS
06-TUL-99-51.3/52.3 06-0T8704 NHP-P099-(597)E --()		NEAR KINGSBURG FROM 0.5 MI SOUTH OF DODGE AVE OC TO 0.2 MI SOUTH OF KINGS RIVER (NORTHBOUND ONLY) ROADWAY REHABILITATION	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342	DEALBA, FERNANDO 183 W VENTURA COURT KINGSBURG, CA 93631 (559)288-8603	\$3,350,598 \$585,146 \$308,291	06/17/16 07/15/16 12/23/16	28% 17%
06-TUL-137-7.2/13.2 06-0T6404		IN TULARE COUNTY NEAR TULARE FROM ROAD 36 TO ROAD 84 COLD PLANE/RHMA GAP GRADED BWC	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706	SHELLEY MAGGARD 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8319	\$1,339,900 \$370,433 \$0	04/22/16 05/05/16 09/15/16	46% 28%
06-TUL-190-20.9/21.2 06-0J5304 SSTP-P190-(020)E PL62-06 0-(3E) --()		ON ROUTE 190, IN TULARE COUNTY, NEAR PORTERVILLE BETWEEN 0.2 MILE WEST OF ROAD 284 AND 0.1 MILE EAST OF ROAD 284 INTERSECTION IMPROVEMENT	NEAR LEE'S PAVING, INC. 1212 NORTH PLAZA DRIVE VISALIA CA 93291	SHELLEY MAGGARD 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8319	\$2,875,297 \$1,659,941 \$216,544	09/23/15 10/07/15 06/23/17	38% 58%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/16**

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-216-1.9/2.9 06-430714		IN TULARE COUNTY IN AND NEAR FROM LOVERS LANE TO 0.1 MILE EAST OF INC. COMSTOCK STREET INSTALL LANDSCAPING	VISALIA WABO LANDSCAPE & CONSTRUCTION, 726 ALFRED NOBEL DRIVE HERCULES CA 94547	BLAS MARTINEZ JR. 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8321	\$306,329 \$213,558 \$750	06/25/15 07/16/15 11/19/18	30% 77%

HB4C

**Totals:      Authorized Final Amt:      \$344,390,890      Completed to Date:      \$128,360,311      Work This Month:      \$13,485,474**

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
06-FRE-0-/0	06-0S4304	1
06-FRE-5-37.2/48.6	06-0V1404	1
06-FRE-33-11.1/14.8	06-0T6204	1
06-FRE-41-20.7/32.5	06-0U3604	1
06-FRE-41-/0	06-0R2304	1
06-FRE-99-23.5/26.7	06-2HT114	1
06-FRE-99-23.5/26.7	06-2HT104	2
06-FRE-99-/30.5	06-0U6904	2
06-FRE-99-/0	06-0T4104	2
06-FRE-145-40.2/41.2	06-0T5804	2
06-FRE-168-.7/9.1	06-0U3304	2
06-FRE-168-30.1/30.4	06-0L3404	2
06-FRE-168-29.0/T29.4	06-0M0504	3
06-FRE-168-/0	06-0T4204	3
06-FRE-180-57.9/62.4	06-0Q2104	3
06-FRE-180-62.6/66.3	06-342564	3
06-FRE-198-/3.5	06-0T5504	3
06-FRE-245-/5.3	06-0S1204	3
06-KER-0-/0	06-0S6004	4
06-KER-5-36.1/41.2	06-0S6504	4
06-KER-5-62.5/73.1	06-0P1404	4
06-KER-5-73.0/82.5	06-0T6004	4

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
06-KER-58-88.5/99.8	06-0R1504	4
06-KER-58-52.1/52.3	06-0R0204	4
06-KER-99-8.9/10.7	06-0T5604	5
06-KER-99-19.7/57.5	06-0U6004	5
06-KER-99-/56.7	06-0T3304	5
06-KER-119-10.0/13.3	06-424714	5
06-KER-204-5.4/6.7	06-0N9604	5
06-KIN-5-16.6/26.7	06-0T6104	5
06-KIN-5-21.6/26.7	06-0S3504	6
06-KIN-43-1.3/1.7	06-0M3704	6
06-KIN-137-/7.2	06-0T5304	6
06-KIN-198-8.9/10.1	06-325514	6
06-KIN-198-21.5/28.3	06-0L0504	6
06-MAD-41-5.2/34.7	06-0T5004	6
06-MAD-41-11.7/13.4	06-0G9004	7
06-MAD-41-29.0/45.7	06-0V6404	7
06-MAD-99-1.5/9.5	06-0R0704	7
06-TUL-65-9.3/14	06-0S4804	7
06-TUL-99-5.1/53.9	06-0U5904	7
06-TUL-99-18.7/22.5	06-0T0804	7
06-TUL-99-35.2/37.3	06-360234	8
06-TUL-99-41.3/52	06-0T1804	8

**Statement of Ongoing Contracts - Index**

Cnty Rt Pm	Contract	Page
06-TUL-99-51.3/52.3	06-0T8704	8
06-TUL-99-48.5/53.9	06-324514	8
06-TUL-137-7.2/13.2	06-0T6404	8
06-TUL-190-20.9/21.2	06-0J5304	8
06-TUL-216-1.9/2.9	06-430714	9

**Statement of Ongoing Contracts - Federal Aid**

<b>District</b>	06		
<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-F-	FEDERAL AID (PRIMARY)	\$22,179,743	\$11,501,376
-S-	FEDERAL AID (SECONDARY)	\$14,900,007	\$6,575,198
-SH-	STATE HIGHWAY	\$201,779,431	\$57,102,583
		\$105,531,709	\$53,181,154
<b>District Total:</b>		<b><u>\$344,390,890</u></b>	<b><u>\$128,360,311</u></b>

**Statement of Ongoing Contracts -Summary**

<b>District</b>	<b>Work Completed This Perio</b>
<b>Work completed this Period:</b>	