

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/18

Page 1
09/27/18

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-5-/10 06-0V5004 ACIM-005-(150)E --()		IN FRESNO COUNTY FROM KINGS/FRESNO CO LINE TO 0.9 MILES SOUTH OF EL DORADO AVENUE OC DIGOUTS & RHMA TYPE O OVERLAY	TELFER PAVEMENT TECHNOLOGIES, LLC 4522 PARKER AVE BLDG700 STE35 MCCLELLAN CA 95652 (916)383-1756	DADWALLA,DIN 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)417-5927	\$3,984,577 \$4,089,407 \$0	04/18/18 05/16/18 08/24/18 09/21/18	93% 96%
HM1							
06-FRE-33-10.7/11.3 06-0V1704 ACST-X019-(031)E --()		IN FRESNO COUNTY NEAR HURON AT VARIOUS LOCATIONS BOUNDED WEARING COURSE, RHMA, COMPLETED	TELFER PAVEMENT TECHNOLOGIES, LLC 4522 PARKER AVE BLDG700 STE35 MCCLELLAN CA 95652 (916)383-1756	DADAWALLA, DIN 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)417-5927	\$3,388,000 \$3,437,744 \$0	05/10/18 05/29/18 08/30/18 09/04/18	100% 100%
HM1							
06-FRE-41-22.8/23.6 06-0V4704		ON FRE 41, 168, AND 180 AT 28 BRIDGES CONCRETE OVERLAY/JOINT & DECK SEALS	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282 (602)437-1711	MOHAMMAD SAMIMI 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3814	\$2,393,393 \$555,640 \$555,640	06/01/18 07/09/18 11/30/18	47% 23%
HM1							
06-FRE-41-22.8/23.7 06-0T3204		IN FRESNO COUNTY IN FRESNO ROUTE 41 SOUTH BOUND FROM M STREET UC TO TULARE AVENUE OC CONSTRUCT AUXILIARY LANE	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706 (559)441-5700	MARK MENGONI 3240 N. MILLBROOK FRESNO CA 93726 (559)243-3543	\$2,730,469 \$2,755,148 \$0	01/10/18 02/02/18 09/12/18 09/12/18	100% 100%
HM1							
06-FRE-41-23.0/30.4 06-0W7704 ACNH-P041-(139)E --()		IN FRESNO COUNTY IN FRESNO FROM O STREET UNDERCROSSING TO HERNDON AVE UNDERCROSSING PCC GRIND & INSTALL JOINT SEALS	J. MCLOUGHLIN ENGINEERING CO., INC. 10641 FULTON COURT RANCHO CUCAMONGA CA 91730 (909)944-1037		\$1,792,310 \$303,667 \$303,667	06/06/18 06/25/18 10/31/18	20% 17%
HM1							
06-FRE-41-29.3/33.4 06-0Q6304 NHP-000C-(436)E --()		IN FRESNO AND MADERA COUNTIES ON ROUTE 41 AT VARIOUS LOCATIONS CONSTRUCT STAMPED COMCRETE	EMMETT'S EXCAVATION, INC. 6207 EAST CLINTON AVE FRESNO CA 93727 (559)347-9188	CARY CRUZ 3240 N. MILLBROOK AVE FRESNO, CA 93726 (559)243-3881	\$2,723,606 \$2,735,303 \$0	05/11/17 05/30/17 08/27/18 08/28/18	100% 100%
HM1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/18

Page 2
09/27/18

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-41-31.6/0 06-0V2704 SNHG-P041-(137)E --()		IN FRESNO AT ROUTE 41 SOUTHBOUND ON- RAMP FROM EASTBOUND FRIANT ROAD CONSTRUCT CONCRETE GUARDRAIL	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVENUE SYLMAR CA 91342 (818)362-9200	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3543	\$498,912 \$452,754 \$327,249	05/25/18 06/14/18 09/20/18 09/20/18	100% 91% OVER RUN
06-FRE-41-33.1/33.4 06-0N9904 NHP-P041-(599)E --()		ON ROUTE OLD ROUTE 41 BETWEEN PM 33.3/33.4 (FRESNO COUNTY) AND PM 0.0/0.2 (MADERA COUNTY) BRIDGE SEISMIC RETROFIT	VIKING CONSTRUCTION COMPANY 11315 SUNRISE GOLD CIR. #A RANCHO CORDOVA CA 95742 (916)852-5530	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3543	\$4,635,572 \$3,603,783 \$255,050	10/13/16 11/03/16 04/02/19	42% 78%
HA21							
06-FRE-63-2.0/4 06-0V2104		IN FRESNO AND MADERA COUNTIES AT VARIOUS LOCATIONS DIGOUTS/MILL & REPLACE WTIH RHMA	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706 (559)441-5721	MOHAMMAD SAMIMI 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3814	\$1,895,038 \$1,810,682 \$0	02/06/18 02/21/18 07/02/18	100% 100%
HM1							
06-FRE-99-.4/30.5 06-0V4604		ON FRE/MAD 99, AT 18 BRIDGES, IN FRE CO FROM 0.4 MILES N OF THE FRE/TUL CO 4600 NORTHGATE BLVD., STE 100 LINE TO 1.1 MILES S OF THE FRE/MAD CO LINE AND IN MAD C BRIDGE DECK OVERLAYS & JOINT SEALS	MYERS & SONS CONSTRUCTION, LLC SACRAMENTO CA 95834 (916)283-9950		\$5,561,053 \$0 \$0	06/11/18 07/16/18	0% 0%
HM1							
06-FRE-99-16.0/0 06-0V5604 ACNH-P099-(619)E --()		IN FRESNO COUNTY ON ROUTE 99 FROM 0.4 MI N OF CHESTNUT AVE OC TO 0.4 MI S OF SOUTH CALWA OH WIDEN RAMP & INSTALL TRAFFIC SIGNAL	DAWSON-MAULDIN CONSTRUCTION, INC. P.O. BOX 8397 HUNTINGTON BEACH CA 92615 (714)378-1533		\$1,081,330 \$0 \$0	05/30/18 06/25/18	0% 0%
HB4N							
06-FRE-99-20.2/31.6 06-0W2504		IN FRESNO AND MADERA COUNTIES IN AND NEAR FRESNO FROM VENTURA AVENUE OVERCROSSING TO AVENUE 7 OVERCROSSING RHMA-OPEN GRADED (BWC) OVERLAY	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVENUE BAKERSFIELD CA 93308 (661)392-6640	CARY CRUZ 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3881	\$5,389,672 \$4,556,060 \$292,176	03/06/18 03/19/18 10/09/18	80% 84%
HM1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/18

Page 3
09/27/18

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-99-22.7/28.1 06-0K2904 ACNH-P099-(613)E --()		ON ROUTE 99 IN FRESNO COUNTY BETWEEN SECURITY PAVING COMPANY, INC. BELMONT AVENUE OC AND SHAW AVENUE OC INSTALL RAMP METERING AT VARIOUS	13170 TELFAIR AVENUE SYLMAR CA 91342 (818)362-9200	MCGUIRE, TIM 2750 N PARKWAY DRIVE FRESNO, CA 93722 (559)259-2081	\$4,090,349 \$3,160,790 \$35,470	08/08/17 08/29/17 10/04/19	18% 75%
HB4N							
06-FRE-99-23.5/26.7 06-2HT104		IN THE CITY OF FRESNO, ON ROUTE 99 FROM CLINTON AVENUE TO ASHLAN AVENUE ROUTE 99 REALIGNMENT	GRANITE CONSTRUCTION COMPANY PO BOX 50085 WATSONVILLE CA 95077 (559)441-5700	KIMURA, JUSTIN 2750 N. PARKWAY DRIVE FRESNO, CA 93722 (559)246-9536	\$134,583,253 \$121,614,666 \$2,972,445	06/30/16 07/25/16 01/10/19	85% 90%
HM1							
06-FRE-99-/14.9 06-0T3604 ACNH-P099-(621)E --()		IN TUL AND FRE CO ON RTE 99 AT VARIOUS LOCATIONS FROM TUL- R53.82/53.94 TO FRE-0.0/14.93 ROADSIDE SAFETY IMPROVEMENTS	DAWSON-MAULDIN CONSTRUCTION, INC. 10625 ELLIS AVE SUITE D FOUNTAIN VALLEY CA 92708 (714)378-1533		\$2,870,107 \$0 \$0	09/05/18 09/25/18	0% 0%
06-FRE-168-36.0/65.9 06-0U09U4 BIST-S168-(064)E --()		IN FRESNO COUNTY IN AND NEAR SHAVER LAKE FROM 0.2 MILE WEST OF AUBERRY ROAD TO KAISER PASS ROAD HMA RESURFACING AND REHAB CULVERTS	CAL VALLEY CONSTRUCTION 5125 N GATES AVE #102 FRESNO CA 93722 (559)274-0300		\$14,958,479 \$0 \$0	08/24/18 09/20/18	0% 0%
06-FRE-180-36.2/38.7 06-463804		ON ROUTE 180, IN FRESNO COUNTY BETWEEN JAMES ROAD AND LAKE AVENUE ADD PASSING LANES MENDOTA PASSING	A. TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. SUITE 300 ROSEVILLE CA 95661 (916)757-6400		\$5,026,912 \$4,837,464 \$0	08/07/17 08/29/17 09/17/18 09/17/18	100% 100% COMPLETED
HB4N							
06-FRE-180-57.9/62.4 06-0Q2104		IN FRESNO FROM 0.7 MI WEST OF ROUTE 180S/41 SEPARATION TO 0.1 MI EAST OF PEACH AVE OC FREEWAY LANDSCAPING	WABO LANDSCAPE & CONSTRUCTION, HAIDAR HADDADIN INC. 726 ALFRED NOBEL DRIVE HERCULES CA 94547 (510)741-9226	3240 N. MILLBROOK FRESNO, CA 93726 (559)897-7223	\$4,058,312 \$3,828,290 \$5,921	03/19/15 06/22/15 10/15/19	34% 94%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/18

Page 4
09/27/18

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-180-74.1/78.6 06-342534 ACNH-S180-(059)E --()		NEAR CENTERVILLE AND MINKLER, FROM WEST OF SMITH AVENUE TO EAST OF FRANKWOOD AVENUE 2C TO 4E ON NEW ALIGNMENT KINGS	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342 (818)362-9200	HADDADIN, HAIDAR 3240 N. MILLBROOK AVE FRESNO, CA 93726 (559)243-3856	\$54,305,311 \$21,627,156 \$953,181	04/05/17 04/26/17 09/30/19	54% 40%
HE14							
06-FRE-198-3.3/0 06-0W7304		IN FRESNO COUNTY NEAR COALINGA AT VARIOUS LOCATIONS FROM FRAME LANE TO FIRESTONE AVENUE 2 IN HMA-TYPE A & RHMA TYPE G	PAPICH CONSTRUCTION CO., INC. 398 SUNRISE TERRACE ARROYO GRANDE, CA 93420 (805)473-3016	HAROLDSSEN, BRENT 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3852	\$4,392,019 \$4,008,490 \$0	03/06/18 04/03/18 09/06/18 09/06/18	100% 100% COMPLETED
06-KER-0-/0 06-0S6104		IN KERN, KINGS AND FRESNO COUNTIES AT VARIOUS LOCATIONS ON ROUTES 5, 46, 58, 99, 178 AND 204 WIRE THEFT RESTORATION	STURGEON ELECTRIC CALIFORNIA, LLC. 13501 BENSON AVE CHINO CA 91710 (909)536-8693	AMARJIT DHALIWAL 1824 NORRIS RD. BAKERSFIELD, CA 93308 (661)391-4766	\$12,146,706 \$8,393,640 \$727,788	08/08/17 08/29/17 03/01/19	68% 69%
HA23							
06-KER-5-54.1/0 06-0Q6204 ACIM- 005-(198)E --()		IN KERN COUNTY AT THE BUTTONWILLOW SAFETY ROADSIDE REST AREA UPGRADE WATER AND WASTE WATER	MERCER FRASER COMPANY PO BOX 1006 EUREKA CA 95502 (707)443-6371		\$2,369,350 \$0 \$0	06/22/18 07/17/18	0% 0%
HA26							
06-KER-5-/87 06-0X4604		IN KERN COUNTY ON ROUTE 5 AT VARIOUS LOCATIONS REMOVE AND PLACE 6" TRAFFIC STRIPE	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD STE 100 SACRAMENTO CA 95834 (916)283-9972	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4741	\$3,369,430 \$3,095,533 \$131,158	03/19/18 04/03/18 09/26/18 09/24/18	100% 91% OVER RUN
06-KER-14-58.3/62.3 06-457114 CSTP-X029-(126)E --()		NEAR RIDGECREST, ON ROUTE 14 FROM 0.5 MILE NORTH OF THE ROUTE 178 WEST/ROUTE 14 INTERSECTION TO 1.7 MILES NORTH OF THE ROUTE 178 CONVERT EXISTING 2-LANE TO 4-LANE	GRANITE CONSTRUCTION CO. 580 WEST BEACH ST WATSONVILLE CA 95076 (831)724-1011	SAM DHALIWAL 1824 NORRIS ROAD (661)391-4742	\$22,257,709 \$21,586,136 \$0	03/14/17 04/06/17 09/10/18 09/11/18	100% 100% COMPLETED

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/18

Page 5
09/27/18

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-46-30.5/33.5 06-442544 PLUL-6206-(021)E --() HE13		ON STATE ROUTE 46, FROM THE INTERSECTION OF LOST HILLS ROAD TO 0.9 MILES EAST OF THE INTERSTATE 5 INTERCHANGE 2-LN CONVENTIONAL HIGHWAY TO 4-LN	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVENUE SYLMAR CA 91342 (818)362-9200	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$25,480,236 \$5,242,461 \$350,130	01/11/18 02/02/18 03/11/20	25% 21%
06-KER-46-57.3/57.8 06-0K4604 ACNH-X029-(129)E --() HA21		IN KERN COUNTY ON SR 46 NEAR WASCO AT SR 46/99 SEPARATION BRIDGE BRIDGE REPLACEMENT	SEMA CONSTRUCTION, INC. 320 GODDARD WAY SUITE 150 IRVINE CA 92618 (949)470-0500	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$14,899,502 \$10,652,776 \$349,619	05/05/17 05/30/17 03/29/19	59% 70%
06-KER-58-52.7/55.5 06-0G8514 ACNH-P058-(128)E --() HA22		IN BAKERSFIELD FROM ROUTE 58/99 SEPARATION TO COTTONWOOD ROAD ROADWAY REHABILITATION (3R)	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVENUE SYLMAR CA 91342 (818)362-9200		\$22,008,254 \$0 \$0	05/01/18 05/29/18	0% 0%
06-KER-58-55.4/59.7 06-0S4704 ACNH-P058-(126)E --() HA22		IN BAKERSFIELD FROM COTTONWOOD RD. UNDERCROSSING TO 0.3 MILES EAST OF RTE 58/184 SEPARATION PAVEMENT REHABILITATION (2R)	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVENUE SYLMAR CA 91342 (818)362-9200	CLAY LOMAX 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4767	\$32,911,764 \$8,729,565 \$1,061,928	12/29/17 02/02/18 04/03/19	48% 26%
06-KER-58-99.0/100.3 06-0Q1904 BINH-P058-(130)E --() HA21		ABOUT 8 MILES EAST OF TEHACHAPI FROM SAND CANYON OH TO 0.5 MI EAST OF CACHE CREEK (BR# 50-346 L/R) REPLACE BRIDGES	GRANITE CONSTRUCTION COMPANY 3005 JAMES ROAD BAKERSFIELD CA 93308 (661)399-3361		\$7,132,608 \$0 \$0	08/28/18 09/14/18	0% 0%
06-KER-99-10.5/20.5 06-0R1404 ACNH-P099-(614)E --() HA22		NEAR BAKERSFIELD FROM 1.2 MI. NORTH OF HERRING RD. OC TO PACHECO RD. 2R PAVEMENT REHABILITATION	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVENUE SYLMAR CA 91342 (818)362-9200	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	\$16,527,218 \$8,328,353 \$1,408,043	10/02/17 10/27/17 03/15/19	48% 50%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/18

Page 6
09/27/18

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-99-23.6/24.1 06-0S4504		IN KERN COUNTY IN BAKERSFIELD FROM BRUNDAGE LANE OVERCROSSING TO PALM AVENUE AND AT ROUTE 58/99/178 SEPARATION INSTALL HIGHWAY LIGHTING	STURGEON ELECTRIC CALIFORNIA, LLC 13501 BENSON AVE CHINO CA 91710 (909)591-0000		\$474,499 \$0 \$0	07/26/18 08/20/18	0% 0%
HB1							
06-KER-99-26.8/0 06-0K8104 ACNH-PX02-(125)E --()		IN KERN COUNTY IN BAKERSFIELD ON ROUTE 99 AT AIRPORT DRIVEG AND AT OVERCROSSING AND ON ROUTE 178 AT GOLDEN STATE AVENUE SEPARATION SEISMIC RESTORATION	BRIDGEWAY CIVIL CONSTRUCTORS, INC. 4950 ALLISON PARKWAY, SUITE A VACAVILLE CA 95688 (707)455-7033	CLAY LOMAX 1824 NORRIS RD BAKERSFIELD, CA 93312 (661)391-4767	\$2,339,207 \$2,303,033 \$0	09/30/16 11/03/16 08/21/18	100% 100%
HA21							
06-KER-99-49.3/57.6 06-0V1804		IN KERN AND TULARE COUNTIES ON ROUTE 99 FROM SHERWOOD AVE OC TO AVE 0 OC & ON ROUTE 190 FROM 0.1 MILE EAST OF ROAD 232 TO 0.2 MILE BOUNDED WEARING COURSE, RHMA&TYPE 0	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVENUE BAKERSFIELD CA 93308 (661)392-6640	MARTINEZ BLAS 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8321	\$4,599,139 \$2,640,965 \$74,078	01/16/18 02/02/18 10/15/18	67% 57%
HM1							
06-KER-99-/57.5 06-0X4804		IN KERN COUNTY ON ROUTE 99 AT VARIOUS LOCATIONS REMOVE & PLACE 6" THERMAL STRIPE	STERND AHL ENTERPRISES INC. 11861 BRANFORD ST. SUN VALLEY CA 91352 (818)834-8199		\$4,167,440 \$0 \$0	03/19/18 04/11/18	0% 0%
06-KER-155-1.1/1.9 06-0P2904 SSTG-S155-(005)E --()		NEAR DELANO AT BROWNING ROAD TO 0.4 MILE EAST OF BROWNING ROAD INTERESECTION IMPROVEMENTS	GRANITE CONSTRUCTION CO. 585 WEST BEACH STREET WATSONVILLE CA 95076 (831)724-1011	AMARJIT DHALI WAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$2,632,052 \$2,559,858 \$2,660	03/15/17 04/06/17 11/08/18 09/20/18	59% 96% COMPLETED
HB1							
06-KER-184-4.0/7.6 06-0V2004 ACST-X029-(139)E --()		IN KERN COUNTY ON ROUTE 184 FROM_ PANAMA LANE TO DI MILLER DRIVE AND ON ROUTE 223 FROM ST THOMAS STREET TO ROUTE 58 COLD PLANE, REPAIR PAVEMENT	GRANITE CONSTRUCTION CO. 3005 JAMES ROAD BAKERSFIELD CA 93308 (661)399-3361	SAM DHALI WAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	\$3,509,256 \$2,990,737 \$2,618,824	05/30/18 06/25/18 10/09/18	73% 84%
HM1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/18

Page 7
09/27/18

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KIN-5-/9 06-0S4904 ACIM- 005-(201)E --()		IN KINGS COUNTY FROM KERN COUNTY LINE TO 0.9 MILES SOUTH OF EQUIPMENT UNDERCROSSING PAVEMENT REHABILITATION (2R)	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706 (559)441-5721	GANDRATHI, SUNIL 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)999-5733	\$18,823,958 \$17,294,623 \$492,735	02/22/18 03/19/18 10/25/18	80% 89%
HA22							
06-KIN-41-8.1/16 06-0V8604 SNHG-P041-(135)E --()		IN KINGS COUNTY FROM ROUTE 33 TO FRESNO COUNTY LINE AT VARIOUS LOCATIONS CONSTRUCT CENTER LINE AND SHOULDER	AVISON CONSTRUCTION, INC. 40434 BRICKYARD DR. MADERA CA 93636 (559)431-0317	HAROLDSSEN, BRENT 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3852	\$2,917,270 \$978,974 \$978,974	05/10/18 05/31/18 11/27/18	32% 34%
HB1							
06-KIN-41-34.4/35 06-0T2404 HSNH-P041-(138)E --()		IN KINGS COUNTY NEAR STRATFORD AT KANSAS AVENUE INTERSECTION IMPROVEMENTS	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706 (559)441-5700	HAROLDSSEN, BRENT 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3852	\$1,518,155 \$422,716 \$422,716	05/30/18 06/25/18 11/06/18	29% 28%
06-KIN-41-40.6/41.1 06-416014 ACNH-P041-(133)E --()		ON ROUTE 41 IN KINGS COUNTY AT BUSH STREET INTERCHANGE BUSH STREET U.C. _____ LANDSCAPE ARCHITECTURE PLANTING	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901 (415)453-4675		\$539,251 \$422,548 \$3,944	05/30/17 06/22/17 02/23/21	100% 78%
HA25							
06-KIN-198-8.9/10.1 06-325514 NHP-P198-(064)E --()		IN LEMOORE, ON ROUTE 198 AT 19TH AVENUE LANDSCAPING AND PLANT ESTABLISHMENT	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES CA 94547 (510)741-9226	MOHAMMAD SAMIMI 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)250-6305	\$675,962 \$706,027 \$6,343	01/02/15 01/26/15 12/31/18	0% 0% PLANT EST SATIS
HE11							
06-KIN-198-15.5/0 06-0Q3204 SNHG-P198-(079)E --()		NEAR HANFORD AT HANFORD-ARMONA ROAD UNDERCROSSING EAST OF HANFORD-ARMONA ROAD CONSTRUCT ROUNDABOUT	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706 (559)441-5700	HAROLDSSEN, BRENT 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)246-6410	\$3,717,279 \$1,190,862 \$381,584	04/11/18 05/16/18 11/30/18	48% 32%
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/18

Page 8
09/27/18

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KIN-198-16.5/17.2 06-487514 ACNH-P198-(074)E --()		ON RTE 198 IN HANFORD AT 12TH AVENUE OVERCROSSING 12TH AVENUE OVERCROSSING REPLACEMENT PLANTING	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES CA 94547 (510)741-9226	GANDRATHI, SUNIL 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)999-5733	\$1,053,477 \$844,233 \$8,864	08/11/17 08/29/17 02/24/20	100% 80% OVER RUN
HA22							
06-KIN-198-18.4/0 06-0T5104 SNHG-P198-(075) --()		IN HANFORD AT WESTBOUND OFF-RAMP INTERSECTION TO REDINGTON/4TH STREET INSTALL SIGNALS AND MODIFY CURB	CAL ELECTRO, INC. 3710 ELECTRO WAY REDDING CA 96002 (530)223-5937	GANDRATHI, SUNIL 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)999-5733	\$655,989 \$621,895 \$0	06/26/17 07/27/17 05/11/18	100% 100% SUSPENDED
HB1							
06-MAD-41-36.3/40.8 06-0R1604 ACNH-P041-(136)E --()		IN AND NEAR OAKHURST FROM 0.5 MI NORTH OF ROAD 426 TO 0.1 MI NORTH OF ALLEN ROAD. RESURFACE ROADWAY WITH HMA TYPE A	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706 (559)441-5700		\$3,688,222 \$2,268,001 \$2,268,001	06/13/18 06/28/18 11/06/18	46% 61%
HA22							
06-MAD-41-40.8/45.7 06-0W7504		IN MADERA AND MARIPOSA COUNTIES AT VARIOUS LOCATIONS 2 INCHES OF HMA WITH DIGOUTS	A. TEICHERT & SONS INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. SUITE 300 ROSEVILLE CA 95661 (916)757-6400	CARY CRUZ 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3881	\$5,118,020 \$1,577,384 \$1,389,564	05/01/18 05/18/18 10/23/18	53% 31%
06-MAD-99-10.0/26.6 06-0Q6104 ACNH-P099-(599)E --()		IN MADERA COUNTY IN AND NEAR MADERA FROM 0.3 MI SOUTH OF ROUTE 145/99 SEPARATION TO ASH SLOUGH ROADSIDE SAFETY IMPROVEMENTS	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO CA 93706 (559)441-5700	CARY CRUZ 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3881	\$2,013,954 \$1,710,162 \$0	03/30/17 04/20/17 12/05/17	100% 100%
06-TUL-0-37.3/41.3 06-0T8004		IN TULARE COUNTY NEAR GOSHEN FROM 0.9 MILE NORTH OF AVENUE 280 OVERCROSSING TO 0.2 MILE NORTH OF GOSHEN OVERHEAD R A C OVERLAY	PAPICH CONSTRUCTION CO., INC. 398 SUNRISE TERRACE ARROYO GRANDE, CA 93420 (805)473-3016		\$3,182,874 \$0 \$0	12/12/17 01/05/18	0% 0%
HM1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/18

Page 9
09/27/18

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-65-20.1/31.5 06-0Q2604 CNHP-P065-(106)E --()		IN TULARE COUNTY IN AND NEAR PORTERVILLE FROM SOUTH OF HENDERSON AVE UC TO JUNCTION ROUTE 137 PAVEMENT PRESERVATION	TEICHERT CONSTRUCTION 400 SUNRISE AVE. SUITE 300 ROSEVILLE CA 95661 (916)757-6400	HUERTA,JAVIER 8530 W ROOSEVELT AVE VISALIA, CA 93291 (559)286-7590	\$7,883,275 \$7,199,381 \$16,259	04/18/17 05/09/17 09/30/18	100% 92% OVER RUN
HA22							
06-TUL-65-31.6/39.6 06-0G9804 ACNH-P065-(107)E --()		IN TULARE COUNTY IN AND NEAR EXETER FROM JUNCTION ROUTE 137 TO JUNCTION ROUTE 198 AC OVERLAY	A. TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. SUITE 300 ROSEVILLE CA 95661 (916)757-6400		\$4,194,832 \$3,942,355 \$30,705	09/28/17 10/27/17 09/30/18	99% 94%
HA22							
06-TUL-99-31.2/32.5 06-332214		IN TULARE COUNTY IN TULARE AT CARTMILL AVENUE OVERCROSSING LANDSCAPE MITIGATION	WABO LANDSCAPE & CONSTRUCTION 726 ALFRED NOBEL DR. HERCULES CA 94547 (510)741-9226		\$1,070,833 \$926,801 \$3,450	09/28/17 10/27/17 06/21/21	0% 0% PLANT EST SATIS
HA25							
06-TUL-99-39.6/41.3 06-471504		ON ROUTE 99 IN TULARE COUNTY IN GOSHEN FROM NORTH OF MILL CREEK DITCH TO NORTH OF NORTH GOSHEN OVERHEAD (BRIDGE NO. 46-55 R/L) RECONSTRUCT INTERCHANGE BETTY DRIVE	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706 (559)441-5700	HAROLDSEN, BRENT 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3852	\$30,906,735 \$28,358,285 \$711,718	02/24/17 03/15/17 12/31/18	83% 92%
HE11							
06-TUL-190-15.1/16.9 06-0S3104 SNHG-P190-(023)E --()		IN PORTERVILLE FROM PROSPECT ST TO PLANO ST CONSTRUCT CONCRETE MEDIAN BARRIER	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706 (559)441-5700	MARTINEZ BLAS 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8321	\$2,349,748 \$2,209,458 \$241,936	02/08/18 02/21/18 09/27/18	94% 93%
HB1							
06-TUL-190-20.9/21.2 06-0J5304 SSTP-P190-(020)E PL62-06 0-(3E) --()		ON ROUTE 190, IN TULARE COUNTY, NEAR LEE'S PAVING, INC. PORTERVILLE BETWEEN 0.2 MILE WEST OF ROAD 284 AND 0.1 MILE EAST OF ROAD 284 INTERSECTION IMPROVEMENT	1212 NORTH PLAZA DRIVE VISALIA CA 93291 (559)651-1300	SHELLEY MAGGARD 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8319	\$2,899,741 \$2,855,446 \$0	09/23/15 10/07/15 05/08/18	100% 100%
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/18

Page 10
09/27/18

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-190-/8 06-461504 ACST-P190-(022)E --()		FROM 99/190 SEPARATION TO 0.4 MILE WEST OF ROAD 184 AC OVERLAY, SHOULDER WIDENING, LEFT	YARBS GRADING AND PAVING INC. 11339 S PEACH AVE FRESNO CA 93725 (559)834-4818	MARTINEZ BLAS 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8321	\$11,747,804 \$2,239,527 \$1,103,786	11/29/17 02/02/18 03/22/19	30% 19%
HA22							
06-TUL-198-10.4/11.2 06-0U7204 SNHG-P196-(078)E --()		IN VISALIA FROM BURKE ST OVERCROSSING TO 0.5 MILE EAST OF BEN MADDOX WAY OVERCROSSING CONSTRUCT RUMBLE STRIPS	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706 (559)441-5700		\$668,887 \$665,673 \$0	01/29/18 02/21/18 07/03/18	100% 100%
HB1							
06-TUL-198-11.7/19.7 06-0S3404 ACNH-P198-(077)E --()		IN TULARE COUNTY IN AND NEAR VISALIA FROM LOVERS LANE UC TO ROUTE 245 PAVEMENT REHABILITATION (2R)	LEE'S PAVING, INC. 1212 N PLAZA DR VISALIA CA 93291 (559)651-1337	HUERTA, JAVIER 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)286-7590	\$20,737,082 \$8,287,676 \$2,263,623	12/01/17 12/26/17 04/10/19	47% 39%
HA22							
06-TUL-216-1.9/2.9 06-430714		IN TULARE COUNTY IN AND NEAR VISALIA FROM LOVERS LANE TO 0.1 MILE EAST OF INC. COMSTOCK STREET INSTALL LANDSCAPING	WABO LANDSCAPE & CONSTRUCTION, 726 ALFRED NOBEL DRIVE HERCULES CA 94547 (510)741-9226	BLAS MARTINEZ JR. 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8321	\$332,261 \$314,294 \$0	06/25/15 07/16/15 11/19/18	32% 94%
HB4C							

Totals:	Authorized Final Amt:	<u>\$563,878,650</u>	Completed to Date:	<u>\$344,936,422</u>	Work This Month:	<u>\$22,749,228</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-FRE-5-/10	06-0V5004	1
06-FRE-33-10.7/11.3	06-0V1704	1
06-FRE-41-33.1/33.4	06-0N9904	1
06-FRE-41-22.8/23.7	06-0T3204	1
06-FRE-41-22.8/23.6	06-0V4704	1
06-FRE-41-23.0/30.4	06-0W7704	1
06-FRE-41-29.3/33.4	06-0Q6304	2
06-FRE-41-31.6/0	06-0V2704	2
06-FRE-63-2.0/4	06-0V2104	2
06-FRE-99-16.0/0	06-0V5604	2
06-FRE-99-20.2/31.6	06-0W2504	2
06-FRE-99-22.7/28.1	06-0K2904	2
06-FRE-99-23.5/26.7	06-2HT104	3
06-FRE-99-/14.9	06-0T3604	3
06-FRE-99-.4/30.5	06-0V4604	3
06-FRE-168-36.0/65.9	06-0U09U4	3
06-FRE-180-36.2/38.7	06-463804	3
06-FRE-180-57.9/62.4	06-0Q2104	3
06-FRE-180-74.1/78.6	06-342534	4
06-FRE-198-3.3/0	06-0W7304	4
06-KER-0-/0	06-0S6104	4
06-KER-5-54.1/0	06-0Q6204	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-KER-5-/87	06-0X4604	4
06-KER-14-58.3/62.3	06-457114	4
06-KER-46-30.5/33.5	06-442544	5
06-KER-46-57.3/57.8	06-0K4604	5
06-KER-58-52.7/55.5	06-0G8514	5
06-KER-58-55.4/59.7	06-0S4704	5
06-KER-58-99.0/100.3	06-0Q1904	5
06-KER-99-10.5/20.5	06-0R1404	5
06-KER-99-23.6/24.1	06-0S4504	6
06-KER-99-26.8/0	06-0K8104	6
06-KER-99-49.3/57.6	06-0V1804	6
06-KER-99-/57.5	06-0X4804	6
06-KER-155-1.1/1.9	06-0P2904	6
06-KER-184-4.0/7.6	06-0V2004	6
06-KIN-5-/9	06-0S4904	7
06-KIN-41-34.4/35	06-0T2404	7
06-KIN-41-8.1/16	06-0V8604	7
06-KIN-41-40.6/41.1	06-416014	7
06-KIN-198-8.9/10.1	06-325514	7
06-KIN-198-15.5/0	06-0Q3204	7
06-KIN-198-16.5/17.2	06-487514	8
06-KIN-198-18.4/0	06-0T5104	8

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
06-MAD-41-36.3/40.8	06-0R1604	8
06-MAD-41-40.8/45.7	06-0W7504	8
06-MAD-99-10.0/26.6	06-0Q6104	8
06-TUL-0-37.3/41.3	06-0T8004	8
06-TUL-65-31.6/39.6	06-0G9804	9
06-TUL-65-20.1/31.5	06-0Q2604	9
06-TUL-99-31.2/32.5	06-332214	9
06-TUL-99-39.6/41.3	06-471504	9
06-TUL-190-20.9/21.2	06-0J5304	9
06-TUL-190-15.1/16.9	06-0S3104	9
06-TUL-190-/8	06-461504	10
06-TUL-198-10.4/11.2	06-0U7204	10
06-TUL-198-11.7/19.7	06-0S3404	10
06-TUL-216-1.9/2.9	06-430714	10

Statement of Ongoing Contracts - Federal Aid

District	06		
Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$25,177,885	\$21,384,030
-F-	FEDERAL AID (PRIMARY)	\$185,052,169	\$72,580,315

Statement of Ongoing Contracts - Federal Aid

District	06			
Federal Aid		Category	Bid + CCO	Work Comp
-S-		FEDERAL AID (SECONDARY)	\$18,645,060	\$8,668,008
-SH-		STATE HIGHWAY	\$231,398,057	\$189,273,344
			\$103,605,479	\$53,030,726
District Total:			<u>\$563,878,650</u>	<u>\$344,936,422</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Period
06	\$43,649,679
Work completed this Period:	\$43,649,679