

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 04/20/15**

Page 1  
05/05/15

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-0-/0 08-1F3204 IM- ( ) --( )		IN RIVERSIDE COUNTY AT VARIOUS MAINTENANCE STATIONS THROUGHOUT DISTRICT 08 DIR'S ORDER EMERGENCY F.A. INSTALL WATER CONSERVATION PLUMBING	FIRST CLASS PLUMBING CO 155 ENTRADA DR #1 SANTA MONICA, CA 90402	NGUYEN, VU T. 4295 E. JURUPA STREET, SUITE 207 ONTARIO, CA 91761 (951)232-3784	\$335,000 \$61,606 \$0	04/15/14 04/15/14 05/29/15	52% 18%
20.20 201130							
08-RIV-10-71.8/72.3 08-0L9004		IN RIVERSIDE CO NEAR COACHELLA ABOUT 12.9 MI E/O DILLON RD UC AT THE CACTUS CITY ROADSIDE REST AREA UPGRADE WATER TREATMENT SYSTEM	INTEGRATED WATER SERVICES INC P O BOX 9570 AVON CO 81620	GAYED, EZZ 850 S. VIA LATA SUITE 100-A COLTON, CA 92324 (951)830-6954	\$820,528 \$811,807 \$3,601	02/18/14 03/07/14 10/21/15	100% 99%
HA26							
08-RIV-10-135.0/0 08-0L5904		ALSO PM R144.3: IN RIVERSIDE COUNTY ABOUT 17.5 MILE WEST OF BLYTHE AT WILEY'S WELL SAFETY ROADSIDE REST AREA AND ABOUT 8.2 MILES W REPLACE SEPTIC SYSTEM	RED MOUNTAIN, LLC CONSTRUCTION-DIVISION 6621 BAY LAUREL DRIVE AVILA BEACH CA 93424		\$455,442 \$0 \$0	04/06/15 04/27/15	0% 0%
HA42							
08-RIV-15-27.7/40.9 08-1C9004 BRNH-X065-(099)E --( )		ON RTE 15 AT TEMECULA RIVER, TEMESCAL CANYON RD UC, INDIAN TRUCK TRAIL & SIXTH ST UC, ON RTE 215 AT 60/91 SEP & CENTER ST OC, ON METHACRYLATE BRIDGE DECKS, REPLACE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614		\$775,368 \$0 \$0	03/19/15 04/03/15	0% 0%
HM3							
08-RIV-15-40.0/41.3 08-0C8204		IN RIVERSIDE COUNTY IN CORONA .4 MILE CLEAN CUT LANDSCAPE SOUTH OF MAGNOLIA AVENUE OVERCROSSING TO TEMESCAL WASH. REPLACEMENT PLANTING, INSTALL	8406 N ARMSTRONG AVENUE CLOVIS CA 93619	BENSON, DAVID 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)232-6478	\$716,473 \$711,893 \$0	06/20/11 07/14/11 04/03/15 04/07/15	100% 100%  COMPLETED
HA25	WPCP						
08-RIV-60-1.5/0 08-0P2804 HSNH-P060-(145)E --( )		BETWEEN 0.45 MI E/O ETIWANDA AVE. UC AND 0.55 MI W/O WINEVILLE RD UC. SIGNALIZE & REALIGN LEFT-TURN LANES	POWELL CONSTRUCTORS, INC. 8555 BANANA AVENUE FONTANA CA 92335	YANG, CHAD C. 9225 STELLAR COURT, SUITE B CORONA, CA 92883 (951)232-7638	\$1,080,451 \$320,747 \$320,747	11/13/14 11/24/14 01/07/16	19% 30%
HB1							

State of California Department of Transportation  
Statement of Ongoing Contracts as of 04/20/15

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-74-22.9/23.3 08-0R1904		NEAR PERRIS INTERSECTION OF SR74 AND THEDA STREET INSTALL TRAFFIC SIGNALS	SMART TECH GROUP INC 3972 BARRANCA PARKWAY #J283 IRVINE CA 92606	RAMOS, MOISES 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)232-6293	\$274,913 \$271,618 \$0	04/03/14 04/17/14 03/27/15 03/30/15	100% 100%  COMPLETED
HB4N							
08-RIV-74-35.9/0 08-0R1804		IN RIVERSIDE COUNTY IN AND NEAR HEMET AT CALIFORNIA AVE INSTALL TRAFFIC SIGNAL	TRAFFIC DEVELOPMENT SERVICES 207 W LOS ANGELES AVE MOORPARK CA 92302	TAHA, ISSA 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)840-8234	\$335,410 \$315,533 \$116,982	06/19/13 07/22/13 06/02/15	53% 94%
HB4N							
08-RIV-74-63.0/0 08-383504 STP-P074-(059)E --()		ON ROUTE 74 IN GARNER VALLEY. 3.7 MI E/O MOUNTAIN CENTER AT POST MILE 63.0 REPLACE BRIDGE	GRANITE CONSTRUCTION COMPANY 440 SOUTH MELROSE DRIVE 200 VISTA CA 92081		\$2,026,265 \$0 \$0	10/10/14 10/28/14	0% 0%
HA21							
08-RIV-74-71.8/80.3 08-1E3304		NEAR ANZA FROM RTE 371 TO PINYON DRIVE REHAB PAVEMENT	ALL AMERICAN ASPHALT PO BOX 2229 CORONA CA 92878		\$1,413,970 \$0 \$0	02/18/15 03/11/15	0% 0%
HM1							
08-RIV-91-6.1/0 08-0R9704		AT THE CORONA MAINTENANCE STATION RECONSTRUCT WASHRACK SYSTEM	FLEMING ENVIRONMENTAL INC TERRY FLEMING JR, PRESIDENT 1372 E VALENCIA DRIVE FULLERTON CA 92831	YANG, CHAD 9225 STELLAR CT., STE B CORONA, CA 92883 (951)232-7638	\$1,186,570 \$374,822 \$14,247	06/11/14 06/25/14 07/22/15	74% 32%
HM2							
08-RIV-91-15.6/21.6 08-448404 CMLN-6208-(009)E --()		IN RIVERSIDE COUNTY IN RIVERSIDE FROM ADAMS STREET TO THE ROUTE 60/215 SEPARATION CONSTRUCT HOV LANDS, WIDEN BRIDGES	SEMA CONSTRUCTION INC 320 GODDARD WAY, SUITE 150 IRVINE, CA 92618	LOPEZ, JOSEPH 119 N. MAPLE, SUITE A & U CORONA, CA 92880-1793 (951)232-6052	\$115,369,489 \$95,739,625 \$2,935,604	02/10/12 03/08/12 06/10/15	95% 82%
HB5 WPCP							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 04/20/15**

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-95-/36.2 08-1C3704 STP-P095-(027)E --()		HMA OVERLAY, UPGRADE CURB RAMP, AND UPDGRADE METAL BEAM GRAUD RAILING	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC. 1995 AGUA MANSA ROAD RIVERSIDE CA 92509		\$14,614,140 \$0 \$0	12/30/14 01/29/15	0% 0%
HA22							
08-RIV-111-1.1/1.9 08-449104 NH-P111-(070)E --()		S/O INDIO, 0.16 MI S TO 0.20 MI N/O SALTON CREEK BRIDGE #56-0236 REPLACE BRIDGE	J M CLOUGHLIN ENGINEERING CO INC 10641 FULTON COURT RANCHO CUCAMONGA CA 91730	QUACH, BACSON 73-800 DINAH SHORE DR. #104 PALM DESERT, CA 92211 (951)232-4700	\$4,180,629 \$3,845,190 \$182,254	12/17/13 01/06/14 04/22/15	99% 91%
HA21							
08-RIV-215-9.2/15.4 08-0P8204		IN/NEAR MURRIETA FROM 0.8 MI N/O JCT 15/215 TO SCOTT RD REPAIRS AND PREVENTATIVE MAINTENANC	JABRE CONTRACTING INC. 1813 MANZANITA LANE MANHATTAN BEACH CA 90266	TRUONG, NICK 9225 STELLAR CT., STE B CORONA, CA 92883 (951)830-6835	\$399,975 \$132,449 \$0	01/26/15 02/18/15 05/08/15	65% 33%
HM1							
08-RIV-215-37.3/38.4 08-3348V4		ALSO RIV-60-12.4/14.0; IN RIV ON RT 215 FROM EUCALYPTUS AVE TO 215/60 INTERCHANGE, AND ON ROUTE 60 E/O 215/60 INTERCHANGE TO W/O 2 REPLACEMENT HIGHWAY PLANTING	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572	BENSON, DAVID 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)232-6478	\$1,230,418 \$1,028,560 \$3,225	04/22/14 05/23/14 02/16/18	0% 0% PLANT EST SATIS
HE11							
08-RIV-215-38.6/39.7 08-334884		IN RIVERSIDE COUNTY IN RIVERSIDE FROM 0.3 MILE W/O CENTRAL AVENUE UNDERCROSSING TO 0.3 MILE E/O FAIR ISLE DRIVE UNDERCROSSING PLANTING AND IRRIGATION	CLEAN CUT LANDSCAPE 8406 N AMRSTRONG AVENUE CLOVIS, CA 93619	SPRAY, MICHAEL 790 VIA LATA, SUITE 100 COLTON, CA 92324 (951)232-6497	\$535,064 \$399,210 \$1,538	06/28/12 07/16/12 05/12/16	0% 0% PLANT EST SATIS
HE11	WPCP						
08-RIV-215-39.7/43 08-334874		IN RIVERSIDE COUNTY IN RIVERSIDE FROM 0.8 MILE EAST OF MARTIN LUTHER KING BOULEVARD TO DOWN STREET OVERHEAD. REPLACE PLANTING, IRRIGATION, PUMP	YAKAR 689 EAST SAN BERNARDINO RD COVINA, CA 91723	SPRAY, MICHAEL 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)232-6497	\$1,376,881 \$1,210,270 \$1,440	03/21/12 04/13/12 05/19/16	0% 0% PLANT EST SATIS
HE11	WPCP						

State of California Department of Transportation  
Statement of Ongoing Contracts as of 04/20/15

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-215-43.1/43.9 08-334864		IN RIVERSIDE COUNTY IN RIVERSIDE ON ROUTE 215 FROM DOWN STREET OVERHEAD TO COLOMBIA AVENUE OVERCROSSING ON ROUTE 60 FROM 0.2 MILE REPLACE HIGHWAY PLANTING	O DONNELL CONSTRUCTION INC 559 W COVINA BLVD SAN DIMAS CA 91773	BENSON, DAVID 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)232-6478	\$3,842,157 \$3,656,777 \$1,755	04/01/11 04/19/11 09/14/15	0% 0% PLANT EST SATIS
HE11	SWPPP						
08-RIV-215-43.2/45.3 08-0M94U4 OTHR- ( )S L620-8 01-(11P)L 6208- 018-(1)		IN RIVERSIDE & SAN BERNARDINO CTIES ON RTE 91 FROM SPRUCEST TO 60/91/ 215 SEPARATION & ON RTE 215 FROM 60/91/215 SEPARATION TO ORA WIDEN ROADWAY WITH HMA	AMES CONSTRUCTION INC 2000 AMES DRIVE BURNSVILLE, MN 55306	YOGARAJAH, MANNY 850 S. VIA LATA STE 100-A COLTON, CA 92324 (951)830-6864	\$136,600,652 \$127,883,469 \$2,667,826	12/03/12 01/10/13 05/22/15	96% 93%
HE13	SWPPP						
08-RIV-371-56.3/60.2 08-0R7404 HSST-P371-(005)E --()		CITY OF AGUANGA,JCT SR 79 TO WILSON VALLEY ROAD INSTALL CENTERLINE & EDGELINE	JABRE CONTRACTING INC. 1813 MANZANITA LANE MANHATTAN BEACH CA 90266	TRUONG, NICK 4344 SAWGRASS COURT CHINO HILLS, CA 91709 (951)830-6835	\$90,946 \$78,536 \$0	02/04/15 02/27/15 04/14/15 04/17/15	100% 100% COMPLETED
HB1							
08-RIV-371-67.7/72.9 08-0M2004 HSST-P371-(004)E --()		ON RTE 371 IN RIV CO. FR 0.1 MI E/O CARY ROAD TO 0.1 MI E/O KIRBY RD CONSTRUCT 4 FT RIGHT SHOULDER	GRANITE CONSTRUCTION COMPANY 585 BEACH STREET WATSONVILLE CA 95076		\$5,796,835 \$0 \$0	01/28/15 02/18/15	0% 0%
HB1							
08-SBD-0-/0 08-1F3104 NH- ( ) --()		IN SAN BERNARDINO COUNTY AT VARIOUS MAINTENANCE STATIONS THROUGHOUT DISTRICT 08 DIR'S ORDER EMERGENCY F.A. INSTALL WATER CONSERVATION PLUMBING	O'DONNELL CONSTRUCTION INC. 559 W. COVINA BLVD. SAN DIMAS, CA 91773-2911	NGUYEN, VU T. 4295 E. JURUPA STREET, SUITE 207 ONTARIO, CA 91761 (951)232-3784	\$485,000 \$133,688 \$0	04/15/14 04/15/14 05/29/15	84% 28%
20.20 201130							
08-SBD-10-12.0/19.8 08-497514		IN SAN BERNARDINO COUNTY IN FONTANA AT CHERRY AVENUE, CITRUS AVENUE AND CEDAR AVENUE INTERCHANGES 3-YEAR PLANT ESTABLISHMENT	NATURES IMAGE INC. 20361 HERMANA CIRCLE LAKE FOREST, CA 92630	SIMPSON, JOHN 790 VIA LATA, SUITE 100 COLTON, CA 92324 (951)232-8950	\$255,210 \$198,204 \$6,323	09/14/12 09/14/12 12/18/15	78% 78%
201310HB4 N							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 04/20/15**

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-10-/30.9 08-0Q7604 NHPI-010 -(262)4 --()		IN SBD CO IN VARIOUS CITIES ON I-10 FROM LA CO LINE TO JCT RTE 38 REPLACE PCC SLABS, MBGR, COLD PLANE	J. M'CLOUGHLIN ENGINEERING CO., INC. 10641 FULTON COURT RANCHO CUCAMONGA CA 91730		\$33,953,201 \$0 \$0	12/19/14 01/15/15	0% 0%
HA22							
08-SBD-10-/33.2 08-1F0604		IN SBD CO FR MILLS AVE UC TO SBD/RIV CO LINE & FR RIV CO LINE TO CA/AZ STATE LINE & IN RIV CO ON RTE 62, RTE PERRIS, CA 92570 86 @ DILLON RD DIR'S DROUGHT DECLARATION UPGRADE IRRIGATION SYS	PACIFIC RESTORATION GROUP INC. 325 E. ELLIS AVENUE COLTON, CA 92324 (951)232-6478	BENSON, DAVID 790 VIA LATA, SUITE 100 COLTON, CA 92324 (951)232-6478	\$2,144,000 \$1,114,849 \$0	02/27/14 04/27/14 05/01/15	100% 52%
20.20 201130							
08-SBD-15-12.8/0 08-0G2904 IM-015 -(160)1 CITY- ( ) --()		IN THE CITIES OF FONTANA & RIALTO AT SIERRA AVE UC TO 1.9 MI S/O GLEN HELEN PARKWAY UC WIDEN & SIGNALIZE OFF-RAMPS AT	ALL AMERICAN ASPHALT P.O. BOX 2229 CORONA, CA 928782229	ABU-GHARBIEH, IMAD 9225 STELLAR COURT SUITE B CORONA, CA 92883 (951)232-3610	\$2,057,157 \$1,894,139 \$378,795	04/18/14 04/30/14 05/22/15	81% 80%
HB4N							
08-SBD-15-14.0/16.4 08-0K7104 STPL-6208-(016)N 620-8 01-(ACI)M 71 0-63-() HB4C		I-15 GLEN HELEN PKWY IC THRU I-215 IC TO KENWOOD IC AND I-215 FROM S/O DEVORE IC THRU I-15 IC REALIGN I-15 AND RECONFIGURE WITH I REALIGN AND RECONFIGURE CONNECTORS	ATKINSON CONTRACTORS LP 27422 PORTOLA PARKWAY STE 250 FOOTHILL RANCH CA 92610	SPENCER, OWEN 505 N. ARROWHEAD AVE SUITE 400 SAN BERNARDINO, CA 92401 (909)844-0619	\$222,794,666 \$169,914,113 \$6,153,536	11/13/12 11/26/12 06/02/17	53% 76%
08-SBD-15-15.4/30.8 08-0Q7404 IM- 015-(230)1 --()		IN SAN BERNARDINO COUNTY IN DEVORE AND HESPERIA FROM 0.76 MI S/O KENWOOD AVE TO 1.2 MI S/O WEST HESPERIA OH PAVEMENT REHAB & SLAB REPLACEMENT	COFFMAN/PARSONS A JOINT VENTURE 9685 VIA EXCELENCIA SUITE 200 SAN DIEGO CA 92126	YOUSSEF, MAGED 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)538-3087	\$114,967,928 \$70,724,028 \$2,094,947	10/17/13 10/29/13 05/04/16	49% 62%
HA22							
08-SBD-15-29.6/70.1 08-0Q4704 NHPI-015 -(234)1 --()		NEAR HESPERIA AND BARSTOW FR OAK HILL TO SR 58. AND IN VICTORVILLE FR I-15 TO EMERALD RD PLACE OVERLAY AND FOG SEAL	SULLY-MILLER CONTRACTING COMPANY 135 S STATE COLLEGE BLVD #400 BREA CA 92821		\$4,387,000 \$0 \$0	04/15/15 04/27/15	0% 0%
HM1							

State of California Department of Transportation  
Statement of Ongoing Contracts as of 04/20/15

Page 6  
05/05/15

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-15-142.2/152.3 08-1C4104		IN THE HIGH DESERT ON I-15 E/O BAKER ALSO IN OTHER HIGH DESERT RTE IN SAN BERNARDINO COUNTY METHACRYLATE AND OR POLYESTER	J M CLOUGHLIN ENGINEERING CO INC 10641 FULTON CT RANCHO CUCAMONGA CA 91730	OOI, KEE 4295 E. JURUPA ST. SUITE 207 ONTARIO, CA 91761 (951)232-3922	\$2,512,122 \$2,541,230 \$102,387	06/12/14 07/02/14 04/29/15	94% 98%
HM3							
08-SBD-15-147.6/0 08-0J9304 NHPI- 015-(046)2 --()		NEAR BAKER AT HALLORAN WASH BRIDGE 54-0287L AND 54-0287R REHAB BRIDGES CONTINUOUS FOING BENTS INFILL WALL AND UPSTREAM NOSE PROTE REHABILITATE BRIDGE (CONTINUOUS)	AUTOBAHN CONSTRUCTION INC PO BOX 11238 SANTA ANA CA 92711	SANTOS, JOHN 94200 CLARK MOUNTAIN ROAD NIPTON, CA 92364 (951)538-5315	\$544,031 \$142,463 \$142,463	08/25/14 09/16/14 06/16/15	22% 26%
HA21							
08-SBD-15-177.3/181.1 08-368504 CNHI-0153-(280)E HI01-53 0-(5E) --()		FR 0.6 MI N/O YERMO RD OC TO 1.0 MI S/O MINNEOLA RD & FR 1.2 MI N/O NIPTON RD OC TO 0.5 MI S/O YATES WELL ROAD OC CONSTRUCCT COMM CONST COMM VEH ENFORCEMENT FACILITY	LAS VEGAS PAVING CORPORATION 4420 SOUTH DECATUR BLVD LAS VEGAS NV 89103	SANTOS, JOHN 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)538-5315	\$39,725,450 \$34,742,045 \$1,864,509	10/14/13 11/01/13 07/14/15	51% 87%
HA42							
08-SBD-15-/75.1 08-1F0804		IN SAN BERNARDINO AND RIVERSIDE COUNTY ON ROUTE 15, 40, 71 AND 91 IN VARIOUS LOCATIONS DIR'S ORDER EMERGENCY F.A. REPLACE HEADS, VALVES, INSTALL CONTROLLERS	GRIFFITH COMPANY 3050 E. BIRCH STREET BREA, CA 92821	SIMPSON, JOHN 790 VIA LATA, SUITE 100 COLTON, CA 92324 (951)232-8950	\$1,842,440 \$1,733,635 \$0	03/04/14 03/05/14 09/30/15	100% 94%
20.20 201130							
08-SBD-18-59.7/65 08-0N4004 HSST-P018-(045)E --()		NEAR BIG BEAR CITY FROM CACTUS RD TO 0.75 MILES S/O MARBLE CANYON RD INSTALL METAL BEAM GUARDRAIL AND	SMART TECH GROUP INC 3972 BARRANCA PARKWAY STE J28 IRVINE CA 92606	NGUYEN, NHAN 850 VIA LATA SUITE 104 COLTON, CA 92324 (909)821-8164	\$407,977 \$383,319 \$0	06/10/14 06/26/14 04/01/15 04/22/15	99% 88%
HB1							
08-SBD-38-15.0/49.5 08-0G6204 STP-P038-(018)E --()		NEAR ANGELUS OAKS FROM VALLEY OF THE FALLS DR TO NORTH JCT RTE 18 COLD PLANE AND OVERLAY 0.2' HMA-C	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 928782229	TRAN, KEN 850 VIA LATA SUITE 104 COLTON, CA 92324 (909)844-3312	\$10,825,375 \$9,682,046 \$0	03/14/14 03/26/14 10/30/15	86% 88% SUSPENDEED
HA22							

State of California Department of Transportation  
Statement of Ongoing Contracts as of 04/20/15

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-38-26.6/26.8 08-336304 STP-P038-(020)E --()		NR BARTON FLATS AT HATHAWAY CREEK BR #54-0015 REPLACE BRIDGE DECK, UPGRADE BRIDGE	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335	NGUYEN, NHAN 850 VIA LATA SUITE 104 COLTON, CA 92324 (909)821-8164	\$1,489,470 \$547,707 \$531,286	07/25/14 08/06/14 02/26/16	8% 37% SUSPENDED
HA21							
08-SBD-40-73.0/89 08-0K2804 NHP-040 -(079)7 --()		NEAR LUDLOW FROM 1.5 MI W/O OLD DAD WASH TO 1.5 MI W/O FORTRESS WASH FORTRESS WASH. GRIND 45 MM AND OVERLAY 60 MM AC	SECURITY PAVING COMPANY INC CURTIS JOLLEY PROJECT MANAGER 13170 TELFAIR AVENUE SYLMAR CA 91342	SHAHIDI, SHAINA 222 E. MAIN STREET, SUITE 208 BARSTOW, CA 92311 (951)232-7839	\$16,013,142 \$15,578,112 \$293,513	05/06/14 05/23/14 06/05/15	100% 96% OVER RUN
HA22							
08-SBD-40-85.2/0 08-0N5904 ACIM-040 -(060) --()		IN SAN BERNARDINO COUNTY NEAR ESSEX AT VAN WINKLE WASH BRIDGE BRIDGE REPLACEMENT	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET INDIO, CA 92203	NGUYEN,KHOA 222 E. MAIN STREET SUITE 208 BARSTOW, CA 92311-2366 (951)232-8611	\$8,191,759 \$7,922,119 \$0	02/07/13 02/28/13 03/25/15 03/26/15	100% 100% COMPLETED
HA21	SWPPP						
08-SBD-40-94.7/99.7 08-0N56U4 NHP-040 -(062)9 --()		NR ESSEX AT HALLER WASH BRIDGE #54- 0891 LT & RT, ROJO WASH BR 54-0894 LT & RT & CLIPPER VALLEY WASH BR 54-0895 LT & RT BRIDGE REPLACEMENT	OHL USA, INC. 1920 MAIN ST. SUITE 310 IRVINE CA 92614		\$20,638,568 \$0 \$0	01/22/15 02/10/15	0% 0%
HA21							
08-SBD-58-22.2/31.1 08-043514 NHP-P058-(119)E --()		NEAR HINKLEY FROM FR 2.4 MI W/O HIDDEN RIVER RD TO 0.7 MI E/O LENWOOD RD REALIGN & WIDEN SR-58 TO 4 LANE	SKANSKA-TEICHERT A JOINT VENTURE 1995 AGUA MANSAL ROAD RIVERSIDE CA 92509		\$115,993,518 \$0 \$0	12/30/14 01/29/15	0% 0%
HE14							
08-SBD-60-/4.6 08-0Q7514 NHP-P060-(146)E --()		. REPLACEMENT OF CONCRETE SLABS	CHUMO CONSTRUCTION INC. 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706		\$7,472,650 \$0 \$0	12/04/14 12/22/14	0% 0%

State of California Department of Transportation  
Statement of Ongoing Contracts as of 04/20/15

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-62-142.2/142.9 08-378704 STP-BRST-(PP0)6 STP-BRST-(PP0)0 BR- S95-(A20)0 HA21 SWPPP		IN SAN BERNARDINO COUNTY CALIFORNIA AND IN LA PAZ COUNTY ARIZONA FROM THE INTERSECTION OF LPARKER DAM ROAD AT EARP TO THIRD STREE BRIDGE TO BE REPLACED	M C M CONSTRUCTION INC P O BOX 620 NORTH HIGHLANDS CA 956600620	YAP, SIONG 790 S. VIA LATA STE 100 COLTON, CA 92324 (951)232-3922	\$28,086,078 \$27,957,114 \$108,130	02/15/11 02/28/11 12/04/15	100% 98%
08-SBD-138-2.3/15.2 08-3401U4 STP-P138-(049)E --()		IN SAN BERNARDINO COUNTY ON RTE 138 NEAR PHELAN FR 0.6 MI W/O PHELAN RD WIDEN TO 4-LNS FR PHELAN RD TO JCT	FLATIRON/HARDY & HARPER A JOINT VENTURE 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	LENART, ELVIRA 850 VIA LATA SUITE #104 COLTON, CA 92324 (951)232-8949	\$47,468,041 \$930,452 \$740,741	09/10/14 10/10/14 11/28/16	11% 2%
HE13							
08-SBD-138-24.1/0 08-0J8504 STP-P138-(048)E --()		NEAR CRESTLINE AT HORSETHIEF CREEK BRIDGE #54-0816 REPLACE EXISTING BRIDGE	STEVE P RADOS INC P O BOX 15128 SANTA ANA CA 92735	BENJAMIN, AMGAD 850 VIA LATA SUITE 104 COLTON, CA 92324 (909)844-9731	\$5,909,948 \$2,366,084 \$337,119	07/01/14 07/21/14 04/11/16	35% 40%
HA21							
08-SBD-210-/33.2 08-1F0504 ER- ( ) --()		IN SAN BERNARDINO COUNTY IN CITY OF SAN BERNARDINO ON ROUTE 210 FROM 210/215 JCT TO ROUTE 210/10 JCT AND ON ROUTE 259 DIR'S ORDER UPGRADE IRRIGATION SYSTEMS	KANAAN CONSTRUCTION INC. 200 W. LIVE OAK ST. SAN GABRIEL, CA 91776	OBADIKE, JOSEPH 790 VIA LATA, SUITE 100 COLTON, CA 92324 (951)830-6821	\$1,778,000 \$1,714,222 \$0	02/25/14 02/25/14 05/15/15	100% 99%
20.20 201130							
08-SBD-247-1.8/9.6 08-0F6604 STPH-P247-(011)E --()		IN YUCCA VALLEY FROM EL CORTEZ RD TO 0.1 MI N/O NAPA RD CONSTRUCT SHOULDERS	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSADA ROAD RIVERSIDE CA 92509	GEORGES, SAMAR 15255 BEAR VALLEY ROAD HESPERIA, CA 92345392 (951)232-3748	\$9,668,856 \$1,014,713 \$638,773	04/28/14 05/16/14 10/16/15	0% 0%
HB1							PLANT EST SATIS
08-SBD-395-16.2/0 08-0P3104 HSNH-P395-(244)E --()		IN ADELANTO, RTE 395 AT BARTLETT AVENUE INSTALL LEFT-TURN PHASING	SMART TECH GROUP INC 3972 BARRANCA PARKWAY STE J28 IRVINE CA 92606	OBADIKE, JOSEPH 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)830-6831	\$326,480 \$335,335 \$16,027	02/20/14 03/26/14 04/30/15	100% 96%
HB1							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 04/20/15**

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
<b>Totals:</b>	<b>Authorized Final Amt:</b>	<u>\$993,395,644</u>	<b>Completed to Date:</b>	<u>\$588,411,727</u>	<b>Work This Month:</b>	<u>\$19,657,767</u>	

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
08-RIV-0-/0	08-1F3204	1
08-RIV-10-71.8/72.3	08-0L9004	1
08-RIV-10-135.0/0	08-0L5904	1
08-RIV-15-27.7/40.9	08-1C9004	1
08-RIV-15-40.0/41.3	08-0C8204	1
08-RIV-60-1.5/0	08-0P2804	1
08-RIV-74-22.9/23.3	08-0R1904	2
08-RIV-74-35.9/0	08-0R1804	2
08-RIV-74-63.0/0	08-383504	2
08-RIV-74-71.8/80.3	08-1E3304	2
08-RIV-91-6.1/0	08-0R9704	2
08-RIV-91-15.6/21.6	08-448404	2
08-RIV-95-/36.2	08-1C3704	3
08-RIV-111-1.1/1.9	08-449104	3
08-RIV-215-9.2/15.4	08-0P8204	3
08-RIV-215-37.3/38.4	08-3348V4	3
08-RIV-215-38.6/39.7	08-334884	3
08-RIV-215-39.7/43	08-334874	3
08-RIV-215-43.1/43.9	08-334864	4
08-RIV-215-43.2/45.3	08-0M94U4	4
08-RIV-371-56.3/60.2	08-0R7404	4
08-RIV-371-67.7/72.9	08-0M2004	4

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
08-SBD-0-/0	08-1F3104	4
08-SBD-10-12.0/19.8	08-497514	4
08-SBD-10-/30.9	08-0Q7604	5
08-SBD-10-/33.2	08-1F0604	5
08-SBD-15-12.8/0	08-0G2904	5
08-SBD-15-14.0/16.4	08-0K7104	5
08-SBD-15-29.6/70.1	08-0Q4704	5
08-SBD-15-142.2/152.3	08-1C4104	5
08-SBD-15-147.6/0	08-0J9304	6
08-SBD-15-177.3/181.1	08-368504	6
08-SBD-15-15.4/30.8	08-0Q7404	6
08-SBD-15-/75.1	08-1F0804	6
08-SBD-18-59.7/65	08-0N4004	6
08-SBD-38-15.0/49.5	08-0G6204	6
08-SBD-38-26.6/26.8	08-336304	7
08-SBD-40-73.0/89	08-0K2804	7
08-SBD-40-85.2/0	08-0N5904	7
08-SBD-40-94.7/99.7	08-0N56U4	7
08-SBD-58-22.2/31.1	08-043514	7
08-SBD-60-/4.6	08-0Q7514	7
08-SBD-62-142.2/142.9	08-378704	8
08-SBD-138-2.3/15.2	08-3401U4	8

**Statement of Ongoing Contracts - Index**

Cnty Rt Pm	Contract	Page
08-SBD-138-24.1/0	08-0J8504	8
08-SBD-210-/33.2	08-1F0504	8
08-SBD-247-1.8/9.6	08-0F6604	8
08-SBD-395-16.2/0	08-0P3104	8

**Statement of Ongoing Contracts - Federal Aid**

District 08

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$125,551,844	\$80,601,892
-F-	FEDERAL AID (PRIMARY)	\$5,440,998	\$3,978,878
-S-	FEDERAL AID (SECONDARY)	\$342,882,840	\$212,412,228
-SH-	STATE HIGHWAY	\$19,341,571	\$14,500,857
-ER-	STORM DAMAGE REPAIR	\$1,778,000	\$1,714,222
		\$498,400,391	\$275,203,650
<b>District Total:</b>		<b><u>\$993,395,644</u></b>	<b><u>\$588,411,727</u></b>

**Statement of Ongoing Contracts -Summary**

District	Work Completed This Perio
08	\$9,274,091

**Statement of Ongoing Contracts -Summary**

<b>District</b>	<b>Work Completed This Perio</b>
<b>Work completed this Period:</b>	\$9,274,091