

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/06

Page 1
01/02/07

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-RIV-10-15.8/15.9 08-0C9504 ACIM-010 -(099)1 ACIM-010 -(099)E --() HA42	WPCP	IN RIVERSIDE COUNTY NEAR BANNING AT THE DESERT HILLS TRUCK INSPECTION FACILITIES CONSTRUCT TRUCK INSPECTION BUILDING	DENBOER ENGINEERING & CONST. 4575 E. CAMINO PAROCELLA PALM SPRINGS, CA 92264	OZOWARA, DENIS 15367 TAMARAK ROAD (951) 232-3714	\$2,073,550 \$1,894,968 \$106,610	12/13/05 12/30/05 12/22/06 12/22/06	100% 91%
08-RIV-10-85.8/86.4 08-0F3004		IN RIVERSIDE COUNTY IN CHIRIACO SUMMIT FROM 0.4 KM WEST OF CHIRIACO SUMMIT OVERCROSSING TO 0.5 KM EAST OF CHIRIACO SUMMIT OVERCRO INSTALL SAFETY LIGHTING	T D S ENGINEERING 2899 AGOURA ROAD SUITE 171 WESTLAKE VILLAGE CA 91361 (805)371-4639		\$231,243 \$0 \$0	09/08/06 09/19/06	0% 0%
HB4N	WPCP						
08-RIV-10-156.2/156.4 08-0F9404		IN RIVERSIDE COUNTY IN BLYTHE FROM RIVIERA DRIVE TO COLORADO RIVER BRIDGE RESURFACE EXISTING PAVEMENT	GRANITE CONSTRUCTION COMPANY 380000 MONROE STREET INDIO, CA 92203	EMUH, GODWIN 2351 LUGONIA AVENUE, SUITE F (951) 232-3706	\$453,594 \$363,904 \$0	06/21/06 07/07/06 12/18/06 12/04/06	100% 100% COMPLETED
HM1	WPCP						
08-RIV-60-.5/7.5 08-354804 ACNH-P060-(123)E LN62-08 0-(8) --() HB5	SWPPP	IN RIVERSIDE COUNTY AT GLEN AVON FROM ROUTE 15 AND 60 SEPARATION TO VALLEY WAY UNDERCROSSING WIDEN HIGHWAY	YEAGER SKANSKA INC. 1995 AGUA MANSA ROAD RIVERSIDE, CA 92509	KAWWA, JABRA 2023 CHICAGO AVENUE, SUITE B6 (951) 276-1938	\$52,535,471 \$21,086,986 \$1,654,529	03/08/06 03/17/06 11/05/07	43% 40%
08-RIV-71-/2.7 08-446514 HP21-6208-(007)L 620-8 00-() --() HE13	SWPPP	IN RIVERSIDE COUNTY NEAR CORONA AND CHINO HILLS FROM SAN BERNARDINO AND RIVERSIDE COUNTY LINE TO SANTA ANA RIVER BRIDGE WIDEN DIVIDED HIGHWAY	SEMA CONSTRUCTION 2 SOUTH POINTE DR. STE 295 LAKE FOREST, CA 92630	YOGARAJAH, MANNY M. 790 S. VIA LATA STE 100 COLTON, CA 92334 (951) 830-6864	\$9,500,960 \$9,937,673 \$2,265	12/29/03 01/14/04 04/28/08	0% 0% PLANT EST SATIS
08-RIV-74-71.7/85.2 08-3424U4		IN RIVERSIDE COUNTY AT VARIOUS LOCATIONS PASSING LANES AND TURNOUTS	VANCE CORPORATION 2271 N. LOCUST AVE. RIALTO, CA 92377	AL-SAADON, ALI 2023 CHICAGO AVE., SUITE B-6 (951) 276-1945	\$892,009 \$888,527 \$19,379	06/23/06 07/06/06 03/15/07	37% 99%
HB4N	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/06

Page 2
01/02/07

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-RIV-79-7.0/7.1 08-450204		IN RIVERSIDE COUNTY NEAR AGUANGA AT TEMECULA CREEK BRIDGE ROCK SLOPE PROTECTION	BERT W SALIS INC. 10769 WOODSIDE AVENUE, #205 SANTEE, CA 92071	MANASRAH, FATHI 9225 STELLAR COURT, SUITE B (951) 277-8582	\$628,545 \$540,030 \$438,410	10/03/06 10/13/06 12/22/06	94% 91%
HA21	SWPPP						
08-RIV-79-33.9/40.1 08-0F0204		IN RIVERSIDE COUNTY NEAR BEAUMONT AT VARIOUS LOCATIONS	VANGUARD CONSTRUCTION 1010 39TH AVENUE		\$1,270,360 \$0 \$0	10/27/06 11/20/06	0% 0%
ACST-P079-(035)E G P0-79 0-(5E) --()		CONSTRUCT CONCRETE MEDIAN BARRIER	OAKLAND CA 94601 (510)261-5700				
HB1	WPCP						
08-RIV-91-5.3/6.6 08-474104		IN RIVERSIDE COUNTY IN CORONA FROM 0.2 KM WEST OF LINCOLN AVENUE OVERCROSSING TO EAST GRAND BOULEVARD UNDERCROSSING PLANTING AND IRRIGATION	P AND D LANDSCAPE MANAGEMENT 999 TOWN AND COUNTRY RD 4TH F ORANGE CA 92868 (714)835-4447		\$1,852,040 \$0 \$0	11/03/06 12/05/06	0% 0%
HA25	SWPPP						
08-RIV-91-7.4/21.6 08-4353U4		IN RIVERSIDE COUNTY IN RIVERSIDE FROM 0.1 KM EAST OF MAGNOLIA AVENUE	BRUTOCO ENGINEERING & PO BOX 429	CALIXTO, MIGUEL 3474 NIKI WAY RIVERSIDE, CA 92507	\$18,441,152 \$18,898,450 \$2,380	05/29/01 06/07/01 03/27/07	0% 0%
ACNH-P091-(104)E --()		UNDERCROSSING TO 0.3 KM EAST OF BROCKTON AVENUE UNDERCROSSIN WIDEN EXISTING HIGHWAY AND BRIDGES	FONTANA CA 92334-0429	(909) 232-8957			PLANT EST SATIS
HB4N HE13	SWPPP						
08-RIV-215-37.7/43.9 08-334844		IN RIVERSIDE COUNTY IN RIVERSIDE AND MORENO VALLEY AT VARIOUS LOCATIONS	WASHINGTON/OBAYASHI P.O. BOX 600	LOPEZ, JOE 3474 NIKI WAY RIVERSIDE, CA 92557	\$222,267,448 \$145,067,230 \$4,028,145	02/06/04 02/24/04 02/05/08	64% 65%
ACNH-215 -(219)9 I-215 -(219)9 ACNH-X065-(080)N HB5 HB4C HE11	SWPPP	WIDEN EXISTING FREEWAY	HIGHLAND, CA 92346	(909) 275-0751			
08-SBD-10-27.6/30.6 08-0F1114		IN SAN BERNARDINO COUNTY IN REDLANDS AND LOMA LINDA AT VARIOUS LOCATIONS SEAL BRIDGE DECKS	J MC LOUGHLIN ENGINEERING CO 10641 FULTON COURT RANCHO CUCAMONGA CA 91730 (909)944-1037		\$384,627 \$352,162 \$0	06/21/06 07/05/06 11/17/06 11/28/06	100% 100%
HM3	WPCP						COMPLETED

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/06

Page 3
01/02/07

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-SBD-15-12.7/15 08-0A4234		IN SAN BERNARDINO COUNTY IN AND RIALTO AND FONTANA AT VARIOUS LOCATIONS PAVEMENT REHABILITATION	NEAR COFFMAN SPECIALTIES, INC 4375 JUTLAND DRIVE, SUITE 260 SAN DIEGO, CA 92117	ABUGHARBIEH, IMAD 9225 STELLAR COURT, SUITE B (951) 232-3610	\$23,839,877 \$20,640,326 \$1,855,695	07/14/06 07/27/06 01/22/07	79% 84%
HA22	SWPPP						
08-SBD-15-40.5/0 08-279004 ACIM-015 -(222)1 G-015 -(222)E --()		IN SAN BERNARDINO COUNTY IN VICTORVILLE AT PALMDALE ROAD OVERCROSSING REALIGN RAMP AND LANDSCAPING	O'DONNELL CONSTRUCTION INC 559 WEST COVINA BLVD. SAN DIMAS, CA 91773	GADALLA, AMGAD 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951) 453-8929	\$832,958 \$807,556 \$1,094	08/22/05 09/08/05 02/07/07	27% 96%
HB1	WPCP						
08-SBD-15-41.1/41.7 08-493504		IN SAN BERNARDINO COUNTY IN VICTORVILLE FROM 0.5 KM SOUTH OF TO 0.5 KM NORTH OF ROY RODGERS OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE CO. 33801 WASHINGTON STREET WINCHESTER, CA 92596	RUBALCABA, JOE 464 W. FOURTH STREET MS 1104 SAN BERNARDINO, CA 92401-1400 (909) 232-8620	\$766,982 \$763,021 \$0	12/26/02 01/09/03 10/20/06 12/19/06	100% 100%
HB32	SWPPP						PLANT EST SATIS
08-SBD-15-74.1/86.4 08-1A9104		IN SAN BERNARDINO COUNTY IN BARSTOW FROM MURIEL AVENUE OVERCROSSING TO EAST YERMO ROAD OVERCROSSING REGRADE MEDIAN AND INSTALL BARRIER	KIEWIT PACIFIC COMPANY P O BOX 339 NEWBERRY SPRINGS, CA 92365	SHAHIDI, SHAINA 222 E MAIN STREET, SUITE 208 (951) 232-7839	\$3,647,017 \$1,477,659 \$619,318	07/14/06 08/01/06 05/01/07	25% 41%
HB1	SWPPP						SUSPENDED
08-SBD-15-74.9/124 08-4567V4 ACIM-015 -(218)1 ACIM-015 -(218)E --()		IN SAN BERNARDINO COUNTY IN AND NEAR BARSTOW AND YERMO FROM EAST MAIN STREET OVERCROSSING TO 0.32 KM SOUTH OF RASOR ROAD ROADWAY REHABILITATION	KIEWIT PACIFIC CO. P.O. BOX 1769 VANCOUVER, WA 98668	SPENCER, OWEN 222 E. MAIN ST., SUITE 208 BARSTOW, CA 92311 (760) 256-5558	\$50,242,921 \$50,833,917 \$2,451,665	04/07/04 04/26/04 01/30/07	94% 98%
HA22	SWPPP						
HB4C							
08-SBD-15-87.7/186 08-0C0404 ACIM-015 -(149)E --()		IN SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS MEDIAN GRADING, DRAINAGE, RAILING	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011		\$26,262,626 \$0 \$0	10/19/06 11/09/06	0% 0%
HB1	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/06

Page 4
01/02/07

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-SBD-15-115.3/119 08-476104		IN SAN BERNARDINO COUNTY NEAR BAKER FROM 5.9 KM NORTH OF AFTON ROAD OVERCROSSING TO 2.3 KM SOUTH OF BASIN ROAD OVERCROSSING WIDEN ROADWAY AND BRIDGE	GRANITE CONSTRUCTION CO. P. O. BOX 50085 WATSONVILLE, CA 95077-5085	TORRES, JOSE 222 E MAIN STREET (760) 256-5239	\$6,177,177 \$0 \$0	08/22/06 09/07/06 05/27/07	0% 0%
HB4C	SWPPP						
08-SBD-18-20.6/39.5 08-0H8104 ER- () -- ()		SR 18 PM 20.6 TO PM 39.5 200' TO C/L REMOVAL OF DEAD TREES ALONG EVAC. ROUTES	SOUTH BAY TIMBER 202 N. OREGON ST. YREKA, CA 96097	DAVIS, DARCY L. 2531 LUGONIA AVE. STE F (909) 844-9731	\$1,400,000 \$1,317,386 \$16,500	01/26/06 02/07/06 02/15/07	97% 94%
201 130							
08-SBD-30-26.7/30.2 08-0F1404		IN SAN BERNARDINO COUNTY IN SAN BERNARDINO AND HIGHLAND FROM HIGHLAND AVENUE UNDERCROSSING TO FIFTH STREET UNDERCROSSING INSTALL MEDIAN BARRIER	ALCORN FENCE COMPANY P O BOX 1249 SUN VALLEY, CA 91353	PAIBUL, SENI 790 S VIA LATA, SUITE 100 (951) 830-9299	\$912,000 \$157,242 \$136,024	09/12/06 09/25/06 03/13/07	35% 17%
HB1	SWPPP						
08-SBD-38-.5/0 08-0F4104		IN SAN BERNARDINO COUNTY IN REDLANDS AT THE INTERSECTION OF LUGONIA AVENUE AND ORANGE STREET MODIFY SIGNALS AND LIGHTING	FREEWAY ELECTRIC P O BOX 7745 RIVERSIDE CA 925137745 (951)712-5767	OBADIKE, JOE	\$133,755 \$133,755 \$0	06/22/06 07/20/06 12/11/06 12/12/06	100% 100%
HB1	WPCP						COMPLETED
08-SBD-38-9.3/9.6 08-358424 ACST-P038-(014)E P0-38 0-(4E) -- () HA21		IN SAN BERNARDINO COUNTY IN AND NEAR YUCAIPA FROM 1.3 KM EAST OF BRYANT STREET TO 0.1 KM EAST OF MILL CREEK BRIDGE WIDEN BRIDGE	GRIFFITH COMPANY P O BOX 2150 SANTA FE SPRINGS CA 90670 (562)207-1777		\$2,220,473 \$858,463 \$360,358	03/27/06 04/11/06 03/13/07	56% 39%
08-SBD-38-14.8/59.4 08-0H4004		IN SAN BERNARDINO COUNTY ON STATE ROUTE 38FROM POST MILE 14.8 TO 59.4 REMOVE DEAD AND DYING TREES	A J ACOSTA COMPANY, INC. P.O. BOX 2889 BIG BEAR LAKE, CA 92315	NGUYEN, VU THANH 2351 LUGONIA AVE., #F (951) 232-7582	\$1,000,000 \$952,305 \$0	10/11/05 10/11/05 01/10/07	96% 95%
201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/06

Page 5
01/02/07

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-SBD-40-80.0/97 08-0J1304 ER- () --()		IN SAN BERNARDINO COUNTY ON ROUTE 40 AT POSTMILE 80 AND BETWEEN POSTMILE 90 AND POSTMILE 97 BRIDGE SHORING LANES EB AND WB	YEAGER - SKANSKA COMPANY 1995 AGUA MANSA ROAD RIVERSIDE, CA 92509	YUEN, MICHAEL 222 E. MAIN ST., #208 (951) 232-7522	\$9,585,000 \$3,244,754 \$347,680	05/30/06 06/08/06 10/27/08	70% 34%
201130							
08-SBD-40-80.4/97.6 08-0J1014 ACBR-040 -(052)E 04-0 20-(2E) --() HA21	SWPPP	IN SAN BERNARDINO COUNTY NEAR BARSTOW AND NEEDLES FROM MARBLE WASH BRIDGE TO MUSTANG WASH BRIDGE REPLACE BRIDGES EASTBOUND	YEAGER-SKANSKA 1995 AGUA MANSA ROAD RIVERSIDE, CA 92509	YUEN, MICHAEL 222 E. MAIN STREET (951) 232-7522	\$6,567,450 \$6,226,832 \$1,598,012	09/07/06 09/14/06 03/06/07	57% 95%
08-SBD-40-97.6/97.6 08-0J0204		STATE ROUTE 40, PM 97.62 NEAR ESSEX, SAN BERNARDINO COUNTY AT MUSTANG WASH BRIDGE # 54-0893R TEMPORARY SHORING UNDER BRIDGE	YEAGER SKANSKA INC. 1995 AGUA MANSA ROAD RIVERSIDE, CA 92509-2405	YUEN, MICHAEL 222 E. MAIN STREET, STE 208 (951) 232-7522	\$1,845,000 \$1,310,102 \$0	03/29/06 03/29/06 09/05/08	77% 71%
201 130							
08-SBD-60-.6/3.5 08-451504		IN SAN BERNARDINO COUNTY IN CHINO FROM 1.0 KM EAST OF THE LOS ANGELES COUNTY LINE TO 0.32 KM WEST OF MOUNTAIN AVENUE UNDERCROSSIN PLANTING AND IRRIGATION	BELAIRE WEST LANDSCAPE INC P O BOX 6270 BUENA PARK CA 90622 (714)523-9200	SPRAY, MIKE 1110-A RESEARCH DR. REDLANDS, CA 92374-4562 (951) 232-6497	\$510,012 \$423,566 \$11,633	10/13/05 10/27/05 08/15/07	61% 83%
HA25	WPCP						
08-SBD-66-17.1/0 08-492504		IN SAN BERNARDINO COUNTY IN FONTANA AND RIALTO AT MAPLE AVENUE INTERSECTION INSTALL TRAFFIC SIGNAL	OLIVAS VALDEZ INC 846 NORTH CHARTER DRIVE COVINA, CA 91724	MAGED YOUSSEF 9225 STELLAR COURT # B (951) 538-3087	\$678,508 \$681,167 \$0	01/27/06 02/14/06 11/29/06 11/29/06	100% 100% COMPLETED
HB1	WPCP						
08-SBD-71-5.3/6.2 08-0E9804		IN SAN BERNARDINO COUNTY NEAR CHINO HILLS FROM 0.6 KM SOUTH OF SOQUEL CANYON PARKWAY OVERCROSSING TO 0.5 KM NORTH OF PINE AVENUE U INSTALL METAL BEAM GUARD RAIL	ODONNELL CONSTRUCTION INC 559 W COVINA BLVD SAN DIMAS CA 917732911 (909)394-4510		\$535,313 \$0 \$0	11/13/06 12/06/06	0% 0%
HB1	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/06

Page 6
01/02/07

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-SBD-83-.9/1 08-449704 ACST-S083-(017)E S0-83 0-(7E) --() HA21	WPCP	IN SAN BERNARDINO COUNTY IN CHINO AT CHINO CREEK BRIDGE REPLACE BRIDGE SCOUR	MCM CONSTRUCTION INC. P.O. BOX 867 BLOOMINGTON, CA 92316	SAOUD, NAHRO 790 S. VIA LATA STE 100 COLTON, CA 92324 (951) 232-3778	\$1,981,652 \$1,961,646 \$2,400	08/11/05 08/26/05 05/14/07	0% 0% PLANT EST SATIS
08-SBD-138-29.1/37.8 08-0H5804 NH- () --() 201 130		REMOVE DEAD AND DYING TREES ADJACENT TO STATE HIGHWAY JCT 18 TO JCT 173 ON 202 N. OREGON ST. RTE 189 REMOVAL AND DISPOSAL OF FIRE	SOUTH BAY TIMBER YREKA, CA 96067	DAVIS, DARCY 2351 W. LUGONIA, SUITE F (909) 844-9731	\$2,000,000 \$1,921,570 \$95,764	11/30/05 11/30/05 02/15/07	85% 96%
08-SBD-138-/13.9 08-4697V4 ACST-X071-(051)E X0-71 0-(1E) --() HB1 HA22	SWPPP	IN SAN BERNARDINO AND LOS ANGELES COUNTIES AT VARIOUS LOCATIONS WIDEN ROADWAY	YEAGER SKANSKA INC 1995 AGUA MANSA ROAD RIVERSIDE CA 925092405 (951)684-5360	PINING, CATALINO 15367 TAMARACK RD. (951) 840-8230	\$37,865,789 \$20,615,279 \$1,289,846	02/14/06 03/01/06 09/19/06	47% 54%
08-SBD-210-8.3/15.1 08-498004 STPL-6208-(004)E --() HE14	SWPPP	IN SAN BERNARDINO COUNTY IN RANCHO CUCAMONGA AND FONTANA AT VARIOUS LOCATIONS HIGHWAY LANDSCAPING AND IRRIGATION	BELAIRE WEST LANDSCAPE INC P O BOX 6270 BUENA PARK CA 90622 (714)523-9200	MORO, BILL 464 W. FOURTH STREET 6TH FLOOR SAN BERNARDINO, CA 92401-1400 (951) 830-6815	\$4,023,938 \$3,898,003 \$6,720	08/12/03 09/03/03 07/10/07	0% 0% PLANT EST SATIS
08-SBD-210-12.9/13 08-204334 CMLN-6208-(010)E --() HB6	SWPPP	IN SAN BERNARDINO COUNTY IN FONTANA AT THE NORTH WEST CORNER OF BEECH AVENUE UNDERCROSSING CONSTRUCT PARK AND RIDE	VANCE CORPORATION 2271 N. LOCUST AVENUE RIALTO, CA 92377-4113	ABU-GHARBIEH, IMAD 9225 STELLER COURT STE B (951) 232-3610	\$854,066 \$829,644 \$4,620	01/24/06 02/02/06 08/21/07	0% 0% PLANT EST SATIS
08-SBD-215-2.7/5 08-0C1804 HA27	SWPPP	IN SAN BERNARDINO COUNTY IN COLTON AND SAN BERNARDINO FROM WASHINGTON AVENUE OVERCROSSING TO 0.4 KM SOUTH OF ORANGE SHOW ROAD OVER UPGRADE MEDIAN BARRIER	BEADOR CONSTRUCTION COMPANY 26320 LESTER CIRCLE CORONA CA 92883 (951)674-7352	ABDELKHALEQ, HUSSAM/SAOUD, NAHRO 790 S. VIA LATA STE 100 (951) 830-6629	\$4,373,254 \$1,999,168 \$506,299	05/24/06 06/06/06 04/09/07	61% 46%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/06

Page 7
01/02/07

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-SBD-247-2.7/3.3 08-0E9104		IN SAN BERNARDINO COUNTY IN YUCCA VALLEY FROM 0.5 KM NORTH TO 0.5 KM SOUTH OF BUENA VISTA DRIVE AND SKYLINE RANCH ROAD SIGNALIZE AND WIDEN INTERSECTION	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	CHAN, KHONSON	\$1,948,898 \$1,519,068 \$560,844	06/27/06 07/07/06 03/27/07	46% 78%
HB1	SWPPP						
08-SBD-330-30.8/31.8 08-0H4104		IN SAN BERNARDINO COUNTY NEAR HIGHLAND FROM 2.6 KM NORTH OF HIGHLAND AVENUE OVERCROSSING TO 0.6 KM SOUTH OF CITY CREEK BRIDGE CONSTRUCT ROCK SLOPE PROTECTION	VANCE CORPORATION 2271 N LOCUST AVENUE RIALTO CA 92377 (909)355-4333	(909) 844-0619	\$7,133,039 \$7,189,996 \$117,585	07/07/06 07/14/06 12/22/06 12/22/06	100% 92%
ACST-4113-(004)E 41-13 0-(4E) --()	SWPPP						OVER RUN
HA23							
08-SBD-395-4.3/11.7 08-0G6804		IN SAN BERNARDINO COUNTY IN HESPERIA AND VICTORVILLE AT VARIOUS LOCATIONS OVERLAY ROADWAY	ORTIZ ASPHALT PAVING COMPANY P O BOX 883 COLTON CA 92324 (909)382-2233		\$1,545,483 \$1,588,466 \$116,568	09/19/06 09/28/06 12/20/06	98% 96%
HA22	WPCP						
08-SBD-5731-/0 08-499904		IN SAN BERNARDINO COUNTY AT THE VIDAL MAINTENANCE STATION UPGRADE MAINTENANCE STATION	DRP NATIONAL INC. 2694 E GARVEY AVE SOUTH #183 WEST COVINA, CA 91791	VERLENGIA, ROMANO (CONSTRUCTION TRAILER) C/O CALTRANS MAINTENANCE HC 20 BOX 414	\$948,553 \$945,891 \$0	01/18/06 01/24/06 11/28/06 11/28/06	100% 100%
HA12				(951) 538-9810			COMPLETED

Totals:	Authorized Final Amt:	<u>\$510,362,740</u>	Completed to Date:	<u>\$331,326,712</u>	Work This Month:	<u>\$16,350,344</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-RIV-10-85.8/86.4	08-0F3004	1
08-RIV-10-15.8/15.9	08-0C9504	1
08-RIV-10-156.2/156.4	08-0F9404	1
08-RIV-60-.5/7.5	08-354804	1
08-RIV-71-/2.7	08-446514	1
08-RIV-74-71.7/85.2	08-3424U4	1
08-RIV-79-7.0/7.1	08-450204	2
08-RIV-79-33.9/40.1	08-0F0204	2
08-RIV-91-5.3/6.6	08-474104	2
08-RIV-91-7.4/21.6	08-4353U4	2
08-RIV-215-37.7/43.9	08-334844	2
08-SBD-10-27.6/30.6	08-0F1114	2
08-SBD-15-12.7/15	08-0A4234	3
08-SBD-15-40.5/0	08-279004	3
08-SBD-15-41.1/41.7	08-493504	3
08-SBD-15-74.1/86.4	08-1A9104	3
08-SBD-15-74.9/124	08-4567V4	3
08-SBD-15-87.7/186	08-0C0404	3
08-SBD-15-115.3/119	08-476104	4
08-SBD-18-20.6/39.5	08-0H8104	4
08-SBD-30-26.7/30.2	08-0F1404	4
08-SBD-38-.5/0	08-0F4104	4

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
08-SBD-38-9.3/9.6	08-358424	4
08-SBD-38-14.8/59.4	08-0H4004	4
08-SBD-40-80.0/97	08-0J1304	5
08-SBD-40-80.4/97.6	08-0J1014	5
08-SBD-40-97.6/97.6	08-0J0204	5
08-SBD-60-.6/3.5	08-451504	5
08-SBD-66-17.1/0	08-492504	5
08-SBD-71-5.3/6.2	08-0E9804	5
08-SBD-83-.9/1	08-449704	6
08-SBD-138-29.1/37.8	08-0H5804	6
08-SBD-138-/13.9	08-4697V4	6
08-SBD-210-8.3/15.1	08-498004	6
08-SBD-210-12.9/13	08-204334	6
08-SBD-215-2.7/5	08-0C1804	6
08-SBD-247-2.7/3.3	08-0E9104	7
08-SBD-330-30.8/31.8	08-0H4104	7
08-SBD-395-4.3/11.7	08-0G6804	7
08-SBD-5731-/0	08-499904	7

Statement of Ongoing Contracts - Federal Aid

Statement of Ongoing Contracts - Federal Aid

District	08		
Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$79,412,055	\$53,536,442
-F-	FEDERAL AID (PRIMARY)	\$295,244,071	\$186,974,236
-S-	FEDERAL AID (SECONDARY)	\$54,495,251	\$34,523,386
-SH-	STATE HIGHWAY	\$53,303,886	\$34,736,358
-ER-	STORM DAMAGE REPAIR	\$10,985,000	\$4,562,141
		\$16,922,477	\$16,994,149
District Total:		<u>\$510,362,740</u>	<u>\$331,326,712</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Period
08	\$3,366,019
Work completed this Period:	\$3,366,019