

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/09

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-10-.2/6.7 08-0K5004		IN RIVERSIDE AND SAN BERNARDINO COUNTIES AT VARIOUS LOCATIONS INSTALL VEHICLE DETECTION STATIONS	STEINY AND COMPANY INC P O BOX 8100 BALDWIN PARK CA 917060993 (626)338-9923	RAMOS, MOISES 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)232-6293	\$3,106,273 \$862,186 \$362,847	05/01/08 05/30/08 03/03/09	99% 28%
HB4N	SWPPP						
08-RIV-10-4.3/0 08-0F3504		IN RIVERSIDE COUNTY ABOUT 1 MILE EAST DREAMBUILDER OF CALIMESA IN BEAUMONT AT BROOKSIDE 1361 E. GARTEN DRIVE SAFETY ROADSIDE REST AREA UPGRADE SAFETY ROADSIDE REST AREA	PLACENTIA, CA 92870	NGUYEN, VU 850 VIA LATA SUITE #100A COLTON, CA 92324 (909)825-2753	\$223,061 \$0 \$0	11/24/08 12/10/08 04/28/09	0% 0%
HA26	WPCP						
08-RIV-10-8.1/24.2 08-1A9904 ACIM-0010-(100)9 --()		IN RIVERSIDE COUNTY IN AND NEAR BEAUMONT AND BANNING CONSTRUCT BARRIERS	ALL AMERICAN ASPHALT ATTN BRETT SCHULTZ P. O. BOX 2229 CORONA, CA 92878-2229	FATHI, ALI 2781 W RAMSEY STREET, SUITE 7 BANNINE, CA 92220-3700 (951)232-7259	\$14,964,419 \$7,249,022 \$446,945	02/01/08 03/07/08 09/03/09	55% 48%
HA27	SWPPP						
08-RIV-10-52.3/57 08-0H9904 ACHS-0104-(059)E G 01-04 0-(9E) --()		IN RIVERSIDE COUNTY IN INDIO FROM JEFFERSON STREET OVERCROSSING TO ROUTE 10/111 SEPARATION INSTALL MEDIAN BARRIER	D C HUBBS CONSTRUCTION 37306 VISTA VIEW DRIVE YUCAIPA CA 92399 (909)790-2215		\$961,927 \$0 \$0	12/12/08 01/05/09	0% 0%
HB1	SWPPP						
08-RIV-10-/8.2 08-472304 ACIM-0102-(254)8 --()		IN RIVERSIDE COUNTY IN CALIMESA AND BEAUMONT FROM COUNTY LINE ROAD UNDERCROSSING TO PENNSYLVANIA AVENUE UNDERCROSSING CONSTRUCT BRIDGE	BEADOR CONSTRUCTION CO., INC. ATTN: MR. WOLFGANG DEIGADO 26320 LESTER CIRCLE CORONA, CA 92883	KAWWA, JABRA 2023 CHICAGO AVENUE SUITE B6 RIVERSIDE, CA 92507 (951)276-1938	\$39,726,300 \$28,775 \$28,775	11/21/08 12/30/08 07/30/10	0% 0%
HA22	SWPPP						
08-RIV-15-8.2/23.9 08-495204 ACIM-015 -(150)6 --()		IN RIVERSIDE COUNTY IN MURRIETA AND LAKE ELSINORE FROM 0.9 KM SOUTH OF ROUTE 15/215 SEPARATION TO 2.6 KM NORTH OF ROUTE 15/74 SEPA GRIND AND REPLACE SLABS	ALL AMERICAN ASPHALT JAMES M. MC GEE PROJECT MANAGER 1776 ALL AMERICAN WAY CORONA, CA 91718-2229	YANG, CHAD 9225 STELLAR CT., STE B CORONA, CA 92883 (951)232-7638	\$9,461,278 \$9,390,734 \$0	09/07/07 10/05/07 04/22/09	78% 98%
HA22	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/09**

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-15-23.7/33.4 08-0L4304		IN RIVERSIDE COUNTY NEAR LAKE ELSINORE FROM NICHOLS ROAD TO 0.3 MILE NORTH OF TEMESCAL CANYON ROAD RESTRIPE AND REPLACE MARKERS	CAL STRIPE INC 375 SOUTH G STREET SAN BERNARDINO CA 92410 (909)884-7170	YOUSSEF, MAGED 9225 STELLAR COURT SUITE B CORONA, CA 92883 (951)538-3087	\$130,960 \$750 \$0	11/07/08 11/24/08 02/13/09 02/10/09	15% 1% COMPLETED
HM4	WPCP						
08-RIV-15-40.0/40.7 08-452204 STPL-5104-(032)N 510-4 03-() --()		IN RIVERSIDE COUNTY IN CORONA FROM 0.5 KM SOUTH OF MAGNOLIA AVENUE OVERCROSSING TO 0.6 KM NORTH OF MAGNOLIA AVENUE OVERCROSSING CONSTRUCT NEW RAMP AND WIDEN BRIDGE	BEADOR CONSTRUCTION CO. INC. 26320 LESTER CIRCLE CORONA, CA 92883	ABUGHARBIEH, IMAD 9225 STELLER COURT STE B CORONA, CA 92883 (951)232-3610	\$13,566,371 \$10,075,371 \$1,096,844	11/21/07 12/13/07 12/14/09	58% 74%
HE11	SWPPP						
08-RIV-15-/41.8 08-0J7104		IN RIVERSIDE COUNTY AT VARIOUS LOCATIONS INSTALL VEHICLE DETECTION SYSTEMS	CALIFORNIA PROFESSIONAL ELECTRICAL ENGINEERING 9316 MABEL AVENUE SOUTH EL MONTE CA 91733 (626)452-8658	EBRAHAM, EBRAHAM 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)232-6263	\$1,120,000 \$306,800 \$148,570	06/23/08 07/18/08 05/15/09	33% 27%
HB4N	WPCP						
08-RIV-60-22.2/26.5 08-0M1604		IN RIVERSIDE COUNTY NEAR MORENO VALLEY FROM 0.1 MILE EAST OF GILMAN SPRINGS ROAD TO 1.3 MILES WEST OF RABBIT TRAIL STRIPING AND PAVEMENT MARKERS	CAL STRIPE INC 375 S G STREET SAN BERNARDINO CA 92410 (909)884-7170	QURESHI, MUJAHID 2023 CHICAGO AVENUE SUITE B-6 RIVERSIDE, CA 92507 (951)232-8642	\$144,480 \$34,992 \$34,992	12/19/08 01/12/09 03/17/09	10% 24%
HB1	WPCP						
08-RIV-62-.5/4.2 08-0L6504		IN RIVERSIDE COUNTY NEAR DESERT HOT SPRINGS FROM 0.5 MILE TO 4.2 MILES NORTH OF ROUTE 10/62 SEPARATION. AC OVERLAY TYPE G	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT ATTN: DAN ENNIS 1995 AGUA MANSA ROAD RIVERSIDE, CA 92509	VERLENGIA, ROMANO 2351 W. LUGONIA AVE. STE #F REDLANDS, CA 92374-5014 (951)538-9810	\$1,408,360 \$0 \$0	12/29/08 01/14/09 04/20/09	0% 0%
HM1	WPCP						
08-RIV-74-/11.8 08-0J1104		IN RIVERSIDE COUNTY IN AND NEAR LAKE ELSINORE FROM ORANGE COUNTY LINE TO GRAND AVENUE INSTALL CENTERLINE RUMBLE STRIP	STERND AHL ENTERPRISES INC 11861 BRANFORD STREET SUN VALLEY CA 91352 (818)834-8199	YOUSSEF, MAGED 9225 STELLAR COURT SUITE B CORONA, CA 92883 (951)538-3087	\$187,278 \$6,500 \$6,500	12/03/08 12/24/08 03/11/09	40% 3%
HB1	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/09**

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-79-16.6/0 08-0J0604		IN RIVERSIDE COUNTY IN WINCHESTER AT SIMPSON ROAD INSTALL TRAFFIC SIGNAL AND RESTRIPE	P T M GENERAL ENGINEERING SERVICES INC P O BOX 7745 RIVERSIDE CA 925137745 (951)710-1000		\$282,282 \$0 \$0	11/24/08 12/22/08	0% 0%
HB1	WPCP						
08-RIV-86-2.4/9.5 08-0L2204		IN RIVERSIDE COUNTY NEAR COACHELLA AT VARIOUS LOCATIONS TREAT BRIDGE DECKS	DEBRUIN CONSTRUCTION CO. ATTN:VERLENGIA, ROMANO RICHARD DEBRUIN P.O. BOX 1355 FRENCH CAMP, CA 95231	2351 W. LUGONIA AVE. STE #F REDLANDS, CA 92374-5014 (951)538-9810	\$173,965 \$138,858 \$138,858	12/19/08 01/12/09 04/08/09 02/23/09	36% 95%
HM3	SWPPP						
08-RIV-91-.6/1.2 08-456614 HP21-6054-(049)L 605-4 04-() --()		IN RIVERSIDE COUNTY NEAR CORONA FROM 1.0 KM EAST OF ORANGE AND RIVERSIDE COUNTY LINE TO 1.4 KM WEST OF ROUTE 91 AND 71 SEPARATIO REPLACE EXISTING BRIDGE	SEMA CONSTRUCTION, INC. 6 ORCHARD SUITE 150 LAKE FOREST, CA 92630	MANASRAH, FATHI 9225 STELLAR COURT #5 CORONA, CA 92883 (951)277-8582	\$13,747,204 \$13,369,221 \$215,615	02/08/07 02/27/07 10/20/09	92% 96%
HE11	SWPPP						
08-RIV-91-5.3/6.6 08-474104		IN RIVERSIDE COUNTY IN CORONA FROM 0.2 KM WEST OF LINCOLN AVENUE OVERCROSSING TO EAST GRAND BOULEVARD UNDERCROSSING PLANTING AND IRRIGATION	P AND D LANDSCAPE MANAGEMENT SERVICES 999 TOWN AND COUNTRY RD 4TH F ORANGE CA 92868 (714)835-4447	BENSON, DAVID 464 WEST 4TH STREET MS 1104 SAN BERNARDINO, CA 92401-1400 (957)232-6478	\$2,005,417 \$1,822,703 \$6,267	11/03/06 12/05/06 12/24/10	0% 0% PLANT EST SATIS
HA25	SWPPP						
08-RIV-91-21.5/21.6 08-0K9204		IN RIVERSIDE COUNTY IN RIVERSIDE ON ROUTE 215 AND ON ROUTE 91 PLACE RUBBERIZED HOT MIX ASPHALT	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 928782229 (951)736-7600	CALIXTO, MIGUEL 119 N. MAPLE SUITE A & U CORONA, CA 92880 (951)232-8957	\$1,753,590 \$1,626,518 \$169,162	07/30/08 08/19/08 03/03/09	90% 93%
HA22	WPCP						
08-RIV-177-/27 08-0K6304		IN RIVERSIDE COUNTY NEAR DESERT CENTER FROM ROUTE 177/10 SEPARATION TO ROUTE 177/62 SEPARATION RUBBERIZED HOT MIX ASPHALT OVERLAY	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET INDIO, CA 92203	VERLENGIA, ROMANO 2351 WEST LUGONIA AVENUE SUITE F REDLANDS, CA 92374-5014 (951)538-9810	\$3,293,743 \$2,291,407 \$0	05/14/08 06/02/08 01/21/09 01/21/09	100% 100% COMPLETED
HM1	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/09**

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-215-33.8/38.1 08-453104		IN RIVERSIDE COUNTY IN MORENO VALLEY AND RIVERSIDE AT VARIOUS LOCATIONS INSTALL CHANGEABLE MESSAGE SIGN	P T M GENERAL ENGINEERING SERVICES INC P O BOX 7745 RIVERSIDE CA 925137745 (951)710-1000	RUIZ, MANUEL 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)821-8189	\$772,058 \$126,182 \$113,530	06/16/08 07/16/08 03/18/09	65% 16%
HB4N	SWPPP						
08-RIV-243-13.8/13.9 08-0C4004		IN RIVERSIDE COUNTY ABOUT 23.2 KM SOUTH OF BANNING AT INDIAN VISTA POINT UPGRADE INDIAN VISTA POINT	RSB GROUP INC. ATTN: SIMON SEPEHRI 8 MCLAREN, SUITE #8 IRVINE, CA 92318	VERLENGIA, ROMANO 2781 W. RAMSEY STREET, STE #7 BANNING, CA 92220 (951)538-9810	\$318,121 \$317,669 \$0	02/09/07 03/07/07 07/03/07	100% 100%
HB71	WPCP						
08-SBD-10-24.0/33.6 08-384204 ACIM-X071-(052)E LN62-08 0-(2) --()		IN SAN BERNARDINO COUNTY IN COLTON, SAN BERNARDINO, LOMA LINDA AND REDLANDS AT VARIOUS LOCATIONS WIDEN AND STRIPE RAMPS	TERNO, INC. 15701 HERENO AVENUE LA MIRADA, CA 90638	OOI, KEE 790 VIA LATA, SUITE 100 COLTON, CA 92324 (951)840-8323	\$9,719,031 \$9,570,905 \$134,429	06/28/07 07/16/07 02/27/09	96% 96%
HB4N	SWPPP						
08-SBD-10-30.1/30.9 08-0C5904		IN SAN BERNARDINO COUNTY IN REDLANDS FROM 0.3 MILE WEST OF EUREKA STREET UNDERCROSSING TO 0.2 MILE WEST OF 6TH STREET UNDERCROSSIN INSTALL LIGHTING AND CURB RAMPS	CALIFORNIA ENGINEERING AND CONTRACTING INC 16027 BROOKHURST ST STE G 240 FOUNTAIN VALLEY CA 92708 (714)708-3544	OBADIKE, JOE 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4572 (951)830-6821	\$224,658 \$76,869 \$46,023	06/09/08 07/18/08 03/05/09	100% 34%
HB4N	WPCP						
08-SBD-10-/39.2 08-0C3314		IN SAN BERNARDINO AND RIVERSIDE COUNTIES AT VARIOUS LOCATIONS INSTALL EXIT NUMBERING SIGNS	POWELL CONSTRUCTORS 8555 BANANA AVENUE FONTANA CA 92335 (909)356-8880		\$712,435 \$0 \$0	10/03/08 10/22/09	0% 0%
HA22	WPCP						
08-SBD-15-6.7/0 08-0F3904		IN SAN BERNARDINO COUNTY IN FONTANA AND RANCHO CUCAMONGA AT BASELINE ROAD CONSTRUCT SIDEWALK AND CURB RAMPS	JFL ELECTRIC INC. 8257 COMPTON AVENUE LOS ANGELES, CA 90001	SAOUD, NAHRO 790 S. VIA LATA SUITE #100 COLTON, CA 92324 (951)232-3778	\$133,651 \$131,980 \$0	09/16/08 10/15/08 02/02/09 02/03/09	100% 100% COMPLETED
HB71	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/09

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-15-28.9/40.4 08-0K7604		IN SAN BERNARDINO CO. IN AND NEAR HESPERIA AND VICTORVILLE FROM OAK HILL ROAD TO ROUTE 18 JUNCTION. COLD PLANE .04', OVERLAY .08'	MATICH CORPORATION P O BOX 50000 SAN BERNARDINO CA 92412 (909)382-7400		\$3,451,111 \$0 \$0	01/12/09 01/29/09	0% 0%
HM1	WPCP						
08-SBD-15-40.1/42.7 08-0C8104 ACIM-0015-(223)1 ACIM-0015-(223)E --() HA27		IN SAN BERNARDINO CO IN VICTORVILLE FROM 0.6KM SOUTH OF ROUTE 18/15 SEPARATION TO 1.1KM NORTH OF MOJAVE DRIVE OVERCROSSING. UPGRADE AND PAVE MEDIAN BARRIER.	SECURITY PAVING COMPANY INC P O BOX 1489 SUN VALLEY CA 913531489 (818)767-8418	GONZALEZ, ALFONSO A. 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)538-5218	\$3,767,317 \$733,241 \$312,519	12/03/08 12/19/08 08/10/09	21% 20%
08-SBD-15-41.7/42.4 08-333904 DPIL-0061-(025) --() HE11 HB4N		IN SAN BERNARDINO COUNTY IN VICTORVILLE FROM 1.0 KM SOUTH TO 1.0 KM NORTH OF MAJAVE DRIVE WIDEN BRIDGE, RAMPS AND SIGNAL	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 925092405 (951)684-5360	SARKIN, SUE 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)232-7826	\$5,606,359 \$5,846,683 \$2,748	03/16/07 04/06/07 05/26/09	0% 0% PLANT EST SATIS
08-SBD-15-66.0/69 08-0M5504		REPLACE MISSING WIRES, CONDUITS, AND DAMAGED PULL BOXES AT DIFFERENT ROUTES AND LOCATIONS REPAIR ELECTRICAL SYSTEMS	PTM ENGINEERING SERVICES 5942 ACORN STREET RIVERSIDE, CA 92504	OBADIKE, JOSEPH 1110-A RESEARCH DRIVE REDLANDS, CA 2374 (951)830-6821	\$600,000 \$343,129 \$0	09/03/08 09/03/08 02/26/09	100% 57% OVER RUN
2010 201130							
08-SBD-15-160.8/161.5 08-0A6404 ACIM-015 -(043)2 ACIM-015 -(043)E --() HA26		IN SAN BERNARDINO COUNTY ABOUT 40 KM SOUTH OF CALIFORNIA AND NEVADA STATE LINE AT THE VALLEY WELLS SAFETY ROADSIDE REST AREAS RESTORE REST AREAS	DEN BOER ENGINEERING AND CONSTRUCTION INC 72 152 NORTHSHORE STREET STE THOUSAND PALMS CA 92276 (760)469-8923	NGUYEN, KHOA 222 E. MAIN ST. STE 208 BARSTOW, CA 92311-2366 (951)232-8611	\$6,812,423 \$6,555,375 \$372,186	11/29/07 12/21/07 04/01/09	89% 95%
08-SBD-15-169.8/181.9 08-4393U4 ACIM-015 -(042)2 --() HA22 HB1 SWPPP		IN SAN BERNARDINO COUNTY NEAR WHEATON SPRINGS FROM 2.4 KM SOUTH OF BAILEY ROAD OVERCROSSING TO 1.2 KM NORTH OF YATES WELL ROAD CONSTRUCT TRUCK DESCENDING LANE	LAS VEGAS PAVING CORPORATION 4420 S DECATUR BLVD LAS VEGAS NV 89103 (702)251-5800	YUEN, MICHAEL 222 E. MAIN ST. STE 208 BARSTOW, CA 92311-2366 (951)232-7522	\$62,297,381 \$37,213,257 \$2,046,766	10/26/07 11/15/07 12/15/11	39% 59% SUSPENDED

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/09**

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-15-/3.8 08-472214 ACIM-0151-(151)E L HI-HL 0-(1E) --()		IN SAN BERNARDINO AND RIVERSIDE COUNTIES AT VARIOUS LOCATIONS FROM ROUTE 15/60 SEPARATION TO SEVENTH STREET UNDERCROSSING REHABILITATE PAVEMENT	SECURITY PAVING COMPANY INC P O BOX 1489 SUN VALLEY CA 913531489 (818)767-8418		\$51,863,900 \$0 \$0	01/16/09 02/09/09	0% 0%
HA22	SWPPP						
08-SBD-18-44.2/44.7 08-227004 ACST-X071-(053)E CBX0-71 0-(3ER)S X071- 053-()		IN SAN BERNARDINO COUNTY IN THE CITY OF BIG BEAR LAKE ON ROUTE 18 AT JUNCTION WITH ROUTE 38. REPLACE BRIDGE & REALIGN ROADWAY	CITY FLATIRON WEST INC. 1770 LA COSTA MEADOWS DR. SAN MARCOS, CA 92078	PAIBUL, SENI 236 ORANGE SHOW RD SUITE 109 SAN BERNARDINO, CA 92408 (909)553-6234	\$32,893,779 \$36,650 \$36,650	12/03/08 12/19/08 09/07/10	3% 0%
HA21	SWPPP						
08-SBD-18-78.3/78.7 08-447704		IN SAN BERNARDINO COUNTY NEAR LUCERNE VALLEY FROM 0.3 MILE EAST TO 0.2 MILE WEST OF HIGH ROAD WIDEN AND HOT MIX ASPHALT OVERLAY	LUCERNE ORTIZ ASPHALT PAVING INC. P.O. BOX 883 COLTON, CA 92324	PARVINJAH, MOHSEN 15367 TAMARCK ROAD VICTORVILLE, CA 92392 (951)232-7755	\$691,879 \$585,446 \$212,140	09/30/08 10/15/08 02/26/09	100% 84%
HB4N	SWPPP						
08-SBD-40-89.0/119 08-486304 ACIM-040 -(054)8 --()		IN SAN BERNARDINO COUNTY NEAR ESSEX FROM 2.4 KM WEST OF FORTRESS WASH BRIDGE TO 0.5 KM EAST OF ARDIS DITCH BRIDGE REHABILITATE PAVEMENT	GRANITE CONSTRUCTION COMPANY ATTN: SHANE MOORE 38000 MONROE STREET INDIO CA 92203	SHAHIDI, SHAINA 222 E MAIN STREET, SUITE 208 BARSTOW CA 92311 (951)232-7839	\$47,680,366 \$37,368,365 \$3,375,094	09/20/07 10/05/07 07/14/09	62% 78%
HA22	SWPPP						
08-SBD-40-142.2/142.6 08-0C5104		IN SAN BERNARDINO COUNTY IN NEEDLES FROM L STREET TO 0.4 MILE WEST OF D STREET OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE MANAGEMENT INC 12112 SEVERN WAY RIVERSIDE CA 92503 (951)734-6161	SPRAY, MICHAEL 1110A RESEARCH DRIVE REDLANDS, CA 92374 (951)232-6497	\$479,073 \$403,324 \$1,559	02/21/08 03/12/08 08/26/11	0% 0%
HA25	SWPPP						PLANT EST SATIS
08-SBD-60-3.4/3.5 08-0C0804		IN SAN BERNARDINO COUNTY IN CHINO AT MOUNTAIN AVENUE EASTBOUND OFF-RAMP WIDEN EXISTING RAMP	MR. DICK VOGELS PETERSON CHASEKAWWA, JABRA GENERAL ENGINEERING CONSTRUCTION INC. 1792 KAISER AVENUE IRVINE, CA 92614-5706	2023 CHICAGO AVENUE SUITE B6 RIVERSIDE, CA 92507 (951)276-1938	\$360,072 \$288,349 \$127,036	04/30/08 05/14/08 03/30/09	83% 78%
HB4N	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/09**

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-62-17.1/17.8 08-476804 ACHS-P062-(025)E P0-62 0-(5E) --()		IN SAN BERNARDINO COUNTY IN JOSHUA TREE FROM SUNNY VISTA ROAD TO HALLEE ROAD WIDEN ROADWAY	VANCE CORPORATION ATTN: VERN THOMAS 2271 NORTH LOCUST AVENUE RIALTO, CA 92377	ALIPANAH, FEREYDOON 790 VIA LATA SUITE 100 COLTON, CA 92324 (909)289-2020	\$1,041,659 \$1,155,878 \$0	08/08/08 08/25/08 01/22/09	95% 96%
HB1	SWPPP						
08-SBD-62-31.1/31.5 08-482604		IN SAN BERNARDINO COUNTY IN TWENTYNINE PALMS FROM 0.1 MILE WEST OF MOJAVE AVENUE TO 0.1 MILE EAST OF ALPINE AVENUE INSTALL TRAFFIC SIGNAL	P T M GENERAL ENGINEERING SERVICES INC P O BOX 7745 RIVERSIDE CA 925137745 (951)710-1000		\$292,292 \$0 \$0	09/29/08 10/28/08	0% 0%
HB4N	WPCP						
08-SBD-62-55.0/79.5 08-0H6504		IN SAN BERNARDINO COUNTY FROM IRONAGE ROAD TO 8.8 KM WEST OF ROUTE 177 JUNCTION RESURFACE EXISTING PAVEMENT	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 925092405 (951)684-5360	GONZALEZ, ALFONZO 6690 LA CONTENTA ROAD YUCCA VALLEY, CA 92284 (951)538-5218	\$1,803,600 \$1,812,973 \$0	05/25/07 06/14/07 10/05/07	100% 100%
HM1	WPCP						
08-SBD-66-19.9/20.4 08-0A7404		IN SAN BERNARDINO COUNTY IN RIALTO AT THE INTERSECTION OF ROUTE 66 AND PEPPER AVENUE CONSTRUCT CURB RAMPS AND CULVERT	CSI ELECTRICAL CONTRACTORS INC 10623 FULTON WELLS AVENUE SANTA FE SPRINGS, CA 90670	INCNGUYEN, VU 850 VIA LATA #100A COLTON, CA 92324 (909)825-2753	\$474,900 \$675 \$0	06/23/08 07/22/08 05/29/09	0% 0% SUSPENDED
HB71	WPCP						
08-SBD-83-.9/1 08-449714		IN SAN BERNARDINO COUNTY IN CHINO AT CHINO CREEK BRIDGE ESTABLISH EXISTING PLANTING	PACIFIC RESTORATION GROUP INC P O BOX 77038 CORONA CA 92877 (951)734-9809	SPRAY, MICHAEL 1110A RESEARCH DRIVE REDLANDS, CA 92374 (951)232-6497	\$203,350 \$107,003 \$6,540	02/08/08 03/05/08 03/24/10	46% 53%
HA21	WPCP						
08-SBD-95-11.2/17.5 08-481704		IN SAN BERNARDINO COUNTY IN AND NEAR VIDAL JUNCTION FROM 2.4 KM TO 12.5 KM NORTH OF ROUTE 62/95 SEPARATION CONSTRUCT SHOULDERS AND RESTRIPE	NEAR DREAMBUILDER ATTN: ALEX SINGH 1361 EAST GARTEN DRIVE PLACENTIA, CA 92870	VERLEGIA, ROMANO 2351 WEST LUGONIA AVENUE, SUITE #F REDLANDS, CA 92374-5014 (951)538-9810	\$390,441 \$367,453 \$0	11/24/08 12/10/08 02/04/09 02/04/09	100% 100% COMPLETED
HB1	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/09

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-210-9.4/11 08-204324		IN SAN BERNARDINO COUNTY AT RANCHO CUCAMONGA ON ROUTE 15 AND ON ROUTE 210 MITIGATION PLANTING	JMA CONSTRUCTION CO. 6143 HOPE STREET SEMI VALLEY, CA 93063	SPRAY, MICHAEL 1110A RESEARCH DRIVE REDLANDS, CA 92374 (951)232-6497	\$786,775 \$717,729 \$199,229	09/21/07 11/14/07 10/03/11	0% 0% PLANT EST UNSAT
HE11	SWPPP						
08-SBD-215-4.8/6.5 08-007174 PNRS-6208-(013)N L 62-08 0-(3N) --()		IN SAN BERNARDINO COUNTY IN SAN BERNARDINO AT VARIOUS LOCATIONS WIDEN FREEWAY AND OVERPASSES	MCM CONSTRUCTION INC. P.O. BOX 620 NORTH HIGHLANDS, CA 95660	YOGARAJAH, MANNY 850 S. VIA LATA STE 100A COLTON, CA 92324 (951)830-6864	\$82,097,231 \$40,627,925 \$3,407,777	11/21/07 12/14/07 07/07/11	42% 49%
HB5	SWPPP						
HE11							
08-SBD-259-/1.5 08-0K6104		IN SAN BERNARDINO COUNTY IN SAN BERNARDINO FROM 0.1 MILE SOUTH OF 16TH STREET OVERCROSSING TO E STREET OVERCROSSING HOT MIX ASPHALT OVERLAY	BEADOR CONSTRUCTION COMPANY INC 26320 LESTER CIRCLE CORONA CA 92883 (951)674-7352		\$393,700 \$0 \$0	05/08/08 05/27/08	0% 0%
HM1	WPCP						
08-SBD-5506-/0 08-3770U4 CMLN-6208-(014)E --()		IN SAN BERNARDINO COUNTY IN FONTANA AT THE LOCATION FOR THE FUTURE SOUTHERN REGIONAL LABORATORY AND TRANSPORTATION MANAGEMENT CENT CONSTRUCT PARK AND RIDE	RIVERSIDE CONSTRUCTION COMPANY LENART, ELVIRA INC P O BOX 1146 RIVERSIDE CA 92502 (951)682-8308	RYAN, ELVIRA 3474 NIKI WAY RIVERSIDE, CA (951)232-8949	\$3,180,467 \$3,093,067 \$19,266	11/15/07 12/14/07 09/04/09	0% 0%
HB4N	SWPPP						PLANT EST SATIS
08-SBD-5708-/0 08-479504		IN SAN BERNARDINO COUNTY IN ANGELUS OAKS AT THE CAMP ANGELUS MAINTENANCE STATION UPGRADE MAINTENANCE FACILITIES	DRP NATIONAL INC. 2694 E. GARVEY AVE., #183 WEST COVINA, CA 91791	GADALLA, AMGAD 236 ORANGE SHOW RD. STE #109 SAN BERNARDINO, CA 92408 (909)844-9731	\$968,000 \$383,239 \$121,078	08/26/08 09/25/08 06/12/09	40% 39%
HA12							
08-SBD-5726-/0 08-0J6604		IN SAN BERNARDINO COUNTY IN ONTARIO AND SAN BERNARDINO AT ONTARIO MAINTENANCE STATION AND AT SAN BERNARDINO MAINTENANCE STATION CONSTRUCT 15 BUILDINGS	DC HUBBS CONSTRUCTION 37306 VISTA VIEW DRIVE YUCAIPA, CA 92399	EMUH, GODWIN 790 VIA LATA, SUITE 100 COLTON, CA 92324 (951)232-3706	\$648,759 \$563,085 \$72,016	09/30/08 10/22/08 03/05/09	86% 87%
HA23	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/09**

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-5730-/0 08-0H2824		IN SAN BERNARDINO COUNTY IN FONTANA AT THE SOUTHERN REGIONAL LABORATORY AT 13970 VICTORIA STREET CONSTRUCT NEW MATERIAL LABORATORY	DJM CONSTRUCTION CO INC 1540 SOUTH LEWIS STREET ANAHEIM, CA 92805	LENART, ELVIRA 3474 NIKI WAY RIVERSIDE, CA 92507 (951)232-8949	\$27,049,330 \$9,502,705 \$1,003,752	03/03/08 03/21/08 03/20/12	23% 35%
HA13	SWPPP						

Totals: Authorized Final Amt: \$453,971,026 Completed to Date: \$205,132,993 Work This Month: \$14,265,714

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-RIV-10-.2/6.7	08-0K5004	1
08-RIV-10-8.1/24.2	08-1A9904	1
08-RIV-10-/8.2	08-472304	1
08-RIV-10-4.3/0	08-0F3504	1
08-RIV-10-52.3/57	08-0H9904	1
08-RIV-15-8.2/23.9	08-495204	1
08-RIV-15-23.7/33.4	08-0L4304	2
08-RIV-15-40.0/40.7	08-452204	2
08-RIV-15-/41.8	08-0J7104	2
08-RIV-60-22.2/26.5	08-0M1604	2
08-RIV-62-.5/4.2	08-0L6504	2
08-RIV-74-/11.8	08-0J1104	2
08-RIV-79-16.6/0	08-0J0604	3
08-RIV-86-2.4/9.5	08-0L2204	3
08-RIV-91-5.3/6.6	08-474104	3
08-RIV-91-21.5/21.6	08-0K9204	3
08-RIV-91-.6/1.2	08-456614	3
08-RIV-177-/27	08-0K6304	3
08-RIV-215-33.8/38.1	08-453104	4
08-RIV-243-13.8/13.9	08-0C4004	4
08-SBD-10-30.1/30.9	08-0C5904	4
08-SBD-10-24.0/33.6	08-384204	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-SBD-10-/39.2	08-0C3314	4
08-SBD-15-6.7/0	08-0F3904	4
08-SBD-15-40.1/42.7	08-0C8104	5
08-SBD-15-41.7/42.4	08-333904	5
08-SBD-15-66.0/69	08-0M5504	5
08-SBD-15-160.8/161.5	08-0A6404	5
08-SBD-15-169.8/181.9	08-4393U4	5
08-SBD-15-28.9/40.4	08-0K7604	5
08-SBD-15-/3.8	08-472214	6
08-SBD-18-44.2/44.7	08-227004	6
08-SBD-18-78.3/78.7	08-447704	6
08-SBD-40-89.0/119	08-486304	6
08-SBD-40-142.2/142.6	08-0C5104	6
08-SBD-60-3.4/3.5	08-0C0804	6
08-SBD-62-17.1/17.8	08-476804	7
08-SBD-62-31.1/31.5	08-482604	7
08-SBD-62-55.0/79.5	08-0H6504	7
08-SBD-66-19.9/20.4	08-0A7404	7
08-SBD-83-.9/1	08-449714	7
08-SBD-95-11.2/17.5	08-481704	7
08-SBD-210-9.4/11	08-204324	8
08-SBD-215-4.8/6.5	08-007174	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-SBD-259-/1.5	08-0K6104	8
08-SBD-5506-/0	08-3770U4	8
08-SBD-5708-/0	08-479504	8
08-SBD-5726-/0	08-0J6604	8
08-SBD-5730-/0	08-0H2824	9

Statement of Ongoing Contracts - Federal Aid

District	08		
Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$246,292,414	\$108,109,672
-S-	FEDERAL AID (SECONDARY)	\$46,460,150	\$10,112,021
-SH-	STATE HIGHWAY	\$54,583,614	\$22,818,525
		\$106,634,847	\$64,092,774
District Total:		<u>\$453,971,026</u>	<u>\$205,132,993</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
08	\$3,948,795
Work completed this Period:	\$3,948,795