

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/12

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	% Work % Message
08-RIV-10-.5/0 08-0N7104		IN RIVERSIDE COUNTY IN DESERT CENTER AT THE DESERT CENTER MAINTENANCE STATION UPGRADE WATER TREATMENT SYSTEM	DREAMBUILDER 1324 LAWSON LN PLACENTIA CA 92870 (714)646-3697	SANTOS, JOHN 73-800 DINAH SHORE DR. STE 101 PALM DESERT, CA 92211 (951)538-5315	\$611,122 \$347,955 \$0	10/28/11 11/17/11 07/17/12	100% 57%
HA11	WPCP						
08-RIV-10-8.2/25.2 08-0P7204 ACIM-0102-(256)9 --()		IN RIVERSIDE COUNTY IN BEAUMONT BANNING AND CABAZON FROM PENNSYLVANIA AVENUE UNDERCROSSING TO ROUTE 10/111 SEPARATION. REHABILITATE PAVEMENT	PROFESSIONAL CONSTRUCTION SERVICES 4070 NELSON AVE SUITE A CONCORD CA 94520 (925)288-1566	CHEN, MICHAEL 2023 CHICAGO AVE. SUITE B-6 RIVERSIDE, CA 92507 (951)232-8642	\$3,629,813 \$2,923,918 \$0	06/17/11 07/14/11 06/20/12	100% 77% SUSPENDED
HM1	WPCP						
08-RIV-10-24.0/24.3 08-0E4104 IM-0103-(106)1 --()		IN RIVERSIDE COUNTY NEAR CABAZON FROM 4.8 MILES EAST OF MAIN STREET TO 1.0 MILE WEST OF 10/111 SEPARATION. WIDENING REPAIR BRIDGE DECK/RAILING	BUILDING CONSULTING ENGINEERS INC 14616 MCKENDREE AVENUE CHINO CA 91710 (213)400-8078	BOULOS, IHAB 850 VIA LATA, SUITE 104 COLTON, CA 92324 (951)232-7582	\$1,489,792 \$0 \$0	01/12/12 02/13/12	0% 0% SUSPENDED
HA21	SWPPP						
08-RIV-10-31.0/58.5 08-478104 ACHS-000C-(341)E PG00-0C 3-(1E) --()		IN RIVERSIDE AND SAN BERNARDINO COUNTIES AT VARIOUS LOCATIONS UPGRADE METAL BEAM GUARD RAIL	MODERN ALLOYS INC 11172 WESTERN AVENUE STANTON CA 90680 (714)893-0551	GADALLA, AMGAD 73-800 DINAH SHORE DR. STE 101 PALM DESERT, CA 92211 (909)844-9731	\$3,326,972 \$2,165,301 \$0	06/24/11 07/15/11 11/16/12	65% 65%
HB1	WPCP						
08-RIV-10-38.8/42 08-0N8704		IN RIVERSIDE COUNTY IN CATHERDRAL CITY FROM 0.5 MILE WEST OF DATE PALM DRIVE TO 1.3 MILES WEST OF RAMON ROAD OVERCROSSING TRIM REMOVE AND HAUL BURNT PLANT	DREAMBUILDER 1324 LAWSON LN PLACENTIA CA 92870 (714)646-3697	SIMPSON, JOHN 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)232-8950	\$745,961 \$734,503 \$0	07/01/11 07/28/11 06/07/12 06/08/12	100% 100% COMPLETED
HA23	SWPPP						
08-RIV-10-58.9/156.4 08-478304 STPH-000C-(322)E 00-0C 3-(2E) --()		IN RIVERSIDE AND SAN BERNARDINO AT VARIOUS LOCATIONS 62 UPGRADE METAL BEAM GUARDRAILING AND	MODERN ALLOYS INC 11172 WESTERN AVENUE STANTON CA 90680 (714)893-0551	BERGEVIN, MIKE 119 N. MAPLE, SUITES A CORONA, CA 92880 (951)232-3739	\$4,497,645 \$4,991,701 \$0	01/14/11 02/04/11 10/05/12	78% 98%
HB1	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/12

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-10-68.0/156.5 08-0L7904 ACNH-000C-(330)E --()		RIV I-60 0.0/12, RIV RT-71 0.0/3.0 SBD RT-60 16.6/30.5, SBD I-15 13.8/186.2, SBD I-215 21.8/33.2 VARIOUS LOCATIONS INSTALL VEHICL INSTALL VEHICLE DETECTION SYSTEMS	PAVE TECH INC 735 LAGUNA DRIVE CARLSBAD CA 92008 (760)729-7592	RAMOS, MOISES 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)232-6293	\$5,057,860 \$1,856,427 \$0	04/07/11 05/04/11 05/07/13	39% 37%
HB4N	WPCP						
08-RIV-10-135.0/154.2 08-0P6904		IN RIVERSIDE COUNTY NEAR BLYTHE AT VARIOUS LOCATIONS CLEAN AND TREAT EXISTING BRIDGE	AUTOBAHN CONSTRUCTION INC ALI SOLEHJOU P O BOX 11238 SANTA ANA CA 927111238 (714)769-7025	BENJAMIN, AMGAD 73-800 DINAH SHORE DR STE 101 PALM DESERT, CA 92211 (909)844-9731	\$419,911 \$0 \$0	03/28/12 04/19/12 07/16/12	0% 0% SUSPENDED
HM3	WPCP						
08-RIV-10-144.2/156.5 08-0N9804		IN RIVERSIDE CO IN DESERT CENTER & BLYTHE FROM 0.3 MILE TO 1.9 MILES EAST OF NORTH JUNCT RTE 177 & FROM 0.7 MILE EAST OF NORTH JUN INSTALL CMS WITH GUARDRAIL	MODERN ALLOYS, INC 11172 WESTERN AVENUE STANTON CA 90680 (714)893-0551		\$424,424 \$0 \$0	06/08/12 06/27/12	0% 0%
HB4N	WPCP						
08-RIV-15-1.0/0 08-0F2404		IN TEMECULA 1.0MILE N/O SAN DIEGO RAINBOW TRUCK INSPECTION FACILITY INSTALL AUTOMATED DETECTION/WARN- ING REPAIR EXHAUST HOODS OVE IMPROVEMENTS TO INSPECTION FACILITY	THE RICHARDS GROUP 26323 JEFFERSON AVE #E103 MURRIETA CA 92562 (760)715-5510	RAMOS, MOISES 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)232-6293	\$193,130 \$0 \$0	03/29/12 05/24/12 11/21/12	0% 0%
HA42	WPCP						
08-RIV-15-2.9/52.2 08-0M6604		IN RIVERSIDE COUNTY AT VARIOUS LOCATIONS FROM TEMECULA RIVER BRIDGE TO MISSION BOULEVARD OVERHEAD RESURFACE BRIDGE DECK	PETERSON - CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)292-6906	ABU-GHARBIEH, IMAD 9225 STELLAR COURT SUITE B CORONA, CA 92883 (951)232-3610	\$1,616,314 \$1,463,827 \$0	06/13/11 07/22/11 07/06/12	100% 88% OVER RUN
HM3	WPCP						
08-RIV-15-3.2/52.3 08-0P6204 ACST-P000-(C33)1 --()		IN RIVERSIDE AND SAN BERNARDINO COUNTIES AT VARIOUS LOCATIONS UPGRADE CONTROLLERS	CALIFORNIA PROFESSIONAL ENGINEERING, INC. 929 OTTERBEIN AVENUE UNIT E LA PUENTE CA 91748 (626)810-1338	RAMOS, MOISES 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)232-6263	\$1,540,039 \$673,718 \$0	04/21/11 05/27/11 02/27/13	51% 44%
HB4N	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/12

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-15-40.0/41.3 08-0C8204		IN RIVERSIDE COUNTY IN CORONA .4 MILE CLEAN CUT LANDSCAPE SOUTH OF MAGNOLIA AVENUE OVERCROSSING TO TEMESCAL WASH. REPLACEMENT PLANTING, INSTALL	8406 N ARMSTRONG AVENUE CLOVIS CA 93619 (559)322-2041	BENSON, DAVID 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)232-6478	\$716,473 \$673,015 \$0	06/20/11 07/14/11 04/20/15	0% 0% PLANT EST SATIS
HA25	WPCP						
08-RIV-15-/50 08-0P8004		IN RIVERSIDE COUNTY IN RIVERSIDE, CORONA AND MURRIETA FROM 0.3 MILE NORTH OF RAINBOW VALLEY BOULEVARD OVERCROSSING TO 0.7 MILE NOR REHABILITATE PAVEMENT REPLACE SLABS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	MANASRAH, FATHI 9225 STELLAR COURT #B CORONA, CA 92883 (951)232-8614	\$1,789,624 \$341,807 \$0	01/25/12 02/13/12 10/17/12	34% 19%
HM1	WPCP						
08-RIV-74-27.5/0 08-0P7104		REHABILITATE 12 BRIDGES ON ROUTES 74 AND 215 AT VARIOUS LOCATIONS METHACRYLATE SEAL, REPLACE/REPAIR	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	QURESHI, MUJAHID 2023 CHICAGO AVE., SUITE B-6 RIVERSIDE, CA 92507 (951)232-8642	\$416,222 \$0 \$0	04/06/12 04/25/12 08/17/12	0% 0%
HM3	WPCP						
08-RIV-79-12.2/19.1 08-0P7804		FR SAN DIEGO CO LINE TO 0.7 MI N/O RTE 79/371 SEP NEAR AGUANGA & FR 0.1 MI S/O DOMENIGONI PKWY TO RTE 79/74 SEP NEAR HOMELAND REPLACE AC SURFACING, COLD PLANE &	ANGUS ASPHALT INC P O BOX 711539 SANTEE CA 92072 (619)562-8201	ALAM, MAHFUAL 2023 CHICAGO AVE SUITE B-6 RIVERSIDE, CA 92507 (951)840-8240	\$1,800,480 \$0 \$0	03/15/12 04/16/12 08/13/12	0% 0%
HM1	WPCP						
08-RIV-86-16.0/16.7 08-478604 ACNH-P086-(072)E --()		IN RIVERSIDE COUNTY IN COACHELLA FROM 0.3 MILE SOUTH OF AIRPORT BOULEVARD TO 0.4 MILE NORTH OF AIRPORT BOULEVARD CONSTRUCT NEW INTERCHANGE	SEMA CONSTRUCTION INC 6 ORCHARD SUITE 150 LAKE FOREST CA 92630 (949)470-0500	MOHAMMADI, ESSI 73-800 DINAH SHORE DRIVE #101 PALM DESERT, CA 92211 (951)453-8943	\$6,155,094 \$6,048,909 \$0	01/11/11 02/08/11 05/17/12	100% 97%
HB1	SWPPP						
08-RIV-86-/22.1 08-0P6804		IN RIVERSIDE COUNTY IN & NEAR COACHELLA FROM IMPERIAL CO LINE TO DILLION ROAD UNDERCROSSING AT VARIOUS LOCATIONS BRIDGE DECK REHABILITATION	BEADOR CONSTRUCTION COMPANY INC 26320 LESTER CIRCLE CORONA CA 92883 (951)674-7352		\$623,300 \$0 \$0	05/17/12 06/20/12	0% 0%
HM3	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/12**

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-91-.6/1.2 08-456624 ACST-P091-(131)E P0-91 1-(1E) --()		IN RIVERSIDE COUNTY IN CORONA FROM 0.4 MILE SOUTH TO 0.2 MILE NORTH OF GREEN RIVER ROAD OC PLANTS AND MULCH WITH IRRIGATION	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVENUE CLOVIS CA 93619 (559)322-2041	BENSON, DAVID 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)232-6478	\$707,865 \$589,774 \$0	07/20/11 08/05/11 05/18/15	0% 0% PLANT EST SATIS
HE11	SWPPP						
08-RIV-91-1.1/18.4 08-0M6504		IN RIVERSIDE COUNTY AT VARIOUS LOCATIONS FROM PRADO ROAD OVERHEAD TO MONROE UNDERCROSSING BRIDGE DECK REHABILITATION	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	MANASRAH, FATHI 9225 STELLAR COURT SUITE B CORONA, CA 92883 (951)277-8582	\$1,597,524 \$1,464,937 \$0	06/02/11 08/05/11 06/08/12 06/11/12	100% 100% COMPLETED
HM3	WPCP						
08-RIV-91-15.6/21.6 08-448404 CMLN-6208-(009)E --()		IN RIVERSIDE COUNTY IN RIVERSIDE FROM ADAMS STREET TO THE ROUTE 60/215 SEPARATION CONSTRUCT HOV LANDS, WIDEN BRIDGES	SEMA CONSTRUCTION INC 6 ORCHARD SUITE 150 LAKE FOREST CA 92630 (949)470-0500	LOPEZ, JOSEPH 119 N. MAPLE SUITE A & U BARSTOW, CA 92880-1793 (951)232-6052	\$110,313,304 \$7,318,981 \$0	02/10/12 03/08/12 07/14/14	10% 7%
HB5	WPCP						
08-RIV-91-/21.6 08-0P6304 ACNH-000C-(329)E --()		RIV/SBD VARIOUS LOCATIONS REPLACE CCTVS COMMUNICATION BACKBONE UPGRADE TELEVISION CAMERA SYSTEMS	REPUBLIC ITS 1266 N LA LOMA CIRCLE ANAHEIM CA 92806 (714)630-2100	OBADIKE, JOSEPH 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)830-6821	\$3,374,100 \$1,039,425 \$0	04/07/11 05/04/11 02/07/13	55% 31%
HB4N	WPCP						
08-RIV-111-/6 08-0P9404		IN RIVERSIDE COUNTY AT SALTON AND IN PALM SPRINGS FROM RIVERSIDE IMPERIAL COUNTY LINE TO MECCA BEACH CAMP ROAD AND FROM CHINO CREE COLD PLANE AND OVERLAY WITH RHMA-G	MATCH CORPORATION P O BOX 10 HIGHLAND CA 92346 (909)382-7400		\$3,409,000 \$0 \$0	05/25/12 06/20/12	0% 0%
HM1	WPCP						
08-RIV-215-37.9/39.5 08-1C0004		REPAIR AND RESTORE THE ASPHALT CONCRETE PAVEMENT THAT HAS EXPERIENCED ACCELERATED PAVEMENT FAILURE DIR'S ORDER EMERGENCY F.A. REPAIR PAVEMENT	COFFMAN SPECIALTIES, INC 9685 VIA EXCELENCIA STE 200 SAN DIEGO, CA 92126	LENART, ELVIRA 119 N. MAPLE SUITES A & U CORONA, CA 92880-1793 (951)232-8949	\$17,000 \$0 \$0	03/13/12 03/14/12 08/06/12	0% 0%
20.80 010010							

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/12

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-215-38.0/38.9 08-449314 ACNH-X065-(095)N LN62-08 0-(7) --()		IN RIVERSIDE COUNTY IN MORENO VALLEY ON ROUTE 215 FROM 0.9KM NORTH OF EUCALYPTUS AVENUE UNDERCROSSING TO 0.5 KM WEST OF BOX SPRING CONSTRUCT HOV IN EACH DIRECTION	COFFMAN SPECIALTIES INC 9685 VIA EXCELENCIA SUITE 200 SAN DIEGO CA 92126 (858)536-3100	CALIXTO, MIGUEL 119 N. MAPLE SUITES A & U CORONA, CA 92880 (951)232-8957	\$23,750,662 \$10,263,558 \$0	04/11/11 05/04/11 03/21/14	35% 43%
HE11	SWPPP						
08-RIV-215-39.7/43 08-334874		IN RIVERSIDE COUNTY IN RIVERSIDE FROM YAKAR 0.8 MILE EAST OF MARTIN LUTHER KING BOULEVARD TO DOWN STREET OVERHEAD. REPLACE PLANTING, IRRIGATION, PUMP	113 E ARROW HIGHWAY SAN DIMAS CA 91773 (909)599-1612	SPRAY, MICHAEL 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)232-6497	\$1,342,400 \$0 \$0	03/21/12 04/13/12 03/08/16	0% 0%
HE11	WPCP						
08-RIV-215-41.4/43 08-0P7004		IN RIV COUNTY AT VARIOUS LOCATIONS CLEAN AND TREAT BRIDGE DECKS.	TRUESDELL CORPORATION OF CALIFORNIA INC 1310 W 23RD STREET TEMPE AZ 85282 (602)437-1711	ALAM, MAHFUAL 2023 CHICAGO AVENUE SUITE B-6 RIVERSIDE, CA 92507 (951)276-1938	\$304,299 \$286,131 \$0	02/07/12 02/22/12 06/01/12 06/06/12	100% 100% COMPLETED
HM3	WPCP						
08-RIV-215-43.1/43.9 08-334864		IN RIVERSIDE COUNTY IN RIVERSIDE ON ROUTE 215 FROM DOWN STREET OVERHEAD TO COLOMBIA AVENUE OVERCROSSING ON ROUTE 60 FROM 0.2 MILE REPLACE HIGHWAY PLANTING	O DONNELL CONSTRUCTION INC 559 W COVINA BLVD SAN DIMAS CA 91773 (909)394-4510	BENSON, DAVID 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)232-6478	\$3,807,682 \$3,471,447 \$0	04/01/11 04/19/11 07/20/15	93% 89%
HE11	SWPPP						
08-RIV-243-13.8/13.9 08-0C4004		IN RIVERSIDE COUNTY ABOUT 23.2 KM SOUTH OF BANNING AT INDIAN VISTA POINT UPGRADE INDIAN VISTA POINT	RSB GROUP INC. ATTN: SIMON SEPEHRI 8 MCLAREN, SUITE #8 IRVINE CA 92318	VERLENGIA, ROMANO 2781 W. RAMSEY STREET, STE #7 BANNING CA 92220 (951)538-9810	\$318,121 \$317,669 \$0	02/09/07 03/07/07 07/03/07	100% 100%
HB71	WPCP						
08-SBD-0-/50.9 08-0R9204		IN RIVERSIDE AND SAN BERNARDINO COUNTIES AT VARIOUS LOCATIONS DUE TO THEFT DIR'S ORDER EMERGENCY F.A. REPAIR ELECTRICAL SYSTEMS DUE TO THEFT	TRAFFIC DEVELOPMENT SERVICES TAHA, ISSA INC. 207 N. LOS ANGELES AVE. #252 MOORPARK, CA 93021	1110-A RESEARCH DRIVE REDLANDS, CA 92374 (951)840-8234	\$685,000 \$276,668 \$0	02/01/12 02/01/12 11/12/12	78% 40%

20.20
201130

**State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/12**

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-2-.9/2.4 08-0C0204 ACHS-P002-(036)E PHP0-02 0-(6E) --()		IN SAN BERNARDINO COUNTY IN WRIGHTWOOD FROM 0.2 MILE EAST OF RIVERA DRIVE TO 0.1 MILE WEST OF SHEEP CREEK DRIVE	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	PARVINJAH, MOHSEN 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)232-7755	\$1,414,080 \$1,460,677 \$0	09/29/10 10/18/10 10/26/12	0% 0% PLANT EST SATIS
08-SBD-10-9.1/36.9 08-0P1604 BRIM-0101-(258)E 7- 2-(8E) --()	SWPPP	IN SAN BERNARDINO COUNTY EAST OF ONTARIO AT VARIOUS LOCATIONS FROM MILLIKEN AVENUE OVERCROSSING TO WILSON CREEK BRIDGE AND ON ROUTE 215 TREAT DECKS WITH METHACRYLATE AND	J MC LOUGHLIN ENGINEERING CO INC 10641 FULTON COURT RANCHO CUCAMONGA CA 91730 (909)944-1037	SAOUD, NAHRO 790 S. VIA LATA SUITE 100 COLTON, CA 92324 (951)232-3778	\$826,897 \$783,961 \$0	02/03/12 02/22/12 05/17/12 05/29/12	100% 100% COMPLETED
08-SBD-10-9.9/24.5 08-384344		FROM 0.1 MI E/O ROUTE 15 SEPARATION TO 0.3 MI E/O ROUTE 215 SEPARATION WIDEN RAMPS, INSTALL RAMP METERING,	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	TRAN, KEN 850 VIA LATA SUITE 104 COLTON, CA 92324 (909)844-3312	\$6,664,748 \$3,155 \$0	03/26/12 04/13/12 06/12/14	2% 0%
08-SBD-10-12.0/19.8 08-497504		IN SAN BERNARDINO COUNTY IN FONTANA AND RIALTO FROM 0.4 MILE EAST OF ETIWANDA AVENUE OVERCROSSING TO 0.2 MILE WEST OF RIVERSIDE AV CONSTRUCT LANES	C C MYERS INC PROJ. MANAGER 195-1/2 WEST VALLEY BLVD. BLOOMINGTON, CA 92376 (714)471-1694	WAHED ABRAHIM, YANG, CHAD 9225 STELLAR COURT SUITE B CORONA, CA 92883 (951)232-7638	\$10,901,779 \$9,741,075 \$0	10/12/10 11/02/10 06/22/12	98% 89%
08-SBD-10-20.0/24.5 08-0M3504 ACHS-0102-(257)E G 01-02 2-(7E) --()	SWPPP	IN SAN BERNARDINO COUNTY IN COLTON FROM RIVERSIDE AVENUE OVERCROSSING TO 0.3 MILE EAST OF 10/215 SEPARATION. GRIND PCC PAVEMENT RECONSTRUCT GR	PROFESSIONAL CONSTRUCTION SERVICES 4070 NELSON AVE SUITE A CONCORD CA 94520 (925)288-1566	ABDELKHALEQ, HUSSAM 790 S. VIA LATA SUITE 100 COLTON, CA 92324 (951)232-3759	\$2,001,834 \$1,861,968 \$0	06/24/11 07/20/11 07/26/12	69% 91% SUSPENDED
08-SBD-10-.7/1 08-0P7504		IN SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECKS, JOINT SEAL	CAROLINO CONSTRUCTION CORPORATION 3035 EAST 8TH ST NATIONAL CITY CA 91950 (619)948-9163	SAOUD, NAHRO 4295 E. JURUPA ST., SUITE 207 ONTARIO, CA 91761 (951)232-3778	\$509,835 \$20,577 \$0	04/05/12 04/25/12 07/20/12	50% 3%
HB1	WPCP						
HB4N	WPCP						
HB4N	WPCP						
HM3	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/12

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-10-/9.2 08-0P8404		IN SAN BERNARDINO COUNTY ON ROUTE 10 IN MONTCLAIR AND ONTARIO FROM LOS ANGELES COUNTY LINE TO MILLIKEN AVENUE AND ON ROUTE 15 IN D REPLACE PCC SLABS & MODIFY RWIS	FBD VANGUARD CONSTRUCTION INC 651 ENTERPRISE CT LIVERMORE CA 94550 (925)245-1300	NGUYEN, VU 850 S. VIA LATA SUITE 100-A COLTON, CA 92324 (951)232-3784	\$2,434,009 \$563,960 \$0	02/08/12 03/06/12 09/29/12	19% 23%
HM1	WPCP						
08-SBD-15-3.8/12.8 08-472224 ACIM-0155-(155)E 0- 1-(5E) --()		IN SAN BERNARDINO COUNTY IN RANCHO CUCAMONGA, FONTANA AND RIALTO FROM 7TH STREET UNDERCROSSING TO SIERRA AVENUE UNDERCROSSING PAVEMENT REHABILITATION, SLAB	GRIFFITH/COFFMAN JOINT VENTURE 9685 VIA EXCELENCIA SUITE 200 SAN DIEGO CA 92126 (858)536-3100	REALIPANAH, FRED 790 S. VIA LATA SUITE 100 COLTON, CA 92324 (909)289-2020	\$77,496,600 \$13,262,225 \$0	02/16/12 03/22/12 05/03/13	9% 17%
HA22	SWPPP						
08-SBD-15-70.6/74.9 08-0K1504 ACIM-0151-(229)1 --()		IN SAN BERNARDINO COUNTY IN AND NEAR BARSTOW FROM 0.5 MILE NORTH OF ROUTE 15/58 SEPARATION TO EAST MAIN STREET UNDERCROSSING. COLD PLANE AND OVERLAY	PAVE - TECH INC 735 LAGUNA DRIVE CARLSBAD CA 92008 (760)729-7592	AL-KHATEEB, TAGHREED 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)232-7793	\$6,412,433 \$0 \$0	01/05/12 02/03/12	0% 0% SUSPENDED
HA22	WPCP						
08-SBD-15-81.8/138.5 08-0P2104		IN SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS FROM GHOST TOWN ROAD UNDERCROSSING TO EAST BAKER OVERCROSSING PLACE POLYESTER CONCRETE, PLANE	TRUESDELL CORPORATION OF CALIFORNIA INC ATTN: MARK LONG 1310 W 23RD STREET TEMPE AZ 85282 (602)437-1711	SHAHIDI, SHAINA 222 E. MAIN ST. STE 208 BARSTOW, CA 92311-2366 (951)232-7839	\$1,882,443 \$1,891,840 \$0	06/16/11 07/07/11 05/21/12 05/24/12	100% 100% COMPLETED
HM3	WPCP						
08-SBD-15-107.7/154.6 08-0M2404		IN SAN BERNARDINO COUNTY FROM 1 MILE EAST OF FIELD ROAD OVERCROSSING TO 1 MILE WEST OF HALLORAN SUMMIT OVERCROSSING RESURFACE DECKS	TRUESDELL CORPORATION OF CALIFORNIA INC ATTN: JOSE CASTILLO 1310 W 23RD STREET TEMPE AZ 85282 (602)319-5898	SHAHIDI, SHAINA 222 E. MAIN ST. SUITE 207 BARSTOW, CA 92311 (951)232-7839	\$2,732,426 \$1,251,063 \$0	03/07/11 03/24/11 12/11/12	50% 44%
HM3	SWPPP						
08-SBD-15-111.6/124.2 08-0G4804 IM-0152-(036)2 --()		IN SAN BERNARDINO COUNTY 18 MILES SOUTH OF BAKER AT AFTON ROAD OVERCROSSING AT BASIN ROAD OVERCROSSING AND AT RASOR ROAD OVERCROS SEISMIC RETROFIT THREE BRIDGES	BUILDING CONSULTING ENGINEERS INC 14616 MCKENDREE AVENUE CHINO CA 91710 (213)400-8078	NGUYEN, KHOA N. 222 E. MAIN STREET SUITE 208 BARSTOW, CA 92311-2366 (951)232-8611	\$1,526,209 \$1,504,829 \$0	11/10/11 12/21/11 06/15/12 06/15/12	100% 100% COMPLETED
HA21	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/12

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-15-124.0/186.2 08-0P1204 ACIM-X071-(062)E --()		IN SAN BERNARDINO COUNTY ON ROUTE 15 FROM RASOR ROAD TO THE NEVADA STATE LINE AND ON ROUTE 40 FROM ONE MILE EAST OF CRUCERO ROAD T PAVEMENT REHABILITATION	LAS VEGAS PAVING CORPORATION ATTN: JIM WITT 4420 SOUTH DECATUR BLVD LAS VEGAS NV 89103 (702)251-5800	SHAHIDI, SHAINÉ 222 E. MAIN ST. STE 207 BARSTOW, CA 92311 (951)232-7839	\$7,914,181 \$6,354,642 \$0	06/06/11 06/24/11 08/06/12	70% 80%
HM1	WPCP						
08-SBD-15-/49.7 08-0M7704 ACNH-000C-(327)E --()		IN RIVERSIDE AND SAN BERNARDINO COUNTIES AT VARIOUS LOCATIONS RETROFIT CHANGEABLE MESSAGE SIGNS	REPUBLIC INTELLIGENT TRASPOTATION SERVICES INC 1266 NORTH LA LOMA CIRCLE ANAHEIM CA 92806 (714)630-2100	TAHA, ISSA 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)840-8234	\$1,515,000 \$1,464,925 \$0	01/20/11 03/28/11 12/07/12	44% 97%
HA13	WPCP						
08-SBD-18-30.0/32.5 08-0A7914 ACST-X071-(054)E X0-71 0-(4E) --()		IN SAN BERNARDINO COUNTY IN RUNNING SPRINGS ON ROUTE 18 AND ON ROUTE 330 PLANTING AND IRRIGATION	ROCK BOTTOM INC 2724 LANDCO DRIVE BAKERSFIELD CA 93308 (661)859-1700	TRAN, KEN 236 ORANGE SHOW RD STE 109 SAN BERNARDINO CA 92408 (909)844-3312	\$1,080,980 \$1,095,616 \$0	10/22/09 12/14/09 12/03/13	0% 0% PLANT EST SATIS
HE13	WPCP						
08-SBD-18-34.5/44.3 08-0M7204 HSST-P018-(041)E P0-18 0-(1E) --()		IN SAN BERNARDINO COUNTY NEAR BIG BEAR LAKE FROM GREEN VALLEY ROAD TO ROUTE 38/18 SEPARATION INSTALL CENTERLINE RUMBLE STRIP	STERND AHL ENTERPRISES INC 11861 BRADFORD STREET SUN VALLEY CA 91352 (818)834-8199	TRAN, KEN 236 ORANGE SHOW RD STE 109 SAN BERNARDINO, CA 92408 (909)844-3312	\$156,046 \$142,287 \$0	10/25/11 12/02/11 05/18/12 05/24/12	100% 100% COMPLETED
HB1	WPCP						
08-SBD-18-44.2/44.7 08-227004 ACST-X071-(053)E CBX0-71 0-(3ER)S X071- 053-() HA21		IN SAN BERNARDINO COUNTY IN THE CITY OF BIG BEAR LAKE ON ROUTE 18 AT JUNCTION WITH ROUTE 38. REPLACE BRIDGE & REALIGN ROADWAY	CITY FLATIRON WEST INC. 1770 LA COSTA MEADOWS DR. SAN MARCOS CA 92078	BOULOS, IHAB 236 ORANGE SHOW RD SUITE 109 SAN BERNARDINO CA 92408 (951)232-7582	\$36,887,081 \$35,125,563 \$0	12/03/08 12/19/08 06/20/12	0% 0% PLANT EST SATIS
SWPPP							
08-SBD-18-75.3/75.7 08-0K2004 ACHS-P018-(042)E P P0-18 0-(2E) --()		IN SAN BERNARDINO COUNTY AT LUCERNE VALLEY FROM 0.2 MILE WEST OF CUSTER AVENUE TO 0.1 MILE WEST OF CHRISTENSON ROAD CONSTRUCT LEFT TURN LANE	AUTOBAHN CONSTRUCTION INC P O BOX 11238 SANTA ANA CA 92711 (714)769-7025	MINA, EHAB 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)232-6415	\$468,989 \$0 \$0	04/24/12 05/16/12 08/02/12	0% 0%
HB1	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/12

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-38-49.5/59.4 08-0Q4804		IN SAN BERNARDINO COUNTY ON ROUTE 18 FROM 0.8 MILE EAST OF LAKEVIEW POINT MAINTENANCE STATION TO ROUTE 18/30 SEPARATION AND ON ROU COLD PLANE AND PAVE, DETECTORS	MATICH CORPORATION P O BOX 10 HIGHLAND CA 92346 (909)382-7400		\$2,968,000 \$0 \$0	06/11/12 06/27/12	0% 0%
HM1	WPCP						
08-SBD-40-28.1/51 08-0K2404 ACIM-0401-(078)2 --()		SAN BERNARDINO COUNTY FROM 0.2 MI W/O DESERT OASIS ROADSIDE REST AREA TO 1.0 MI E/O CRUCERO ROAD COLD PLANE, OVERLAY AND MBGR	SECURITY PAVING COMPANY INC DAN LITTLE, PROJECT MANAGER P O BOX 1489 SUN VALLEY CA 913531489 (818)612-0450	SHAHIDI, SHAINA 222 E. MAIN ST., SUITE 208 BARSTOW, CA 92311-2366 (951)232-7839	\$24,947,950 \$83,473 \$0	02/10/12 03/06/12 03/19/13	15% 0%
HA22	WPCP						
08-SBD-40-120.0/154.4 08-0P1804 BRIM-0402-(056)E 9- 0-(6E) --()		IN SAN BERNARDINO COUNTY NEAR NEEDLES FROM WATER ROAD OVERCROSSING TO MARINA ROAD UNDERCROSSING BRIDGE DECK JOINT SEAL AND PLACE	AMERICAN CIVIL CONSTRUCTORS WEST COAST INC 3701 MALLARD DRIVE BENICIA CA 94510 (707)746-8028	DAVIS, DARCY 1044 E. BROADWAY STREET NEEDLES, CA 92363 (760)326-4684	\$1,155,952 \$1,124,777 \$0	12/23/11 01/18/12 05/23/12 05/29/12	100% 100% COMPLETED
HA21	WPCP						
08-SBD-40-/107.6 08-0P1504		IN SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS FROM EAST OF 15/40 SEPERATION TO 0.5 MILES EAST OF GOFF'S ROAD CLEAN AND TREAT BRIDGE DECK	PENHALL COMPANY ATTN: MARCUS LEAVITT 13750 CATALINA STREET SAN LEANDRO CA 94577 (510)621-9379	SHAHIDI, SHAINA 222 E. MAIN STREET STE 208 BARSTOW, CA 92311-2366 (951)232-7839	\$1,550,628 \$1,634,311 \$0	05/18/11 06/09/11 05/02/12	92% 95%
HM3	WPCP						
08-SBD-60-4.8/0 08-0L0404		IN SAN BERNARDINO COUNTY IN ONTARIO AT EUCLID AVENUE UNDERCROSSING EXIT RAMP WIDENING	WESTCOAST PUBLIC WORK INC 20058 VENTURA BLVD, #318 WOODLAND HILLS CA 91364 (818)206-4423	ALIPANAH, FEREDDOON 790 S. VIA LATA SUITE 100 COLTON, CA 92324 (909)289-2020	\$534,230 \$475,902 \$0	06/27/11 07/28/11 04/04/13	100% 89%
HB4N	WPCP						
08-SBD-60-/9.9 08-0P8504		IN SAN BERNARDINO & RIVERSIDE CO ON RTE 60 FROM LOSANGELES COLINE TO RTE 60/90/215 SEPARATION & ON RTE 215 FROM MARTIN LUTHER KING REHABILITATE PAVEMENT	SECURITY PAVING COMPANY INC P O BOX 1489 SUN VALLEY CA 913531489 (818)767-8418	CHEN, MICHAEL 2023 CHICAGO AVE. SUITE B-6 RIVERSIDE, CA 92507 (951)830-6017	\$1,637,420 \$0 \$0	05/10/12 06/07/12 10/01/12	0% 0%
HM1	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/12

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-62-55.0/79.5 08-0H6504		IN SAN BERNARDINO COUNTY FROM IRONAGE ROAD TO 8.8 KM WEST OF ROUTE 177 JUNCTION RESURFACE EXISTING PAVEMENT	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 925092405 (951)684-5360	GONZALEZ, ALFONZO 6690 LA CONTENTA ROAD YUCCA VALLEY CA 92284 (951)538-5218	\$1,803,600 \$1,812,973 \$0	05/25/07 06/14/07 10/05/07	100% 100%
HM1	WPCP						
08-SBD-62-106.0/122 08-0P3604		NR VIDAL FR 1.2 MI W/O BLYTHE-RICE RD TO 3.8 MI W/O RTE 95/62 SEPARATION COLD IN PLACE RECYCLING	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	NGUYEN, VU T. 790 S. VIA LATA SUITE 100 COLTON, CA 92324 (951)232-3784	\$5,992,995 \$5,097,116 \$0	05/27/11 06/14/11 05/18/12 05/21/12	100% 100% COMPLETED
HM1	WPCP						
08-SBD-62-142.2/142.9 08-378704 STP-BRST-(PP0)6 STP-BRST-(PP0)0 BR- S95-(A20)0 HA21	SWPPP	IN SAN BERNARDINO COUNTY CALIFORNIA AND IN LA PAZ COUNTY ARIZONA FROM THE INTERSECTION OF LPARKER DAM ROAD AT EARP TO THIRD STREE BRIDGE TO BE REPLACED	M C M CONSTRUCTION INC P O BOX 620 NORTH HIGHLANDS CA 956600620 (916)334-1221	YAP, SIONG 790 S. VIA LATA STE 100 COLTON, CA 92324 (951)232-3922	\$24,487,876 \$11,414,474 \$0	02/15/11 02/28/11 09/02/14	34% 47%
08-SBD-71-4.8/8.5 08-0F1004 SARR-STPE-(P07)E STPE-P0 7-(0E) --()	WPCP	IN SBD & RIV COUNTIES NEAR CHINO HILLS FROM CENTRAL AVE OC SANTA ANA RIVER BRIDGE HIGHWAY PLANTING AND IRRIGATION	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572 (951)940-6069	SPRAY, MIKE 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)232-6497	\$542,857 \$411,357 \$0	01/26/11 02/15/11 09/25/14	0% 0% PLANT EST SATIS
08-SBD-138-24.1/37.8 08-0P9204		IN SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS COLD PLANE & PAVE, REPLACE DETECTOR	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 92878 (951)736-7600		\$4,964,504 \$0 \$0	05/23/12 06/20/12	0% 0%
HM1	WPCP						
08-SBD-215-8.8/11.6 08-4440U4		IN SAN BERNARDINO COUNTY IN SAN BERNARDINO ON ROUTE 210 AND ON ROUTE 215 CONSTRUCT BRIDGES	MCM CONSTRUCTION INC P O BOX 620 NORTH HIGHLANDS CA 95660	YOGARAJAH, MANNY 850 S. VIA LATA, STE 100A COLTON CA 92324 (951)830-6864	\$68,822,713 \$63,766,787 \$0	10/23/09 11/17/09 03/25/13	74% 91%
HB5	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/12**

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-247-8.5/22.1 08-0P9304		IN SAN BERNARDINO COUNTY NEAR LANDERS FROM TRACY BLVD TO MANNING ROAD AND FROM CHUCKWAGON ROAD TO THE CITY LIMIT OF BARSTOW. PLACE HMA (TYPE A) OVERLAY	SULLY-MILLER CONTRACTING COMPANY 135 S STATE COLLEGE BLVD #400 BREA CA 92821 (714)578-9600		\$4,865,508 \$0 \$0	06/11/12 06/28/12	0% 0%
HM1	WPCP						
08-SBD-330-40.3/40.6 08-0J8004		IN SAN BERNARDINO COUNTY NEAR FREDALBA AT VARIOUS LOCATIONS REHABILITATE SEVERAL CULVERTS	BEADOR CONSTRUCTION COMPANY INC 26320 LESTER CIRCLE CORONA CA 92883 (951)674-7352		\$323,700 \$0 \$0	05/23/12 06/20/12	0% 0%
HM2	WPCP						
08-SBD-395-3.9/65.5 08-0P7304		IN SBD CO ON RTE 210 FR LA CO LINE IN UPLAND TO ARROWHEAD AVE OC IN SBD & ON RTE 395 FR RTE 15 JCT IN HESPERIA TO 8 MI S/O KERN CO OVERLAY, REPLACE AC SURFACING, FOG	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 928782229 (951)736-7600	MINA, EHAB 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)232-6415	\$3,353,800 \$0 \$0	02/07/12 02/29/12 07/03/12	0% 0%
HM1	WPCP						

Totals: Authorized Final Amt: \$495,458,434 Completed to Date: \$209,599,202 Work This Month: \$0

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-RIV-10-8.2/25.2	08-0P7204	1
08-RIV-10-31.0/58.5	08-478104	1
08-RIV-10-38.8/42	08-0N8704	1
08-RIV-10-58.9/156.4	08-478304	1
08-RIV-10-68.0/156.5	08-0L7904	1
08-RIV-10-.5/0	08-0N7104	1
08-RIV-10-24.0/24.3	08-0E4104	2
08-RIV-10-135.0/154.2	08-0P6904	2
08-RIV-10-144.2/156.5	08-0N9804	2
08-RIV-15-2.9/52.2	08-0M6604	2
08-RIV-15-3.2/52.3	08-0P6204	2
08-RIV-15-40.0/41.3	08-0C8204	2
08-RIV-15-1.0/0	08-0F2404	3
08-RIV-15-/50	08-0P8004	3
08-RIV-74-27.5/0	08-0P7104	3
08-RIV-79-12.2/19.1	08-0P7804	3
08-RIV-86-16.0/16.7	08-478604	3
08-RIV-86-/22.1	08-0P6804	3
08-RIV-91-.6/1.2	08-456624	4
08-RIV-91-1.1/18.4	08-0M6504	4
08-RIV-91-15.6/21.6	08-448404	4
08-RIV-91-/21.6	08-0P6304	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-RIV-111-/6	08-0P9404	4
08-RIV-215-37.9/39.5	08-1C0004	4
08-RIV-215-39.7/43	08-334874	5
08-RIV-215-41.4/43	08-0P7004	5
08-RIV-215-43.1/43.9	08-334864	5
08-RIV-215-38.0/38.9	08-449314	5
08-RIV-243-13.8/13.9	08-0C4004	5
08-SBD-0-/50.9	08-0R9204	5
08-SBD-2-.9/2.4	08-0C0204	6
08-SBD-10-9.1/36.9	08-0P1604	6
08-SBD-10-9.9/24.5	08-384344	6
08-SBD-10-12.0/19.8	08-497504	6
08-SBD-10-20.0/24.5	08-0M3504	6
08-SBD-10-/.1	08-0P7504	6
08-SBD-10-/9.2	08-0P8404	7
08-SBD-15-3.8/12.8	08-472224	7
08-SBD-15-70.6/74.9	08-0K1504	7
08-SBD-15-107.7/154.6	08-0M2404	7
08-SBD-15-124.0/186.2	08-0P1204	7
08-SBD-15-81.8/138.5	08-0P2104	7
08-SBD-15-111.6/124.2	08-0G4804	8
08-SBD-15-/49.7	08-0M7704	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-SBD-18-30.0/32.5	08-0A7914	8
08-SBD-18-34.5/44.3	08-0M7204	8
08-SBD-18-44.2/44.7	08-227004	8
08-SBD-18-75.3/75.7	08-0K2004	8
08-SBD-38-49.5/59.4	08-0Q4804	9
08-SBD-40-28.1/51	08-0K2404	9
08-SBD-40-120.0/154.4	08-0P1804	9
08-SBD-40-/107.6	08-0P1504	9
08-SBD-60-/9.9	08-0P8504	9
08-SBD-60-4.8/0	08-0L0404	9
08-SBD-62-55.0/79.5	08-0H6504	10
08-SBD-62-106.0/122	08-0P3604	10
08-SBD-62-142.2/142.9	08-378704	10
08-SBD-71-4.8/8.5	08-0F1004	10
08-SBD-138-24.1/37.8	08-0P9204	10
08-SBD-215-8.8/11.6	08-4440U4	10
08-SBD-247-8.5/22.1	08-0P9304	11
08-SBD-330-40.3/40.6	08-0J8004	11
08-SBD-395-3.9/65.5	08-0P7304	11

Statement of Ongoing Contracts - Federal Aid

Statement of Ongoing Contracts - Federal Aid

District 08

Federal Aid	Category	Bid + CCO	Work Comp
- I -	FEDERAL AID (INTERSTATE)	\$123,416,978	\$24,129,087
- F -	FEDERAL AID (PRIMARY)	\$39,852,716	\$20,673,245
- S -	FEDERAL AID (SECONDARY)	\$69,201,486	\$53,890,847
- SH -	STATE HIGHWAY	\$142,780,324	\$95,636,715
		\$120,206,929	\$15,269,308
District Total:		<u>\$495,458,434</u>	<u>\$209,599,202</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
08	\$14,188,326
Work completed this Period:	\$14,188,326