

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/15

Page 1
10/02/15

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-0-/0 08-1F3204 IM- () --()		IN RIVERSIDE COUNTY AT VARIOUS MAINTENANCE STATIONS THROUGHOUT DISTRICT 08 DIR'S ORDER EMERGENCY F.A.	FIRST CLASS PLUMBING CO 155 ENTRADA DR #1 SANTA MONICA, CA 90402	NGUYEN, VU T. 4295 E. JURUPA STREET, SUITE 207 ONTARIO, CA 91761 (951)232-3784	\$335,000 \$74,221 \$0	04/15/14 04/15/14 10/31/15	40% 22%
20.20 201130		INSTALL WATER CONSERVATION PLUMBING					
08-RIV-10-1.9/82.5 08-1E4304		AT VARIOUS LOCATIONS IN RIV & SBD CO IN THE CITIES OF COACHELLA, INDIO, BEAUMONT,CALIMESA, CORONA, RIVERSIDE AND MONTCLAIR, UPLAND	WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503	QUACH, ANDY 73-800 DINAH SHORE DRIVE #104 PALM DESERT, CA 92211 (951)232-6235	\$955,210 \$472,055 \$0	05/14/15 06/09/15 11/20/15	55% 49%
HM3		BRIDGE PRESERVATION					
08-RIV-10-57.6/127 08-1G5114		IN RIVERSIDE COUNTY FROM JUNCTION OF ROUTE 86 AND ROUTE 10 TO ARCO DITCH DIR'S ORDER EMERGENCY F.A.	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET INDIO, CA 92203	QUACH, ANDY 73800 DINAH SHORE DR. #104/105 PALM DESERT, CA 92211 (951)232-6235	\$7,985,000 \$0 \$0	08/07/15 08/07/15 10/31/15	0% 0%
20.20 201130		REBUILD TEX WASH BRIDGE					
08-RIV-10-71.8/72.3 08-0L9004		IN RIVERSIDE CO NEAR COACHELLA ABOUT 12.9 MI E/O DILLON RD UC AT THE CACTUS CITY ROADSIDE REST AREA	INTEGRATED WATER SERVICES INC P O BOX 9570 AVON CO 81620	GAYED, EZZ 850 S. VIA LATA SUITE 100-A COLTON, CA 92324 (951)830-6954	\$820,528 \$820,898 \$0	02/18/14 03/07/14 09/09/15 09/14/15	100% 100% COMPLETED
HA26		UPGRADE WATER TREATMENT SYSTEM					
08-RIV-10-97.8/104 08-1G5104		IN RIVERSIDE COUNTY NEAR DESERT CENTER FROM UNION DITCH TO LARRY DITCH AT TEX WASH (BRIDGE# 56-576) DIR'S ORDER EMERGENCY F.A.	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET INDIO, CA 92203	QUACH, ANDY 73-800 DINAH SHORE DR., STE 104 PALM DESERT, CA 92211 (951)232-6235	\$4,835,000 \$0 \$0	07/20/15 07/20/15 11/20/15	0% 0%
20.20 201130		SECURE/REPAIR DAMAGED STRUCTURES					
08-RIV-10-135.0/0 08-0L5904		ALSO PM R144.3: IN RIVERSIDE COUNTY ABOUT 17.5 MILE WEST OF BLYTHE AT WILEY'S WELL SAFETY ROADSIDE REST AREA AND ABOUT 8.2 MILES W	RED MOUNTAIN, LLC CONSTRUCTION-DIVISION 6621 BAY LAUREL DRIVE AVILA BEACH CA 93424	QUACH, ANDY 850 VIA LATA, SUITE 104 COLTON, CA 92324 (951)277-8580	\$455,442 \$12,887 \$0	04/06/15 04/27/15	33% 3%
HA42		REPLACE SEPTIC SYSTEM					

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/15

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	% Work Message
08-RIV-10-/24.5 08-1G4304		IN RIVERSIDE COUNTY FROM COUNTY LINE TO VERBENIA AVENUE DIR'S ORDER EMERGENCY F.A. PCCP SLAB REPLACEMENT	GRIFFITH COMPANY 3050 E. BIRCH STREET BREA, CA 92821	QUACH, ANDY 73-800 DINAH SHORE DRIVE, SUITES 104 & 105 PALM DESERT, CA 92211 (951)232-6235	\$255,000 \$0 \$0	06/09/15 06/09/15	0% 0%
20.20 201130							
08-RIV-15-27.7/40.9 08-1C9004 BRNH-X065-(099)E --()		ON RTE 15 AT TEMECULA RIVER, TEMESCAL CANYON RD UC, INDIAN TRUCK TRAIL & SIXTH ST UC, ON RTE 215 AT 60/91 SEP & CENTER ST OC, ON METHACRYLATE BRIDGE DECKS, REPLACE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC.GREG STEVENS - PROJECT MANAGER 1792 KAISER AVENUE IRVINE CA 92614	YANG, CHAD 9225 STELLAR COURT SUITE B CORONA, CA 92883 (951)232-7638	\$762,276 \$594,821 \$0	03/19/15 04/03/15 10/13/15	84% 73%
HM3							
08-RIV-60-1.5/0 08-0P2804 HSNH-P060-(145)E --()		BETWEEN 0.45 MI E/O ETIWANDA AVE. UC AND 0.55 MI W/O WINEVILLE RD UC. SIGNALIZE & REALIGN LEFT-TURN LANES	POWELL CONSTRUCTORS, INC. 8555 BANANA AVENUE FONTANA CA 92335	YANG, CHAD C. 9225 STELLAR COURT, SUITE B CORONA, CA 92883 (951)232-7638	\$1,284,473 \$1,191,943 \$0	11/13/14 11/24/14 01/12/16	0% 0% PLANT EST SATIS
HB1							
08-RIV-60-21.3/21.3 08-1G1704		IN RIVERSIDE COUNTY NEAR MORENO VALLEY @ THEODORE STREET OVERCROSSING BRIDGE #56-0488 DIR'S ORDER EMERGENCY F.A. REPAIR DAMAGE TO BRIDGE GIRDERS	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC. 1995 AGUA MANSА ROAD RIVERSIDE, CA 92509	SOSTROM, DENISE 119 NORTH MAPLE, SUITES A & U CORONA, CA 92880-1793 (951)232-7608	\$1,985,000 \$0 \$0	02/09/15 02/10/15	0% 0%
20.20 201130							
08-RIV-74-32.3/36.5 08-1C3504		NEAR HEMET FROM 0.5 MI E/O LEON RD TO 0.4 MI W/O WARREN RD APPLY PAVEMENT PRESERVATION	ALL AMERICAN ASPHALT PO BOX 2229 CORONA CA 92878	YANG, CHAD C. 9225 STELLAR COURT SUITE B CORONA, CA 92883 (951)232-7638	\$903,240 \$739,049 \$0	05/14/15 06/10/15 10/05/15	71% 91%
HM1							
08-RIV-74-63.0/0 08-383504 STP-P074-(059)E --()		ON ROUTE 74 IN GARNER VALLEY. 3.7 MI E/O MOUNTAIN CENTER AT POST MILE 63.0 REPLACE BRIDGE	GRANITE CONSTRUCTION COMPANY 440 SOUTH MELROSE DRIVE 200 VISTA CA 92081	QUACH, MAX 73-800 DINAH SHORE DR. STE 104 PALM DESERT, CA 92211 (951)232-7674	\$2,064,265 \$683,975 \$0	10/10/14 10/28/14 04/08/16	38% 33%
HA21							

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/15

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-74-71.8/80.3 08-1E3304		NEAR ANZA FROM RTE 371 TO PINYON DRIVE REHAB PAVEMENT	ALL AMERICAN ASPHALT PO BOX 2229 CORONA CA 92878	CHEN, MICHAEL 2455 ANSELMO DRIVE CORONA, CA 92879 (951)276-3949	\$1,443,970 \$1,275,556 \$0	02/18/15 03/11/15 10/13/15	81% 88%
HM1							
08-RIV-79-12.6/12.9 08-1E4804		IN RIVERSIDE COUNTY NEAR TEMECULA RIVER WEST OF PAUBA ROAD INSTALL METAL BEAM GUARD RAILING	TRAFFIC DEVELOPMENT SERVICES 207 W. LOS ANGELES AVE. #252 MOORPARK, CA 93021	TRUONG, NICK 4344 SAWGRASS COURT CHINO HILLS, CA 91709 (951)830-6835	\$85,459 \$82,297 \$0	11/07/14 11/07/14 10/29/15	87% 96%
201015HB1							
08-RIV-79-33.9/40.3 08-1C0504 NHP-P079-(037)E --()		IN RIVERSIDE COUNTY ON RTE 79 NEAR BEAUMONT FROM GILMAN SPRINGS ROAD UC TO CENTRAL BEAUMONT OVERHEAD COLD PLANE, HMA, FOG SEAL	ALL AMERICAN ASPHALT PO BOX 2229 CORONA CA 92878	QUACH, MAX 73-800 DINAH SHORE DR.#104/105 PALM DESERT, CA 92211 (951)232-7674	\$1,451,267 \$1,226,477 \$0	05/15/15 06/11/15 10/02/15	78% 85%
HM1							
08-RIV-91-6.1/0 08-0R9704		AT THE CORONA MAINTENANCE STATION RECONSTRUCT WASHRACK SYSTEM	FLEMING ENVIRONMENTAL INC TERRY FLEMING JR, PRESIDENT 1372 E VALENCIA DRIVE FULLERTON CA 92831	YANG, CHAD 9225 STELLAR CT., STE B CORONA, CA 92883 (951)232-7638	\$1,217,010 \$1,210,214 \$0	06/11/14 06/25/14 09/03/15 09/04/15	100% 100% COMPLETED
HM2							
08-RIV-91-15.6/21.6 08-448404 CMLN-6208-(009)E --()		IN RIVERSIDE COUNTY IN RIVERSIDE FROM ADAMS STREET TO THE ROUTE 60/215 SEPARATION CONSTRUCT HOV LANDS, WIDEN BRIDGES	SEMA CONSTRUCTION INC 320 GODDARD WAY, SUITE 150 IRVINE, CA 92618	LOPEZ, JOSEPH 119 N. MAPLE, SUITE A & U CORONA, CA 92880-1793 (951)232-6052	\$116,146,012 \$102,782,484 \$0	02/10/12 03/08/12 06/30/16	100% 88%
HB5 WPCP							
08-RIV-91-17.4/0 08-1C8404 BRNH-X065-(100)E --()		ALSO SBD-10-11.5; IN RIVERSIDE ON RTE 91 @ BROCKTON (PM 17.43)& MISSION INN AVE UC (PM 20.53) & NEAR ONTARIO ON RTE 10 @ VALLEY PRESSURE WASH, SPOT BLAST CLEAN AND	YBANAG REALTY & DEVELOPMENT CORPORATION DBA D'YBANAG NEAR ONTARIO CONSTRUCTION 4293 N WEBSTER AVENUE PERRIS CA 92571		\$1,295,835 \$0 \$0	04/07/15 05/08/15	0% 0%
HM3							

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/15

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-95-/36.2 08-1C3704 STP-P095-(027)E --()		HMA OVERLAY, UPGRADE CURB RAMP, AND UPDGRADE METAL BEAM GRAUD RAILING	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC. 1995 AGUA MANSA ROAD RIVERSIDE CA 92509	EMUH, GODWIN 4295 E. JURUPA AVE. SUITE 207 ONTARIO, CA 91761 (951)232-3706	\$14,676,140 \$13,043,256 \$0	12/30/14 01/29/15 09/23/15	90% 88%
HA22							
08-RIV-111-1.1/1.9 08-449104 NH-P111-(070)E --()		S/O INDIO, 0.16 MI S TO 0.20 MI N/O SALTON CREEK BRIDGE #56-0236 REPLACE BRIDGE	J M CLOUGHLIN ENGINEERING CO INC 10641 FULTON COURT RANCHO CUCAMONGA CA 91730	QUACH, MAX 73-800 DINAH SHORE DR. #104 PALM DESERT, CA 92211 (951)232-7674	\$4,210,629 \$4,249,360 \$0	12/17/13 01/06/14 07/06/15 08/28/15	100% 100% COMPLETED
HA21							
08-RIV-111-6.0/18.4 08-1F5004		IN RIVERSIDE COUNTY NEAR MECCA FROM 0.2 MILES SOUTH FROM ENTRANCE OF MECCA BEACH CAMPGROUND TO RTE 195/66TH AVENUE REHABILITATE PAVEMENT	PAVE-TECH INC. 2231 LA MIRADA DRIVE VISTA CA 92081	QUACH, MAX 73-800 DINAH SHORE DR. #104 PALM DESERT, CA 92211 (951)232-7674	\$2,427,169 \$1,003,544 \$0	04/10/15 05/01/15 10/14/15	46% 41%
08-RIV-215-15.0/15 08-0R8114		IN RIVERSIDE COUNTY NEAR MURRIETA AT 0.5MI N/O KELLER RD INSTALL A WEIGH IN MOTION (WIM)	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614	TRUONG, NICK 4344 SAWGRASS COURT CHINO HILLS, CA 91709 (951)830-6835	\$522,967 \$387,825 \$0	06/16/15 07/02/15 10/22/15	22% 72%
08-RIV-215-37.3/38.4 08-3348V4		ALSO RIV-60-12.4/14.0; IN RIV ON RT 215 FROM EUCALYPTUS AVE TO 215/60 INTERCHANGE, AND ON ROUTE 60 E/O 215/60 INTERCHANGE TO W/O 2 REPLACEMENT HIGHWAY PLANTING	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572	BENSON, DAVID 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)232-6478	\$1,257,918 \$1,137,231 \$0	04/22/14 05/23/14 02/23/18	0% 0% PLANT EST SATIS
HE11							
08-RIV-215-38.6/39.7 08-334884		IN RIVERSIDE COUNTY IN RIVERSIDE FROM 0.3 MILE W/O CENTRAL AVENUE UNDERCROSSING TO 0.3 MILE E/O FAIR ISLE DRIVE UNDERCROSSING PLANTING AND IRRIGATION	CLEAN CUT LANDSCAPE 8406 N AMRSTRONG AVENUE CLOVIS, CA 93619	SPRAY, MICHAEL 790 VIA LATA, SUITE 100 COLTON, CA 92324 (951)232-6497	\$535,064 \$407,064 \$0	06/28/12 07/16/12 05/12/16	0% 0% PLANT EST SATIS
HE11	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/15**

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-215-39.7/43 08-334874		IN RIVERSIDE COUNTY IN RIVERSIDE FROM YAKAR 0.8 MILE EAST OF MARTIN LUTHER KING BOULEVARD TO DOWN STREET OVERHEAD. REPLACE PLANTING, IRRIGATION, PUMP	689 EAST SAN BERNARDINO RD COVINA, CA 91723	SPRAY, MICHAEL 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)232-6497	\$1,376,881 \$1,219,297 \$0	03/21/12 04/13/12 05/19/16	0% 0% PLANT EST SATIS
HE11	WPCP						
08-RIV-215-43.1/43.9 08-334864		IN RIVERSIDE COUNTY IN RIVERSIDE ON ROUTE 215 FROM DOWN STREET OVERHEAD TO COLOMBIA AVENUE OVERCROSSING ON ROUTE 60 FROM 0.2 MILE REPLACE HIGHWAY PLANTING	O DONNELL CONSTRUCTION INC 559 W COVINA BLVD SAN DIMAS CA 91773	BENSON, DAVID 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)232-6478	\$3,852,157 \$3,678,389 \$0	04/01/11 04/19/11 09/14/15 09/18/15	0% 0% PLANT EST SATIS
HE11	SWPPP						
08-RIV-215-43.2/45.3 08-0M94U4 OTHR- ()S L620-8 01-(11P)L 6208- 018-(1) HE13		IN RIVERSIDE & SAN BERNARDINO CTIES ON RTE 91 FROM SPRUCEST TO 60/91/ 215 SEPARATION & ON RTE 215 FROM 60/91/215 SEPARATION TO ORA WIDEN ROADWAY WITH HMA	AMES CONSTRUCTION INC 2000 AMES DRIVE BURNSVILLE, MN 55306	YOGARAJAH, MANNY 850 S. VIA LATA STE 100-A COLTON, CA 92324 (951)830-6864	\$138,920,666 \$136,034,546 \$0	12/03/12 01/10/13 08/21/15 08/25/15	100% 100% COMPLETED
08-RIV-371-56.0/61.9 08-1C1104 STP-P371-(006)E --()		IN AGUANGA & ANZA FROM JCT RTE 79 TO RTE 74 (POR) ALSO POST MILES 72.9/77.2 TREATMENT TO PRESERVE PAVEMENT	ALL AMERICAN ASPHALT PO BOX 2229 CORONA CA 92878	CHEN, MICHAEL 2455 ANSELMO DR. SUITE 202 CORONA, CA 92879 (951)276-3949	\$1,737,161 \$1,150,316 \$0	06/12/15 07/02/15 12/02/15	18% 66%
08-RIV-371-67.7/72.9 08-0M2004 HSST-P371-(004)E --()		ON RTE 371 IN RIV CO. FR 0.1 MI E/O CARY ROAD TO 0.1 MI E/O KIRBY RD CONSTRUCT 4 FT RIGHT SHOULDER	GRANITE CONSTRUCTION COMPANY 5860 EL CAMINO REAL SUITE 200 CARLSBAD, CA 92008	QUACH, MAX 73800 DINAH SHORE DRIVE #104 PALM DESERT, CA 92211 (951)232-7674	\$5,976,297 \$5,199,141 \$0	01/28/15 02/18/15 12/04/15	53% 85%
HE1							
08-SBD-0-/0 08-1F3104 NH- () --()		IN SAN BERNARDINO COUNTY AT VARIOUS MAINTENANCE STATIONS THROUGHOUT DISTRICT 08 DIR'S ORDER EMERGENCY F.A. INSTALL WATER CONSERVATION PLUMBING	O'DONNELL CONSTRUCTION INC. 559 W. COVINA BLVD. SAN DIMAS, CA 91773-2911	NGUYEN, VU T. 4295 E. JURUPA STREET, SUITE 207 ONTARIO, CA 91761 (951)232-3784	\$485,000 \$284,156 \$0	04/15/14 04/15/14 07/31/15	96% 59%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/15

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-10-12.0/19.8 08-497514		IN SAN BERNARDINO COUNTY IN FONTANA AT CHERRY AVENUE, CITRUS AVENUE AND CEDAR AVENUE INTERCHANGES 3-YEAR PLANT ESTABLISHMENT	NATURES IMAGE INC. 20361 HERMANA CIRCLE LAKE FOREST, CA 92630	SIMPSON, JOHN 790 VIA LATA, SUITE 100 COLTON, CA 92324 (951)232-8950	\$255,210 \$235,618 \$0	09/14/12 09/14/12 12/18/15	92% 91%
201310HB4 N							
08-SBD-10-24.3/0 08-1E4104		ALSO AT VAR LOCATIONS RTES SBD 15, 210, 215 & 330 IN THE CITIES OF COLTON, SAN BERNARDINO, HIGHLAND, FONTANA AND RANCHO CUCAMONGA METHACRYLATE DECK, REPLACE JOINT	ODONNELL CONSTRUCTION, INC. 559 W COVINA BLVD SAN DIMAS CA 91773	NGUYEN, VU 4295 E. JURUPA ST. #207/208 ONTARIO, CA 91761 (951)232-3784	\$1,083,049 \$234,889 \$0	05/29/15 06/15/15 01/13/16	22% 22%
HM3							
08-SBD-10-30.9/39.2 08-1G4104		IN SAN BERNARDINO COUNTY ROUTE 10 FROM ORANGE STREET TO SAN BERNARDINO COUNTY LINE DIR'S ORDER EMERGENCY F.A. REPLACE DAMAGE SLABS	CALIFORNIA HIGHWAY PRODUCTS 11338 WALNUT STREET REDLANDS, CA 92374	NGUYEN, VU 4295 E. JURUPA ST. SUITE 207/208 ONTARIO, CA 91761 (951)232-3784	\$255,000 \$0 \$0	06/09/15 06/09/15	0% 0%
20.20 201130							
08-SBD-10-/30.9 08-0Q7604 NHPI-010 -(262)4 --()		IN SBD CO IN VARIOUS CITIES ON I-10 FROM LA CO LINE TO JCT RTE 38 REPLACE PCC SLABS, MBGR, COLD PLANE	J. MCLOUGHLIN ENGINEERING CO., INC. 10641 FULTON COURT RANCHO CUCAMONGA CA 91730	YAP, SIONG 4295 E. JURUPA ST. STE 207/208 ONTARIO, CA 91761 (951)232-3922	\$34,478,141 \$9,411,860 \$0	12/19/14 01/15/15 03/10/17	29% 27%
HA22							
08-SBD-10-/33.2 08-1F0604		IN SBD CO FR MILLS AVE UC TO SBD/RIV CO LINE & FR RIV CO LINE TO CA/AZ STATE LINE & IN RIV CO ON RTE 62, RTE PERRIS, CA 92570 86 @ DILLON RD DIR'S DROUGHT DECLARATION UPGRADE IRRIGATION SYS	PACIFIC RESTORATION GROUP INC. 325 E. ELLIS AVENUE COLTON, CA 92324 (951)232-6478	BENSON, DAVID 790 VIA LATA, SUITE 100 COLTON, CA 92324 (951)232-6478	\$2,144,000 \$1,425,988 \$0	02/27/14 04/27/14 10/30/15	100% 67%
20.20 201130							
08-SBD-15-12.8/0 08-0G2904 IM-015 -(160)1 CITY- () --()		IN THE CITIES OF FONTANA & RIALTO AT SIERRA AVE UC TO 1.9 MI S/O GLEN HELEN PARKWAY UC WIDEN & SIGNALIZE OFF-RAMPS AT	ALL AMERICAN ASPHALT P.O. BOX 2229 CORONA, CA 928782229	ABU-GHARBIEH, IMAD 9225 STELLAR COURT SUITE B CORONA, CA 92883 (951)232-3610	\$2,122,060 \$2,114,073 \$0	04/18/14 04/30/14 09/18/15	100% 92% OVER RUN
HB4N							

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/15

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-15-12.8/14.5 08-1G4204		IN SAN BERNARDINO COUNTY ON ROUTE 15 FROM SIERRA AVE TO GLEN HELEN PARKWAY DIR'S ORDER EMERGENCY F.A. SLABS REPLACEMENT	BLANCO CONSTRUCTION 4435 CARLSON PLACE RIVERSIDE, CA 92503	NGUYEN, VU 4295 E. JURUPA STREET SUITE 207 & 208 ONTARIO, CA 91761 (951)232-3784	\$255,000 \$0 \$0	06/09/15 06/09/15 09/30/15	0% 0%
20.20 201130							
08-SBD-15-14.0/16.4 08-0K7104 STPL-6208-(016)N 620-8 01-(ACI)M 71 0-63-() HB4C		I-15 GLEN HELEN PKWY IC THRU I-215 IC TO KENWOOD IC AND I-215 FROM S/O DEVORE IC THRU I-15 IC REALIGN I-15 AND RECONFIGURE WITH I REALIGN AND RECONFIGURE CONNECTORS	ATKINSON CONTRACTORS LP 18201 VON KARMAN AVE., STE800 IRVINE, CA 92612	SPENCER, OWEN 505 N. ARROWHEAD AVE SUITE 400 SAN BERNARDINO, CA 92401 (909)844-0619	\$225,680,760 \$195,262,578 \$0	11/13/12 11/26/12 06/06/17	62% 87%
08-SBD-15-15.4/30.8 08-0Q7404 IM- 015-(230)1 --()		IN SAN BERNARDINO COUNTY IN DEVORE AND HESPERIA FROM 0.76 MI S/O KENWOOD AVE TO 1.2 MI S/O WEST HESPERIA OH PAVEMENT REHAB & SLAB REPLACEMENT	COFFMAN/PARSONS A JOINT VENTURE 9685 VIA EXCELENCIA SUITE 200 SAN DIEGO CA 92126	YOUSSEF, MAGED 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)538-3087	\$114,967,928 \$95,256,401 \$0	10/17/13 10/29/13 05/13/16	63% 83%
HA22							
08-SBD-15-29.6/70.1 08-0Q4704 NHPI-015 -(234)1 --()		NEAR HESPERIA AND BARSTOW FR OAK HILL TO SR 58. AND IN VICTORVILLE FR I-15 TO EMERALD RD PLACE OVERLAY AND FOG SEAL	SULLY-MILLER CONTRACTING COMPANY 135 S STATE COLLEGE BLVD #400 BREA CA 92821		\$4,477,290 \$0 \$0	04/15/15 04/27/15	0% 0%
HM1							
08-SBD-15-41.4/0 08-1E3204		IN THE CITY OF VICTORVILLE AT ROY ROGERS DRIVE MODIFY TO ADA COMPLIANCE	SMART TECH GROUP INC 3972 BARRANCA PARKWAY #J-283 IRVINE CA 92606	GEORGES, SAMER 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (951)232-3748	\$159,206 \$129,036 \$0	05/14/15 06/09/15	73% 78%
HB71							
08-SBD-15-70.1/75.3 08-1F5304 NHPI-015 -(236)1 --()		ON RTE 15 FROM RTE 15/58 SEPARATION TO 0.2 MI NORTHEAST OF RIVERSIDE DRIVE APPLY PAVEMENT PRESERVATION	SULLY-MILLER CONTRACTING COMPANY 135 S STATE COLLEGE BLVD #400 BREA CA 92821		\$2,382,000 \$0 \$0	05/19/15 06/11/15	0% 0%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/15**

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-15-177.3/181.1 08-368504 CNHI-0153-(280)E HI01-53 0-(5E) --() HA42		FR 0.6 MI N/O YERMO RD OC TO 1.0 MI S/O MINNEOLA RD & FR 1.2 MI N/O NIPTON RD OC TO 0.5 MI S/O YATES WELL ROAD OC CONSTRUCCT COMM CONST COMM VEH ENFORCEMENT FACILITY	LAS VEGAS PAVING CORPORATION 4420 SOUTH DECATUR BLVD LAS VEGAS NV 89103	SANTOS, JOHN 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)538-5315	\$40,367,841 \$38,828,186 \$0	10/14/13 11/01/13 09/26/15	60% 97%
08-SBD-15-/75.1 08-1F0804 20.20 201130		IN SAN BERNARDINO AND RIVERSIDE COUNTY ON ROUTE 15, 40, 71 AND 91 IN VARIOUS LOCATIONS DIR'S ORDER EMERGENCY F.A. REPLACE HEADS, VALVES, INSTALL CONTROLLERS	GRIFFITH COMPANY 3050 E. BIRCH STREET BREA, CA 92821	SIMPSON, JOHN 790 VIA LATA, SUITE 100 COLTON, CA 92324 (951)232-8950	\$1,842,440 \$1,816,291 \$0	03/04/14 03/05/14 07/31/15 08/21/15	100% 100% COMPLETED
08-SBD-18-17.7/31.9 08-1C7604 HM1		IN SAN BERNARDINO COUNTY FROM JCT 138 TO JCT 330 AND FROM BIG BEAR DAM TO PINE KNOT (SBD 18 44.4/49.1) MILL AND OVERLAY EXISTING PAVEMENT	MATICH CORPORATION 1596 HARRY SHEPPARD BLVD SAN BERNARDINO CA 92408	NGUYEN, NHAN 850 VIA LATA SUITE 104 COLTON, CA 92324 (909)821-8164	\$4,465,386 \$312,921 \$0	05/20/15 06/10/15 01/05/16	10% 7%
08-SBD-18-103.9/115.9 08-1F5804		NEAR VICTORVILLE FROM KOALA ROAD TO LOS ANGELES COUNTY LINE PLACE PREVENTIVE PAVEMENT TREATMENT	AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET STE 1000 MODESTO CA 95354		\$889,271 \$0 \$0	04/29/15 05/08/15	0% 0%
08-SBD-38-15.0/49.5 08-0G6204 STP-P038-(018)E --() HA22		NEAR ANGELUS OAKS FROM VALLEY OF THE FALLS DR TO NORTH JCT RTE 18 COLD PLANE AND OVERLAY 0.2' HMA-C	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 928782229	TRAN, KEN 850 VIA LATA SUITE 104 COLTON, CA 92324 (909)844-3312	\$10,738,615 \$10,066,302 \$0	03/14/14 03/26/14 10/30/15	84% 92%
08-SBD-38-26.6/26.8 08-336304 STP-P038-(020)E --() HA21		NR BARTON FLATS AT HATHAWAY CREEK BR #54-0015 REPLACE BRIDGE DECK, UPGRADE BRIDGE	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335	NGUYEN, NHAN 850 VIA LATA SUITE 104 COLTON, CA 92324 (909)821-8164	\$1,509,470 \$1,127,572 \$0	07/25/14 08/06/14 04/06/16	62% 73%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/15

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-40-73.0/89 08-0K2804 NHP-040 -(079)7 --()		NEAR LUDLOW FROM 1.5 MI W/O OLD DAD WASH TO 1.5 MI W/O FORTRESS WASH. FORTRESS WASH. GRIND 45 MM AND OVERLAY 60 MM AC	SECURITY PAVING COMPANY INC CURTIS JOLLEY PROJECT MANAGER 13170 TELFAIR AVENUE SYLMAR CA 91342	SHAHIDI, SHAINA 222 E. MAIN STREET, SUITE 208 BARSTOW, CA 92311 (951)232-7839	\$16,183,142 \$16,214,517 \$0	05/06/14 05/23/14 09/11/15 09/11/15	100% 100% COMPLETED
HA22							
08-SBD-40-94.7/99.7 08-0N56U4 NHPI-040 -(062)9 --()		NR ESSEX AT HALLER WASH BRIDGE #54-0891 LT & RT, ROJO WASH BR 54-0894 LT & RT & CLIPPER VALLEY WASH BR 54-0895 IRVINE CA 92614 LT & RT BRIDGE REPLACEMENT	OHL USA, INC. 1920 MAIN ST. SUITE 310 CA 92614	DAVIS, DARCY 1044 E. BROADWAY STREET NEEDLES, CA 92363 (760)326-4684	\$20,698,998 \$4,918,669 \$0	01/22/15 02/10/15 04/07/17	23% 24%
HA21							
08-SBD-58-22.2/31.1 08-043514 NHP-P058-(119)E --()		NEAR HINKLEY FROM FR 2.4 MI W/O HIDDEN RIVER RD TO 0.7 MI E/O LENWOOD RD REALIGN & WIDEN SR-58 TO 4 LANE	SKANSKA-TEICHERT A JOINT VENTURE JOHN MATICH SENIOR PROJECT MANAGER 1995 AGUA MANSANA ROAD RIVERSIDE CA 92509	SHAHIDI, SHAINA 222 E. MAIN STREET SUITE 208 BARSTOW, CA 92311 (951)232-7839	\$116,295,247 \$15,790,507 \$0	12/30/14 01/29/15 01/17/17	12% 14%
HE14							
08-SBD-60-/4.6 08-0Q7514 NHP-P060-(146)E --()		REPLACEMENT OF CONCRETE SLABS	CHUMO CONSTRUCTION INC. 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706	ABUGHARBIH, IMAD 9225 STELLAR CT. SUITE B CORONA, CA 92883 (951)232-3610	\$7,289,838 \$6,401,273 \$0	12/04/14 12/22/14 12/07/15	52% 83%
08-SBD-62-32.7/33.5 08-0N5404		IN THE CITY OF TWENTY NINE PALMS FROM BULLION AVE TO CIENEGA AVE CONSTRUCT CONTINUOUS SIDEWALK, CURB	DESERT CONCEPTS CONSTRUCTION, INC. 77770 COUNTRY CLUB DR, STE D PALM DESERT CA 92211	GAYED, EZZ 850 S. VIA LATA #100-A COLTON, CA 92324 (951)830-6954	\$556,076 \$122,875 \$0	06/19/15 07/08/15 10/15/15	20% 22%
HB71							
08-SBD-62-142.2/142.9 08-378704 STP-BRST-(PP0)6 STP-BRST-(PP0)0 BR- S95-(A20)0 HA21 SWPPP		IN SAN BERNARDINO COUNTY CALIFORNIA AND IN LA PAZ COUNTY ARIZONA FROM THE INTERSECTION OF LPARKER DAM ROAD AT EARP TO THIRD STREE BRIDGE TO BE REPLACED	M C M CONSTRUCTION INC P O BOX 620 NORTH HIGHLANDS CA 956600620	YAP, SIONG 790 S. VIA LATA STE 100 COLTON, CA 92324 (951)232-3922	\$28,983,630 \$28,829,064 \$0	02/15/11 02/28/11 12/04/15	0% 0% PLANT EST SATIS

**State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/15**

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-127-3.0/10.5 08-1E2204		IN SBD CO 1.4 MI N/O AIRFIELD RD TO 1.5 MI N/O POWER LINE RD & PM 37.7/ 41.5 11 MI N/O IRWIN RD TO SBD/INYO CO LINE. COLD IN PLACE (CIR)/HMA-A OVERLAY	SULLY-MILLER CONTRACTING COMPANY 135 S STATE COLLEGE BLVD #400 BREA CA 92821	NGUYEN, KHOA 222 EAST MAIN STREET BARSTOW, CA 92311 (951)232-8211	\$5,479,670 \$1,193,954 \$0	05/12/15 06/10/15	27% 22%
HM1							
08-SBD-138-2.3/15.2 08-3401U4 STP-P138-(049)E --()		IN SAN BERNARDINO COUNTY ON RTE 138 NEAR PHELAN FR 0.6 MI W/O PHELAN RD WIDEN TO 4-LNS FR PHELAN RD TO JCT	FLATIRON/HARDY & HARPER A JOINT VENTURE 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	LENART, ELVIRA 850 VIA LATA SUITE #104 COLTON, CA 92324 (951)232-8949	\$48,044,244 \$7,987,563 \$0	09/10/14 10/10/14 12/09/16	33% 17%
HE13							
08-SBD-138-24.1/0 08-0J8504 STP-P138-(048)E --()		NEAR CRESTLINE AT HORSETHIEF CREEK BRIDGE #54-0816 REPLACE EXISTING BRIDGE	STEVE P RADOS INC P O BOX 15128 SANTA ANA CA 92735	BENJAMIN, AMGAD 850 VIA LATA SUITE 104 COLTON, CA 92324 (909)844-9731	\$5,963,827 \$3,253,566 \$0	07/01/14 07/21/14 07/15/16	53% 55%
HA21							
08-SBD-138-27.5/28.5 08-1G2504		IN SAN BERNARDINO COUNTY NEAR CEDAR PINES PARK 1.0 MI EAST OF CLEGHORN ROAD DIR'S ORDER EMERGENCY F.A. REQUIREMENTS REPAIR DAMAGED SLOPE	GRIFFITH COMPANY 3050 E. BIRCH STREET BREA, CA 92821	NGUYEN, NHAN 850 VIA LATA SUITE 104 COLTON, CA 92324 (909)821-8164	\$263,000 \$51,001 \$0	03/27/15 03/27/15 10/02/15	31% 19%
20.20 201130							
08-SBD-178-/14.8 08-1F4704		E/O RIDGECREST FROM KERN COUNTY LINE TO 14.8 MI E/O SALT WELLS COLD IN PLACE (CIR) RECYCLE	GRIFFITH COMPANY 3050 E BIRCH STREET BREA CA 92821	QUACH, BACSON 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (951)830-6017	\$3,562,686 \$1,653,837 \$0	05/14/15 06/09/15	43% 46%
08-SBD-210-10.2/21.2 08-1E2904		IN THE CITY OF FONTANA AND RIALTO SR 210 (BOTH DIRECTIONS) FROM JCT I-15 TO JCT I-215 MODIFY HOV LANE	CHRISP COMPANY 43650 OSGOOD ROAD FREMONT CA 94539	OOI, KEE 4295 JURUPA STREET SUITE 208 ONTARIO, CA 91761 (951)840-8323	\$244,729 \$229,933 \$0	06/05/15 06/23/15 09/11/15 09/14/15	100% 100% COMPLETED
HB4N							

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/15

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-210-13.9/26.3 08-1G3604		IN SAN BERNARDINO COUNTY IN FONTANA AND SAN BERNARDINO FROM CITRUS AVENUE IC TO STERLING AVENUE OC DIR'S ORDER EMERGENCY F.A. COMPLETE SMART CONTROLLERS	DIVERSIFIED LANDSCAPE COMPANY 21730 BUNDY CANYON ROAD WILDOMAR, CA 92595	SPRAY, MICHAEL 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)232-6497	\$120,000 \$118,597 \$0	05/21/15 05/21/15 09/30/15	72% 100%
20.20 201130							
08-SBD-215-11.8/12.8 08-1F0304 HSNH-215 -(235)1 --()		ON ROUTE 215 IN SAN BERNARDINO COUNTY IN THE CITY OF SAN BERNARDINO, FROM 0.1 MILES TO 1.1 MILES NORTH OF UNIVERSITY PARKWAY UC INSTALL MGS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614	BENJAMIN, AMGAD 850 VIA LATA SUITE 104/105 COLTON, CA 92324 (909)844-9731	\$392,653 \$329,206 \$0	04/30/15 05/19/15 09/22/15	72% 84% SUSPENDED
08-SBD-247-1.8/9.6 08-0F6604 STPH-P247-(011)E --()		IN YUCCA VALLEY FROM EL CORTEZ RD TO 0.1 MI N/O NAPA RD CONSTRUCT SHOULDERS	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSА ROAD RIVERSIDE CA 92509	GEORGES, SAMAR 15255 BEAR VALLEY ROAD HESPERIA, CA 92345392 (951)232-3748	\$9,683,856 \$7,713,263 \$0	04/28/14 05/16/14 12/02/15	0% 0% PLANT EST SATIS
HB1							

Totals: Authorized Final Amt: \$1,032,092,298 Completed to Date: \$729,990,540 Work This Month: \$0

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-RIV-0-/0	08-1F3204	1
08-RIV-10-57.6/127	08-1G5114	1
08-RIV-10-71.8/72.3	08-0L9004	1
08-RIV-10-97.8/104	08-1G5104	1
08-RIV-10-135.0/0	08-0L5904	1
08-RIV-10-1.9/82.5	08-1E4304	1
08-RIV-10-/24.5	08-1G4304	2
08-RIV-15-27.7/40.9	08-1C9004	2
08-RIV-60-21.3/21.3	08-1G1704	2
08-RIV-60-1.5/0	08-0P2804	2
08-RIV-74-32.3/36.5	08-1C3504	2
08-RIV-74-63.0/0	08-383504	2
08-RIV-74-71.8/80.3	08-1E3304	3
08-RIV-79-12.6/12.9	08-1E4804	3
08-RIV-79-33.9/40.3	08-1C0504	3
08-RIV-91-6.1/0	08-0R9704	3
08-RIV-91-15.6/21.6	08-448404	3
08-RIV-91-17.4/0	08-1C8404	3
08-RIV-95-/36.2	08-1C3704	4
08-RIV-111-1.1/1.9	08-449104	4
08-RIV-111-6.0/18.4	08-1F5004	4
08-RIV-215-37.3/38.4	08-3348V4	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-RIV-215-38.6/39.7	08-334884	4
08-RIV-215-39.7/43	08-334874	4
08-RIV-215-43.1/43.9	08-334864	5
08-RIV-215-43.2/45.3	08-0M94U4	5
08-RIV-215-15.0/15	08-0R8114	5
08-RIV-371-56.0/61.9	08-1C1104	5
08-RIV-371-67.7/72.9	08-0M2004	5
08-SBD-0-/0	08-1F3104	5
08-SBD-10-12.0/19.8	08-497514	6
08-SBD-10-30.9/39.2	08-1G4104	6
08-SBD-10-24.3/0	08-1E4104	6
08-SBD-10-/30.9	08-0Q7604	6
08-SBD-10-/33.2	08-1F0604	6
08-SBD-15-12.8/0	08-0G2904	6
08-SBD-15-12.8/14.5	08-1G4204	7
08-SBD-15-14.0/16.4	08-0K7104	7
08-SBD-15-29.6/70.1	08-0Q4704	7
08-SBD-15-41.4/0	08-1E3204	7
08-SBD-15-70.1/75.3	08-1F5304	7
08-SBD-15-177.3/181.1	08-368504	7
08-SBD-15-15.4/30.8	08-0Q7404	8
08-SBD-15-/75.1	08-1F0804	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-SBD-18-17.7/31.9	08-1C7604	8
08-SBD-18-103.9/115.9	08-1F5804	8
08-SBD-38-15.0/49.5	08-0G6204	8
08-SBD-38-26.6/26.8	08-336304	8
08-SBD-40-73.0/89	08-0K2804	9
08-SBD-40-94.7/99.7	08-0N56U4	9
08-SBD-58-22.2/31.1	08-043514	9
08-SBD-60-/4.6	08-0Q7514	9
08-SBD-62-32.7/33.5	08-0N5404	9
08-SBD-62-142.2/142.9	08-378704	9
08-SBD-127-3.0/10.5	08-1E2204	10
08-SBD-138-2.3/15.2	08-3401U4	10
08-SBD-138-27.5/28.5	08-1G2504	10
08-SBD-138-24.1/0	08-0J8504	10
08-SBD-178-/14.8	08-1F4704	10
08-SBD-210-10.2/21.2	08-1E2904	10
08-SBD-210-13.9/26.3	08-1G3604	11
08-SBD-215-11.8/12.8	08-1F0304	11
08-SBD-247-1.8/9.6	08-0F6604	11

Statement of Ongoing Contracts - Federal Aid

Statement of Ongoing Contracts - Federal Aid

District	08		
Federal Aid		Category	Bid + CCO
			Work Comp
-I-		FEDERAL AID (INTERSTATE)	\$117,424,988
-F-		FEDERAL AID (PRIMARY)	\$6,753,741
-S-		FEDERAL AID (SECONDARY)	\$349,081,969
-SH-		STATE HIGHWAY	\$52,487,736
			\$506,343,864
District Total:			<u>\$1,032,092,298</u>
			<u>\$729,990,540</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
08	\$167,291,301
Work completed this Period:	\$167,291,301