

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/16**

**District 09**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-6-/0 09-356904 HSST-PG -( )0 C 41-6 E -( )		IN INYO AND MONO COUNTIES AT VARIOUS LOCATIONS CONSTRUCT BARRIER/GUARDRAIL SYSTEM	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614		\$2,124,870 \$0 \$0	01/04/16 01/25/16	0% 0%
HB1							
09-INY-127-34.5/41.8 09-359904		IN INYO AND MONO COUNTIES ON RT 127 FROM 7.6 MILES S OF RT 190 TO 0.3 MILE S OF RT 190 AND ON RT 120 FROM 0.8 MILE E OF RIVER SPRI COLD IN PLACE RECYCLE PAVEMENT/HMA	PAVE-TECH INC. 2231 LA MIRADA DRIVE VISTA CA 92081	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)872-0794	\$4,104,453 \$941,066 \$0	04/20/15 05/07/15 03/11/16	52% 23% SUSPENDED
09-INY-127-/21 09-355304 STP-P127-(002)E --( )		IN INYO COUNTY NEAR SHOSHONE FROM THE INYO/SAN BERNARDINO COUNTY LINE TO 4.6 MILES NORTH OF STATE ROUTE 178 WEST COLD IN PLACE RECYCLE/HMA OVERLAY	PAVE-TECH INC. 2231 LA MIRADA DRIVE VISTA CA 92081		\$10,311,168 \$0 \$0	01/08/16 01/25/16	0% 0%
09-INY-168-16.8/17.5 09-350604 STP-S168-(061)E --( )		IN INYO COUNTY IN AND NEAR BISHOP FROM BARLOW LANE TO 0.2 MILE WEST OF PIONEER LANE CONSTRUCT SIDEWALKS	SPIESS CONSTRUCTION CO., INC. PO BOX 2849 SANTA MARIA CA 93457	LEE SCOTESE LEE.SCOTESE@DOT.CA.GO V  (760)937-8955	\$912,412 \$788,743 \$147,311	09/18/15 10/06/15 03/16/16	69% 83%
09-INY-190-14.0/18.5 09-361604		IN INYO COUNTY NEAR OLANCHA FROM 4.2 MILES EAST TO 8.7 MILES EAST OF ROUTE COMPANY 395 COLD IN PLACE RECYCLING/HMA OVERLAY	SULLY-MILLER CONTRACTING 135 S. STATE COLLEGE BLVD #40 BREA CA 92821		\$1,984,776 \$0 \$0	01/28/16 02/09/16	0% 0%
HM							
09-INY-190-73.3/96.8 09-361504		IN INYO COUNTY AT AND NEAR STOVEPIPE WELLS FROM 3.2 MILES WEST OF WILDROSE ROAD TO 2.9 MILES WEST OF DAYLIGHT PASS CUTOFF ROAD HMA THIN BLANKET OVERLAY	QUALCON CONTRACTORS, INC. 1645 ESERALDA AVENUE MINDEN NV 89423	CHRIS TALBOT 500 S. MAIN ST. BISHOP, CA 93514 (760)872-0794	\$3,466,720 \$0 \$0	04/30/15 05/15/15	0% 0% SUSPENDED
HM1							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 02/20/16**

**District 09**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-395-20.3/22.3 09-351204 HSNH-P -( )P 5252- E -( )		ON US 395 IN INYO COUNTY FROM FROM ROSE VALLEY RANCH ROAD (PM 20.3) TO 1.0 MILES NORTH OF LA AQUEDUCT BRIDGE #48-15L (PM 22.3) SHOULDER WIDENING AND CONSTRUCT	CUTTING EDGE CONCRETE SERVICES 18020 NATIONAL TRAILS HIGHWAY ORO GRANDE CA 92368	LEE SCOTESE LEE.SCOTESE@DOT.CA.GO V  (760)937-8955	\$1,715,686 \$61,444 \$61,444	09/09/15 10/06/15 05/02/16	20% 4%
HB1							
09-INY-395-/8.4 09-361404 NHP-P395-(254)E --( )		IN INYO COUNTY FROM THE KERN COUNTY LINE TO 1.2 MILES SOUTH OF SOUTH LITTLE LAKE ROAD THE PROJECT WILL PLACE AN HMA	PAVE-TECH INC. 2231 LA MIRADA DRIVE VISTA CA 92081	LEE SCOTESE LEE.SCOTESE@DOT.CA.GO V  (760)937-8955	\$2,691,000 \$0 \$0	09/16/15 11/04/15	0% 0%
09-KER-14-11.6/0 09-364504 NHP-000C-(420)E --( )		IN INYO AND KERN COUNTIES AT VARIOUS LOCATIONS INSTALL CMS SIGNS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIR WEST IRVINE CA 92606-4414		\$843,706 \$0 \$0	12/18/15 01/12/16	0% 0%
HB4N							
09-MNO-395-51.5/0 09-352404		IN MONO COUNTY AT THE LEE VINING MAINTENANCE STATION L5710 REMODEL TRUCK SHED	RE COM DEVELOPMENT COMPANY 2488 DIXON LANE BISHOP CA 93514	H. J. BLOMMER 500 SOUTH MAIN ST BISHOOP, CA 93514  (760)648-7906	\$819,459 \$819,234 \$0	06/12/15 07/23/15 02/19/16	100% 100%
HA12							
09-MNO-395-52.3/53.7 09-335004 HSNH-P395-(249)E --( )		IN MONO COUNTY NEAR LEE VINING FROM 0.4 MILES N OF VISITOR CENTER ROAD TO 0.7 MILES N OF PICNIC GROUNDS RD MITIGATE MONO LAKE ROCKFALL	PAPICH CONSTURCTION CO. INC. PO BOX 2210 PISMO BEACH CA 93448	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514  (760)648-7906	\$5,847,552 \$3,219,887 \$0	03/09/15 03/26/15 11/10/20	52% 55%
HB34							
09-MNO-395-69.8/76 09-360604 NHP-P395-(255)E --( )		IN MONO COUNTY NEAR BRIDGEPORT FROM ROUTE 270 TO 0.1 MILE NORTH OF JACK SAWYER ROAD COLD PLANE ASPHALT PAVEMENT/HMA	HERBACK GENERAL ENGINEERING 2531 NOWLIN ROAD MINDEN NV 89423		\$4,408,631 \$0 \$0	10/27/15 11/12/15	0% 0%
HA22							

<b>Totals:</b>	<b>Authorized Final Amt:</b>	<u>\$39,230,434</u>	<b>Completed to Date:</b>	<u>\$5,830,374</u>	<b>Work This Month:</b>	<u>\$208,755</u>
----------------	------------------------------	---------------------	---------------------------	--------------------	-------------------------	------------------

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
09-INY-6-/0	09-356904	1
09-INY-127-34.5/41.8	09-359904	1
09-INY-127-/21	09-355304	1
09-INY-168-16.8/17.5	09-350604	1
09-INY-190-14.0/18.5	09-361604	1
09-INY-190-73.3/96.8	09-361504	1
09-INY-395-20.3/22.3	09-351204	2
09-INY-395-/8.4	09-361404	2
09-KER-14-11.6/0	09-364504	2
09-MNO-395-51.5/0	09-352404	2
09-MNO-395-52.3/53.7	09-335004	2
09-MNO-395-69.8/76	09-360604	2

**Statement of Ongoing Contracts - Federal Aid**

<b>District</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
09			
<b>Federal Aid</b>			
-S-	FEDERAL AID (SECONDARY)	\$11,223,580	\$788,743
-SH-	STATE HIGHWAY	\$10,375,408	\$1,760,300
		\$17,631,446	\$3,281,331
<b>District Total:</b>		<b><u>\$39,230,434</u></b>	<b><u>\$5,830,374</u></b>

**Statement of Ongoing Contracts -Summary**

**District**

**Work Completed This Perio**

**Work completed this Period:**