

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 01/20/11**

**District 09**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-6-.1/0 09-0AA034		IN INYO COUNTY IN BISHOP AT THE BISHOP MAINTENANCE STATION AT 1250 SPRUCE STREET INSTALL PHOTOVOLTAIC PANELS	SOLEX ELECTRONICS INC 19481 HARBORGATE WAY TORRANCE CA 90501 (310)856-3698	GEORGE BOULES/ ROB SANCHEZ 500 S. MAIN STREET BISHOP CA 93514 (760)937-2391	\$177,223 \$143,196 \$0	03/18/10 04/22/10 09/25/10 01/25/11	100% 81%
09-INY-190-9.8/24.5 09-343104		IN INYO COUNTY NEAR OLANCHA FROM ROUTE 395 TO ROUTE 136 PLACE MODIFIED BINDER CHIP SEAL	INTERNATIONAL SURFACING SYSTEMS PO BOX 4770 MODESTO CA 95352	(760)872-0794	\$765,338 \$0 \$0	04/05/10 04/22/10 06/01/11	0% 0% SUSPENDED
HM1	WPCP						
09-INY-190-57.9/63.9 09-347504		IN INYO COUNTY IN DEATH VALLEY NATIONAL PARK PLACE HOT MIX ASPHALT	CRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)872-0794	\$1,046,087 \$0 \$0	10/27/10 11/17/10 02/07/11	0% 0% SUSPENDED
HM1	WPCP						
09-INY-395-115.0/0 09-0AA014		IN INYO COUNTY IN BISHOP AT THE CALTRANS DISTRICT 9 OFFICE BUILDING AT 500 SOUTH MAIN STREET INSTALL PHOTOVOLTAIC PANELS	SOLEX ELECTRONICS INC 19481 HARBORGATE WAY TORRANCE CA 90501 (310)856-3698	GEORGE BOULES/ ROB SANCHEZ 500 S. MAIN STREET BISHOP CA 93514 (760)937-2391	\$422,547 \$380,292 \$0	03/18/10 04/22/10 09/25/10 01/25/11	100% 90%
09-INY-5505-/0 09-310604		IN INYO COUNTY IN BISHOP AT SHOP 29 EQUIPMENT MAINTENANCE FACILITY AT 11 JAY STREET REMODEL SHOP FACILITIES	RE COM DEVELOPMENT COMPANY 2488 DIXON LANE BISHOP CA 93514	HAKIM AL-FAYIZ/ ROB SANCHEZ 500 S. MAIN STREET BISHOP CA 93514 (760)937-3240	\$1,086,997 \$1,020,705 \$103,982	04/22/10 06/14/10 01/26/11	94% 96%
HA11	WPCP						
09-MNO-203-/8.7 09-346904 ACST-P203-(010)E P2-03 0-(0E) --()		IN MONO COUNTY IN AND NEAR MAMMOTH LAKES FROM 1.1 MILE EAST OF MADERA COUNTY LINE TO 0.1 MILE EAST OF 230/395 SEPARATION PLACE WARM MIX ASPHALT OVERLAY	GRANITE CONSTRUCTION CO., INC. P.O. BOX 50085 WATSONVILLE, CA 95077	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$3,942,370 \$0 \$0	06/17/10 07/12/10 11/01/10	0% 0% SUSPENDED
HM1A	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 01/20/11**

**District 09**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-MNO-395-9.9/12.6 09-295604 NH-P395-(232)E --()		IN MONO COUNTY NEAR TOMS PLACE FROM 0.6 MILE NORTH OF LOWER ROCK CREEK ROAD TO 0.1 MILE NORTH OF CROOKED CREEK BRIDGE PLACE HOT MIX ASPHALT	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)872-0794	\$1,619,568 \$0 \$0	12/13/10 12/22/10 03/14/11	0% 0%  SUSPENDED
HA22	WPCP						
09-MNO-395-32.4/0 09-300704		IN MONO COUNTY SOUTH OF LEE VINING AT THE CRESTVIEW SAFETY ROADSIDE REST AREA REHABILITATE FOR ADA COMPLIANCE	REYMAN BROTHERS CONSTRUCTION 151 SOUTH 18TH STREET SPARKS, NV 89431	HAKIM AL-FAYIZ 500 SOUTH MAIN STREET BISHOP CA 93514 (760)937-3240	\$794,970 \$734,789 \$0	07/20/09 08/12/09 08/26/10	63% 92%
HA26	WPCP						
09-MNO-395-36.1/40.1 09-343404 NH-P395-(230)E --()		IN MONO COUNTY ABOUT 15 MILES SOUTH OF LEE VINING FROM 0.4 MILE SOUTH OF OBSIDIAN DOME ROAD TO 0.2 MILE SOUTH OF SOUTH JUNCTION ROAD PRESERVATION	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$3,890,785 \$0 \$0	12/28/10 01/24/11 05/19/11	0% 0%
	WPCP						
09-MNO-395-84.4/106.3 09-342804 ACHN-P395-(229)E --()		IN MONO COUNTY NEAR WALKER FROM 7.6 MILES SOUTH OF BURCHAM FLAT ROAD TO EASTSIDE LANE PLACE MODIFIED BINDER CHIP SEAL	NORTHWEST PAVING 8115 SECLUDED VALLEY DR. REDDING CA 96001	KURT WEIERMANN 500 SOUTH MAIN STREET BISHOP CA 93514 (760)872-0781	\$1,254,734 \$1,875 \$0	06/25/10 07/13/10 06/10/11	0% 0% SUSPENDED
HM1	WPCP						
09-MNO-395-106.3/120.4 09-347104		IN MONO COUNTY NEAR WALKER FROM EASTSIDE LANE TO THE NEVADA STATE LINE PLACE MODIFIED BINDER CHIP SEAL	WEST COAST PAVING AND CHIP SEALING PO BOX 1231 YREKA CA 96097	DANIEL DEYO 500 SOUTH MAIN STREET BISHOP CA 93514 (760)872-0794	\$879,006 \$702,856 \$0	05/24/10 06/14/10 06/01/11	100% 80% SUSPENDED
HM1	WPCP						
09-MNO-5704-/0 09-334204		IN MONO COUNTY ABOUT 11.8 MILES NORTH OF LEE VINING AT THE CONWAY SUMMIT MAINTENANCE STATION CONSTRUCT MAINTENANCE FACILITY	RE COM DEVELOPMENT COMPANY 2488 DIXON LANE BISHOP CA 93514	HAKIM AL-FAYIZ/ TIM SHULTZ 500 S. MAIN STREET BISHOP CA 93514 (760)937-3240	\$827,322 \$612,195 \$0	04/22/10 06/14/10 04/29/11	56% 74%
HA12	WPCP						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 01/20/11**

**District 09**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-MNO-5717-/0 09-315204		IN MONO COUNTY NEAR SONORA JUNTION AT D. G. GARNADE THE SONORA JUNCTION HIGHWAY MAINTENANCE STATION CONSTRUCT STEEL BUILDING	4420 BUSINESS DRIVE SHIGAL SPRINGS CA 95682	GEORGE BOULES/ TIM SHULTZ 500 S. MAIN STREET BISHOP CA 93514 (760)937-2391	\$729,825 \$729,163 \$0	04/08/10 05/24/10 12/30/10	28% 100%
HA12	WPCP						

**Totals:      Authorized Final Amt:      \$17,436,771      Completed to Date:      \$4,325,071      Work This Month:      \$103,982**

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
09-INY-6-.1/0	09-0AA034	1
09-INY-190-9.8/24.5	09-343104	1
09-INY-190-57.9/63.9	09-347504	1
09-INY-395-115.0/0	09-0AA014	1
09-INY-5505-/0	09-310604	1
09-MNO-203-/8.7	09-346904	1
09-MNO-395-32.4/0	09-300704	2
09-MNO-395-36.1/40.1	09-343404	2
09-MNO-395-84.4/106.3	09-342804	2
09-MNO-395-106.3/120.4	09-347104	2
09-MNO-395-9.9/12.6	09-295604	2
09-MNO-5704-/0	09-334204	2
09-MNO-5717-/0	09-315204	3

**Statement of Ongoing Contracts - Federal Aid**

<b>District</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
09			
<b>Federal Aid</b>			
-F-	FEDERAL AID (PRIMARY)	\$5,510,353	\$0
-S-	FEDERAL AID (SECONDARY)	\$3,942,370	\$0
-SH-	STATE HIGHWAY	\$6,729,314	\$4,323,196

**Statement of Ongoing Contracts - Federal Aid**

<b>District</b>	09		
<b>Federal Aid</b>		<b>Category</b>	<b>Bid + CCO</b>
			<b>Work Comp</b>
			\$1,254,734
			\$1,875
<b>District Total:</b>			<u><b>\$17,436,771</b></u>
			<u><b>\$4,325,071</b></u>

**Statement of Ongoing Contracts -Summary**

<b>District</b>	<b>Work Completed This Perio</b>
<b>Work completed this Period:</b>	