

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/18

Page 1
02/01/18

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-127-22.7/0 09-357504 ACST-S127-(003)E --()		IN INYO COUNTY AT AND NEAR SHOSHONE AT VARIOUS LOCATIONS REPLACE CULVERTS AT FOUR LOCATIONS	HERBACK GENERAL ENGINEERING 2531 NOWLIN ROAD MINDEN NV 89423	CHRIS TALBOT 500 S. MAIN ST. BISHOP, CA 93514 (760)872-0794	\$2,269,313 \$944,099 \$276,283	09/08/17 10/06/17 03/19/18	48% 42%
HA22							
09-INY-190-126.2/140.7 09-368404 ACST-X027-(008)E --()		IN INYO COUNTY NEAR DEATH VALLEY FROM 14.4 MILES WEST OF ROUTE 127 TO ROUTE 1645 127 THIN BLANKET OVERLAY	QUALCON CONTRACTORS, INC. ESMERALDA AVENUE MINDEN NV 89423	CHRIS TALBOT 500 S. MAIN ST. BISHOP, CA 93514 (760)872-0794	\$2,593,407 \$2,542,591 \$0	05/22/17 06/09/17 12/20/17	100% 97%
09-INY-395-117.3/0 09-356804		IN INYO COUNTY ON US 395 AT THE NORTHERN INTERSECTION WITH SEE-VEE LANE INSTALL SIGNALS	CALIFORNIA PROFESSIONAL ENGINEERING, INC. 929 OTTERBEIN AVE LA PUENTE CA 91748		\$692,350 \$0 \$0	10/02/17 10/27/17	0% 0%
HB4N							
09-MNO-108-/9.8 09-368104		IN MONO COUNTY ABOUT 17 MILES NORTH OF BRIDGEPORT FROM TUOLUMNE COUNTY TO 0.4 MILE EAST OF WOLF CREEK BRIDGE COLD PLANE ASPHALT CONCRETE	QUALCON CONTRACTORS, INC. 1645 ESMEALDA AVENUE MINDEN NV 89423	LEE.SCOTEESE@DOT.CA.GOV 500 S. MAIN ST BISHOP, CA 93514 (760)937-8955	\$1,394,918 \$693,099 \$0	05/24/17 06/09/17 01/20/18	80% 50%
HM1							
09-MNO-158-/6 09-361204		IN MONO COUNTY NEAR JUNE LAKE FROM ROUTE 395 TO 0.1 MILE WEST OF POWER HOUSE ROAD SCRUB SEAL	AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET MODESTO CA 95354	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)649-7906	\$388,676 \$27,550 \$0	04/13/17 05/09/17 08/01/18	20% 7%
HM							
09-MNO-395-34.1/34.1 09-356104		IN MONO COUNTY AT THE CRESTVIEW AT THE CRESTVIEW SATELLITE MAINTENANCE STATION. CONSTRUCT EQUIPMENT STORAGE BLDG	RE COM DEVELOPMENT COMPANY 2488 DIXON LANE BISHOP CA 93514	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$2,896,480 \$1,055,838 \$0	01/31/17 05/09/17 05/31/18	44% 36%
HA12							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/18

Page 2
02/01/18

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-MNO-395-52.3/53.7 09-335004 HSNH-P395-(249)E --()		IN MONO COUNTY NEAR LEE VINING FROM 0.4 MILES N OF VISITOR CENTER ROAD TO 0.7 MILES N OF PICNIC GROUNDS RD MITIGATE MONO LAKE ROCKFALL	PAPICH CONSTURCTION CO. INC. PO BOX 2210 PISMO BEACH CA 93448	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$6,714,212 \$6,042,777 \$0	03/09/15 03/26/15 11/24/21	100% 91%
HB34							
09-MNO-395-58.2/0 09-346704 HSNH-P395-(64E) --()		IN MONO COUNTY ABOUT 6.5 MILES NORTH OF LEE VINING AT SR 167 PROVIDE NORTHBOUND RIGHT-TURN	HERBACK GENERAL ENGINEERING 2531 NOWLIN ROAD MINDEN NV 89423	LEE.SCOTESE@DOT.CA.GOV 500 S. MAIN ST BISHOP, CA 93514 (760)937-8955	\$474,544 \$465,120 \$0	05/31/17 06/26/17 10/18/17 01/30/18	100% 98%
HB4							
09-MNO-395-69.8/76 09-360604 NHP-P395-(255)E --()		IN MONO COUNTY NEAR BRIDGEPORT FROM ROUTE 270 TO 0.1 MILE NORTH OF JACK SAWYER ROAD COLD PLANE ASPHALT PAVEMENT/HMA	HERBACK GENERAL ENGINEERING 2531 NOWLIN ROAD MINDEN NV 89423	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$4,491,340 \$4,263,285 \$0	10/27/15 11/12/15 09/26/17	100% 100% OVER RUN
HA22							
09-MNO-395-80.6/84.1 09-350804 HSNH-P395-(265)E --()		IN MONO COUNTY NEAR BRIDGEPORT FROM BUCKEYE ROAD TO 2.9 MILES SOUTH OF SWAUGER CANYON ROAD CONSTRUCT PULVERIZED ROADBED, HMA,	PAPICH CONSTRUCTION COMPANY, INC. PO BOX 2210 PISMO BEACH CA 93448	LEE.SCOTESE@DOT.CA.GOV 500 S. MAIN ST BISHOP, CA 93514 (760)937-8955	\$10,303,838 \$94,512 \$0	07/14/17 08/09/17 07/09/18	1% 1%
HB1							
09-MNO-395-106.3/118.7 09-364304 NHP-P395-()2 E- -()		IN MONO COUNTY AT AND NEAR COLEVILLE FROM EAST SIDE LANE TO 1.7 MI N OF ROUTE 89 AND 0.9 MI S OF THE NEVADA STATE LINE TO THE NEVA COLD PLANE/RECYCLING/HMA	ROAD AND HIGHWAY BUILDERS LLC 96 GLEN CARREN CIRCLE #106 RENO NV 89431	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$11,169,414 \$11,425,596 \$0	07/12/16 07/26/16 01/19/18	100% 99% OVER RUN
HA22							
09-VAR--/0 09-368304		IN INYO AND KERN COUNTIES AT LOCATIONS DIGOUTS	VARIOUS BOWMAN ASPHALT, INC. 3351 FAIRHAVEN DR. BAKERSFIELD CA 93308	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)872-0794	\$638,205 \$554,221 \$0	05/30/17 06/22/17 12/20/17 01/29/18	100% 87%

Totals:	Authorized Final Amt:	<u>\$44,026,698</u>	Completed to Date:	<u>\$28,108,689</u>	Work This Month:	<u>\$276,283</u>
----------------	------------------------------	---------------------	---------------------------	---------------------	-------------------------	------------------

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
09-INY-127-22.7/0	09-357504	1
09-INY-190-126.2/140.7	09-368404	1
09-INY-395-117.3/0	09-356804	1
09-MNO-108-/9.8	09-368104	1
09-MNO-158-/6	09-361204	1
09-MNO-395-34.1/34.1	09-356104	1
09-MNO-395-52.3/53.7	09-335004	2
09-MNO-395-58.2/0	09-346704	2
09-MNO-395-69.8/76	09-360604	2
09-MNO-395-80.6/84.1	09-350804	2
09-MNO-395-106.3/118.7	09-364304	2
09-VAR--/0	09-368304	2

Statement of Ongoing Contracts - Federal Aid

District	09		
Federal Aid	Category	Bid + CCO	Work Comp
-S-	FEDERAL AID (SECONDARY)	\$4,862,720	\$3,486,690
-SH-	STATE HIGHWAY	\$6,010,629	\$2,330,708
		\$33,153,349	\$22,291,291
District Total:		<u>\$44,026,698</u>	<u>\$28,108,689</u>

Statement of Ongoing Contracts -Summary

District

Work Completed This Perio

Work completed this Period: