

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 07/20/11**

Page 1  
08/03/11

**District 09**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-136-10.0/12.5 09-347304		IN INYO COUNTY NEAR BIG PINE ON SR 168 FROM US 395 TO 0.2 MILE WEST OF DEATH VALLEY ROAD AND NEAR LONE PINE ON SR 136 FROM 10.0 T CONSTRUCT COLD IN PLACE PAVEMENT	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)872-0794	\$1,686,702 \$0 \$0	05/05/11 05/17/11 10/17/11	0% 0% 0%
HM1	WPCP						
09-INY-136-14.6/17.6 09-348704		IN INYO CO ON SR 136 NEAR KEELER FROM S T RHOADES CONSTRUCTION INC 1.8 MI E OF CERRO GORDO STREET TO 0.1 MI W OF SR 190 AND ON SR 190 NEAR OLANCHA FROM 1.5 MI REPLACE CULVERTSENT	REDDING CA 96049 (530)223-9322	ANDREW BRANDT 500 S. MAIN ST. BISHOP, CA 93514 (760)872-8036	\$305,806 \$294,256 \$0	04/12/11 05/10/11 06/29/11 06/29/11	100% 100%  COMPLETED
HM2	WPCP						
09-INY-136-/10 09-347704		IN INYO COUNTY NEAR LONE PINE FROM US 395 TO 10.0 MILES EAST OF US 395 AND NEAR KEELER FROM 12.5 MILES EAST OF US 395 TO ROUTE 19 PLACE HMA CONCRETE ON PAVEMENT	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95076 (831)724-1011	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)872-0794	\$1,820,645 \$0 \$0	05/24/11 06/10/11 10/14/11	0% 0% 0%
HM1	WPCP						
09-INY-190-9.8/24.5 09-343104		IN INYO COUNTY NEAR OLANCHA FROM ROUTE 395 TO ROUTE 136 PLACE MODIFIED BINDER CHIP SEAL	INTERNATIONAL SURFACING SYSTEMS PO BOX 980430 WEST SACRAMENTO CA 95798 (916)373-2420	CHRIS TALBOT 500 S. MAIN ST BISHOP CA 93514 (760)872-0794	\$785,301 \$718,010 \$4,850	04/05/10 04/22/10 07/21/11	40% 91%
HM1	WPCP						
09-INY-190-29.6/36.1 09-326304 ACST-PP19-(001)5 --()		IN INYO COUNTY ABOUT 10 MILES EAST OF KEELER AT VARIOUS LOCATIONS FROM 5.0 MILES EAST OF ROUTE 136 TO 1.5 MILES WEST TO TALC CITY REMOVE AND PLACE CULVERTS	WILLIAM KANAYAN CONSTRUCTION P O BOX 643 RIMFOREST CA 92378 (909)337-5428	ANDREW BRANDT 500 S. MAIN. ST. BISHOP, CA 93514 (760)872-8036	\$561,817 \$0 \$0	05/19/11 06/03/11 09/06/11	0% 0% 0%
HA42	WPCP						
09-INY-190-57.9/63.9 09-347504		IN INYO COUNTY IN DEATH VALLEY NATIONAL PARK PLACE HOT MIX ASPHALT	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)872-0794	\$1,144,573 \$994,660 \$133,240	10/27/10 11/17/10 07/21/11	36% 87%
HM1	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/11**

**District 09**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-MNO-89-/7.6 09-348204		IN MONO COUNTY NEAR COLEVILLE FROM US 395 TO THE ALPINE COUNTY LINE PLACE HMA ON EXISTING PAVEMENT	SIERRA NEVADA CONSTRUCTION P O BOX 50760 SPARKS NV 89435 (775)355-0420	INCKURT WEIERMANN 500 SOUTH MAIN STREET BISHOP, CA 93514	\$1,186,007 \$0 \$0	06/06/11 06/24/11	0% 0%
HM1	WPCP						
09-MNO-120-5.4/50 09-347204		IN MONO COUNTY NEAR LEE VINING AT VARIOUS LOCATIONS FROM 6.6 MILES WEST OF US 395 TO 8.9 MILES WEST OF ROUTE 6 PLACE HOT MIX ASPHALT ON EXISTING	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	H.J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$1,007,006 \$0 \$0	03/10/11 03/28/11 08/30/11	0% 0%
HM1A	WPCP						
09-MNO-203-/8.7 09-346904 ACST-P203-(010)E P2-03 0-(0E) --()		IN MONO COUNTY IN AND NEAR MAMMOTH LAKES FROM 1.1 MILE EAST OF MADERA COUNTY LINE TO 0.1 MILE EAST OF 230/395 SEPARATION PLACE WARM MIX ASPHALT OVERLAY	GRANITE CONSTRUCTION CO., INC. P.O. BOX 50085 WATSONVILLE, CA 95077	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$3,942,370 \$0 \$0	06/17/10 07/12/10 11/01/10	0% 0% SUSPENDED
HM1A	WPCP						
09-MNO-270-/9.8 09-338104 ACST-S270-(001)E S2-70 0-(1E) --()		IN MONO COUNTY ABOUT 6 MILES SOUTH OF BRIDGEPORT FROM ROUTE 395 TO 9.8 MILES EAST OF ROUTE 395 PAVEMENT REHABILITATION	SIERRA NEVADA CONSTRUCTION P O BOX 50760 SPARKS NV 89435 (775)355-0420	INCKURT WEIERMANN 500 SOUTH MAIN STREET BISHOP, CA 93514	\$3,601,007 \$2,182,356 \$887,310	02/09/11 02/28/11 08/15/11	60% 60%
HA22	WPCP						
09-MNO-395-9.9/12.6 09-295604 NH-P395-(232)E --()		IN MONO COUNTY NEAR TOMS PLACE FROM 0.6 MILE NORTH OF LOWER ROCK CREEK ROAD TO 0.1 MILE NORTH OF CROOKED CREEK BRIDGE PLACE HOT MIX ASPHALT	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)872-0794	\$1,634,568 \$1,380,510 \$1,380,510	12/13/10 12/22/10 08/01/11	68% 84%
HA22	WPCP						
09-MNO-395-12.6/36.1 09-347404 ACNH-P395-(233)E --()		IN MONO COUNTY NEAR HILTON CREEK FROM 0.1 MILE NORTH OF CROOKED CREEK BRIDGE TO 0.4 MILE SOUTH OF OBSIDIAN DOME ROAD PLACE ASPHALT RUBBER SEAL	INTERMOUNTAIN SLURRY SEAL INC P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011		\$2,216,171 \$0 \$0	04/28/11 05/18/11	0% 0%
HM1	WPCP						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 07/20/11**

**District 09**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-MNO-395-23.6/27.1 09-337704 NH-P395-(231) BHNH-P395-(231)E --()		IN MONO COUNTY NEAR MAMMOTH LAKES FROM 0.4 MILE SOUTH OF MAMMOTH CREEK BRIDGE TO 0.6 MILE NORTH OF ROUTE 395/203 SEPARATION REHABILITATE BRIDGE DECK	C C MYERS INC P O BOX 2948 RANCHO CORDOVA CA 957412948 (916)635-9370	H. J. BLOMMER  (760)648-7906	\$1,859,761 \$429,499 \$209,712	11/23/10 12/14/10 10/31/11	30% 23%  SUSPENDED
HA21	WPCP						
09-MNO-395-36.1/40.1 09-343404 NH-P395-(230)E --()		IN MONO COUNTY ABOUT 15 MILES SOUTH OF LEE VINING FROM 0.4 MILE SOUTH OF OBSIDIAN DOME ROAD TO 0.2 MILE SOUTH OF SOUTH JUNCTION RO ROAD PRESERVATION	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$3,904,785 \$1,465,822 \$1,455,497	12/28/10 01/24/11 08/23/11	50% 37%  SUSPENDED
	WPCP						
09-MNO-395-51.0/51.2 09-346604 ACHS-NHGP-(235)E 5E- ( )		IN MONO COUNTY ON ROUTE 395 NEAR LEE FINING FROM UTILITY ROAD TO LEE VINING AVENUE CONSTRUCT BRIDGE RAIL	Q & D CONSTRUCTION INC P O BOX 10865 RENO NV 89431 (775)786-2677	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$438,245 \$220,706 \$204,266	04/20/11 05/10/11 08/03/11	78% 50%
HB1	WPCP						
09-MNO-395-78.8/80.6 09-342504 ACHS-P395-(234)E P3-95 2-(4E) --()		IN MONO COUNTY NEAR BRIDGEPORT FROM 1.7 MILES NORTH OF EMIGRANT STREET TO BUCKEYE ROAD WIDEN SHOULDERS	SIERRA NEVADA CONSTRUCTION INC P O BOX 50760 SPARKS NV 89435 (775)335-0420	INCKURT WEIERMANN 500 SOUTH MAIN STREET BISHOP, CA 93514	\$1,126,007 \$245,322 \$154,086	02/17/11 03/01/11 08/25/11	49% 22%  SUSPENDED
HB1	SWPPP						
09-MNO-395-84.4/106.3 09-342804 ACHN-P395-(229)E --()		IN MONO COUNTY NEAR WALKER FROM 7.6 MILES SOUTH OF BURCHAM FLAT ROAD TO EASTSIDE LANE PLACE MODIFIED BINDER CHIP SEAL	NORTHWEST PAVING 8115 SECLUDED VALLEY DR. REDDING CA 96001	KURT WEIERMANN 500 SOUTH MAIN STREET BISHOP CA 93514 (760)872-0781	\$1,254,734 \$1,875 \$0	06/25/10 07/13/10 06/10/11	0% 0%  SUSPENDED
HM1	WPCP						
09-MNO-395-106.3/120.4 09-347104		IN MONO COUNTY NEAR WALKER FROM EASTSIDE LANE TO THE NEVADA STATE LINE PLACE MODIFIED BINDER CHIP SEAL	WEST COAST PAVING AND CHIP SEALING PO BOX 1231 YREKA CA 96097	DANIEL DEYO 500 SOUTH MAIN STREET BISHOP CA 93514 (760)872-0794	\$849,006 \$764,677 \$0	05/24/10 06/14/10 07/06/11 07/06/11	100% 100%  SUSPENDED
HM1	WPCP						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 07/20/11**

**District 09**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-MNO-5704-/0 09-334204		IN MONO COUNTY ABOUT 11.8 MILES NORTH OF LEE VINING AT THE CONWAY SUMMIT MAINTENANCE STATION CONSTRUCT MAINTENANCE FACILITY	RE COM DEVELOPMENT COMPANY 2488 DIXON LANE BISHOP CA 93514	FAUD MODIRI/TIM SHULTZ 500 S. MAIN STREET BISHOP CA 93514 (760)937-3240	\$827,322 \$761,932 \$103,579	04/22/10 06/14/10 09/12/11	81% 92%
HA12	WPCP						

**Totals:      Authorized Final Amt:      \$30,151,833      Completed to Date:      \$9,459,624      Work This Month:      \$4,533,048**

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
09-INY-136-10.0/12.5	09-347304	1
09-INY-136-14.6/17.6	09-348704	1
09-INY-136-/10	09-347704	1
09-INY-190-9.8/24.5	09-343104	1
09-INY-190-29.6/36.1	09-326304	1
09-INY-190-57.9/63.9	09-347504	1
09-MNO-89-/7.6	09-348204	2
09-MNO-120-5.4/50	09-347204	2
09-MNO-203-/8.7	09-346904	2
09-MNO-270-/9.8	09-338104	2
09-MNO-395-12.6/36.1	09-347404	2
09-MNO-395-23.6/27.1	09-337704	2
09-MNO-395-36.1/40.1	09-343404	3
09-MNO-395-51.0/51.2	09-346604	3
09-MNO-395-78.8/80.6	09-342504	3
09-MNO-395-84.4/106.3	09-342804	3
09-MNO-395-106.3/120.4	09-347104	3
09-MNO-395-9.9/12.6	09-295604	3
09-MNO-5704-/0	09-334204	4

**Statement of Ongoing Contracts - Federal Aid**

**Statement of Ongoing Contracts - Federal Aid**

<b>District</b>	09		
<b>Federal Aid</b>		<b>Category</b>	<b>Bid + CCO</b>
			<b>Work Comp</b>
-F-		FEDERAL AID (PRIMARY)	\$9,615,285
-S-		FEDERAL AID (SECONDARY)	\$8,105,194
-SH-		STATE HIGHWAY	\$9,612,368
			\$2,818,986
<b>District Total:</b>			<u><b>\$30,151,833</b></u>
			<u><b>\$9,459,624</b></u>

**Statement of Ongoing Contracts -Summary**

<b>District</b>	<b>Work Completed This Perio</b>
09	\$1,154,812
<b>Work completed this Period:</b>	\$1,154,812