

State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/14

Page 1
04/03/14

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-58-/0 09-352904		IN INYO AND KERN COUNTIES AT VARIOUS LOCATIONS BRDIGE DECK MAINTENANCE	J M CLOUGHLIN ENGINEERING CO INC 10641 FULTON COURT RANCHO CUCAMONGA CA 91730 (909)944-1037	AMARJIT DHALIWAL 1824 NORRIS RD BAKERSFIELD, CA 93308 (661)391-4766	\$1,095,016 \$1,070,210 \$201,159	05/17/13 06/10/13 04/09/14	86% 98%
HM3							
09-INY-395-45.5/50.3 09-351604 NH-P395-(241)E --()		ON ROUTE 395 BETWEEN 0.7 MILES SOUTH OF COTTONWOOD ROAD AND 0.4 MILES SOUTH OF LUBKIN CANYON RD COLD IN-PLACE RECYCLED PAVEMENT	GRANITE CONSTRUCTION COMPANY P O BOX 5127 BAKERSFIELD CA 93388 (661)399-3361		\$5,205,372 \$0 \$0	10/25/13 11/15/13	0% 0%
HA							
09-MNO-6-2.4/4 09-354304 HSNH-P006-(010)E --()		IN MONO COUNTY NEAR BISHOP FROM 0.34 MILE NORTH OF WHITE MOUNTAIN ESTATES ROAD TO 0.37 MILE SOUTH OF HUNTER AVENUE; SHOULDER WIDE SHOULDER WIDENING	QUALCON CONTRACTORS INC 1645 ESERALDA AVE MINDEN NV 89423 (775)782-2006		\$837,390 \$0 \$0	02/04/14 02/21/14	0% 0%
HB4N							
09-MNO-6-26.5/32.3 09-358504		IN MONO COUNTY NEAR BENTON FROM 0.8 MILE NORTH OF ROUTE 120 TO THE NEVADA STATE LINE ASPHALT RUBBER CHIP SEAL	INTERMOUNTAIN SLURRY SEAL INC P O BOX 1841 SPARKS NV 89432 (775)358-1355		\$561,686 \$0 \$0	01/29/14 02/21/14	0% 0%
09-MNO-395-34.1/0 09-353304		IN MONO COUNTY AT CRESTVIEW AT THE CRESTVIEW MAINTENANCE STATION BUILDING DEMO, SITE WORK, UTILITIES	HERBACK GENERAL ENGINEERING 2531 NOWLIN ROAD MINDEN NV 89423 (775)267-6800		\$972,217 \$0 \$0	11/07/13 11/22/13	0% 0%
HA12							
09-MNO-395-51.5/51.5 09-354404		IN MONO COUNTY IN THE TOWN OF LEE VINING AT THE LEE VINING MAINTENANCE STATION (L5710) CONSTRUCT CREW ROOM BUILDING	RE COM DEVELOPMENT COMPANY 2488 DIXON LANE BISHOP CA 93514 (760)446-3576	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$731,014 \$711,095 \$0	06/10/13 07/22/13 03/21/14	82% 97%

State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/14

Page 2
04/03/14

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-MNO-395-63.9/65.1 09-354104 CNHP-P395-(242)E -- ()		IN MONO COUNTY NEAR LEE VINING FROM 0.4 MILE NORTH OF VIRGINIA LAKES ROAD TO 1.6 MILES NORTH OF VIRGINIA LAKES ROAD COLD INPLACE PAVEMENT, HMA OVERLAY	GRANITE CONSTRUCTION COMPANY P O BOX 5127 BAKERSFIELD CA 93388 (661)399-3361		\$2,282,029 \$0 \$0	08/28/13 09/17/13	0% 0%

Totals:	Authorized Final Amt:	<u>\$11,684,723</u>	Completed to Date:	<u>\$1,781,305</u>	Work This Month:	<u>\$201,159</u>
----------------	------------------------------	---------------------	---------------------------	--------------------	-------------------------	------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
09-INY-58-/0	09-352904	1
09-INY-395-45.5/50.3	09-351604	1
09-MNO-6-2.4/4	09-354304	1
09-MNO-6-26.5/32.3	09-358504	1
09-MNO-395-34.1/0	09-353304	1
09-MNO-395-51.5/51.5	09-354404	1
09-MNO-395-63.9/65.1	09-354104	2

Statement of Ongoing Contracts - Federal Aid

District	09		
Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$5,205,372	\$0
-SH-	STATE HIGHWAY	\$3,359,932	\$1,781,305
		\$3,119,419	\$0
District Total:		<u>\$11,684,723</u>	<u>\$1,781,305</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
Work completed this Period:	