

**State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/15**

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-190-24.5/40 09-358604 ACST-P190-(018)E --()		IN INYO COUNTY FROM ROUTE 136 TO 2.5 MILES EAST OF OLANCHA DARWIN ROAD. DARWIN THIN BLANKET HMA THIN BLANKET OVERLAY	PAVE-TECH INC. 2231 LA MIRADA DRIVE VISTA, CA 92081		\$2,967,124 \$0 \$0	01/13/15 02/10/15	0% 0%
HM1							
09-MNO-395-34.1/0 09-353304		IN MONO COUNTY AT CRESTVIEW AT THE CRESTVIEW MAINTENANCE STATION BUILDING DEMO, SITE WORK, UTILITIES	HERBACK GENERAL ENGINEERING 2531 NOWLIN ROAD MINDEN NV 89423	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$1,070,538 \$1,041,464 \$0	11/07/13 11/22/13 06/30/15	63% 97%
HA12							
09-MNO-395-44.6/50.7 09-358804 ACNH-P395-(248)E --()		IN MONO COUNTY NEAR LEE VINING FROM 1.2 MILES SOUTH OF SOUTH JUNCTION ROUTE 120 TO NORTH JUNCTION ROUTE 120 RUSH CREEK THIN BLANKE HMA (TYPE A) OVERLAY	QUALCON CONTRACTORS INC. 1645 ESERALDA AVENUE MINDEN NV 89423		\$2,219,566 \$0 \$0	01/09/15 01/29/15	0% 0%
09-MNO-395-52.3/53.7 09-335004 HSNH-P395-(249)E --()		IN MONO COUNTY NEAR LEE VINING FROM 0.4 MILES N OF VISITOR CENTER ROAD TO PO BOX 2210 0.7 MILES N OF PICNIC GROUNDS RD MITIGATE MONO LAKE ROCKFALL	PAPICH CONSTURCTION CO. INC. PO BOX 2210 PISMO BEACH CA 93448		\$5,799,999 \$0 \$0	03/09/15 03/26/15	0% 0%
HB34							
09-MNO-395-96.0/96 09-359704 HSNH-P395-(250)E --()		IN MONO COUNTY AT THE WEST WALKER RIVER BRIDGE (BR NO 47-0011) CONCRETE BARRIER AND GAURDRAIL	CORAL CONSTRUCTION COMPANY PO BOX 347 WILSONVILLE OR 97070	LEE.SCOTESE@DOT.CA.GOV 500 S MAIN ST BISHOP CA 93514 (760)937-8955	\$344,443 \$0 \$0	02/24/15 03/10/15	0% 0%
HB1							

Totals:	Authorized Final Amt:	<u>\$12,401,670</u>	Completed to Date:	<u>\$1,041,464</u>	Work This Month:	<u>\$0</u>
----------------	------------------------------	---------------------	---------------------------	--------------------	-------------------------	------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
09-INY-190-24.5/40	09-358604	1
09-MNO-395-34.1/0	09-353304	1
09-MNO-395-44.6/50.7	09-358804	1
09-MNO-395-52.3/53.7	09-335004	1
09-MNO-395-96.0/96	09-359704	1

Statement of Ongoing Contracts - Federal Aid

District	Category	Bid + CCO	Work Comp
09			
Federal Aid			
-F-	FEDERAL AID (PRIMARY)	\$2,219,566	\$0
-S-	FEDERAL AID (SECONDARY)	\$2,967,124	\$0
-SH-	STATE HIGHWAY	\$1,070,538	\$1,041,464
		\$6,144,442	\$0
District Total:		<u>\$12,401,670</u>	<u>\$1,041,464</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
Work completed this Period:	