

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/19

Page 1
05/28/19

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-168-16.6/17.5 09-364104		IN INYO COUNTY NEAR BISHOP FROM 0.1 MILE WEST OF BARLOW LANE TO PACU LANE INSTALL SIGNAL	KANAAN CONSTRUCTION, INC 230 S IRWINDALE AVE IRWINDALE CA 91706 (626)334-5775	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)872-0794	\$376,066 \$101,411 \$92,688	05/10/18 06/14/18 06/13/19	43% 27%
HB1							
09-INY-178-36.0/42.9 09-376604		IN INYO COUNTY NEAR SHOSHONE FROM 6.9 MILES WEST OF ROUTE 127 TO ROUTE 127 THIN BLANKET OVERLAY	QUALCON CONTRACTORS INC 1669 LUCERNE ST STE B MINDEN NV 89423 (775)782-2006		\$1,777,240 \$0 \$0	04/19/19 05/13/19	0% 0%
HM1							
09-INY-190-69.2/69.8 09-353204 HSST-S190-(025)E --()		IN INYO COUNTY ABOUT 14 MILES EAST OF MEYERS EARTHWORK PANAMINT SPRINGS FROM 0.4 MILE TO 1.0 MILE EAST OF TOWNE PASS CURVE CORRECTION	4150 FIG TREE LN REDDING CA 96002 (530)365-8858	RICK MOBERLY 500 S. MAIN ST BISHOP, CA 93514 (760)937-3219	\$2,052,776 \$1,974,516 \$710,784	01/08/19 01/23/19 05/31/19	100% 96%
HB1							
09-INY-395-54.6/57.4 09-365904 B1ST-X027-(010)E --()		IN INYO COUNTY AT AND NEAR LONE PINE ON ROUTE 136 AT ROUTE 395 FROM 1.2 MILES SOUTH OF ROUTE 136 TO EAST INYO STREET MILL AND REPLACE HOT MIX ASPHALT	PINE GRANITE CONSTRUCTION CO. 3005 JAMES RD BAKERSFIELD CA 93308 (661)399-3361	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)872-0794	\$5,826,015 \$13,250 \$13,250	11/09/18 11/30/18 08/13/19	2% 0%
HA22							
09-INY-395-117.3/0 09-356804		IN INYO COUNTY ON US 395 AT THE NORTHERN INTERSECTION WITH SEE-VEE LANE INSTALL SIGNALS	CALIFORNIA PROFESSIONAL ENGINEERING, INC. 929 OTTERBEIN AVE LA PUENTE CA 91748 (626)810-1338	LEE.SCOTese@DOT.CA.GOV 500 S. MAIN ST BISHOP, CA 93514 (760)937-8955	\$709,850 \$415,245 \$0	10/02/17 10/27/17 06/01/19	100% 57%
HB4N						OVER RUN	
09-INY-395-/31.1 09-376804		IN INYO COUNTY FROM KERN COUNTY LINE TO 0.2 MILE S OF LOS ANGELES AQUEDUCT INC. BRIDGE AND FROM 0.4 MILE S OF ASH CREEK BRIDGE TO FORT STRIPING	SPECIALIZED PAVEMENT MARKING, 11095 SW INDUSTRIAL WAY, SUIT TUALATIN OR 97062 (503)885-0420	STEVE.TISELL@DOT.CA.GO V 500 S. MAIN ST BISHOP, CA 93514 (760)937-4594	\$4,313,869 \$1,144,811 \$1,144,811	01/18/19 02/06/19 09/06/19	16% 27%

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/19

Page 2
05/28/19

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY--/0 09-375804		IN INYO AND MONO COUNTIES AT____ VARIOUS LOCATIONS_____ COLD PLANE AC AND PLACE HMA	GRANITE CONSTRUCTION COMPANY 3005 JAMES ROAD BAKERSFIELD CA 93308 (661)399-3361		\$992,500 \$0 \$0	03/11/19 04/05/19	0% 0%
09-KER-58-77.1/135 09-376704		IN KERN COUNTY AT AND NEAR TEHACHAPI FROM BEALEVILLE ROAD TO 1.4 MILES WEST OF TWENTY MULE TEAM ROAD OVERCROSSING SB1 STRIPING AND MARKERS	SPECIALIZED PAVEMENT MARKING, HIN HARTANTO INC. 11095 SW INDUSTRIAL WAY, SUIT TUALATIN OR 97062 (503)885-0420	1365 BUS 58 MOJAVE, CA 93501 (760)937-3243	\$4,728,967 \$2,970,566 \$519,418	01/24/19 02/11/19 07/25/19	28% 63%
09-KER-58-77.3/88.5 09-376504		IN KERN COUNTY NEAR TEHACHAPI FROM 0.2 MILE EAST OF BEALVILLE ROAD TO 0.1 MILE WEST OF TEHACHAPI CREEK BRIDGE SLAB REPLACEMENTS AND DIGOUTS	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVENUE BAKERSFIELD CA 93308 (661)392-6640		\$1,056,358 \$0 \$0	04/15/19 05/01/19	0% 0%
09-KER-178-75.0/81 09-373704		IN KERN COUNTY ABOUT 14 MILES WEST OF SULLY-MILLER CONTRACTING INYOKERN ON ROUTE 178 FROM 2.0 MILES COMPANY WEST TO 4.0 MILES EAST OF CANE BRAKE 135 S STATE COLLEGE BLVD.#400 CREEK BRIDGE AND THIN BLANKET OVERLAY WITH DIGOUTS	BREA CA 92821 (714)578-9600		\$3,440,000 \$0 \$0	04/19/19 05/13/19	0% 0%
09-MNO-395-34.1/34.1 09-356104		IN MONO COUNTY AT THE CRESTVIEW AT THE CRESTVIEW SATELLITE MAINTENANCE STATION. CONSTRUCT EQUIPMENT STORAGE BLDG	RE COM DEVELOPMENT COMPANY 2488 DIXON LANE BISHOP CA 93514 (760)873-3301	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$2,988,584 \$2,899,195 \$0	01/31/17 05/09/17 02/26/19	99% 99%
HA12							
09-MNO-395-52.3/53.7 09-335004 HSNH-P395-(249)E --()		IN MONO COUNTY NEAR LEE VINING FROM 0.4 MILES N OF VISITOR CENTER ROAD TO 0.7 MILES N OF PICNIC GROUNDS RD MITIGATE MONO LAKE ROCKFALL	PAPICH CONSTURCTION CO. INC. 398 SURISE TERRACE ARROYO GRANDE, CA 93420 (805)473-3016	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$6,754,178 \$6,248,396 \$0	03/09/15 03/26/15 11/24/21	100% 93%
HB34							

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/19

Page 3
05/28/19

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-MNO-395-60.0/69.9 09-364704 SNHG-P395-(274)E --()		IN MONO COUNTY ABOUT 6.0 MILES SOUTH OF BRIDGEPORT FROM CONWAY RANCH ROAD TO ROUTE 270 REPLACE GUARDRAIL AND STAIN	CORAL CONSTRUCTION COMPANY 10780 SW CLUTTER RD SHERWOOD OR 97140 (503)682-2252		\$2,464,444 \$0 \$0	11/02/18 11/30/18	0% 0%
09-MNO-395-80.6/84.1 09-350804 HSNH-P395-(265)E --()		IN MONO COUNTY NEAR BRIDGEPORT FROM BUCKEYE ROAD TO 2.9 MILES SOUTH OF SWAUGER CANYON ROAD CONSTRUCT PULVERIZED ROADBED, HMA,	PAPICH CONSTRUCTION COMPANY, INC. PO BOX 2210 PISMO BEACH CA 93448 (805)473-3016	LEE.SCOTESE@DOT.CA.GOV 500 S. MAIN ST BISHOP, CA 93514 (760)937-8955	\$11,267,326 \$11,001,856 \$0	07/14/17 08/09/17 03/13/19	91% 99%
09-MNO-395-93.7/106.3 09-373504		IN MONO COUNTY NEAR WALKER FROM ROUTE 108 TO EASTSIDE LANE COLD IN-PLACE RECYCLE	ROAD AND HIGHWAY BUILDERS, LLC. PO BOX 70846 RENO NV 89570 (775)852-7283	LEE.SCOTESE@DOT.CA.GOV 500 S. MAIN ST BISHOP, CA 93514 (760)937-8955	\$11,155,910 \$11,407,933 \$0	04/24/18 05/16/18 05/20/19	96% 97%

Totals:	Authorized Final Amt:	<u>\$59,904,082</u>	Completed to Date:	<u>\$38,177,180</u>	Work This Month:	<u>\$2,480,951</u>
----------------	------------------------------	---------------------	---------------------------	---------------------	-------------------------	--------------------

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
09-INY-168-16.6/17.5	09-364104	1
09-INY-178-36.0/42.9	09-376604	1
09-INY-190-69.2/69.8	09-353204	1
09-INY-395-54.6/57.4	09-365904	1
09-INY-395-117.3/0	09-356804	1
09-INY-395-/31.1	09-376804	1
09-INY--/0	09-375804	2
09-KER-58-77.1/135	09-376704	2
09-KER-58-77.3/88.5	09-376504	2
09-KER-178-75.0/81	09-373704	2
09-MNO-395-34.1/34.1	09-356104	2
09-MNO-395-52.3/53.7	09-335004	2
09-MNO-395-60.0/69.9	09-364704	3
09-MNO-395-80.6/84.1	09-350804	3
09-MNO-395-93.7/106.3	09-373504	3

Statement of Ongoing Contracts - Federal Aid

District	09		
Federal Aid	Category	Bid + CCO	Work Comp
-SH-	STATE HIGHWAY	\$31,539,344	\$18,939,161

Statement of Ongoing Contracts - Federal Aid

District	09		
Federal Aid	Category	Bid + CCO	Work Comp
		\$28,364,738	\$19,238,018
District Total:		<u>\$59,904,082</u>	<u>\$38,177,180</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Period
Work completed this Period:	