

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/09

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-168-36.5/54.7 09-339404		IN INYO AND MONO COUNTIES AT VARIOUS LOCATIONS APPLY POLYMER MODIFIED CHIP SEAL	INTERNATIONAL SURFACING SYSTEMS PO BOX 4770 MODESTO, CA 95352	DANIEL DEYO 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)938-2630	\$1,374,826 \$934,559 \$0	03/23/09 04/03/09 09/01/09	100% 67%
HM1	WPCP						
09-INY-190-87.6/88.3 09-318104 SB-P190-(012)E --()		IN INYO COUNTY IN DEATH VALLEY NATIONAL PARK NEAR STOVEPIPE WELLS VILLAGE WIDEN SHOULDERS	GRANITE CONSTRUCTION COMPANY PO BOX 902500 PALMDALE CA 93590-2500	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)937-8948	\$832,599 \$711,513 \$485,309	06/29/09 07/09/09 12/08/09 11/23/09	88% 86%
HB4N	SWPPP						
09-INY-395-17.9/0 09-314504		IN INYO COUNTY SOUTH OF OLANCHA AT GILL STATION COSO ROAD AT THE COSO SAFETY ROADSIDE REST AREA UPGRADE SCENIC ROADSIDE REST AREA	BOWIE CONTRACTORS 42424 NORTH 4TH STREET EAST LANCASTER, CA 93535	HAKIM AL-FAYIZ 500 SOUTH MAIN STREET BISHOP CA 93514 (760)937-3240	\$1,086,354 \$518,236 \$146,377	07/21/09 08/05/09 03/04/10	107% 48%
HA26	WPCP						
09-INY-395-57.0/58 09-336504		IN INYO COUNTY AT AND NEAR LONE PINE FROM BURKHARDT ROAD TO LOCUST STREET PAVEMENT REHABILITATION	GRANITE CONSTRUCTION COMPANY PO BOX 5127 BAKERSFIELD CA 93388	CHRIS TALBOT 830 LEE ST BISHOP CA 93514 (760)937-8948	\$741,456 \$731,199 \$0	07/21/09 08/05/09 10/22/09 10/22/09	100% 100% COMPLETED
HA22	WPCP						
09-INY-395-65.0/76.1 09-2144U4		IN INYO COUNTY AT AND NEAR INDEPENDENCE FROM 1.0 KM SOUTH OF LA AQUEDUCT BRIDGE TO 0.7 KM NORTH OF SHABBELL LANE WIDEN TO FOUR-LANE EXPRESSWAY	GRANITE CONSTRUCTION C/O JOSE HERNANDEZ PO BOX 5127 BAKERSFIELD, CA 93388-5127	KURT WEIERMAN 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)872-0781	\$39,753,627 \$29,812,893 \$3,609,733	06/16/08 07/09/08 06/16/10	67% 75%
HE13	SWPPP						
09-INY-395-117.8/122.4 09-258014 ACNH-P395-(220)E --()		IN INYO COUNTY NEAR BISHOP FROM BARLOW LANE TO 0.1 KM EAST OF PLEASANT VALLEY DAM ROAD HOT MIX ASPHALT OVERLAY	QUALCON CONTRACTORS, INC. 1645 ESERALDA AVE MINDEN, NV 89423-4203	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)872-0789	\$8,589,160 \$8,308,804 \$0	10/30/08 11/14/08 08/17/10	0% 0% PLANT EST SATIS
HA22	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/09

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-MNO-108-9.8/15.1 09-336604		IN MONO COUNTY EAST OF THE TUOLUMNE /MONO COUNTY LINE FROM 0.3 MILE EAST OF WOLF CREEK BRIDGE TO US HIGHWAY 395 PAVEMENT REHABILITATION	SIERRA NEVADA CONSTRUCTION P. O. BOX 50760 SPARKS, NV 89431	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)872-0789	\$2,015,007 \$1,763,287 \$0	06/29/09 07/16/09 11/10/09 11/10/09	100% 100% COMPLETED
HA22	WPCP						
09-MNO-167-1.8/0 09-295204		IN MONO COUNTY NEAR MONO CITY AT 1.8 MILES EAST OF ROUTE 395 INSTALL DRAINAGE CULVERT PIPE LINER	ODYSSEY LANDSCAPING COMPANY 800 W. EIGHT MILE ROAD STOCKTON, CA 95209	ANDREW BRANDT 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)937-8947	\$239,130 \$220,290 \$0	06/18/08 07/09/08 11/06/09 10/24/09	100% 100% COMPLETED
HA42	WPCP						
09-MNO-395-12.6/36.1 09-339204 SARR-P395-(226)E P3-95 2-(6E) --()		IN MONO COUNTY NEAR HILTON CREEK FROM 0.1 NORTH OF CROOKED CREEK BRIDGE TO 0.4 MILE SOUTH OF OBSIDIAN DOME ROAD ASPHALT RUBBER CHIP SEAL	INTERNATIONAL SURFACING SYSTEMS PO BOX 4770 MODESTO, CA 95352	DANIEL DEYO 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)938-2630	\$2,789,542 \$2,642,869 \$0	06/18/09 07/02/09 10/23/09 10/23/09	100% 100% COMPLETED
09-MNO-395-32.4/0 09-300704		IN MONO COUNTY SOUTH OF LEE VINING THE CRESTVIEW SAFETY ROADSIDE REST AREA REHABILITATE FOR ADA COMPLIANCE	AT REYMAN BROTHERS CONSTRUCTION 151 SOUTH 18TH STREET SPARKS, NV 89431	HAKIM AL-FAYIZ 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)937-3240	\$799,870 \$341,351 \$64,574	07/20/09 08/12/09 03/04/10	32% 43%
HA26	WPCP						
09-MNO-395-109.7/110.2 09-280104		IN MONO COUNTY NEAR COLEVILLE FROM 0.2 KM SOUTH TO 0.3 KM NORTH OF LARSON LANE AND FROM 0.5 KM SOUTH 0.4 KM NORTH OF TOPAZ LANE CONSTRUCT LEFT AND RIGHT TURN LANES	SIERRA NEVADA CONSTRUCTION INC PO BOX 50760 SPARKS NV 89435-0760	ANDREW BRANDT 500 S MAIN ST BISHOP CA 93514 (760)937-8947	\$1,079,334 \$1,034,506 \$0	04/08/09 04/24/09 11/10/09 11/10/09	100% 100% SUSPENDED
HB4N	SWPPP						

Totals: Authorized Final Amt: \$59,300,905 Completed to Date: \$47,019,507 Work This Month: \$4,305,993

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
09-INY-168-36.5/54.7	09-339404	1
09-INY-190-87.6/88.3	09-318104	1
09-INY-395-57.0/58	09-336504	1
09-INY-395-65.0/76.1	09-2144U4	1
09-INY-395-117.8/122.4	09-258014	1
09-INY-395-17.9/0	09-314504	1
09-MNO-108-9.8/15.1	09-336604	2
09-MNO-167-1.8/0	09-295204	2
09-MNO-395-12.6/36.1	09-339204	2
09-MNO-395-32.4/0	09-300704	2
09-MNO-395-109.7/110.2	09-280104	2

Statement of Ongoing Contracts - Federal Aid

District	09	Category	Bid + CCO	Work Comp
Federal Aid				
-F-		FEDERAL AID (PRIMARY)	\$8,589,160	\$8,308,804
-SH-		STATE HIGHWAY	\$47,089,604	\$35,356,321
			\$3,622,141	\$3,354,382
District Total:			<u>\$59,300,905</u>	<u>\$47,019,507</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
09	\$6,864,468
Work completed this Period:	\$6,864,468