

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/10

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-6-.1/0 09-0AA034		IN INYO COUNTY IN BISHOP AT THE BISHOP MAINTENANCE STATION AT 1250 SPRUCE STREET INSTALL PHOTOVOLTAIC PANELS	SOLEX ELECTRONICS INC 19481 HARBORGATE WAY TORRANCE CA 90501 (310)856-3698	GEORGE BOULES/ ROB SANCHEZ 500 S. MAIN STREET BISHOP CA 93514 (760)937-2391	\$177,223 \$143,196 \$0	03/18/10 04/22/10 09/25/10	100% 81%
09-INY-190-9.8/24.5 09-343104		IN INYO COUNTY NEAR OLANCHA FROM ROUTE 395 TO ROUTE 136 PLACE MODIFIED BINDER CHIP SEAL	INTERNATIONAL SURFACING SYSTEMS PO BOX 4770 MODESTO CA 95352	(760)872-0794	\$765,338 \$0 \$0	04/05/10 04/22/10 06/01/11	0% 0% SUSPENDED
HM1 WPCP							
09-INY-190-57.9/63.9 09-347504		IN INYO COUNTY IN DEATH VALLEY NATIONAL PARK PLACE HOT MIX ASPHALT	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011		\$1,046,087 \$0 \$0	10/27/10 11/17/10	0% 0%
HM1 WPCP							
09-INY-395-65.0/76.1 09-2144U4		IN INYO COUNTY AT AND NEAR INDEPENDENCE FROM 1.0 KM SOUTH OF LA AQUEDUCT BRIDGE TO 0.7 KM NORTH OF SHABBELL LANE WIDEN TO FOUR-LANE EXPRESSWAY	GRANITE CONSTRUCTION C/O JOSE HERNANDEZ PO BOX 5127 BAKERSFIELD CA 93388-5127	KURT WEIERMAN 500 SOUTH MAIN STREET BISHOP CA 93514 (760)872-0781	\$39,499,995 \$38,445,870 \$0	06/16/08 07/09/08 11/16/10 11/16/10	100% 100% COMPLETED
HE13 SWPPP							
09-INY-395-115.0/0 09-0AA014		IN INYO COUNTY IN BISHOP AT THE CALTRANS DISTRICT 9 OFFICE BUILDING AT 500 SOUTH MAIN STREET INSTALL PHOTOVOLTAIC PANELS	SOLEX ELECTRONICS INC 19481 HARBORGATE WAY TORRANCE CA 90501 (310)856-3698	GEORGE BOULES/ ROB SANCHEZ 500 S. MAIN STREET BISHOP CA 93514 (760)937-2391	\$422,547 \$380,292 \$0	03/18/10 04/22/10 09/25/10	100% 90%
09-INY-5505-/0 09-310604		IN INYO COUNTY IN BISHOP AT SHOP 29 EQUIPMENT MAINTENANCE FACILITY AT 11 JAY STREET REMODEL SHOP FACILITIES	RE COM DEVELOPMENT COMPANY 2488 DIXON LANE BISHOP CA 93514	HAKIM AL-FAYIZ/ ROB SANCHEZ 500 S. MAIN STREET BISHOP CA 93514 (760)937-3240	\$1,040,663 \$802,935 \$0	04/22/10 06/14/10 12/28/10	79% 77%
HA11 WPCP							

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/10

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-MNO-6-17.5/26.5 09-343004		IN MONO COUNTY AT AND NEAR BENTON FROM 2.1 MILES NORTH OF CINNAMON RANCH ROAD TO 0.8 MILE NORTH OF ROUTE 120 PLACE MODIFIED BINDER CHIP SEAL	INTERNATIONAL SURFACING SYSTEMS PO BOX 4770 MODESTO CA 95352	DANIEL DEYO 500 SOUTH MAIN STREET BISHOP CA 93514 (760)872-0794	\$856,282 \$764,698 \$0	05/20/10 06/02/10 11/01/10 11/01/10	100% 100% OVER RUN
HM1	WPCP						
09-MNO-203-/8.7 09-346904 ACST-P203-(010)E P2-03 0-(0E) --()		IN MONO COUNTY IN AND NEAR MAMMOTH LAKES FROM 1.1 MILE EAST OF MADERA COUNTY LINE TO 0.1 MILE EAST OF 230/395 SEPARATION PLACE WARM MIX ASPHALT OVERLAY	GRANITE CONSTRUCTION CO., INC. P.O. BOX 50085 WATSONVILLE, CA 95077	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$3,942,370 \$0 \$0	06/17/10 07/12/10 11/01/10	0% 0% SUSPENDED
HM1A	WPCP						
09-MNO-395-32.4/0 09-300704		IN MONO COUNTY SOUTH OF LEE VINING AT THE CRESTVIEW SAFETY ROADSIDE REST AREA REHABILITATE FOR ADA COMPLIANCE	REYMAN BROTHERS CONSTRUCTION 151 SOUTH 18TH STREET SPARKS, NV 89431	HAKIM AL-FAYIZ 500 SOUTH MAIN STREET BISHOP CA 93514 (760)937-3240	\$794,970 \$734,789 \$0	07/20/09 08/12/09 08/26/10	63% 92%
HA26	WPCP						
09-MNO-395-84.4/106.3 09-342804 ACHN-P395-(229)E --()		IN MONO COUNTY NEAR WALKER FROM 7.6 MILES SOUTH OF BURCHAM FLAT ROAD TO EASTSIDE LANE PLACE MODIFIED BINDER CHIP SEAL	NORTHWEST PAVING 8115 SECLUDED VALLEY DR. REDDING CA 96001	(760)872-0794	\$1,254,734 \$1,875 \$0	06/25/10 07/13/10 06/10/11	0% 0% SUSPENDED
HM1	WPCP						
09-MNO-395-91.7/96.8 09-327104 SARR-X051-(025)E X0-51 0-(5E) --()		IN MONO COUNTY NEAR SONORA JUNCTION ON ROUTE 108 AT ROUTE 395 AND ON ROUTE 395 FROM BIRCHIM FLAT ROAD TO 0.8 MI N OF WEST WALKER R INSTALL WILDLIFE CROSSINGS	STEVE MANNING CONSTRUCTION INC P O BOX 491660 REDDING CA 96049 (530)222-0810	ANDREW BRANDT 500 S. MAIN ST BISHOP CA 93514 (760)937-8947	\$1,497,525 \$53,395 \$0	04/27/10 05/12/10 11/17/10 11/17/10	100% 100% SUSPENDED
	SWPPP						
09-MNO-395-106.3/120.4 09-347104		IN MONO COUNTY NEAR WALKER FROM EASTSIDE LANE TO THE NEVADA STATE LINE PLACE MODIFIED BINDER CHIP SEAL	WEST COAST PAVING AND CHIP SEALING PO BOX 1231 YREKA CA 96097	DANIEL DEYO 500 SOUTH MAIN STREET BISHOP CA 93514 (760)872-0794	\$879,006 \$632,899 \$0	05/24/10 06/14/10 09/28/10	70% 72%
HM1	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/10**

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-MNO-5704-/0 09-334204		IN MONO COUNTY ABOUT 11.8 MILES NORTH OF LEE VINING AT THE CONWAY SUMMIT MAINTENANCE STATION CONSTRUCT MAINTENANCE FACILITY	RE COM DEVELOPMENT COMPANY 2488 DIXON LANE BISHOP CA 93514	HAKIM AL-FAYIZ/ TIM SHULTZ 500 S. MAIN STREET BISHOP CA 93514 (760)937-3240	\$827,322 \$568,345 \$0	04/22/10 06/14/10 04/29/11	47% 69%
HA12	WPCP						
09-MNO-5717-/0 09-315204		IN MONO COUNTY NEAR SONORA JUNTION AT D. G. GARNADE THE SONORA JUNCTION HIGHWAY MAINTENANCE STATION CONSTRUCT STEEL BUILDING	4420 BUSINESS DRIVE SHIGAL SPRINGS CA 95682	GEORGE BOULES/ TIM SHULTZ 500 S. MAIN STREET BISHOP CA 93514 (760)937-2391	\$729,825 \$627,165 \$0	04/08/10 05/24/10 11/20/10	52% 86%
HA12	WPCP						
09-SBD-127-10.5/27.5 09-347004		IN SAN BERNARDINO COUNTY ABOUT 10 MILES NORTH OF BAKER FROM 2.3 MILES NORTH OF SILVER LAKE ROAD TO 10.7 MILES NORTH OF RIGGS ROAD PLACE MODIFIED BINDER CHIP SEAL	GRAHAM CONTRACTORS, INC. PO BOX 26770 SAN JOSE CA 95159	DANIEL DEYO 500 SOUTH MAIN STREET BISHOP CA 93514 (760)872-0794	\$955,741 \$949,491 \$0	05/18/10 06/02/10 11/18/10	100% 100% COMPLETED
HM1	WPCP						

Totals: Authorized Final Amt: \$54,689,627 Completed to Date: \$44,104,952 Work This Month: \$0

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
09-INY-6-.1/0	09-0AA034	1
09-INY-190-9.8/24.5	09-343104	1
09-INY-190-57.9/63.9	09-347504	1
09-INY-395-65.0/76.1	09-2144U4	1
09-INY-395-115.0/0	09-0AA014	1
09-INY-5505-/0	09-310604	1
09-MNO-6-17.5/26.5	09-343004	2
09-MNO-203-/8.7	09-346904	2
09-MNO-395-32.4/0	09-300704	2
09-MNO-395-84.4/106.3	09-342804	2
09-MNO-395-91.7/96.8	09-327104	2
09-MNO-395-106.3/120.4	09-347104	2
09-MNO-5704-/0	09-334204	3
09-MNO-5717-/0	09-315204	3
09-SBD-127-10.5/27.5	09-347004	3

Statement of Ongoing Contracts - Federal Aid

District	Category	Bid + CCO	Work Comp
09	FEDERAL AID (SECONDARY)	\$3,942,370	\$0

-S-

Statement of Ongoing Contracts - Federal Aid

District	09		
Federal Aid		Category	Bid + CCO
			Work Comp
-SH-		STATE HIGHWAY	\$47,994,998
			\$44,049,681
			\$2,752,259
			\$55,270
District Total:			<u>\$54,689,627</u>
			<u>\$44,104,952</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
09	\$42,809,543
Work completed this Period:	\$42,809,543