

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/15

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-127-34.5/41.8 09-359904		IN INYO AND MONO COUNTIES ON RT 127 FROM 7.6 MILES S OF RT 190 TO 0.3 MILE S OF RT 190 AND ON RT 120 FROM 0.8 MILE E OF RIVER SPRI COLD IN PLACE RECYCLE PAVEMENT/HMA	PAVE-TECH INC. 2231 LA MIRADA DRIVE VISTA CA 92081	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)872-0794	\$4,104,453 \$940,266 \$192,194	04/20/15 05/07/15 01/11/16	52% 23% SUSPENDED
09-INY-168-16.8/17.5 09-350604 STP-S168-(061)E --()		IN INYO COUNTY IN AND NEAR BISHOP FROM BARLOW LANE TO 0.2 MILE WEST OF PIONEER LANE CONSTRUCT SIDEWALKS	SPIESS CONSTRUCTION CO., INC. PO BOX 2849 SANTA MARIA CA 93457		\$910,712 \$0 \$0	09/18/15 10/06/15	0% 0%
09-INY-190-73.3/96.8 09-361504		IN INYO COUNTY AT AND NEAR STOVEPIPE WELLS FROM 3.2 MILES WEST OF WILDROSE ROAD TO 2.9 MILES WEST OF DAYLIGHT PASS CUTOFF ROAD HMA THIN BLANKET OVERLAY	QUALCON CONTRACTORS, INC. 1645 ESERALDA AVENUE MINDEN NV 89423	CHRIS TALBOT 500 S. MAIN ST. BISHOP, CA 93514 (760)872-0794	\$3,466,720 \$0 \$0	04/30/15 05/15/15	0% 0% SUSPENDED
HM1							
09-INY-395-20.3/22.3 09-351204 HSNH-P -()P 5252- E -()		ON US 395 IN INYO COUNTY FROM FROM ROSE VALLEY RANCH ROAD (PM 20.3) TO 1.0 MILES NORTH OF LA AQUEDUCT BRIDGE #48-15L (PM 22.3) SHOULDER WIDENING AND CONSTRUCT	CUTTING EDGE CONCRETE SERVICES 18020 NATIONAL TRAILS HIGHWAY ORO GRANDE CA 92368		\$1,715,686 \$0 \$0	09/09/15 10/06/15	0% 0%
HB1							
09-INY-395-/8.4 09-361404 NHP-P395-(254)E --()		IN INYO COUNTY FROM THE KERN COUNTY LINE TO 1.2 MILES SOUTH OF SOUTH LITTLE LAKE ROAD THE PROJECT WILL PLACE AN HMA	PAVE-TECH INC. 2231 LA MIRADA DRIVE VISTA CA 92081		\$2,691,000 \$0 \$0	09/16/15 11/04/15	0% 0%
09-MNO-395-44.6/50.7 09-358804 ACNH-P395-(248)E --()		IN MONO COUNTY NEAR LEE VINING FROM 1.2 MILES SOUTH OF SOUTH JUNCTION ROUTE 120 TO NORTH JUNCTION ROUTE 120 RUSH CREEK THIN BLANKE HMA (TYPE A) OVERLAY	QUALCON CONTRACTORS INC. 1645 ESERALDA AVENUE MINDEN NV 89423	LEE SCOTESE 500 S MAIN STREET BISHOP, CA 93514 (760)937-8955	\$2,158,052 \$2,086,256 \$0	01/09/15 01/29/15 11/30/15	100% 100%

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/15

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-MNO-395-51.5/0 09-352404		IN MONO COUNTY AT THE LEE VINING MAINTENANCE STATION L5710 REMODEL TRUCK SHED	RE COM DEVELOPMENT COMPANY 2488 DIXON LANE BISHOP CA 93514	H. J. BLOMMER 500 SOUTH MAIN ST BISHOOP, CA 93514 (760)648-7906	\$766,836 \$697,324 \$94,491	06/12/15 07/23/15 01/12/16	74% 91%
HA12							
09-MNO-395-52.3/53.7 09-335004 HSNH-P395-(249)E --()		IN MONO COUNTY NEAR LEE VINING FROM 0.4 MILES N OF VISITOR CENTER ROAD TO PO BOX 2210 0.7 MILES N OF PICNIC GROUNDS RD MITIGATE MONO LAKE ROCKFALL	PAPICH CONSTURCTION CO. INC. PISMO BEACH CA 93448	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$5,847,552 \$3,219,887 \$0	03/09/15 03/26/15 11/10/20	52% 55%
HB34							
09-MNO-395-69.8/76 09-360604 NHP-P395-(255)E --()		IN MONO COUNTY NEAR BRIDGEPORT FROM ROUTE 270 TO 0.1 MILE NORTH OF JACK SAWYER ROAD COLD PLANE ASPHALT PAVEMENT/HMA	HERBACK GENERAL ENGINEERING 2531 NOWLIN ROAD MINDEN NV 89423		\$4,408,631 \$0 \$0	10/27/15 11/12/15	0% 0%

HA22

Totals: Authorized Final Amt: \$26,069,643 Completed to Date: \$6,943,734 Work This Month: \$286,685

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
09-INY-127-34.5/41.8	09-359904	1
09-INY-168-16.8/17.5	09-350604	1
09-INY-190-73.3/96.8	09-361504	1
09-INY-395-20.3/22.3	09-351204	1
09-INY-395-/8.4	09-361404	1
09-MNO-395-44.6/50.7	09-358804	1
09-MNO-395-51.5/0	09-352404	2
09-MNO-395-52.3/53.7	09-335004	2
09-MNO-395-69.8/76	09-360604	2

Statement of Ongoing Contracts - Federal Aid

District	Category	Bid + CCO	Work Comp
09			
Federal Aid			
-F-	FEDERAL AID (PRIMARY)	\$2,158,052	\$2,086,256
-S-	FEDERAL AID (SECONDARY)	\$910,712	\$0
-SH-	STATE HIGHWAY	\$8,338,009	\$1,637,590
		\$14,662,869	\$3,219,887
District Total:		<u>\$26,069,643</u>	<u>\$6,943,734</u>

Statement of Ongoing Contracts -Summary

District

Work Completed This Perio

Work completed this Period: