

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/17

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-127-22.7/0 09-357504 ACST-S127-(003)E --()		IN INYO COUNTY AT AND NEAR SHOSHONE AT VARIOUS LOCATIONS REPLACE CULVERTS AT FOUR LOCATIONS	HERBACK GENERAL ENGINEERING 2531 NOWLIN ROAD MINDEN NV 89423	CHRIS TALBOT 500 S. MAIN ST. BISHOP, CA 93514 (760)872-0794	\$2,269,313 \$47,336 \$47,336	09/08/17 10/06/17	8% 2%
HA22							
09-INY-190-126.2/140.7 09-368404 ACST-X027-(008)E --()		IN INYO COUNTY NEAR DEATH VALLEY FROM 14.4 MILES WEST OF ROUTE 127 TO ROUTE 127 THIN BLANKET OVERLAY	QUALCON CONTRACTORS, INC. 1645 ESERALDA AVENUE MINDEN NV 89423	CHRIS TALBOT 500 S. MAIN ST. BISHOP, CA 93514 (760)872-0794	\$2,593,407 \$2,542,591 \$108,729	05/22/17 06/09/17 12/20/17	100% 97%
09-INY-395-117.3/0 09-356804		IN INYO COUNTY ON US 395 AT THE NORTHERN INTERSECTION WITH SEE-VEE LANE INSTALL SIGNALS	CALIFORNIA PROFESSIONAL ENGINEERING, INC. 929 OTTERBEIN AVE LA PUENTE CA 91748		\$692,350 \$0 \$0	10/02/17 10/27/17	0% 0%
HB4N							
09-INY-395-122.3/129.5 09-361304 NHP-P395-(260)E --()		IN INYO COUNTY ABOUT 9 MILES NORTH OF BISHOP FROM 0.3 MILE SOUTH OF PLEASANT VALLEY DAM ROAD TO MONO COUNTY LINE CONSTRUCT HMA OVERLAY	GRANITE CONSTRUCTION COMPANY 3005 JAMES ROAD BAKERSFIELD CA 93308	LEE.SCOTESE@DOT.CA.GOV 500 S. MAIN ST BISHOP, CA 93514 (760)937-8955	\$5,764,646 \$5,084,674 \$0	06/22/16 07/15/16 10/12/17 12/01/17	100% 88%
HM1							
09-MNO-108-/9.8 09-368104		IN MONO COUNTY ABOUT 17 MILES NORTH OF BRIDGEPORT FROM TUOLUMNE COUNTY TO 0.4 MILE EAST OF WOLF CREEK BRIDGE COLD PLANE ASPHALT CONCRETE	QUALCON CONTRACTORS, INC. 1645 ESERALDA AVENUE MINDEN NV 89423	LEE.SCOTESE@DOT.CA.GOV 500 S. MAIN ST BISHOP, CA 93514 (760)937-8955	\$1,394,918 \$683,766 \$117,118	05/24/17 06/09/17 11/28/17	80% 49%
HM1							
09-MNO-158-/6 09-361204		IN MONO COUNTY NEAR JUNE LAKE FROM ROUTE 395 TO 0.1 MILE WEST OF POWER HOUSE ROAD SCRUB SEAL	AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET MODESTO CA 95354	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)649-7906	\$388,676 \$27,550 \$0	04/13/17 05/09/17 08/01/18	20% 7%
HM							

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/17

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-MNO-395-34.1/34.1 09-356104		IN MONO COUNTY AT THE CRESTVIEW AT THE CRESTVIEW SATELLITE MAINTENANCE STATION. CONSTRUCT EQUIPMENT STORAGE BLDG	RE COM DEVELOPMENT COMPANY 2488 DIXON LANE BISHOP CA 93514	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$2,896,480 \$1,055,838 \$61,930	01/31/17 05/09/17 05/31/18	44% 36%
HA12							
09-MNO-395-52.3/53.7 09-335004 HSNH-P395-(249)E --()		IN MONO COUNTY NEAR LEE VINING FROM 0.4 MILES N OF VISITOR CENTER ROAD TO 0.7 MILES N OF PICNIC GROUNDS RD MITIGATE MONO LAKE ROCKFALL	PAPICH CONSTURCTION CO. INC. PO BOX 2210 PISMO BEACH CA 93448	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$6,714,212 \$6,035,921 \$111,830	03/09/15 03/26/15 11/24/21	100% 89%
HB34							
09-MNO-395-58.2/0 09-346704 HSNH-P395-(64E) --()		IN MONO COUNTY ABOUT 6.5 MILES NORTH OF LEE VINING AT SR 167 PROVIDE NORTHBOUND RIGHT-TURN	HERBACK GENERAL ENGINEERING 2531 NOWLIN ROAD MINDEN NV 89423	LEE.SCOTESE@DOT.CA.GOV 500 S. MAIN ST BISHOP, CA 93514 (760)937-8955	\$474,544 \$465,120 \$0	05/31/17 06/26/17 10/18/17	100% 98%
HB4							
09-MNO-395-69.8/76 09-360604 NHP-P395-(255)E --()		IN MONO COUNTY NEAR BRIDGEPORT FROM ROUTE 270 TO 0.1 MILE NORTH OF JACK SAWYER ROAD COLD PLANE ASPHALT PAVEMENT/HMA	HERBACK GENERAL ENGINEERING 2531 NOWLIN ROAD MINDEN NV 89423	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$4,491,340 \$4,263,285 \$0	10/27/15 11/12/15 09/26/17	100% 100% OVER RUN
HA22							
09-MNO-395-80.6/84.1 09-350804 HSNH-P395-(265)E --()		IN MONO COUNTY NEAR BRIDGEPORT FROM BUCKEYE ROAD TO 2.9 MILES SOUTH OF SWAUGER CANYON ROAD CONSTRUCT PULVERIZED ROADBED, HMA,	PAPICH CONSTRUCTION COMPANY, INC. PO BOX 2210 PISMO BEACH CA 93448	LEE.SCOTESE@DOT.CA.GOV 500 S. MAIN ST BISHOP, CA 93514 (760)937-8955	\$10,303,838 \$92,802 \$92,802	07/14/17 08/09/17 06/19/18	16% 1%
HB1							
09-MNO-395-106.3/118.7 09-364304 NHP-P395-()2 E- (-)		IN MONO COUNTY AT AND NEAR COLEVILLE FROM EAST SIDE LANE TO 1.7 MI N OF ROUTE 89 AND 0.9 MI S OF THE NEVADA STATE LINE TO THE NEVA COLD PLANE/RECYCLING/HMA	ROAD AND HIGHWAY BUILDERS LLC 96 GLEN CARREN CIRCLE #106 RENO NV 89431	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$11,005,519 \$11,080,398 \$260,868	07/12/16 07/26/16 12/01/17	100% 98% OVER RUN
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/17

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-VAR--/0 09-368304		IN INYO AND KERN COUNTIES AT LOCATIONS DIGOUTS	VARIOUS BOWMAN ASPHALT, INC. 3351 FAIRHAVEN DR. BAKERSFIELD CA 93308	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)872-0794	\$638,205 \$554,221 \$16,973	05/30/17 06/22/17 12/20/17	100% 87%

Totals: **Authorized Final Amt:** \$49,627,448 **Completed to Date:** \$31,933,502 **Work This Month:** \$817,587

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
09-INY-127-22.7/0	09-357504	1
09-INY-190-126.2/140.7	09-368404	1
09-INY-395-117.3/0	09-356804	1
09-INY-395-122.3/129.5	09-361304	1
09-MNO-108-/9.8	09-368104	1
09-MNO-158-/6	09-361204	1
09-MNO-395-34.1/34.1	09-356104	2
09-MNO-395-52.3/53.7	09-335004	2
09-MNO-395-58.2/0	09-346704	2
09-MNO-395-69.8/76	09-360604	2
09-MNO-395-80.6/84.1	09-350804	2
09-MNO-395-106.3/118.7	09-364304	2
09-VAR--/0	09-368304	3

Statement of Ongoing Contracts - Federal Aid

District	Category	Bid + CCO	Work Comp
09			
Federal Aid			
-S-	FEDERAL AID (SECONDARY)	\$4,862,720	\$2,589,927
-SH-	STATE HIGHWAY	\$6,010,629	\$2,321,375
		\$38,754,100	\$27,022,201

Statement of Ongoing Contracts - Federal Aid

District	09			
Federal Aid		Category	Bid + CCO	Work Comp
District Total:			<u>\$49,627,448</u>	<u>\$31,933,502</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
Work completed this Period:	