

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/11**

District 10

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|---------------------|--|---|--|--|---|----------------------------|
| 10-ALP-4-/9 10-0S5004 ACST-P004-(134)E P0-04 1-(4E) --() | WPCP | IN ALPINE COUNTY AT AND NEAR LAKE ALPINE FROM CALAVERAS COUNTY LINE TO 1.2 MILES EAST OF JACKASS GULCH BRIDGE HOT MIX ASPHALT RESURFACING | GEORGE REED INC PO BOX 548 SONORA CA 95370 | COLIN DORAN 560 MOUNTAIN RANCH ROAD SAN ANDREAS CA 95249 (209)754-1886 | \$1,356,957 \$1,379,242 \$0 | 06/08/10 06/30/10 03/30/11 | 100% 98% |
| 10-ALP-88-1.9/0 10-444204 | WPCP | IN AMADOR AND ALPINE COUNTIES AT PEDDLER HILL AND CAPLES LAKE MAINTENANCE STATIONS CONSTRUCT TWO NEW BUILDINGS | YOUNGER GENERAL CONTRACTOR INCEHAB A WAHED 3195 FITZGERALD ROAD RANCHO CORDOVA CA 95742 | 611 SAN JUAN AVENUE STOCKTON CA 95203 (209)333-6922 | \$6,628,033 \$6,617,160 \$0 | 03/18/08 04/17/08 06/30/11 | 35% 99% SUSPENDED |
| HA11 | | | | | | | |
| 10-ALP-88-5.3/5.3 10-0S1704 NH-P088-(054)E --() | WPCP | IN ALPINE COUNTY NEAR KIRKWOOD 1.9 MILES EAST OF WOODS LAKE ROAD REPAIR SLOPE | FORD CONSTRUCTION COMPANY INC 639 E LOCKEFORD STREET LODI CA 95240 (209)333-1116 | COLIN DORAN P.O. BOX 195 SAN ANDREAS, CA 95245 (209)754-1886 | \$1,996,408 \$0 \$0 | 11/17/10 12/08/10 | 0% 0% SUSPENDED |
| 10-ALP-5725-/0 10-0F1404 | WPCP | IN ALPINE COUNTY AT THE WOODFORDS MAINTENANCE STATION INSTALL COVERED MATERIAL BINS | ANDREW STURGEON CONSTRUCTION 8259 ALPINE AVENUE SACRAMENTO CA 95826 (916)452-6108 | ALFRED BLUM 1110 KETTLEMAN LANE SUITE 35 LODI CA 95240 (209)333-6922 | \$255,330 \$97,552 \$0 | 04/28/10 06/15/10 03/08/11 | 42% 38% |
| HA12 | | | | | | | |
| 10-AMA-49-11.9/22.1 10-0U8104 ACST-PP04-(914)9 --() | WPCP | IN AMADOR COUNTY AT AND NEAR PLYMOUTH FROM 0.2 MILE SOUTH OF RANCHERIA CREEK BRIDGE TO EL DORADO COUNTY LINE REPAIR FAILED AREAS AND APPLY | GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734 | | \$1,338,321 \$0 \$0 | 03/08/11 03/24/11 | 0% 0% |
| 10-CAL-4-14.5/14.9 10-0A0104 HSST-P004-(141)E - (-) | SWPPP | IN CALAVERAS COUNTY ABOUT 5.9 MILES WEST OF ANGELS CAMP FROM 2.4 MILES EAST OF HUNT ROAD TO 1.4 MILES WEST OF WEST BRANCH CHEROKEE REALIGN AND WIDEN HIGHWAY WITH RHMA | GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734 | ALFRED BLUM 1110 KETTLEMAN LANE SUITE 35 LODI, CA 95240 (209)333-6522 | \$1,288,418 \$0 \$0 | 12/21/10 01/06/11 | 0% 0% SUSPENDED |
| HB1 | | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/11

District 10

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|------------------|--|---|---|--|------------------------------------|-----------------------------|
| 10-MER-33-17.1/26.5 10-0E9404 STP-S033-(072)E --() | | IN MERCED COUNTY NEAR SANTA NELLA FROM 0.1 MILE SOUTH OF PLAZA ROAD TO ROUTE 140 OVERLAY AND REPLACE AC SURFACING | TEICHERT CONSTRUCTION P O BOX 3367 TURLOCK CA 95381 (209)632-6600 | | \$1,847,152 \$0 \$0 | 12/13/10 12/30/10 | 0% 0% |
| HA22 | WPCP | | | | | | |
| 10-MER-99-1.0/0 10-3A3404 NH-000C-(321)E --() | | IN MERCED, STANISLAUS AND SAN JOAQUIN COUNTIES AT VARIOUS LOCATIONS INSTALL CLOSED CIRCUIT TV CAMERAS | TRAFFIC DEVELOPMENT SERVICES INC 4215 TIERRA REJADA ROAD MOORPARK CA 93021 (805)523-1914 | TONY CIPPONERI 952 GOODWIN DR OR P O BOX 867 RIPON CA 95366 (209)599-1940 | \$1,546,797 \$0 \$0 | 11/10/10 12/08/10 11/21/11 | 0% 0% SUSPENDED |
| HB4N | WPCP | | | | | | |
| 10-MER-99-10.8/13.1 10-363124 | | IN MERCED CO IN AND NEAR MERCED MILES CREEK OVERFLOW TO CHILDS AVENUE OVERCROSSING HIGHWAY PLANTING AND IRRIGATION | FROM TAKEHARA LANDSCAPE, INC. POST OFFICE BOX 277085 SACRAMENTO CA 95827 | COLE, BRAD / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, SUITE 35 LODI CA 95240 | \$984,298 \$803,055 \$4,385 | 02/10/10 03/10/10 12/31/13 | 25% 81% |
| HE14 | SWPPP | | | | | | |
| 10-MER-99-15.8/17.3 10-0K0204 SARR-P099-(521)E P0-99 5-(1E) --() | | IN MERCED COUNTY IN AND NEAR MERCED FROM 0.1 KM NORTH OF V STREET UNDERCROSSING TO BLACK RASCAL CANAL BRIDGE REPLACE BRIDGE | RGW 550 GREENVILLE RD. LIVERMORE, CA. 94550-9297 | SIAMAK SIRANG 3469 YEAGER DRIVE SUITE 109 MADERA, CA 93637 (209)610-3932 | \$21,082,519 \$6,628,070 \$970,578 | 10/08/09 10/22/09 04/20/12 | 33% 31% |
| HA21 | SWPPP | | | | | | |
| 10-MER-99-26.8/27.6 10-3169C4 | | IN MERCED COUNTY NEAR LIVINGSTON FROM 0.3 MILE SOUTH TO 0.5 MILE NORTH OF SULTANA DRIVE OVERCROSSING HIGHWAY PLANTING AND IRRIGATION | ROLFE CONSTRUCTION 3573 SOUTHERN PACIFIC AVE. ATWATER CA 95301 | COLE, BRAD / OSHITA, STAN 1110 WEST KETTLEMAN LANE, SUITE 35 LODI CA 95240 (209)333-6928 | \$322,753 \$261,963 \$1,160 | 02/11/10 04/06/10 12/31/13 | 0% 0% PLANT EST SATIS |
| HB4C | SWPPP | | | | | | |
| 10-MER-99-32.6/37.2 10-0L5804 ACST-P099-(515)E P0-99 5-(5E) --() | | IN MERCED COUNTY NEAR DELHI FROM 0.9 MILE SOUTH OF SOUTH AVENUE OVERCROSSING TO 0.5 MILE NORTH OF GRIFFITH ROAD OVERCROSSING HIGHWAY PLANTING | ODYSSEY LANDSCAPE CO., INC. 5400 WEST HIGHWAY 12 LODI CA 95242 | COLE, BRAD 1110 WEST KETTLEMAN LANE, SUITE 35 LODI CA 95240 (209)724-9096 | \$622,471 \$513,465 \$5,264 | 08/19/08 09/10/08 12/31/12 | 64% 82% |
| | SWPPP | | | | | | |

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/11**

District 10

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|------------------|---|---|---|--|------------------------------------|-------------------------|
| 10-MER-140-36.5/37.6 10-3A66U4 ACNH-P140-(031)E --() | | IN MERCED COUNTY IN AND NEAR MERCED FROM MARTHELLA AVENUE TO 0.3 KM EAST OF SANTA FE AVENUE | R G W CONSTRUCTION INC P O BOX 2910 LIVERMORE CA 94551 (925)606-2400 | HASSAN JAKHAR 3469 YEAGER DRIVE, SUIT # 109 MADERA, CA. 93637 (559)-67-5-52 | \$19,940,913 \$0 \$0 | 10/11/10 10/26/10 09/11/13 | 0% 0% 0% |
| | SWPPP | REPLACE BRIDGE AND WIDEN ROADWAY | | | | | |
| 10-MER-140-/11.9 10-0U8704 ACST-PP14-(003) --() | | IN MERCED COUNTY IN AND NEAR GUSTINE FROM ROUTE 140/5 SEPARATION TO SAN JOAQUIN RIVER BRIDGE | GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734 | | \$2,106,846 \$0 \$0 | 03/08/11 03/24/11 | 0% 0% 0% |
| | WPCP | REPAIR FAILED AREAS AND RESURFACE | | | | | |
| 10-MER-165-30.0/36.7 10-0U0304 ACST-P165-(008)E P1-65 0-(8E) --() | | IN MERCED COUNTY AT AND NEAR HILMAR FROM 0.2 MILE SOUTH OF WESTSIDE BOULEVARD TO STANISLAUS COUNTY LINE RESURFACING | GEORGE REED INC. 140 EMPIRE AVE. MODESTO, CA 95354 | TONY CIPPONERI 952 GOODWIN DR OR P O BOX 867 RIPON CA 95366 (209)599-1940 | \$1,113,453 \$109,884 \$108,242 | 05/27/10 06/15/10 06/06/11 | 23% 10% SUSPENDED |
| | WPCP | | | | | | |
| 10-MER-165-/11.7 10-0P5904 STP-P165-(009)E --() | | IN MERCED COUNTY IN AND NEAR LOS BANOS FROM ROUTE 5 TO HENRY MILLER AVENUE | TEICHERT CONSTRUCTION P O BOX 3367 TURLOCK CA 95381 P O BOX 3367 TURLOCK CA 95381 (209)632-6600 | TONY CIPPONERI 952 GOODWIN DR OR P O BOX 867 RIPON CA 95366 (209)599-1940 | \$3,240,928 \$0 \$0 | 11/29/10 12/16/10 | 0% 0% SUSPENDED |
| | WPCP | RESURFACE ROADWAY | | | | | |
| 10-SJ-4-4.4/14.2 10-0T4504 | | IN SAN JOAQUIN AND MERCED COUNTIES AT VARIOUS LOCATIONS POLYESTER CONCRETE OVERLAY | TRUESDELL CORPORATION OF CALIFORNIA INC 1310 W 23RD STREET TEMPE, AZ 95282 | NOMER GUTIERREZ 611 SAN JUAN AVENUE STOCKTON CA 95203 (209)942-6160 | \$302,152 \$264,344 \$0 | 04/01/10 04/20/10 02/15/11 | 47% 95% |
| | WPCP | | | | | | |
| 10-SJ-4-5.4/6.9 10-0H04U4 SARR-P004-(133)E P0-04 1-(3E) --() | | IN SAN JOAQUIN COUNTY NEAR HOLT FROM 0.8 KM WEST OF TRACY BOULEVARD TO 1.6 KM EAST OF TRACY BOULEVARD | DE SILVA GATES CONSTRUCTION P O BOX 2909 DUBLIN CA 94568 (925)294-5669 | WAZIRI,MOHAMMAD 1110 W KETTLEMAN LANE, SUITE 35 LODI CA 95240 (209)470-8970 | \$6,622,353 \$2,862,340 \$46,734 | 09/03/09 09/21/09 07/18/12 | 41% 43% SUSPENDED |
| | SWPPP | CURVE IMPROVEMENT | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/11

District 10

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|------------------|--|---|--|---|------------------------------------|--------------------------------|
| 10-SJ-4-/5.4 10-0Q3704 HSST-P004-(139)E P0-04 1-(9E) --() | | IN SAN JOAQUIN COUNTY NEAR HOLT INSTALL CENTERLINE RUMBLE STRIP | TEICHERT CONSTRUCTION 265 VAL DERVIN PARKWAY STOCKTON, CA 95206 | WALI WAZIRI 1110 W KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)470-8790 | \$159,701 \$14,221 \$14,221 | 10/01/10 10/26/10 05/19/11 | 5% 9% SUSPENDED |
| HB1 | WPCP | | (209)983-2300 | | | | |
| 10-SJ-5-32.6/49.8 10-0V1704 IM-0056-(332)0 6332- 47-(E) --() | | IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM HAMMER LANE UNDERCROSSING TO SACRAMENTO COUNTY LINE HOT MIX ASPHALT OVERLAY | RGW VANGUARD A JOINT VENTURE P O BOX 2910 LIVERMORE CA 94551 (925)606-2400 | HARMINDER DEOL 952 GOODWIN DR RIPON CA 95366 (209)599-8576 | \$20,778,729 \$685,360 \$683,410 | 12/03/10 12/20/10 06/13/12 | 5% 3% |
| HA22 | WPCP | | | | | | |
| 10-SJ-12-/0 10-0K0704 | | IN SAN JOAQUIN CO NEAR TERMINOUS AT AT MOKELUMNE RIVER BRIDGE REPLACE ELECTRICAL / CONTROL SYSTEM | WENHAM CONSTRUCTION 2707 CASTLEROCK COURT PLACERVILLE, CA 95667 | MARY BUSH/PAUL ELLIOTT 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209)639-4453 | \$215,267 \$202,911 \$81,071 | 02/25/10 04/20/10 05/03/11 | 100% 94% |
| HA21 | WPCP | | | | | | |
| 10-SJ-88-16.3/25.4 10-0U8504 ACNH-P088-(055)E --() | | IN SAN JOAQUIN COUNTY AT AND NEAR CLEMENTS REPAIR AREAS AND RESURFACE ROAD | GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734 | | \$1,565,976 \$0 \$0 | 03/24/11 04/07/11 | 0% 0% |
| | WPCP | | | | | | |
| 10-SJ-99-27.5/0 10-0N9104 | | IN SAN JOAQUIN COUNTY NEAR LODI AT ARMSTRONG ROAD REPLACE HIGHWAY PLANTING | WATKIN & BORTOLUSSI, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901 | COLE, BRAD / STAN OSHITA 1110 WEST KETTLEMAN LANE, SUITE 35 LODI CA 95240 (209)333-6928 | \$412,600 \$375,410 \$725 | 01/28/09 02/17/09 12/31/12 | 0% 0% PLANT EST SATIS |
| HB1 | SWPPP | | | | | | |
| 10-SJ-99-/1.7 10-0L6304 HSNH-P099-(523)E P0-99 5-(3E) --() | | IN STANISLAUS AND SAN JOAQUIN COUNTIES IN AND NEAR RIPON FROM HAMMETT ROAD OVERCROSSING TO MILGEO AVENUE OVERCROSSING UPGRADE MEDIAN BARRIER | RGW CONSTRUCTION INC. P O BOX 2910 LIVERMORE CA 94551 | DAVID ABLEDU 952 GOODWIN DRIVE, RIPON CA 95366 (209)599-7281 | \$4,456,649 \$2,799,386 \$175,790 | 12/07/09 12/22/09 07/28/11 | 0% 0% PLANT EST SATIS |
| HB1 | SWPPP | | | | | | |

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/11**

District 10

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|------------------|--|--|---|---------------------------------------|------------------------------------|------------------------|
| 10-SJ-99-/0 10-0K3204 NH-X077-(017)E --() | | IN SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS INSTALL MICROWAVE DETECTION SYSTEMS | STEINY AND COMPANY INC P O BOX 3008 VALLEJO CA 94590 (707)552-6900 | MARY BUSH/PAUL ELLIOTT 611 SAN JUAN AVE STOCKTON, CA 95203 (209)639-4453 | \$1,364,250 \$211,080 \$184,650 | 12/14/10 01/03/11 01/04/12 | 16% 16% |
| HB4N | WPCP | | | | | | |
| 10-SJ-120-.5/6.4 10-0V1604 NH-P120-(050)E --() | | IN SAN JOAQUIN COUNTY IN AND NEAR MANTECA FROM ROUTE 5/120 SEPARATION AND OVERHEAD TO MOFFAT BOULEVARD OVERHEAD REPAIR FAILED AREA AND PLACE | GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734 | OBAIDULLH RASHID "ABDUL" 611 SAN JUAN AVE., STOCKTON, CA 95203 (209)610-0806 | \$5,116,972 \$0 \$0 | 11/04/10 12/02/10 08/31/11 | 35% 0% SUSPENDE |
| HA22 | WPCP | | | | | | |
| 10-SJ-120-9.4/16.7 10-0U0204 | | IN SAN JOAQUIN COUNTY IN AND NEAR ESCALON FROM 0.6 MILE EAST OF JACKTONE ROAD TO 0.2 MILE EAST OF IRWIN STREET APPLY CHIP SEAL | WINDSOR FUEL CO P O BOX 1029 PITTSBURG CA 94565 (925)427-5266 | OBAIDULLAH RASHID "ABDUL" 611 SAN JUAN AVENUE STOCKTON CA 95203 (209)610-0806 | \$420,986 \$10,000 \$0 | 05/20/10 06/28/10 08/31/11 | 20% 2% SUSPENDE |
| HM1 | WPCP | | | | | | |
| 10-SJ-132-.7/0 10-0U5904 | | IN SAN JOAQUIN COUNTY ABOUT 5.8 MILES WEST OF VERNALIS AT ROUTE 132 E/580 SEPARATION REPAINT BRIDGE | JEFFCO PAINTING & COATING INC PO BOX 1888 VALLEJO CA 94590 (707)562-1900 | | \$606,966 \$0 \$0 | 03/01/11 03/17/11 | 0% 0% |
| | WPCP | | | | | | |
| 10-SJ-205-1.7/12.6 10-0L5704 SARR-205 -(328)4 A-205 -(328)4 --() | | IN SAN JOAQUIN COUNTY IN AND NEAR TRACY AT VARIOUS LOCATIONS HIGHWAY PLANTING AND IRRIGATION | ELITE LANDSCAPING, INC. 2972 LARKIN AVENUE CLOVIS, CA 93612 | COLE, BRAD / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6928 | \$714,658 \$626,661 \$244,745 | 04/05/10 05/28/10 12/31/14 | 16% 88% |
| HA25 | SWPPP | | | | | | |
| 10-SJ-205-1.9/7.9 10-0Q2704 | | IN SAN JOAQUIN COUNTY NEAR TRACY AT VARIOUS LOCATIONS CONSTRUCT ADDITIONAL LANES | BAY CITIES PAVING AND GRADING INC P O BOX 6227 CONCORD CA 94524 (925)687-6666 | HARMINDER DEOL 952 GOODWIN DR RIPON CA 95366 (209)599-8576 | \$10,522,725 \$62,500 \$62,500 | 10/12/10 11/02/10 05/13/13 | 100% 1% SUSPENDE |
| | SWPPP | | | | | | |

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/11**

District 10

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|------------------|---|--|---|--|------------------------------------|--------------------------------|
| 10-STA-5-/0 10-0T4404 | | IN AMADOR, STANISLAUS AND TUOLUMNE COUNTIES AT VARIOUS LOCATIONS TREAT BRIDGE DECKS | DEBRUIN CONSTRUCTION INC P O BOX 1355 FRENCH CAMP CA 95231 | PAWAN K GARG, 611 SAN JUAN AVE STOCKTON CA 95203 (209)470-8777 | \$428,900 \$387,173 \$987 | 02/11/10 03/10/10 05/31/11 | 78% 83% |
| HA21 | WPCP | | | | | | |
| 10-STA-33-23.4/0 10-2A2904 STPB-RSTP-(033)0 --() | | IN STANISLAUS COUNTY NEAR WESTLEY AT INGRAM CREEK BRIDGE REPLACE BRIDGE | AGEE CONSTRUCTION CORPORATION P O BOX 629 CLOVIS CA 93613 (559)299-3290 | SUTTI, RENEE M. 952 GOODWIN DRIVE RIPON, CA. 95366 (209)607-8741 | \$870,554 \$32,314 \$32,314 | 12/09/10 01/19/11 12/23/11 | 3% 4% SUSPENDED |
| HA21 | SWPPP | | | | | | |
| 10-STA-99-11.9/11.9 10-2A7704 | | IN STANISLAUS COUNTY IN CERES FROM 0.5 KM SOUTH OF WHITMORE AVENUE OVERCROSSING TO 0.7 KM NORTH OF WHITMORE AVENUE OVERCROSSING RECONSTRUCT INTERCHANGE | NEHEMIAH CONSTRUCTION INC 801 FIRST STREET SUITE G BENICIA CA 94510 (707)746-6870 | DEOL HARMINDER PO BOX 1863 TURLOCK CA 95381 (209)667-1869 | \$17,483,630 \$17,568,038 \$83,583 | 06/23/08 07/09/08 07/18/11 | 92% 99% |
| HE11 | SWPPP | | | | | | |
| 10-STA-99-15.0/16.5 10-0F7304 | | IN STANISLAUS COUNTY IN AND NEAR MODESTO FROM TUOLUMNE RIVER BRIDGE TO 0.7 KM NORTH OF ROUTE 219 AND 99 SEPARATION PLANTING AND IRRIGATION | ODYSSEY LANDSCAPE COMPANY 5400 WEST HIGHWAY 12 LODI CA 95242 | COLE, BRAD / OSHITA, STAN 1110 WEST KETTLEMAN LANE, SUITE 35 LODI CA 95240 (209)948-7216 | \$1,787,465 \$1,725,784 \$0 | 09/18/07 10/16/07 12/31/11 | 0% 0% PLANT EST SATIS |
| HA25 | SWPPP | | | | | | |
| 10-STA-99-16.8/24.7 10-0L5904 SARR-P099-(522)E P0-99 5-(2E) --() | | IN STANISLAUS CO IN AND NEAR THE CITY OF MODESTO AND THE COMMUNITY OF SALIDA AND VARIOUS LOCATIONS HIGHWAY PLANTING | WATKIN AND BORTOLUSSI, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901 | COLE, BRAD / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, SUITE 35 LODI CA 95240 | \$489,644 \$355,334 \$4,398 | 02/09/10 02/23/10 12/31/13 | 30% 71% |
| HA25 | SWPPP | | | | | | |
| 10-STA-99-21.9/22.3 10-0K7004 | | IN STANISLAUS COUNTY AT SALIDA AT ROUTE 99/219 SEPARATION WIDEN ROADWAY AND RAMPS | GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011 | SUTTI, RENEE' M. P O BOX 867 (952 GOODWIN DRIVE) RIPON, CA. 95366 (209)599-3699 | \$813,631 \$736,773 \$725 | 07/15/09 07/28/09 12/07/11 | 0% 0% PLANT EST SATIS |
| HB4N | SWPPP | | | | | | |

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/11**

District 10

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|------------------|---|---|---|------------------------------------|------------------------------------|-------------------------|
| 10-STA-108-28.7/29.4 10-0N4404 HSST-P108-(047)E P1-08 0-(7E) --() | | IN STANISLAUS COUNTY NEAR RIVERBANK FROM 0.4 MILE NORTH OF SAINT FRANCIS AVENUE TO 0.1 MILE WEST OF SKITSTONE ROAD INSTALL SIGNALS | GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011 | MARY BUSH (209)639-4453 | \$746,897 \$52,795 \$0 | 04/20/10 05/12/10 03/10/11 | 100% 7% |
| 10-STA-132-30.3/41 10-0V0404 | | IN STANISLAUS COUNTY NEAR WATERFORD IN-PLACE SURFACE RECYCLING | GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734 | | \$1,996,675 \$0 \$0 | 04/08/11 04/25/11 | 0% 0% |
| | WPCP | | | | | | |
| 10-TUO-108-5.7/6.2 10-0H3204 HSST-P108-(048)E P1-08 0-(8E) --() | | IN TUOLUMNE COUNTY NEAR SONORA FROM 0.3 KM WEST OF VIA ESTE ROAD TO 0.4 KM EAST OF VIA ESTE ROAD WIDEN HIGHWAY WITH HOT MIX ASPHALT | GEORGE REED INC. P.O. BOX 548 SONORA CA 95370 P.O.BOX 548 SONORA CA 95370 | PAWAN K GARG 611 SAN JUAN AVE STOCKTON CA 95203 (209)470-8777 | \$591,247 \$476,496 \$0 | 11/24/09 12/14/09 03/29/11 | 96% 77% SUSPENDED |
| 10-TUO-108-31.2/0 10-0N3704 | | IN TUOLUMNE COUNTY NEAR STRAWBERRY AT SOUTH FORK STANISLAUS RIVER BRIDGE REPLACE BRIDGE RAIL | COAST CONST. INC. 4460 REDWOOD HIGHWAY SUITE 16 SAN RAFAEL CA 94903 | PAWAN GARG 611 SAN JUAN AVENUE STOCKTON CA 95203 (209)470-8777 | \$428,402 \$408,423 \$27,801 | 05/24/10 06/22/10 04/20/11 | 100% 95% OVER RUN |
| | WPCP | | | | | | |
| 10-TUO-120-15.1/29 10-0U8904 ACNH-P120-(051)E --() | | IN TUOLUMNE COUNTY AT AND NEAR MOCCASIN FROM 0.4 MILE WEST OF NORTH JUNCTION 49 TO 0.3 MILE WEST OF OLD PRIEST GRADE ROAD RUBBERIZED HMA OVERLAY | GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734 | | \$2,296,199 \$0 \$0 | 04/12/11 04/25/11 | 0% 0% |
| | WPCP | | | | | | |

Totals: Authorized Final Amt: \$146,864,822 Completed to Date: \$46,267,732 Work This Month: \$2,733,283

Statement of Ongoing Contracts - Index

| Cnty Rt Pm | Contract | Page |
|----------------------|-----------------|-------------|
| 10-ALP-4-/9 | 10-0S5004 | 1 |
| 10-ALP-88-1.9/0 | 10-444204 | 1 |
| 10-ALP-88-5.3/5.3 | 10-0S1704 | 1 |
| 10-ALP-5725-/0 | 10-0F1404 | 1 |
| 10-AMA-49-11.9/22.1 | 10-0U8104 | 1 |
| 10-CAL-4-14.5/14.9 | 10-0A0104 | 1 |
| 10-MER-33-17.1/26.5 | 10-0E9404 | 2 |
| 10-MER-99-1.0/0 | 10-3A3404 | 2 |
| 10-MER-99-10.8/13.1 | 10-363124 | 2 |
| 10-MER-99-15.8/17.3 | 10-0K0204 | 2 |
| 10-MER-99-26.8/27.6 | 10-3169C4 | 2 |
| 10-MER-99-32.6/37.2 | 10-0L5804 | 2 |
| 10-MER-140-36.5/37.6 | 10-3A66U4 | 3 |
| 10-MER-140-/11.9 | 10-0U8704 | 3 |
| 10-MER-165-30.0/36.7 | 10-0U0304 | 3 |
| 10-MER-165-/11.7 | 10-0P5904 | 3 |
| 10-SJ-4-4.4/14.2 | 10-0T4504 | 3 |
| 10-SJ-4-5.4/6.9 | 10-0H04U4 | 3 |
| 10-SJ-4-/5.4 | 10-0Q3704 | 4 |
| 10-SJ-5-32.6/49.8 | 10-0V1704 | 4 |
| 10-SJ-12-/0 | 10-0K0704 | 4 |
| 10-SJ-88-16.3/25.4 | 10-0U8504 | 4 |

Statement of Ongoing Contracts - Index

| Cnty Rt Pm | Contract | Page |
|----------------------|-----------------|-------------|
| 10-SJ-99-27.5/0 | 10-0N9104 | 4 |
| 10-SJ-99-/1.7 | 10-0L6304 | 4 |
| 10-SJ-99-/0 | 10-0K3204 | 5 |
| 10-SJ-120-9.4/16.7 | 10-0U0204 | 5 |
| 10-SJ-120-.5/6.4 | 10-0V1604 | 5 |
| 10-SJ-132-.7/0 | 10-0U5904 | 5 |
| 10-SJ-205-1.7/12.6 | 10-0L5704 | 5 |
| 10-SJ-205-1.9/7.9 | 10-0Q2704 | 5 |
| 10-STA-5-/0 | 10-0T4404 | 6 |
| 10-STA-33-23.4/0 | 10-2A2904 | 6 |
| 10-STA-99-16.8/24.7 | 10-0L5904 | 6 |
| 10-STA-99-11.9/11.9 | 10-2A7704 | 6 |
| 10-STA-99-15.0/16.5 | 10-0F7304 | 6 |
| 10-STA-99-21.9/22.3 | 10-0K7004 | 6 |
| 10-STA-108-28.7/29.4 | 10-0N4404 | 7 |
| 10-STA-132-30.3/41 | 10-0V0404 | 7 |
| 10-TUO-108-5.7/6.2 | 10-0H3204 | 7 |
| 10-TUO-108-31.2/0 | 10-0N3704 | 7 |
| 10-TUO-120-15.1/29 | 10-0U8904 | 7 |

Statement of Ongoing Contracts - Federal Aid

