

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/19

Page 1
04/24/19

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-ALP-4-/0 10-1F6414		IN ALPINE, AMADOR, & CALAVERAS COUNTIES AT VARIOUS LOCATIONS REMOVE TREES	STEVE MANNING CONSTRUCTION, INC. PO BOX 491660 REDDING CA 96049 (530)222-0810	TONY CIPPONERI 952 GOODWIN DRIVE RIPON CA 95366 (209)599-1940	\$8,537,196 \$5,513,172 \$0	04/26/18 05/16/18 09/13/19	31% 65% SUSPENDED
10-AMA-16-2.5/9.3 10-1C4304 SSTG-X005-(001)E --()		IN AMADOR COUNTY AT VARIOUS LOCATIONS RUMBLE STRIP INSTALLATION	NEVADA BARRICADE & SIGN CO INCDBA GOLDEN STATE STRIPING & SIGNS P.O. BOX 20459 RENO NV 89515 (775)331-5100		\$3,785,484 \$0 \$0	09/21/18 10/22/18	0% 0%
10-AMA-26-/4.7 10-1F7404 SNHG-000C-(489)E --()		AMADOR AND CALAVERAS COUNTIES ON ROUTE 4 FROM 1.3 MILES WEST OF SIX MILE ROAD TO CALAVERAS COUNTY LINE AND ROUTE 26 FROM 0.5 MILE RUMBLE STRIP INSTALLATION	DREAMBUILDER CONSTRUCTION CORP. 1324 LAWSON LN PLACENTIA CA 92870 (714)646-3697		\$2,256,061 \$0 \$0	01/07/19 01/23/19	0% 0%
10-AMA-49-7.0/22.1 10-1J1104		IN AMADOR COUNTY IN AND NEAR PLYMOUTH FROM JUNCTION 49/104 TO EL DORADO COUNTY LINE REPAIR FAILED PAVEMENT AREAS	GEORGE REED, INC. 140 EMPIRE AVE STOCKTON CA 95354 (209)523-0734		\$4,827,687 \$0 \$0	11/19/18 12/10/18	0% 0%
10-CAL-4-43.8/44.3 10-0F2804 ACST-PP00-(152)E --()		IN CALAVERAS COUNTY ON STATE ROUTE 4 FROM WHITE PINES AND BIG TREES STATE PARK ENTRANCE CONSTRUCT WALL FOR SEDIMENT CONTROL	K.W. EMERSON, INC. 413 W SAINT CHARLES SAN ANDREAS CA 95244 (209)754-3839	IQBAL AULAKH 850 S. GUILD AVE. STE. 107 LODI, CA 95240 (209)479-3608	\$7,308,327 \$6,829,461 \$0	10/24/16 11/28/16 09/30/19	97% 92% SUSPENDED
10-MER-5-13.5/19.2 10-0P5504 B1ST-000C-(488)E --()		IN SAN JOAQUIN COUNTY ON I-5 AND STATE ROUTE 32, IN STANISLAUS COUNTY ON I-5, AND IN MERCED COUNTY ON I-5, STATE ROUTE 152 AND STA SEISMIC RETROFIT OF ELEVEN BRIDGES	BRIDGEWAY CIVIL CONSTRUCTORS, INC. 4950 ALLISON PARKWAY, SUITE A VACAVILLE CA 95688 (707)455-7033		\$2,377,435 \$0 \$0	11/09/18 11/30/18	0% 0%
HA21							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/19

Page 2
04/24/19

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-5-25.9/32.1 10-1G5004		IN MERCED AND STANISLAUS COUNTIES AT VARIOUS LOCATIONS POLYESTER CONCRETE OVERLAY, REPLACE	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD SUITE 100 SACRAMENTO CA 95834 (916)283-9950	MUHAMMAD RAHMAN 3469 YEAGER DRIVE MADERA, CA. 93637 (559)905-5501	\$3,517,975 \$3,474,580 \$67,615	03/23/18 04/17/18 06/28/19	74% 97%
HM3							
10-MER-5-/17 10-1H4104		IN MERCED COUNTY NEAR LOS BANOS FROM FRESNO COUNTY LINE TO 0.5_ MILE SOUTH OF ROUTE 5/152 SEPARATION PAVEMENT REHABILITATION	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706 (559)441-5700		\$10,098,810 \$0 \$0	01/30/19 03/21/19	0% 0%
10-MER-59-16.0/16.2 10-1E3504 SSTG-S059-(079)E --()		IN THE CITY OF MERCED FROM NORTH OF COOPER AVENUE TO SOUTH FORK BLACK RASCAL CREEK BRIDGE. INTERSECTION SAFETY IMPROVEMENTS. INTERSECTION SAFETY IMPROVEMENTS.	GEORGE REED, INC. PO BOX 4760 MODESTO CA 95352 (209)523-0734	MUHAMMAD RAHMAN 3469 YEAGER DRIVE. MADERA, CA. 93637 (559)905-5501	\$1,862,595 \$0 \$0	10/03/18 11/08/18 08/20/19	0% 0%
HB1							
10-MER-99-17.6/19.6 10-1J1404		IN MERCED COUNTY NEAR MERCED FROM 0.3 MILE NORTH OF BLACK RASCAL _ CANAL TO 0.1 MILE NORTH OF WEBBER CANAL RHMA OVERLAY	GEORGE REED, INC. 140 EMPIRE AVE STOCKTON CA 95354 (209)523-0734		\$1,435,480 \$0 \$0	01/24/19 02/11/19	0% 0%
HM1							
10-MER-99-35.9/37.3 10-1C1804 ACNH-P099-(617)E --()		IN MERCED AND STANISLAUS COUNTIES NEAR TURLOCK FROM 0.3 MILE NORTH OF BRADBURY ROAD OVERCROSSING TO 0.2 MILE NORTH OF STANISLAUS C PAVEMENT REHABILITATION	A TEICHERT&SON INC. DBA TEICHERT CONSTRUCTION. 400SUN RISE AVE, SUITE 300 ROSEVILLE, CA. 95661	MUHAMMAD RAHMAN 3469 YEAGER DRIVE MADERA, CA. 93637 (559)905-5501	\$11,855,746 \$11,140,473 \$198,422	11/17/17 11/30/17 05/06/19	96% 94%
HA22							
10-MER-152-/40.9 10-1J5504		IN MERCED COUNTY IN AND NEAR LOS _ BANOS FROM SANTA CLARA COUNTY LINE TO MADERA COUNTY LINE PAVEMENT DELINEATION	PAVE-TECH INC. 2231 LA MIRADA DRIVE VISTA CA 92081 (760)727-8700	RAAID ABOUZEDAN 2374 INDUSTRIAL ROWE TURLOCK, CA 95380 (559)906-9831	\$3,197,111 \$2,242,475 \$2,242,475	12/28/18 01/18/19 08/02/19	14% 70%
HM4							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/19

Page 3
04/24/19

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-165-/0 10-1E5804 SSTG-000C-(484)E --()		IN MARIPOSA, MERCED AND STANISLAUS COUNTIES AT VARIOUS COUNTIES CONSTRUCT RUMBLE STRIPS	NEVADA BARRICADE & SIGN CO INCDBA GOLDEN STATE STRIPING & SIGNS P.O. BOX 20459 RENO NV 89515 (775)331-5100	MANDIP SANDHU 3469 YEAGER DRIVE MADERA, 93637, CA (559)246-9433	\$3,584,787 \$2,833,307 \$567,719	08/31/18 09/25/18 07/17/19	46% 79%
10-MPA-49-.3/23 10-1E5704 SNHG-P049-(176)E --()		IN MARIPOSA AND TUOLUMNE COUNTIES NEAR BOOTJACK AND SONORA FROM 0.3 MILE NORTH OF MARIPOSA COUNTY LINE TO CALAVERAS TUOLUMNE COUNT CONSTRUCT RUMBLE STRIP & TRAFFIC	DREAMBUILDER CONSTRUCTION CORP. 1324 LAWSON LN PLACENTIA CA 92870 (714)646-3697	COLIN DORAN 560 MOUNTAIN RANCH ROAD SAN ANDREAS, CA. 95249 (209)754-1017	\$904,061 \$757,377 \$182,368	09/24/18 10/22/18 05/20/19	62% 84%
HB1							
10-MPA-49-30.0/40 10-1K7604		IN MARIPOSA COUNTY, SR 49 AT MULTIPLE LOCATIONS SLIP-OUT AND LANDSLIDE REPAIR	ACCESS LIMITED CONSTRUCTION 1102 PIKE LANE OCEANO, CA 93445	ABLEDU, DAVID 850 GUILD AVE #107 LODI, CA 95240 (209)483-5812	\$3,885,000 \$0 \$0	03/15/19 03/18/19 07/05/19	0% 0%
000000000 000							
10-MPA-140-370.0/51.8 10-1K4704		IN MARIPOSA COUNTY ON STATE ROUTE 140 FROM POSTMILE 37.0 TO POSTMILE 51.8 DEBRIS REMOVAL AND SLOPE STABILIZATION	CROOK LOGGING, INC. P.O. BOX 239 GROVELAND, CA 95321	DORAN, COLIN 560 MOUNTAIN RANCH RD. SAN ANDRES, CA 95249 (209)754-1017	\$4,985,000 \$3,705,623 \$1,193,139	10/26/18 11/05/18 06/07/19	71% 74%
20.20.201 130							
10-SJ-0-/0 10-1J5604		IN SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS PAVEMENT DELINEATION	CHRISP COMPANY 43650 OSGOOD ROAD FREMONT CA 94539 (510)656-2840	WALI WAZIRI 952 GOODWIN DRIVE RIPON, CA 95366 (209)470-8790	\$3,551,904 \$0 \$0	01/02/19 01/23/19 07/25/19	0% 0%
HM4							SUSPENDED
10-SJ-4-.2/8.3 10-1C4804 SSTG-000C-(478)E --()		IN SAN JOAQUIN AND STANISLAUS COUNTIES AT VARIOUS LOCATIONS RUMBLE STRIP INSTALLATIONS	DREAMBUILDER CONSTRUCTION CORP. 1324 E LAWSON LN PLACENTIA CA 92870 (714)646-3697		\$1,533,061 \$0 \$0	11/09/18 11/30/18	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/19

Page 4
04/24/19

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-5-16.1/35.7 10-0X7204 ACIM-005 -(352)E --()		IN SAN JOAQUIN COUNTY IN LATHROP/STOCKTON ON STATE ROUTE 5 ON LOUISE AVE TO 8 MILE ROAD ROADSIDE PAVING, MVP'S AND ACCESS	A. TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE BLVD ROSEVILLE CA 95661 (916)757-6400	RANBIR BHULLAR 952 GOODWIN DRIVE RIPON, CA 95366 (209)639-4306	\$2,410,001 \$553,540 \$513,840	11/15/18 12/10/18 08/12/19	12% 23%
10-SJ-5-21.4/0 10-1H3414 BLIM- 005-(351)E --()		IN SAN JOAQUIN COUNTY ON INTERSTATE 5 (I-5) AT PM 10.65 AND AT R21.44. IMPROVING FREIGHT MOBILITY BY	M.C.M. CONSTRUCTION, INC. PO BOX 620 NORTH HIGHLANDS CA 95660 (916)334-1221	OBAIDULLAH RASHID "ABDUL" 3663 ARCH ROAD, SUITE-500 STOCKTON, CA 95215 (209)470-8782	\$1,200,075 \$699,570 \$221,645	10/04/18 11/08/18 08/06/19	42% 57%
10-SJ-5-25.8/26.1 10-0G7204 ACNH-X077-(025)E --()		IN SAN JOAQUIN COUNTY IN STOCKTON AT VARIOUS BRIDGE LOCATIONS SEISMIC RETROFIT OF VARIOUS BRIDGES	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	DAVID ABLEDU 850 GUILD AVENUE #107 LODI, CA 95240 (209)483-5812	\$2,128,852 \$2,126,064 \$268,936	11/07/17 12/18/17 04/24/19	99% 98%
10-SJ-5-26.5/27 10-1E8904		IN SAN JOAQUIN COUNTY IN STOCKTON AT STOCKTON CHANNEL VIADUCT REPAIR BRIDGE CROSSFRAMES	ABHE & SVOBODA, INC. 18100 DAIRY LANE JORDAN MN 55352 (952)447-6025	ARIEL I. MENDOZA 850 S. GUILD AVENUE LODI, CA 95240 (209)471-4008	\$818,396 \$818,395 \$0	03/02/17 03/15/17 04/04/19 04/05/19	100% 100% COMPLETED
HM							
10-SJ-12-.1/4.4 10-0G8004 NH-P012-(112)E --()		IN SAN JOAQUIN COUNTY NEAR TERMINOUS FROM MOKELUMNE RIVER BRIDGE TO LITTLE POTATO SLOUGH BRIDGE ROADWAY REHABILITATION	OC JONES & SONS, INC 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	OSHITA, STAN 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$40,576,010 \$40,294,059 \$0	08/13/13 08/28/13 03/28/19 03/28/19	100% 100% COMPLETED
HA22							
10-SJ-88-16.4/25.4 10-0Q1804 ACNH-P088-(070)E --()		IN SAN JOAQUIN COUNTY AT AND NEAR CLEMENTS FROM 0.1 MILE EAST OF DISCH ROAD TO AMADOR COUNTY LINE DIGOUT AND REPAIR OF LOCALIZED	GEORGE REED, INC. 140 EMPIRE AVE MODESTO CA 95354 (209)523-0730	DAVID ABLEDU 850 S. GUILD AVE., STE 107 LODI, CA 95240 (209)483-5812	\$6,351,250 \$5,966,822 \$1,083,651	08/31/18 09/20/18 04/30/19	93% 93%
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/19

Page 5
04/24/19

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-99-.9/0 10-1C0604 ACNH-P099-(632)E --()		ADA UPGRADES IN SAN JOAQUIN COUNTY ON FBD VANGUARD CONSTRUCTION INC STATE ROUTE 99 IN THE CITIES OF RIPON 550 GREENVILLE ROAD AND LODI. ADA ACCESSIBILITY IMPROVEMENTS	LIVERMORE CA 94550 (925)245-1300	ARIEL MENDOZA 850 S. GUILD AVE. SUITE 107 LODI, CA 95240 (209)639-4686	\$985,424 \$0 \$0	12/05/18 12/17/18 07/02/19	0% 0%
HB71							
10-SJ-99-8.9/9.5 10-0E6144 STPL-6210-(012) --()		IN SAN JOAQUIN COUNTY IN AND NEAR MANTECA FROM 1.0 MILE NORTH OF LOUISE AVENUE TO 0.3 MILE NORTH OF LATHROP ROAD REPLACEMENT PLANTING AND IRRIGATION	WABO LANDSCAPE & CONSTRUCTION 726 ALFRED NOBEL DR. HERCULES CA 94547 (510)741-9226	OSHITA, STANLEY / CASEY, COREY 850 SOUTH GUILD AVENUE, #107 LODI, CA 95240 (209)608-0711	\$1,805,373 \$1,354,973 \$68,917	03/29/18 04/17/18 05/31/22	100% 75% OVER RUN
HE13							
10-SJ-99-31.3/0 10-1E5904 HSNH-000C-(482)E --()		IN SAN JOAQUIN, STANISLAUS, AND TUOLUMNE COUNTIES AT VARIOUS LOCATIONS INSTALL HIGH FRICTION SURFACE	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT BENICIA CA 94510 (707)746-8028	RANBIR BHULLAR 952 GOODWIN DRIVE RIPON, CA 95366 (209)639-4306	\$2,274,000 \$0 \$0	08/24/18 09/20/18 10/18/19	0% 0% SUSPENDED
10-SJ-99-/.7 10-0L0204 BINH-P099-(634)E --()		ON ROUTE 99 IN RIPON AT THE COUNTY LINE OF SAN JOAQUIN COUNTY AND STANISLAUS COUNTY AT THE STANISLAUS RIVER BRIDGES (29-0013 L/R) BRIDGE REPLACEMENT	M.C.M. CONSTRUCTION, INC. 6413 32ND STREET NORTH HIGHLANDS CA 95660 (916)334-1221	CHRISTOPHER HANSON 925 GOODWIN DRIVE RIPON, CA 95336 (209)479-4053	\$7,295,787 \$589,450 \$561,450	11/30/18 12/17/18 05/13/20	4% 8%
HA21							
10-SJ-132-.4/7.1 10-0G8204 NHP-P132-(050)E --()		IN SAN JOAQUIN COUNTY NEAR VERNALIS ON SR 132 FROM I-580 TO STANISLAUS COUNTY LINE REPAIR PCC PAVEMENT	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT #400 BLDG B CONCORD CA 94520 (925)687-6666	WALI WAZIRI 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209)470-8790	\$23,419,277 \$22,649,927 \$0	07/20/16 08/11/16 03/29/19	99% 94%
HA22							
10-SJ-205-/2.6 10-1G8104 ACIM- 205-(348)E --()		IN SAN JOAQUIN COUNTY IN AND NEAR TRACY, FROM ALAMEDA COUNTY LINE TO 0.22 MI EAST OF HANSEN RD OC AND FROM 0.19 MI W OF GRANT LINE RHMA RESURFACING	GOODFELLOW BROS CALIFORNIA, LLC. DAVID MITCHELL 50 CONTRACTORS STREET LIVERMORE CA 94551 (925)449-5764	WALI WAZIRI 952 GOODWIN DRIVE RIPON, CA 95366 (209)470-8790	\$9,747,195 \$5,260,283 \$0	05/01/18 05/30/18 04/08/19	99% 53%
HM1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/19

Page 6
04/24/19

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-STA-99-13.9/15.1 10-1C8704 BINH-P099-(631)E --()		IN MODESTO AT SOUTH MODESTO OH, TUOLUMNE RIVER AND S MODESTO UC. TO 0.2 MILE SOUTH OF TUOLUMNE BOULEVARD BRIDGE UPGRADE APPROACH SLABS, JOINT SEALS	MYERS & SONS CONSTRUCTION, LLC 4600 NORTHGATE BLVD SACRAMENTO CA 95834 (916)283-9950	CHASSAN JAKHAR (209)639-4304	\$4,822,581 \$1,472,670 \$1,093,226	09/27/18 10/22/18 05/01/19	22% 30%
HA21							
10-STA-99-18.0/19.7 10-0X56Y4 HSNH-P099-(627)E --()		SR 99 CARPENTER/BRIGGSMORE LANDSCAPE LANDSCAPE	BORTOLUSSI & WATKIN, INC. 77 LARKSPRUR STREET SAN RAFAEL CA 94901 (415)453-4675	OSHITA, STAN 850 SOUTH GUILD AVE, SUITE 107 LODI, CA 95240 (209)608-0711	\$506,738 \$297,600 \$135,112	12/04/18 12/19/18 05/31/22	35% 59%
HB1							
10-STA-99-18.0/21.2 10-0V1104 HSNH-P099-(633)E --()		IN STANISLAUS COUNTY IN MODESTO ON STATE ROUTE 99 AT BECKWITH ROAD INTERCHANGE COLLISION SEVERITY REDUCTION	A. TEICHERT & SONS INC. DBA TEICHERT CONSTRUCTION 5771 S TOYOTA AVE FRESNO CA 93725 (559)813-3100	RANBIR BHULLAR 952 GOODWIN DRIVE RIPON, CA 95366 (209)639-4306	\$8,375,000 \$2,081,825 \$1,810,055	11/09/18 11/30/18 12/02/19	14% 25%
HB1							
10-STA-99-20.9/24.7 10-1C3004 ACNH-P099-(616)E --()		IN STANISLAUS AND SAN JOAQUIN CO IN MODESTO, SALIDA, RIPON AND MANTECA FROM 0.5 MILES SOUTH OF PALENDAL AVE OC TO YOSEMITE LENGTHEN EXST LN TRANS & CONST AUX	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520 (925)687-6666	CHRIS HANSON 952 GOODWIN DRIVE STOCKTON CA 95215 (209)479-4053	\$13,149,121 \$9,233,341 \$496,776	12/20/17 01/04/18 07/01/19	76% 70%
HB4N							
10-STA-99-/24.8 10-1C2904 BINH-P099-(629)E --()		IN STANISLAUS COUNTY ON STATE ROUTE 99 AT ALL NORTHBOUND AND SOUTHBOUND OFF- AND ON-RAMPS ROADWAY REHABILITATION	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 265 VAL DERVIN PARWAY STOCKTON CA 95206 (209)983-2300	OBAIDULLAH RASHID "ABDUL" 952 GOODWIN DRIVE RIPON, CA 95366 (209)470-8782	\$21,181,860 \$0 \$0	12/05/18 12/21/18 02/20/20	0% 0% SUSPENDED
HA22							
10-STA-108-28.9/37.2 10-1H4704 ACNH-000C-(492)E --()		IN STA CO IN & NEAR RIVERBANK FROM 1.2 MI E OF RTE 219 TO 0.1 MI W OF OAK AVE & IN SJ CO IN & NEAR ESCALON FROM PLAZA AVE TO STA RUBBERIZED HOT MIX ASPHALT OVERLAY	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520 (925)687-6666	WALI WAZIRI 952 GOODWIN DRIVE RIPON CA 95366 (209)470-8790	\$3,854,017 \$0 \$0	04/03/19 04/19/19	0% 0%
HM1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/19

Page 7
04/24/19

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-STA-108-/0 10-0W9014 ACST-X099-(622)E --()		IN STANISLAUS COUNTY IN MODESTO ON STATE ROUTE 132 AT THREE LOCATIONS AND IN RIVERBANK ON STATE ROUTE 108 AT FOUR LOCATIONS UPGRADE ADA RAMPS AND SIDEWALKS	FBD VANGUARD CONSTRUCTION 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)245-1300	TONY CIPPONERI 952 GOODWIN DRIVE RIPON, CA 95366 (209)609-4892	\$1,561,067 \$286,687 \$0	11/09/18 12/10/18 08/08/19	14% 18% SUSPENDED
10-STA-132-/13.3 10-1H4604 ACNH-P132-(053)E --()		IN STANISLAUS COUNTY IN AND NEAR VERNALIS FROM SAN JOAQUIN COUNTY LINE TO 0.1 MILE WEST OF CARPENTER ROAD RHMA OVERLAY	CHESTER BROSS CONSTRUCTION COMPANY P.O. BOX 430 HANNIBAL MO 63401 (573)221-5958	TROY SCHEIBER 3663 ARCH ROAD STOCKTON CA 95215 (209)948-3966	\$4,021,874 \$720,108 \$0	06/13/18 07/09/18 12/28/18	47% 18%
HM1							
10-TUO-108-/L.4 10-1C5404 SNHG-X109-(005)E --()		IN TUO CO ABOUT 5.8 MI WEST OF JAMESTOWN ON RTE 108 FROM RTE 120 TO 0.4 MI EAST OF RTE 120 & ON RTE 120 FROM 0.2 MI NORTH OF O'BYR UPGRADE STOP-CONTROLLED	GEORGE REED, INC. P. O. BOX 4760 MODESTO CA 95352 (209)523-0734	COLIN DORAN 560 MOUNTAIN RANCH ROAD SAN ANDREAS, CA. 95249 (209)754-1017	\$3,393,857 \$19,750 \$19,750	10/11/18 11/08/18 07/19/19	0% 1%
HB1							
10-TUO-108-/50 10-1C4404 SNHG-P108-(054)E --()		IN TUOLUMNE COUNTY NEAR SONORA AT VARIOUS LOCATIONS FROM ROUTE 108/49 JUNCTION TO 0.7 MILE EAST OF CLARKS FORK ROAD CONSTRUCT RUMBLE STRIPS, PAVEMENT	NEVADA BARRICADE & SIGN CO INCDBA GOLDEN STATE STRIPING & SIGNS P.O. BOX 20459 RENO NV 89515 (775)331-5100	COLIN DORAN 560 MOUNTAIN RANCH ROAD SAN ANDREAS, CA. 95249 (209)754-1017	\$1,414,053 \$125,151 \$125,151	12/06/18 01/09/19 07/02/19	5% 9%
10-TUO-120-11.2/18.2 10-3A7304 ACNH-000C-(466)E --()		IN TUOLUMNE AND STANISLAUS COUNTY, NEAR OAKDALE AND SONORA, FROM WEST OF LANCASTER ROAD TO MOCCASIN CREEK BRIDGE. REHABILITATE PAV SHOULDER WIDENING	GEORGE REED, INC. PO BOX 4760 MODESTO CA 95352 (209)523-0734	COLIN DORAN 560 MOUNTAIN RANCH ROAD SAN ANDREAS, CA. 95249 (209)754-1017	\$21,698,901 \$21,513,777 \$0	11/08/17 11/28/17 03/18/19 04/02/19	100% 100% COMPLETED
HA22							
10-TUO-120-48.8/50.7 10-0Y7904 ACNH-P120-(061)E --()		IN TUOLUMNE COUNTY ON STATE ROUTE 120 ABOUT 1.5 MILES EAST OF SWEET WATER ROAD TO 0.5 MILE WEST OF SOUTH FORK TUOLOMNE RIVER BRIDG SLOPE REPAIR	STEVE MANNING CONSTRUCTION, INC. 5211 CHURN CREEK ROAD REDDING CA 96003 (530)222-0810	COLIN DORAN 560 MOUNTAIN RANCH ROAD SAN ANDREAS, CA. 95249 (209)754-1017	\$509,480 \$228,025 \$228,025	11/08/18 11/30/18 06/17/19	9% 45%
HA42							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/19

Page 8
04/24/19

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-TUO-120-534.0/53.4 10-1K9204		IN TUOLUMNE COUNTY, ROUTE 120 10 MILES EAST OF GROVELAND REMOVE FAILED SLOPE, ROCK, TREE AND DEBRIS	CCFG CONSTRUCTION 17750 WARDS FERRY ROAD SONORA, CA 95370	SCHIEBER, TROY 850 S GUILD AVE SUITE 107 LODI, CA 95240 (209)333-6995	\$685,000 \$0 \$0	04/05/19 04/10/19 05/13/19	0% 0%
000000000 000							

Totals:	Authorized Final Amt:	<u>\$263,688,906</u>	Completed to Date:	<u>\$152,788,485</u>	Work This Month:	<u>\$11,078,271</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-ALP-4-/0	10-1F6414	1
10-AMA-16-2.5/9.3	10-1C4304	1
10-AMA-26-/4.7	10-1F7404	1
10-AMA-49-7.0/22.1	10-1J1104	1
10-CAL-4-43.8/44.3	10-0F2804	1
10-MER-5-13.5/19.2	10-0P5504	1
10-MER-5-25.9/32.1	10-1G5004	2
10-MER-5-/17	10-1H4104	2
10-MER-59-16.0/16.2	10-1E3504	2
10-MER-99-17.6/19.6	10-1J1404	2
10-MER-99-35.9/37.3	10-1C1804	2
10-MER-152-/40.9	10-1J5504	2
10-MER-165-/0	10-1E5804	3
10-MPA-49-.3/23	10-1E5704	3
10-MPA-49-30.0/40	10-1K7604	3
10-MPA-140-370.0/51.8	10-1K4704	3
10-SJ-0-/0	10-1J5604	3
10-SJ-4-.2/8.3	10-1C4804	3
10-SJ-5-25.8/26.1	10-0G7204	4
10-SJ-5-26.5/27	10-1E8904	4
10-SJ-5-16.1/35.7	10-0X7204	4
10-SJ-5-21.4/0	10-1H3414	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-SJ-12-.1/4.4	10-0G8004	4
10-SJ-88-16.4/25.4	10-0Q1804	4
10-SJ-99-.9/0	10-1C0604	5
10-SJ-99-8.9/9.5	10-0E6144	5
10-SJ-99-31.3/0	10-1E5904	5
10-SJ-99-/.7	10-0L0204	5
10-SJ-132-.4/7.1	10-0G8204	5
10-SJ-205-/2.6	10-1G8104	5
10-STA-99-13.9/15.1	10-1C8704	6
10-STA-99-/24.8	10-1C2904	6
10-STA-99-18.0/19.7	10-0X56Y4	6
10-STA-99-18.0/21.2	10-0V1104	6
10-STA-99-20.9/24.7	10-1C3004	6
10-STA-108-28.9/37.2	10-1H4704	6
10-STA-108-/0	10-0W9014	7
10-STA-132-/13.3	10-1H4604	7
10-TUO-108-/L.4	10-1C5404	7
10-TUO-108-/50	10-1C4404	7
10-TUO-120-11.2/18.2	10-3A7304	7
10-TUO-120-48.8/50.7	10-0Y7904	7
10-TUO-120-534.0/53.4	10-1K9204	8

Statement of Ongoing Contracts - Federal Aid

District	10		
Federal Aid		Category	Bid + CCO
-I-		FEDERAL AID (INTERSTATE)	\$12,157,196
-F-		FEDERAL AID (PRIMARY)	\$105,130,675
-S-		FEDERAL AID (SECONDARY)	\$10,674,767
-SH-		STATE HIGHWAY	\$45,539,558
			\$90,186,711
District Total:			<u>\$263,688,906</u>
			<u>\$152,788,485</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Period
10	\$63,093,307
Work completed this Period:	\$63,093,307