

**State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/09**

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-ALP-88-1.9/0 10-444204		IN AMADOR AND ALPINE COUNTIES AT PEDDLER HILL AND CAPLES LAKE MAINTENANCE STATIONS CONSTRUCT TWO NEW BUILDINGS	YOUNGER GENERAL CONTRACTOR 3195 FITZGERALD ROAD RANCHO CORDOVA, CA 95742	INCEHAB A WAHED 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209)333-6922	\$6,110,583 \$4,182,915 \$0	03/18/08 04/17/08 08/19/10	19% 68% SUSPENDED
HA11	WPCP						
10-AMA-49-7.0/11 10-049954		IN AMADOR COUNTY IN AND NEAR SUTTER CREEK FROM 0.5 KM NORTH OF SUTTER CREEK BRIDGE TO 1.8 KM SOUTH OF AMADOR CREEK BRIDGE PLANTING AND IRRIGATION	ODYSSEY LANDSCAPE COMPANY, INC 800 WEST EIGHT MILE ROAD STOCKTON, CA 95209	INCOSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6928	\$1,961,803 \$1,880,576 \$0	11/20/06 12/26/06 12/31/12	0% 0% PLANT EST SATIS
HE14	SWPPP						
10-CAL-49-20.5/30.9 10-0S4104		IN CALAVERAS CO NR SAN ANDREAS FROM RTE 12 TO 0.7 MI N OF NORTH LOMBARD I DR & IN CALAVERAS AND AMADOR COUNTIES IN AND NR JACKSON RUBBERIZED HOT MIX ASPHALT OVERLAY	GEORGE REED, INC. POST OFFICE BOX 548 SONORA, CA 95370	RICE, CLIFFORD A. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6922	\$2,091,636 \$1,996,544 \$0	01/06/09 01/27/09 12/31/09 12/23/09	88% 94% SUSPENDED
	WPCP						
10-MER-5-.4/32.3 10-0E7204		IN MERCED COUNTY AT VARIOUS LOCATIONS INSTALL TRAFFIC MONITORING STATIONS	RICHARD A. HEAPS INC. 8909 FLORIN ROAD SACRAMENTO, CA 95829	HASSAN JAKHAR P. O. BOX 311 MERCED, CA 95341 (209)724-9096	\$1,533,811 \$457,205 \$0	07/08/09 08/12/09 04/07/10	49% 30%
HB4N	WPCP						
10-MER-5-4.5/5.3 10-0S1504		IN MERCED COUNTY ABOUT 12 MILES SOUTH OF LOS BANOS FROM 1.6 MILES SOUTH TO 0.8 MILE SOUTH OF ROUTE 165/5 SEPARATION CONSTRUCT CONCRETE BARRIER	ANOZIRA INCORPORATED 2415 SAN RAMON VLY 4 426 SAN RAMON, CA 94583	HASSAN JAKHAR P.O. BOX 311 MERCED, CA 95341 (209)724-9096	\$267,420 \$270,995 \$0	09/29/09 10/20/09 12/08/09 12/09/09	100% 100% COMPLETED
HB1	WPCP						
10-MER-59-22.6/23.3 10-0F6504 ACHS-S059-(048)E P S0-59 0-(8E) --()		IN MERCED COUNTY ABOUT 10 KM NORTH OF MERCED FROM 0.2 KM SOUTH OF OAKDALE TO 0.5 KM NORTH OF OAKDALE ROAD INTERSECTION REALIGNMENT	BART KRIEGER PROJECT MANAGER TEICHERT CONSTRUCTION 835 SOUTH KILROY TURLOCK, CA. 95381 P.O. BOX 3367 TURLOCK, CA. 95381	KEWAL VIRK POST BOX 311 MERCED, CA. (559)696-1545	\$1,283,938 \$1,272,475 \$0	06/25/09 07/21/09 12/02/09 12/02/09	100% 100% COMPLETED
HB1	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/09

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-99-15.2/16.2 10-482314 ACNH-P099-(477)E --()		IN MERCED COUNTY IN MERCED FROM 0 STREET UNDERCROSSING TO 0.5 KM NORTH OF V STREET UNDERCROSSING HIGHWAY PLANTING RESTORATION	WATKIN & BORTOLUSSI, INC. 77 LARKSPUR STREET SAN RAFAEL, CA 94901	HASSAN JAKHAR (209)726-5485	\$1,322,468 \$1,280,179 \$0	01/06/06 01/17/06 11/05/09	100% 100%
HA25	SWPPP						
10-MER-99-15.8/17.3 10-0K0204 SARR-P099-(521)E P0-99 5-(1E) --()		IN MERCED COUNTY IN AND NEAR MERCED FROM 0.1 KM NORTH OF V STREET UNDERCROSSING TO BLACK RASCAL CANAL BRIDGE REPLACE BRIDGE	RGW CONSTRUCTION INC. P.O. BOX 2910 LIVERMOER, CA 94551	SAYED H. HASHEMYAN 107 HERON WAY P.O.BOX 311, MERCED, CA 95341-0311	\$20,492,520 \$0 \$0	10/08/09 10/22/09	0% 0%
HA21	SWPPP						
10-MER-99-23.8/26.5 10-414814		IN MERCED COUNTY IN AND NEAR ATWATER FROM 0.4 KM NORTH OF ATWATER OVERHEAD TO 0.4 KM SOUTH OF ARENA WAY CONSTRUCT FREEWAY AND BRIDGES	ATWATER BAY CITIES PAVING AND GRADING INC. P O BOX 6227 CONCORD CA 94524	SAYED HASHEMYAN 490 S. GOLDEN STATE BLVD. TURLOCK, CA 95381-1863	\$31,593,973 \$29,299,732 \$0	03/20/08 04/07/08 08/24/10	0% 0%
HE14	SWPPP						PLANT EST SATIS
10-MER-99-32.6/37.2 10-0L5804 ACST-P099-(515)E P0-99 5-(5E) --()		IN MERCED COUNTY NEAR DELHI FROM 0.9 MILE SOUTH OF SOUTH AVENUE OVERCROSSING TO 0.5 MILE NORTH OF GRIFFITH ROAD OVERCROSSING HIGHWAY PLANTING	ODYSSEY LANDSCAPE CO., INC. 5400 WEST HIGHWAY 12 LODI, CA 95242	COLE, BRAD 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)724-9096	\$600,971 \$428,032 \$4,356	08/19/08 09/10/08 12/31/12	25% 71%
10-SJ-4-5.4/6.9 10-0H04U4 SARR-P004-(133)E P0-04 1-(3E) --()		IN SAN JOAQUIN COUNTY NEAR HOLT FROM 0.8 KM WEST OF TRACY BOULEVARD BOULEVARD TO 1.6 KM EAST OF TRACY BOULEVARD CURVE IMPROVEMENT	DE SILVA GATES CONSTRUCTION P O BOX 2909 DUBLIN CA 94568 (925)829-9220		\$6,432,432 \$0 \$0	09/03/09 09/21/09	0% 0%
HB1	SWPPP						
10-SJ-4-8.1/T14.3 10-283204 ACST-P004-(132)E P0-04 1-(2E) --()		IN SAN JOAQUIN CO NEAR STOCKTON 0.2 MI EAST OF BACON ISLAND ROAD TO SAN JOAQUIN RIVER BRIDGE PAVEMENT REHABILITATION	TOP GRADE CONSTRUCTION INC 315 FYFFE AVENUE SUITE G STOCKTON CA 95203 (209)467-4102		\$4,929,465 \$0 \$0	07/23/09 08/10/09	0% 0%
HA22	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/09**

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-4-15.7/19.4 10-0N2604		IN SAN JOAQUIN COUNTY IN STOCKTON AT VARIOUS LOCATIONS FROM GARFIELD STREET OVERHEAD AT EASTBOUND ROUTE 4/NORTHBOUND ROUTE 99 CONN TREAT BRIDGE DECKS	DEBRUIN CONSTRUCTION INC RICHARD DEBRUIN P O BOX 1355 FRENCH CAMP CA 95231	NOMER GUTIERREZ (209)942-6160	\$860,956 \$790,322 \$0	02/26/09 03/20/09 02/15/10	100% 87% SUSPENDED
HM3	WPCP						
10-SJ-4-/0 10-0C1504		IN SAN JOAQUIN COUNTY NEAR DISCOVERY BAY ON ROUTE 4 AT OLD RIVER BRIDGE AND NEAR TERMINOUS ON ROUTE 12 AT MOKELUMNE RIVER BR REPAIR BRIDGE CONTROL HOUSE	ZONDIROS CORPORATION 2401 208TH STREET, SUITE C8 TORRANCE, CA 90501	GREG BERRY 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209)948-1927	\$725,934 \$712,003 \$1,731	10/23/08 11/14/08 03/01/10	99% 98%
HM3H	WPCP						
10-SJ-5-.3/6.4 10-0N4104		IN SAN JOAQUIN COUNTY ABOUT 7 MILES SOUTH OF LATHROP FROM GAFFERY ROAD UNDERCROSSING TO ROUTE 5/33 SEPARATION AND OVERHEAD TREAT BRIDGE DECKS METHACRYLATE	C C MYERS INC P O BOX 2948 RANCHO CORDOVA CA 957426811 (916)635-9370	WAZIRI, MOHAMMAD 1110 W KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)470-8790	\$784,423 \$757,178 \$0	05/19/09 06/16/09 11/24/09 11/24/09	100% 100% COMPLETED
HM3	WPCP						
10-SJ-5-3.3/49.2 10-0N2704		IN SAN JOAQUIN COUNTY ON ROUTE 5 AT VARIOUS LOCATIONS TREAT BRIDGE DECKS	DEBRUIN CONSTRUCTION INC P O BOX 1355 FRENCH CAMP CA 95231 (209)462-5100	WAZIRI, MOHAMMAD 1110 W KETTLEMAN LN, SUITE 35 LODI, CA 95240 (209)470-8790	\$364,362 \$357,365 \$0	04/27/09 05/08/09 11/30/09 11/30/09	100% 100% COMPLETED
HM3	WPCP						
10-SJ-12-12.4/13 10-0Q8904		IN SAN JOAQUIN COUNTY NEAR LODI FROM TOP GRADE CONSTRUCTION 03. MILES WEST TO 0.3 MILE EAST OF DEVRIES ROAD INSTALL TRAFFIC SIGNAL	KNIFE RIVER CONSTRUCTION C/O LEO VASCONCELOS 50 CONTRACTORS STREET LIVERMORE CA 94551	GREG BERRY 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209)948-7208	\$390,890 \$354,427 \$11,293	04/15/09 04/28/09 12/31/09	100% 91% OVER RUN
HB1	SWPPP						
10-SJ-88-3.8/4.9 10-0G3204 ACHS-P088-(051)S GP08-8 05-() --()		IN SAN JOAQUIN COUNTY NEAR WATERLOO FROM 0.4 KM WEST OF BAKER ROAD TO 0.4 KM EAST OF PEZZI ROAD REALIGN OFFSET INTERSECTION	KNIFE RIVER CONSTRUCTION C/O LEO VASCONCELOS 655 WEST CLAY STREET STOCKTON, CA 95206 1722	NOMER GUTIERREZ WATERFRONT CONSTRUCTION OFFICE, 611 SAN JUAN AVE STOCKTON, CA 95203 (209)942-6160	\$1,058,735 \$1,026,251 \$0	05/26/09 06/05/09 03/09/10	64% 94%
HB1	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/09**

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-99-27.5/0 10-0N9104		IN SAN JOAQUIN COUNTY NEAR LODI AT ARMSTRONG ROAD REPLACE HIGHWAY PLANTING	WATKIN & BORTOLUSSI, INC. 77 LARKSPUR STREET SAN RAFAEL, CA 94901	COLE, BRAD / STAN OSHITA 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)948-7208	\$365,600 \$281,275 \$0	01/28/09 02/17/09 12/31/12	0% 0% PLANT EST SATIS
HB1	SWPPP						
10-SJ-99-/0 10-3A6304		IN SAN JOAQUIN CO. IN RIPON AT THE STANISLAUS RIVER BRIDGE RESURFACE BRIDGE DECKS	AMERICA CIVIL CONSTRUCTORS WEST COAST 3701 MALLARD DRIVE, BENICIA, CA 94510	NOMER GUTIERREZ WATERFRONT CONSTRUCTION OFFICE, 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209)942-6160	\$2,041,212 \$1,798,821 \$0	05/28/09 06/11/09 01/11/10	88% 99%
HM3H	WPCP						
10-SJ-99-/1.7 10-0L6304 HSNH-P099-(523)E P0-99 5-(3E) --()		IN STANISLAUS AND SAN JOAQUIN COUNTIES IN AND NEAR RIPON FROM HAMMETT ROAD OVERCROSSING TO MILGEO AVENUE OVERCROSSING UPGRADE MEDIAN BARRIER	RGW CONSTRUCTION INC. P.O. BOX 2910 LOVERMORE, CA 94551	DAVID ABLEDU 952 GOODWIN DRIVE,RIPON CA 95366 (209)599-7281	\$3,861,898 \$0 \$0	12/07/09 12/22/09 12/21/10	0% 0% SUSPENDED
HB1	SWPPP						
10-SJ-205-2.4/0 10-0N4004		IN SAN JOAQUIN COUNTY NEAR TRACY AT HANSEN ROAD OVERCROSSING REPAIR GIRDER	VALENTINE CORPORATION P O BOX 9337 SAN RAFAEL CA 949129337 (415)453-3732	MARQUEZ, PAM 157 SLOAN COURT, SUITE B TRACY, CA 95304 (209)221-6585	\$825,969 \$540,596 \$151,339	06/08/09 06/25/09 01/22/10	80% 65%
HA21	WPCP						
10-SJ-205-3.0/13.6 10-300164 ACNH-X077-(014)N X0-77 0-(4N) --()		IN SAN JOAQUIN COUNTY IN AND NEAR TRACY AT VARIOUS LOCATIONS WIDEN FREEWAY AND BRIDGES	OC JONES/CC MYERS JV 1520 FOURTH STREET BERKELY,CA 94710	MARQUEZ, PAMELA J 157 SLOAN COURT, SUITE B TRACY, CA 95304 (209)221-6585	\$92,814,669 \$91,622,488 \$20,070	03/28/06 04/12/06 09/10/10	0% 0% PLANT EST SATIS
HB4C	SWPPP						
10-STA-33-.5/14.5 10-0G7704 SARR-S033-(069)E S0-33 0-(9E) --()		IN STANISLAUS COUNTY IN NEWMAN FROM INYO STREET TO 0.1 MILE SOUTH OF JENSEN ROAD AND IN PATTERSON FROM SPERRY AVENUE TO WARD AVEN REHABILITATE ROADWAY	KNIFE RIVER CONSTRUCTION	ALFRED BLUM/ABDUL RASHID (209)610-0806	\$1,303,730 \$240,596 \$0	08/17/09 08/26/09 12/28/09	18% 18% SUSPENDED
HA22	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/09**

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-STA-99-1.7/14.9 10-0N2804		IN CALAVERAS, STANISLAUS AND SAN JOAQUIN COUNTIES AT VARIOUS LOCATIONS (KP VARIOUS LOCATIONS) CONSTRUCT APPROACH SLABS	CAROLINO CONSTRUCTION CORPORATION 3035 EAST 8TH STREET NATIONAL CITY, CA 91950	MARIO D CASTILLO 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209)941-1926	\$581,938 \$549,966 \$201,037	05/26/09 06/16/09 12/16/09	100% 90% OVER RUN
HM3	WPCP						
10-STA-99-9.9/15 10-0F7204 ACNH-P099-(500)E --()		IN STANISLAUS COUNTY IN AND NEAR MODESTO AND CERES FROM 0.2 KM SOUTH OF THE PINE STREET OVERCROSSING TO THE TUOLUMNE RIVER BRIDGE PLANTING AND IRRIGATION	WATLIN & BORTOLUSSI, INC. 77 LARKSPUR STREET SAN RAFAEL, CA 94901	COLE, BRAD 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)667-1147	\$4,266,373 \$4,009,094 \$29,096	02/06/06 02/22/06 12/31/10	84% 94%
HA25	SWPPP						
10-STA-99-11.9/11.9 10-2A7704		IN STANISLAUS COUNTY IN CERES FROM 0.5 KM SOUTH OF WHITMORE AVENUE OVERCROSSING TO 0.7 KM NORTH OF WHITMORE AVENUE OVERCROSSING RECONSTRUCT INTERCHANGE	NEHEMIAH CONSTRUCTION INC 801 FIRST STREET SUITE G BENICIA CA 94510 (707)746-6870	DEOL HARMINDER PO BOX 1863 TURLOCK, CA 95381 (209)667-1869	\$17,163,780 \$12,335,585 \$0	06/23/08 07/09/08 07/11/11	45% 71%
HE11	SWPPP						
10-STA-99-15.0/16.5 10-0F7304		IN STANISLAUS COUNTY IN AND NEAR MODESTO FROM TUOLUMNE RIVER BRIDGE TO 0.7 KM NORTH OF ROUTE 219 AND 99 SEPARATION PLANTING AND IRRIGATION	ODYSSEY LANDSCAPE COMPANY 5400 WEST HIGHWAY 12 LODI, CA 95242	COLE, BRAD / OSHITA, STAN 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)948-7216	\$1,787,465 \$1,633,552 \$0	09/18/07 10/16/07 12/31/11	0% 0% PLANT EST SATIS
HA25	SWPPP						
10-STA-99-21.9/22.3 10-0K7004		IN STANISLAUS COUNTY AT SALIDA AT ROUTE 99/219 SEPARATION WIDEN ROADWAY AND RAMPS	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	SUTTI, RENEE' M. P.O. BOX 867 (952 GOODWIN DRIVE) RIPON, CA. 95366	\$798,050 \$0 \$0	07/15/09 07/28/09	0% 0%
HB4N	SWPPP						
10-STA-108-22.4/26.5 10-3A7404 ACST-P108-(045)E P1-08 0-(5E) --()		IN STANISLAUS COUNTY IN MODESTO FROM ROUTE 132 TO CORALWOOD DRIVE REHABILITATE PAVEMENT	GEORGE REED INC.	ALFRED BLUM/OBAIDULLAH RASHID 611 SAN JUAN AVE., STOCKTON, CA 95203 (209)610-0806	\$5,789,745 \$6,113,799 \$388,196	08/06/08 08/15/08 12/30/09	87% 96%
HA22	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/09

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-STA-132-14.9/L16.8 10-3A6504 NH- () --()		IN STANISLAUS COUNTY ON ROUTE 132 IN MODESTO FROM L STREET TO SAN JUAN DRIVE PAVEMENT REHABILITATION	TEICHERT CONSTRUCTION 835 SOUTH KILROY ROAD TURLOCK, CA 95380	BAL BAHADUR PAUL 952 GOODWIN DRIVE RIPON, CA 95366 (209)599-5264	\$4,718,975 \$1,162,985 \$0	04/10/09 04/24/09 01/12/09	53% 25%
HA22	WPCP						
10-STA-132-20.1/0 10-0J9004		IN STANISLAUS COUNTY AT EMPIRE AT SANTA FE AVENUE CONSTRUCT RIGHT TURN CHANNELIZATION	GEORGE REED INC P O BOX 4760, MODESTO CA 95352	SUKHI DEOL 952 GOODWIN DRIVE,RIPON CA 95366 (209)599-4255	\$140,260 \$135,158 \$0	06/05/09 06/24/09 12/10/09 12/10/09	100% 100% COMPLETED
HB4N	WPCP						
10-STA-219-.1/2.9 10-0A8704		IN STANISLAUS COUNTY AT SALIDA FROM SOUTHBOUND RAMP INTERSECTION OF ROUTE 99/219 SEPARATION TO 0.2 KM WEST OF DALE ROAD WIDEN AND RESURFACE ROADWAY	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734	SUTTI, RENEE' M. P.O. BOX 867 RIPON, CA. 95366-0867 (209)599-3699	\$7,090,547 \$5,397,315 \$77,157	06/19/08 07/09/08 07/12/10	61% 76%
HB4C	SWPPP						
10-TUO-49-18.6/27.4 10-0S4504 SARR-P049-(145)E P0-49 1-(5E) --()		IN TUOLUMNE COUNTY IN AND NEAR SONORA FROM 0.2 MILE SOUTH OF PESCE WAY TO CALAVERAS COUNTY LINE RUBBERIZED HOT MIX ASPHALT OVERLAY	GRANITE CONSTRUCTION, INC. JASON SLAVENS PROJECT ENGINEER PO BOX 151 STOCKTON, CA 95201	ALFRED BLUM / KAREN BONNETTI-NELSON 952 GOODWIN DRIVE RIPON, CA 95366 (209)610-9363	\$1,039,266 \$1,074,180 \$6,895	06/11/09 06/23/09 01/10/10	30% 97%
10-TUO-49-20.4/0 10-0N9904		IN TUOLUMNE COUNTY NEAR SONORA AT PARROTTS FERRY ROAD INSTALL TRAFFIC SIGNALS	TENNYSON ELECTRIC, INC. BRYANT PROJECT MANAGER 7275 NATIONAL DRIVE SUITE A LIVERMONRE, CA 94550	CURTISALFRED BLUM / KAREN BONNETTI-NELSON 952 GOODWIN DRIVE RIPON, CA 95366 (209)923-3254	\$188,898 \$89,445 \$0	04/27/09 06/03/09 10/31/09	98% 48%
HB1	WPCP						
10-TUO-49-23.1/23.6 10-0J1504 ACHS-P049-(146)E P P0-49 1-(6E) --()		IN TUOLUMNE COUNTY NEAR TUTTLETOWN FROM 0.2 KM SOUTH OF FRAGUERO ROAD TO 0.1 KM SOUTH OF MORMON CREEK ROAD REALIGN ROADWAY AND WIDEN SHOULDERS	LADD & ASSOCIATES PO BOX 992750 REDDING CA 96099-2750	BLUM ALFRED/KAREN BONNETTI-NELSON 952 GOODWIN DRIVE RIPON CA 95366 (209)599-1940	\$1,201,423 \$0 \$0	09/17/09 10/01/09	0% 0% SUSPENDED
HB1	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/09

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-TUO-108-5.7/6.2 10-0H3204 HSST-P108-(048)E P1-08 0-(8E) --()		IN TUOLUMNE COUNTY NEAR SONORA FROM 0.3 KM WEST OF VIA ESTE ROAD TO 0.4 KM EAST OF VIA ESTE ROAD WIDEN HIGHWAY WITH HOT MIX ASPHALT	GEORGE REED, INC. GLEN DORFLINGER, PROJECT MGR. PO BOX 548 SONORA, CA 95370	ALFRED BLUM/KAREN BONNETTI-NELSON 952 GOODWIN DRIVE RIPON, CA 95366 (209)610-9363	\$561,247 \$0 \$0	11/24/09 12/14/09 11/17/10	0% 0% SUSPENDED
HB1	SWPPP						

Totals: Authorized Final Amt: \$229,347,364 Completed to Date: \$172,051,054 Work This Month: \$891,170

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-ALP-88-1.9/0	10-444204	1
10-AMA-49-7.0/11	10-049954	1
10-CAL-49-20.5/30.9	10-0S4104	1
10-MER-5-.4/32.3	10-0E7204	1
10-MER-5-4.5/5.3	10-0S1504	1
10-MER-59-22.6/23.3	10-0F6504	1
10-MER-99-15.2/16.2	10-482314	2
10-MER-99-15.8/17.3	10-0K0204	2
10-MER-99-23.8/26.5	10-414814	2
10-MER-99-32.6/37.2	10-0L5804	2
10-SJ-4-5.4/6.9	10-0H04U4	2
10-SJ-4-8.1/T14.3	10-283204	2
10-SJ-4-15.7/19.4	10-0N2604	3
10-SJ-4-/0	10-0C1504	3
10-SJ-5-.3/6.4	10-0N4104	3
10-SJ-5-3.3/49.2	10-0N2704	3
10-SJ-12-12.4/13	10-0Q8904	3
10-SJ-88-3.8/4.9	10-0G3204	3
10-SJ-99-27.5/0	10-0N9104	4
10-SJ-99-/0	10-3A6304	4
10-SJ-99-/1.7	10-0L6304	4
10-SJ-205-2.4/0	10-0N4004	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-SJ-205-3.0/13.6	10-300164	4
10-STA-33-.5/14.5	10-0G7704	4
10-STA-99-1.7/14.9	10-0N2804	5
10-STA-99-9.9/15	10-0F7204	5
10-STA-99-11.9/11.9	10-2A7704	5
10-STA-99-15.0/16.5	10-0F7304	5
10-STA-99-21.9/22.3	10-0K7004	5
10-STA-108-22.4/26.5	10-3A7404	5
10-STA-132-20.1/0	10-0J9004	6
10-STA-132-14.9/L16.8	10-3A6504	6
10-STA-219-.1/2.9	10-0A8704	6
10-TUO-49-18.6/27.4	10-0S4504	6
10-TUO-49-20.4/0	10-0N9904	6
10-TUO-49-23.1/23.6	10-0J1504	6
10-TUO-108-5.7/6.2	10-0H3204	7

Statement of Ongoing Contracts - Federal Aid

District	Category	Bid + CCO	Work Comp
10	FEDERAL AID (PRIMARY)	\$103,122,485	\$98,074,747

Statement of Ongoing Contracts - Federal Aid

District	10		
Federal Aid		Category	Bid + CCO
-S-		FEDERAL AID (SECONDARY)	\$11,320,181
-SH-		STATE HIGHWAY	\$77,669,509
			\$37,235,188
District Total:			<u>\$229,347,364</u>
			<u>\$172,051,054</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
10	\$2,840,403
Work completed this Period:	\$2,840,403