

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/15

District 10

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|------------------|--|--|--|--|--|---------------------------|
| 10-ALP-88-7.5/25.3 10-0Y9204 NHP-P088-(062)E --() | | IN ALPINE COUNTY NEAR WOODFORDS FROM CHESTER BROSS CONSTRUCTION 0.2 MILE EAST OF RED VISTA ROAD TO NEVADA STATE LINE REPAIR AREA WITH HMA RESUFACING | COMPANY P.O. BOX 430 HANNIBAL MO 63401 | OSHITA / BLUM, STANLEY 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928 | \$3,438,110 \$80,562 \$80,562 | 02/18/15 03/02/15 12/31/16 | 0% 2% SUSPENDED |
| HM1 | | | | | | | |
| 10-ALP-88-/7.5 10-0W6104 ACNH-P088-(064)E --() | | IN ALPINE COUNTY NEAR KIRKWOOD FROM ALPINE COUNTY LINE TO 0.5 MILE EAST OF RED LAKE ROAD PAVEMENT REPAIR | GEORGE REED INC 140 EMPIRE AVE MODESTO CA 95354 | OSHITA, STAN 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928 | \$7,274,957 \$6,823,661 \$0 | 04/24/15 05/08/15 12/11/15 12/11/15 | 100% 100% COMPLETED |
| HA22 | | | | | | | |
| 10-ALP-88-/0 10-0X2104 | | IN ALPINE, AMADOR AND CALAVERAS COUNTIES AT VARIOUS LOCATIONS CONSTRUCT WASH BUILDINGS | TRICON AQUATICS 11419 SUNRISE GOLD CIRCLE ST RANCHO CORDOVA CA 95742 | COLIN DORAN 560 MOUNTAIN RANCH RD SAN ANDREAS CA 95249 (209)754-1017 | \$5,698,826 \$5,513,725 \$0 | 01/23/14 02/21/14 11/03/15 | 100% 96% OVER RUN |
| HM2 | | | | | | | |
| 10-AMA-49-4.0/7 10-0S7204 STP-P049-(166)E --() | | IN AMADOR COUNTY IN AND NEAR JACKSON FROM SOUTH JUNCTION ROUTE 88 TO WEST JUNCTION ROUTE 104 ASPHALT CONCRETE OVERLAY (CAPM) | GEORGE REED, INC. 140 EMPIRE AVE. MODESTO CA 95354 | | \$2,611,278 \$0 \$0 | 09/11/15 09/23/15 | 0% 0% |
| HA22 | | | | | | | |
| 10-AMA-88-15.0/32.3 10-0V9004 NHP-P088-(067)E --() | | IN AMADOR COUNTY AT AND NEAR PINE GROVE FROM 0.1 MILE EAST OF COURT STREET TO 0.2 MILE EAST OF WAGON WHEEL DRIVE RUBBERIZED HOT MIX ASPHALT | CHESTER BROSS CONSTRUCTION COMPANY P.O. BOX 430 HANNIBAL MO 63401 | | \$3,888,888 \$0 \$0 | 06/23/15 07/08/15 | 0% 0% |
| HM1 | | | | | | | |
| 10-AMA-88-38.0/46.9 10-0Y9404 | | IN AMADOR COUNTY ABOUT 8 MILES WEST OF PIONEER FROM 0.2 MILE WEST OF SHAKE RIDGE ROAD TO 0.9 MILE EAST OF CAT CREEK ROAD RHMA OVERLAY, DIKE REPLACEMENT | GEORGE REED, INC. 140 EMPIRE AVE MODESTO CA 95354 | IQBAL AULAKH 1110 W. KETTLEMAN LN #35 LODI, CA, 95240 (209)479-3608 | \$2,458,760 \$2,126,623 \$12,053 | 05/01/15 05/19/15 12/20/15 | 91% 86% |
| HM1 | | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/15

District 10

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|------------------|---|---|---|------------------------------------|--|----------------------|
| 10-AMA-88-46.9/54.7 10-0Q2204 NHP-P088-(066)E --() | | IN AMADOR COUNTY ON STATE ROUTE 88 FROM 0.9 MILES EAST OF CAT CREEK ROAD TO 0.1 MILES WEST OF FOSTER MEADOW ROAD AT LUMBER YARD AC OVERLAY AND DIGOUTS | GEORGE REED INC. 140 EMPIRE AVE MODESTO CA 95354 | | \$6,577,707 \$0 \$0 | 07/17/15 07/31/15 | 0% 0% |
| HA22 | | | | | | | |
| 10-AMA-88-54.7/60.8 10-0W5904 NHP-P088-(065)E --() | | IN AMADOR COUNTY NEAR SILVER LAKE ON STATE ROUTE 88 FROM 0.3 MILE EAST OF PEDDLER HILL ROAD TO 2.0 MILES WEST OF TRAGEDY SPRINGS DIGOUT AND REPAIR LOCALIZED AREAS | CHESTER BROSS CONSTRUCTION COMPANY P.O. BOX 430 HANNIBAL MO 63401 | | \$5,464,350 \$0 \$0 | 06/25/15 07/15/15 | 0% 0% |
| HA22 | | | | | | | |
| 10-AMA-88-66.6/71.7 10-0W6004 NHP-P088-(063)E --() | | IN AMADOR COUNTY NEAR CARSON SPUR ON STATE ROUTE 88 FROM SILVER LAKE CAMPGROUND TO ALPINE COUNTY LINE PAVEMENT REPAIR | CHESTER BROSS CONSTRUCTION COMPANY P.O. BOX 430 HANNIBAL MO 63401 | OSHITA, STAN 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928 | \$3,753,400 \$0 \$0 | 04/28/15 05/08/15 | 0% 0% |
| HA22 | | | | | | | |
| 10-AMA-124-2.5/10.3 10-1C9304 | | IN AMADOR COUNTY AT AND NEAR IONE FROM 0.1 MILE EAST OF RAYMOND DRIVE TO ROUTE 16 COLD-IN-PLACE RECYCLING/HMA OVERLAY | GEORGE REED, INC. 140 EMPIRE AVE MODESTO CA 95354 | PAWAN K GARG 1110 W KETTLEMAN LANE LODI CA 95240 (209)333-6972 | \$3,412,649 \$3,211,649 \$0 | 04/30/15 05/19/15 12/07/15 12/07/15 | 100% 100% |
| HM1 | | | | | | | |
| 10-CAL-4-/21.1 10-0X3904 STP-P004-(148)E --() | | IN CALAVERAS COUNTY AT AND NEAR COPPEROPOLIS FROM STANISLAUS COUNTY LINE TO ROUTE 49 RUBBERIZED HOT MIX ASPHALT OVERLAY | GEORGE REED, INC. 140 EMPIRE AVE. MODESTO CA 95354 | IQBAL AULAKH 1110 W. KETTLEMAN LANE #35 LODI,CA., 95240 (209)479-3608 | \$4,162,898 \$6,750 \$6,750 | 07/17/15 07/31/15 03/15/16 | 0% 0% |
| HA22 | | | | | | | |
| 10-CAL-12-9.9/18.2 10-1E0104 STP-X009-(021)E --() | | IN CAL CO IN & NEAR VALLEY SPRINGS ON RTE 12 FROM 0.1 MI EAST OF PINE STREET TO RTE 49 & ON RTE 26 FROM 0.6 MI EAST OF BURSON RD T RHMA OVERLAY | GEORGE REED INC. 140 EMPIRE AVE MODESTO CA 95354 | PAWAN GARG 1110 W KETTLEMAN LANE SUITE 35 LODI CA 95240 (209)333-6972 | \$3,848,732 \$2,000 \$2,000 | 05/15/15 06/09/15 06/30/16 | 0% 0% |

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/15

District 10

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|------------------|---|---|--|---|------------------------------------|----------------------|
| 10-CAL-26-8.8/9.1 10-0V2904 HSST-P -()P 6 03-0E -() | | IN CALAVERAS COUNTY NEAR VALLEY SPRINGS FROM 0.1 MILE WEST OF ST ANDREWS ROAD TO 0.1 MILE EAST OF COUNTRY VIEW DRIVE INSTALL A TWO-WAY LEFT-TURN LANE | GEORGE REED, INC. 140 EMPIRE AVE. MODESTO CA 95354 | | \$904,211 \$0 \$0 | 10/26/15 11/12/15 | 0% 0% |
| HB1 | | | | | | | |
| 10-CAL-49-/0 10-0Y9804 HSST-P -()P 9165-E -() | | IN CALAVERAS COUNTY AT VARIOUS LOCATIONS CONSTRUCT RUMBLE STRIPS | CHRISP 1001 STOCKES AVE STOCKTON CA 95215 | | \$655,902 \$0 \$0 | 09/08/15 11/04/15 | 0% 0% |
| HB1 | | | | | | | |
| 10-MER-5-.5/.5 10-1E9604 | | NB & SB "JOHN ERRECA" REST AREA INSTALL POTABLE & NONPOTABLE WATERLINE, COMMUNICATION LINE AND IRRIGATION SYSTEM INSTALL WATERLINE AND IRRIGATIONSTA | DIEDE CONSTRUCTION INC. PO BOX 1007 WOODBIDGE CA 95258 | JOHNNY REYES 2374 INDUSTRIAL ROWE , TURLOCK , CA (209)479-0643 | \$1,085,000 \$370,587 \$0 | 06/16/15 06/10/15 01/12/16 | 88% 34% |
| 20.20.201 130 | | | | | | | |
| 10-MER-5-21.4/0 10-0X6104 IM-005 -(145)4 E- -() --() HM3 | | IN MERCED COUNTY AT SANTA NELLA AT SAN LUIS WASTEWAY BRIDGE REHABILITATE BRIDGE DECK | GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 945101195 | SUKHI DEOL 2374 INDUSTRIAL ROWE TURLOCK CA 95380 (209)656-6862 | \$1,892,167 \$654,451 \$202,590 | 07/20/15 07/31/15 05/05/16 | 47% 34% |
| 10-MER-5-32.2/32.5 10-0V6604 NHPI- 005-(143)4 --() HA22 | | IN MERCED, STANISLAUS, AND SAN JOAQUIN COUNTIES NEAR LATHROP FROM GARZAS CREEK BRIDGE TO TOM PAINE SLOUGH BRIDGE DIGOUT AND REPAIR FAILED AREAS AND | BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT. BLDG B #400 CONCORD CA 94520 | SUTTI,RENEE M. 952 GOODWIN DRIVE RIPON CA 95366 (209)607-8741 | \$36,986,885 \$23,805,863 \$310,232 | 10/08/14 10/22/14 04/05/16 | 83% 64% |
| 10-MER-99-13.9/14.4 10-481004 ACNH-P099-(550)E --() HA21 | SWPPP | IN MERCED COUNTY IN MERCED FROM 0.3 MILE SOUTH OF ROUTE 99/140 SEPARATION TO G STREET UNDER CROSSING AND ON ROUTE 140 AT MAIN STR WIDEN UNDERCROSSING AND WIDEN RDWY | RGW CONSTRUCTION INC 550 GREENVILLE ROAD LIVERMORE CA 94550 | ANDREW BRANDT 3469 YEAGER DRIVE SUITE #109 MADERA CA 93637 (760)937-8947 | \$24,813,139 \$24,597,780 \$324,035 | 01/19/12 02/03/12 01/25/16 | 97% 97% |

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/15

District 10

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|------------------|--|---|---|---|------------------------------------|--------------------------------|
| 10-MER-99-15.8/17.3 10-0K0214 | | IN MERCED COUNTY IN MERCED ON STATE ROUTE 99 FROM NORTH OF V STREET TO BLACK RASCAL CANAL BRIDGE INSTALL ABOUT 220 TREES AND 800 | WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES CA 94547 | ALFRED BLUM / STAN OSHITA 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928 | \$619,421 \$570,392 \$29,060 | 08/20/14 09/08/14 12/31/18 | 0% 0% PLANT EST SATIS |
| HA21 | | | | | | | |
| 10-MER-99-/0 10-1C2204 STP-000C-(410)E --() | | IN MERCED, SAN JOAQUIN, STANISLAUS AND TUOLUMNE COUNTIES ON STATE ROUTES 99, 108, 120, 152 AND ON INTERSTATES 5 AND 205 TMS ELEMENT UPGRADES | ST. FRANCIS ELECTRIC, LLC 975 CARDEN STREET SAN LEANDRO CA 94577 | | \$2,764,980 \$0 \$0 | 11/17/15 12/08/15 | 0% 0% |
| HB4N | | | | | | | |
| 10-MER-99-/4.6 10-415804 | | IN MERCED COUNTY NEAR CHOWCHILLA FROM CHOWCHILLA RIVER BRIDGE TO HOLLOW ROAD CONSTRUCT FREEWAY AND INTERCHANGE | SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SYLMAR CA 91342 | BRENT HAROLDSEN 3469 YEAGER DRIVE SUIT 109 MADERA CA 93637 (559)675-5272 | \$44,684,628 \$42,939,192 \$204,756 | 07/12/12 08/31/12 01/04/16 | 99% 95% |
| HE14 | SWPPP | | | | | | |
| 10-MER-152-/2.4 10-0W1404 HSNH-P152-(085)E --() | | IN SANTA CLARA AND MERCED COUNTIES ABOUT 16.0 MILES WEST OF LOS BANOS FROM 0.1 MILE EAST OF FIFIELD ROAD TO 0.1 MILE WEST OF VISTA CONSTRUCT MEDIAN BARRIER | BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT #400 BLDG B CONCORD CA 94520 | ANDREW BRANDT 3469 YEAGER DRIVE SUITE#109 MADERA, CA 93637 (760)937-8947 | \$2,704,318 \$0 \$0 | 06/24/15 07/13/15 08/31/16 | 0% 0% SUSPENDED |
| HB1 | | | | | | | |
| 10-MPA-140-42.0/42.7 10-0P9224 STP-43M7-(004)E --() | | IN MARIPOSA COUNTY IN MARIPOSA ON STATE ROUTE 140 NEAR EL PORTAL ROAD BRIDGE TO 0.5 MILES WEST OF SOUTH FORK MERCED RIVER BRIDGE TALUS REMOVAL | MYERS AND SONS/RL WADSWORTH JVCOREY CASEY 4600 NORTHGATE BLVD STE 100 SACRAMENTO CA 95834 | 19596 MONO WAY SONORA, CA 95370 (209)532-2947 | \$16,590,605 \$11,504,356 \$106,824 | 12/10/14 01/20/15 07/06/16 | 52% 69% |
| HA23 | | | | | | | |
| 10-SJ-0-/0 10-0Y8504 | | IN MERCED, SAN JOAQUIN, AND STANISLAUS COUNTIES AT VARIOUS LOCATIONS TREAT BRIDGE DECK & REPLACE JOINT | MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD SUITE 100 SACRAMENTO CA 95834 | TONY CIPPONERI 952 GOODWIN DRIVE RIPON CA 95366 (209)599-1940 | \$613,277 \$598,483 \$208,752 | 06/12/15 07/02/15 04/28/16 | 39% 94% SUSPENDED |
| HB4N | | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/15

District 10

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|------------------|--|---|---|---|------------------------------------|------------------------|
| 10-SJ-4-8.3/T14.3 10-0W1204 STP-P004-(146)E --() | | IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM 0.1 MILE EAST OF BACON ISLAND ROAD TO SAN JOAQUIN RIVER BRIDGE REHABILITATE EXISTING ASPHALT | BAY CITIES PAVING & GRADING INC P O BOX 6227 CONCORD CA 94524 | GARG PAWAN 611 SAN JUAN AVE. STOCKTON CA. 95203 (209)470-8778 | \$7,875,719 \$7,317,642 \$24,156 | 01/23/14 02/21/14 12/31/15 | 100% 91% |
| HA22 | | | | | | | |
| 10-SJ-4-16.2/0 10-0W1104 SNHP-P004-(149)E --() | | IN SAN JOAQUIN COUNTY IN STOCKTON ON STATE ROUTE 4 AT THE WESTBOUND OFF-RAMP TO SOUTHBOUND I-5 HIGH FRICTION SURFACE TREATMENT, | FBD VANGUARD CONSTRUCTION MARCUS HANSON CELL 916-4167660 651 ENTERPRISE COURT LIVERMORE CA 94550 | WALI WAZIRI 611 SAN JUAN AVE STOCKTON, CA 95203 (209)470-8790 | \$1,463,950 \$1,057,824 \$50,074 | 07/17/15 08/04/15 02/09/16 | 38% 70% |
| HB1 | | | | | | | |
| 10-SJ-4-16.6/17.4 10-1C0904 NHP-P004-(151)E --() | | IN SAN JOAQUIN COUNTY IN STOCKTON FROM CENTER STREET TO UNION STREET REPAIR HINGES AND BEARING PADS | GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 945101195 | ARIEL MENDOZA 611 SAN JUAN AVE STOCKTON, CA 95203 (209)639-4686 | \$5,298,629 \$0 \$0 | 10/09/15 10/23/15 | 0% 0% |
| 10-SJ-4-19.5/20.1 10-3A1004 | | IN SAN JOAQUIN COUNTY, IN AND NEAR STOCKTON, ON RTE 4 FROM ADELBERT AVE TO 0.1 MI W OF GOLDEN GATE AVE OC, AND ON RTE 99 FROM 0.4 WIDEN TO 6 LANES | MYERS AND SONS CONSTRUCTION 4600 NORTHGATE BLVD., STE 100 SACRAMENTO, CA 95834 | LPTROY SCHEIBER 3663 ARCH RD SUITE 500 STOCKTON CA 95215 (209)948-3966 | \$92,197,665 \$68,884,361 \$2,139,265 | 10/16/12 12/03/12 10/19/16 | 76% 74% |
| HE13 | SWPPP | | | | | | |
| 10-SJ-4-/4.3 10-3A7504 STP-P004-(150)E --() | | IN SAN JOAQUIN COUNTY NEAR HOLT AT VARIOUS LOCATIONS FROM OLD RIVER BRIDGE TO 0.3 MILES WEST OF WHISKEY SLOUGH ROAD REPAIR FAILED AREAS & RESURFACE | A. TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION 265 VAL DERVIN PARKWAY STOCKTON CA 95206 | ARIEL I. MENDOZA 611 SAN JUAN AVE. STOCKTON, CA 95203 (209)639-4686 | \$4,316,000 \$929,070 \$0 | 07/17/15 08/14/15 02/05/16 | 9% 22% SUSPENDED |
| HA22 | | | | | | | |
| 10-SJ-4-/0 10-0S1104 | | ON STATE ROUTE 4 BETWEEN GARFIELD ST OH (PM R15.7) AND NAVY DR (PM 14.6) AND W CHARTER WY BETWEEN ARMY COURT (PM14.4) AND TILLIE L EXTEND FREEWAY | BROSAMER & WALL INC 1777 OAKLAND BLVD., SUITE 110 WALNUT CREEK CA 94596 | SHIVINDER SINGH 611SAN JUAN AVE STOCKTON, CA-95203 (209)948-3734 | \$56,701,441 \$33,138,910 \$952,649 | 12/16/13 01/06/14 01/08/17 | 64% 58% |
| HB1 | | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/15

District 10

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|------------------|--|--|---|---|--|-----------------------------|
| 10-SJ-12-/0 10-0J92U4 NHP-P012-(115)E --() | | ON STATE ROUTE 12 AT MOKELUMNE RIVER BRIDGE REMOVE/REPLACE CONCRETE BRIDGE DECK | MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD SACRAMENTO CA 95834 | DAVID ABLEDU 611 SAN JUAN AVENUE STOCKTON, CA 95209 (209)483-5812 | \$5,328,703 \$4,904,734 \$0 | 07/24/14 08/12/14 11/24/15 12/18/15 | 93% 95% SUSPENDED |
| HA21 | | | | | | | |
| 10-SJ-99-4.5/23 10-0W4304 NHP-P099-(580)E --() | | IN SAN JOAQUIN COUNTY IN AND NEAR MANTECA AND STOCKTON AT VARIOUS LOCATIONS FROM 0.2 MILE SOUTH OF AUSTIN ROAD TO 0.1 MILE NORTH INSTALL RAMP METERING SYSTEMS | BAY CITIES PAVING & GRADING, INC 1450 CIVIC CT BLDG B #400 CONCORD CA 94520 | CHRIS HANSON 3663 ARCH ROAD SUITE 500 STOCKTON CA 95215 (209)479-4053 | \$1,672,160 \$1,351,352 \$229,991 | 12/24/14 01/15/15 12/31/15 | 99% 79% |
| HB4N | | | | | | | |
| 10-SJ-99-6.9/10.6 10-0E6134 | | IN SAN JOAQUIN COUNTY IN AND NEAR MANTECA FROM 0.2 MILE NORTH OF YOSEMITE AVE UC TO 0.9 MILE SOUTH OF FRENCH CAMP ROAD UC LATHROP INTERCHANGE (PHASE 3) | BAY CITIES/MYERS JV P O BOX 2948 RANCHO CORDOVA CA 957412948 | OBAIDULLAH RASHID "ABDUL" 3663 ARCH RD,SUITE 500F STOCKTON, CA 95215-8315 (209)470-8782 | \$27,136,965 \$25,999,032 \$0 | 10/11/12 11/06/12 11/27/15 12/15/15 | 99% 95% COMPLETED |
| HE13 | SWPPP | | | | | | |
| 10-SJ-99-18.4/23 10-0Y90U4 NHP-P099-(588)E --() | | SJ 99 18.4/23.0 IN AND NEAR STOCKTON, FROM 0.1 MILE SOUTH OF MARSH STREET PEDESTRIAN OVERCROSSING TO HAMMER LANE OVERCROSSING PLACE JPCP, COLD PLANE AC, METERING | BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT #400 BLDG B CONCORD CA 94520 | | \$4,966,900 \$0 \$0 | 12/04/15 12/22/15 | 0% 0% |
| 10-SJ-99-22.9/38.8 10-0W1904 NHP-P099-(579)E --() | | IN SAN JOAQUIN COUNTY ON ROUTE 99 FROM HAMMER LANE IN STOCKTON TO THE SACRAMENTO COUNTY LINE DIGOUT AND REPAIR LOCALIZED AREAS | A. TEICHERT & SON, INC DBA. TEICHERT CONSTRUCTION 265 VAL DERVIN PARKWAY STOCKTON CA 95206 | SCHEIBER, TROY (209)948-3966 | \$20,691,947 \$19,169,435 \$789,304 | 12/19/14 01/12/15 01/04/16 | 77% 90% |
| HA22 | | | | | | | |
| 10-STA-5-.1/27.4 10-0K3404 NHP-X099-(590)E --() | | ON ROUTES 5 AND 99 INSTALL TRAFFIC MONITORING STATIONS AT VARIOUS LOCATIONS IN STANISLAUS COUNTY (TMS) INSTALL TRAFFIC MONITORING STATIONS | TIM PAXIN'S PACIFIC EXCAVATION, INC 9796 KENT STREET ELK GROVE CA 95624 | | \$2,332,739 \$0 \$0 | 11/18/15 12/01/15 | 0% 0% |
| HB4N | | | | | | | |

**State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/15**

District 10

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|------------------|--|--|--|------------------------------------|--|-------------------------|
| 10-STA-99-2.3/20.2 10-0S7804 ACST-P099-(564)E P0-99 5-(4E) --() | | IN STANISLAUS COUNTY IN AND NEAR TURLOCK, CERES AND MODESTO AT VARIOUS LOCATIONS FROM LINWOOD AVENUE OVERCROSSING TO BECKWITH ROAD CONCRETE SLOPE PAVING, RAILING | WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503 | TONY CIPPONERI 952 GOODWIN DRIVE RIPON CA 95366 (209)599-1940 | \$944,362 \$0 \$0 | 12/27/12 02/20/13 | 0% 0% |
| TEA1 | WPCP | | | | | | |
| 10-STA-108-37.6/0 10-0W9804 HSNH-P108-(051)E --() | | IN STANISLAUS COUNTY IN OAKDALE ON STATE ROUTE 108 AT BRYAN AVENUE INSTALL IN ROADWAY WARNING LIGHTS | TIM PAXIN'S PACIFIC EXCAVATION, INC 9796 KENT STREET ELK GROVE CA 95624 | TONY CIPPONERI 952 GOODWIN DRIVE RIPON CA 95366 (209)533-1940 | \$215,809 \$223,665 \$9,527 | 06/23/15 07/02/15 12/31/15 | 72% 97% |
| HB1 | | | | | | | |
| 10-STA-120-/4.1 10-0K1404 ACNH-PP12-(057)E --() | | IN STANISLAUS COUNTY NEAR OAKDALE FROM STANISLAUS COUNTY LINE TO 0.2 MILE WEST OF STANISLAUS RIVER BRIDGE PAVEMENT PRESERVATION (CAPM) | A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 24207 COUNTY ROAD 100A DAVIS CA 95616 | TONY CIPPONERI 952 GOODWIN DRIVE RIPON CA 95366 (209)599-1940 | \$3,241,385 \$3,027,408 \$0 | 07/28/15 08/11/15 12/10/15 12/17/15 | 78% 94% COMPLETED |
| HA22 | | | | | | | |
| 10-TUO-108-21.0/27 10-1E4104 | | IN TUOLUMNE COUNTY ON RTE 108 AT & NEAR LONG BARN FROM 0.6 MI W OF STODDARD SPRINGS RD TO 0.1 MI W OF MONO RD & FROM 1.2 MI E OF COLD PLANE AND RESURFACE WITH HMA | GEORGE REED INC 140 EMPIRE AVE MODESTO CA 95354 | | \$1,989,120 \$0 \$0 | 11/20/15 12/08/15 | 0% 0% |
| HM1 | | | | | | | |

Totals: Authorized Final Amt: \$603,444,449 Completed to Date: \$441,201,728 Work This Month: \$7,024,073

Statement of Ongoing Contracts - Index

| Cnty Rt Pm | Contract | Page |
|---------------------|-----------------|-------------|
| 10-ALP-88-7.5/25.3 | 10-0Y9204 | 1 |
| 10-ALP-88-/7.5 | 10-0W6104 | 1 |
| 10-ALP-88-/0 | 10-0X2104 | 1 |
| 10-AMA-49-4.0/7 | 10-0S7204 | 1 |
| 10-AMA-88-15.0/32.3 | 10-0V9004 | 1 |
| 10-AMA-88-38.0/46.9 | 10-0Y9404 | 1 |
| 10-AMA-88-46.9/54.7 | 10-0Q2204 | 2 |
| 10-AMA-88-54.7/60.8 | 10-0W5904 | 2 |
| 10-AMA-88-66.6/71.7 | 10-0W6004 | 2 |
| 10-AMA-124-2.5/10.3 | 10-1C9304 | 2 |
| 10-CAL-4-/21.1 | 10-0X3904 | 2 |
| 10-CAL-12-9.9/18.2 | 10-1E0104 | 2 |
| 10-CAL-26-8.8/9.1 | 10-0V2904 | 3 |
| 10-CAL-49-/0 | 10-0Y9804 | 3 |
| 10-MER-5-.5/.5 | 10-1E9604 | 3 |
| 10-MER-5-21.4/0 | 10-0X6104 | 3 |
| 10-MER-5-32.2/32.5 | 10-0V6604 | 3 |
| 10-MER-99-13.9/14.4 | 10-481004 | 3 |
| 10-MER-99-15.8/17.3 | 10-0K0214 | 4 |
| 10-MER-99-/0 | 10-1C2204 | 4 |
| 10-MER-99-/4.6 | 10-415804 | 4 |
| 10-MER-152-/2.4 | 10-0W1404 | 4 |

Statement of Ongoing Contracts - Index

| Cnty Rt Pm | Contract | Page |
|----------------------|-----------------|-------------|
| 10-MPA-140-42.0/42.7 | 10-0P9224 | 4 |
| 10-SJ-0-/0 | 10-0Y8504 | 4 |
| 10-SJ-4-8.3/T14.3 | 10-0W1204 | 5 |
| 10-SJ-4-16.2/0 | 10-0W1104 | 5 |
| 10-SJ-4-16.6/17.4 | 10-1C0904 | 5 |
| 10-SJ-4-19.5/20.1 | 10-3A1004 | 5 |
| 10-SJ-4-/4.3 | 10-3A7504 | 5 |
| 10-SJ-4-/0 | 10-0S1104 | 5 |
| 10-SJ-5-25.1/28.6 | 10-0M7804 | 6 |
| 10-SJ-5-28.5/35.6 | 10-0G4704 | 6 |
| 10-SJ-5-/0 | 10-1C2104 | 6 |
| 10-SJ-12-.1/4.4 | 10-0G8004 | 6 |
| 10-SJ-12-5.1/11 | 10-0W5604 | 6 |
| 10-SJ-12-19.1/27.6 | 10-0Y6504 | 6 |
| 10-SJ-12-/0 | 10-0J92U4 | 7 |
| 10-SJ-99-4.5/23 | 10-0W4304 | 7 |
| 10-SJ-99-6.9/10.6 | 10-0E6134 | 7 |
| 10-SJ-99-18.4/23 | 10-0Y90U4 | 7 |
| 10-SJ-99-22.9/38.8 | 10-0W1904 | 7 |
| 10-STA-5-.1/27.4 | 10-0K3404 | 7 |
| 10-STA-99-2.3/20.2 | 10-0S7804 | 8 |
| 10-STA-108-37.6/0 | 10-0W9804 | 8 |

Statement of Ongoing Contracts - Index

| Cnty Rt Pm | Contract | Page |
|--------------------|-----------|------|
| 10-STA-120-/4.1 | 10-0K1404 | 8 |
| 10-TUO-108-21.0/27 | 10-1E4104 | 8 |

Statement of Ongoing Contracts - Federal Aid

| | | | |
|------------------------|--------------------------|-----------------------------|-----------------------------|
| District | 10 | | |
| Federal Aid | Category | Bid + CCO | Work Comp |
| -I- | FEDERAL AID (INTERSTATE) | \$139,890,722 | \$125,139,038 |
| -F- | FEDERAL AID (PRIMARY) | \$67,604,235 | \$56,046,053 |
| -S- | FEDERAL AID (SECONDARY) | \$43,114,573 | \$19,759,818 |
| -SH- | STATE HIGHWAY | \$236,597,752 | \$183,352,952 |
| | | \$116,237,168 | \$56,903,866 |
| District Total: | | <u>\$603,444,449</u> | <u>\$441,201,728</u> |

Statement of Ongoing Contracts -Summary

| District | Work Completed This Perio |
|------------------------------------|---------------------------|
| 10 | \$46,394,660 |
| Work completed this Period: | \$46,394,660 |