

Page 1  
03/06/06

Location Contract Fed Aid	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-ALP-4-12.5/26.5 10-1A2104 STP- ( ) --()		IN ALPINE COUNTY AT ROUTE 4 FROM LAKE H M BYARS CONSTRUCTION CO ALPINE TO EBBETTS PASS STORM DAMAGE REPAIR	P O BOX 10047  RENO NV 89510		\$2,000,000 \$0 \$0	04/14/97 04/14/97	0% 0%
HA23							
10-ALP-89-14.9/21.4 10-0E9804 ACST-P089-(087)E P0-88 0-(7E) --()		IN ALPINE COUNTY AT AND NEAR MARKLEEVILLE FROM WEBSTER STREET TO ROUTE 88 RESURFACE ASPHALT CONCRETE	DON GARCIA EXCAVATING AND POST OFFICE BOX 7176  SOUTH LAKE TAHOE, CA 96158	OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209) 333-6928	\$1,812,649 \$0 \$0	11/23/05 12/07/05 12/30/06	0% 0%
HA22	WPCP						SUSPENDED
10-AMA-16-/9.4 10-1A4904 ACST-P016-(028)E P0-16 0-(8E) --()		IN AMADOR COUNTY NEAR DRYTOWN FROM SACRAMENTO AND AMADOR COUNTY LINE TO ROUTE 49 AND 16 INTERSECTION RESURFACE ROADWAY	GEORGE REED, INC.   (209)334-0790	JOHN YANGUBA 603 SAN JUAN AVENUE STOCKTON, CA 95203 (209) 948-7222	\$2,197,847 \$2,115,724 \$0	11/16/04 12/06/04 09/29/05	100% 100%
HA22	WPCP						
10-AMA-49-7.0/11 10-049944 ACST-P049-(129)E P0-49 1-(9E) --()		IN AMADOR COUNTY IN AND NEAR SUTTER CREEK AND AMADOR CITY FROM JUNCTION ROUTE 104 TO 0.3 KM SOUTH OF RANCHERIA CREEK BRIDGE CONSTRUCT EXPRESSWAY	VIKING STIMPEL A JOINT VENTURESHIVINDER SINGH P O BOX 492335  REDDING CA 960492335 (530)223-6605	OSHITA, STANLEY T. 260 HANFORD STREET SUTTER CREEK, CA-95685 (209) 267-9068	\$24,335,433 \$16,490,740 \$0	03/22/04 03/26/04 10/26/06	20% 68%
HE14	SWPPP						SUSPENDED
10-AMA-88-7.4/0 10-1A6714 ACST-P088-(047)E P0-88 0-(7E) --()		IN AMADOR COUNTY NEAR IONE AT JACKSON VALLEY ROAD LANDSCAPING AND IRRIGATION	WATKIN AND BORTOLUSSI, INC. 77 LARKSPUR STREET  SAN RAFAEL, CA 94901-4886	OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209) 333-6928	\$157,164 \$85,237 \$0	08/10/05 08/24/05 12/31/08	9% 54%
HB1	WPCP						
10-AMA-88-24.3/24.4 10-2A4104 ER- ( ) --()		IN AMADOR COUNTY EMERGENCY WORK SLIDE CORRECTION	GEORGE REED INC P O BOX 1630  LODI CA 95241		\$500,000 \$0 \$0	03/11/98 03/16/98	0% 0%
HA23							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 02/20/06**

Page 2  
03/06/06

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-AMA-88-42.1/46.9 10-406404 ACNH-P088-(046)E --()		IN AMADOR COUNTY NEAR COOKS STATION AND HAM STATION AT VARIOUS LOCATIONS CONSTRUCT PASSING LANES	FORD CONSTRUCTION, INC. 639 EAST LOCKEFORD STREET  LODI, CA 95240-2406	OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209) 333-6928	\$5,056,737 \$0 \$0	11/04/05 11/18/05 12/30/06	0% 0%  SUSPENDED
HE14	SWPPP						
10-AMA-104-3.6/0 10-2A2704 ACST-S104-(003)E --()		IN AMADOR COUNTY NEAR IONE FROM 0.2 KM WEST OF DRY CREEK BRIDGE TO 0.2 KM EAST OF DRY CREEK BRIDGE BRIDGE REPLACEMENT	VIKING CONSTRUCTION COMPANY POST OFFICE BOX 1508  RANCHO CORDOVA, CA 95741	OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209) 333-6928	\$2,013,925 \$1,976,681 \$0	06/10/04 06/26/04 12/31/06	0% 0%  PLANT EST SATIS
HA21	SWPPP						
10-AMA-124-8.5/0 10-0A8504 ACST-P124-(001)E P1-24 0-(1E) --()		IN AMADOR COUNTY NEAR DRYTOWN AT DRY CREEK BRIDGE WIDEN EXISTING BRIDGE	AMEICAN CIVIL CONSTRUCTORS 3701 MALLARD DRIVE  BENECIA, CA 94510	JOHN YANGUBA 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209) 948-7222	\$2,846,303 \$1,184,487 \$129,755	04/06/05 04/13/05 02/06/07	41% 42%
HA21	WPCP						
10-CAL-4-35.4/0 10-2A9804		IN CALAVERAS AND TUOLUMNE COUNTIES BETWEEN MURPHYS AND HATHAWAY PINES AND IN TUOLUMNE COUNTY ON ROUTE 108 AT SOULSBYVILLE ROAD CONSTRUCT 2 SAND STORAGE FACILITIES	ON GRADE CONTRACTING P O BOX 159  JAMESTOWN CA 95327 (209)984-4800		\$1,427,428 \$0 \$0	01/30/06 02/10/06	0% 0%
HA12	WPCP						
10-MER-99-10.2/12.8 10-363114 ACNH-P099-(493)E --()		IN MERCED COUNTY IN AND NEAR MERCED FROM MCHENRY ROAD TO 0.4 KM SOUTH OF CHILDS AVENUE OVERCROSSING CONSTRUCT FREEWAY AND BRIDGES	GRANITE CONSTRUCTION   (831)724-1011	KEWAL VIRK P.O. BOX 878 CHOWCHILLA, CA 93610	\$68,979,629 \$6,561,513 \$6,236,183	11/10/05 11/28/05 02/29/08	8% 10%
HE14	SWPPP						
10-MER-99-14.7/15.1 10-0L1604 ACST-P099-(495)E G P0-99 4-(5E) --()		IN MERCED COUNTY IN MERCED FROM 0.2 KM NORTH OF 99 AND 59 SEPARATION TO 0.1 KM SOUTH OF O STREET UNDERCROSSING INSTALL MESSAGE SIGN	CLAYBORN CONTRACTING GROUP 10556 COMBIE RD.,PMB 6203  AUBURN, CA 95602	MARQUEZ, PAM P.O. BOX 1863 (209) 667-1147	\$260,322 \$188,664 \$182,815	08/31/05 09/14/05 03/02/06	73% 72%
HB1	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 02/20/06**

Page 3  
03/06/06

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-MER-99-15.2/16.2 10-482314 ACNH-P099-(477)E --()		IN MERCED COUNTY IN MERCED FROM O STREET UNDERCROSSING TO 0.5 KM NORTH OF V STREET UNDERCROSSING HIGHWAY PLANTING RESTORATION	WATKIN AND BORTOLUSSI INC 77 LARKSPUR STREET  SAN RAFAEL CA 94901 (415)453-4691		\$1,270,282 \$0 \$0	01/06/06 01/17/06	0% 0%
HA25	SWPPP						
10-MER-99-26.5/28.8 10-3169E4 ACNH-P099-(487)E --()		IN MERCED COUNTY NEAR LIVINGSTON FROM 0.4 KM SOUTH OF ARENA WAY TO 0.4 KM SOUTH OF HAMMATT AVENUE OVERCROSSING CONSTRUCT FREEWAY	AGEE CONSTRUCTION CORPORATION P O BOX 629  CLOVIS, CA 93613	SAYED HASHEMYAN 611 SAN JUAN AVE STOCKTON, CA 95203	\$24,474,345 \$4,500 \$4,500	11/07/05 11/18/05 12/04/07	0% 0%
HB4C	SWPPP						
10-MER-99-28.2/36.4 10-2A50U4 ACNH-P099-(436)E --()		IN MERCED COUNTY IN AND NEAR LIVINTSTON AND DELHI AT VARIOUS LOCATIONS HIGHWAY PLANTING AND IRRIGATION	J. S. BRAR COMPANY 7202 EAST BULLARD AVENUE  CLOVIS, CA 93611-9202	OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240	\$2,537,235 \$2,404,672 \$10,319	04/24/02 05/14/02 10/06/06	0% 0%
HE12	SWPPP						PLANT EST SATIS
10-MER-140-27.0/30.2 10-0A5804 ACST-P140-(027)E P1-40 0-(7E) --()		IN MERCED COUNTY NEAR MERCED FROM MC SWAIN ROAD TO 1.2 KM EAST OF APPLEGATE ROAD ASPHALT CONCRETE OVERLAY	W. JAXON BAKER P.O. BOX 994248  REDDING, CA 96099-4248	VIRK, KEWAL P.O. BOX 878 CHOWCHILLA, CA 93610 (559) 665-9083	\$2,547,392 \$2,527,218 \$0	02/13/03 02/25/03 10/14/08	99% 99%
HA22	SWPPP						SUSPENDED
10-MER-140-35.3/35.5 10-0C9404		IN MERCED COUNTY IN MERCED AT X STREET WIDEN INTERSECTION	GRANITE CONSTRUCTION COMPANY P O BOX 50085  WATSONVILLE CA 95077 (831)724-1011	DEOL, HARMINDER P.O. BOX 1863  (209) 667-1869	\$334,999 \$0 \$0	11/29/05 12/07/05	0% 0%
HB4N	WPCP						
10-MER-152-22.8/40.8 10-3A6804 STP- -( ) --()		IN MERCED AND MADERA COUNTIES IN AND NEAR LOS BANOS FROM 0.3 KM WEST OF SAN LUIS CANAL TO 0.3 KM EAST OF ROUTE 152 AND 59 SEPARATI REHABILITATE PAVEMENT	W JAXON BAKER INC P O BOX 994248  REDDING CA 960994248 (530)241-1086	VIRK, KEWAL PO BOX 878 CHOWCHILLA, CA 93610 (665) 599-9083	\$5,247,869 \$4,742,048 \$0	07/14/05 07/27/05 01/29/06	82% 96%
HA22	SWPPP						SUSPENDED

Page 4  
03/06/06

Location Contract Fed Aid	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-MPA-140-34.0/51 10-0A8204 ER-3117-(001)E --()		ABOUT 5 MILES EAST OF MIDPINES IN THE F AND H CONSTRUCTION MERCED RIVER CANYON FROM BRICE BURG TO YOSEMITE NATIONAL PARK (KP 54.4/82.9) STORM DAMAGE REPAIR	P O BOX 55245  STOCKTON CA 95205		\$2,000,000 \$0 \$0	01/21/97 01/21/97	0% 0%
HA23							
10-SJ-4-17.6/19.5 10-3A9304 ACNH-X077-(012)E --()		IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON AT VARIOUS LOCATIONS HIGHWAY PLANTING AND IRRIGATION	ECOLOGY SPRINKLER COMPANY 6636 2ND STREET  RIO LINDA, CA 95673	OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209) 333-6928	\$1,547,850 \$1,361,444 \$8,375	03/07/03 03/18/03 12/31/07	0% 0%
HA25	SWPPP						PLANT EST SATIS
10-SJ-5-.3/13.8 10-0M2704		IN SAN JOAQUIN COUNTY IN AND NEAR BANTA FROM GAFFERY ROAD UNDERCROSSING TO PARADISE CUT OVERFLOW BRIDGE ASPHALT CONCRETE OVERLAY	WINDSOR FUEL COMPANY P.O. BOX 38-9600 WINDSOR ROAD  WINDSOR, CA-95492	SHIVINDER SINGH 1110 W KETTLEMAN LANE, SUITE 35 LODI, CA-95240 (209) 333-6972	\$1,739,138 \$1,822,970 \$0	05/10/05 05/19/05 08/22/06	96% 99%
HM1	WPCP						
10-SJ-5-27.0/27.9 10-263414 ACIM-005 -(317)4 ACIM-005 -(317)E --()		IN SAN JOAQUIN COUNTY IN STOCKTON FROM 0.5 KM NORTH OF STOCKTON CHANNEL VIADUCT TO MONTE DIABLO AVENUE UNDERCROSSING CONSTRUCT RETROFIT SOUNDWALL	VIKING CONSRUCTION P.O.BOX 1508 RANCHO CORDOVA CA 95741- 1508	BAL BAHADUR PAUL 1110 W KETTLEMAN LANE #35 LODI CA 95240 (209) 333-6923	\$4,625,926 \$4,660,433 \$0	12/30/03 01/16/04 07/20/06	0% 0%
HB311	SWPPP						PLANT EST SATIS
10-SJ-88-11.9/12.5 10-2A9104 ACST-X077-(013)E G X0-77 0-(3E) --()		IN SAN JOAQUIN COUNTY NEAR LODI AND LOCKEFORD AT VARIOUS LOCATIONS INSTALL TRAFFIC SIGNALS	GEORGE REED, INC. P. O. BOX 1630  LODI, CA 95241	JOHN YANGUBA 1110 KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209) 333-6922	\$1,699,730 \$1,754,207 \$0	03/22/04 04/07/04 12/12/06	0% 0%
HB1	SWPPP						PLANT EST SATIS
10-SJ-99-14.1/15 10-1A7004 ACNH-P099-(429)E PL62-10 0-(1) --()		IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM 0.9 KM SOUTH TO 1.1 KM NORTH OF ARCH ROAD OVERCROSSING CONSTRUCT INTERCHANGE	VIKING DSS A JOINT VENTURE 11315 SUNRISE GOLD CIR. STE A RANCHO CORDOVA CA 95742- 6534	CASTILLO, MARIO D 445 W.WEBER AVE. STOCKTON, CA 95203 (209) 941-1926	\$25,156,327 \$24,706,721 \$67,399	05/13/02 05/28/02 12/18/07	0% 0%
HE11 HE11	SWPPP						PLANT EST SATIS

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 02/20/06**

Page 5  
03/06/06

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-SJ-99-17.1/25.4 10-3A4304 ACST-P099-(492)E G P0-99 4-(2E) --() HB1	SWPPP	IN SAN JOAQUIN COUNTY IN STOCKTON AT VARIOUS LOCATIONS CONSTRUCT MEDIAN BARRIER	DESILVA GATES CONSTRUCTION 4550 N. WILSON WAY  STOCKTON, CA 95205	CASTILLO, MARIO D. 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209) 948-1926	\$6,872,950 \$0 \$0	06/24/05 07/12/05 09/20/06	0% 0%  SUSPENDED
10-SJ-99-28.2/29 10-0J6104   HB32	SWPPP	IN SAN JOAQUIN COUNTY IN AND NEAR LODI FROM 0.3 KM SOUTH OF HARNEY LANE TO 0.3 KM NORTH OF SOUTH LODI OVERCROSSING REPLACEMENT HIGHWAY PLANTING	WATKIN & BORTOLUSSI, INC.     	OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209) 333-6928	\$449,829 \$430,609 \$0	06/17/03 06/27/03 12/29/06	77% 94%  
10-SJ-99-30.7/38.7 10-0G0504 ACST-P099-(494)E G P0-99 4-(4E) --() HB1	WPCP	IN SAN JOAQUIN COUNTY IN AND NEAR LODI FROM 0.1 KM SOUTH OF EAST PINE STREET OVERCROSSING TO NORTH CHANNEL DRY CREEK BRIDGE PLACE RUMBLE STRIPS	GRANITE CONSTRUCTION COMPANY P O BOX 50085  WATSONVILLE CA 95077 (831)724-1011		\$496,975 \$0 \$0	11/09/05 11/28/05  	0% 0%  
10-SJ-120-6.7/7 10-0A7504 ACST-P120-(045)E G P1-20 0-(5E) --() HB1	SWPPP	IN SAN JOAQUIN COUNTY IN AND NEAR MANTECA FROM 0.3 KM WEST TO 0.3 KM EAST OF AUSTIN ROAD INSTALL TRAFFIC SIGNALS	GEORGE REED PO BOX 4760  MODESTO, CA 95352	NOMER GUTIERREZ WATERFRONT CONSTRUCTION OFFICE 611 SAN JUAN AVENUE, STOCKTON CA 95203 (209) 942-6160	\$1,144,213 \$1,191,526 \$51,048	08/09/04 08/25/04 03/15/06	90% 94%  
10-SJ-120-9.4/16.6 10-0A7404 ACNH-P120-(044)E --() HA22	SWPPP	IN SAN JOAQUIN COUNTY IN AND NEAR ESCALON FROM 0.9 KM EAST OF JACK TONE ROAD TO 0.1 KM EAST OF IRWIN AVENUE WIDEN EXISTING HIGHWAY	TEICHERT CONSTRUCTION P O BX 1118  STOCKTON, CA 95201-1118	NOMER GUTIERREZ WATERFRONT CONSTRUCTION OFFICE 611 SAN JUAN AVENUE, STOCKTON, CA 95203 (209) 942-6160	\$6,119,984 \$6,072,779 \$0	06/29/04 07/15/04 01/31/06 02/06/06	100% 100%  COMPLETED
10-StA-99-9.9/15 10-0F7204 ACNH-P099-(500)E --() HA25	SWPPP	IN STANISLAUS COUNTY IN AND NEAR MODESTO AND CERES FROM 0.2 KM SOUTH OF THE PINE STREET OVERCROSSING TO THE TUOLUMNE RIVER BRIDGE PLANTING AND IRRIGATION	WATKIN AND BORTOLUSSI INC 77 LARKSPUR STREET  SAN RAFAEL CA 949014886 (415)453-4691		\$3,978,370 \$0 \$0	02/06/06 02/22/06  	0% 0%  

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 02/20/06**

Page 6  
03/06/06

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-STA-120-4.2/6.1 10-281204 ACNH-X099-(468)E --()		IN STANISLAUS COUNTY IN OAKDALE AT VARIOUS LOCATIONS RESURFACE ASPHALT CONCRETE	GEORGE REED INC P O BOX 4760  MODESTO CA 95352 (209)523-0734	SUTTI, RENEE' M. P.O. BOX 1863 TURLOCK, CA. 95381-1863 (209) 667-1147	\$5,179,840 \$5,815,928 \$140,755	10/14/04 11/01/04 03/01/06	98% 98%
HA22	SWPPP						
10-STA-132-19.6/0 10-0K1804 ACST-P132-(046)E G P1-32 0-(6E) --()		IN STANISLAUS COUNTY NEAR EMPIRE AT CODONI AVEUE AND FRAZINE ROAD INSTALL NEW SIGNALS	RICHARD A HEAPS ELECTRICAL 8909 FLORIN ROAD  SACRAMENTO CA 95829 (916)386-8857	DEOL, HARMINDER P.O. BOX 1863  (209) 667-1869	\$296,850 \$0 \$0	11/17/05 12/02/05 05/30/06	0% 0%  SUSPENDED
HB1	WPCP						
10-TUO-108-1.8/4.6 10-3404U4 ACST-P108-(037)E P1-08 0-(7E) --()		IN TUOLUMNE COUNTY NEAR SONORA FROM 0.3 KM WEST OF SANGUINETTI OVERHEAD TO 0.5 KM EAST OF STANDARD ROAD WIDEN EXISTING HIGHWAY	GOODFELLOW HARRIS JOINT P O BOX 598  WENATCHEE WA 98807 (509)662-7111	BLUM, ALFRED   (209) 536-2646	\$42,243,057 \$41,180,562 \$0	06/21/01 07/07/01 08/23/07	0% 0%  PLANT EST SATIS
HE14	SWPPP						
10-TUO-108-7.0/0 10-0H2204		IN TUOLUMNE COUNTY NEAR SOULSBYVILLE AT 0.8 KM WEST OF SOULSBYVILLE ROAD INSTALL CHANGEABLE MESSAGE SIGN	TDS ENGINEERING 2899 AGOURA ROAD STE 171  WESTLAKE VILLAGE CA 91361	ECHEVESTE, VICTOR PO BOX 311 MERCED CA 95341-0311 (209) 726-5485	\$232,517 \$0 \$0	09/29/05 10/11/05	0% 0%
HB4N	WPCP						SUSPENDED

<b>Totals:</b>	<b>Authorized Final Amt:</b>	<u>\$251,783,113</u>	<b>Completed to Date:</b>	<u>\$127,278,660</u>	<b>Work This Month:</b>	<u>\$6,831,149</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	--------------------

# Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-ALP-4-12.5/26.5	10-1A2104	1
10-ALP-89-14.9/21.4	10-0E9804	1
10-AMA-16-/9.4	10-1A4904	1
10-AMA-49-7.0/11	10-049944	1
10-AMA-88-7.4/0	10-1A6714	1
10-AMA-88-24.3/24.4	10-2A4104	1
10-AMA-88-42.1/46.9	10-406404	2
10-AMA-104-3.6/0	10-2A2704	2
10-AMA-124-8.5/0	10-0A8504	2
10-CAL-4-35.4/0	10-2A9804	2
10-MER-99-10.2/12.8	10-363114	2
10-MER-99-14.7/15.1	10-0L1604	2
10-MER-99-15.2/16.2	10-482314	3
10-MER-99-26.5/28.8	10-3169E4	3
10-MER-99-28.2/36.4	10-2A50U4	3
10-MER-140-27.0/30.2	10-0A5804	3
10-MER-140-35.3/35.5	10-0C9404	3
10-MER-152-22.8/40.8	10-3A6804	3
10-MPA-140-34.0/51	10-0A8204	4
10-SJ-4-17.6/19.5	10-3A9304	4
10-SJ-5-.3/13.8	10-0M2704	4
10-SJ-5-27.0/27.9	10-263414	4

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
10-SJ-88-11.9/12.5	10-2A9104	4
10-SJ-99-14.1/15	10-1A7004	4
10-SJ-99-17.1/25.4	10-3A4304	5
10-SJ-99-28.2/29	10-0J6104	5
10-SJ-99-30.7/38.7	10-0G0504	5
10-SJ-120-6.7/7	10-0A7504	5
10-SJ-120-9.4/16.6	10-0A7404	5
10-STA-99-9.9/15	10-0F7204	5
10-STA-120-4.2/6.1	10-281204	6
10-STA-132-19.6/0	10-0K1804	6
10-TUO-108-7.0/0	10-0H2204	6
10-TUO-108-1.8/4.6	10-3404U4	6

#### Statement of Ongoing Contracts - Federal Aid

District	10		
Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID ( INTERSTATE )	\$4,625,926	\$4,660,433
-F-	FEDERAL AID ( PRIMARY )	\$144,300,599	\$46,927,556
-S-	FEDERAL AID ( SECONDARY )	\$96,172,678	\$73,437,092
-SH-	STATE HIGHWAY	\$4,183,911	\$2,253,579



### Statement of Ongoing Contracts - Federal Aid

District	10		
Federal Aid		Category	
-ER-		STORM DAMAGE REPAIR	
			Bid + CCO
			\$2,500,000
			Work Comp
			\$0
District Total:			<u>\$251,783,113</u>
			<u>\$127,278,660</u>

### Statement of Ongoing Contracts -Summary

District	Work Completed This Period
10	\$6,119,984
Work completed this Period:	\$6,119,984