

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/15

Page 1
02/04/15

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-ALP-88-/0 10-0X2104		IN ALPINE, AMADOR AND CALAVERAS COUNTIES AT VARIOUS LOCATIONS CONSTRUCT WASH BUILDINGS	TRICON AQUATICS 11419 SUNRISE GOLD CIRCLE ST RANCHO CORDOVA CA 95742	COLIN DORAN 560 MOUNTAIN RANCH RD SAN ANDREAS CA 95249 (209)754-1017	\$5,541,583 \$3,099,426 \$332,963	01/23/14 02/21/14 07/07/15	57% 56%
HM2							
10-AMA-16-/2.5 10-0X3504 HSST-000C-(383)E --()		IN AMADOR AND TUOLUMNE COUNTIES AT VARIOUS LOCATIONS INSTALL INGROUND CENTERLINE AND	LINEAR OPTIONS, INC. 792 DURHAM DAYTON HWY. DURHAM CA 95938	IQBAL AULAKH 1110 W. KETTLEMAN LANE #35 LODI, CA., 95240 (209)479-3608	\$254,396 \$12,200 \$12,200	10/08/14 10/22/14 05/20/15	67% 5% SUSPENDED
HB1							
10-CAL-4-28.0/49.6 10-0X4004		IN CALAVERAS COUNTY AT AND NEAR MURPHYS FROM ANSIL DAVIS ROAD TO MEKO DRIVE RUBBERIZED HOT MIX ASPHALT OVERLAY	GEORGE REED, INC. 140 EMPIRE AVE MODESTO CA 95354	PAWAN GARG (209)333-6972	\$5,327,875 \$4,902,668 \$0	04/17/14 05/05/14 11/25/14	100% 86% OVER RUN
HM1							
10-MER-5-17.5/0 10-0F7404 IM- 005-(142)E --()		IN MERCED COUNTY NEAR LOS BANOS AT THE ROUTE 5/152 SEPARATION GIRDER DIAPHRAGM RETROFIT	AMERICAN CIVIL CONSTRUCTORS WEST COAST, INC. 2990 BAY VISTA COURT BENICIA CA 94510	ANDREW BRANDT 3469 YEAGER DRIVE SUITE 109 MADERA, CA 93637 (760)937-8947	\$1,233,530 \$570,094 \$153,419	06/19/14 07/17/14 05/01/15	39% 46%
HA21							
10-MER-5-32.2/32.5 10-0V6604 NHPI- 005-(143)4 --()		IN MERCED, STANISLAUS, AND SAN JOAQUIN COUNTIES NEAR LATHROP FROM GARZAS CREEK BRIDGE TO TOM PAINE SLOUGH BRIDGE DIGOUT AND REPAIR FAILED AREAS AND	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT. BLDG B #400 CONCORD CA 94520	SUTTI, RENEE M. 952 GOODWIN DRIVE RIPON CA 95366 (209)607-8741	\$39,414,624 \$0 \$0	10/08/14 10/22/14 08/12/15	0% 0% SUSPENDED
HA22							
10-MER-99-4.6/10.5 10-415704		IN MERCED COUNTY NEAR MERCED FROM BUCHANAN HOLLOW ROAD TO 0.3 MILE NORTH OF MCHENRY ROAD CONST. FREEWAY, INTERCHANGE, BRIDGE	TEICHERT/FLATIRON WEST A JOINTVENTURE P O BOX 1118 STOCKTON CA 95201	HAROLDSSEN, BRENT 3469 YEAGER DR SU 109 MADERA CA 93637 (559)675-5261	\$67,875,112 \$65,567,941 \$107,826	04/06/12 05/14/12 04/27/15	87% 95%
HE14	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/15**

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-99-13.1/36.7 10-0S9504 STPE-P099-(570)E --()		ON STATE ROUTE 99 IN THE CITY OF MERCED, ATWATER, LIVINGSTON AND DELHI AT VARIOUS LOCATIONS PAINT BRIDGE AND SLOPE PAVING	BRIAN J FEDERICO 2181 N TRACY BLVD #21 TRACY CA 95376	DEOL, SUKHI 2374 INDUSTRIAL ROWE TURLOCK, CA 95380 (209)656-6862	\$669,022 \$860,888 \$0	09/19/13 11/01/13 07/10/14	100% 100% OVER RUN
HE14							
10-MER-99-13.9/14.4 10-481004 ACNH-P099-(550)E --()		IN MERCED COUNTY IN MERCED FROM 0.3 MILE SOUTH OF ROUTE 99/140 SEPARATION TO G STREET UNDER CROSSING AND ON ROUTE 140 AT MAIN STR WIDEN UNDERCROSSING AND WIDEN RDWY	RGW CONSTRUCTION INC 550 GREENVILLE ROAD LIVERMORE CA 94550	DAVID ABLEDU 2374 INDUSTRIAL ROWE TURLOCK CA 95380-9517 (209)483-5812	\$24,671,201 \$18,199,551 \$398,749	01/19/12 02/03/12 12/21/15	64% 73%
HA21	SWPPP						
10-MER-99-15.8/17.3 10-0K0214		IN MERCED COUNTY IN MERCED ON STATE ROUTE 99 FROM NORTH OF V STREET TO BLACK RASCAL CANAL BRIDGE INSTALL ABOUT 220 TREES AND 800	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES CA 94547	ALFRED BLUM / STAN OSHITA 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$619,421 \$215,947 \$169,786	08/20/14 09/08/14 12/31/18	10% 39%
HA21							
10-MER-99-24.4/25.8 10-414824		IN MERCED COUNTY IN AND NEAR ATWATER FROM 0.7 MILE NORTH OF ATWATER OVERHEAD TO 0.7 MILE SOUTH OF ARENA WAY HIGHWAY PLANTING AND IRRIGATION	ENVIRONMENTAL LANDSCAPE SOLUTIONS 8380 ROVANA CIRCLE SACRAMENTO CA 95828	BLUM, ALFRED / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$718,198 \$690,678 \$950	11/09/11 11/22/11 12/31/15	0% 0% PLANT EST SATIS
HE14	SWPPP						
10-MER-99-/4.6 10-415804		IN MERCED COUNTY NEAR CHOWCHILLA FROM CHOWCHILLA RIVER BRIDGE TO BUCHANAN HOLLOW ROAD CONSTRUCT FREEWAY AND INTERCHANGE	SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SYLMAR CA 91342	BRENT HAROLDSEN 3469 YEAGER DRIVE SUITE 109 MADERA CA 93637 (559)675-5272	\$44,713,613 \$34,705,584 \$217,684	07/12/12 08/31/12 07/09/15	75% 77%
HE14	SWPPP						
10-MER-140-40.7/0 10-0X3004 HSNH-000C-(385)E --()		IN MERCED COUNTY AND STANISLAUS COUNTY AT VARIOUS LOCATIONS INSTALL FLASHING BEACONS WITH	TIM PAXIN'S PACIFIC EXCAVATIONINC 9796 KENT STREET ELK GROVE CA 95624	ANDREW BRANDT 3469 YEAGER DR. SUITE#109 MADERA, CA 93637 (760)937-8947	\$169,679 \$0 \$0	11/17/14 12/03/14	0% 0%
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/15

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-165-26.7/30 10-381514 STP-P165-(012)E --()		IN MERCED COUNTY AC OVERLAY, DIGOUTS, INTERSECTION	A. TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION P O BOX 520 FOWLER, CA 93625-0520	SUKHI DEOL 2374 INDUSTRIAL ROWE TURLOCK, CA 95380 (209)656-6862	\$4,308,122 \$4,005,212 \$0	03/18/14 04/04/14 01/08/15	79% 91%
HA22							
10-SCL-152-19.8/0 10-0Q8004 NHP-000C-(370)E --()		ON ROUTES 152 AND 156 AT VARIOUS LOCATIONS INSTALL 3 CHANGEABLE MESSAGE SIGNS	NORCAL GENERAL CONSTRUCTION CORPORATION 1950 MAJESITC CT SAN JOSE CA 95132	DAVID ABLEDU 2374 INDUSTRIAL ROWE TURLOCK CA 95380 (209)656-6803	\$709,394 \$576,077 \$43,996	02/20/14 03/19/14 01/30/15	100% 81% SUSPENDED
HB4N							
10-SJ-4-8.3/T14.3 10-0W1204 STP-P004-(146)E --()		IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM 0.1 MILE EAST OF BACON ISLAND ROAD TO SAN JOAQUIN RIVER BRIDGE REHABILITATE EXISTING ASPHALT	BAY CITIES PAVING & GRADING INC P O BOX 6227 CONCORD CA 94524	CAO, NHAN C. 611 SAN JUAN AVE. STOCKTON CA. 95203 (209)471-3878	\$7,705,458 \$4,123,328 \$379,361	01/23/14 02/21/14 06/10/15	41% 54%
HA22							
10-SJ-4-15.7/16.6 10-0W6904 NHP-X077-(021)E --()		IN SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS REPLACE JOINT SEALS, BEARING PADS	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282		\$2,150,133 \$0 \$0	08/15/14 09/08/14	0% 0%
HM3							
10-SJ-4-19.5/20.1 10-3A1004		IN SAN JOAQUIN COUNTY, IN AND NEAR STOCKTON, ON RTE 4 FROM ADELBERT AVE TO 0.1 MI W OF GOLDEN GATE AVE OC, AND ON RTE 99 FROM 0.4 WIDEN TO 6 LANES	MYERS AND SONS CONSTRUCTION 2554 MILLCREEK DRIVE SACRAMENTO CA 95833	LPTROY SCHEIBER 3663 ARCH RD SUITE 500 STOCKTON CA 95215 (209)948-3966	\$90,203,230 \$42,908,960 \$695,890	10/16/12 12/03/12 05/24/16	56% 48%
HE13	SWPPP						
10-SJ-4-/0 10-0S1104		ON STATE ROUTE 4 BETWEEN GARFIELD ST OH (PM R15.7) AND NAVY DR (PM 14.6) AND W CHARTER WY BETWEEN ARMY COURT (PM14.4) AND TILLIE L EXTEND FREEWAY	BROSAMER & WALL INC 1777 OAKLAND BLVD., SUITE 110 WALNUT CREEK CA 94596	SHIVINDER SINGH 611SAN JUAN AVE STOCKTON, CA-95203 (209)948-3734	\$54,223,670 \$14,803,856 \$2,700,026	12/16/13 01/06/14 09/10/17	24% 27%
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/15

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	% Work Message
10-SJ-5-19.6/23.9 10-0X7804		IN SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS TREAT BRIDGEDECK, REPLACE JOINTSEALS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614	ARIEL I. MENDOZA 611 SAN JUAN AVE. STOCKTON, CA 95203 (209)639-4686	\$877,091 \$716,268 \$0	05/21/14 06/05/14 01/08/15 01/08/15	100% 100% COMPLETED
HM3							
10-SJ-5-25.1/28.6 10-0M7804 ACIM-0056-(338)E 0- 3-(8E) --()		IN SAN JOAQUIN COUNTY NEAR AND IN THE CITY OF STOCKTON ON I-5 FROM CHARTER WAY TO COUNTRY CLUB BLVD ROADWAY REHABILITATION	DESILVA GATES CONSTRUCTION LP P O BOX 2909 DUBLIN CA 94568	WALI WAZIRI 611 SAN JUAN AVENUE STOCKTON, CA 95203 (470)-87-90	\$43,064,795 \$27,797,275 \$806,669	12/10/12 01/10/13 10/27/15	59% 64%
HA22	SWPPP						
10-SJ-5-28.5/35.6 10-0G4704 ACIM- 005-(633)E --()		IN SAN JOAQUIN COUNTY IN STOCKTON FROM 0.4 MILE NORTH OF 8TH STREET UNDERCROSSING TO HAMMER LANE UNDERCROSSING WIDEN BRIDGES AND FREEWAY LANES	R & L BROSAMER INC 1777 OAKLAND BLVD SUITE 300 WALNUT CREEK CA 94596	DEOL, HARMINDER 611 SAN JUAN AVE. STOCKTON, CA 95203 (209)948-7185	\$92,706,343 \$68,396,961 \$869,826	06/02/11 06/15/11 10/21/15	81% 73%
HE13	SWPPP						
10-SJ-5-/0 10-0T8204 STP-X077-(022)E --()		ON ROUTES 4, 5, 12 AND 26 AT VARIOUS LOCATIONS IN SAN JOAQUIN COUNTY CONSTRUCT ADA CURB RAMPS	QUIMU CONTRACTING INC. P.O. BOX 1177 DIXON CA 95620	QUAN H. TRINH 611 SAN JUAN AVE STOCKTON, CA 95203 (209)471-4008	\$525,800 \$10,955 \$10,955	09/24/14 10/10/14 07/08/15	0% 2%
HB71							
10-SJ-12-.1/4.4 10-0G8004 NH-P012-(112)E --()		IN SAN JOAQUIN COUNTY NEAR TERMINOUS FROM MOKELUMNE RIVER BRIDGE TO LITTLE POTATO SLOUGH BRIDGE ROADWAY REHABILITATION	OC JONES & SONS, INC 1520 FOURTH STREET BERKELEY CA 94710	VIRK, KEWAL / OSHITA, STAN 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$31,974,754 \$12,169,733 \$186,089	08/13/13 08/28/13 12/31/18	19% 38%
HA22							
10-SJ-12-4.4/0 10-1C0204 NHP-P012-(118)E --()		IN SAN JOAQUIN COUNTY AT TERMINOUS AT LITTLE POTATO SLOUGH BRIDGE BRIDGE REHAB - BEARING PAD	WEST COAST STRUCTURS INC DBA WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503	OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$1,257,317 \$315,003 \$0	07/16/14 07/31/14 12/31/15	19% 25%
HA21							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/15

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-12-20.8/L23.2 10-0X4104 STP-P012-(116) --()		IN SAN JOAQUIN & CALAVERAS COUNTIES AT & NEAR VICTOR FROM SUNRISE STREET TO WEST JCT RTE 88 & NEAR CLEMENTS FROM EAST JCT RTE 88 T PLACE RHMA SUPERPAVE (GAP GRADED)	GEORGE REED, INC. 140 EMPIRE AVE MODESTO CA 95354	OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$2,013,313 \$1,957,006 \$0	03/28/14 04/09/14 12/31/14	100% 100%
10-SJ-12-/0 10-0J9204 NHP-P012-(115)E --()		ON STATE ROUTE 12 AT MOKELUMNE RIVER BRIDGE REMOVE/REPLACE CONCRETE BRIDGE DECK	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD SACRAMENTO CA 95834	KEWAL VIRK / STAN OSHITA 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$4,547,449 \$5,000 \$0	07/24/14 08/12/14 12/31/16	8% 0%
HA21							
10-SJ-88-6.1/8.9 10-0A8304 HSNH-P088-(061)E --()		IN SAN JOAQUIN COUNTY NEAR WATERLOO AT VARIOUS LOCATIONS FROM CALAVERAS RIVER BRIDGE TO BEAR CREEK BRIDGE UPGRADE BRIDGE APPROACH GUARDRAIL	DREAMBUILDER 1324 E LAWSON LN PLACENTIA CA 92870		\$1,263,061 \$0 \$0	12/08/14 01/09/15	0% 0%
HB1							
10-SJ-99-4.5/23 10-0W4304 NHP-P099-(580)E --()		IN SAN JOAQUIN COUNTY IN AND NEAR MANTECA AND STOCKTON AT VARIOUS LOCATIONS FROM 0.2 MILE SOUTH OF AUSTIN ROAD TO 0.1 MILE NORTH INSTALL RAMP METERING SYSTEMS	BAY CITIES PAVING & GRADING, INC 1450 CIVIC CT BLDG B #400 CONCORD CA 94520		\$1,419,818 \$0 \$0	12/24/14 01/15/15	0% 0%
HB4N							
10-SJ-99-4.9/14.2 10-0E6114		IN SAN JOAQUIN COUNTY IN AND NEAR MANTECA FROM AUSTIN ROAD OVERCROSSING TO 0.4 MILE SOUTH OF ARCH ROAD UNDERCROSSING WIDEN EXISTING FREEWAY WITH HMA	BAY CITIES PAVING AND GRADING INC P O BOX 6227 CONCORD CA 94524	OBAIDULLAH RASHID "ABDUL" 3663 ARCH ROAD,SUITE 500., STOCKTON, CA 95215 (209)470-8782	\$28,927,003 \$27,768,933 \$0	03/27/12 04/19/12 01/07/15 01/07/15	100% 100% COMPLETED
HE13	SWPPP						
10-SJ-99-6.9/10.6 10-0E6134		IN SAN JOAQUIN COUNTY IN AND NEAR MANTECA FROM 0.2 MILE NORTH OF YOSEMITE AVE UC TO 0.9 MILE SOUTH OF FRENCH CAMP ROAD UC LATHROP INTERCHANGE (PHASE 3)	BAY CITIES/MYERS JV P O BOX 2948 RANCHO CORDOVA CA 957412948	OBAIDULLAH RASHID "ABDUL" 3663 ARCH RD,SUITE 500F STOCKTON, CA 95215-8315 (209)470-8782	\$26,686,065 \$22,657,261 \$1,279,418	10/11/12 11/06/12 02/06/15	97% 84%
HE13	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/15**

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-99-10.6/15 10-0E6124		IN MANTECA, ON ROUTE 99 FROM 1.4 MILE NORTH OF LATHROP ROAD TO 0.4 MILE NORTH OF ARCH ROAD FRENCH CAMP INTERCHANGE (PHASE 2)	BAY CITIES PAVING & GRADING INC P O BOX 6227 CONCORD CA 94524	OBAIDULLAH RASHID "ABDUL" 3663 ARCH RD, SUITE 500 STOCKTON, CA 95215 (209)470-8782	\$26,059,963 \$17,512,121 \$159,642	06/27/12 07/20/12 06/24/15	81% 67%
HE13	SWPPP						
10-SJ-99-22.9/38.8 10-0W1904 NHP-P099-(579)E --()		IN SAN JOAQUIN COUNTY ON ROUTE 99 FROM HAMMER LANE IN STOCKTON TO THE SACRAMENTO COUNTY LINE DIGOUT AND REPAIR LOCALIZED AREAS	A. TEICHERT & SON, INC DBA. TEICHERT CONSTRUCTION 265 VAL DERVIN PARKWAY STOCKTON CA 95206		\$23,029,680 \$0 \$0	12/19/14 01/12/15	0% 0%
HA22							
10-SJ-120-.8/0 10-1C0104		IN SAN JOAQUIN COUNTY IN LATHROP ON WEST ROUTE 120 - NORTH ROUTE 5 CONNECTOR OVERHEAD BRIDGE REHAB	VIKING CONSTRUCTION COMPANY, INC. PO BOX 1508 RANCHO CORDOVA CA 95741	TRINH, QUAN (209)471-4008	\$559,853 \$559,286 \$0	05/13/14 06/03/14 01/05/15 01/05/15	100% 100% COMPLETED
HA21							
10-StA-99-2.3/20.2 10-0S7804 ACST-P099-(564)E P0-99 5-(4E) --()		IN STANISLAUS COUNTY IN AND NEAR TURLOCK, CERES AND MODESTO AT VARIOUS LOCATIONS FROM LINWOOD AVENUE OVERCROSSING TO BECKWITH ROAD CONCRETE SLOPE PAVING, RAILING	WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503	TONY CIPPONERI 952 GOODWIN DRIVE RIPON CA 95366 (209)599-1940	\$944,362 \$0 \$0	12/27/12 02/20/13	0% 0%
TEA1	WPCP						
10-StA-108-31.2/31.3 10-0C9004		ON ROUTE 108 IN STANISLAUS COUNTY AT ESTELLE AVE (KP 50.2/50.3) WIDEN ROADWAY AND PROVIDE DRIVE	DREAMBUILDER 1324 E LAWSON LN PLACENTIA CA 92870	TONY CIPPONERI 952 GOODWIN DRIVE RIPON CA 95366 (209)599-1940	\$525,861 \$0 \$0	11/13/14 11/24/14 04/29/15	0% 0%
HB4N							
10-StA-108-33.1/36.1 10-0X3204 HSST-000C-(379)E --()		IN STANISLAUS AND MERCED COUNTIES ON ROUTE 108 FROM EIGHTH STREET TO CRANE ROAD AND ON ROUTE 165 FROM WESTSIDE BOULEVARD TO WILLI INSTALL RUMBLE STRIPS	GEORGE REED, INC. 140 EMPIRE AVE. MODESTO CA 95354		\$529,715 \$0 \$0	11/20/14 12/11/14	0% 0%
HB1							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/15**

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-STA-120-6.1/11.3 10-0V6804 NHP-P120-(056)E --()		IN STANISLAS COUNTY IN AND NEAR OAKDALE ON STATE ROUTE 120 FROM ROAD TO 0.1 MILE WEST OF LANCASTER ROAD DIGOUT AND REPAIR LOCALIZED	GEORGE REED, INC. MAAG 140 EMPIRE AVE MODESTO CA 95354	TONY CIPPONERI 952 GOODWIN DRIVE RIPON CA 95366 (209)599-1940	\$3,384,470 \$3,201,550 \$95,791	08/05/14 08/21/14 01/29/15 01/30/15	96% 92%
HA22							
10-STA-219-2.9/4.9 10-0A8724 HPLU-6210-(009)E 62-10 0-(9E) --()		IN STANISLAUS COUNTY NEAR MODESTO ON ROUTE 219 FROM 0.4 KM EAST OF DALE ROAD TO ROUTE 108 AND ON ROUTE 108 FROM 0.7 KM NORTH OF BA WIDEN TO 4 LANES	BAY CITIES PAVING AND GRADING INC PO BOX 6227 CONCORD CA 94524	SUTTI,RENEE' M. 952 GOODWIN DRIVE RIPON, CA 95366 (209)607-8741	\$16,125,021 \$10,813,648 \$418,968	08/30/12 09/18/12 02/23/15	82% 66%
HB4C SWPPP							
10-TUO-108-3.1/0 10-0V4904 NHP-P108-(050)E --()		IN TUOLOMNE COUNTY NEAR SONORA AT 0.1 K.W. MILE EAST OF SULLIVAN CREEK BRIDGE AND AT 0.6 MILE WEST OF PEACEFUL OAK ROAD STORM WATER MITIGATION	EMERSON, INC. P.O. BOX 549 SAN ANDREAS CA 95249		\$823,412 \$0 \$0	09/30/14 10/17/14	0% 0%

Totals: Authorized Final Amt: \$657,753,407 Completed to Date: \$389,123,409 Work This Month: \$9,040,207

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-ALP-88-/0	10-0X2104	1
10-AMA-16-/2.5	10-0X3504	1
10-CAL-4-28.0/49.6	10-0X4004	1
10-MER-5-17.5/0	10-0F7404	1
10-MER-5-32.2/32.5	10-0V6604	1
10-MER-99-4.6/10.5	10-415704	1
10-MER-99-13.1/36.7	10-0S9504	2
10-MER-99-13.9/14.4	10-481004	2
10-MER-99-15.8/17.3	10-0K0214	2
10-MER-99-24.4/25.8	10-414824	2
10-MER-99-/4.6	10-415804	2
10-MER-140-40.7/0	10-0X3004	2
10-MER-165-26.7/30	10-381514	3
10-SCL-152-19.8/0	10-0Q8004	3
10-SJ-4-8.3/T14.3	10-0W1204	3
10-SJ-4-15.7/16.6	10-0W6904	3
10-SJ-4-19.5/20.1	10-3A1004	3
10-SJ-4-/0	10-0S1104	3
10-SJ-5-25.1/28.6	10-0M7804	4
10-SJ-5-28.5/35.6	10-0G4704	4
10-SJ-5-19.6/23.9	10-0X7804	4
10-SJ-5-/0	10-0T8204	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-SJ-12-.1/4.4	10-0G8004	4
10-SJ-12-20.8/L23.2	10-0X4104	4
10-SJ-12-4.4/0	10-1C0204	5
10-SJ-12-/0	10-0J92U4	5
10-SJ-88-6.1/8.9	10-0A8304	5
10-SJ-99-4.5/23	10-0W4304	5
10-SJ-99-4.9/14.2	10-0E6114	5
10-SJ-99-6.9/10.6	10-0E6134	5
10-SJ-99-10.6/15	10-0E6124	6
10-SJ-99-22.9/38.8	10-0W1904	6
10-SJ-120-.8/0	10-1C0104	6
10-STA-99-2.3/20.2	10-0S7804	6
10-STA-108-31.2/31.3	10-0C9004	6
10-STA-108-33.1/36.1	10-0X3204	6
10-STA-120-6.1/11.3	10-0V6804	7
10-STA-219-2.9/4.9	10-0A8724	7
10-TUO-108-3.1/0	10-0V4904	7

Statement of Ongoing Contracts - Federal Aid

Statement of Ongoing Contracts - Federal Aid

District	10		
Federal Aid		Category	Bid + CCO
			Work Comp
-I-		FEDERAL AID (INTERSTATE)	\$137,004,668
-F-		FEDERAL AID (PRIMARY)	\$56,645,955
-S-		FEDERAL AID (SECONDARY)	\$16,166,077
-SH-		STATE HIGHWAY	\$352,858,538
			\$95,078,169
District Total:			<u>\$657,753,407</u>
			<u>\$389,123,409</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
10	\$30,363,947
Work completed this Period:	\$30,363,947