

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/18

Page 1
02/01/18

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-AMA-16-/9.4 10-1F5704 ACST-P016-(040)E --()		IN AMADOR COUNTY NEAR RANCHO MURIETA FROM SACRAMENTO COUNTY LINE TO ROUTE 49 RHMA OVERLAY	TELFER PAVEMENT TECHNOLOGIES, LLC 4522 PARKER AVE BLDG700 STE35 MCCLELAN CA 95652	IQBAL AULAKH 850 S. GUILD AVE. LODI, CA 95240 (209)479-3608	\$2,061,946 \$1,858,198 \$0	04/21/17 05/09/17 10/30/17	90% 89%
10-AMA-88-15.0/32.3 10-0V9004 NHP-P088-(067)E --()		IN AMADOR COUNTY AT AND NEAR PINE GROVE FROM 0.1 MILE EAST OF COURT STREET TO 0.2 MILE EAST OF WAGON WHEEL DRIVE RUBBERIZED HOT MIX ASPHALT	CHESTER BROSS CONSTRUCTION COMPANY PO BOX 430 HANNIBAL, MO 63401	PAWAN K GARG 1110 W KETTLEMAN LANE LODI CA 95240 (209)333-6972	\$4,713,888 \$4,713,504 \$0	06/23/15 07/08/15 12/31/17	100% 97% OVER RUN
HM1 10-AMA-88-54.0/0 10-1G4904		IN AMADOR COUNTY AT THE PEDDLER HILL MAINTENANCE STATION SALT STORAGE SHED	BRM 50 MARQUERITE DR. HOLLISTER CA 95023	COLIN DORAN 560 MOUNTAIN RANCH ROAD SAN ANDREAS, CA. 95249 (209)754-1017	\$421,245 \$412,272 \$0	05/05/17 06/22/17 01/22/18	64% 97%
HM2 10-AMA-88-54.7/60.8 10-0W5904 NHP-P088-(065)E --()		IN AMADOR COUNTY NEAR SILVER LAKE ON STATE ROUTE 88 FROM 0.3 MILE EAST OF COMPANY PEDDLER HILL ROAD TO 2.0 MILES WEST OF TRAGEDY SPRINGS DIGOUT AND REPAIR LOCALIZED AREAS	CHESTER BROSS CONSTRUCTION COMPANY P.O. BOX 430 HANNIBAL MO 63401	OSHITA, STAN 1110 WEST KETTLEMAN LANE #35 LODI, CA 95240 (209)333-6928	\$5,904,000 \$4,237,931 \$0	06/25/15 07/15/15 12/31/17	100% 70% SUSPENDED
HA22 10-AMA-88-66.6/71.7 10-0W6004 NHP-P088-(063)E --()		IN AMADOR COUNTY NEAR CARSON SPUR ON STATE ROUTE 88 FROM SILVER LAKE CAMPGROUND TO ALPINE COUNTY LINE PAVEMENT REPAIR	CHESTER BROSS CONSTRUCTION COMPANY P.O. BOX 430 HANNIBAL MO 63401	OSHITA, STAN 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$4,327,954 \$2,638,393 \$0	04/28/15 05/08/15 12/31/17	100% 60% OVER RUN
10-CAL-4-29.6/0 10-0V3004 ACST-P000-(441)E --()		IN CALAVERAS COUNTY IN MURPHYS AT BIG GEORGE REED IN TREES ROAD AND IN MARIPOSA COUNTY ON STATE ROUTES 49 AND 140 PEDESTRIAN ACCESS IMPROVEMENTS	140 EMPIRE AVE MODESTO CA 95354	PAWAN K GARG 850 S GUILD AVE Lodi CA 95240 (209)470-877	\$1,443,058 \$1,456,517 \$0	10/04/16 10/28/16 12/15/17	100% 96%

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/18

Page 2
02/01/18

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-CAL-4-43.8/44.3 10-0F2804 ACST-PP00-(152)E --()		IN CALAVERAS COUNTY ON STATE ROUTE 4 FROM WHITE PINES AND BIG TREES STATE PARK ENTRANCE CONSTRUCT WALL FOR SEDIMENT CONTROL	K.W. EMERSON, INC. 413 W SAINT CHARLES SAN ANDREAS CA 95244	850 S. GUILD AVE. STE. 107 LODI, CA 95240 (209)479-3608	\$6,848,103 \$4,608,426 \$83,590	10/24/16 11/28/16 08/01/18	0% 67%
10-CAL-4-49.6/58 10-1E4404		IN CALAVERAS COUNTY AT AND NEAR COTTAGE SPRINGS FROM MEKO DRIVE TO 1 MILE EAST OF CONNECTION OLD HIGHWAY HMA RESURFACING	CHESTER BROSS CONSTRUCTION COMPANY 39 CALIFORNIA ST PMB118 VALLEY SPRINGS CA 95252	PAWAN K GARG 1110 W KETTLEMAN LANE #35 LODI CA 95240 (209)333-6972	\$2,234,159 \$405,525 \$0	03/11/16 03/29/16 05/31/17	98% 19%
HM1							
10-CAL-26-8.3/8.6 10-0V6204 ACHS-STPG-(026)0 E- -() --() HB1		IN CALAVERAS COUNTY NEAR VALLEY SPRINGS FROM 0.7 MILE EAST OF SILVER RAPIDS ROAD TO QUAIL OAKS ROAD SIGNALIZATION AND CHANNELIZATION	GEORGE REED, INC. 140 EMPIRE AVE. MODESTO CA 95354	PAWAN K GARG 850 S GUILD AVE SUITE 107 LODI CA 95240 (209)470-8777	\$1,495,047 \$1,411,812 \$131,115	10/19/16 11/10/16 01/31/18	100% 94% OVER RUN
10-MER-33-13.2/26.5 10-1G7704		IN MERCED COUNTY AT AND NEAR SANTA NELLA FROM ROUTE 152/33 SEPARATION TO SOUTH JUNCTION ROUTE 140/SULLIVAN ROAD SLURRY SEAL, HMA, AND RHMA OVERLAY	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706		\$2,993,142 \$0 \$0	11/07/17 11/28/17	0% 0%
HM1							
10-MER-33-16.1/0 10-1F1604		IN MERCED COUNTY AT SANTA NELLA AT ROUTE 33/5 SEPARATION BRIDGE REPAIR	VIKING CONSTRUCTION COMPANY, INC. 11315 SUNRISE GOLD CIR STE A RANCHO CORDOVA CA 95741	MUHAMMAD RAHMAN 3469 YEAGER DRIVE SUITE 109 MADERA CA 93637 (209)639-4623	\$1,175,824 \$1,061,964 \$71,078	05/01/17 05/22/17 02/07/18	87% 89%
10-MER-59-12.8/13.5 10-0U5204 HSST-P059-(074)E --() HB1		IN MERCED COUNTY ABOUT 2 MILES SOUTH OF MERCED ON STATE ROUTE 59 FROM 0.33 MILE SOUTH TO 0.37 MILE NORTH OF MISSION AVE/DICKENSEON INSTALL LEFT TURN CHANNELIZATION	AGEE CONSTRUCTION CORPORATION 1039 HOBLITT AVE CLOVIS CA 93612		\$922,402 \$0 \$0	05/01/17 05/18/17	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/18

Page 3
02/01/18

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-99-13.1/36.7 10-1E2704		IN MERCED COUNTY AT VARIOUS LOCATIONS IN AND NEAR MERCED FROM CHILDS AVENUE OVERCROSSING TO GRIFFITH ROAD OVERCROSSING TREAT BRIDGE DECKS	STOUDENMIRE CORPORATION 1680 EL CAMINO REAL SUITE 4 ATASCADERO CA 93422	DEOL, SUKHI 2374 INDUSTRIAL ROWE TURLOCK, CA 95380 (209)656-6862	\$503,889 \$6,250 \$0	03/11/16 04/12/16 11/23/16	55% 1%
HM3							
10-MER-99-13.1/36.7 10-1E27A4		IN MERCED COUNTY AT VARIOUS LOCATIONS IN AND NEAR MERCED FROM CHILDS AVENUE OVERCROSSING TO GRIFFITH ROAD OVERCROSSING TREAT BRIDGE DECK,REPLACE APPROACH SLABS	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	JOHNNY REYES 2374 INDUSTRIAL ROWE TURLOCK, CA 95380 (209)656-6862	\$582,950 \$256,897 \$0	05/18/17 06/12/17 01/25/18	76% 41% SUSPENDED
HM3							
10-MER-99-13.3/21.4 10-0Y6204 ACHS-NHPG-(099)6 --()		AT VARIOUS LOCATIONS RELOCATE OVERHEAD-SIGH STRUCTURES	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	KEVIN KEISTER 3469 YEAGER DRIVE MADERA, CA.93637 (831)445-5160	\$2,800,680 \$2,745,980 \$0	11/18/16 12/06/16 12/29/17	100% 100% OVER RUN
HB1							
10-MER-99-15.1/16 10-0X6304 NHP-P099-()5 E- -()		IN MERCED COUNTY CITY OF MERCED FROM 0 STREET TO NORTH OF JUNCTION ROUTE 140/59 PLACE MVP/STAIR CASES/WEED BARRIER	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706	BRENT HAROLDSEN 3469 YEAGER DRIVE, SUITE 109 MADERA CA 93637 (559)675-5261	\$1,515,496 \$1,497,884 \$0	06/24/16 07/15/16 01/17/18	100% 100%
HB1							
10-MER-99-15.8/17.3 10-0K0214		IN MERCED COUNTY IN MERCED ON STATE ROUTE 99 FROM NORTH OF V STREET TO BLACK RASCAL CANAL BRIDGE INSTALL ABOUT 220 TREES AND 800	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES CA 94547	ALFRED BLUM / STAN OSHITA 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$619,421 \$636,104 \$1,560	08/20/14 09/08/14 12/31/18	0% 0% PLANT EST SATIS
HA21							
10-MER-99-35.9/37.3 10-1C1804 ACNH-P099-(617)E --()		IN MERCED AND STANISLAUS COUNTIES NEAR TURLOCK FROM 0.3 MILE NORTH OF BRADBURY ROAD OVERCROSSING TO 0.2 MILE NORTH OF STANISLAUS C PAVEMENT REHABILITATION	A TEICHERT&SON INC. DBA TEICHERT CONSTRUCTION. 400SUN RISE AVE, SUITE 300 ROSEVILLE, CA. 95661	MUHAMMAD RAHMAN 3469 YEAGER DRIVE MADERA, CA. 93637 (559)905-5501	\$10,577,888 \$0 \$0	11/17/17 11/30/17 04/21/21	0% 0%
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/18

Page 4
02/01/18

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-152-2.4/6 10-1C5504 HSNH-P152-(093)E --()		IN MERCED COUNTY ALONG STATE ROUTE 152 FROM PM R2.4 TO PM R6.0 INSTALL MEDIAN BARRIERS	DREAMBUILDER CONSTRUCTION CORP. 1324 LAWSON LN PLACENTIA CA 92870	KEVIN KEISTER 3469 YEAGER DRIVE. MADERA, CA. 93637 (831)455-5160	\$1,997,266 \$1,861,995 \$211,581	05/05/17 05/30/17 01/26/18	99% 93%
10-MER-152-22.5/40.9 10-1F6204		IN MERCED COUNTY IN AND NEAR LOS BANOS FROM 0.2 MILE EAST OF WARD ROAD TO MADERA COUNTY LINE PCC SLAB REPLACEMENT	FBD VANGUARD CONSTRUCTION 651 ENTERPRISE COURT LIVERMORE CA 94550	MUHAMMAD RAHMAN 3469 YEAGER DRIVE. MADERA, CA. 93637 (559)905-5501	\$2,056,346 \$0 \$0	12/06/17 01/08/18 05/17/18	0% 0%
HM1							
10-MER-165-35.6/36.1 10-0U2904 ACHS-STPP-(651)1 --()		IN MERCED COUNTY NEAR TURLOCK ON STATE ROUTE 165 AT FOWLER AVENUE INSTALL LEFT TURN CHANNELIZATION	TEICHERT CONSTRUCTION 24207 COUNTY ROAD 100A DAVIS CA 956169410	SUKHI DEOL 2374 INDUSTRIAL ROWE TURLOCK,95380 (209)988-2764	\$1,493,385 \$1,265,136 \$420,669	10/27/16 11/10/16 02/01/18	82% 80%
HB1							
10-MPA-49-29.0/42.3 10-1H8204		MPA CNTY RTE 49 & 140, REMOVE HAZARDOUS TREES, STABILIZE SLOPES AND INSTAL EROSIONCONTROL. CLEAR, REPAIR/REPLACE DRAINAGE DIRS EFA REMOVE TREES, STABILIZE SLOPES, FIX DRAINAGE	CCFG CONSTRUCTION 393 MORNING STAR DRIVE SONORA, CA 95370	DEOL, SUKHI 2374 INDUSTRIAL ROWE TURLOCK, CA 95380 (209)656-6862	\$1,985,000 \$648,753 \$0	08/21/17 08/23/17 01/31/18	96% 33%
20.20.201 130							
10-MPA-140-42.0/42.7 10-0P9224 STP-43M7-(004)E --()		IN MARIPOSA COUNTY IN MARIPOSA ON STATE ROUTE 140 NEAR EL PORTAL ROAD BRIDGE TO 0.5 MILES WEST OF SOUTH FORK MERCED RIVER BRIDGE TALUS REMOVAL	MYERS AND SONS/RL WADSWORTH 4600 NORTHGATE BLVD STE 100 SACRAMENTO CA 95834	JVCOREY CASEY 19596 MONO WAY SONORA, CA 95370 (209)532-2947	\$16,215,835 \$14,899,326 \$209,249	12/10/14 01/20/15 03/30/18	54% 92%
HA23							
10-SJ-4-2.1/2.1 10-0P8404		IN SAN JOAQUIN COUNTY ON WESTBOUND SR 4 AT 2.3 MILES WEST OF MIDDLE RIVER BRIDGE ROCK SLOPE PROTECTION	ETIC 2285 MORELLO AVENUE PLEASANT HILL CA 94523		\$150,509 \$0 \$0	11/08/17 11/28/17	0% 0%
HA42							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/18

Page 5
02/01/18

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-4-14.2/14.2 10-0X9104		IN SAN JOAQUIN, STANISLAUS AND TUOLUMNE COUNTIES AT VARIOUS LOCATIONS MITIGATING SCOUR, PLACING ROCK	DREAMBUILDER CONSTRUCTION CORP 1324 LAWSON LN PLACENTIA CA 92870	QUAN H. TRINH 611 SAN JUAN AVE STOCKTON, CA 95203 (209)471-4008	\$588,981 \$537,470 \$0	05/26/17 06/22/17 01/02/18	93% 86%
HM3							
10-SJ-4-16.2/0 10-1F8604		IN SAN JOAQUIN COUNTY IN STOCKTON AT THE MORMON SLOUGH BRIDGE AND ROUTE 4/5 CONNECTOR. WROUGHT IRON FENCE AND GATES	HARRIS STEEL FENCE CO., INC 8728 S SAN PEDRO ST LOS ANGELES CA 90003	QUAN H. TRINH 611 SAN JUAN AVE STOCKTON, CA 95203 (209)471-4008	\$668,810 \$409,728 \$298,379	04/17/17 05/18/17 01/29/18	100% 61% OVER RUN
HA25							
10-SJ-4-20.1/29.5 10-1F6304 ACNH-P004-(153)E --()		IN SAN JOAQUIN COUNTY NEAR STOCKTON FROM ADELBERT AVENUE TO 0.4 MILE WEST OF VAN ALLEN ROAD COLD PLANE AC & REPLACE WITH RHMA	GEORGE REED, INC. PO BOX 4760 MODESTO CA 95352		\$2,348,610 \$0 \$0	11/07/17 11/28/17	0% 0%
10-SJ-4-/0 10-0S1104		ON STATE ROUTE 4 BETWEEN GARFIELD ST OH (PM R15.7) AND NAVY DR (PM 14.6) AND W CHARTER WY BETWEEN ARMY COURT (PM14.4) AND TILLIE L EXTEND FREEWAY	BROSAMER & WALL INC 1777 OAKLAND BLVD., SUITE 110 WALNUT CREEK CA 94596	HARMINDER DEOL 611 SAN JUAN AVE STOCKTON, CA-95203 (209)948-3734	\$63,727,088 \$62,360,363 \$0	12/16/13 01/06/14 12/27/17 12/27/17	100% 100% COMPLETED
HB1							
10-SJ-5-1.4/10.5 10-1E1804		IN SAN JOAQUIN COUNTY NEAR BANTA ON RTE 5 AT SB 1-5/I-580 SEPARATION & IN TRACY ON RTE 205 FROM MOUNTAIN HOUSE PARKWAY OVERCROSSIN BRIDGE DECKS/REPLACE JOINT SEALS	STOUDENMIRE CORPORATION 1680 EL CAMINO REAL SUITE 4 ATASCADERO CA 93422	QUAN H. TRINH 611 SAN JUAN AVE STOCKTON, CA 95203 (209)471-4008	\$449,329 \$85,948 \$0	02/22/16 03/09/16 09/28/16	75% 19%
10-SJ-5-1.4/10.5 10-1E18A4		IN SAN JOAQUIN COUNTY NEAR BANTA ON RTE 5 AT SB 1-5/I-580 SEPARATION & IN TRACY ON RTE 205 FROM MOUNTAIN HOUSE PARKWAY OVERCROSSIN BRIDGE DECKS/REPLACE JOINT SEALS	PETERSON/CHASE GENERAL ENGINEERING CONSTRUCTION INC 16351 CONSTRUCTION CIR. WEST IRVINE CA 92606	QUAN H. TRINH 611 SAN JUAN AVE STOCKTON, CA 95203 (209)471-4008	\$562,616 \$540,159 \$0	05/18/17 05/30/17 12/22/17	81% 91%

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/18

Page 6
02/01/18

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-5-25.8/26.1 10-0G7204 ACNH-X077-(025)E --()		IN SAN JOAQUIN COUNTY IN STOCKTON AT VARIOUS BRIDGE LOCATIONS SEISMIC RETROFIT OF VARIOUS BRIDGES	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606		\$1,999,064 \$0 \$0	11/07/17 12/18/17	0% 0%
10-SJ-5-26.5/27 10-1E8904		IN SAN JOAQUIN COUNTY IN STOCKTON AT STOCKTON CHANNEL VIADUCT REPAIR BRIDGE CROSSFRAMES	ABHE & SVOBODA, INC. 18100 DAIRY LANE JORDAN MN 55352	ARIEL I. MENDOZA 611 SAN JUAN AVE STOCKTON, CA 95203 (209)471-4008	\$237,770 \$130,388 \$130,388	03/02/17 03/15/17 05/14/18	19% 55%
HM							
10-SJ-12-.1/4.4 10-0G8004 NH-P012-(112)E --()		IN SAN JOAQUIN COUNTY NEAR TERMINOUS FROM MOKELUMNE RIVER BRIDGE TO LITTLE POTATO SLOUGH BRIDGE ROADWAY REHABILITATION	OC JONES & SONS, INC 1520 FOURTH STREET BERKELEY CA 94710	BERRY GREG / OSHITA, STAN 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$39,205,060 \$35,391,962 \$0	08/13/13 08/28/13 12/31/18	94% 87%
HA22							
10-SJ-12-17.1/17.7 10-0Y5504		IN SAN JOAQUIN COUNTY IN THE CITY OF LODI ON ROUTE 12 BETWEEN SOUTH SCHOOL STREET AND SOUTH CENTRAL AVENUE UPGRADE CURB RAMPS, SIDEWALKS AND	AMERICA PACIFIC CONSTRUCTION 7161 CITRUS VALLEY AVE EASTVALE CA 92880		\$432,354 \$0 \$0	11/08/17 11/17/17	0% 0%
HB71							
10-SJ-99-14.3/14.9 10-1C4214 ACNH-PP09-(605)E --()		IN STOCKTON FROM 0.3 MILE SOUTH TO 0.3 MILE NORTH OF ARCH ROAD UC AND FROM 0.3 MILE NORTH OF MAIN STREET OC TO 0.1 MILE NORTH OF H RAMP WIDENING, INSTALL RAMP METER	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT #400 BLDG B CONCORD CA 94520	OBAIDULLAH RASHID "ABDUL" 3663 ARCH RD- SUITE 500 STOCKTON, CA 95215 (209)470-8782	\$2,951,960 \$2,545,762 \$64,672	12/28/16 01/30/17 01/22/18	98% 86%
HB4N							
10-SJ-99-/0 10-1F2704 ACNH-P099-(615)E --()		ON STATE ROUTE 99 IN MERCED, STANISLAUS AND SAN JOAQUIN CNTY TREE PRUNING AND REMOVAL	THE PROFESSIONAL TREE CARE CO. 2828 8TH STREET BERKELEY CA 94710		\$4,491,100 \$528,559 \$528,559	09/18/17 10/13/17 12/04/18	13% 12%

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/18

Page 7
02/01/18

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-120-16.8/0 10-1C6604		IN SAN JOAQUIN COUNTY, AT SJ 120/MCHENRY AVENUE, STAA IMPROVMENT WIDENING INTERSECTION	GEORGE REED, INC. P.O. BOX 4760 MODESTO CA 95352		\$481,890 \$0 \$0	12/22/17 01/05/18	0% 0%
HB4N							
10-SJ-132-.4/7.1 10-0G8204 NHP-P132-(050)E --()		IN SAN JOAQUIN COUNTY NEAR VERNALIS ON SR 132 FROM I-580 TO STANISLAUS COUNTY LINE REPAIR PCC PAVEMENT	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT #400 BLDG B CONCORD CA 94520	WALI WAZIRI 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209)470-8790	\$22,530,000 \$14,505,846 \$151,025	07/20/16 08/11/16 05/01/18	70% 64%
HA22							
10-STA-99-2.3/20.2 10-0S7804 ACST-P099-(564)E P0-99 5-(4E) --()	WPCP	IN STANISLAUS COUNTY IN AND NEAR TURLOCK, CERES AND MODESTO AT VARIOUS LOCATIONS FROM LINWOOD AVENUE OVERCROSSING TO BECKWITH ROAD CONCRETE SLOPE PAVING, RAILING	WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503	TONY CIPPONERI 952 GOODWIN DRIVE RIPON CA 95366 (209)599-1940	\$944,362 \$0 \$0	12/27/12 02/20/13	0% 0%
10-STA-99-18.0/19.7 10-0X5604 ACHS-NHPP-(996)0 --()		IN STANISLAUS COUNTY IN MODESTO ON STATE ROUTE 99 AT CARPENTER ROAD/ BRIGGSMORE AVENUE SOUTHBOUND OFFRAMP RECONSTRUCT RAMP, INSTALL TURN LANE	GRANITE CONSTRUCTION COMPANY 4001 BRADSHAW ROAD SACRAMENTO CA 95827	CHRIS HANSON 3663 ARCH ROAD STOCKTON CA 95215 (209)479-4053	\$5,252,356 \$3,901,985 \$220,217	10/31/16 11/28/16 04/24/18	64% 74%
HB1							
10-STA-99-20.9/24.7 10-1C3004 ACNH-P099-(616)E --()		IN STANISLAUS AND SAN JOAQUIN CO IN MODESTO, SALIDA, RIPON AND_____ MANTECA FROM 0.5 MILES SOUTH OF PALENDAL AVE OC TO YOSEMITE LENGTHEN EXST LN TRANS & CONST AUX	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520		\$12,564,189 \$0 \$0	12/20/17 01/04/18	0% 0%
HB4N							
10-TUO-49-12.8/16.5 10-1F5904		IN TUOLUMNE COUNTY AT VARIOUS LOCATIONS RHMA OVERLAY	A. TEICHERT & SON, INC DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. STE 300 ROSEVILLE CA 95661	COLIN DORAN 560 MOUNTAIN RANCH ROAD SAN ANDREAS, CA. 95249 (209)754-1017	\$2,610,357 \$2,756,447 \$0	01/13/17 01/30/17 12/12/17	100% 100%

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/18

Page 8
02/01/18

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-TUO-120-11.2/18.2 10-3A7304 ACNH-000C-(466)E --()		IN TUOLUMNE AND STANISLAUS COUNTY, NEAR OAKDALE AND SONORA, FROM WEST OF PO BOX 4760 LANCASTER ROAD TO MOCCASIN CREEK BRIDGE. REHABILITATE PAV SHOULDER WIDENING	GEORGE REED, INC. 3701 MALLARD DRIVE MODESTO CA 95352		\$20,334,248 \$0 \$0	11/08/17 11/28/17	0% 0%
HA22							
10-TUO-120-19.4/20 10-0L9704 NHP-P120-(058)E --()		IN TUOLUMNE COUNTY ON STATE ROUTE 120 FROM 7.6 MILES EAST OF YOSEMITE JUNCTION TO 4.8 MILES WEST OF THE TOWN OF MOCCASIN AT TUOLUM REPLACE BRIDGE DECK	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 945101195	COREY CASEY 19596 MONO WAY SONORA, CA 95370 (209)607-8789	\$17,504,016 \$17,572,452 \$0	02/22/16 03/03/16 03/07/18 01/29/18	100% 98%
HA21							

Totals:	Authorized Final Amt:	<u>\$274,923,592</u>	Completed to Date:	<u>\$187,889,934</u>	Work This Month:	<u>\$2,522,082</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	--------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-AMA-16-/9.4	10-1F5704	1
10-AMA-88-15.0/32.3	10-0V9004	1
10-AMA-88-54.0/0	10-1G4904	1
10-AMA-88-54.7/60.8	10-0W5904	1
10-AMA-88-66.6/71.7	10-0W6004	1
10-CAL-4-29.6/0	10-0V3004	1
10-CAL-4-43.8/44.3	10-0F2804	2
10-CAL-4-49.6/58	10-1E4404	2
10-CAL-26-8.3/8.6	10-0V6204	2
10-MER-33-13.2/26.5	10-1G7704	2
10-MER-33-16.1/0	10-1F1604	2
10-MER-59-12.8/13.5	10-0U5204	2
10-MER-99-13.1/36.7	10-1E2704	3
10-MER-99-13.1/36.7	10-1E27A4	3
10-MER-99-13.3/21.4	10-0Y6204	3
10-MER-99-15.1/16	10-0X6304	3
10-MER-99-15.8/17.3	10-0K0214	3
10-MER-99-35.9/37.3	10-1C1804	3
10-MER-152-22.5/40.9	10-1F6204	4
10-MER-152-2.4/6	10-1C5504	4
10-MER-165-35.6/36.1	10-0U2904	4
10-MPA-49-29.0/42.3	10-1H8204	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-MPA-140-42.0/42.7	10-0P9224	4
10-SJ-4-2.1/2.1	10-0P8404	4
10-SJ-4-14.2/14.2	10-0X9104	5
10-SJ-4-16.2/0	10-1F8604	5
10-SJ-4-20.1/29.5	10-1F6304	5
10-SJ-4-/0	10-0S1104	5
10-SJ-5-1.4/10.5	10-1E1804	5
10-SJ-5-1.4/10.5	10-1E18A4	5
10-SJ-5-25.8/26.1	10-0G7204	6
10-SJ-5-26.5/27	10-1E8904	6
10-SJ-12-.1/4.4	10-0G8004	6
10-SJ-12-17.1/17.7	10-0Y5504	6
10-SJ-99-14.3/14.9	10-1C4214	6
10-SJ-99-/0	10-1F2704	6
10-SJ-120-16.8/0	10-1C6604	7
10-SJ-132-.4/7.1	10-0G8204	7
10-STA-99-2.3/20.2	10-0S7804	7
10-STA-99-18.0/19.7	10-0X5604	7
10-STA-99-20.9/24.7	10-1C3004	7
10-TUO-49-12.8/16.5	10-1F5904	7
10-TUO-120-11.2/18.2	10-3A7304	8
10-TUO-120-19.4/20	10-0L9704	8

Statement of Ongoing Contracts - Federal Aid

District	10		
Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$94,472,119	\$38,466,283
-S-	FEDERAL AID (SECONDARY)	\$27,513,303	\$22,822,467
-SH-	STATE HIGHWAY	\$82,481,680	\$70,248,267
		\$70,456,490	\$56,352,917
District Total:		<u>\$274,923,592</u>	<u>\$187,889,934</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
10	\$63,727,088
Work completed this Period:	\$63,727,088