

**State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/10**

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-ALP-4-24.0/31.7 10-0U7004 SARR-P004-(135)E P0-04 1-(5E) --()	WPCP	IN ALPINE COUNTY NEAR MARKLEEVILLE FROM 0.1 MILE WEST OF RAYMOND MEADOW CREEK BRIDGE TO ROUTE 89 HOT MIX ASPHALT RESURFACING	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011		\$896,896 \$0 \$0	06/08/10 06/25/10	0% 0%
10-ALP-4-/0 10-0U6904	WPCP	IN ALPINE, AMADOR, CALAVERAS AND STANISLAUS COUNTIES AT VARIOUS LOCATIONS INSTALL RADIO COMMUNICATION	RICHARD A HEAPS ELECTRICAL CONTRACTOR INC 8909 FLORIN ROAD SACRAMENTO CA 95829 (916)386-8857		\$204,140 \$0 \$0	06/10/10 06/22/10	0% 0%
10-ALP-88-1.9/0 10-444204	WPCP	IN AMADOR AND ALPINE COUNTIES AT PEDDLER HILL AND CAPLES LAKE MAINTENANCE STATIONS CONSTRUCT TWO NEW BUILDINGS	YOUNGER GENERAL CONTRACTOR INCEHAB A WAHED 3195 FITZGERALD ROAD RANCHO CORDOVA, CA 95742	611 SAN JUAN AVENUE STOCKTON, CA 95203 (209)333-6922	\$6,231,996 \$5,227,101 \$0	03/18/08 04/17/08 08/12/10	47% 84% SUSPENDED
10-ALP-89-/10 10-0S5404 ACST-P089-(097)E P0-89 0-(7E) --()	WPCP	IN ALPINE COUNTY NEAR MARKLEEVILLE FROM MONO COUNTY LINE TO WEST JUNCTION ROUTE 4 HOT MIX ASPHALT RESURFACING	QUALCON CONTRACTORS INC 1645 ESERALDA AVENUE MINDEN NV 89423 (775)782-2006		\$1,278,274 \$0 \$0	06/14/10 06/25/10	0% 0%
10-ALP-5725-/0 10-0F1404	WPCP	IN ALPINE COUNTY AT THE WOODFORDS MAINTENANCE STATION INSTALL COVERED MATERIAL BINS	ANDREW STURGEON CONSTRUCTION 8259 ALPINE AVENUE SACRAMENTO CA 95826 (916)452-6108		\$255,330 \$0 \$0	04/28/10 06/15/10	0% 0%
10-AMA-49-7.0/11 10-049954	SWPPP	IN AMADOR COUNTY IN AND NEAR SUTTER CREEK FROM 0.5 KM NORTH OF SUTTER CREEK BRIDGE TO 1.8 KM SOUTH OF AMADOR CREEK BRIDGE PLANTING AND IRRIGATION	ODYSSEY LANDSCAPE COMPANY, INCCOLE, BRAD / OSHITA, 800 WEST EIGHT MILE ROAD STOCKTON, CA 95209	STANLEY (209)333-6928	\$1,961,803 \$1,891,166 \$0	11/20/06 12/26/06 12/31/12	0% 0% PLANT EST SATIS

**State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/10**

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-AMA-88-5.5/14.3 10-0T9704		IN AMADOR COUNTY IN AND NEAR IONE ON ROUTE 88 AND ON ROUTE 124 RESURFACE ROAD	GEORGE REED INC P O BOX 1630 LODI CA 95241 (209)334-0790		\$1,581,849 \$0 \$0	05/26/10 06/15/10	0% 0%
HM	WPCP						
10-CAL-4-53.5/58.1 10-0S5204		IN CALAVERAS COUNTY NEAR COTTAGE SPRINGS FROM 0.3 MILE EAST OF BEATRICE DRIVE TO 1.1 MILE EAST OF CONN OLD HIGHWAY APPLY CHIP SEAL	WEST COAST PAVING AND CHIP SEALING P O BOX 1231 YREKA CA 96097 (530)842-7283		\$347,208 \$0 \$0	04/08/10 04/23/10	0% 0%
HM1	WPCP						
10-CAL-12-3.0/9.9 10-379304 ACST-P012-(104)E P0-12 1-(4E) --()		IN CALAVERAS COUNTY AT AND NEAR VALLEY SPRINGS FROM 0.5 MILE EAST OF SOUTHWORTH ROAD TO CEDAR STREET PAVEMENT REHABILITATION	TEICHERT CONSTRUCTION INC P.O.BOX 1118 STOCKTON, CA-59201	SHIVINDER SINGH 1110 W KETTLEMAN LANE, SUITE 35 LODI, CA-95240 (209)333-6972	\$4,070,518 \$0 \$0	05/05/10 05/24/10 12/31/10	0% 0%
HA22	SWPPP						
10-MER-5-.4/32.3 10-0E7204		IN MERCED COUNTY AT VARIOUS LOCATIONS INSTALL TRAFFIC MONITORING STATIONS	RICHARD A. HEAPS INC. 8909 FLORIN ROAD SACRAMENTO, CA 95829	HASSAN JAKHAR P. O. BOX 311 MERCED, CA 95341 (209)724-9096	\$1,578,883 \$1,565,092 \$0	07/08/09 08/12/09 06/02/10	95% 99%
HB4N	WPCP						
10-MER-99-10.8/13.1 10-363124		IN MERCED CO IN AND NEAR MERCED FROM TAKEHARA LANDSCAPE, INC. MILES CREEK OVERFLOW TO CHILDS AVENUE POST OFFICE BOX 277085 OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	SACRAMENTO, CA 95827	COLE, BRAD / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240	\$969,214 \$91,860 \$0	02/10/10 03/10/10 12/31/13	4% 9%
HE14	SWPPP						
10-MER-99-12.6/17.6 10-0U0104		IN MERCED COUNTY IN MERCED AND IN MERCED AND STANISLAUS COUNTIES IN AND NEAR TURLOCK SLAB REPLACEMENT	ANOZIRA INCORPORATED 2415 SAN RAMON VLY BLVD 4 426 SAN RAMON CA 94583 (925)771-8400		\$732,177 \$0 \$0	05/12/10 06/01/10	0% 0%
	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/10

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-99-15.8/17.3 10-0K0204 SARR-P099-(521)E P0-99 5-(1E) --()	HA21 SWPPP	IN MERCED COUNTY IN AND NEAR MERCED FROM 0.1 KM NORTH OF V STREET UNDERCROSSING TO BLACK RASCAL CANAL BRIDGE REPLACE BRIDGE	RGW 550 GREENVILLE RD. LIVERMORE, CA. 94550-9297	SIAMAK SIRANG 3469 YEAGER DRIVE SUITE 109 MADERA, CA 93637 (209)610-3932	\$20,860,143 \$2,803,069 \$0	10/08/09 10/22/09 04/06/12	7% 13%
10-MER-99-20.5/20.5 10-0T8804	WPCP	IN MERCED COUNTY NEAR ATWATER AT BUHACH ROAD OVERCROSSING REPAINT BRIDGE	JEFFCO PAINTING & COATING, INCPO BOX 1888 VALLEJO CA 94590 (707)562-1900	KEWAL VIRK 3469 YEAGER DRIVE SUITE 109 MADERA CA 93637 (559)675-5272	\$478,203 \$37,858 \$0	04/20/10 05/12/10 08/16/10	20% 8%
10-MER-99-22.0/37.3 10-0S3604	WPCP	IN MERCED AND MARIPOSA COUNTIES AT VARIOUS LOCATIONS REPLACE PAVEMENT MARKERS	CENTRAL STRIPING SERVICE INC 3489 LUYUNG DRIVE RANCHO CORDOVA CA 95742 (916)635-5175		\$90,624 \$0 \$0	05/18/10 06/24/10	0% 0%
10-MER-99-23.8/26.5 10-414814	HE14 SWPPP	IN MERCED COUNTY IN AND NEAR ATWATER BAY CITIES PAVING AND GRADING FROM 0.4 KM NORTH OF ATWATER OVERHEAD TO 0.4 KM SOUTH OF ARENA WAY P O BOX 6227 CONSTRUCT FREEWAY AND BRIDGES	CONCORD CA 94524	VIRK, KEWAL 3469 YEAGER DR STE 109 MADERA CA 93637-8748	\$31,751,598 \$31,024,725 \$0	03/20/08 04/07/08 10/04/10	0% 0%
10-MER-99-26.8/27.6 10-3169C4	HB4C SWPPP	IN MERCED COUNTY NEAR LIVINGSTON FROM ROLFE CONSTRUCTION 0.3 MILE SOUTH TO 0.5 MILE NORTH OF SULTANA DRIVE OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	ATWATER, CA 95301	COLE, BRAD / OSHITA, STAN 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6928	\$310,553 \$8,600 \$0	02/11/10 04/06/10 12/31/13	24% 3%
10-MER-99-32.6/37.2 10-0L5804 ACST-P099-(515)E P0-99 5-(5E) --()	SWPPP	IN MERCED COUNTY NEAR DELHI FROM 0.9 MILE SOUTH OF SOUTH AVENUE OVERCROSSING TO 0.5 MILE NORTH OF GRIFFITH ROAD OVERCROSSING HIGHWAY PLANTING	ODYSSEY LANDSCAPE CO., INC. 5400 WEST HIGHWAY 12 LODI, CA 95242	COLE, BRAD 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)724-9096	\$622,471 \$465,002 \$0	08/19/08 09/10/08 12/31/12	39% 77%

PLANT EST
SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/10

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-140-11.9/24 10-0S5104 ACST-P140-(032)E P1-40 0-(2E) --()	WPCP	IN MERCED COUNTY ABOUT 5.6 MILES EAST OF GUSTINE FROM SAN JOAQUIN RIVER BRIDGE TO 0.6 MILE EAST OF LINCOLN BOULEVARD RESURFACE ROAD	TEICHERT CONSTRUCTION PO BOX 3367 TURLOCK CA 95381	KEWAL VIRK 3469 YEAGER DRIVE SUITE 109 MADERA CA 93637 (559)675-5272	\$1,711,948 \$0 \$0	05/28/10 06/22/10	0% 0%
10-MER-152-11.5/16.1 10-0S5304	WPCP	IN MERCED COUNTY NEAR LOS BANOS FROM 0.2 MILE EAST OF ROUTE 152/33 SEPARATION TO 0.1 MILE WEST OF VOLTA ROAD APPLY RUBBERIZED HOT MIX ASPHALT	TOM MAYO CONSTRUCTION INC 4735 E FREMONT STREET STOCKTON CA 95215	KEWAL VIRK 3469 YEAGER DRIVE SUITE 109 MADERA CA 93637 (559)675-5272	\$825,095 \$0 \$0	05/27/10 06/14/10	0% 0%
10-MER-165-30.0/36.7 10-0U0304 ACST-P165-(008)E P1-65 0-(8E) --()	WPCP	IN MERCED COUNTY AT AND NEAR HILMAR FROM 0.2 MILE SOUTH OF WESTSIDE BOULEVARD TO STANISLAUS COUNTY LINE RESURFACING	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734		\$1,093,453 \$0 \$0	05/27/10 06/15/10	0% 0%
10-SJ-4-4.4/14.2 10-0T4504	WPCP	IN SAN JOAQUIN AND MERCED COUNTIES AT VARIOUS LOCATIONS POLYESTER CONCRETE OVERLAY	TRUESDELL CORPORATION OF CALIFORNIA INC 1310 W 23RD STREET TEMPE, AZ 95282	NOMER GUTIERREZ 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209)942-6160	\$274,228 \$188,689 \$0	04/01/10 04/20/10 08/02/10	33% 77%
10-SJ-4-5.4/6.9 10-0H04U4 SARR-P004-(133)E P0-04 1-(3E) --()	SWPPP	IN SAN JOAQUIN COUNTY NEAR HOLT FROM 0.8 KM WEST OF TRACY BOULEVARD BOULEVARD TO 1.6 KM EAST OF TRACY BOULEVARD CURVE IMPROVEMENT	DE SILVA GATES CONSTRUCTION P O BOX 2909 DUBLIN CA 94568 (925)829-9220	WAZIRI, MOHAMMAD 1110 W KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)470-8970	\$6,462,432 \$814,893 \$0	09/03/09 09/21/09 06/12/12	4% 13%
10-SJ-4-8.1/T14.3 10-283204 ACST-P004-(132)E P0-04 1-(2E) --()	SWPPP	IN SAN JOAQUIN CO NEAR STOCKTON MI EAST OF BACON ISLAND ROAD TO SAN JOAQUIN RIVER BRIDGE PAVEMENT REHABILITATION	TOP GRADE CONSTRUCTION INC. MARQUEZ, PAMELA J 157 SLOAN CT. TRACY, CA 95304 (209)467-4102		\$4,929,465 \$0 \$0	07/23/09 08/10/09 11/09/10	0% 0% SUSPENDED
HA22							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/10**

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-4-15.7/19.4 10-0N2604		IN SAN JOAQUIN COUNTY IN STOCKTON AT VARIOUS LOCATIONS FROM GARFIELD STREET OVERHEAD AT EASTBOUND ROUTE 4/NORTHBOUND ROUTE 99 CONN TREAT BRIDGE DECKS	DEBRUIN CONSTRUCTION INC RICHARD DEBRUIN P O BOX 1355 FRENCH CAMP CA 95231	NOMER GUTIERREZ (209)942-6160	\$1,097,099 \$1,062,935 \$0	02/26/09 03/20/09 05/24/10 05/24/10	100% 100% SUSPENDED
HM3	WPCP						
10-SJ-4-/4.4 10-0T9604 ACST-P004-(136)E P0-04 1-(6E) --()		IN SAN JOAQUIN COUNTY NEAR DISCOVERY BAY FROM OLD RIVER BRIDGE TO MIDDLE RIVER BRIDGE RUBBERIZED AC OVERLAY	M B SERVICES P O BOX 5697 CONCORD CA 94524 (925)957-9200		\$774,170 \$0 \$0	05/13/10 06/14/10	0% 0%
HM1	WPCP						
10-SJ-5-25.4/30 10-0T9904		IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM ROUTE 5/4 SEPARATION TO MARCH LANE UNDERCROSSING REPLACE SLABS	ANOZIRA INCORPORATED 2415 SAN RAMON VALLEY BL 4 42 SAN RAMON CA 94583 (925)771-8400		\$685,620 \$0 \$0	05/25/10 06/14/10	0% 0%
HM1	WPCP						
10-SJ-5-/0 10-0T4304		IN SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECKS	DEBRUIN CONSTRUCTION INC P O BOX 1355 FRENCH CAMP CA 95231 (209)462-5100		\$146,063 \$0 \$0	03/30/10 04/21/10	0% 0%
HM3	WPCP						
10-SJ-12-/0 10-0K0704		IN SAN JOAQUIN CO NEAR TERMINOUS AT AT MOKELUMNE RIVER BRIDGE REPLACE ELECTRICAL / CONTROL SYSTEM	WENHAM CONSTRUCTION 2707 CASTLEROCK COURT PLACERVILLE CA 95667 (916)939-8332		\$209,000 \$0 \$0	02/25/10 04/20/10	0% 0%
HA21	WPCP						
10-SJ-33-/5 10-0S4804		IN SAN JOAQUIN COUNTY IN AND NEAR VERNALIS FROM STANISLAUS COUNTY LINE TO LEHMAN ROAD HOT MIX ASPHALT RESURFACING	TOM MAYO CONSTRUCTION INC 4735 E FREMONT STREET STOCKTON CA 95215 (209)943-6248		\$787,494 \$0 \$0	05/04/10 06/01/10	0% 0%
	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/10**

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-88-3.8/4.9 10-0G3204 ACHS-P088-(051)S GP08-8 05-() --()		IN SAN JOAQUIN COUNTY NEAR WATERLOO FROM 0.4 KM WEST OF BAKER ROAD TO 0.4 KM EAST OF PEZZI ROAD REALIGN OFFSET INTERSECTION	KNIFE RIVER CONSTRUCTION C/O LEO VASCONCELOS 655 WEST CLAY STREET STOCKTON, CA 95206 1722	NOMER GUTIERREZ WATERFRONT CONSTRUCTION OFFICE, 611 SAN JUAN AVE STOCKTON, CA 95203 (209)942-6160	\$1,142,673 \$1,119,897 \$0	05/26/09 06/05/09 08/12/10 06/30/10	73% 97%
HB1	SWPPP						
10-SJ-99-16.9/21.8 10-0T8304		IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON AND LODI TREAT BRIDGE DECKS	DEBRUIN CONSTRUCTION INC P O BOX 1355 FRENCH CAMP CA 95231 (209)462-5100		\$309,079 \$0 \$0	05/24/10 06/15/10	0% 0%
	WPCP						
10-SJ-99-18.6/18.6 10-0T8704		IN SAN JOAQUIN COUNTY NEAR STOCKTON AT WESTBOUND ROUTE 4 CONNECTOR OVERCROSSING AND AT VERNALIS AT ROUTE 132/33 SEPARATION REPAIR ABUTMENT WALL	VICTORY ENGINEERS INC 575 E ALLUVIAL AVENUE STE 106 FRESNO CA 93720 (559)439-7700		\$163,445 \$0 \$0	05/20/10 06/09/10	0% 0%
HM3	WPCP						
10-SJ-99-27.5/0 10-0N9104		IN SAN JOAQUIN COUNTY NEAR LODI AT ARMSTRONG ROAD REPLACE HIGHWAY PLANTING	WATKIN & BORTOLUSSI, INC. 77 LARKSPUR STREET SAN RAFAEL, CA 94901	COLE, BRAD / STAN OSHITA 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6928	\$412,600 \$323,231 \$0	01/28/09 02/17/09 12/31/12	0% 0%
HB1	SWPPP						PLANT EST SATIS
10-SJ-99-/1.7 10-0L6304 HSNH-P099-(523)E P0-99 5-(3E) --()		IN STANISLAUS AND SAN JOAQUIN COUNTIES IN AND NEAR RIPON FROM HAMMETT ROAD OVERCROSSING TO MILGEO AVENUE OVERCROSSING UPGRADE MEDIAN BARRIER	RGW CONSTRUCTION INC. P.O. BOX 2910 LIVERMORE, CA 94551	DAVID ABLEDU 952 GOODWIN DRIVE, RIPON CA 95366 (209)599-7281	\$3,886,898 \$661,524 \$0	12/07/09 12/22/09 02/21/11	0% 0%
HB1	SWPPP						PLANT EST SATIS
10-SJ-132-5.8/7.1 10-0U0004		IN STANISLAUS AND SAN JOAQUIN COUNTIES ON ROUTE 99 AND ON ROUTE 132 REPAIR FAILED AREAS ON RAMPS	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011		\$476,074 \$0 \$0	06/01/10 06/22/10	0% 0%
	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/10**

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-205-1.7/12.6 10-0L5704 SARR-205 -(328)4 A-205 -(328)4 --()		IN SAN JOAQUIN COUNTY IN AND NEAR TRACY AT VARIOUS LOCATIONS HIGHWAY PLANTING AND IRRIGATION	ELITE LANDSCAPING INC 2972 LARKIN AVENUE CLOVIS CA 93612 (559)292-7760		\$707,158 \$0 \$0	04/05/10 05/28/10	0% 0%
HA25	SWPPP						
10-STA-4-/8.9 10-0S5504		IN STANISLAUS COUNTY ABOUT 5 MILES EAST OF FARMINGTON FROM SAN JOAQUIN COUNTY LINE TO CALAVERAS COUNTY LINE APPLY RUBBERIZED HOT MIX ASPHALT	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011		\$1,057,394 \$0 \$0	06/10/10 06/25/10	0% 0%
	WPCP						
10-STA-5-/0 10-0T4404		IN AMADOR, STANISLAUS AND TUOLUMNE COUNTIES AT VARIOUS LOCATIONS TREAT BRIDGE DECKS	DEBRUIN CONSTRUCTION INC P O BOX 1355 FRENCH CAMP CA 95231	PAWAN K GARG, 611 SAN JUAN AVE STOCKTON CA 95203 (209)470-8777	\$354,000 \$198,406 \$0	02/11/10 03/10/10 08/16/10	48% 62%
HA21	WPCP						
10-STA-33-.5/14.5 10-0G7704 SARR-S033-(069)E S0-33 0-(9E) --()		IN STANISLAUS COUNTY IN NEWMAN FROM INYO STREET TO 0.1 MILE SOUTH OF JENSEN ROAD AND IN PATTERSON FROM SPERRY AVENUE TO WARD AVEN REHABILITATE ROADWAY	KNIFE RIVER CONSTRUCTION ARVINDER BAJWA/ABDUL RASHID 611 SAN JUAN AVE., STOCKTON, CA 95203		\$1,328,690 \$411,683 \$0	08/17/09 08/26/09 07/08/10	258% 31%
	WPCP			(209)610-0806			SUSPENDED
10-STA-99-11.9/11.9 10-2A7704		IN STANISLAUS COUNTY IN CERES FROM 0.5 KM SOUTH OF WHITMORE AVENUE OVERCROSSING TO 0.7 KM NORTH OF WHITMORE AVENUE OVERCROSSING RECONSTRUCT INTERCHANGE	NEHEMIAH CONSTRUCTION INC 801 FIRST STREET SUITE G BENICIA CA 94510 (707)746-6870	DEOL HARMINDER PO BOX 1863 TURLOCK, CA 95381 (209)667-1869	\$17,312,275 \$14,508,087 \$0	06/23/08 07/09/08 07/11/11	62% 82%
HE11	SWPPP						
10-STA-99-15.0/16.5 10-0F7304		IN STANISLAUS COUNTY IN AND NEAR MODESTO FROM TUOLUMNE RIVER BRIDGE TO 0.7 KM NORTH OF ROUTE 219 AND 99 SEPARATION PLANTING AND IRRIGATION	ODYSSEY LANDSCAPE COMPANY 5400 WEST HIGHWAY 12 LODI, CA 95242	COLE, BRAD / OSHITA, STAN 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)948-7216	\$1,787,465 \$1,667,248 \$0	09/18/07 10/16/07 12/31/11	0% 0%
HA25	SWPPP						PLANT EST SATIS

**State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/10**

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-STA-99-16.8/24.7 10-0L5904 SARR-P099-(522)E P0-99 5-(2E) --()		IN STANISLAUS CO IN AND NEAR THE CITY WATKIN AND BORTOLUSSI, INC. OF MODESTO AND THE COMMUNITY OF SALIDA AND VARIOUS LOCATIONS HIGHWAY PLANTING	77 LARKSPUR STREET SAN RAFAEL, CA 94901	COLE, BRAD / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240	\$489,644 \$280,564 \$0	02/09/10 02/23/10 12/31/13	6% 60%
HA25	SWPPP						
10-STA-99-21.9/22.3 10-0K7004		IN STANISLAUS COUNTY AT SALIDA AT ROUTE 99/219 SEPARATION WIDEN ROADWAY AND RAMPS	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	SUTTI, RENEE' M. P.O. BOX 867 (952 GOODWIN DRIVE) RIPON, CA. 95366 (209)599-3699	\$798,050 \$19,500 \$0	07/15/09 07/28/09 07/14/10	0% 2% SUSPENDED
HB4N	SWPPP						
10-STA-108-28.7/29.4 10-0N4404 HSST-P108-(047)E P1-08 0-(7E) --()		IN STANISLAUS COUNTY NEAR RIVERBANK FROM 0.4 MILE NORTH OF SAINT FRANCIS AVENUE TO 0.1 MILE WEST OF SKITSTONE ROAD INSTALL SIGNALS	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011		\$745,673 \$0 \$0	04/20/10 05/12/10	0% 0%
HB1	SWPPP						
10-STA-132-14.9/L16.8 10-3A6504 NH- () --()		IN STANISLAUS COUNTY ON ROUTE 132 IN MODESTO FROM L STREET TO SAN JUAN DRIVE PAVEMENT REHABILITATION	TEICHERT CONSTRUCTION 835 SOUTH KILROY ROAD TURLOCK, CA 95380	BAL BAHADUR PAUL 952 GOODWIN DRIVE RIPON, CA 95366 (209)599-5264	\$4,974,200 \$2,448,783 \$0	04/10/09 04/24/09 07/20/10	100% 49%
HA22	WPCP						
10-STA-219-.1/2.9 10-0A8704		IN STANISLAUS COUNTY AT SALIDA FROM SOUTHBOUND RAMP INTERSECTION OF ROUTE 99/219 SEPARATION TO 0.2 KM WEST OF DALE ROAD WIDEN AND RESURFACE ROADWAY	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734	SUTTI, RENEE' M. P.O. BOX 867 RIPON, CA. 95366-0867 (209)599-3699	\$6,882,803 \$6,499,606 \$0	06/19/08 07/09/08 11/24/10 06/30/10	69% 93%
HB4C	SWPPP						
10-TUO-49-23.1/23.6 10-0J1504 ACHS-P049-(146)E P P0-49 1-(6E) --()		IN TUOLUMNE COUNTY NEAR TUTTLETOWN FROM 0.2 KM SOUTH OF FRAGUERO ROAD TO 0.1 KM SOUTH OF MORMON CREEK ROAD REALIGN ROADWAY AND WIDEN SHOULDERS	LADD AND ASSOCIATES ATTN: MICK KORTGE PO BOX 992750 REDDING, CA 96099	ALFRED BLUM/KAREN BONNETTI-NELSON 952 GOODWIN DIRVE RIPON, CA 95366 (209)610-9363	\$1,261,423 \$548,573 \$0	09/17/09 10/01/09 08/15/10	64% 43%
HB1	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/10

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-TUO-49-/6.4 10-0T9804		IN TUOLUMNE COUNTY AT AND NEAR MOCCASIN FROM MARIPOSA COUNTY LINE TO P O BOX 548 ROUTE 120 RESURFACE ROAD	GEORGE REED INC SONORA CA 95370 (209)984-5202		\$557,095 \$0 \$0	05/17/10 06/02/10	0% 0%
	WPCP						
10-TUO-108-5.7/6.2 10-0H3204 HSST-P108-(048)E P1-08 0-(8E) --()		IN TUOLUMNE COUNTY NEAR SONORA FROM 0.3 KM WEST OF VIA ESTE ROAD TO 0.4 KM EAST OF VIA ESTE ROAD WIDEN HIGHWAY WITH HOT MIX ASPHALT	GEORGE REED, INC. GLEN DORFLINGER, PROJECT MGR. PO BOX 548 SONORA, CA 95370	ALFRED BLUM/KAREN BONNETTI-NELSON 952 GOODWIN DRIVE RIPON, CA 95366 (209)610-9363	\$561,247 \$0 \$0	11/24/09 12/14/09 11/17/10	0% 0% SUSPENDED
	HB1 SWPPP						
10-TUO-108-31.2/0 10-0N3704		IN TUOLUMNE COUNTY NEAR STRAWBERRY AT SOUTH FORK STANISLAUS RIVER BRIDGE REPLACE BRIDGE RAIL	COAST CONSTRUCTION INC 4460 REDWOOD HIGHWAY SUITE 16 SAN RAFAEL CA 94903 (415)444-0716		\$388,141 \$0 \$0	05/24/10 06/22/10	0% 0%
	HA21 WPCP						

Totals: Authorized Final Amt: \$138,813,973 Completed to Date: \$73,868,092 Work This Month: \$0

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-ALP-4-24.0/31.7	10-0U7004	1
10-ALP-4-/0	10-0U6904	1
10-ALP-88-1.9/0	10-444204	1
10-ALP-89-/10	10-0S5404	1
10-ALP-5725-/0	10-0F1404	1
10-AMA-49-7.0/11	10-049954	1
10-AMA-88-5.5/14.3	10-0T9704	2
10-CAL-4-53.5/58.1	10-0S5204	2
10-CAL-12-3.0/9.9	10-379304	2
10-MER-5-.4/32.3	10-0E7204	2
10-MER-99-10.8/13.1	10-363124	2
10-MER-99-12.6/17.6	10-0U0104	2
10-MER-99-15.8/17.3	10-0K0204	3
10-MER-99-20.5/20.5	10-0T8804	3
10-MER-99-22.0/37.3	10-0S3604	3
10-MER-99-23.8/26.5	10-414814	3
10-MER-99-26.8/27.6	10-3169C4	3
10-MER-99-32.6/37.2	10-0L5804	3
10-MER-140-11.9/24	10-0S5104	4
10-MER-152-11.5/16.1	10-0S5304	4
10-MER-165-30.0/36.7	10-0U0304	4
10-SJ-4-4.4/14.2	10-0T4504	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-SJ-4-5.4/6.9	10-0H04U4	4
10-SJ-4-8.1/T14.3	10-283204	4
10-SJ-4-15.7/19.4	10-0N2604	5
10-SJ-4-/4.4	10-0T9604	5
10-SJ-5-25.4/30	10-0T9904	5
10-SJ-5-/0	10-0T4304	5
10-SJ-12-/0	10-0K0704	5
10-SJ-33-/5	10-0S4804	5
10-SJ-88-3.8/4.9	10-0G3204	6
10-SJ-99-16.9/21.8	10-0T8304	6
10-SJ-99-18.6/18.6	10-0T8704	6
10-SJ-99-27.5/0	10-0N9104	6
10-SJ-99-/1.7	10-0L6304	6
10-SJ-132-5.8/7.1	10-0U0004	6
10-SJ-205-1.7/12.6	10-0L5704	7
10-STA-4-/8.9	10-0S5504	7
10-STA-5-/0	10-0T4404	7
10-STA-33-.5/14.5	10-0G7704	7
10-STA-99-16.8/24.7	10-0L5904	7
10-STA-99-11.9/11.9	10-2A7704	7
10-STA-99-15.0/16.5	10-0F7304	8
10-STA-99-21.9/22.3	10-0K7004	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-STA-108-28.7/29.4	10-0N4404	8
10-STA-132-14.9/L16.8	10-3A6504	8
10-STA-219-.1/2.9	10-0A8704	8
10-TUO-49-23.1/23.6	10-0J1504	8
10-TUO-49-/6.4	10-0T9804	9
10-TUO-108-5.7/6.2	10-0H3204	9
10-TUO-108-31.2/0	10-0N3704	9

Statement of Ongoing Contracts - Federal Aid

District	Category	Bid + CCO	Work Comp
10			
Federal Aid			
-F-	FEDERAL AID (PRIMARY)	\$4,974,200	\$2,448,783
-S-	FEDERAL AID (SECONDARY)	\$14,480,299	\$465,002
-SH-	STATE HIGHWAY	\$81,016,599	\$64,314,104
		\$38,342,876	\$6,640,203
District Total:		<u>\$138,813,973</u>	<u>\$73,868,092</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
-----------------	----------------------------------

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
10	\$1,097,099
Work completed this Period:	\$1,097,099