

**State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/11**

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-ALP-4-/9 10-0S5004 ACST-P004-(134)E P0-04 1-(4E) --()	WPCP	IN ALPINE COUNTY AT AND NEAR LAKE ALPINE FROM CALAVERAS COUNTY LINE TO 1.2 MILES EAST OF JACKASS GULCH BRIDGE HOT MIX ASPHALT RESURFACING	GEORGE REED INC PO BOX 548 SONORA CA 95370	COLIN DORAN 560 MOUNTAIN RANCH ROAD SAN ANDREAS CA 95249 (209)754-1886	\$1,356,957 \$1,379,242 \$0	06/08/10 06/30/10 03/30/11 06/28/11	100% 98%
10-ALP-88-1.9/0 10-444204	WPCP	IN AMADOR AND ALPINE COUNTIES AT PEDDLER HILL AND CAPLES LAKE MAINTENANCE STATIONS CONSTRUCT TWO NEW BUILDINGS	YOUNGER GENERAL CONTRACTOR INCEHAB A WAHED 3195 FITZGERALD ROAD RANCHO CORDOVA CA 95742	611 SAN JUAN AVENUE STOCKTON CA 95203 (209)333-6922	\$6,749,893 \$6,753,874 \$0	03/18/08 04/17/08 06/21/11 06/21/11	100% 100% SUSPENDED
HA11							
10-ALP-88-5.3/5.3 10-0S1704 NH-P088-(054)E --()	WPCP	IN ALPINE COUNTY NEAR KIRKWOOD 1.9 MILES EAST OF WOODS LAKE ROAD REPAIR SLOPE	FORD CONSTRUCTION COMPANY INC 639 E LOCKEFORD STREET LODI CA 95240 (209)333-1116	COLIN DORAN P.O. BOX 195 SAN ANDREAS, CA 95245 (209)754-1886	\$1,996,408 \$0 \$0	11/17/10 12/08/10	0% 0% SUSPENDED
10-ALP-5725-/0 10-0F1404	WPCP	IN ALPINE COUNTY AT THE WOODFORDS MAINTENANCE STATION INSTALL COVERED MATERIAL BINS	ANDREW STURGEON CONSTRUCTION 8259 ALPINE AVENUE SACRAMENTO CA 95826 (916)452-6108	ALFRED BLUM 1110 KETTLEMAN LANE SUITE 35 LODI CA 95240 (209)333-6922	\$271,996 \$137,689 \$0	04/28/10 06/15/10 09/09/11	54% 51%
HA12							
10-AMA-49-11.9/22.1 10-0U8104 ACST-PP04-(914)9 --()	WPCP	IN AMADOR COUNTY AT AND NEAR PLYMOUTH FROM 0.2 MILE SOUTH OF RANCHERIA CREEK BRIDGE TO EL DORADO COUNTY LINE REPAIR FAILED AREAS AND APPLY	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734		\$1,338,321 \$0 \$0	03/08/11 03/24/11	0% 0%
10-AMA-104-4.3/10 10-0U9204	WPCP	IN AMADOR COUNTY IN IONE RESURFACE ROAD WITH RUBBERIZED HMA	TOM MAYO CONSTRUCTION INC 4735 E FREMONT STREET STOCKTON CA 95215 (209)943-6248		\$1,229,550 \$0 \$0	04/07/11 05/10/11	0% 0%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/11**

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-CAL-4-14.5/14.9 10-0A0104 HSST-P004-(141)E - ()		IN CALAVERAS COUNTY ABOUT 5.9 MILES WEST OF ANGELS CAMP FROM 2.4 MILES EAST OF HUNT ROAD TO 1.4 MILES WEST OF WEST BRANCH CHEROKEE	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734	SHIVINDER SINGH 1110 KETTLEMAN LANE SUITE 35 LODI, CA 95240 (209)333-6972	\$1,288,418 \$0 \$0	12/21/10 01/06/11 12/31/11	0% 0% SUSPENDED
HB1	SWPPP	REALIGN AND WIDEN HIGHWAY WITH RHMA					
10-MER-33-17.1/26.5 10-0E9404 STP-S033-(072)E --()		IN MERCED COUNTY NEAR SANTA NELLA FROM 0.1 MILE SOUTH OF PLAZA ROAD TO ROUTE 140	TEICHERT CONSTRUCTION P O BOX 3367 TURLOCK CA 95381 (209)632-6600	SUKHI DEOL 2374 INDUSTRIAL ROWE TURLOCK, CA 95380-9517 (209)988-2764	\$1,861,159 \$710,045 \$0	12/13/10 12/30/10 07/05/11	56% 38% SUSPENDED
HA22	WPCP	OVERLAY AND REPLACE AC SURFACING					
10-MER-59-17.2/22.6 10-0U8204		IN MERCED COUNTY NEAR MERCED FROM 0.3 MILE SOUTH OF BELCHER AVENUE TO 0.4 MILE SOUTH OF OAKDALE ROAD	TOM MAYO CONSTRUCTION INC 4735 E FREMONT ST STOCKTON, CA 95215 (209)943-6248	NOMER GUTIERREZ 2374 INDUSTRIAL ROWE TURLOCK CA 95380 (209)656-6783	\$780,857 \$740,860 \$0	04/14/11 05/05/11 07/05/11	60% 94%
	WPCP	RUBBERIZED HOT MIX ASPHALT OVERLAY					
10-MER-99-1.0/0 10-3A3404 NH-000C-(321)E --()		IN MERCED, STANISLAUS AND SAN JOAQUIN COUNTIES AT VARIOUS LOCATIONS	TRAFFIC DEVELOPMENT SERVICES INC 4215 TIERRA REJADA ROAD MOORPARK CA 93021 (805)523-1914	TONY CIPPONERI 952 GOODWIN DR OR P O BOX 867 RIPON CA 95366 (209)599-1940	\$1,546,797 \$37,284 \$0	11/10/10 12/08/10 08/23/11	29% 2%
HB4N	WPCP	INSTALL CLOSED CIRCUIT TV CAMERAS					
10-MER-99-10.8/13.1 10-363124		IN MERCED CO IN AND NEAR MERCED FROM TAKEHARA LANDSCAPE, INC. MILES CREEK OVERFLOW TO CHILDS AVENUE POST OFFICE BOX 277085	FROM TAKEHARA LANDSCAPE, INC. 550 GREENVILLE RD. LIVERMORE, CA. 94550-9297	COLE, BRAD / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, SUITE 35 LODI CA 95240	\$984,298 \$811,371 \$0	02/10/10 03/10/10 12/31/13	29% 81%
HE14	SWPPP	HIGHWAY PLANTING AND IRRIGATION					
10-MER-99-15.8/17.3 10-0K0204 SARR-P099-(521)E P0-99 5-(1E) --()		IN MERCED COUNTY IN AND NEAR MERCED FROM 0.1 KM NORTH OF V STREET UNDERCROSSING TO BLACK RASCAL CANAL BRIDGE	RGW 550 GREENVILLE RD. LIVERMORE, CA. 94550-9297	SIAMAK SIRANG 3469 YEAGER DRIVE SUITE 109 MADERA, CA 93637 (209)610-3932	\$21,102,519 \$7,458,229 \$0	10/08/09 10/22/09 12/04/12	40% 35%
HA21	SWPPP	REPLACE BRIDGE					

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/11

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-99-26.8/27.6 10-3169C4		IN MERCED COUNTY NEAR LIVINGSTON FROM ROLFE CONSTRUCTION 0.3 MILE SOUTH TO 0.5 MILE NORTH OF 3573 SOUTHERN PACIFIC AVE. SULTANA DRIVE OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	ATWATER CA 95301	COLE, BRAD / OSHITA, STAN 1110 WEST KETTLEMAN LANE, SUITE 35 LODI CA 95240 (209)333-6928	\$322,753 \$264,163 \$0	02/11/10 04/06/10 12/31/13	0% 0% PLANT EST SATIS
HB4C	SWPPP						
10-MER-99-32.6/37.2 10-0L5804 ACST-P099-(515)E P0-99 5-(5E) --()		IN MERCED COUNTY NEAR DELHI FROM 0.9 MILE SOUTH OF SOUTH AVENUE OVERCROSSING TO 0.5 MILE NORTH OF GRIFFITH ROAD OVERCROSSING HIGHWAY PLANTING	ODYSSEY LANDSCAPE CO., INC. 5400 WEST HIGHWAY 12 LODI CA 95242	COLE, BRAD 1110 WEST KETTLEMAN LANE, SUITE 35 LODI CA 95240 (209)724-9096	\$622,471 \$523,449 \$0	08/19/08 09/10/08 12/31/12	69% 84%
	SWPPP						
10-MER-140-36.5/37.6 10-3A66U4 ACNH-P140-(031)E --()		IN MERCED COUNTY IN AND NEAR MERCED FROM MARTHELLA AVENUE TO 0.3 KM EAST OF SANTA FE AVENUE REPLACE BRIDGE AND WIDEN ROADWAY	R G W CONSTRUCTION INC 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)606-2400	HASSAN JAKHAR 3469 YEAGER DRIVE, SUIT # 109 MADERA, CA. 93637 (559)-67-5-52	\$19,940,913 \$103,726 \$0	10/11/10 10/26/10 09/11/13	1% 1%
	SWPPP						
10-MER-140-/11.9 10-0U8704 ACST-PP14-(003) --()		IN MERCED COUNTY IN AND NEAR GUSTINE FROM ROUTE 140/5 SEPARATION TO SAN JOAQUIN RIVER BRIDGE REPAIR FAILED AREAS AND RESURFACE	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734		\$2,106,846 \$0 \$0	03/08/11 03/24/11	0% 0%
	WPCP						
10-MER-152-22.7/40.1 10-0U9004		IN MERCED COUNTY NEAR LOS BANOS AT VARIOUS LOCATIONS FROM 0.4 MILE EAST OF WARD ROAD TO 0.2 MILE EAST OF COYOTE ROAD REPAIR FAILED AREAS AND APPLY HMA	TEICHERT CONSTRUCTION P O BOX 520 FOWLER CA 93625 (559)813-3100		\$2,697,785 \$0 \$0	05/25/11 06/14/11	0% 0%
	WPCP						
10-MER-152-/8 10-0Q3604		IN MERCED COUNTY ABOUT 10 MILES WEST OF LOS BANOS FROM THE SANTA CLARA COUNTY LINE TO ROMERO VISITOR CENTER INSTALL RUMBLE STRIPS	LINEAR OPTIONS INC 1 KELLY COURT MENLO PARK CA 94025 (650)833-1800		\$117,100 \$0 \$0	06/08/11 06/24/11	0% 0%
HB1	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/11**

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-165-11.7/26.7 10-279804 SARR-STP -(011) ASTP-BRST-(011) --()	HA22 SWPPP	IN MERCED COUNTY NEAR LOS BANOS FROM HENRY MILLER ROAD TO 0.1 MILE SOUTH OF ROUTE 140 HOT MIX ASPHALT OVERLAY TYPE B	TEICHERT CORPORATION P O BOX 1118 STOCKTON CA 95201 (209)983-2300	KEWAL VIRK 3469 YEAGER DRIVE SUITE 109 MADERA CA 93637 (559)675-5272	\$10,949,891 \$0 \$0	05/27/11 06/14/11	0% 0%
10-MER-165-30.0/36.7 10-0U0304 ACST-P165-(008)E P1-65 0-(8E) --()	HM1 WPCP	IN MERCED COUNTY AT AND NEAR HILMAR FROM 0.2 MILE SOUTH OF WESTSIDE BOULEVARD TO STANISLAUS COUNTY LINE RESURFACING	GEORGE REED INC. 140 EMPIRE AVE. MODESTO, CA 95354	TONY CIPPONERI 952 GOODWIN DR OR P O BOX 867 RIPON CA 95366 (209)599-1940	\$1,121,883 \$1,063,000 \$0	05/27/10 06/15/10 06/08/11 06/08/11	100% 100% SUSPENDED
10-MER-165-/11.7 10-0P5904 STP-P165-(009)E --()	HA22 WPCP	IN MERCED COUNTY IN AND NEAR LOS BANOS FROM ROUTE 5 TO HENRY MILLER AVENUE RESURFACE ROADWAY	TEICHERT CONSTRUCTION P O BOX 3367 TURLOCK CA 95381 (209)632-6600	TONY CIPPONERI 952 GOODWIN DR OR P O BOX 867 RIPON CA 95366 (209)599-1940	\$3,240,928 \$21,500 \$0	11/29/10 12/16/10 09/20/11	100% 1%
10-MPA-49-27.0/34.3 10-0U9104	WPCP	IN MARIPOSA COUNTY AT AND NEAR BEAR VALLEY FROM 1.7 MILES SOUTH OF PENDOLA GARDEN ROAD TO MERCED RIVER BRIDGE RUBBERIZED HOT MIX ASPHALT OVERLAY	TEICHERT CONSTRUCTION P O BOX 520 FOWLER CA 93625 (559)813-3100		\$1,041,335 \$0 \$0	05/27/11 06/14/11	0% 0%
10-SJ-4-4.4/0 10-0U6004	WPCP	IN SAN JOAQUIN COUNTY NEAR HOLT AT MIDDLE RIVER BRIDGE PAINT BRIDGE	MURPHY INDUSTRIAL COATINGS INC 2704 GUNDRY AVENUE SIGNAL HILL CA 90755 (562)427-7720		\$2,556,010 \$0 \$0	05/25/11 06/24/11	0% 0%
10-SJ-4-4.4/14.2 10-0T4504	HM3 WPCP	IN SAN JOAQUIN AND MERCED COUNTIES AT VARIOUS LOCATIONS POLYESTER CONCRETE OVERLAY	TRUESDELL CORPORATION OF CALIFORNIA INC 1310 W 23RD STREET TEMPE, AZ 95282	NOMER GUTIERREZ 611 SAN JUAN AVENUE STOCKTON CA 95203 (209)942-6160	\$435,955 \$397,847 \$0	04/01/10 04/20/10 06/14/11 06/14/11	100% 100% COMPLETED

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/11

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-4-5.4/6.9 10-0H04U4 SARR-P004-(133)E P0-04 1-(3E) --()		IN SAN JOAQUIN COUNTY NEAR HOLT FROM 0.8 KM WEST OF TRACY BOULEVARD TO 1.6 KM EAST OF TRACY BOULEVARD CURVE IMPROVEMENT	DE SILVA GATES CONSTRUCTION P O BOX 2909 DUBLIN CA 94568 (925)294-5669	WAZIRI,MOHAMMAD 1110 W KETTLEMAN LANE, SUITE 35 LODI CA 95240 (209)470-8970	\$6,672,353 \$2,884,901 \$0	09/03/09 09/21/09 09/11/12	41% 44% SUSPENDED
HB1	SWPPP						
10-SJ-4-29.5/38.1 10-0U8404 ACST-PP00-(414)3 --()		IN SAN JOAQUIN COUNTY AT AND NEAR FARMINGTON FROM 0.4 MILE WEST OF VAL ALLEN ROAD TO STANISLAUS COUNTY LINE REPAIR FAILED AREAS AND APPLY HMA	GEORGE REED INC P O BOX 4760 MODESTO CA 95354 (209)523-4927		\$1,498,829 \$0 \$0	05/17/11 06/08/11	0% 0%
	WPCP						
10-SJ-5-12.4/39.6 10-0U5804		IN SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS FROM TOM PAINE SLOUGH TO 5/12 SEPARATION TREAT BRIDGE DECKS	MYERS AND SONS CONSTRUCTION LP 2554 MILLCREEK DRIVE SACRAMENTO CA 95833 (916)649-4504		\$3,388,254 \$0 \$0	05/17/11 06/03/11	0% 0%
	WPCP						
10-SJ-5-25.3/30 10-0U9504		IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM ROUTE 5/4 SEPARATION TO MARCH LANE UNDERCROSSING REPLACE PCC SLABS	PROFESSIONAL CONSTRUCTION SERVICES 4070 NELSON AVE SUITE A CONCORD CA 94520 (925)288-1566		\$1,023,320 \$0 \$0	05/17/11 06/10/11	0% 0%
	WPCP						
10-SJ-5-28.5/35.6 10-0G4704 ACIM- 005-(633)E --()		IN SAN JOAQUIN COUNTY IN STOCKTON FROM 0.4 MILE NORTH OF 8TH STREET UNDERCROSSING TO HAMMER LANE UNDERCROSSING WIDEN BRIDGES AND FREEWAY LANES	R & L BROSAMER INC 1777 OAKLAND BLVD SUITE 300 WALNUT CREEK CA 94596 (925)627-1700		\$86,309,896 \$0 \$0	06/02/11 06/15/11	0% 0%
HE13	SWPPP						
10-SJ-5-32.6/49.8 10-0V1704 IM-0056-(332)0 6332- 47-(E) --()		IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM HAMMER LANE UNDERCROSSING TO SACRAMENTO COUNTY LINE HOT MIX ASPHALT OVERLAY	RGW VANGUARD A JOINT VENTURE 550 GREENVILLE RD LIVERMORE CA 94550 (925)606-2400	HARMINDER DEOL 952 GOODWIN DR RIPON CA 95366 (209)599-8576	\$20,808,729 \$7,192,365 \$0	12/03/10 12/20/10 06/22/12	15% 35%
HA22	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/11

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-12-10.0/15 10-0U8304		IN SAN JOAQUIN COUNTY NEAR LODI FROM CALIFORNIA PAVEMENT 0.2 MILE WEST OF ROUTE 5/12 SEPARATION TO 0.2 MILE WEST OF LOWER SACRAMENTO ROAD APPLY SLURRY SEAL	MAINTENANCE COMPANY INC 9390 ELDER CREEK ROAD SACRAMENTO CA 95829 (916)381-8033		\$435,077 \$0 \$0	05/17/11 06/10/11	0% 0%
	WPCP						
10-SJ-12-70 10-0K0704		IN SAN JOAQUIN CO NEAR TERMINOUS AT AT MOKELUMNE RIVER BRIDGE REPLACE ELECTRICAL / CONTROL SYSTEM	WENHAM CONSTRUCTION 2707 CASTLEROCK COURT PLACERVILLE, CA 95667	MARY BUSH/PAUL ELLIOTT 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209)639-4453	\$215,267 \$208,750 \$0	02/25/10 04/20/10 06/03/11 06/17/11	100% 97% COMPLETED
	HA21						
10-SJ-26-1.4/2.1 10-0N9804 HSST-P026-(025)E P0-26 0-(5E) --()		IN SAN JOAQUIN COUNTY NEAR STOCKTON FROM ORO AVENUE TO 0.1 MILE EAST OF DARRIGO LANE INSTALLTRAFFIC SIGNAL	TIM PAXIN'S PACIFIC EXCAVATION 9796 KENT STREET ELK GROVE, CA 95624	MARY BUSH/PAUL ELLIOTT 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209)639-4453	\$236,589 \$220,845 \$0	09/20/10 10/14/10 05/10/11 06/22/11	75% 93%
	HBI						
10-SJ-88-16.3/25.4 10-0U8504 ACNH-P088-(055)E --()		IN SAN JOAQUIN COUNTY AT AND NEAR CLEMENTS REPAIR AREAS AND RESURFACE ROAD	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734	MARIO D CASTILLO 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209)941-1926	\$1,565,976 \$0 \$0	03/24/11 04/07/11 09/08/11	0% 0%
	WPCP						
10-SJ-99-27.5/0 10-0N9104		IN SAN JOAQUIN COUNTY NEAR LODI AT ARMSTRONG ROAD REPLACE HIGHWAY PLANTING	WATKIN & BORTOLUSSI, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901	COLE, BRAD / STAN OSHITA 1110 WEST KETTLEMAN LANE, SUITE 35 LODI CA 95240 (209)333-6928	\$412,600 \$376,135 \$0	01/28/09 02/17/09 12/31/12	0% 0%
	HBI						PLANT EST SATIS
10-SJ-99-70 10-0K3204 NH-X077-(017)E --()		IN SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS INSTALL MICROWAVE DETECTION SYSTEMS	STEINY AND COMPANY INC P O BOX 3008 VALLEJO CA 94590 (707)552-6900	MARY BUSH/PAUL ELLIOTT 611 SAN JUAN AVE STOCKTON, CA 95203 (209)639-4453	\$1,364,250 \$537,210 \$0	12/14/10 01/03/11 01/04/12	35% 39%
	HB4N						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/11**

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-99-/0 10-0U5704		IN SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECKS	VICTORY ENGINEERS INC 10266 HWY 41 MADERA CA 93636 (559)439-7700	MARIO D CASTILLO 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209)941-1926	\$213,300 \$0 \$0	04/14/11 05/05/11 08/17/11	0% 0%
	WPCP						
10-SJ-99-/1.7 10-0L6304 HSNH-P099-(523)E P0-99 5-(3E) --()		IN STANISLAUS AND SAN JOAQUIN COUNTIES IN AND NEAR RIPON FROM HAMMETT ROAD OVERCROSSING TO MILGEO AVENUE OVERCROSSING UPGRADE MEDIAN BARRIER	RGW CONSTRUCTION INC. P O BOX 2910 LIVERMORE CA 94551	DAVID ABLEDU 952 GOODWIN DRIVE, RIPON CA 95366 (209)599-7281	\$4,511,545 \$2,897,999 \$0	12/07/09 12/22/09 08/25/11	0% 0% PLANT EST SATIS
	SWPPP						
10-SJ-120-.5/6.4 10-0V1604 NH-P120-(050)E --()		IN SAN JOAQUIN COUNTY IN AND NEAR MANTECA FROM ROUTE 5/120 SEPARATION AND OVERHEAD TO MOFFAT BOULEVARD OVERHEAD REPAIR FAILED AREA AND PLACE	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734	OBAIDULLH RASHID "ABDUL" 611 SAN JUAN AVE., STOCKTON, CA 95203 (209)610-0806	\$5,116,972 \$581,634 \$0	11/04/10 12/02/10 10/28/11	100% 11%
	WPCP						
10-SJ-120-9.4/16.7 10-0U0204		IN SAN JOAQUIN COUNTY IN AND NEAR ESCALON FROM 0.6 MILE EAST OF JACKTONE ROAD TO 0.2 MILE EAST OF IRWIN STREET APPLY CHIP SEAL	WINDSOR FUEL CO P O BOX 1029 PITTSBURG CA 94565 (925)427-5266	OBAIDULLAH RASHID "ABDUL" 611 SAN JUAN AVENUE STOCKTON CA 95203 (209)610-0806	\$440,986 \$42,607 \$0	05/20/10 06/28/10 07/19/11	100% 10%
	WPCP						
10-SJ-120-16.7/21.2 10-0U9304		IN SAN JOAQUIN COUNTY IN AND NEAR ESCALON FROM 0.2 MILE WEST OF IRWIN DRIVE TO SOUTH SAN JOAQUIN IRRIGATON BRIDGE RESURFACE WITH RUBBERIZED HMA	TOM MAYO CONSTRUCTION INC 4735 E FREMONT STREET STOCKTON CA 95215 (209)943-6248	RANBIR BHULLAR 611 SAN JUAN AVENUE STOCKTON CA 95203 (209)639-4306	\$1,058,641 \$0 \$0	04/14/11 05/10/11 08/02/11	0% 0%
	WPCP						
10-SJ-132-.7/0 10-0U5904		IN SAN JOAQUIN COUNTY ABOUT 5.8 MILES WEST OF VERNALIS AT ROUTE 132 E/580 SEPARATION REPAINT BRIDGE	JEFFCO PAINTING & COATING INC PO BOX 1888 VALLEJO CA 94590 (707)562-1900	BAL BAHADUR PAUL 952 GOODWIN DRIVE RIPON, CA95366 (209)609-1295	\$606,966 \$164,541 \$0	03/01/11 03/17/11 11/08/11	12% 27%
	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/11

Page 8
07/05/11

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-205-1.7/12.6 10-0L5704 SARR-205 -(328)4 A-205 -(328)4 --()		IN SAN JOAQUIN COUNTY IN AND NEAR TRACY AT VARIOUS LOCATIONS HIGHWAY PLANTING AND IRRIGATION	ELITE LANDSCAPING, INC. 2972 LARKIN AVENUE CLOVIS, CA 93612	COLE, BRAD / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6928	\$739,658 \$642,006 \$0	04/05/10 05/28/10 12/31/14	18% 87%
10-SJ-205-1.9/7.9 10-0Q2704		IN SAN JOAQUIN COUNTY NEAR TRACY AT VARIOUS LOCATIONS CONSTRUCT ADDITIONAL LANES	BAY CITIES PAVING AND GRADING INC P O BOX 6227 CONCORD CA 94524 (925)687-6666	HARMINDER DEOL 952 GOODWIN DR RIPON CA 95366 (209)599-8576	\$10,522,725 \$432,665 \$0	10/12/10 11/02/10 05/29/12	45% 4% SUSPENDED
	SWPPP						
10-SJ-5721-/0 10-0AA004		IN SAN JOAQUIN COUNTY IN STOCKTON AT THE STOCKTON MAINTENANCE STATION AT 1604 B STREET INSTALL PHOTOVOLTAIC PANELS	NET ELECTRIC P O BOX 462 RODEO CA 94572 (510)245-3322	KING, ALLEN 611 SAN JUAN AVE STOCKTON, CA 95203 (209)470-8819	\$224,950 \$0 \$0	04/08/11 06/06/11 08/25/11	0% 0% SUSPENDED
	HA12						
10-STA-5-/0 10-0T4404		IN AMADOR, STANISLAUS AND TUOLUMNE COUNTIES AT VARIOUS LOCATIONS TREAT BRIDGE DECKS	DEBRUIN CONSTRUCTION INC P O BOX 1355 FRENCH CAMP CA 95231	PAWAN K GARG, 611 SAN JUAN AVE STOCKTON CA 95203 (209)470-8777	\$428,900 \$389,192 \$0	02/11/10 03/10/10 06/30/11 06/30/11	80% 84%
	HA21						
10-STA-33-23.4/0 10-2A2904 STPB-RSTP-(033)0 --()		IN STANISLAUS COUNTY NEAR WESTLEY AT INGRAM CREEK BRIDGE REPLACE BRIDGE	AGEE CONSTRUCTION CORPORATION P O BOX 629 CLOVIS CA 93613 (559)299-3290	SUTTI, RENEE M. 952 GOODWIN DRIVE RIPON, CA. 95366 (209)607-8741	\$870,554 \$38,618 \$0	12/09/10 01/19/11 02/28/12	3% 4% SUSPENDED
	HA21						
10-STA-99-11.9/11.9 10-2A7704		IN STANISLAUS COUNTY IN CERES FROM 0.5 KM SOUTH OF WHITMORE AVENUE OVERCROSSING TO 0.7 KM NORTH OF WHITMORE AVENUE OVERCROSSING RECONSTRUCT INTERCHANGE	NEHEMIAH CONSTRUCTION INC 801 FIRST STREET SUITE G BENICIA CA 94510 (707)746-6870	DEOL HARMINDER PO BOX 1863 TURLOCK CA 95381 (209)667-1869	\$17,673,630 \$17,842,761 \$0	06/23/08 07/09/08 07/18/11 06/27/11	95% 99%
	HE11						
	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/11**

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-STA-99-15.0/16.5 10-0F7304		IN STANISLAUS COUNTY IN AND NEAR MODESTO FROM TUOLUMNE RIVER BRIDGE TO 5400 WEST HIGHWAY 12 0.7 KM NORTH OF ROUTE 219 AND 99 SEPARATION PLANTING AND IRRIGATION	ODYSSEY LANDSCAPE COMPANY LODI CA 95242	COLE, BRAD / OSHITA, STAN 1110 WEST KETTLEMAN LANE, SUITE 35 LODI CA 95240 (209)948-7216	\$1,787,465 \$1,737,664 \$0	09/18/07 10/16/07 12/31/11	0% 0% PLANT EST SATIS
HA25	SWPPP						
10-STA-99-15.1/17 10-0A6714 ACNH-P099-(544)E --()		IN STANISLAUS COUNTY IN MODESTO AT VARIOUS LOCATIONS FROM 0.2 MILE SOUTH P O BOX 1118 OF TUOLUMNE BOULEVARD UNDERCROSSING TO 0.2 MILE NORTH OF RECONSTRUCT RAMPS	TEICHERT CONSTRUCTION STOCKTON CA 95201 (209)983-2300		\$4,185,054 \$0 \$0	04/13/11 05/05/11	0% 0%
HA22	SWPPP						
10-STA-99-16.8/24.7 10-0L5904 SARR-P099-(522)E P0-99 5-(2E) --()		IN STANISLAUS CO IN AND NEAR THE CITY OF MODESTO AND THE COMMUNITY OF SALIDA AND VARIOUS LOCATIONS HIGHWAY PLANTING	WATKIN AND BORTOLUSSI, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901	COLE, BRAD / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, SUITE 35 LODI CA 95240	\$489,644 \$374,581 \$0	02/09/10 02/23/10 12/31/13	35% 74%
HA25	SWPPP						
10-STA-99-21.9/22.3 10-0K7004		IN STANISLAUS COUNTY AT SALIDA AT ROUTE 99/219 SEPARATION WIDEN ROADWAY AND RAMPS	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	SUTTI, RENEE' M. P O BOX 867 (952 GOODWIN DRIVE) RIPON, CA. 95366 (209)599-3699	\$818,631 \$741,299 \$0	07/15/09 07/28/09 12/07/11	0% 0% PLANT EST SATIS
HB4N	SWPPP						
10-STA-99-/6.5 10-0U9404		IN STANISLAUS COUNTY IN TURLOCK REPLACE PCC SLABS	ANOZIRA INC 2415 SAN RAMON VLY BLVD 4 426 SAN RAMON CA 94583 (925)771-8400	DAVID ABLEDU 952 GOODWIN DRIVE RIPON, CA 95366 (209)599-7281	\$788,690 \$0 \$0	04/08/11 05/05/11	0% 0%
	WPCP						
10-STA-108-28.7/29.4 10-0N4404 HSST-P108-(047)E P1-08 0-(7E) --()		IN STANISLAUS COUNTY NEAR RIVERBANK FROM 0.4 MILE NORTH OF SAINT FRANCIS P O BOX 50085 AVENUE TO 0.1 MILE WEST OF SKITSTONE ROAD INSTALL SIGNALS	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	MARY BUSH (209)639-4453	\$746,897 \$645,183 \$0	04/20/10 05/12/10 06/30/11 06/29/11	54% 85%
HB1	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/11**

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-STA-132-30.3/41 10-0V0404		IN STANISLAUS COUNTY NEAR WATERFORD IN-PLACE SURFACE RECYCLING	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734	SUTTI, RENEE M. 952 GOODWIN DRIVE RIPON, CA. 95366 (209)607-8741	\$1,996,675 \$0 \$0	04/08/11 04/25/11 09/30/11	0% 0% SUSPENDED
	WPCP						
10-TUO-108-5.7/6.2 10-0H3204 HSST-P108-(048)E P1-08 0-(8E) --()		IN TUOLUMNE COUNTY NEAR SONORA FROM 0.3 KM WEST OF VIA ESTE ROAD TO 0.4 KM EAST OF VIA ESTE ROAD WIDEN HIGHWAY WITH HOT MIX ASPHALT	GEORGE REED INC. SONORA CA 95370 P.O.BOX 548 SONORA CA 95370	P.O. BOX 548 PAWAN K GARG 611 SAN JUAN AVE STOCKTON CA 95203 (209)470-8777	\$664,279 \$523,577 \$0	11/24/09 12/14/09 06/24/11 06/27/11	100% 77% SUSPENDED
	SWPPP						
10-TUO-108-27.0/37.8 10-0U8004		IN TUOLUMNE COUNTY AT AND NEAR COLD SPRINGS FROM MONO ROAD TO 1.2 MILES EAST OF COW CREEK ROAD RUBBERIZED HOT MIX ASPHALT OVERLAY	GEORGE REED INC P O BOX 4760 MODESTO CA 95354 (209)523-0734		\$1,491,960 \$0 \$0	05/17/11 06/03/11	0% 0%
	WPCP						
10-TUO-108-31.2/0 10-0N3704		IN TUOLUMNE COUNTY NEAR STRAWBERRY AT SOUTH FORK STANISLAUS RIVER BRIDGE REPLACE BRIDGE RAIL	COAST CONST. INC. 4460 REDWOOD HIGHWAY SUITE 16 SAN RAFAEL CA 94903	PAWAN GARG 611 SAN JUAN AVENUE STOCKTON CA 95203 (209)470-8777	\$428,402 \$408,423 \$0	05/24/10 06/22/10 04/20/11	100% 95% OVER RUN
	WPCP						
10-TUO-120-15.1/29 10-0U8904 ACNH-P120-(051)E --()		IN TUOLUMNE COUNTY AT AND NEAR MOCCASIN FROM 0.4 MILE WEST OF NORTH JUNCTION 49 TO 0.3 MILE WEST OF OLD PRIEST GRADE ROAD RUBBERIZED HMA OVERLAY	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734		\$2,296,199 \$0 \$0	04/12/11 04/25/11	0% 0%
	WPCP						
10-TUO-120-38.2/52.7 10-0U8804 ACNH-P120-(052)E --()		IN MARIPOSA AND TUOLUMNE COUNTIES AT AND NEAR BUCK MEADOWS FROM 0.4 MILE EAST OF BIG CREEK BRIDGE TO 0.3 MILE WEST OF SOUTH FORK T REPAIR FAILED AREAS AND APPLY HMA	GEORGE REED INC P O BOX 4760 MODESTO, CA 95352 (209)523-0734		\$2,645,514 \$0 \$0	05/25/11 06/10/11	0% 0%
	WPCP						

Totals:	Authorized Final Amt:	<u>\$270,340,418</u>	Completed to Date:	<u>\$59,285,233</u>	Work This Month:	<u>\$0</u>
----------------	------------------------------	----------------------	---------------------------	---------------------	-------------------------	------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-ALP-4-/9	10-0S5004	1
10-ALP-88-1.9/0	10-444204	1
10-ALP-88-5.3/5.3	10-0S1704	1
10-ALP-5725-/0	10-0F1404	1
10-AMA-49-11.9/22.1	10-0U8104	1
10-AMA-104-4.3/10	10-0U9204	1
10-CAL-4-14.5/14.9	10-0A0104	2
10-MER-33-17.1/26.5	10-0E9404	2
10-MER-59-17.2/22.6	10-0U8204	2
10-MER-99-1.0/0	10-3A3404	2
10-MER-99-10.8/13.1	10-363124	2
10-MER-99-15.8/17.3	10-0K0204	2
10-MER-99-26.8/27.6	10-3169C4	3
10-MER-99-32.6/37.2	10-0L5804	3
10-MER-140-36.5/37.6	10-3A66U4	3
10-MER-140-/11.9	10-0U8704	3
10-MER-152-22.7/40.1	10-0U9004	3
10-MER-152-/8	10-0Q3604	3
10-MER-165-11.7/26.7	10-279804	4
10-MER-165-30.0/36.7	10-0U0304	4
10-MER-165-/11.7	10-0P5904	4
10-MPA-49-27.0/34.3	10-0U9104	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-SJ-4-4.4/0	10-0U6004	4
10-SJ-4-4.4/14.2	10-0T4504	4
10-SJ-4-5.4/6.9	10-0H04U4	5
10-SJ-4-29.5/38.1	10-0U8404	5
10-SJ-5-25.3/30	10-0U9504	5
10-SJ-5-28.5/35.6	10-0G4704	5
10-SJ-5-32.6/49.8	10-0V1704	5
10-SJ-5-12.4/39.6	10-0U5804	5
10-SJ-12-10.0/15	10-0U8304	6
10-SJ-12-/0	10-0K0704	6
10-SJ-26-1.4/2.1	10-0N9804	6
10-SJ-88-16.3/25.4	10-0U8504	6
10-SJ-99-27.5/0	10-0N9104	6
10-SJ-99-/0	10-0K3204	6
10-SJ-99-/0	10-0U5704	7
10-SJ-99-/1.7	10-0L6304	7
10-SJ-120-9.4/16.7	10-0U0204	7
10-SJ-120-.5/6.4	10-0V1604	7
10-SJ-120-16.7/21.2	10-0U9304	7
10-SJ-132-.7/0	10-0U5904	7
10-SJ-205-1.7/12.6	10-0L5704	8
10-SJ-205-1.9/7.9	10-0Q2704	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-SJ-5721-/0	10-0AA004	8
10-STA-5-/0	10-0T4404	8
10-STA-33-23.4/0	10-2A2904	8
10-STA-99-16.8/24.7	10-0L5904	8
10-STA-99-/6.5	10-0U9404	9
10-STA-99-11.9/11.9	10-2A7704	9
10-STA-99-15.0/16.5	10-0F7304	9
10-STA-99-15.1/17	10-0A6714	9
10-STA-99-21.9/22.3	10-0K7004	9
10-STA-108-28.7/29.4	10-0N4404	9
10-STA-132-30.3/41	10-0V0404	10
10-TUO-108-5.7/6.2	10-0H3204	10
10-TUO-108-27.0/37.8	10-0U8004	10
10-TUO-108-31.2/0	10-0N3704	10
10-TUO-120-15.1/29	10-0U8904	10
10-TUO-120-38.2/52.7	10-0U8804	10

Statement of Ongoing Contracts - Federal Aid

District	Federal Aid	Category	Bid + CCO	Work Comp
10				

Statement of Ongoing Contracts - Federal Aid

District	10		
Federal Aid		Category	Bid + CCO
			Work Comp
-I-		FEDERAL AID (INTERSTATE)	\$107,118,625
-F-		FEDERAL AID (PRIMARY)	\$40,658,083
-S-		FEDERAL AID (SECONDARY)	\$13,147,393
-SH-		STATE HIGHWAY	\$61,143,970
			\$48,272,347
District Total:			<u>\$270,340,418</u>
			<u>\$59,285,233</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
10	\$1,773,105
Work completed this Period:	\$1,773,105