

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/15

District 10

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|------------------|---|--|--|---|--|---------------------------|
| 10-ALP-88-/7.5 10-0W6104 ACNH-P088-(064)E --() | | IN ALPINE COUNTY NEAR KIRKWOOD FROM ALPINE COUNTY LINE TO 0.5 MILE EAST OF RED LAKE ROAD PAVEMENT REPAIR | GEORGE REED INC 140 EMPIRE AVE MODESTO CA 95354 | OSHITA, STAN 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928 | \$7,274,957 \$0 \$0 | 04/24/15 05/08/15 | 0% 0% |
| HA22 | | | | | | | |
| 10-ALP-88-/0 10-0X2104 | | IN ALPINE, AMADOR AND CALAVERAS COUNTIES AT VARIOUS LOCATIONS CONSTRUCT WASH BUILDINGS | TRICON AQUATICS 11419 SUNRISE GOLD CIRCLE ST RANCHO CORDOVA CA 95742 | COLIN DORAN 560 MOUNTAIN RANCH RD SAN ANDREAS CA 95249 (209)754-1017 | \$5,582,243 \$4,046,878 \$23,858 | 01/23/14 02/21/14 10/15/15 | 69% 72% |
| HM2 | | | | | | | |
| 10-ALP-89-10.0/21.4 10-0Y8904 | | IN ALPINE COUNTY AT AND NEAR MARKLEEVILLE FROM ROUTE 4 TO EAST JUNCTION ROUTE 88 AND FROM WEST JUNCTION ROUTE 88 TO EL DORADO CO REPAIR/RESURFACE WITH HMA | GEORGE REED, INC. 140 EMPIRE AVE MODESTO CA 95354 | OSHITA, STAN 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928 | \$3,132,642 \$2,146,983 \$2,139,708 | 02/18/15 03/23/15 12/31/15 | 40% 68% |
| HA22 | | | | | | | |
| 10-AMA-16-/2.5 10-0X3504 HSST-000C-(383)E --() | | IN AMADOR AND TUOLUMNE COUNTIES AT VARIOUS LOCATIONS INSTALL INGROUND CENTERLINE AND | LINEAR OPTIONS, INC. 792 DURHAM DAYTON HWY. DURHAM CA 95938 | IQBAL AULAKH 1110 W. KETTLEMAN LANE #35 LODI, CA., 95240 (209)479-3608 | \$264,396 \$262,189 \$0 | 10/08/14 10/22/14 06/05/15 06/05/15 | 100% 100% COMPLETED |
| HB1 | | | | | | | |
| 10-AMA-88-38.0/46.9 10-0Y9404 | | IN AMADOR COUNTY ABOUT 8 MILES WEST OF PIONEER FROM 0.2 MILE WEST OF SHAKE RIDGE ROAD TO 0.9 MILE EAST OF CAT CREEK ROAD RHMA OVERLAY, DIKE REPLACEMENT | GEORGE REED, INC. 140 EMPIRE AVE MODESTO CA 95354 | | \$2,495,256 \$0 \$0 | 05/01/15 05/19/15 | 0% 0% |
| HM1 | | | | | | | |
| 10-AMA-88-66.6/71.7 10-0W6004 NHP-P088-(063)E --() | | IN AMADOR COUNTY NEAR CARSON SPUR ON STATE ROUTE 88 FROM SILVER LAKE CAMPGROUND TO ALPINE COUNTY LINE PAVEMENT REPAIR | CHESTER BROSS CONSTRUCTION COMPANY P.O. BOX 430 HANNIBAL MO 63401 | OSHITA, STAN 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928 | \$3,753,400 \$0 \$0 | 04/28/15 05/08/15 | 0% 0% |
| HA22 | | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/15

District 10

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|------------------|---|---|--|--|------------------------------------|----------------------|
| 10-AMA-124-2.5/10.3 10-1C9304 | | IN AMADOR COUNTY AT AND NEAR IONE FROM 0.1 MILE EAST OF RAYMOND DRIVE TO ROUTE 16 COLD-IN-PLACE RECYCLING/HMA OVERLAY | GEORGE REED, INC. 140 EMPIRE AVE MODESTO CA 95354 | | \$3,415,823 \$0 \$0 | 04/30/15 05/19/15 | 0% 0% |
| HM1 | | | | | | | |
| 10-MER-5-32.2/32.5 10-0V6604 NHPI- 005-(143)4 --() | | IN MERCED, STANISLAUS, AND SAN JOAQUIN COUNTIES NEAR LATHROP FROM GARZAS CREEK BRIDGE TO TOM PAINE SLOUGH BRIDGE DIGOUT AND REPAIR FAILED AREAS AND | BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT. BLDG B #400 CONCORD CA 94520 | SUTTI, RENEE M. 952 GOODWIN DRIVE RIPON CA 95366 (209)607-8741 | \$38,916,282 \$8,351,490 \$3,554,358 | 10/08/14 10/22/14 01/26/16 | 20% 21% |
| HA22 | | | | | | | |
| 10-MER-59-23.3/33.7 10-0Y9104 STP-S059-(059)E --() | | IN MERCED COUNTY ON ROUTE 59 AT AND NEAR SNELLING FROM 0.3 MILE NORTH OF OAKDALE ROAD TO LA GRANGE ROAD REPAIR FAILED AREAS & RHMA OVERLAY | TEICHERT CONSTRUCTION 5771 S. TOYOTA AVE FRESNO CA 93725 | DEOL, SUKHI 2374 INDUSTRIAL ROWE TURLOCK CA 95380 (209)656-6862 | \$2,169,070 \$0 \$0 | 05/21/15 06/11/15 | 0% 0% |
| HM1 | | | | | | | |
| 10-MER-99-13.9/14.4 10-481004 ACNH-P099-(550)E --() | | IN MERCED COUNTY IN MERCED FROM 0.3 MILE SOUTH OF ROUTE 99/140 SEPARATION TO G STREET UNDER CROSSING AND ON ROUTE 140 AT MAIN STR WIDEN UNDERCROSSING AND WIDEN RDWY | RGW CONSTRUCTION INC 550 GREENVILLE ROAD LIVERMORE CA 94550 | DAVID ABLEDU 2374 INDUSTRIAL ROWE TURLOCK CA 95380-9517 (209)483-5812 | \$24,796,780 \$22,233,613 \$379,059 | 01/19/12 02/03/12 01/05/16 | 84% 89% |
| HA21 | SWPPP | | | | | | |
| 10-MER-99-15.8/17.3 10-0K0214 | | IN MERCED COUNTY IN MERCED ON STATE ROUTE 99 FROM NORTH OF V STREET TO BLACK RASCAL CANAL BRIDGE INSTALL ABOUT 220 TREES AND 800 | WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES CA 94547 | ALFRED BLUM / STAN OSHITA 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928 | \$619,421 \$528,252 \$1,560 | 08/20/14 09/08/14 12/31/18 | 0% 0% |
| HA21 | | | | | | | PLANT EST SATIS |
| 10-MER-99-24.4/25.8 10-414824 | | IN MERCED COUNTY IN AND NEAR ATWATER FROM 0.7 MILE NORTH OF ATWATER OVERHEAD TO 0.7 MILE SOUTH OF ARENA WAY HIGHWAY PLANTING AND IRRIGATION | ENVIRONMENTAL LANDSCAPE SOLUTIONS 8380 ROVANA CIRCLE SACRAMENTO CA 95828 | BLUM, ALFRED / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928 | \$718,198 \$695,732 \$1,026 | 11/09/11 11/22/11 12/31/15 | 0% 0% |
| HE14 | SWPPP | | | | | | PLANT EST SATIS |

**State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/15**

District 10

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|---------------------|--|--|--|---|--|----------------------------|
| 10-MER-99-/4.6 10-415804 | | IN MERCED COUNTY NEAR CHOWCHILLA FROM CHOWCHILLA RIVER BRIDGE TO BUCHANAN HOLLOW ROAD CONSTRUCT FREEWAY AND INTERCHANGE | SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SYLMAR CA 91342 | BRENT HAROLDSEN 3469 YEAGER DRIVE SUIT 109 MADERA CA 93637 (559)675-5272 | \$44,992,344 \$38,263,757 \$695,406 | 07/12/12 08/31/12 11/10/15 | 82% 85% |
| HE14 | SWPPP | | | | | | |
| 10-MER-140-40.7/0 10-0X3004 HSNH-000C-(385)E --() | | IN MERCED COUNTY AND STANISLAUS COUNTY AT VARIOUS LOCATIONS INSTALL FLASHING BEACONS WITH | TIM PAXIN'S PACIFIC EXCAVATIONINC 9796 KENT STREET ELK GROVE CA 95624 | ANDREW BRANDT 3469 YEAGER DR. SUITE#109 MADERA, CA 93637 (760)937-8947 | \$174,890 \$175,002 \$0 | 11/17/14 12/03/14 06/11/15 06/16/15 | 100% 100% SUSPENDED |
| HB1 | | | | | | | |
| 10-MPA-140-42.0/42.7 10-0P9224 STP-43M7-(004)E --() | | IN MARIPOSA COUNTY IN MARIPOSA ON STATE ROUTE 140 NEAR EL PORTAL ROAD BRIDGE TO 0.5 MILES WEST OF SOUTH FORK MERCED RIVER BRIDGE TALUS REMOVAL | MYERS AND SONS/RL WADSWORTH JVCOREY CASEY 4600 NORTHGATE BLVD STE 100 SACRAMENTO CA 95834 | 19596 MONO WAY SONORA, CA 95370 (209)532-2947 | \$16,063,221 \$10,903,828 \$696,538 | 12/10/14 01/20/15 09/17/15 | 52% 68% |
| HA23 | | | | | | | |
| 10-SJ-4-8.3/T14.3 10-0W1204 STP-P004-(146)E --() | | IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM 0.1 MILE EAST OF BACON ISLAND ROAD TO SAN JOAQUIN RIVER BRIDGE REHABILITATE EXISTING ASPHALT | BAY CITIES PAVING & GRADING INC P O BOX 6227 CONCORD CA 94524 | GARG PAWAN 611 SAN JUAN AVE. STOCKTON CA. 95203 (209)470-8778 | \$7,965,458 \$7,005,441 \$1,515,599 | 01/23/14 02/21/14 08/15/15 | 78% 87% |
| HA22 | | | | | | | |
| 10-SJ-4-15.7/16.6 10-0W6904 NHP-X077-(021)E --() | | IN SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS REPLACE JOINT SEALS, BEARING PADS | TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282 | ARIEL MENDOZA 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209)639-4686 | \$2,150,133 \$1,912,442 \$611,515 | 08/15/14 09/08/14 11/06/15 | 12% 86% |
| HM3 | | | | | | | |
| 10-SJ-4-19.5/20.1 10-3A1004 | | IN SAN JOAQUIN COUNTY, IN AND NEAR STOCKTON, ON RTE 4 FROM ADELBERT AVE TO 0.1 MI W OF GOLDEN GATE AVE OC, AND ON RTE 99 FROM 0.4 WIDEN TO 6 LANES | MYERS AND SONS CONSTRUCTION LPTROY SCHEIBER 4600 NORTHGATE BLVD., STE 100 SACRAMENTO, CA 95834 | 3663 ARCH RD SUITE 500 STOCKTON CA 95215 (209)948-3966 | \$90,249,295 \$54,723,941 \$1,974,957 | 10/16/12 12/03/12 08/17/16 | 64% 60% |
| HE13 | SWPPP | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/15

District 10

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|------------------|---|---|--|---|------------------------------------|-------------------------|
| 10-SJ-4-/0 10-0S1104 | | ON STATE ROUTE 4 BETWEEN GARFIELD ST OH (PM R15.7) AND NAVY DR (PM 14.6) AND W CHARTER WY BETWEEN ARMY COURT (PM14.4) AND TILLIE L EXTEND FREEWAY | BROSAMER & WALL INC 1777 OAKLAND BLVD., SUITE 110 WALNUT CREEK CA 94596 | SHIVINDER SINGH 611SAN JUAN AVE STOCKTON, CA-95203 (209)948-3734 | \$54,952,224 \$22,301,970 \$1,375,556 | 12/16/13 01/06/14 01/03/17 | 45% 41% |
| HB1 | | | | | | | |
| 10-SJ-5-25.1/28.6 10-0M7804 ACIM-0056-(338)E 0- 3-(8E) --() | | IN SAN JOAQUIN COUNTY NEAR AND IN THE CITY OF STOCKTON ON I-5 FROM CHARTER WAY TO COUNTRY CLUB BLVD ROADWAY REHABILITATION | DESILVA GATES CONSTRUCTION LP P O BOX 2909 DUBLIN CA 94568 | WALI WAZIRI 611 SAN JUAN AVENUE STOCKTON, CA 95203 (470)-87-90 | \$43,047,764 \$34,639,920 \$890,868 | 12/10/12 01/10/13 12/11/15 | 75% 79% |
| HA22 | SWPPP | | | | | | |
| 10-SJ-5-28.5/35.6 10-0G4704 ACIM- 005-(633)E --() | | IN SAN JOAQUIN COUNTY IN STOCKTON FROM 0.4 MILE NORTH OF 8TH STREET UNDERCROSSING TO HAMMER LANE UNDERCROSGING WIDEN BRIDGES AND FREEWAY LANES | R & L BROSAMER INC 1777 OAKLAND BLVD SUITE 300 WALNUT CREEK CA 94596 | DEOL, HARMINDER 611 SAN JUAN AVE. STOCKTON, CA 95203 (209)948-7185 | \$94,564,564 \$74,336,903 \$1,740,247 | 06/02/11 06/15/11 01/08/16 | 86% 79% |
| HE13 | SWPPP | | | | | | |
| 10-SJ-5-/0 10-0T8204 STP-X077-(022)E --() | | ON ROUTES 4, 5, 12 AND 26 AT VARIOUS LOCATIONS IN SAN JOAQUIN COUNTY CONSTRUCT ADA CURB RAMPS | QUIMU CONTRACTING INC. P.O. BOX 1177 DIXON CA 95620 | QUAN H. TRINH 611 SAN JUAN AVE STOCKTON, CA 95203 (209)471-4008 | \$564,827 \$507,484 \$165,103 | 09/24/14 10/10/14 07/10/15 | 79% 87% SUSPENDED |
| HB71 | | | | | | | |
| 10-SJ-12-.1/4.4 10-0G8004 NH-P012-(112)E --() | | IN SAN JOAQUIN COUNTY NEAR TERMINOUS FROM MOKELUMNE RIVER BRIDGE TO LITTLE POTATO SLOUGH BRIDGE ROADWAY REHABILITATION | OC JONES & SONS, INC 1520 FOURTH STREET BERKELEY CA 94710 | VIRK, KEWAL / OSHITA, STAN 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928 | \$32,274,754 \$18,568,189 \$1,028,245 | 08/13/13 08/28/13 12/31/18 | 32% 57% |
| HA22 | | | | | | | |
| 10-SJ-12-4.4/0 10-1C0204 NHP-P012-(118)E --() | | IN SAN JOAQUIN COUNTY AT TERMINOUS AT LITTLE POTATO SLOUGH BRIDGE BRIDGE REHAB - BEARING PAD | WEST COAST STRUCTURS INC DBA WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503 | OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928 | \$1,277,317 \$548,098 \$0 | 07/16/14 07/31/14 12/31/15 | 4% 43% |
| HA21 | | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/15

District 10

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|------------------|--|---|--|---|------------------------------------|-------------------------|
| 10-SJ-12-5.1/11 10-0W5604 NHP-P012-(119)E --() HA22 | | IN SAN JOAQUIN COUNTY ON STATE ROUTE 12 NEAR TERMINOUS FROM EAST END OF LITTLE POTATO SLOUGH BRIDGE TO 0.2 MILE EAST OF FLAG CITY DIGOUT AND REPAIR LOCALIZED AREAS | GEORGE REED, INC. 140 EMPIRE AVE MODESTO CA 95354 | OSHITA, STAN 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928 | \$6,180,762 \$1,138,030 \$1,138,030 | 04/10/15 05/08/15 12/31/15 | 11% 18% |
| 10-SJ-12-/0 10-0J92U4 NHP-P012-(115)E --() HA21 | | ON STATE ROUTE 12 AT MOKELUMNE RIVER BRIDGE REMOVE/REPLACE CONCRETE BRIDGE DECK | MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD SACRAMENTO CA 95834 | KEWAL VIRK / STAN OSHITA 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928 | \$4,700,644 \$3,687,904 \$99,050 | 07/24/14 08/12/14 12/31/16 | 82% 79% SUSPENDED |
| 10-SJ-88-6.1/8.9 10-0A8304 HSNH-P088-(061)E --() HB1 | | IN SAN JOAQUIN COUNTY NEAR WATERLOO AT VARIOUS LOCATIONS FROM CALAVERAS RIVER BRIDGE TO BEAR CREEK BRIDGE UPGRADE BRIDGE APPROACH GUARDRAIL | DREAMBUILDER 1324 E LAWSON LN PLACENTIA CA 92870 | ARIEL MENDOZA 611 SAN JUAN AVE STOCKTON, CA 95203 (209)639-4686 | \$1,318,061 \$415,368 \$156,740 | 12/08/14 01/09/15 08/13/15 | 29% 32% |
| 10-SJ-99-4.5/23 10-0W4304 NHP-P099-(580)E --() HB4N | | IN SAN JOAQUIN COUNTY IN AND NEAR MANTECA AND STOCKTON AT VARIOUS LOCATIONS FROM 0.2 MILE SOUTH OF AUSTIN ROAD TO 0.1 MILE NORTH INSTALL RAMP METERING SYSTEMS | BAY CITIES PAVING & GRADING, INC 1450 CIVIC CT BLDG B #400 CONCORD CA 94520 | CHRIS HANSON 3663 ARCH ROAD SUITE 500 STOCKTON CA 95215 (209)479-4053 | \$1,444,818 \$264,996 \$135,715 | 12/24/14 01/15/15 10/28/15 | 24% 18% |
| 10-SJ-99-6.9/10.6 10-0E6134 HE13 SWPPP | | IN SAN JOAQUIN COUNTY IN AND NEAR MANTECA FROM 0.2 MILE NORTH OF YOSEMITE AVE UC TO 0.9 MILE SOUTH OF FRENCH CAMP ROAD UC LATHROP INTERCHANGE (PHASE 3) | BAY CITIES/MYERS JV P O BOX 2948 RANCHO CORDOVA CA 957412948 | OBAIDULLAH RASHID "ABDUL" 3663 ARCH RD, SUITE 500F STOCKTON, CA 95215-8315 (209)470-8782 | \$26,803,556 \$24,611,521 \$205,071 | 10/11/12 11/06/12 06/25/15 | 98% 91% |
| 10-SJ-99-10.6/15 10-0E6124 HE13 SWPPP | | IN MANTECA, ON ROUTE 99 FROM 1.4 MILE NORTH OF LATHROP ROAD TO 0.4 MILE NORTH OF ARCH ROAD FRENCH CAMP INTERCHANGE (PHASE 2) | BAY CITIES PAVING & GRADING INC P O BOX 6227 CONCORD CA 94524 | OBAIDULLAH RASHID "ABDUL" 3663 ARCH RD, SUITE 500 STOCKTON, CA 95215 (209)470-8782 | \$26,206,521 \$22,657,632 \$816,754 | 06/27/12 07/20/12 07/27/15 | 95% 87% |

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/15

District 10

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|---------------------|---|---|---|--|--|-------------------------------|
| 10-SJ-99-22.9/38.8 10-0W1904 NHP-P099-(579)E --() | | IN SAN JOAQUIN COUNTY ON ROUTE 99 FROM HAMMER LANE IN STOCKTON TO THE SACRAMENTO COUNTY LINE | A. TEICHERT & SON, INC DBA. TEICHERT CONSTRUCTION 265 VAL DERVIN PARKWAY STOCKTON CA 95206 | SCHEIBER, TROY (209)948-3966 | \$20,191,601 \$7,242,906 \$2,633,660 | 12/19/14 01/12/15 12/01/15 | 23% 31% |
| HA22 | | DIGOUT AND REPAIR LOCALIZED AREAS | | | | | |
| 10-StA-99-2.3/20.2 10-0S7804 ACST-P099-(564)E P0-99 5-(4E) --() | | IN STANISLAUS COUNTY IN AND NEAR TURLOCK, CERES AND MODESTO AT VARIOUS LOCATIONS FROM LINWOOD AVENUE OVERCROSSING TO BECKWITH ROAD CONCRETE SLOPE PAVING, RAILING | WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503 | TONY CIPPONERI 952 GOODWIN DRIVE RIPON CA 95366 (209)599-1940 | \$944,362 \$0 \$0 | 12/27/12 02/20/13 | 0% 0% |
| TEA1 | WPCP | | | | | | |
| 10-StA-108-31.2/31.3 10-0C9004 | | ON ROUTE 108 IN STANISLAUS COUNTY AT ESTELLE AVE (KP 50.2/50.3) WIDEN ROADWAY AND PROVIDE DRIVE | DREAMBUILDER 1324 E LAWSON LN PLACENTIA CA 92870 | TONY CIPPONERI 952 GOODWIN DRIVE RIPON CA 95366 (209)599-1940 | \$562,212 \$511,364 \$140,716 | 11/13/14 11/24/14 06/29/15 | 89% 91% SUSPENDED |
| HB4N | | | | | | | |
| 10-StA-108-33.1/36.1 10-0X3204 HSST-000C-(379)E --() | | IN STANISLAUS AND MERCED COUNTIES ON ROUTE 108 FROM EIGHTH STREET TO CRANE ROAD AND ON ROUTE 165 FROM WESTSIDE BOULEVARD TO WILLI INSTALL RUMBLE STRIPS | GEORGE REED, INC. 140 EMPIRE AVE. MODESTO CA 95354 | DEOL, SUKHI 2374 INDUSTRIAL ROWE TURLOCK, CA 95380 (209)656-6862 | \$549,715 \$479,774 \$0 | 11/20/14 12/11/14 06/15/15 06/16/15 | 100% 100% COMPLETED |
| HB1 | | | | | | | |
| 10-StA-132-41.0/51 10-1C9004 | | IN STANISLAUS COUNTY AT AND NEAR LA GRANGE FROM 2.2 MILES EAST OF TUOLUMNE RESORT RIGHT TO TUOLUMNE COUNTY LINE REPAIR FAILED AND RHMA RESURFACING | GEORGE REED, INC. 140 EMPIRE AVE MODESTO CA 95354 | TONY CIPPONERI 952 GOODWIN DRIVE RIPON CA 95366 (209)599-1940 | \$1,515,344 \$1,201,207 \$930,061 | 03/12/15 03/26/15 07/01/15 | 70% 81% |
| HM1 | | | | | | | |
| 10-StA-219-2.9/4.9 10-0A8724 HPLU-6210-(009)E 62-10 0-(9E) --() | | IN STANISLAUS COUNTY NEAR MODESTO ON ROUTE 219 FROM 0.4 KM EAST OF DALE ROAD TO ROUTE 108 AND ON ROUTE 108 FROM 0.7 KM NORTH OF BA WIDEN TO 4 LANES | BAY CITIES PAVING AND GRADING INC PO BOX 6227 CONCORD CA 94524 | SUTTI, RENEE' M. 952 GOODWIN DRIVE RIPON, CA 95366 (209)607-8741 | \$16,967,026 \$13,397,084 \$528,863 | 08/30/12 09/18/12 07/30/15 | 83% 82% |
| HB4C | SWPPP | | | | | | |

**State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/15**

District 10

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|------------------|--|---|--|------------------------------------|--|---------------------------|
| 10-TUO-108-2.0/2 10-1C0304 HSNH-X019-(029)E --() | | IN TUOLUMNE COUNTY NEAR SONORA ON STATE ROUTE 108 AT MONO WAY AND SOULSBYVILLE ROAD INTERSECTION, AND IN JAMESTOWN ON STATE ROUTE MONO WAY: EXCAVATE EMBANKMENT TO | CCFG CONSTRUCTION 393 MORNING STAR DR SONORA CA 95370 | COREY CASEY 19706 MONO WAY SONORA CA 95370 (209)532-2947 | \$218,376 \$206,884 \$44,045 | 02/18/15 03/11/15 06/22/15 | 7% 91% |
| 10-TUO-108-3.1/0 10-0V4904 NHP-P108-(050)E --() | | IN TUOLOMNE COUNTY NEAR SONORA AT 0.1 MILE EAST OF SULLIVAN CREEK BRIDGE AND AT 0.6 MILE WEST OF PEACEFUL OAK ROAD STORM WATER MITIGATION | P.O. BOX 549 SAN ANDREAS CA 95249 | COLIN DORAN 560 MOUNTAIN RANCH ROAD SAN ANDREAS CA 95249 (209)754-1017 | \$812,514 \$878,096 \$0 | 09/30/14 10/17/14 06/02/15 06/02/15 | 100% 100% COMPLETED |

Totals: Authorized Final Amt: \$589,830,769 Completed to Date: \$378,844,879 Work This Month: \$23,622,306

Statement of Ongoing Contracts - Index

| Cnty Rt Pm | Contract | Page |
|----------------------|-----------------|-------------|
| 10-ALP-88-/7.5 | 10-0W6104 | 1 |
| 10-ALP-88-/0 | 10-0X2104 | 1 |
| 10-ALP-89-10.0/21.4 | 10-0Y8904 | 1 |
| 10-AMA-16-/2.5 | 10-0X3504 | 1 |
| 10-AMA-88-38.0/46.9 | 10-0Y9404 | 1 |
| 10-AMA-88-66.6/71.7 | 10-0W6004 | 1 |
| 10-AMA-124-2.5/10.3 | 10-1C9304 | 2 |
| 10-MER-5-32.2/32.5 | 10-0V6604 | 2 |
| 10-MER-59-23.3/33.7 | 10-0Y9104 | 2 |
| 10-MER-99-13.9/14.4 | 10-481004 | 2 |
| 10-MER-99-15.8/17.3 | 10-0K0214 | 2 |
| 10-MER-99-24.4/25.8 | 10-414824 | 2 |
| 10-MER-99-/4.6 | 10-415804 | 3 |
| 10-MER-140-40.7/0 | 10-0X3004 | 3 |
| 10-MPA-140-42.0/42.7 | 10-0P9224 | 3 |
| 10-SJ-4-8.3/T14.3 | 10-0W1204 | 3 |
| 10-SJ-4-15.7/16.6 | 10-0W6904 | 3 |
| 10-SJ-4-19.5/20.1 | 10-3A1004 | 3 |
| 10-SJ-4-/0 | 10-0S1104 | 4 |
| 10-SJ-5-25.1/28.6 | 10-0M7804 | 4 |
| 10-SJ-5-28.5/35.6 | 10-0G4704 | 4 |
| 10-SJ-5-/0 | 10-0T8204 | 4 |

Statement of Ongoing Contracts - Index

| Cnty Rt Pm | Contract | Page |
|----------------------|-----------------|-------------|
| 10-SJ-12-.1/4.4 | 10-0G8004 | 4 |
| 10-SJ-12-5.1/11 | 10-0W5604 | 4 |
| 10-SJ-12-4.4/0 | 10-1C0204 | 5 |
| 10-SJ-12-/0 | 10-0J92U4 | 5 |
| 10-SJ-88-6.1/8.9 | 10-0A8304 | 5 |
| 10-SJ-99-4.5/23 | 10-0W4304 | 5 |
| 10-SJ-99-6.9/10.6 | 10-0E6134 | 5 |
| 10-SJ-99-10.6/15 | 10-0E6124 | 5 |
| 10-SJ-99-22.9/38.8 | 10-0W1904 | 6 |
| 10-STA-99-2.3/20.2 | 10-0S7804 | 6 |
| 10-STA-108-31.2/31.3 | 10-0C9004 | 6 |
| 10-STA-108-33.1/36.1 | 10-0X3204 | 6 |
| 10-STA-132-41.0/51 | 10-1C9004 | 6 |
| 10-STA-219-2.9/4.9 | 10-0A8724 | 6 |
| 10-TUO-108-2.0/2 | 10-1C0304 | 7 |
| 10-TUO-108-3.1/0 | 10-0V4904 | 7 |

Statement of Ongoing Contracts - Federal Aid

District 10

Federal Aid

Category

Bid + CCO

Work Comp

Statement of Ongoing Contracts - Federal Aid

| | | | |
|------------------------|----|--------------------------|-----------------------------|
| District | 10 | | |
| Federal Aid | | Category | Bid + CCO |
| | | | Work Comp |
| -I- | | FEDERAL AID (INTERSTATE) | \$137,612,328 |
| -F- | | FEDERAL AID (PRIMARY) | \$64,346,491 |
| -S- | | FEDERAL AID (SECONDARY) | \$27,706,938 |
| -SH- | | STATE HIGHWAY | \$261,245,078 |
| | | | \$98,919,935 |
| District Total: | | | <u>\$589,830,769</u> |
| | | | <u>\$378,844,879</u> |

Statement of Ongoing Contracts -Summary

| | |
|------------------------------------|----------------------------------|
| District | Work Completed This Perio |
| 10 | \$1,801,514 |
| Work completed this Period: | \$1,801,514 |